

Outage Planning of Transmission elements during the month of Sep-2014										
SN	KV	Line	From		To		Basis	Reason	System	Agency
			Date	Time	Date	Time				
1	400	Akola-Wardha # 1& 2	01-Sep-14	8:00	30-Sep-14	18:00	Daily	For Online PID, Line in service with A/R in non-auto mode.	WRTS-I	WRTS-I
2	400	Khandwa - Dhule # 1	01-Sep-14	6:00	30-Sep-14	18:00	Daily	Online replacement of E/W with OPGW. A/R shall be kept in non auto mode	PGCIL	WRTS-II
3	400	Akola-Aurangabad(PG) # 2	01-Sep-14	8:00	02-Sep-14	18:00	Conti.	commissioning of 50MVAR L/reactor at Aurangabad(PG)	WRTS-I	WRTS-I
4	220	SOLAPUR(PG)-Solapur(M)	04-Sep-14	9:00	04-Sep-14	18:00	Daily	AMP WORK	MSETCL	WRTS-I
5	400	Akola-Wardha ckt 2	05-Sep-14	8:00	05-Sep-14	17:00	Daily	Q.M.work.	MSETCL	MSETCL
6	400	Kalwa-Kharghar	05-Sep-14	9:00	05-Sep-14	17:00	Daily	R & M work	MSETCL	MSETCL
7	220	Navsari - Nasik - 2	06-Sep-14	8:00	06-Sep-14	18:00	Daily	PMM WORK	PGCIL	GETCO
8	400	New Koyna-Dabhol ckt 1	10-Sep-14	8:30	10-Sep-14	17:30	Daily	Q.M.work.	MSETCL	MSETCL
9	400	Akola-Aurangabad ckt 1	10-Sep-14	8:30	10-Sep-14	17:30	Daily	Q.M.work.	MSETCL	MSETCL
10	400	Lonikand II-Lonikand I	11-Sep-14	9:00	11-Sep-14	17:00	Daily	Q.M.work.	MSETCL	MSETCL
11	400	Parali-Lonikand II ckt 2	11-Sep-14	9:00	11-Sep-14	17:00	Daily	Q.M.work.	MSETCL	MSETCL
12	400	Waluj-Bableshtwer	11-Sep-14	9:00	11-Sep-14	17:00	Daily	Q.M.work.	MSETCL	MSETCL
13	400	TARAPUR-PADGHE I	11-Sep-14	8:00	12-Sep-14	18:00	Daily	Insulator replacement due to polluted streaches	WRTS-I	WRTS-I
14	400	Lonikand-Stage IV	12-Sep-14	9:00	12-Sep-14	17:00	Daily	Q.M.work.	MSETCL	MSETCL
15	400	Aurangabad(PG)-Aurangabad (Waluj)-1	12-Sep-14	8:00	15-Sep-14	18:00	Conti.	Augmentation works at MSETCL Waluj 400kV SS	WRTS-I	WRTS-I
16	400	BOISAR-PADGHE	13-Sep-14	8:00	14-Sep-14	18:00	Daily	Insulator replacement due to polluted streaches	WRTS-I	WRTS-I
17	400	Dhule-Babhleswar ckt 2	13-Sep-14	9:00	13-Sep-14	17:00	Daily	Q.M.work	MSETCL	MSETCL
18	400	Kolhapur-Mapusa # 1	13-Sep-14	8:00	17-Sep-14	18:00	Daily	Insulator replacement due to polluted streaches	WRTS-I	WRTS-I
19	400	Karad-Lonikand	13-Sep-14	9:00	13-Sep-14	17:00	Daily	Q.M.work.	MSETCL	MSETCL
20	400	SOLAPUR(PG)-KARAD	15-Sep-14	9:00	20-Sep-14	18:00	Conti.	Tower Erection of Line Reactor gantry of Karad Line at Solapur	MSETCL	WRTS-I
21	765	WARDHA-AURANGABAD(PG) # 2	15-Sep-14	8:00	15-Sep-14	18:00	Daily	For replacement of Rph reactor unit at Wardha .Line in service w/o reactor. Taking out reactor out of service.	WRTS-I	WRTS-I
22	400kV	Bhilai-koradi line	15-Sep-14	0:00	16-Sep-14	0:00	Daily	Attending hot spots and S/D nature defects	WRTS-I	PGCIL
23	400	BOISAR-PADGHE	16-Sep-14	8:00	17-Sep-14	18:00	Daily	Insulator replacement due to polluted streaches	WRTS-I	WRTS-I
24	400	Kolhapur-Mapusa # 2	18-Sep-14	8:00	22-Sep-14	18:00	Daily	Insulator replacement due to polluted streaches	WRTS-I	WRTS-I
25	400	BOISAR-PADGHE	19-Sep-14	8:00	20-Sep-14	18:00	Daily	Insulator replacement due to polluted streaches	WRTS-I	WRTS-I
26	400	Aurangabad(PG)-Aurangabad (Waluj)-2	19-Sep-14	8:00	22-Sep-14	18:00	Conti.	Augmentation works at MSETCL Waluj 400kV SS	WRTS-I	WRTS-I
27	400	Kalwa-Padgha-II	21-Sep-14	8:00	20-Sep-14	18:00	Daily	Replacement of Padgha-I 29'A Isolator Y-phase Seizer assembly & R.M.Work	MSETCL	MSETCL
28	765	D/C Aurangabad (PG)- Wardha # 1 & 2	21-Sep-14	9:00	20-Oct-14	17:00	Daily	Online PID testing of Insulator. Line remain in service with A/R in non-auto mode.	WRTS-I	WRTS-I

Outage Planning of Transmission elements during the month of Sep-2014										
SN	KV	Line	From		To		Basis	Reason	System	Agency
			Date	Time	Date	Time				
29	400	D/C Kolhapur-Mapusa # 1& 2	21-Sep-14	9:00	20-Oct-14	17:00	Daily	Replacement of earthwire by OPGW. Line remain in service with A/R in non-auto mode.	WRTS-I	WRTS-I
30	400	A'BAD(PG)-A'BAD(MSETCL) # 1	21-Sep-14	9:00	22-Sep-14	17:00	Conti.	Augmentation works at A'BAD(MSETCL).Replacement of HCB Line Isolator.	WRTS-I	WRTS-I
31	765	Aurangabad (PG)- Wardha # 1	21-Sep-14	9:00	23-Sep-14	17:00	Conti.	Erection of BPI for spare reactor and their jumpering at A'BAD(PG)	WRTS-I	WRTS-I
32	400	Pune (PG)-Aurangabad # 2	22-Sep-14	9:00	22-Sep-14	17:00	Daily	For Reactor Switching Circuit Breaker foundation work at Pune (PG)	Reliance	WRTS-I
33	400	Khaparkheda-Chandrapur	23-Sep-14	9:00	23-Sep-14	18:00	Daily	A.M.work.	MSETCL	MSETCL
34	400	Wardha-Akola # 1	23-Sep-14	9:00	23-Sep-14	18:00	Daily	Jack bus Connector replacement work Akola MSETCL	WRTS-I	MSETCL
35	400	A'BAD(PG)-A'BAD(MSETCL) # 2	23-Sep-14	9:00	24-Sep-14	17:00	Conti.	Augmentation works at A'BAD(MSETCL).Replacement of HCB Line Isolator.	WRTS-I	WRTS-I
36	400	Raipur-Wardha Ckt-I	23-Sep-14	9:00	23-Sep-14	17:00	Daily	For AMP work	WRTS-I	WRTS-I
37	400	SSP-Dhule-II	23-Sep	8:00	23-Sep	18:00	Daily	CVT Testing	NCA	NCA
38	400	Khandwa - Dhule # 2	24-Sep-14	10:00	24-Sep-14	18:00	Daily	Replacement of 390kV Las with 336kV Las in line reactor bay	PGCIL	WRTS-II
39	400	Parali-Lonikand II ckt 1	25-Sep-14	9:00	25-Sep-14	17:00	Daily	Q.M.work.	MSETCL	MSETCL
40	400	Chandrapur II-Parli Ckt I	25-Sep-14	9:00	25-Sep-14	18:00	Daily	1) Replacement of broken disc insulator 2) Relocation of Spacer Cum Damper .3) Fitting of Corona Ring Bolt 4) Replacement of Corona Ring 6) Fitting of Arcing Horn Bolt 7) Fitting of Jumper Cone Bolt 8) Relocation of Earth wire Vibration Damper 9) Fitting of Earth wire Jumper Bolt 10) Fitting of New Copper Bond: Loc. No.- 28.	MSETCL	MSETCL
41	400	Chandrapur II-Parli Ckt II	26-Sep-14	14:00	26-Sep-14	17:00	Daily	Signature analysis test.	MSETCL	MSETCL
42	400	Aurangabad-Akola II	26-Sep-14	9:00	26-Sep-14	17:00	Daily	Q.M.work.	MSETCL	MSETCL
43	400	Pune (PG)-Parli (PG) # 1	27-Sep-14	10:00	27-Sep-14	12:00	Daily	Replacement of SEM meter for AMR system at Parli (PGCIL)	Reliance	WRTS-I
44	765	BUS # 1 at Wardha	27-Sep-14	9:00	28-Sep-14	18:00	Daily	Extention of Bus towards commissioning of new Bus Reactor	WRTS-I	WRTS-I
45	400	Dhule-Khandwa Ckt.II	27-Sep-14	9:00	27-Sep-14	17:00	Daily	Q.M.work	MSETCL	MSETCL
46	765	Aurangabad (PG)- Wardha # 2	28-Sep-14	9:00	28-Sep-14	17:00	Conti.	Erection of BPI for spare reactor and their jumpering at A'BAD(PG)	WRTS-I	WRTS-I
47	765	765/400KV, 1500MVA ICT -1 at A'BAD(PGCIL)	28-Sep-14	9:00	30-Sep-14	17:00	Conti.	Construction of Fire wall & Fire Fighting testing .	WRTS-I	WRTS-I
48	400	New Koyna-Dabhol ckt 2	29-Sep-14	8.30	29-Sep-14	17.30	Daily	Q.M.work	MSETCL	MSETCL
49	765	Wardha (PG)-Aurangabad (PG) # 2	29-Sep-14	9:00	29-Sep-14	18:00	Daily	Construction of Tie bay associated with up-coming Raipur bay at Wardha.	WRTS-I	WRTS-I
50	765	BUS # 2 at Wardha (PG)	30-Sep-14	9:00	01-Oct-14	18:00	Daily	Extention of Bus towards commissioning of new Bus Reactor	WRTS-I	WRTS-I
51	400	Karad-Kolhapur Ckt I	30-Sep-14	9:00	30-Sep-14	17:00	Daily	Annual Maintenance work.	MSETCL	MSETCL
52	400	Koradi-Koradi-II	30-Sep-14	10.00	30-Sep-14	17:00	Daily	Q.M.work.	MSETCL	MSETCL