

OUTAGE PLANNING TRANSMISSION ELEMENTS DURING MONTH OF JAN'16											
SN	KV	Line / Element	From		To		Basis	Reason	System	Agency	Remark
			Date	Time	Date	Time					
1	220	BUS 2 at Boisar	1-Jan-16	9:00	1-Jan-16	18:00	Daily	For AMP work	PGCIL	WR-II	R
2	765	Wardha - Aurangabad Ckt - I	1-Jan-16	6:00	3-Jan-16	19:00	Cont.	For balance OPGW stringing work which could not be completed due to RoW problem	WRTS-I	WRTS-I	C
3	765	765 KV Bus Reactor # 1 Main 707 Bay at Wardha	1-Jan-16	9:00	1-Jan-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
4	400	407 Bay Main bay of 400KV ICT-2 AT Solapur	1-Jan-16	9:00	1-Jan-16	18:00	Daily	AMP Work	WRTS-I	WRTS-I	R
5	400/220	ICT 3 at Solapur	1-Jan-16	9:00	10-Jan-16	18:00	Cont	Fire Fighting system Civil Works, CT OIL SAMPLES, JUMPERING WORKS WITH BUS	WRTS-I	WRTS-I	C
6	400	Bhadrawati Chandrapur # 1	1-Jan-16	9:00	1-Jan-16	13:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R
7	400	80 MVAR B/R at Kolhapur	1-Jan-16	9:00	1-Jan-16	13:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R
8	765	Solapur -2 Main Bay 710 at Aurangabad	1-Jan-16	9:00	1-Jan-16	18:00	Daily	for checking the drive mechanism of CB	WRTS_I	WRTS_I	R
9	400	Wardha-2 Main CB 410-52 at Aurangabad	1-Jan-16	9:00	1-Jan-16	14:00	Daily	for attending rusting problem on drive mechanism	WRTS-I	WRTS-I	R
10	400	Chandrapur Parali Circuit - II	1-Jan-16	8:00	1-Jan-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT III	MSETCL	MSETCL	
11	400	A/R of 400 kV Ramagundam-Chandrapur-1&2	1-Jan-16	6:00	31-Jan-16	20:00	Daily	For PID Works and additional earthing works. the Auto reclose selection of both lines to be kept in Non auto mode	SRPC		
12	500	HVDC Chandpur - Padge Bipole	2-Jan-16	07:00	3-Jan-16	18:00	Cont.	Stringing of 400KV D/C Aurangabad - Boisar Transmission Line	MSETCL	WRTS-I	C
13	765	Wardha-4 Tie Bay 720 at Aurangabad	2-Jan-16	9:00	2-Jan-16	18:00	Daily	for checking the drive mechanism of CB	WRTS_I	WRTS_I	R
14	765	765 KV Bus Reactor # 1 Tie708 Bay at Wardha	2-Jan-16	9:00	2-Jan-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
15	400	404 Main bay of 765/400 Kv ICT # 2 at Pune GIS	2-Jan-16	10:00	2-Jan-16	18:00	Daily	AMP	WRTS-I	WRTS-I	R
16	400	Bhadrawati Chandrapur # 2	2-Jan-16	9:00	2-Jan-16	13:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R
17	765	Raichur-1 Line Reactor AT Solapur	2-Jan-16	9:00	2-Jan-16	18:00	Daily	AMP Work	WRTS-I	WRTS-I	Switchable LR
18	765	Wardha - Aurangabad Ckt - IV	2-Jan-16	6:00	3-Jan-16	19:00	Daily	For defect rectification work	WRTS-I	WRTS-I	C
19	400	63 MVAR B/R at Solapur	2-Jan-16	9:00	2-Jan-16	13:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R
20	400	Thaptilanda-Deepnagar	2-Jan-16	11:00	2-Jan-16	17:00	Daily	Alternate load arrangement is available on Akola-I & II	MSETCL	MSETCL	
21	765	ICT Main bay (Bay-701) at Koradi III SS	2-Jan-16	8:00	2-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
22	400	Bhadrawati-Parli-1	4-Jan-16	9:00	5-Jan-16	18:00	Daily	Replacement of Porcelain Insulators with Polymer in Power line/Railway & NH crossings for public safety.Auto reclose shall be kept in Non auto mode for Bhadrawati-Parli-2 line is required.	WRTS-I	WRTS-I	R
23	400	Boisar Padghe	4-Jan-16	9:00	4-Jan-16	18:00	Daily	Replacement of porcelain disc insulator strings with polymer in balance portion of line to prevent undesirable tripping of line due to pollution.	PGCIL	WR-II	C
24	400	407 Bay - Main Bay of Boisar Padghe Line at Boisar	4-Jan-16	9:00	6-Jan-16	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of circuit Breaker.	PGCIL	WR-II	R
25	400	400KV Bus # 1 at Wardha	4-Jan-16	9:00	5-Jan-16	18:00	Daily	Extension of Bus for 400 KV Abad Bays	WRTS-I	WRTS-I	R
26	765	765 KV ICT # 3 Main 709 Bay at Wardha	4-Jan-16	9:00	4-Jan-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
27	132	D/C Aurangabad -Gangapur	4-Jan-16	07:00	5-Jan-16	18:00	Cont.	Stringing of 400KV D/C Aurangabad - Boisar Transmission Line	MSETCL	WRTS-I	MSETCL consent is required
28	400	Wardha 2 Main bay at Aurangabad (PG)	4-Jan-16	8:00	4-Jan-16	20:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R
29	400	Bay 429 Tie bay of 765/400 Kv ICT # 2 and Future line at Solapur	4-Jan-16	9:00	4-Jan-16	18:00	Daily	AMP Work	WRTS-I	WRTS-I	R
30	765	765 KV Wardha Aurangabad # 2 Line	4-Jan-16	9:00	4-Jan-16	18:00	Daily	Commissioning of LVCC, CSD	WRTS-I	WRTS-I	C
31	400	Boisar-1 L/R at Aurangabad	4-Jan-16	9:00	4-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
33	400	400KV Karad -TALANDAGE -II	4-Jan-16	10:00	4-Jan-16	17:00	Daily	Annual Maint. work	MSETCL	MSETCL	
34	400	Waluj - Bhusawal	4-Jan-16	9:30	4-Jan-16	17:00	Daily	Alternate load arrangement is available on 400KV BBLLR , APG1&2,Deepnagar-II	MSETCL	MSETCL	
35	400	400 KV Akola-Bhusawal	4-Jan-16	10:00	6-Jan-16	18:00	Daily	PID testing of insulator strings by Hot line Unit Akola A/R shall be kept in non auto mode	MSETCL	MSETCL	
36	765	ICT-2 Main Bay(Bay-702) at Koradi III SS	4-Jan-16	8:00	4-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
37	765	Wardha - Aurangabad Ckt - II	5-Jan-16	6:00	6-Jan-16	19:00	Daily	For defect rectification work	WRTS-I	WRTS-I	C
38	400	Boisar-2 L/R at Aurangabad	5-Jan-16	9:00	5-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
39	765	765 KV Wardha Durg # 2 Main 715 Bay at Wardha	5-Jan-16	9:00	5-Jan-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
40	765	765/400 Kv ICT # 1 Main bay at Pune GIS	5-Jan-16	10:00	5-Jan-16	18:00	Daily	AMP	WRTS-I	WRTS-I	R
41	220	Bay 204 Bus Coupler at Solapur	5-Jan-16	9:00	5-Jan-16	18:00	Daily	AMP Work	WRTS-I	WRTS-I	R
42	765	Bus 1 at Wardha	5-Jan-16	8:00	5-Jan-16	20:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R
44	765	WARDHA A'BAD(PG) 2_SLR_765kv_330 MVAR at Wardha	5-Jan-16	9:00	5-Jan-16	13:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R
45	220	208 Bay (220KV Talegaon Urse Line # 2 presently the line is not existing) at Pune (Talegaon)	5-Jan-16	9:30	5-Jan-16	13:30	Daily	AMP	WRTS-I	WRTS-I	R
46	400	HVDC CKT-1 Bay@ Chandrapur	5-Jan-16	8:00	5-Jan-16	19:00	Daily	For measurement of Breaker CRM Work & Hot Spot Attending Work.	MSETCL	MSETCL	
47	400	400 KV BUS-1 at Akola-II SS	5-Jan-16	8:00	5-Jan-16	18:00	Daily	400 KV Bus-1 CVT, 404 89A, 407 89A, 410 89A Annual Maintenance of Bus equipments	MEGPTCL	MEGPTCL	R
48	765	765KV Aurangabad # 2 Line with L/R at solapur	6-Jan-16	9:00	6-Jan-16	18:00	Daily	CSD commissioning works and A/R testing and CT oil sampling .	WRTS-I	WRTS-I	C

OUTAGE PLANNING TRANSMISSION ELEMENTS DURING MONTH OF JAN'16											
SN	KV	Line / Element	From		To		Basis	Reason	System	Agency	Remark
			Date	Time	Date	Time					
49	220	Tarapur Boisar Line	6-Jan-16	9:00	6-Jan-16	18:00	Daily	Replacement of porcelain disc insulator strings with polymer in balance portion of line to prevent undesirable tripping of line due to pollution.	PGCIL	WR-II	C
50	400	400kV Bus # 2 at Wardha	6-Jan-16	9:00	7-Jan-16	18:00	Daily	Extension of Bus for 400 KV Abad Bays	WRTS-I	WRTS-I	R
51	400	418 Bay Main bay of 400 Kv Kolhapur Line at Solapur	6-Jan-16	9:00	6-Jan-16	18:00	Daily	AMP Work	WRTS-I	WRTS-I	R
52	220	201 Bay (ICT# 1 220KV Side Bay) at Pune (Talegaon)	6-Jan-16	9:30	6-Jan-16	17:00	Daily	AMP	WRTS-I	WRTS-I	R
53	765	765 KV Wardha Durg # 1 Main 718 Bay at Wardha	6-Jan-16	9:00	6-Jan-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
54	400	Bus Reactor at Aurangabad	6-Jan-16	9:00	6-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
55	400	Parli Ckt-II(bay 412) at 400KV Chandrapur-II S/s	6-Jan-16	10:00	6-Jan-16	18:00	Daily	Relay testing work & allied bay maintenance work	MSETCL	MSETCL	
56	400	Chandrapur Parali Circuit - II	6-Jan-16	8:00	6-Jan-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT II	MSETCL	MSETCL	
57	400	Chakan-Lonikand	6-Jan-16	7:00	19-Jan-16	19:00	Daily	48F OPGW Stringing work .	MSETCL	MSETCL	
58	765	Main Bay of Tiroda-Koradi-2 (Bay-707) at Koradi III SS	6-Jan-16	8:00	6-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
59	765	765KV Aurangabad # 1 Line with L/R at solapur	7-Jan-16	9:00	7-Jan-16	18:00	Daily	CSD commissioning works and A/R testing and CT oil sampling .	WRTS-I	WRTS-I	NLDC Consent required
60	400	408 Bay - Tie Bay of Boisar Padghe Line and 315 MVA ICT I at Boisar	7-Jan-16	9:00	9-Jan-16	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of circuit Breaker.	PGCIL	WR-II	R
61	400	Boisar-1 Tie Bay 429 at Aurangabad	7-Jan-16	9:00	7-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
62	765	765 KV Wardha Durg # 1 Tie 717 Bay at Wardha	7-Jan-16	9:00	7-Jan-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
63	765	765/400 Kv ICT # II Main bay at Pune GIS	7-Jan-16	10:00	7-Jan-16	18:00	Daily	AMP	WRTS-I	WRTS-I	R
64	220	202 Bay (220KV Talegaon MSETCL Line # 1) at Pune (Talegaon)	7-Jan-16	9:30	7-Jan-16	13:30	Daily	AMP	WRTS-1	WRTS-I	R
65	220	BAY 205 TBC bay at Solapur	7-Jan-16	9:00	7-Jan-16	18:00	Daily	AMP Work	WRTS-I	WRTS-I	R
66	400	Chandrapur Parali Circuit - III	7-Jan-16	8:00	7-Jan-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT III	MSETCL	MSETCL	
67	400	400 KV BUS-2 at Akola-II SS	7-Jan-16	8:00	7-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
68	765	Koradi III - Akola II Line 1	8-Jan-16	9:00	8-Jan-16	18:00	Daily	OPGW rectification work in transmission line. Line Outage required	MEGPTCL	MEGPTCL	R
69	765	Tiroda - Koradi III Line 1	8-Jan-16	9:00	10-Jan-16	9:00	Continues	To carry out replacement work of Line reactor#1 B phase . Line Outage required	MEGPTCL	MEGPTCL	R
70	765	Line Rector of Tiroda - Koradi III Line 1 at Tiroda end	8-Jan-16	9:00	18-Jan-16	9:00	Continues	To carry out replacement work of Line reactor#1 B phase	MEGPTCL	MEGPTCL	R
71	400	Tarapur Padghe Line 2	8-Jan-16	9:00	8-Jan-16	18:00	Daily	Replacement of porcelain disc insulator strings with polymer in balance portion of line to prevent undesirable tripping of line due to pollution.	PGCIL	WR-II	C
72	400	(401 BAY) 400 Kv B/R Main bay at Solapur	8-Jan-16	9:00	8-Jan-16	18:00	Daily	AMP Work	WRTS-I	WRTS-I	R
73	220	207 Bay (220KV Talegaon MSETCL Line # 2) at Pune (Talegaon)	8-Jan-16	9:30	8-Jan-16	13:30	Daily	AMP	WRTS-1	WRTS-I	R
74	220	S/C Aurangabad - Bhableshtar	8-Jan-16	07:00	9-Jan-16	18:00	Cont.	Stringing of 400KV D/C Aurangabad - Boisar Transmission Line	MSETCL	WRTS-I	C
75	400	Waluj -Aurangabad(PG)-1	8-Jan-16	9:30	8-Jan-16	17:00	Daily	Alternate load arrangement is available on 400KV Bhuswal,BBLR , APG 2,Deepnagar-II	MSETCL	MSETCL	
76	400	Chandrapur Parali Circuit - II	8-Jan-16	8:00	8-Jan-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT II	MSETCL	MSETCL	
77	400	ICT -1 Main Bay(Bay-401) at Koradi III SS	8-Jan-16	8:00	8-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
78	765	701 main bay of ICT at Akola II SS	9-Jan-16	9:00	9-Jan-16	18:00	Daily	Annual maintenance work	MEGPTCL	MEGPTCL	R
79	765	Solapur Line Main bay at Pune GIS	9-Jan-16	10:00	9-Jan-16	18:00	Daily	AMP	WRTS-I	WRTS-I	R
80	400	400KV Bus Reactor at Solapur	9-Jan-16	9:00	9-Jan-16	18:00	Daily	CSD Commissioning	WRTS-I	WRTS-I	R
81	765/400	ICT# 1 At Solapur SS	9-Jan-16	9:00	9-Jan-16	18:00	Daily	Variable Frequency testing	WRTS-I	WRTS-I	C
82	400	Akola 2 main bay at Wardha	9-Jan-16	8:00	9-Jan-16	20:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R
83	400	Chandrapur Parali Circuit - III	9-Jan-16	8:00	9-Jan-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT III	MSETCL	MSETCL	
84	400	Akola 2 & B/R Tie bay at Wardha	10-Jan-16	8:00	10-Jan-16	20:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R
85	400	409 Bay - Main Bay of 315 MVA ICT 1 at Boisar	11-Jan-16	9:00	13-Jan-16	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of circuit Breaker.	PGCIL	WR-II	R
86	400	Aurangabad(PG)-Aurangabad(MSETCL) # 2	11-Jan-16	8:00	12-Jan-16	18:00	Conti.	Replacement of HCB isolator, CTs, Clamps, connectors, A/Pipe and jumpers under up gradation work at MSETCL Waluj S/S.	WRTS-I	WRTS-I	R
87	400	Aurangabad-Pune # 2	11-Jan-16	8:00	12-Jan-16	18:00	Conti.	Attending problem of TBC isolator, changing of clamps & connectors and AMP works at MSETCL Waluj S/S.	WRTMPL / MSETCL	WRTS-I	R
88	765	B/R Main bay at Pune GIS	11-Jan-16	10:00	11-Jan-16	18:00	Daily	AMP	WRTS-I	WRTS-I	R
89	400	B/R main bay at Wardha	11-Jan-16	8:00	11-Jan-16	20:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R

OUTAGE PLANNING TRANSMISSION ELEMENTS DURING MONTH OF JAN'16												
SN	KV	Line / Element	From		To		Basis	Reason	System	Agency	Remark	
			Date	Time	Date	Time						
90	400	Kolhapur-II main bay (407 Bay) at Mapusa	11-Jan-16	9:00	16-Jan-16	18:00	Cont.	Complete OH of CB + AMP of Bay	WRTS-1	WRTS-I	R	
91	765/400	ICT# 2 At Solapur SS	11-Jan-16	9:00	11-Jan-16	18:00	Daily	Variable Frequency testing	WRTS-I	WRTS-I	NLDC consent required	
92	400	400 KV Akola-Aurangabad # 2	11-Jan-16	9:00	11-Jan-16	18:00	Daily	Variable frequency tan delta measurement of Bushings	WRTS-I	WRTS-I	R	
93	765	765 KV Wardha Aurangabad # 1 Line	11-Jan-16	9:00	11-Jan-16	18:00	Daily	Illumination work	WRTS-I	WRTS-I	C	
94	400	Akola-Nandgaonpeth	11-Jan-16	10:00	13-Jan-16	18:00	Daily	PID testing of insulator strings by Hot line Unit Akola A/R shall be kept in non auto mode	MSETCL	MSETCL		
95	400	400KV Karad- NEW KOYANA-I	11-Jan-16	10:00	11-Jan-16	17:00	Daily	Qurtly. Maint. work	MSETCL	MSETCL		
96	765	Line Reactor of Akola II- Aurangabad Line-2 at Akola-II SS	11-Jan-16	8:00	11-Jan-16	18:00	Daily	Annual Maintenance and Testing Reactor	MEGPTCL	MEGPTCL	R	
97	400	ICT-2 main bay Bay-402 at Koradi III SS	11-Jan-16	8:00	11-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R	
98	400	Solapur-Kolhapur Circuit-1 & Circuit-2	12-Jan-16	8:00	15-Jan-16	18:00	Continuous	Rectification work	WRTMPL	WRTMPL	C	
99	400	400 KV Akola-Aurangabad # 1	12-Jan-16	9:00	12-Jan-16	18:00	Daily	Variable frequency tan delta measurement of Bushings	WRTS-I	WRTS-I	R	
100	765	765/400 Kv ICT I and B/R Tie bay at Pune GIS	12-Jan-16	10:00	12-Jan-16	18:00	Daily	AMP	WRTS-I	WRTS-I	R	
101	765	Pune Line Reactor at Solapur SS	12-Jan-16	9:00	12-Jan-16	18:00	Daily	Variable Frequency testing	WRTS-I	WRTS-I	R	
102	400	Akola 1 main bay at Wardha	12-Jan-16	8:00	12-Jan-16	20:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R	
103	400	New Koyna – Karad II	12-Jan-16	8:30	12-Jan-16	17:30	Daily	Routine Maintenance Work	MSETCL	MSETCL		
104	400	413 Main Bay Nandgaon peth ckt	12-Jan-16	8:00	16-Jan-16	18:00	Continuous	CB No 41352 overhauling and Routine maintenance work	MSETCL	MSETCL		
105	765	Line Reactor of Akola II- Aurangabad Line-1 at Akola-II SS	12-Jan-16	8:00	12-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R	
106	400	KOLHAPUR-SOLAPUR#2	12-Jan-16	9:00	12-Jan-16	18:00	Daily	CSD COMMISSIONING AND LINE EQUIPMENT	WRTML	WRTS-I	C	
107	765	765/400 Kv ICT II and Solapur Tie bay at Pune GIS	13-Jan-16	10:00	13-Jan-16	18:00	Daily	AMP	WRTS-I	WRTS-I	R	
108	400/220	ICT#1 At Solapur SS	13-Jan-16	9:00	13-Jan-16	18:00	Daily	AMP works	WRTS-I	WRTS-I	C	
109	400	Akola 1 & ICT 1 Tie bay at Wardha	13-Jan-16	8:00	13-Jan-16	20:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R	
110	400	400 KV Koradi - Bhilai Line	13-Jan-16	9:00	13-Jan-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	
111	400	Boisar-1 Main Bay 430 at Aurangabad	13-Jan-16	9:00	13-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R	
112	400	Main Bay of Line-1 (Future Bay-403) at Koradi III SS	13-Jan-16	8:00	13-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R	
113	400	KOLHAPUR-SOLAPUR#1	13-Jan-16	9:00	13-Jan-16	18:00	Daily	REACTOR AMP, CSD COMMISSIONING AND LINE EQUIPMENT	WRTML	WRTS-I	C	
114	400	410 Bay - Main Bay of Tarapur - Boisar Line 2 at Boisar	14-Jan-16	9:00	16-Jan-16	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of circuit Breaker.	PGCIL	WR-II	R	
115	400	Boisar-2 Main Bay 427 at Aurangabad	14-Jan-16	9:00	14-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R	
116	400	400 KV Sarai Bay at MSETCL Koradi	14-Jan-16	9:00	14-Jan-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	
117	400	ICT 1 Main bay at Wardha	14-Jan-16	8:00	14-Jan-16	20:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R	
118	400/220	ICT# 2 At Solapur SS	14-Jan-16	9:00	14-Jan-16	18:00	Daily	AMP works	WRTS-I	WRTS-I	R	
119	400	ICT-II Bay@ Chandrapur	14-Jan-16	8:00	14-Jan-16	18:00	Daily	For measurement of 400KV Breaker Timing,CRM,DCRM & 220 KV CT's Tan delta & Breaker Timing, CRM,DCRM work.	MSETCL	MSETCL		
120	400	Tarapur Boisar Line 1	15-Jan-16	9:00	15-Jan-16	18:00	Daily	Replacement of porcelain disc insulator strings with polymer in balance portion of line to prevent undesirable tripping of line due to pollution.	PGCIL	WR-II	C	
121	400	400 KV Bhilai Bay at MSETCL Koradi	15-Jan-16	9:00	15-Jan-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	
122	400	Main bay of ICT-2 Bay-404 at Koradi III SS	15-Jan-16	8:00	15-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R	
123	765	702 Tie bay of ICT HV side and bus reactor side at Akola II SS	16-Jan-16	9:00	16-Jan-16	18:00	Daily	For AMP works	MEGPTCL	MEGPTCL	R	
124	400	404 Main Bay of Aurangabad # 1 at MSETCL Akola S/s	16-Jan-16	9:00	16-Jan-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	
125	400	Bus 2 at Aurangabad(PG)	16-Jan-16	9:00	16-Jan-16	20:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	R	
126	765	Solapur - Aurangabad Ckt - I	16-Jan-16	6:00	17-Jan-16	19:00	Daily	Maintaince and rectification work	WRTS-I	WRTS-I	C	
127	765	Bus Reactor at Solapur SS	16-Jan-16	9:00	16-Jan-16	18:00	Daily	AMP, VARIBLE FREQ TEST and MOG GASKET REPLACEMENT	WRTS-I	WRTS-I	C	
128	400	Aurangabad-2 Main bay 409 at Aurangabad (PG)	16-Jan-16	9:00	16-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I		
129	400	Tie bay of ICT-2 Bay-405 at Koradi III SS	16-Jan-16	8:00	16-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R	
130	400	400 KV Wardha- Parli # 2	17-Jan-16	9:00	18-Jan-16	18:00	Daily	Stringing work of broken earth wire between span 387 to 390 near Wardha	WRTS-I	WRTS-I	R	
131	765	703 main bays of bus reactor at Akola II SS	18-Jan-16	9:00	18-Jan-16	18:00	Daily	For AMP works	MEGPTCL	MEGPTCL	R	
132	400	411 Bay - Tie Bay of Boisar Vapi and Tarapur Boisar line 2 at Boisar	18-Jan-16	9:00	20-Jan-16	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of circuit Breaker.	PGCIL	WR-II	R	
133	400	Kolhapur-II Tie bay (408 Bay) at Mapusa	18-Jan-16	9:00	23-Jan-16	18:00	Cont.	Complete OH of CB + AMP of Bay	WRTS-1	WRTS-I	R	
134	765	Solapur - Aurangabad Ckt - II	18-Jan-16	6:00	19-Jan-16	19:00	Daily	For defect rectification work	WRTS-I	WRTS-I	C	
135	400	405 Tie Bay of Aurangabad # 2 at MSETCL Akola S/s	18-Jan-16	9:00	18-Jan-16	18:00	Daily	AMP work	WRTS-1	WRTS-I	R	
136	400	Aurangabad-1 Main bay 412 at Aurangabad (PG)	18-Jan-16	9:00	18-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R	
137	400	Main bay of Line-2 (Future Bay-406) at Koradi III SS	18-Jan-16	8:00	18-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R	
138	400	Aurangabad-1 Tie bay 411 at Aurangabad (PG)	19-Jan-16	9:00	19-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R	
139	400	406 Main Bay of Aurangabad # 2 at MSETCL Akola S/s	19-Jan-16	9:00	19-Jan-16	18:00	Daily	AMP work	WRTS-1	WRTS-I	R	
140	765	Seoni- Wardha-II (Tie bay 723) at Seoni	19-Jan-16	8:00	20-Jan-16	18:00	Cont	AMP works (DCRM & Timing test of CB)	WRTS-I	WRTS-I	R	
141	765	765 KV Bus # 2 at Wardha	19-Jan-16	9:00	19-Jan-16	18:00	Daily	Extension of Bus for Durg ckt 3 & 4	WRTS-I	WRTS-I	R	

SN	KV	Line	From	Time	To	Time	Basis	Reason	System	Agency	Type
			Date	Time	Date	Time					
142	400	Kolhapur-II Tie bay (408 Bay) at Mapusa SS	20-Jan-16	9:00	25-Jan-16	18:00	Cont.	Complete OH of CB + AMP of Bay	WRTS-1	WRTS-1	R
143	400	Pune(GIS)-Pune # 1& 2	20-Jan-16	6:00	19-Feb-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTMLM	WRTS-I	C
144	400	Parli-Pune(GIS)# 1&2	20-Jan-16	8:00	20-Jan-16	18:00	Daily	Overhead crossing by LILO of 400 KV D/c Aurangabad-Pune line	WRTS-I / W	WRTS-I	C
145	400	Solapur-Kolhapur-1&2	20-Jan-16	6:00	19-Feb-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML	WRTS-I	C
146	765	D/C Wardha - Aurangabad Transmission line, CKT II	20-Jan-16	0:00	21-Jan-16	17:00	Continues	Jumper Tightening work.	WRTS-I	WRTS-I	C
147	400	400KV Parli-Parli (MSETCL)-1 Line	20-Jan-16	9:00	20-Jan-16	18:00	Daily	For AMP works at POWERGRID & MSETCL	WRTS-I	POWERGR	
148	765/400	ICT-1 at Pune GIS	20-Jan-16	9:00	20-Jan-16	18:00	Daily	AMP of ICT-1	WRTS-I	WRTS-I	R
149	400 /220	400 /220 KV ICT # 1 at Wardha	20-Jan-16	9:00	20-Jan-16	18:00	Daily	Variable frequency tan delta measurement of Bushings	WRTS-I	WRTS-I	R
150	220	207 Bay (220KV Talegaon MSETCL Line # 2) at Pune (PGCIL)	20-Jan-16	9:30	20-Jan-16	13:30	Daily	AMP	WRTS-I	WRTS-I	R
151	400	400KV Solapur Parli I Line	20-Jan-16	9:00	20-Jan-16	18:00	Daily	AMP of Line terminal equipments	WRTS-I	WRTS-I	R
152	765	Solapur-2 L/R (Switchable) at Aurangabad	20-Jan-16	9:00	20-Jan-16	18:00	Daily	for attending Oil leakage from R-ph Unit and Reactor CB AMP works	WRTS-I	WRTS-I	R
153	400	400 KV Wardha-Akola 1	20-Jan-16	9:00	20-Jan-16	18:00	Daily	Insulator replacement for Railways and NH crossings	WRTS-I	WRTS-I	C
154	400	400KV Switching Ckt-II(bay 401) at 400KV Chandrapur-II s/s	20-Jan-16	10:00	20-Jan-16	18:00	Daily	DCRM work & allied bay maintenance work	MSETCL	MSETCL	
155	400/220	400/220KV ICT-II at Karad ss	20-Jan-16	10:00	20-Jan-16	17:00	Daily	Qurtly. Maint. work	MSETCL	MSETCL	
156	400	Padgha-Kalwa ckt-1	20-Jan-16	7:00	19-Feb-16	19:00	Daily	48F OPGW Stringing work .	MSETCL	MSETCL	
157	765	765KV S/C ,Aurangabad-Dhule Line	20-Jan-16	7:00	20-Feb-16	18:00	Daily	AR to be kept OFF.for Online OPGW Works	BDTCL	BDTCL	R
158	765	765KV S/C ,Dhule-Vadodara Line	20-Jan-16	7:00	20-Jan-16	18:00	Daily	For Insulator Replacement work	BDTCL	BDTCL	R
159	400	Khandwa - Dhule1&2	20-Jan-16	8:00	19-Feb-16	18:00	Daily	Online permit for PID testing of insulator strings. Auto reclose selector switch to be kept in non auto mode for both circuits during PID testing.	PGCIL	WR-II	
160	765	Solapur-1 L/R (Switchable) at Aurangabad	21-Jan-16	9:00	21-Jan-16	18:00	Daily	Reactor CB AMP works	WRTS-I	WRTS-I	R
161	400	400KV Solapur Parli II Line	21-Jan-16	9:00	21-Jan-16	18:00	Daily	AMP of Line terminal equipments	WRTS-I	WRTS-I	R
162	220	202 Bay (220KV Talegaon MSETCL Line # 1) at Pune (PGCIL)	21-Jan-16	9:30	21-Jan-16	13:30	Daily	AMP	WRTS-I	WRTS-I	R
163	400	Kolhapur (MSTCL) - Kolhapur (PGCIL) ckt II	21-Jan-16	6:00	21-Jan-16	18:00	Daily	Jumper Tightening work and A/R of 400 Kv Kolhapur (MSTCL) - Kolhapur (PGCIL) I is to be kept in N/A mode.	WRTS-I	WRTS-I	C
164	765	765 KV Aurangabad # 2 Main 713 Bay at Wardha	21-Jan-16	9:00	21-Jan-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
165	400	400KV Parli-Parli (MSETCL)-2 Line	21-Jan-16	9:30	21-Jan-16	18:00	Daily	For AMP works at POWERGRID & MSETCL	WRTS-I	WRTS-I	R
166	400	400 KV Wardha-Akola 2	21-Jan-16	9:00	21-Jan-16	18:00	Daily	Insulator replacement for Railways and NH crossings	WRTS-I	WRTS-I	C
167	400	400KV Chandrapur II - Parli Ckt-I line	21-Jan-16	8:00	21-Jan-16	18:00	Daily	Tightening & fitting of Conductor Hardware at different Tower Locations	MSETCL	MSETCL	
168	400/220	315MVA ICT-2 at Chakan ss	21-Jan-16	9:00	21-Jan-16	18:00	Daily	Routine Maint work	MSETCL	MSETCL	
169	400	Koradi - Bhusawal Line	21-Jan-16	12:00	23-Jan-16	18:00	Daily	PID testing of insulator strings. By Hot line Unit Akola. A/R shall be kept in non auto mode	MSETCL	MSETCL	
170	765	Bus Reactor Tie Bay(708-Bay) at BDTCL Dhule	21-Jan-16	9:00	21-Jan-16	18:00	Daily	For RPH2 relay commissioning	BDTDCL	BDTCL	R
171	765 KV	765KV Bus-1 at Koradi III SS	21-Jan-16	8:00	21-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
172	400	Boisar Padghe	21-Jan-16	9:00	21-Jan-16	18:00	Daily	Rectification of S/D nature defects ; A/R of Vapi-Boisar in Non-Auto mode.	PGCIL	WR-II	
173	400	407 Bay - Main Bay of Boisar Padghe Line	21-Jan-16	9:00	23-Jan-16	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II	
174	765/400	ICT-2 at Pune GIS	22-Jan-16	9:00	22-Jan-16	18:00	Daily	AMP of ICT-2	WRTS-I	WRTS-I	R
175	765	D/C Wardha - Aurangabad Transmission line, CKT IV	22-Jan-16	8:00	23-Jan-16	17:00	Cont.	Jumper Tightening work and A/R of Ckt 3 to be kept in N/A mode.	WRTS-I	WRTS-I	C
176	132	Aurangabad - Paithan	22-Jan-16	07:00	23-Jan-16	18:00	Cont.	Stringing/ crossing works of 765KV Aurangabad Pade line	MSTCL	WRTS-I	C
177	400	400KV Solapur-1 Main Bay (409) at Parli	22-Jan-16	9:00	22-Jan-16	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R
178	765	765 KV Bus Reactor # 1 (240 MVAR) at Wardha	22-Jan-16	9:00	22-Jan-16	18:00	Daily	Variable frequency tan delta measurement of Bushings and AMP work.	WRTS-I	WRTS-I	C
179	220	206 Bay (Bus Coupler Bay) at Pune (PGCIL)	22-Jan-16	9:30	22-Jan-16	11:30	Daily	For sending the CT oil sample for testing	WRTS-I	WRTS-I	R
180	400	400KV Solapur Karad line	22-Jan-16	9:00	22-Jan-16	18:00	Daily	AMP of Line terminal equipments	WRTS-I	WRTS-I	R
181	765/400	ICT-2 at Aurangabad	22-Jan-16	9:00	22-Jan-16	18:00	Daily	Commissioning of CSD and Stability test along with Spare Trfr unit at Aurangabad	WRTS-I	WRTS-I	C
182	400	Parli-Pune(GIS)#1 & 2 and Pune (Talegaon) - Pune(GIS) # 1&2	22-Jan-16	8:00	23-Jan-16	18:00	Daily	Overhead crossing by LILO of 400 KV D/c Aurangabad-Pune line	WRTS-I / W	WRTS-I	C
183	400	315 MVA ICT, 400/220/33kv at 400kv RS Akola	22-Jan-16	8:00	22-Jan-16	18:00	Daily	Maintenance and testing work of ICT. Oil leakage attending work of 220 KV CT and other Bay maintenance works.	MSETCL	MSETCL	
184	400	400/220KV 501 MVA ICT- 1 at 400kv Deepnagar Substation	22-Jan-16	9:00	22-Jan-16	17:00	Daily	Relay testing, CB Timing, DCRM Measurement & routine bay Maintenance.	MSETCL	MSETCL	
185	400	SSP - Dhule - 1	22/Jan/16	8:00	23/Jan/16	18:00	Daily	Maintenance work	GETCO	GETCO	
186	400	Tarapur Padghe Line 1	22-Jan-16	9:00	22-Jan-16	18:00	Daily	Rectification of S/D nature defects ; A/R of Tarapur-Padghe # II in Non-Auto mode.	PGCIL	WR-II	
187	765	Aurangabad-Dhule line	23-Jan-16	9:00	23-Jan-16	18:00	Daily	Modification of line LA/CVT jumpers at Aurangabad	BDTCL	WRTS-I	C
188	400	Boisar-1 L/R at Aurangabad	23-Jan-16	9:00	23-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
189	765	Wardha Aurangabad D/C I and II	23-Jan-16	07:00	24-Jan-16	18:00	Daily	Insulator replacement work and jumper tightening work.	WRTS-I	WRTS-I	R
190	400	400KV Solapur Kolhapur#1 line	23-Jan-16	9:00	23-Jan-16	18:00	Daily	AMP of Line terminal equipments	WRTS-I	WRTS-I	R
191	220	201 Bay (ICT# 1 220KV Side Bay) at Pune (PGCIL)	23-Jan-16	9:30	23-Jan-16	17:00	Daily	AMP	WRTS-I	WRTS-I	R
192	400	Kolhapur (PGCIL) - Mapusa ckt I	23-Jan-16	6:00	23-Jan-16	18:00	Daily	Jumper Tightening work and A/R of 400 Kv Kolhapur (PGCIL) - Mapusa Ckt II is to be kept in N/A mode.	WRTS-I	WRTS-I	C
193	400	400KV Parli - Pune (GIS)- I Line	23-Jan-16	10:00	23-Jan-16	13:00	Daily	For commissioning of CSD at Parli	WRTMPL / WRTS-I	R	
194	220	PANDHURNA - KALMESHVAR CKT	23/Jan/16	9:00	23/Jan/16	18:00	daily	MAINTENANCE WORK	MPPTCL	MPPTCL	R
195	400	400 kv Babhaleshwar-Dhule-II	23-Jan-16	10:00	23-Jan-16	10:00	Daily	Quarterly maintenance and Relay / CB Testing	MSETCL	MSETCL	
196	400	400/132KV, 200 MVA ICT-I at 400kv R.S. Khadka	23-Jan-16	9:00	23-Jan-16	17:00	Daily	Routine bay Maintenance & Dignostic Testing work of CT and ICT	MSETCL	MSETCL	
197	400	400kv Dhule-SSNNL Ckt-I at 400kv Dhule end	23-Jan-16	8:00	23-Jan-16	18:00	Daily	Rejoining of earth wire at loc no 287	MSETCL	MSETCL	
198	765 KV	765kv Bus-2 at Koradi III SS	23-Jan-16	8:00	23-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
199	400	Kolhapur (PGCIL) - Mapusa ckt II	24-Jan-16	6:00	24-Jan-16	18:00	Daily	Jumper Tightening work and A/R of 400 Kv Kolhapur (PGCIL) - Mapusa Ckt I is to be kept in N/A mode.	WRTS-I	WRTS-I	C
200	400	SSP - Dhule - 2	24/Jan/16	8:00	25/Jan/16	18:00	Daily	Maintenance work	GETCO	GETCO	
201	400	400KV Solapur Kolhapur# 2 line	25-Jan-16	9:00	25-Jan-16	18:00	Daily	AMP of Line terminal equipments	WRTS-I	WRTS-I	R
202	765	765 KV Wardha-Seoni # 1 Line	25-Jan-16	9:00	25-Jan-16	18:00	Daily	Variable frequency tan delta measurement of Bushings and AMP work.	WRTS-I	WRTS-I	C
203	765	765 kv BUS Reactor at Pune GIS	25-Jan-16	9:00	25-Jan-16	18:00	Daily	AMP of Bus Reactor	WRTS-I	WRTS-I	R
204	400	Bhadrawati-Parli-1 Line	25-Jan-16	9:00	26-Jan-16	18:00	Daily	Replacement of Porcelain Insulators with Polymer in Power line/Railway & NH. crossings for public safety.Auto reclose shall be kept in Non auto mode for 400 KV Bhadrawati-Parli-2 line .	WRTS-I	WRTS-I	C
205	765	Bus-1 at Aurangabad	25-Jan-16	9:00	25-Jan-16	18:00	Daily	for providing of spacers	WRTS-I	WRTS-I	R
206	400	Boisar-2 L/R at Aurangabad	25-Jan-16	9:00	25-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	C
207	400	Pune(Talegaon) -Pune(GIS) # 1&2	25-Jan-16	8:00	25-Jan-16	18:00	Daily	Removal of swapping arrangement	WRTS-I / W	WRTS-I	C
208	400/220	400/220KV ICT-I at Karad ss	25-Jan-16	10:00	25-Jan-16	17:00	Daily	Qurtly. Maint. work	MSETCL	MSETCL	
209	400kv	400kv Bus-1 at Koradi III SS	25-Jan-16	8:00	25-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R

210	765 KV	765 KV BUS-1 at Akola II SS	25-Jan-16	8:00	25-Jan-16	18:00	Daily	Annual Maintenance & Testing of bus equipment	MEGPTCL	MEGPTCL	R
211	220	BUS 2 at Boisar	25-Jan-16	9:00	25-Jan-16	18:00	Daily	AMP	PGCIL	WR-II	R
212	400	Aurangabad- Pune (Talegaon) # 1 & 2	26-Jan-16	8:00	30-Jan-16	18:0	Conti.	For carrying out LILO work of 400 KV D/c Aurangabad-Talegaon line at 765/400 KV GIS at Shikrapur	WRTMPL	WRTS-I	C
213	765	765 KV Wardha-Aurangabad # 1 Line Reactor (Line will be in service) at Wardha	26-Jan-16	9:00	26-Jan-16	18:00	Daily	Variable frequency tan delta measurement of Bushings and AMP work.	WRTS-I	WRTS-I	C
214	400	Wardha-2 L/Reactor at Aurangabad	27-Jan-16	9:00	27-Jan-16	18:00	Daily	for rectification of line isolator and Reactor AMP works	WRTS-I	WRTS-I	R
215	765/400	ICT-2 at Aurangabad	27-Jan-16	9:00	27-Jan-16	18:00	Daily	to take out R-ph unit for maint works at Aurangabad	WRTS-I	WRTS-I	R
216	400	400KV Solapur Lamboti line	27-Jan-16	9:00	27-Jan-16	18:00	Daily	AMP of Line terminal equipments	WRTS-I	WRTS-I	R
217	400	Dhariwal Parli Line	27-Jan-16	9:00	28-Jan-16	18:00	Daily	Replacement of Porcelain Insulators with Polymer in Power line/Railway & NH crossings for public safety.Auto reclose shall be kept in Non auto mode for 400 KV Bhadrawati-Parli-I line is reqeud.	WRTS-I	WRTS-I	C
218	220	220 KV Wardha Deoli line	27-Jan-16	9:00	27-Jan-16	18:00	Daily	AMP work	MSTCL	WRTS-I	R
219	765	765 kv Solapur Line Reactor at Pune GIS	27-Jan-16	9:00	27-Jan-16	18:00	Daily	AMP of Line reactor	WRTS-I	WRTS-I	R
220	765	D/C Solapur - Aurangabad Transmission line, CKT I	27-Jan-16	0:00	28-Jan-16	17:00	Cont.	Jumper Tightening works and A/R of Ckt # 2 to be kept in N/A mode..	WRTS-I	WRTS-I	C
221	400/220	315MVA ICT # 2 at Mapusa SS	27-Jan-16	9:00	27-Jan-16	18:00	Daily	AMP of ICT	WRTS-I	WRTS-I	R
222	400	400 KV Wardha-Raipur 1	27-Jan-16	9:00	28-Jan-16	18:00	Daily	Insulator replacement for Railways and NH crossings	WRTS-I	WRTS-I	C
223	400	400KV Karad-JAIGAD -II	27-Jan-16	10:00	27-Jan-16	17:00	Daily	Qurtly. Maint. work	MSETCL	MSETCL	
224	400	400KV Bus-1 Kharekheda	27-Jan-16	8:00	27-Jan-16	17:00	Daily	Diagnostic Testing works & RM will be carried out.	MSETCL	MSETCL	
225	400/220	400/220/33KV 315MVA ICT-2 Koradi-1	27-Jan-16	10:00	27-Jan-16	17:00	Daily	Measurement of tan delta of 400KV & 220KV bushings & windings of ICT	MSETCL	MSETCL	
226	400	400KV Switching Ckt-II(bay 404) at 400KV Chandrapur II s/s	27-Jan-16	10:00	27-Jan-16	18:00	Daily	Bay maintenance work	MSETCL	MSETCL	
227	400	400 KV BUS COUPLER BAY at 400kv R.S. Khadka	27-Jan-16	9:00	27-Jan-16	9:00	Daily	FOR DIAGNOSTIC MONITORING OF CT AND CB	MSETCL	MSETCL	
228	220	Navsari - Nasik - 1	27/Jan/16	8:00	30/Jan/16	18:00	Daily	Insulator replacement work	GETCO - MSETCL	GETCO	
229	400kv	400KV Bus-2 at Koradi III SS	27-Jan-16	8:00	27-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
230	765kv	765KV BUS-1 at APML Tiroda plant	27-Jan-16	9:30	28-Jan-16	18:00	Continuous	Annual Maintenance Work of Bay equipments	MEGPTCL	MEGPTCL	R
231	765 KV	765 KV BUS-2 at Akola II SS	27-Jan-16	8:00	27-Jan-16	18:00	Daily	Annual Maintenance & Testing of bus equipment	MEGPTCL	MEGPTCL	R
232	220	BUS I at Boisar	27-Jan-16	9:00	27-Jan-16	18:00	Daily	AMP	PGCIL	WR-II	R
233	400	Kolhapur (PGCIL) - Kudgi ckt I	28-Jan-16	6:00	28-Jan-16	18:00	Daily	Jumper Tightening work and A/R of 400 Kv Kolhapur (PGCIL) Kudgi Ckt II is to be kept in N/A mode.	POWERGE	WRTS-I	C
234	220	220 KV Wardha Badnera line	28-Jan-16	9:00	28-Jan-16	18:00	Daily	AMP work	MSTCL	WRTS-I	R
235	400	400 kv Parli I Line reactor at Pune GIS (** Line outage is required for taking L/R out of serice and and taking L/R in service. Line will be taken into service without Line reactor)	28-Jan-16	9:00	28-Jan-16	18:00	Daily	AMP of Line reactor	WRTS-I	WRTS-I	R
236	200	220KV BUS-1 at Solapur	28-Jan-16	9:00	28-Jan-16	18:00	Daily	Commissioning works of bay 210, 211 and Bus bar testing work	WRTS-I	WRTS-I	C
237	765	Bus-2 at Aurangabad	28-Jan-16	9:00	28-Jan-16	18:00	Daily	for rectification and alignment of Wardha-3 Bus-2 Isolator 718-89A	WRTS-I	WRTS-I	R
238	400	Bus Reactor at Aurangabad	28-Jan-16	9:00	28-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
239	400	B bus and Bus coupler at Chakan ss	28-Jan-16	9:00	28-Jan-16	18:00	Daily	Quarterly maint work and testing work	MSETCL	MSETCL	
240	400	Aurangabad Ckt 01 bay at 400 kv RS Akola	28-Jan-16	9:00	28-Jan-16	18:00	Daily	Replacement of B phase Contact arm assembly of isolator 40389A at 400KV RS Akola	MSETCL	MSETCL	
241	400	408 Bay - Tie Bay of Boisar Padghe Line and 315 MVA ICT I at boisar	28-Jan-16	9:00	30-Jan-16	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II	R
242	765	Bus Reactor at Aurangabad	29-Jan-16	9:00	29-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
243	400/220	400/220 KV ICT#3 at Solapur	29-Jan-16	9:00	29-Jan-16	18:00	Daily	Commissioning works of bay 210, 211 and Bus bar testing work	WRTS-I	WRTS-I	C
244	400	400 kv Parli II Line reactor at Pune GIS (** Line outage is required for taking L/R out of serice and and taking L/R in service. Line will be taken into service without Line reactor)	29-Jan-16	9:00	29-Jan-16	18:00	Daily	AMP of Line reactor	WRTS-I	WRTS-I	R
245	765	765 KV Wardha Aurangabad # 4 Line	29-Jan-16	9:00	29-Jan-16	18:00	Daily	CSD commissioning work.	WRTS-I	WRTS-I	C
246	400	400 KV Wardha-Raipur 2	29-Jan-16	9:00	30-Jan-16	18:00	Daily	Insulator replacement for Railways and NH crossings	WRTS-I	WRTS-I	C
247	400	Main Bus II at 400kv RS Akola	29-Jan-16	9:00	29-Jan-16	18:00	Daily	Diagnostic testing of Bus CVT and Maintenance of Bus Isolators	MSETCL	MSETCL	
248	400	400KV Deepnagar - Aurangabad Ckt at 400KV Deepnagar S/S	29-Jan-16	9:00	29-Jan-16	17:00	Daily	Relay testing, CB Timing, DCRM Measurement & routine bay Maintenance.	MSETCL	MSETCL	
249	765kv	765KV BUS- 2 at APML Tiroda plant	29-Jan-16	9:30	30-Jan-16	18:00	Continuous	Annual Maintenance Work of Bay equipments	MEGPTCL	MEGPTCL	R
250	765 kv	707 Line Reactor of Tiroda - Koradi Line-2 at Koradi-III SS.	29-Jan-16	8:00	29-Jan-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
251	765 KV	709 bay (main bay of Koradi line 2) at Akola II	29-Jan-16	8:00	29-Jan-16	18:00	Daily	Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
252	220	220KV BUS#2 at solapur	30-Jan-16	9:00	30-Jan-16	18:00	Daily	Commissioning works of bay 210, 211 and Bus bar testing work	WRTS-I	WRTS-I	C
253	400	Kolhapur (PGCIL) - Kudgi ckt II	30-Jan-16	6:00	30-Jan-16	18:00	Daily	Jumper Tightening work and A/R of 400 Kv Kolhapur (PGCIL) Kudgi Ckt I is to be kept in N/A mode.	POWERGE	WRTS-I	C
254	765	765 KV Wardha Aurangabad # 2 Line	30-Jan-16	9:00	30-Jan-16	18:00	Daily	CSD commissioning work.	WRTS-I	WRTS-I	C
255	765	D/C Solapur - Aurangabad Transmission line, CKT II	30-Jan-16	0:00	31-Jan-16	17:00	Continues	Jumper Tightening works.	WRTS-I	WRTS-I	C
256	500	Chandrapur Padghe	30-Jan-16	07.00	31-Jan-16	18.00	Continuous	Stringing/ crossing works of 765KV Aurangabad Pade line and 400KV Aurangabad Boisar Tr. Line.	MSTCL	WRTS-I	C
257	765	B/R Main bay 701-52 at Aurangabad	30-Jan-16	9:00	30-Jan-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
258	400/220	400/220 315 MVA ICT-1 at Babhaleshwar	30-Jan-16	8:00	30-Jan-16	17:00	Daily	Quarterly maintenance and Relay / CB Testing	MSETCL	MSETCL	
259	400	400/132KV, 200 MVA ICT-II at 400kv Khadka S/S	30-Jan-16	9:00	30-Jan-16	9:00	Daily	Routine bay Maintenance & Dignostic Testing work of CT and ICT	MSETCL	MSETCL	
260	765 KV	703 Bay (main bay of bus reactor) at Akola II SS	30-Jan-16	8:00	30-Jan-16	18:00	Daily	Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R