

Outage Planning of Transmission elements during the Month of January'17

Sr.No.	490th OCCM outage Sr.No.	Voltage rating KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Type	Element Type
				Date	Time	Date	Time						
1	2	400	Parli - Wardha	1-Jan-17	6:00	31-Jan-17	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML	WRTS-I	C	NA
2	5	400KV	Karad - Kolhapur-1	01-Jan-17	6:00	31-Jan-17	18:00	Daily	OPGW Work	MSETCL	MSETCL		
3	6	400KV	New Koyna -Karad -1	01-Jan-17	6:00	31-Jan-17	18:00	Daily	OPGW Work	MSETCL	MSETCL		
4	7	400 KV	400 KV Stage IV - Lonikand	01-Jan-17	09:00	07-Jan-17	18:00	Daily	Replacement of Disc insulators by porcelain long rod insulators under L. E. Scheme	MSETCL	MSETCL	400 KV Stage IV - Jejuri Ckt. Will be in service	
5	23	765	765KV WARDHA - AURANGABAD(PG) III	2-Jan-17	8:00	2-Jan-17	18:00	Daily	for erection of 400kv Wardha-A'bad Tower at Aurangabad	WRTS-I	WRTS-I	C	Line
6	24	400	Bus reactor Bay at Dhule MSETCL SS	2-Jan-17	8:00	4-Jan-17	18:00	Continuous	For overhauling works of breaker	WRTS-I	WRTS-I	R	Bay
7	27	400	420- Tie Bay of 400 KV Akola1-1 at Wardha SS	2-Jan-17	9:00	2-Jan-17	18:00	Daily	AMP work	WRTS-I	WRTS-I		Bay
8	28	766	765kv WARDHA - AURANGABAD(PG) IV	2-Jan-17	8:00	2-Jan-17	18:00	Daily	for erection of 400kv Wardha-A'bad Tower at Aurangabad	WRTS-I	WRTS-I	C	Line
9	35	400kv	400KV Bus-2 at Tiroda Plant	2-Jan-17	7:00	2-Jan-17	20:00	Daily	Bus Maintenance & its Connected Equipment Maintenance	ATIL	ATIL		
10	36	400kv	400kv NewKoyna-Dabhol-Ckt-1 @ NewKoyna	02-Jan-17	8:00	02-Jan-17	18:00	Daily	Routine Maintenance & Dignostic testing work				
11	37	400KV	80 MVAR Bus Reactor -II @ Babhaleshwar	02-Jan-17	9:00	02-Jan-17	17:00	Daily	Bay Maintenance work. Relay / CB / CT Testing	MSETCL	MSETCL	400kv 80MVAR Reactor I will be in	
12	38	400 KV	400 KV Waluj-Bhusawal @ Waluj	02-Jan-17	10:00 Hrs	02-01-17	17:00 Hrs	Daily	Quartely maintenance	MSETCL	MSETCL		
13	39	765/400kv	3*500 MVA ICT-II bay (406 Bay) & TIE-II (405) Bay @Ektuni	2-Jan-17	10:00	3-Jan-17	18:00	Continuous	Alignment of Isolators (406-89B, 406-89T & 405-89B)	MSETCL	MSETCL		
14	40	400/220/33KV	400/220/33KV 315 MVA ICT-I & It's Bay at Chandrapur	02-Jan-17	8:00 Hrs	06-Jan-17	18:00 Hrs.	for 05 days on continous Basis	1)Replacement of IV (220KV) Bushing & Neutral Bushing due to rising trend of tandelta.2) Oil Filtration work . 3) Routine maintenance work of ICT .	400KV AC	MSETCL	MSETCL	
15	41	500KV	Pole-2 Z21Z4 AC Filter (80 MVAR)at Chandrapur	02-Jan-17	8:00	10-Jan-17	20:00	Continues	For complete overhauling of 400 KV breaker Pole along with Interrupter of AC filter	filter	MSETCL	Pole -1 will be in service.	
16	42	400kv	Talandge-Karad Ckt-2 @ Talandge	02-Jan-17	10:00	02-Jan-17	18:00	Daily	Annual Maint.Work	MSETCL	MSETCL		
17	60	765	AURANGABAD(PG)_765KV-BUS_1	3-Jan-17	8:00	3-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bus
18	65	400	SOLAPUR_400KV_BUS_2	3-Jan-17	9:00	3-Jan-17	20:00	DAILY	ERECTION AND COMMISSIONING WORKS OF 400KV NTPC#3 & 4	WRTS-I	WRTS-I	C	BUS
19	67	400	409 Bay (Main Bay of 400KV Talegaon GIS Line # 3)	3-Jan-17	9:00	3-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay
20	70	400	SSNNL-Dhule-1	03-Jan-17	8:00	04-Jan-17	18:00	Daily	Maintenance work	GETCO	GETCO		
21	75	400KV	400KV Karad-New Koyana-I @ Karad	03-Jan-17	10:00	03-Jan-17	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Load manage on 400 kv N.Koyana 2	
22	76	765KV	Akola Line-1 reactor at Koradi III Sub Station.	3-Jan-17	7:00	3-Jan-17	20:00	Daily	Erection of HV bushing of R phase reactor	MEGPTCL	MEGPTCL	Switchable. Line will be in service	
23	77	400KV	80 MVAR Bus Reactor -I @ Babhaleshwar	03-Jan-17	9:00	03-Jan-17	17:00	Daily	Bay Maintenance work. Relay / CB / CT Testing	MSETCL	MSETCL	400KV 80MVAR Reactor II will be in	
24	99	765	765KV WARDHA - AURANGABAD(PG) I	4-Jan-17	8:00	4-Jan-17	18:00	Daily	for erection of 400kv Wardha-A'bad Tower at Aurangabad	WRTS-I	WRTS-I	C	Line
25	100	400	400 KV Parli-1 (419 Main bay)	4 Jan 17	9:00	4 Jan 17	18:00	Daily	AMP work by Bhadrawati SS	WRTS-I	WRTS-I	R	Bay
26	102	400	400KV Tie Bay (Bay No: 408) of Kolhapur-I and Pune (Future) at Kolhapur	4-Jan-17	10:00	4-Jan-17	18:00	Daily	Tie BAY AMP works. (Proposed keeping in mind of the possibility of non-availability of opportunity shutdown during outage on Kolhapur-I & Mapusa-II ckts outage proposed on 25.11.2016 & 26.11.2016)	WRTML/ WRTS-I	WRTS-I	R	Bay
27	106	400	SOLAPUR_400KV_BUS_1	4-Jan-17	9:00	4-Jan-17	20:00	DAILY	ERECTION AND COMMISSIONING WORKS OF 400KV NTPC#3 & 4	WRTS-I	WRTS-I	C	BUS

Sr.No.	490th OCCM outage Sr.No.	Voltage rating KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Type	Element Type
				Date	Time	Date	Time						
28	107	400	421 Main Bay ICT-1 at Wardha ss	4-Jan-17	9:00	4-Jan-17	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	Bay
29	108	400	ICT3_400/220kv_PUNE	4-Jan-17	9:00	4-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	ICT
30	110	765	765 KV Wardha-Abad # 2 , Main bay at Wardha end (Bay No 713)	4-Jan-17	9:00	10-Jan-17	18:00	Continuous	Mechanism assembly to be changed in all CB poles by Manufacturer	WRTS-I	WRTS-I	R	Bay
31	118	400kV	Main bay of TIRORA- WARORA LINE 2 at Tiroda Plant	4-Jan-17	7:00	4-Jan-17	20:00	Daily	Bay Equipment Maintenance	ATIL	ATIL		
32	119	400/220kV	400/220/33kV, 315 MVA ICT-1 @ Parli	04-Jan-17	9:00	04-Jan-17	18:00	Daily	ICT-1 LV CT Tan Delta Measurement,LV CB DCRM & Aux. Protection Trials	MSETCL	MSETCL		
33	120	400 kV	400kV Main Bus-II with 765/400kV,3*500MVA ICT-I (410) Bay @Ektuni	4-Jan-17	10:00	4-Jan-17	18:00	Daily	Alignment of Isolators (410-89A)	MSETCL	MSETCL		
34	121	400KV	400 KV Chandrapur II-Dhariwal Ckt-1(407 Main Bay & 408 Tie Bay)@ Chandrappur II	4-Jan-17	9:00	4-Jan-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL	MSETCL	
35	122	400/220kV	105 MVA Spare ICT with bay 401 at 400 kV Akola	4-Jan-17	10:00	4-Jan-17	17:00	NA	Quarterly Bay Maintenance and Testing Work	MSETCL	MSETCL	This is Spare ICT unit on NO LOAD.	
36	123	400kV	MAIN Bus 1 at Koradi 2	4-Jan-17	8:00	5-Jan-17	18:00	Continuous	Dropper connection from Bus 1 to dia 2	MSETCL	MSETCL		
37	142	765	765KV WARDHA - AURANGABAD(PG) III	5-Jan-17	8:00	5-Jan-17	18:00	Daily	for erection of 400kV Wardha-A'bad Gantry at Aurangabad	WRTS-I	WRTS-I	C	Line
38	143	400	Dhule-Khandwa # 1 Bay at Dhule MSETCL SS	5-Jan-17	8:00	7-Jan-17	18:00	Continuous	For overhauling works of breaker	WRTS-I	WRTS-I	R	Bay
39	146	400	400KV Kolhapur (MSETCL) - Kolhapur GIS #2	5-Jan-17	10:00	5-Jan-17	18:00	Daily	Line bay AMP works.	WRTML/ WRTS-I	WRTS-I	R	Line
40	151	400	423 Tie Bay ICT-2 & Future line at Wardha ss	5-Jan-17	9:00	5-Jan-17	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	Bay
41	152	400	403 Bay (Main Bay of 400KV Talegaon Padghe Line)	5-Jan-17	9:00	5-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay
42	159	400KV	LONIKAND I - LONIKAND II INTERCONNECTOR 2 @ LONIKAND-I	05-Jan-17	9:00	05-Jan-17	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL		
43	160	400kV	400kV Parli PGCIL ckt-2 @ Parli	05-Jan-17	9:00	05-Jan-17	17:00	Daily	Bay maintenance and testing work at 400kV Girwali ss	MSETCL	MSETCL		
44	161	400kV	400kV NewKoyna-Stage 4-Ckt-2 @ NewKoyna	05-Jan-17	8:00	05-Jan-17	18:00	Daily	Routine Maintenance & Dignostic testing work				
45	162	400 kV	400kV Main Bus-II with 765/400kV,3*500MVA ICT-II (406) Bay @Ektuni	05-Jan-17	10:00	05-Jan-17	18:00	Daily	Alignment of Isolators (406-89A)	MSETCL	MSETCL		
46	163	400 kV	400 kV Akola- Bhusawal Line	05-Jan-17	12:00	07-Jan-17	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola. A/R shall be kept in non auto mode.	MSETCL	MSETCL	400 kV Koradi-Bhusawal, 400 kV	
47	164	400KV	Jejuri-Lonikand 1 @ Jejuri	05-Jan-17	9:30	05-Jan-17	17:30	Daily	Routine Maintenance & Dignostic testing work ,CVT Replacement	MSETCL	MSETCL	Y ph CVT has low sec voltage	
48	182	765	765KV WARDHA - AURANGABAD(PG) III	6-Jan-17	8:00	7-Jan-17	18:00	Daily	Powerline crossing works of 765kV D/C Hyderabad-Wardha between tower location Nos 53/1 & 54/0 (765KV D/C Wardha -Aurangabad Transmission linetower nos.14 to 15)	WRTS-I	WRTS-I	C	Line
49	183	765	765KV WARDHA - AURANGABAD(PG) IV	6-Jan-17	8:00	7-Jan-17	18:00	Daily	Powerline crossing works of 765kV D/C Hyderabad-Wardha between tower location Nos 53/1 & 54/0 (765KV D/C Wardha -Aurangabad Transmission linetower nos.14 to 15)	WRTS-I	WRTS-I	C	Line
50	184	765	765KV WARDHA - AURANGABAD(PG) I	6-Jan-17	8:00	6-Jan-17	18:00	Daily	for erection of 400kV Wardha-A'bad Gantry at Aurangabad	WRTS-I	WRTS-I	C	Line
51	187	400	400KV Tie Bay (Bay No: 409) of Pune (Future) at Kolhapur	6-Jan-17	10:00	6-Jan-17	18:00	Daily	Main bay AMP works.	WRTML/ WRTS-I	WRTS-I	R	Bay
52	189	765	765KV AT # 1 Main Bay at Pune GIS	6-Jan-17	9:00	6-Jan-17	13:00	Daily	For bay AMP work	WRTS-I	WRTS-I	R	Bay
53	192	765	701 Bay Main Bay of Wardha Seoni-2 at Wardha	6-Jan-17	9:00	6-Jan-17	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	Bay
54	193	400	408 Bay (Tie Bay of 400KV Talegaon GIS Line 2 & Talegaon GIS Line 3)	6-Jan-17	9:00	6-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay
55	199	765KV	Tiroda Line-1 reactor at Koradi III Sub Station.	6-Jan-17	7:00	6-Jan-17	20:00	Daily	Erection of HV bushing of R phase reactor	MEGPTCL	MEGPTCL		
56	200	765KV	MAIN & TIE BAY of BUS REACTOR at Tiroda Plant	6-Jan-17	7:00	6-Jan-17	20:00	Daily	Bus reactor and its Bay Equipment Maintenance	MEGPTCL	MEGPTCL		

Sr.No.	490th OCCM outage Sr.No.	Voltage rating KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Type	Element Type
				Date	Time	Date	Time						
57	201	400kv	400kv Girwali-Chandrapur Ckt-III @ Parli	06-Jan-17	8:00	06-Jan-17	18:00	Daily	400KV Line Reactor Bushing & winding Tan Delta Measurement.	MSETCL	MSETCL		
58	202	400KV	BBLR-Ektuni-ckt-2 @ Babhaleshwar	06-Jan-17	9:00	06-Jan-17	17:00	Daily	Bay Maintenance work. Relay / CB / CT Testing	MSETCL	MSETCL	400kv BBLR-Ektuni-I will be in service	
59	203	400 KV	400KV Main Bus-I with 400KV Thapti-Tanda Ckt-I (404) Bay @Ektuni	06-Jan-17	10:00	06-Jan-17	18:00	Daily	Alignment of Isolators (404-89A)	MSETCL	MSETCL		
60	204	400/220/33kV	315MVA ICT-2 @ Padghe	06-Jan-17	8:00	06-Jan-17	18:00	Daily	Routine R&M work and Dignostic Testing work.	MSETCL	MSETC		
61	205	400KV	Bus Reactor @ Talandge	06-Jan-17	10:00	06-Jan-17	18:00	Daily	Annual Maint.Work	MSETCL	MSETCL		
62	206	400/220kV	400/220/33 kv ICT with bay402 at 400 kV Akola	06-Jan-17	9:00	06-Jan-17	18:00	NA	Quarterly Bay Maintenance and Testing Work	MSETCL	MSETCL	220 kV Apatapa S/s will be fed from 220	
63	207	400kv	MAIN Bus 2 at Koradi 2	6-Jan-17	8:00	7-Jan-17	18:00	Continuous	Dropper connection from Bus2 to dia 2				
64	224	765	AURANGABAD(PG)_765KV-BUS_2	7-Jan-17	8:00	7-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bus
65	228	765	SOLAPUR_706_MAIN BAY_765KV ICT#2_MAIN BAY	7-Jan-17	9:00	7-Jan-17	18:00	DAILY	AMP OF REACTOR AND LINE TERMINAL EQUIPMENT	WRTS-I	WRTS-I	R	BAY
66	229	765	703 Bay MainBay of 1500MVA ICT-1 @ wardha	7-Jan-17	9:00	7-Jan-17	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	Bay
67	235	400KV	BBLR-Padghe-ckt-1 @ Babhaleshwar	07-Jan-17	9:00	07-Jan-17	17:00	Daily	Bay Maintenance work. Relay / CB / CT Testing	MSETCL	MSETCL	400kv BBLR-Padghe-II will be in service	
68	236	400KV	TBC @ Talandge	07-Jan-17	10:00	07-Jan-17	18:00	Daily	Annual Maint.Work	MSETCL	MSETCL		
69	243	400KV	400kv Main Bus-I of Boisar PG	7-Jan-17	9:00	7-Jan-17	18:00	Daily	AMP Work	POWERGRID	WR-II	R	
70	245	765	SOLAPUR_713_MAIN BAY_400KV BUS REACTOR	8-Jan-17	9:00	8-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY
71	246	400KV	400 KV Main Bus . I & Bus Coupler. At KALWA	08-Jan-17	9:00	8-Jan-17	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL		
72	248	400	AKOLA(MSETCL) I (Main Bay-415)	9-Jan-17	9:00	9-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bay
73	249	400	Dhule-Khandwa # 2 Bay at Dhule MSETCL SS	9-Jan-17	8:00	11-Jan-17	18:00	Continuous	For overhauling works of breaker	WRTS-I	WRTS-I	R	Bay
74	254	765	SOLAPUR_714_MAIN BAY_400KV BUS REACTOR	9-Jan-17	9:00	9-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY
75	256	765	706 Bay Main Bay of 1500MVA ICT-2 @ wardha	9-Jan-17	9:00	9-Jan-17	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	Bay
76	264	400KV	400KV Karad-New Koyana-II @ Karad	09-Jan-17	10:00	09-Jan-17	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Load manage on 400 kV N. Koyana 1	
77	265	400KV	400KV Thapti-Tanda ckt-1 (404) Bay & TIE-II bay (405 Bay)@Ektuni	09-Jan-17	10:00	12-Jan-17	18:00	Continuous	Alignment of Isolators (404-89L, 404-89B & 405-89A)	MSETCL	MSETCL		
78	266	400KV	400KV DHL- SSNNL line C-I&C-II	09-Jan-17	9:00	10-Jan-17	17:00	daily	PID testing	MSETCL	MSETCL		
79	267	400/220	315MVA, ICT 2 @ Talandge	09-Jan-17	10:00	10-Jan-17	18:00	Daily	Annual Maint.Work HV Back Up Relay Retrofitting work	MSETCL	MSETCL		
80	268	400 KV	400 KV Karad - Talandage Ckt I	09-Jan-17	09.00	13-Jan-17	18.00	Daily	Cold washing of Insulators Strings	MSETCL	MSETCL	400 KV Karad - Talandage Ckt II will be	
81	269	220KV	220 kV PGCIL-Badnera line @220kV Badnera subsatation	09-Jan-17	9:00	09-Jan-17	17:00	Daily	1)Routine Maintenance & Dignostic testing work 2) Line signature work	MSETCL	MSETCL		
82	270	400kv	Chandrapur GCR - Parali Ckt I	09-Jan-17	8:00	14-Jan-17	18:00	Daily	PID Work, shifting of Auto reclose swich to non auto mode	MSETCL	MSETCL		
83	271	220 KV	Talangade-Chikodi	09-Jan-17	9:00	09-Jan-17	17:00	daily	Routine Maintenance	MSETCL	MSETCL		
84	272	220	220 KV PANDHURNA - KALMESHWAR	9/Jan/17	9:00	9/Jan/17	18:00	daily	LINE MAINTENANCE WORK	MPPTCL	MPPTCL	R	
85	289	400KV	Tarapur-Boisar Ckt-I	9-Jan-17	9:00	9-Jan-17	18:00	Daily	To attend shutdown nature defects & AMP work.	POWERGRID	WR-II	R	
86	290	400	AKOLA(MSETCL) 2 (Main Bay-418)	10-Jan-17	9:00	10-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bay

Sr.No.	490th OCCM outage Sr.No.	Voltage rating KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Type	Element Type
				Date	Time	Date	Time						
87	298	765	SOLPAUR_716 MAIN BAY_765KV RAICHUR-SOLAPUR#1	10-Jan-17	9:00	10-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY
88	300	765	707 Tie Bay of 765 KV Bus Reactor 1@ wardha	10-Jan-17	9:00	10-Jan-17	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	BAY
89	301	400	418 Bay -Main Bay of ICT # 3 at Pune Talegaon	10-Jan-17	9:00	10-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay
90	304	400	400KV SSNL-Dhule-1	10-Jan-17	8:00	10-Jan-17	18:00	Daily	Maintenance work	PGCIL	GETCO		
91	309	765/400KV	765kv/400KV ICT at Tiroda Plant	10-Jan-17	7:00	10-Jan-17	20:00	Daily	ICT Testing & Maintenance	MEGPTCL	MEGPTCL		
92	310	400kv	400kv NewKoyna-Stage 4-Ckt-1 @ NewKoyna	10-Jan-17	8:00	10-Jan-17	18:00	Daily	Routine Maintenance & Dignostic testing work				
93	329	400KV	Tarapur-Boisar Ckt-II	10-Jan-17	9:00	10-Jan-17	18:00	Daily	To attend shutdown nature defects & AMP work.	POWERGRID	WR-II	R	
94	332	220	TRANSFER BUS COUPLER (Bay-205) at Aurangabad	11-Jan-17	9:00	11-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bay
95	340	765	SOLAPUR_718_MAIN BAY _BUS REACTOR	11-Jan-17	9:00	11-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY
96	341	400	418 Main Bay of 400 KV Bus reactor @ Wardha	11-Jan-17	9:00	11-Jan-17	18:00	Daily	AMP work	WRTS-I	WRTS-I		BAY
97	346	400	SSNL-Dhule line No. 2	11-Jan-17	8:00	13-Jan-17	18:00	Daily	Maintenance work	GETCO	GETCO		
98	347	765KV	Akola Line-1 reactor at Koradi III Sub Station.	11-Jan-17	7:00	11-Jan-17	20:00	Daily	For taking R phase reactor in place of Spare	MEGPTCL	MEGPTCL	Switchable. Line will be in service	
99	348	400/220KV	400/220/33kv, 315 MVA ICT-2 @ Parli	11-Jan-17	9:00	11-Jan-17	18:00	Daily	ICT-2 Bushing, Winding Tan Delta Measurement & Aux. Protection Trials	MSETCL	MSETCL		
100	349	400KV	400KV Thapti-Tanda ckt-2 (401) Bay & TIE-I bay (402 Bay) @Ektuni	11-Jan-17	10:00	12-Jan-17	18:00	Daily	Alignment of Isolators (401-89L, 401-89B & 402-89A)	MSETCL	MSETCL		
101	350	400KV	Station Transformer-2 Main bay 407 at Koradi-2	11-Jan-2017	10:00	11-Jan-2017	18:00	Daily	Diagnostic Testing of breaker 407-Q52 : DCRM, Timing	MSETCL	MSETCL		
102	351	400KV	Main Bus-2 at 400 KV Khaperkheda S/S	11-Jan-17	8:00	11-Jan-17	17:00	Daily	Tan delta of CVT & RM work.	MSETCL	MSETCL		
103	352	400KV	400KV Lamboti-PGCIL line	11-Jan-17	10:00	11-Jan-17	18:00	Daily	Quarterly Maintenance	MSETCL	MSETCL	MSETCL	
104	353	400KV	Bus Coupler @ Talandge	11-Jan-17	10:00	11-Jan-17	18:00	Daily	Annual Maint.Work	MSETCL	MSETCL		
105	354	400KV	400 kV 406 Tie Bay of Aurangabad-II at 400 kV Akola	11-Jan-17	10:00	11-Jan-17	17:00	NA	Quarterly Bay Maintenance and Testing Work	MSETCL	MSETCL	A'bad Ckt 02 will be in service through main	
106	355	400kv	MAIN Bus 2 at Koradi 2	11-Jan-17	8:00	12-Jan-17	18:00	Continuous	Dropper connection from Bus2 to Spare ICT bay by erecting spare ips tube .				
107	376	220kv	220kv Main Bus-I of Boisar PG	11-Jan-17	9:00	11-Jan-17	18:00	Daily	AMP Work	POWERGRID	WR-II	R	
108	377	400	WARDHA II (Main Bay-410) AT AURANGABAD	12-Jan-17	9:00	12-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bay
109	381	400	400kv PUNE(GIS)-PUNE(TALEGOAN)_3	12-Jan-17	9:00	12-Jan-17	17:00	Daily	For bay AMP works	WRTS-I	WRTS-I	R	Line
110	384	765	SOLAPUR_712 MAIN BAY_765KV PUNE-SOLAPUR	12-Jan-17	9:00	12-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY
111	386	400	ICT1_400/220kv_WARDHA	12-Jan-17	10:00	12-Jan-17	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	ICT
112	387	220	202 Bay (Main bay of 220KV Talegaon Line # 1). The 220KV Talegaon Line 1 will remain in service through Transfer Bus	12-Jan-17	9:00	12-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay
113	391	400/220KV	315MVA, ICT 1 @ LONIKAND-I	12-Jan-17	9:00	12-Jan-17	17:00	Daily	Maintenance work	MSETCL	MSETCL	NIL	
114	392	400KV	LONIKAND - KARAD @ LONIKAND-I	12-Jan-17	9:00	12-Jan-16	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL		
115	393	765KV	MAIN BAY of ICT at Tiroda Plant	12-Jan-17	7:00	12-Jan-17	20:00	Daily	Bay Equipment Maintenance	MEGPTCL	MEGPTCL		
116	394	400kv	400KV Girwali-Chandrapur ckt-1@ Parli	12-Jan-17	9:00	12-Jan-17	17:00	Daily	Bay maintenance and testing work at 400KV Girwali ss	MSETCL	MSETCL		

Sr.No.	490th OCCM outage Sr.No.	Voltage rating KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Type	Element Type
				Date	Time	Date	Time						
117	395	400KV	402-Bay (Main Bay of Chandrapur Line-2) at Kumbhargaoon Substation	12-Jan-17	11:00	12-Jan-17	17:00	Daily	Quarterly Maintenance of bays equipment	MSETCL	MSETCL		
118	396	400KV	403-Bay (Tie Bay of Chandrapur-2 and ICT-1) at Kumbhargaoon Substation	12-Jan-17	11:00	12-Jan-17	17:00	Daily	Quarterly Maintenance of bays equipment	MSETCL	MSETCL		
119	397	400KV	400KV Karad-Solapur(PGCIL)@ Karad	12-Jan-17	10:00	12-Jan-17	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Load manage on 400 kV N. Koyana 1	
120	398	400KV	Station Transformer-2 Tie bay 408 at Koradi-2	12-Jan-2017	10:00	12-Jan-2017	18:00	Daily	Diagnostic Testing of breaker 408 : DCRM, Timing	MSETCL	MSETCL		
121	399	400 KV	400 kV Akola- Nandgaonpeth Line	12-Jan-17	12:00	14-Jan-17	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola. A/R shall be kept in non auto mode.	MSETCL	MSETCL	400 kV Koradi-Bhusawal, 400 kV	
122	400	400 KV	400 kv B Bus & Bus Coupler @ 400 KV Chakan	12-Jan-17	9:00	12-Jan-17	18:00	Daily	Maint.& Testing	MSETCL	MSETCL		
123	412	765	765KV WARDHA - AURANGABAD(PG) I	13-Jan-17	8:00	14-Jan-17	18:00	Daily	Powerline crossing works of 765kV D/C Hyderabad-Wardha between tower location Nos 53/1 & 54/0 (765KV D/C Wardha -Aurangabad Transmission linetower nos.14 to 15)	WRTS-I	WRTS-I	C	Line
124	413	765	765KV WARDHA - AURANGABAD(PG) II	13-Jan-17	8:00	14-Jan-17	18:00	Daily	Powerline crossing works of 765kV D/C Hyderabad-Wardha between tower location Nos 53/1 & 54/0 (765KV D/C Wardha -Aurangabad Transmission linetower nos.14 to 15)	WRTS-I	WRTS-I	C	Line
125	421	765	SOLAPUR_702 TIE BAY_765KV ICT#1	13-Jan-17		13-Jan-17			AMP WORKS	WRTS-I	WRTS-I	R	BAY
126	423	400	400 KV Bus-1 at Wardha	13-Jan-17	9:00	14-Jan-17	18:00	Continuous	Bus Extension work in 400 KV Abad ckt 1 &2.	WRTS-I	WRTS-I	R	BAY
127	424	220	206 Bay (Bus Coupler Bay) at Pune (Talegoan)	13-Jan-17	9:00	13-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay
128	426	400KV	400KV Bus -1 @ Akola-II SS	13-Jan-17	7:00	13-Jan-17	20:00	Daily	Annual Maintenance of 400KV busbar-1 equipments	MEGPTCL	MEGPTCL	Bus- 2 will be in service .	
129	427	400kv	400kv Bus Coupler @ NewKoyna	13-Jan-17	8:00	13-Jan-17	18:00	Daily	Routine Maintenance & Dignostic testing work				
130	428	400KV	BBLR-Dhule-ckt-2 @ Babhaleshwar	13-Jan-17	9:00	13-Jan-17	17:00	Daily	Bay Maintenance work. Relay / CB / CT Testing	MSETCL	MSETCL	400KV BBLR-Dhule-I will be in service	
131	429	400KV	400kv Main Bus-I with 400KV Thapti-Tanda Ckt-II (401) Bay @Ektuni	13-Jan-17	10:00	13-Jan-17	18:00	Daily	Alignment of Isolators (401-89A)	MSETCL	MSETCL		
132	430	400KV	400 KV Warora- IEPL(bay417),Tie bay418 &400 KV Future Ckt - I(bay4	13-Jan-17	8:00	13-Jan-17	17:00	Daily	Rotuine bay maintainance work at 400 KV Warora end &Timeing of Tie CB & main CB at 400 KV S.stn. Warora.	MSETCL	MSETCL		
133	431	400KV	400 kV 407 Main Bay Aurangabad-II at 400 kV Akola	13-Jan-17	10:00	13-Jan-17	17:00	NA	Quarterly Bay Maintenance and Testing Work	MSETCL	MSETCL	Aurangabad Line-2 will be in service through	
134	443	220KV	220KV Boisar(PG)-Boisar(MSETCL) line-I	13-Jan-17	9:00	13-Jan-17	18:00	Daily	AMP work of line equipments	POWERGRID	WR-II	R	
135	444	400	SOLAPUR_408 _TIE BAY_400KV ICT#2	14-Jan-17	9:00	14-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY
136	446	400/220KV	315 MVA, ICT-1 @ Babhaleshwar	14-Jan-17	9:00	14-Jan-17	17:00	Daily	Bay Maintenance work. Relay / CB / CT Testing	MSETCL	MSETCL	315 MVA ICT-II and 500 MVA ICT-III will be	
137	447	400 KV	400 KV Karad - Talandage Ckt II	14-Jan-17	09.00	18-Jan-17	18.00	Daily	Cold washing of Insulators Strings	MSETCL	MSETCL	400 KV Karad - Talandage Ckt I	
138	448	220 KV	Boiser (M) BUS-I	14-Jan-17	9:00	15-Jan-17	17:00	Continuous	Bus isolator maint.	MSETCL	MSETCL		
139	452	400KV	400KV Bus-2 @ Akola-II SS	15-Jan-17	7:00	15-Jan-17	20:00	Daily	Annual Maintenance of 400KV busbar-2 equipments	MEGPTCL	MEGPTCL	Bus- 1 will be in service .	
140	453	400KV	400 KV Main Bus . II & Bus Coupler. At KALWA	15-Jan-17	9:00	15-Jan-17	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL		
141	461	400	SOLAPUR_409 MAIN BAY_400KV LAMBOTI-SOLAPUR	16-Jan-17	9:00	16-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY
142	462	765	708 Bay Main Bay of 765 KV Bus Reactor 1 @ wardha	16-Jan-17	9:00	16-Jan-17	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	BAY
143	466	400KV	400KV TBC-I Bay at Chandrapur	16-Jan-17	8:00 Hrs	16-Jan-17	18:00 Hrs.	Daily	1)Repalcement Of PG-III & PG-II Isolator Knee Joint . 2) Isolator alingment work .	400KV AC	MSETCL		
144	467	765KV	Tie bay of ICT-1 at Koradi III Substation	16-Jan-17	7:00	16-Jan-17	20:00	Daily	Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL		
145	468	400kv	400kv Transfer Bus Coupler @ NewKoyna	16-Jan-17	8:00	16-Jan-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL		

Sr.No.	490th OCCM outage Sr.No.	Voltage rating KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Type	Element Type
				Date	Time	Date	Time						
146	469	400/220kV	315MVA, ICT 2 @ Karad	16-Jan-17	10:00	16-Jan-17	18:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL		
147	470	400KV	400KV Main Bus-II with TIE-I (402) Bay (of Thapti-Tanda Ckt-II) @Ektuni	16-Jan-17	10:00	16-Jan-17	18:00	Daily	Alignment of Isolators (402-89B)	MSETCL	MSETCL		
148	471	400KV	400KV DHL- SSNNL line C-I&C-II	16-Jan-17	9:00	17-Jan-17	17:00	daily	PID testing	MSETCL	MSETCL		
149	472	400kv	Padghe-Nagothane-Ckt-2@ Padghe	16-Jan-17	8:00	16-Jan-17	18:00	Daily	Routine R&M work and Dignostic Testing work.	MSETCL	MSETCL		
150	473	400/220	315MVA, ICT 1 @ Talandge	16-Jan-17	10:00	17-Jan-17	18:00	Daily	Annual Maint.Work	MSETCL	MSETCL		
151	474	400 kV	400 kV Koradi- Bhusawal Line	16-Jan-17	12:00	21-Jan-17	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola. A/R shall be kept in non auto mode.	MSETCL	MSETCL	400 kV Akola- Bhusawal, 400 kV	
152	475	400kv	Chandrapur II - Nanded line (Ckt II)	16-Jan-17	8:00	17-Jan-17	18:00	Daily	PID Work, shifting of Auto reclose swich to non auto mode	MSETCL	MSETCL		
153	476	400kv	Chandrapur GCR - Parali Ckt III	16-Jan-17	8:00	17-Jan-17	18:00	Daily	PID Work, shifting of Auto reclose swich to non auto mode	MSETCL	MSETCL		
154	477	220 KV	Mudshingi-Chikodi	16-Jan-17	9:00	16-Jan-17	17:00	daily	Routine Maintenance	MSETCL	MSETCL		
155	488	400kv	Tarapur-Padghe Ckt-I	16-Jan-17	9:00	16-Jan-17	18:00	Daily	To attend shutdown nature defects & AMP work.	POWERGRID	WR-II	R	
156	490	400	AURANGABAD(PG)_400KV-BUS_1	17-Jan-17	9:00	17-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bus
157	494	400	400kV Pune-Pune(GIS)-4	17-Jan-17	9:00	17-Jan-17	17:00	Daily	For bay AMP works	WRTS-I	WRTS-I	R	Line
158	496	400	SOLAPUR_413 MAIN BAY_400KV PARLI-SOLAPUR#1	17-Jan-17	9:00	17-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY
159	497	400	419 Main Bay of 400 KV Akola Ckt 1 @ Wardha	17-Jan-17	9:00	17-Jan-17	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	BAY
160	498	220	207 Bay (Main bay of 220KV Talegaon Line # 2). The 220KV Talegaon Line 2 will remain in service through Transfer Bus	17-Jan-17	9:00	17-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay
161	503	765KV	Main bay of TIRORA-KORADI LINE -2 at Tiroda Plant	17-Jan-17	7:00	17-Jan-17	20:00	Daily	Bay Equipment Maintenance	MEGPTCL	MEGPTCL		
162	504	765 KV	765KV Busbar-1 @ Akola-II SS	17-Jan-17	7:00	17-Jan-17	20:00	Daily	Annual Maintenance of 765KV busbar-1 equipments	MEGPTCL	MEGPTCL		
163	505	400kv	400KV Girwali-Lonikand Ckt-II @ Parli	17-Jan-17	9:00	17-Jan-17	18:00	Daily	Testing work	MSETCL	MSETCL		
164	506	400KV	400 KV Bus Coupler Bay @ Karad	17-Jan-17	8:00	17-Jan-17	20:00	Daily	Replacement of old CTs by new one due to oil leakaes.	MSETCL	MSETCL		
165	522	765	Wardha-Seoni Ckt 1	17-Jan-17	10:00	17-Jan-17	14:00	Daily	Stringing of Earthwire/OPGW of 400 kV D/C Muada-Betul line.	POWERGRID	WR-II	C	
166	523	400KV	400KV Bus reactor-I (Aurangabad line-I reactor) At Boisar	17-Jan-17	9:00	17-Jan-17	18:00	Daily	AMP Work.	POWERGRID	WR-II	R	
167	524	400	AURANGABAD(PG)_400KV-BUS_2	18-Jan-17	9:00	18-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bus
168	531	400	SOLAPUR_428 MAIN BAY_765KV ICT#2	18-Jan-17	9:00	18-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY
169	532	400	400/220 KV ICT-2 at Wardha	18-Jan-17	10:00	18-Jan-17	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	ICT
170	539	400kv	400KV Girwali-Solapur ckt @ Parli	18-Jan-17	9:00	18-Jan-17	17:00	Daily	Bay maintenance and testing work at 400KV Girwali ss	MSETCL	MSETCL		
171	540	765KV	Main Bay of ICT-2 at Koradi III Sub Station.	18-Jan-17	7:00	18-Jan-17	20:00	Daily	Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL		
172	541	400KV	400 KV Chandrapur II-switching Ckt-II(404 Main Bay & 405 Tie Bay)@ Chandrapur II.	18-Jan-17	9:00	18-Jan-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL		
173	542	400KV	Koradi-III Line Main Bay 409 at Koradi-2	18-Jan-2017	10:00	18-Jan-2017	18:00	Daily	Diagnostic Testing of breaker 409 : DCRM, Timing	MSETCL	MSETCL		
174	543	400KV	K'kheda-Koradi-2 Line Main Circuit Breaker Bay-414 at Khaperkheda	18-Jan-17	10:00	18-Jan-17	14:00	Daily	Breaker DCRM, timing & RM work.	MSETCL	MSETCL		
175	544	400KV	400 KV 413 Main Bay Nandgoan peth at 400 kV Akola	18-Jan-17	10:00	18-Jan-17	17:00	NA	Quarterly Maintenance and Testing Work	MSETCL	MSETCL	Nandgaon line will be in service through Tie	

Sr.No.	490th OCCM outage Sr.No.	Voltage rating KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Type	Element Type
				Date	Time	Date	Time						
176	557	765	Wardha-Seoni Ckt 1	18-Jan-17	10:00	18-Jan-17	14:00	Daily	Stringing of Earthwire/OPGW of 400 KV D/C Muada-Betul line.	POWERGRID	WR-II	C	
177	559	400KV	Tarapur-Padghe Ckt-II	18-Jan-17	9:00	18-Jan-17	18:00	Daily	To attend shutdown nature defects & AMP work	POWERGRID	WR-II	R	
178	560	765	AURANGABAD (PG)_ ICT1_765/400KV_1500 MVA	19-Jan-17	8:00	21-Jan-17	18:00	Daily	for RTV coating on HV Bushings	WRTS-I	WRTS-I	C	ICT
179	561	220	ICT1_315MVA (Bay-201) at Aurangabad	19-Jan-17	9:00	19-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bay
180	565	400	400 KV Bus-2 Wardha	19-Jan-17	9:00	20-Jan-17	18:00	Continuous	Bus Extension work in 400 KV Abad ckt 1 &2.	WRTS-I	WRTS-I	R	BUS
181	571	400/220KV	315MVA, ICT 2 @ Chakan	19-Jan-17	9:00	19-Jan-17	18:00	Daily	Diognostic Testing &Maintenance work	MSETCL	MSETCL		
182	572	400KV	JEJURI - STAGE IV @ JEJURI	19-Jan-17	9:00	19-Jan-17	17:00	Daily	Routine Maintenance work	MSETCL	MSETCL		
183	573	765KV	Main bay of TIRORA-KORADI LINE -1 at Tiroda Plant	19-Jan-17	7:00	19-Jan-17	20:00	Daily	Bay Equipment Maintenance	MEGPTCL	MEGPTCL		
184	574	765 KV	765KV Busbar-2 @ Akola-II SS	19-Jan-17	7:00	19-Jan-17	20:00	Daily	Annual Maintenance of 765KV busbar-2 equipments	MEGPTCL	MEGPTCL		
185	575	400/220KV	501MVA Vijai ICT 2 @ Kumbhargaoon	19-Jan-17	11:00	19-Jan-17	18:00	Daily	Maintenance work	MSETCL	MSETCL		
186	576	400/220KV	315MVA ICT-1 @ NewKoyna	19-Jan-17	8:00	19-Jan-17	18:00	Daily	Routine Maintenance & Dignostic testing work				
187	580	765	765kv S/C Dhule-Vadodara line with line reactor	19-Jan-17	9:00	20-Jan-17	18:00	Daily	For AMP Works	BDTCL	Sterlite	R	
188	592	400	400KV WARDHA-PARLI I	20-Jan-17	8:00	21-Jan-17	18:00	Daily	Powerline crossing works of 765KV D/C Hyderabad-Wardha between tower location Nos 49/0 & 50/0 (765KV D/C Wardha -Aurangabad Transmission line tower nos.14 to 15)	WRTS-I	WRTS-I	C	Line
189	593	400	400KV WARDHA-PARLI II	20-Jan-17	8:00	21-Jan-17	18:00	Daily	Powerline crossing works of 765KV D/C Hyderabad-Wardha between tower location Nos 49/0 & 50/0 (765KV D/C Wardha -Aurangabad Transmission line tower nos.14 to 15)	WRTS-I	WRTS-I	C	Line
190	594	220	ICT2_315 MVA (Bay-202) at Aurangabad	20-Jan-17	9:00	20-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	ICT
191	598	400	SOLAPUR_412 MAIN BAY_400KV KARAD-SOLAPUR	20-Jan-17	9:00	20-Jan-17	18:00	Continuous	AMP AND SF6 LEKAGAE ARRESTING WORKS	WRTS-I	WRTS-I	R	BAY
192	599	765	765 KV BUS-1 at Wardha	20-Jan-17	9:00	21-Jan-17	18:00	Continuous	Bus Extension work for 765 KV for Nizamabad Bays	WRTS-I	WRTS-I	R	BUS
193	602	400/220KV	400/220/33kV, 500MVA ICT3 @ Parli	20-Jan-17	9:00	20-Jan-17	18:00	Daily	Bay maintenance, cold welding and testing work at 400kV Girwali ss & ICT-3 Bushing, Winding Tan Delta Measurement, LV CT Tan Delta Measurement, HV CB DCRM Testing & Aux. Protection Trials	MSETCL	MSETCL		
194	603	765KV	Tie Bay of ICT-2 at Koradi III Sub Station.	20-Jan-17	7:00	20-Jan-17	20:00	Daily	Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL		
195	604	400kv	Station Transformer -2 at Tiroda Plant	20-Jan-17	7:00	21-Jan-17	20:00	Continuous	Staion Transformer Testing & Bay Equipment maintenance	APML	APML		
196	605	400/220/33 KV	315 MVA ICT-1 through 400 KV TBC @ Waluj	20-Jan-17	10:00 Hrs	20-Jan-17	15:00 Hrs	Daily	CB testing	MSETCL	MSETCL		
197	606	400KV	400KV B-bus with B/C @ Kharghar	20-Jan-17	9:00	20-Jan-17	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL		
198	607	400KV	400 kV 403 Tie Bay of ICT & Aurangabad-I at 400 kV Akola	20-Jan-17	10:00	20-Jan-17	17:00	NA	Quarterly Maintenance and Testing Work	MSETCL	MSETCL	A'Bad Ckt 01 and ICT 01 will be in service	
199	608	400KV	Chandrapur II - Nanded line (Ckt II)	20-Jan-17	8:00	21-Jan-17	18:00	Daily	PID Work, shifting of Auto reclose swich to non auto mode	MSETCL	MSETCL		
200	609	400kv	Chandrapur GCR - Parali Ckt III	20-Jan-17	8:00	21-Jan-17	18:00	Daily	PID Work, shifting of Auto reclose swich to non auto mode	MSETCL	MSETCL		
201	626	220kv	220KV Boisar(PG)-Boisar(MSETCL) line-II	20-Jan-17	9:00	20-Jan-17	18:00	Daily	AMP Work.	POWERGRID	WR-II	R	
202	631	400	SOLAPUR_415 MAIN BAY_400KV KOLHAPUR-SOLAPUR#1	21-Jan-17	9:00	21-Jan-17	18:00	Continuous	AMP AND SF6 LEKAGAE ARRESTING WORKS	WRTS-I	WRTS-I	R	BAY
203	633	765	703 Main Bay of 765KV ,S/C Dhule-Vadodara Line at Dhule	21-Jan-17	9:00	21-Jan-17	18:00	Daily	For AMP Works	BDTCL	Sterlite	R	

Sr.No.	490th OCCM outage Sr.No.	Voltage rating KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Type	Element Type
				Date	Time	Date	Time						
204	640	220kv	220kv Trasfer Bus of Boisar PG	21-Jan-17	9:00	21-Jan-17	18:00	Daily	AMP Work.	POWERGRID	WR-II	R	
205	641	400KV	400 KV PGCIL -(Wardha)-Koradi Ckt - II	22-Jan-17	8:00	22-Jan-17	17:00	Daily	Tan delta of line CVT& CRM of CB(bay 413)at PGCIL(Deoli) end.	MSETCL	MSETCL		
206	642	765	702 Tie Bay of 765KV ,S/C Dhule-Vadodara Line at Dhule	22-Jan-17	9:00	22-Jan-17	18:00	Daily	For AMP Works	BDTCL	Sterlite	R	
207	644	765	AURANGABAD (PG)_ ICT2_765/400kV_1500 MVA	23-Jan-17	8:00	25-Jan-17	18:00	Daily	for RTV coating on HV Bushings	WRTS-I	WRTS-I	C	ICT
208	645	400	TIE ICT2_1500MVA - BOISAR 2 (Tie Bay-426)	23-Jan-17	9:00	23-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bay
209	648	400	125 MVAR Bus Reactor at Kolhapur	23-Jan-17	10:00	23-Jan-17	18:00	Daily	Commissioning of buchholz gas Collecting device.	WRTML/ WRTS-I	WRTS-I	R	BR
210	654	400	SOLAPUR_407 MAIN BAY_400KV ICT#2	23-Jan-17	9:00	23-Jan-17	18:00	Continuous	AMP AND SF6 LEKAGAE ARRESTING WORKS	WRTS-I	WRTS-I	R	BAY
211	655	220	204 BAY(transfer bus coupler) at pune talegaon	23-Jan-17	9:00	23-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay
212	659	400KV	Station Transformer -1 at Tiroda Plant	23-Jan-17	7:00	24-Jan-17	20:00	Continuous	Staion Transformer Testing & Bay Equipment maintenance	APML	APML		
213	660	400KV	Tie Bay of ICT-2 and bus reactor at Koradi III Sub Station.	23-Jan-17	7:00	23-Jan-17	20:00	Daily	Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL		
214	661	400/220KV	315MVA ICT-2 @ NewKoyna	23-Jan-17	8:00	23-Jan-17	18:00	Daily	Routine Maintenance & Dignostic testing work				
215	662	400KV	400KV DHL- BBLLR line C-I&C-II	23-Jan-17	9:00	24-Jan-17	17:00	daily	PID testing	MSETCL	MSETCL		
216	663	400kv	Chandrapur II - Nanded line (Ckt II)	23-Jan-17	8:00	24-Jan-17	18:00	Daily	PID Work, shifting of Auto reclose swich to non auto mode	MSETCL	MSETCL		
217	664	400KV	Chandrapur GCR - Parali Ckt III	23-Jan-17	8:00	24-Jan-17	18:00	Daily	PID Work, shifting of Auto reclose swich to non auto mode	MSETCL	MSETCL		
218	667	765	701 Main Bay of 765/400 KV ,ICT-1 at Dhule	23-Jan-17	9:00	23-Jan-17	18:00	Daily	For AMP Works	BDTCL	Sterlite	R	
219	676	400	BOISAR 2 (Main Bay-427) at Aurangabad	24-Jan-17	9:00	24-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bay
220	679	400	400KV Main Bay (Bay No: 403) of Mapusa-I at Kolhapur	24-Jan-17	10:00	24-Jan-17	18:00	Daily	Main bay AMP works.	WRTML/ WRTS-I	WRTS-I	R	Bay
221	685	400	SOLAPUR_315 MVA_400KV ICT#1	24-Jan-17	10:00	24-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	ICT
222	686	220	209 BAY (220KV side of ICT# 3) at Pune (Talegaon)	24-Jan-17	9:00	24-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay
223	693	765	Vadodara-Dhule Line	24/Jan/17	10:00	24/Jan/17	17:00	Daily	RTV Coating of Bushing of Line reactor	STERLITE	WR-II		
224	699	400	400KV KOLHAPUR-SOLAPUR#2	25-Jan-17	9:00	25-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	LINE
225	700	220	211 BAY (Main bay of 220KV Chakan Line # 2)	25-Jan-17	9:00	25-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	Bay
226	702	400kv	400KV Parli PGCIL ckt-1 @ Parli	25-Jan-17	9:00	25-Jan-17	17:00		Bay maintenance and testing work at 400KV Girwali ss	MSETCL	MSETCL		
227	703	400/220kv	105MVA spare ICT @ NewKoyna	25-Jan-17	8:00	25-Jan-17	18:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL		
228	704	400KV	400 KV Transfer Bus Coupler (TBC Bay) @ Karad	25-Jan-17	8:00	25-Jan-17	20:00	Daily	Replacement of old CTs by new one due to life more than 25 Years	MSETCL	MSETCL		
229	705	400/220KV	3x167 MVA ICT-II @ Lamboti	25-Jan-17	10:00	25-Jan-17	18:00	Daily	Quarterly Maintenance				
230	706	400KV	400 kv 404 Main Bay Aurangabad-I at 400 kv Akola	25-Jan-17	10:00	25-Jan-17	17:00	NA	Quarterly Maintenance and Testing Work	MSETCL	MSETCL	A'Bad Ckt 01 will be in service through tie	
231	713	765	Vadodaa-Dhule Line	25/Jan/17	10:00	25/Jan/17	17:00	Daily	RTV Coating of Bushing of Line reactor	STERLITE	WR-II		
232	721	400	400KV WARDHA-AKOLA I	27-Jan-17	8:00	28-Jan-17	18:00	Daily	Powerline crossing works of 765KV D/C Hyderabad-Wardha between tower location Nos 61/0 & 62/0 (Wardha-Akola Tr Line tower nos.10 to 11)	WRTS-I	WRTS-I	C	Line

Sr.No.	490th OCCM outage Sr.No.	Voltage rating KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Type	Element Type
				Date	Time	Date	Time						
233	722	400	400KV WARDHA-AKOLA II	27-Jan-17	8:00	28-Jan-17	18:00	Daily	Powerline crossing works of 765kV D/C Hyderabad-Wardha between tower location Nos 61/0 & 62/0 (Wardha-Akola Tr Line tower nos.10 to 11)	WRTS-I	WRTS-I	C	Line
234	723	765	AURANGABAD (PG)_PADGHE(PG) I_SLR_765kV_240 MVAR	27-Jan-17	8:00	29-Jan-17	18:00	Daily	for RTV coating on HV Bushings	WRTS-I	WRTS-I	C	LR
235	724	220	SEB-1 (Chittegaon-2 Bay-206) at Aurangabad	27-Jan-17	9:00	27-Jan-17	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R	Bay
236	726	400	400KV Tie Bay (Bay No: 402) of Kudgi-I and Mapusa-II at Kolhapur	27-Jan-17	10:00	27-Jan-17	18:00	Daily	Tie BAY AMP works.	WRTML/ WRTS-I	WRTS-I	R	BAY
237	730	400	400KV KOLHAPUR-SOLPAUR#1	27-Jan-17	9:00	27-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	LINE
238	731	400	400 KV BUS-1 at Pune (Talegaon)	27-Jan-17	9:00	27-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	BUS
239	734	400KV	400kv Chakan-Lonikand Line at Chakan	27-Jan-17	9:00	27-Jan-17	17:00	Daily	Routine Maintenance & Dignostic testing work	MSETCL	MSETCL		
240	735	400kv	Babhaleshwar-Padghe-Ckt-1@Padghe	27-Jan-17	8:00	27-Jan-17	18:00	Daily	Routine R&M work and Dignostic Testing work.	MSETCL	MSETC		
241	736	400 KV	400 kV Koradi- Bhusawal Line	27-Jan-17	10:00	27-Jan-17	17:00	NA	Routine Maintenance Work on Line with Line Braker off from both end	MSETCL	MSETCL	400 kV Akola- Bhusawal, 400 kV	
242	737	400kv	Chandrapur II - Nanded line (Ckt II)	27-Jan-17	8:00	28-Jan-17	18:00	Daily	PID Work, shifting of Auto reclose swich to non auto mode	MSETCL	MSETCL		
243	738	400kv	Chandrapur GCR - Parali Ckt III	27-Jan-17	8:00	28-Jan-17	18:00	Daily	PID Work, shifting of Auto reclose swich to non auto mode	MSETCL	MSETCL		
244	747	220kv	220KV Boisar(PG)-Boisar(MSETCL) line-III	27-Jan-17	9:00	27-Jan-17	18:00	Daily	AMP work of line equipments	POWERGRID	WR-II	R	
245	749	765	SOLAPUR_707_MAIN BAY_765KV AURANGABAD-SOLAPUR#1	28-Jan-17	9:00	28-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BAY
246	750	765KV	ICT-1 at Koradi III Sub Station	28-Jan-17	7:00	28-Jan-17	20:00	Daily	Annual Maintenance of ICT-1	MEGPTCL	MEGPTCL		
247	751	400kv	Babhaleshwar-Padghe-Ckt-2@Padghe	28-Jan-17	8:00	28-Jan-17	18:00	Daily	Routine R&M work and Dignostic Testing work.	MSETCL	MSETCL		
248	752	220 KV	Boiser (M) BUS- II	28-Jan-17	9:00	29-Jan-17	17:00	Continuous	Bus isolator maint.	MSETCL	MSETCL		
249	764	765	AURANGABAD (PG)_PADGHE(PG) II_SLR_765kV_240 MVAR	30-Jan-17	8:00	30-Jan-17	18:00	Daily	for RTV coating on HV Bushings	WRTS-I	WRTS-I	C	LR
250	768	400	SOLAPUR_63MVAR 400KV BUS REACTOR	30-Jan-17	9:00	30-Jan-17	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I	R	BR
251	769	400	400 KV BUS-1 at Pune (Talegaon)	30-Jan-17	9:00	30-Jan-17	18:00	Daily	For AMP works	WRTS-I	WRTS-I	R	BUS
252	771	400KV	400KV DHL- BBLLR line C-I&C-II	30-Jan-17	9:00	31-Jan-17	17:00	daily	PID testing	MSETCL	MSETCL		