

Outage Planning of Transmission elements for the Month of Feb-2016												
SN	KV	Line	From		To		Basis	Reason	System	Agency	Type	
			Date	Time	Date	Time						
1	765kV	765kV BUS-1 at APML Tiroda plant	1-Feb-16	9:30	1-Feb-16	18:00	Continuous	Annual Maintenance Work of Bay equipments	MEGPTCL	MEGPTCL	R	
2	765	765 KV Seoni # 1 Tie 705 Bay at Wardha	1-Feb-16	9:00	1-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	
3	765	BAY 707 main bay of 765 KV Aurangabad line#1 at Solapur	1-Feb-16	9:00	1-Feb-16	18:00	Daily	collection of CT oil samples	WRTS-I	WRTS-I	R	
4	765	ICT-1 Main bay 703-52 at Aurangabad	1-Feb-16	9:00	1-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R	
5	400	400 KV Wardha-Parli 1	1-Feb-16	9:00	2-Feb-16	18:00	Daily	Insulator replacement for Railways and NH crossings	WRTS-I	WRTS-I	C	
6	765 KV	710- Main Bay of Tiroda-Koradi Line-1 at Koradi III SS	1-Feb-16	8:00	1-Feb-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R	
7	400	409 Bay - Main Bay of 315 MVA ICT 1 at Boisar	1-Feb-16	9:00	3-Feb-16	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II	R	
8	400	400 kV Ramagundam-Chandrapur-1	2/1/2016	7:00	2/15/2016	19:00	Daily	All porcelain Insulator replacement with CLR on the line. System development works hence may be considered as Deemed available.	SRPC	SR-1		
9	765	Aurangabad-Dhule line	2-Feb-16	9:00	2-Feb-16	18:00	Daily	Modification of line LA/CVT jumpers at Aurangabad	BDTCL	WRTS-I	C	
10	765 KV	765 KV BUS-2 at Akola II SS	2-Feb-16	8:00	2-Feb-16	18:00	Daily	Annual Maintenance & Testing of bus equipment	MEGPTCL	MEGPTCL	R	
11	765	Dhule Main bay 704-52 at Aurangabad	2-Feb-16	9:00	2-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R	
12	765	765 KV ICT # 2 Main 706 Bay at Wardha	2-Feb-16	9:00	2-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	
13	220	220 kV Bus coupler Bay -205 Bay at Mapusa SS	2-Feb-16	9:00	2-Feb-16	18:00	Daily	AMP of Bay	WRTS-1	WRTS-1	R	
14	400	400kV Khadka-KORADI BAY SHIFTING ON TBC at 400kV R.S. Khadka in Online mode	2-Feb-16	9:00	2-Feb-16	17:00	Daily	FOR DIAGNOSTIC MONITORING OF CB NO INTERRUPTION TO LINE, THE LINE WILL BE CHARGED THROUGH TBC BUT THE 50 MVAR bus reactor can't be taken in service.	MSETCL	MSETCL		
15	765	Bus-2 at Aurangabad	3-Feb-16	9:00	3-Feb-16	18:00	Daily	for rectification and alignment of Wardha-3 Bus-2 Isolator 718-89A	WRTS-I	WRTS-I	R	
16	400kV	400kV BUS -1 at APML Tiroda plant	3-Feb-16	9:30	4-Feb-16	18:00	Continuous	Annual Maintenance Work of Bay equipments	ATIL	ATIL	R	
17	765	765 KV ICT # 3 Main 709 Bay at Wardha	3-Feb-16	9:00	3-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	
18	765	BAY 710 main bay of Aurangabad line#2 at Solapur	3-Feb-16	9:00	3-Feb-16	18:00	Daily	collection of CT oil samples	WRTS-I	WRTS-I	R	
19	765 KV	711- Tie Bay of Tiroda Line-1 & Akola line-2 at Koradi III SS	3-Feb-16	8:00	3-Feb-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R	
20	765	ICT-2 Tie bay 705-52 at Aurangabad	4-Feb-16	9:00	4-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R	
21	765	765 KV switchable Raichur# 2 LR at Solapur SS	4-Feb-16	9:00	4-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	
22	400	BUS # 1 at Pune (PGCIL)	4-Feb-16	9:00	4-Feb-16	18:00	Daily	AMP	WRTS-I	WRTS-I	R	
23	765	765 KV Bus Reactor # 1 Tie 708 Bay at Wardha	4-Feb-16	9:00	4-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R	
24	220	220 KV BUS 1 at Mapusa SS	4-Feb-16	9:00	4-Feb-16	17:00	Daily	AMP of Bus	WRTS-1	WRTS-I	R	
25	400	HVDC -1 Tie bay 402 at Bhadrawati	4-Feb-16	9:00	4-Feb-16	17:00	Daily	AMP work	WRTS-I	WRTS-I	R	
26	220	Jalna Waluj Line	4-Feb-16	07:00	5-Feb-16	18:00	Cont	Stringing/ crossing works of 765KV Aurangabad Pade line and 400KV Aurangabad Boisar Tr. Line.	MSTCL	WRTS-I	C	
27	400	400kV Bus # 1 at Wardha	4-Feb-16	9:00	5-Feb-16	18:00	Daily	Extension of Bus for 400 KV Aurangabad Bays	WRTS-I	WRTS-I	C	
28	400	400KV AREVA make Circuit breaker of 400KV ICT-II bay at Chandrapur ss	4-Feb-16	9:00	4-Feb-16	17:00	Daily	1) Measurement of Timings and DCRM of CB. 3) Routine maintenance of the CB.	MSETCL	MSETCL		
29	400/220	400/220KV ICT-II at Karad ss	04-Feb-16	10:00	04-Feb-16	17:00	Daily	Qtrly. Maint. work	MSETCL	MSETCL		
30	400	400KV KHADKA-WALUJ BAY SHIFTING ON TBC at 400kV R.S. Khadka	4-Feb-16	9:00	4-Feb-16	17:00	Daily	FOR DIAGNOSTIC MONITORING OF CB NO INTERRUPTION TO LINE, THE LINE WILL BE CHARGED THROUGH TBC BUT THE 50 MVAR Bus Reactor can't be taken in service.	MSETCL	MSETCL		
31	400kV	408- Tie Bay of Line-3 & Future bay at Koradi III SS	4-Feb-16	8:00	4-Feb-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R	
32	400	410 Bay - Main Bay of Tarapur Line 2 at Boisar	4-Feb-16	9:00	6-Feb-16	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II	R	
33	220	BUS 2 at Boisar	5-Feb-16	9:00	5-Feb-16	18:00	Daily	AMP	PGCIL	WR-II	R	
34	765/400	ICT-2 at Aurangabad	5-Feb-16	9:00	5-Feb-16	18:00	Daily	to take out R-ph unit for maint works at Aurangabad	WRTS-I	WRTS-I	R	
35	765	BAY 708 Tie bay of 765 KV Aurangabad line#1 at Solapur	5-Feb-16	9:00	5-Feb-16	18:00	Daily	collection of CT oil samples	WRTS-I	WRTS-I	R	
36	765	ICT-2 Main bay 706-52 at Aurangabad	5-Feb-16	9:00	5-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R	
37	400kV	400KV BUS-2 at APML Tiroda plant	5-Feb-16	9:30	6-Feb-16	18:00	Continuous	Annual Maintenance Work of Bay equipments	ATIL	ATIL	R	

SN	KV	Line	From		To		Basis	Reason	System	Agency	Type
			Date	Time	Date	Time					
38	765	BAY 713 main bay of 765 KV Raichur#2 at Solapur	5-Feb-16	9:00	5-Feb-16	18:00	Daily	AMP works	WRTS-I	WRTS-I	R
39	765	765 KV Wardha Durg # 2 Main 715 Bay at Wardha	5-Feb-16	9:00	5-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
40	765	Solapur -1 Main bay 707-52 at Aurangabad	5-Feb-16	9:00	5-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
41	400	400/220kV, 501 MVA ICT-2 at 400kV Deepnagar Substation	5-Feb-16	9:00	5-Feb-16	17:00	Daily	Relay testing, CB Timing, DCRM Measurement & routine bay Maintenance.	MSETCL	MSETCL	
42	765	Bus Reactor at Aurangabad	6-Feb-16	7:00	6-Feb-16	16:00	Daily	for AMP works	WRTS-I	WRTS-I	R
43	765	Solapur -1 Tie bay 708-52 at Aurangabad	6-Feb-16	9:00	6-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
44	765	BAY 714 Tie bay of 765 KV Raichur#2 at Solapur	6-Feb-16	9:00	6-Feb-16	18:00	Daily	AMP works	WRTS-I	WRTS-I	R
45	400	400kV Bus # 2 at Wardha	6-Feb-16	9:00	7-Feb-16	18:00	Daily	Extension of Bus for 400 KV Aurangabad Bays	WRTS-I	WRTS-I	C
46	400	400KV KHADKA-KORADI Ckt along with Line at 400KV Khadka end	6-Feb-16	7:00	6-Feb-16	17:00	Daily	Routine bay Maintenance & Dignostic Testing work of CVT Tan delta Monitoring and LSA	MSETCL	MSETCL	
47	400	400kV Dhule-SSNNL Ckt-II at 400kV Dhule end	6-Feb-16	8:00	6-Feb-16	18:00	Daily	Cut point tightning at various location	MSETCL	MSETCL	
48	400	Boisar-1 L/R at Aurangabad	7-Feb-16	7:00	7-Feb-16	16:00	Daily	for AMP works	WRTS-I	WRTS-I	R
49	765	765 KV Wardha Aurangabad # 4 Line	7-Feb-16	9:00	7-Feb-16	18:00	Daily	CSD commissioning work.	WRTS-I	WRTS-I	C
50	765 KV	704 Line Reactor Aurangabad Line-2 at Akola II SS	7-Feb-16	8:00	7-Feb-16	18:00	Daily	Annual Maintenance of line equipment	MEGPTCL	MEGPTCL	R
51	400	Bus Reactor at Aurangabad	8-Feb-16	9:00	8-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
52	400	D/C Aurangabad - Pune Line	8-Feb-16	08:00	9-Feb-16	17:00	Cont.	Stringing of 400KV D/C Aurangabad - Boisar Transmission Line	WRTML	WRTS-I	C
53	765	765 KV Wardha Durg # 1 Tie 717 Bay at Wardha	8-Feb-16	9:00	8-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
54	400	Bay 421 main bay of 400 KV Solapur NTPC#1 line at Solapur (PGCIL)	8-Feb-16	9:00	8-Feb-16	18:00	Daily	AMP works	WRTS-I	WRTS-I	R
55	765	Solapur -2 Main bay 710-52 at Aurangabad	8-Feb-16	9:00	8-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
56	400	400 KV Wardha-Mauda 1	8-Feb-16	9:00	9-Feb-16	18:00	Daily	Insulator replacement for Railways and NH crossings	WRTS-I	WRTS-I	C
57	400	400KV Chandrapur-I -Chandrapur-II Ckt. No.-II.	8-Feb-16	9:00	8-Feb-16	18:00	contineous	1) Servicing & Overhauling of PG-I & PG-II isolator by replacing the Gear box assembly. 2) Attending the Hot Spot.	MSETCL	MSETCL	
58	400	Chandrapur - Parali Circuit III	8-Feb-16	8:00	8-Feb-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers.	MSETCL	MSETCL	
59	400	Akola - Bhusawal Line	8-Feb-16	12:00	10-Feb-16	18:00	Daily	PID testing of insulator strings. By Hot line Unit Akola. A/R shall be kept in non auto mode	MSETCL	MSETCL	
60	400kV	409- Main Bay of Line-3 at Koradi III SS	8-Feb-16	8:00	8-Feb-16	18:00	Daily	For Annual Maintenamce of bay equipment	MEGPTCL	MEGPTCL	R
61	765	Solapur -2 Tie bay 711-52 at Aurangabad	9-Feb-16	9:00	9-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
62	400	Bay 424 main bay of 400 KV Solapur NTPC#2 line at Solapur (PGCIL)	9-Feb-16	9:00	9-Feb-16	18:00	Daily	AMP works	WRTS-I	WRTS-I	R
63	765	765 KV Wardha Durg # 2 Tie 714 Bay at Wardha	9-Feb-16	9:00	9-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
64	220	Chhindwara- I Main bay - 208 at Seoni	9-Feb-16	8:00	9-Feb-16	18:00	Daily	AMP works (DCRM test) {Line will be in service through Transfer bay}	WRTS-I	WRTS-I	R
65	400	Bhadravati-Chandrapur # 4	9-Feb-16	9:00	10-Feb-16	16:00	Daily	Replacement of Porcelain Insulators with CLR Polymer in HVDC line crossings. 400 Kv Bhadravati Chandrapur # 4 will be out of service during the period.Auto reclose shall be kept in Non auto mode for 400 Kv Bhadravati Chandrapur # 3 line .	WRTS-I	WRTS-I	C
66	400	Chandrapur - Parali Circuit III	9-Feb-16	8:00	9-Feb-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers.	MSETCL	MSETCL	
67	400	400/220kV, 105 MVA Spare ICT at 400kV Khadka S/S	9-Feb-16	9:00	9-Feb-16	17:00	Daily	for dignostic testing of CB .	MSETCL	MSETCL	
68	400	Main Bus I at 400kV RS Akola	9-Feb-16	9:00	10-Feb-16	18:00	Daily	PID testing of Bus Insulator strings by HLU Akola at 400kV RS Akola	MSETCL	MSETCL	
69	400kV	400KV Bus Reactor -2 at APML Tiroda plant	9-Feb-16	9:30	9-Feb-16	18:30	Daily	Annual Maintenance Work of Bay equipments	ATIL	ATIL	R
70	765 KV	707 Line Reactor of Aurangabad Line-1 at Akola II SS	9-Feb-16	8:00	9-Feb-16	18:00	Daily	Annual Maintenance of line equipment	MEGPTCL	MEGPTCL	R
71	400	Kolhapur GIS-1 bay (401 Bay) at MSETCL Kolhapur SS	10-Feb-16	9:00	16-Feb-16	18:00	Continuous	Complete OH of CB + AMP of Bay	WRTS-1	WRTS-1	R
72	400	Bay 420 Tie bay of 400 KV NTPC#1 line at Solapur	10-Feb-16	9:00	10-Feb-16	18:00	Daily	AMP works	WRTS-I	WRTS-I	R
73	765	Wardha-2 Main bay 712-52 at Aurangabad	10-Feb-16	9:00	10-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
74	400	400 KV Wardha-Mauda 2	10-Feb-16	9:00	11-Feb-16	18:00	Daily	Insulator replacement for Railways and NH crossings	WRTS-I	WRTS-I	C
75	400	400KV Karad-JAIGAD -I	10-Feb-16	10:00	10-Feb-16	17:00	Daily	Qurtly. Maint. work	MSETCL	MSETCL	
76	400	Chandrapur II - Parali Circuit - II	10-Feb-16	8:00	10-Feb-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers.	MSETCL	MSETCL	

SN	KV	Line	From		To		Basis	Reason	System	Agency	Type
			Date	Time	Date	Time					
77	400kV	411- Tie Bay of Line-4 & Future bay at Koradi III SS	10-Feb-16	8:00	10-Feb-16	18:00	Daily	For Annual Maintenamce of bay equipment	MEGPTCL	MEGPTCL	R
78	765	Wardha-1 Tie bay 714-52 at Aurangabad	11-Feb-16	9:00	11-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
79	220	Bay 203 of 400/220 KV ICT#1 at Solapur	11-Feb-16	9:00	11-Feb-16	18:00	Daily	AMP works	WRTS-I	WRTS-I	R
80	765	765 KV Wardha Aurangabad # 1 Line	11-Feb-16	9:00	11-Feb-16	18:00	Daily	Illumination work	WRTS-I	WRTS-I	C
81	400	400KV HVDC -I bay at Chandrapur ss	11-Feb-16	9:00	11-Feb-16	17:00	Daily	1) Attending the Hot Spot. 2) Nut-Bolt tightening of bay equipments. 3) Routine maintenance of the bays.	MSETCL	MSETCL	
82	400kV	400kV Bus Reactor -1 at APML Tiroda plant	11-Feb-16	9:30	11-Feb-16	18:30	Daily	Annual Maintenance Work of Bay equipments	ATIL	ATIL	R
83	400	413 Bay - Main Bay of Tarapur I at Boisar	11-Feb-16	9:00	13-Feb-16	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II	R
84	400	Aurangabad(PG)- Aurangabad(MSETCL) # 1	12-Feb-16	8:00	13-Feb-16	18:00	Conti.	Replacement of HCB isolator, Clamps, connectors, Al.Pipe and jumpers under up gradation work at MSETCL Waluj S/S.	WRTS-I	WRTS-I	R
85	400	Aurangabad-Pune # 1	12-Feb-16	8:00	13-Feb-16	18:00	Conti.	Attending problem of TBC isolator, changing of clamps & connectors and AMP works at MSETCL Waluj S/S.	WRTMPL	WRTS-I	R
86	220	Bay 202 of 400/220 KV ICT#2 at Solapur	12-Feb-16	9:00	12-Feb-16	18:00	Daily	AMP works	WRTS-I	WRTS-I	R
87	400	Chandrapur II - Parali Circuit II	12-Feb-16	8:00	12-Feb-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers.	MSETCL	MSETCL	
88	400	400kV Deepnagar - Khadka Ckt - 1	12-Feb-16	9:00	12-Feb-16	9:00	Daily	Relay testing, CB Timing, DCRM Measurement & routine bay Maintenance.	MSETCL	MSETCL	
89	400kV	412- Main Bay of Line-4 at Koradi III SS	12-Feb-16	8:00	12-Feb-16	18:00	Daily	For Annual Maintenamce of bay equipment	MEGPTCL	MEGPTCL	R
90	400	Chandrapur - Parali Circuit III	13-Feb-16	8:00	13-Feb-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers.	MSETCL	MSETCL	
91	400	400kV Main Bus-I at 400kV Khadka S/S	13-Feb-16	7:00	13-Feb-16	17:00	Daily	Routine Maintenance and CVT Tan Delta MONITORING AND DIGNOSTIC TESTIN WORK.	MSETCL	MSETCL	
92	765/400	765KV/400KV ICT#1 at Solapur	13-Feb-16	9:00	13-Feb-16	18:00	Daily	AMP works and variable freq. test	WRTS-I	WRTS-I	R
93	400	400 KV Koradi - Bhilal Line	13-Feb-16	9:00	13-Feb-16	18:00	Daily	AMP work	POWERG	WRTS-I	R
94	400	400kV Dhule-BBLR Ckt-II	14-Feb-16	8:00	14-Feb-16	18:00	Daily	Providing of conductor sleeve between loc no 301 to 302	MSETCL	MSETCL	
95	400	BUS 2 at Boisar	14-Feb-16	9:00	14-Feb-16	18:00	Daily	For bus stability test	PGCIL	WR-II	R
96	765	765KV Aurangabad-Solapur#2 at Line	14-Feb-16	9:00	15-Feb-16	18:00	Daily	Jumper tightening work	WRTS-I	WRTS-I	C
97	400	400 KV Khadka-BBLR	15-Feb-16	7:00	15-Feb-16	17:00	Daily	Routine bay Maintenance & Dignostic Testing work of CT Tan delta Monitoring and CVT Tan delta Monitoring. Monitoring and LSA line maintenance by 400 KV LM S/Dn	MSETCL	MSETCL	
98	400	404 Main Bay of Aurangabad # 1 at MSETCL Akola S/s	15-Feb-16	9:00	15-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
99	400	ICT-1 Main CB 401-52 at Aurangabad	15-Feb-16	9:00	15-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
100	400	Akola - Nandgaonpeth Line	15-Feb-16	12:00	17-Feb-16	18:00	Daily	PID testing of insulator strings. By Hot line Unit Akola. A/R shall be kept in non auto mode	MSETCL	MSETCL	
101	765 KV	712 Line Reactor of Koradi - Akola Line-2 at Koradi III SS.	15-Feb-16	8:00	15-Feb-16	18:00	Daily	For Annual Maintenamce of bay equipment	MEGPTCL	MEGPTCL	R
102	400	Jhanor 400 kV Bus reactor	15-Feb-16	8:00	19-Feb-16	18:00	cont	Annual Bay maintenance	NTPC	NTPC	
103	400	414 Bay - Tie Bay of Tarapur Boisar I Line and 315 MVA ICT 2 at Boisar	15-Feb-16	9:00	17-Feb-16	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II	R
104	765	765KV Aurangabad-Solapur#1 Line	16-Feb-16	9:00	17-Feb-16	18:00	Daily	Jumper tightening work	WRTS-I	WRTS-I	C
105	400	ICT-1 Tie CB 402-52 at Aurangabad	16-Feb-16	9:00	16-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
106	400	405 Tie Bay of Aurangabad # 2 at MSETCL Akola S/s	16-Feb-16	9:00	16-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
107	400	Chandrapur II - Parali Circuit I	16-Feb-16	8:00	16-Feb-16	18:00	Daily	Routine Maintenance Work	MSETCL	MSETCL	
108	220	Aurangabad - Bhableshwar D/C	17-Feb-16	08.00	18-Feb-16	17.00	Cont.	Stringing of 400KV D/C Aurangabad - Boisar Transmission Line	MSTCL	WRTS-I	C
109	400	Main Bus II at 400kV RS Akola	17-Feb-16	9:00	17-Feb-16	18:00	Daily	PID testing of Bus Insulator strings by HLU Akola at 400kV RS Akola	MSETCL	MSETCL	
110	400	Kolhapur GIS-2 bay (402 Bay) at MSETCL Kolhapur SS	17-Feb-16	9:00	23-Feb-16	18:00	Continuous	Complete OH of CB + AMP of Bay	WRTS-1	POWERG	R
111	400	406 Main Bay of Aurangabad # 2 at MSETCL Akola S/s	17-Feb-16	9:00	17-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
112	400	B/R Main CB 403-52 at Aurangabad	17-Feb-16	9:00	17-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R

SN	KV	Line	From		To		Basis	Reason	System	Agency	Type
			Date	Time	Date	Time					
113	400	Koradi-Bhusaval	17-Feb-16	8:00	17-Feb-16	17:00	Daily	During the proposed outages line maint. works such as Line Signature by Tuarus Kit, Faulty disc strings replacement, Fixing of Spacers, Dampers, Earthbond, Carona Rings etc.and various Diagnostic Testing works will be carried out.	MSETCL	MSETCL	
114	400	400KV Dhariwal Ckt-II(bay 410) at 400KV Chandrapur-II s/s	17-Feb-16	10:00	17-Feb-16	18:00	Daily	DCRM work & allied bay maintenance work	MSETCL	MSETCL	
115	400	Nandgaon Line bay at 400 kV RS Akola	17-Feb-16	9:00	17-Feb-16	18:00	Daily	Relay testing work and Maintenance of Bay Equipments at 400 kV Akola	MSETCL	MSETCL	
116	400kV	401- Main Bay of ICT-1 at Koradi III SS	17-Feb-16	8:00	17-Feb-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
117	400	Chandrapur II - Parali Circuit - I	18-Feb-16	8:00	18-Feb-16	18:00	Daily	Routine Maintenance Work	MSETCL	MSETCL	
118	400	Koradi-Khaperkheda-1	18-Feb-16	10:00	18-Feb-16	17:00	Daily	Tan delta of CTs at 400KV Koradi s/s & other diagnostic testing work	MSETCL	MSETCL	
119	400	Chandrapur II - Parali Circuit II	18-Feb-16	8:00	18-Feb-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers.	MSETCL	MSETCL	
120	765	764 KV Bus Reactor # 2 (330 MVAR) at Wardha	18-Feb-16	9:00	18-Feb-16	18:00	Daily	Jumper Tightening and balance Fire fighting work plus CSD commissioning in Tie Bay	WRTS-I	WRTS-I	R
121	400	400 KV Akola-Aurangabad # 2 Line	18-Feb-16	9:00	18-Feb-16	18:00	Daily	Insulator replacement for Railways and NH crossings & Variable frequency tan delta measurement of Bushings	WRTS-I	WRTS-I	C
122	400	400 KV Wardha- Parli # 2 Line	18-Feb-16	9:00	19-Feb-16	18:00	Daily	Insulator replacement for Railways and NH crossings & Stringing work of broken earth wire between span 387 to 390 near Wardha	WRTS-I	WRTS-I	C
123	400	415 Bay - Main Bay of 315 MVA ICT 2 at Boisar	18-Feb-16	9:00	20-Feb-16	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II	R
124	400	Aurangabad(PG)- Aurangabad(MSETCL) # 2	19-Feb-16	8:00	20-Feb-16	18:00	Conti.	Replacement of HCB isolator, CTs, Clamps, connectors, AI.Pipe and jumpers under up gradation work at MSETCL Waluj S/S.	WRTS-I	WRTS-I	R
125	400	Aurangabad-Pune # 2	19-Feb-16	8:00	20-Feb-16	18:00	Conti.	Attending problem of TBC isolator, changing of clamps & connectors and AMP works at MSETCL Waluj S/S.	WRTMPL	WRTS-I	R
126	765	765 KV Bus # 2 at Wardha	19-Feb-16	9:00	20-Feb-16	18:00	Daily	Extension of Bus for Durg ckt 3 & 4	WRTS-I	WRTS-I	C
127	400	400 KV Akola-Aurangabad # 1 Line	19-Feb-16	9:00	19-Feb-16	18:00	Daily	Insulator replacement for Railways and NH crossings & Variable frequency tan delta measurement of Bushings	WRTS-I	WRTS-I	C
128	765	765 KV Wardha Aurangabad # 3 Line	19-Feb-16	9:00	19-Feb-16	18:00	Daily	Illumination and Isolator realignment work	WRTS-I	WRTS-I	C
129	765	765KV Switchable Raichur#1 LR at Solapur	19-Feb-16	9:00	19-Feb-16	18:00	Daily	AMP works and variable freq. test	WRTS-I	WRTS-I	C
130	400	Bhusawal Line bay at 400 kV RS Akola	19-Feb-16	9:00	19-Feb-16	18:00	Daily	Relay testing work and Maintenance of Bay Equipments at 400 kV Akola	MSETCL	MSETCL	
131	400	400kV Main Bus-II at 400kV Khadka S/S	19-Feb-16	7:00	19-Feb-16	17:00	Daily	Routine Maintenance and CVT Tan Delta MONITORING AND DIGNOSTIC TESTIN WORK.	MSETCL	MSETCL	
132	765kV	712- Main Bay of Koradi - Akola Line-2 at Koradi III SS.	19-Feb-16	8:00	19-Feb-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
133	765	765 kV Raichur-Sholapur-2	29-Feb-16	8:00	1-Mar-16	18:00	Daily	Replacement of flexible jumper with rigid bus between LA and CVT on the line bay.	SRPC	SR-1	

Sr. No.	Voltage	EHV Lines	From		To		Daily / Continuous	Reason	System	Agency
134	400	Khandwa - Dhule1&2	20-Feb-16	8:00	19-Mar-16	18:00	Daily	Online permit for PID testing of insulator strings. Auto reclose selector switch to be kept in non auto mode for both circuits during PID testing.	PGCIL	WR-II
135	400	Pune(GIS)-Pune # 1& 2	20-Feb-16	6:00	19-Mar-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML	WRTS-I
136	765	Seoni-Wardha-1	20-Feb-16	6:00	19-Mar-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML	WRTS-I
137	400	Solapur-Parli # 1& 2	20-Feb-16	6:00	28-Feb-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML	WRTS-I
138	400	Bhadrawati-Parli-1 & Bhadrawati - Dhariwal-Parli	20-Feb-16	6:00	19-Mar-16	18:00	Daily	OPGW Auto reclose shall be kept in Non auto mode	WRTS-I	WRTS-I
139	400	Solapur-Kolhapur-1&2	20-Feb-16	6:00	19-Mar-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML	WRTS-I
140	400	Aurangabad-Akola-2 L/R at Aurangabad end	20-Feb-16	9:00	20-Feb-16	18:00	Daily	Post charge testing of L/R Bushings (Line shall be taken back in to service after Reactor isolation from 09.00hrs to 10.00hrs and again Reactor shall be taken in to service on tripping of line from 17.00hrs to 18.00hrs)	WRTS-I	WRTS-I
141	400	400 KV Parli # 2 Tie Bay 408 at Wardha	20-Feb-16	9:00	20-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
142	400	New-Koyna - Jalgaon 1	20-Feb-16	8:30	20-Feb-16	17:30	Daily	Routine maintenance Work	MSETCL	MSETCL
143	400	400KV Chandrapur -Khaparkhedha ckt	20-Feb-16	9:00	20-Feb-16	17:00	Daily	1) Measurement of IR of L.A.'s. 2) Routine maintenance of the bay.	MSETCL	MSETCL
144	400	315 MVA, ICT-I @ Nagothane	20-Feb-16	8:00	20-Feb-16	18:00	Daily	Testing(Tan delta measurement) & Maintenance work	MSETCL	MSETCL
145	400	Kalwa-padgha-I	20-Feb-16	7:00	19-Mar-16	19:00	Daily	OPGW Work	MSETCL	MSETCL
146	765	765 KV Wardha-Aurangabad# 2 Line Reactor (Line will be in service) at Wardha	21-Feb-16	9:00	21-Feb-16	18:00	Daily	Commissioning of CSD at Wardha	WRTS-I	WRTS-I
147	400	Chandrapur - II - Parali Circuit II	21-Feb-16	8:00	22-Feb-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers and stringing of earthwire at missing/damaged locations	MSETCL	MSETCL
148	765	765KV S/C ,Aurangabad-Dhule Line	21-Feb-16	7:00	20-Mar-16	18:00	Daily	A/R to be kept OFF for Online OPGW Works	BDTCL	BDTCL
149	400	408 Bay - Tie Bay of Boisar Padghe and ICT 1 at Boisar	22-Feb-16	9:00	24-Feb-16	18:00	Continuous	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II
150	400	Aurangabad-Akola-1 L/R at Aurangabad end	22-Feb-16	9:00	22-Feb-16	18:00	Daily	post charge testing of L/R Bushings (Line shall be taken back in to service after Reactor isolation from 09.00hrs to 10.00hrs and again Reactor shall be taken in to service on tripping of line from 17.00hrs to 18.00hrs)	WRTS-I	WRTS-I
151	400/220	ICT#3 AT SOLAPUR	22-Feb-16	9:00	29-Feb-16	18:00	Cont	BETWEEN ICT3 & BUS REACTOR, FIRE WALL CONSTRUCTION WORKS	WRTS-I	WRTS-I
152	400	400KV BUSREACTOR AT SOLAPUR SS	22-Feb-16	9:00	29-Feb-16	18:00	Cont	BETWEEN ICT3 & BUS REACTOR, FIRE WALL CONSTRUCTION WORKS	WRTS-I	WRTS-I
153	220	201 Bay (ICT# 1 220KV Side Bay) at Talegaon	22-Feb-16	9:30	22-Feb-16	17:00	Daily	AMP	WRTS-I	WRTS-I
154	765 /400	ICT-2 at Pune GIS	22-Feb-16	9:00	22-Feb-16	18:00	Daily	Commissioning of CSD 400 kV side	WRTS-I	WRTS-I
155	765	Tirora - koradi III Line 2 Main Bay 704 at Tiroda plant. Line will be in service	22-Feb-16	9:00	22-Feb-16	18:00	Daily	Annual Maintanance of Bay Equipment	MEGPTCL	MEGPTCL
156	765	Tirora - koradi III Line 2 Reactor Bay 704 LR at Tiroda plant. Line will be in service	22-Feb-16	9:00	22-Feb-16	18:00	Daily	Annual Maintanance of Bay Equipment	MEGPTCL	MEGPTCL
157	400	400/220 kv,3 * 167 MVA ICT 3@Talandge	22-Feb-16	9:00	22-Feb-16	18:00	Daily	C & tan delta testing of winding, bushing, Annual Main	MSETCL	MSETCL
158	400	New-Koyna - Dahbol 1	22-Feb-16	8:30	22-Feb-16	17:30	Daily	Routine maintenance Work	MSETCL	MSETCL
159	400	Chandrapur - Parali Circuit III	22-Feb-16	8:00	23-Feb-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers and stringing of earthwire at missing/damaged locations	MSETCL	MSETCL
160	400	Jejuri-Stage-IV	22-Feb-16	6:00	27-Feb-16	18:00	Daily	For replacement of normal disc insulators by antifog disc insulators at various location under LE scheme.	MSETCL	MSETCL
161	400	Dhule-SSP D/C	22-Feb-16	7:00	24-Feb-16	19:00	Daily	PID Work	MSETCL	MSETCL
162	400	Koradi -Bhusawal Line	22-Feb-16	12:00	24-Feb-16	18:00	Daily	PID testing of insulator strings by Hot line Unit Akola. A/R shall be kept in non auto mode	MSETCL	MSETCL
163	400	SSP - Dhule - 1	22-Feb-16	8:00	23-Feb-16	18:00	Daily	Maintenance work	GETCO	GETCO
164	400	Boisar Padghe Line	23-Feb-16	9:00	23-Feb-16	18:00	Daily	AMP and Attending Shutdown nature defects	PGCIL	WR-II
165	765	710- Main Bay of Tiroda-Koradi Line-1 at Koradi III SS. Line	23-Feb-16	8:00	23-Feb-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL
166	400	BUS # 1 at Talegaon	23-Feb-16	9:00	23-Feb-16	18:00	Daily	AMP	WRTS-I	WRTS-I
167	765	802 TIE CB (QOC) of 765 Kv Solapur and ICT 2at Pune GIS	23-Feb-16	9:00	23-Feb-16	18:00	Daily	AMP of Tie CB	WRTS-I	WRTS-I
168	400	Bus Reactor at Aurangabad	23-Feb-16	9:00	23-Feb-16	18:00	Daily	post charge testing of Bushings	WRTS-I	WRTS-I
169	400	Pune(Talegaon) -Pune(GIS) # 1&2	23-Feb-16	8:00	23-Feb-16	18:00	Daily	Removal of swapping arrangement	WRTS-I / W	WRTS-I
170	765	765 KV Wardha-Aurangabad# 4 Line Reactor (Line will be in service) at Wardha	23-Feb-16	9:00	23-Feb-16	18:00	Daily	Commissioning of CSD at Wardha	WRTS-I	WRTS-I
171	400	TBC Bay @ Waluj	23-Feb-16	10:00	27-Feb-16	17:00	Daily	Servicing & Overhauling of 89C,89B & 89A PCI	MSETCL	MSETCL
172	400	315 MVA ICT, 400/220/33kV at 400kV RS Akola	23-Feb-16	8:00	25-Feb-16	18:00	Daily	PID testing of insulators of HV side of ICT and 220kV LV interconnecting line by HLU Akola	MSETCL	MSETCL
173	765	765 KV Bus Reactor # 1 at Wardha	24-Feb-16	9:00	24-Feb-16	18:00	Daily	Variable frequency tan delta measurement of Bushings and AMP work.	WRTS-I	WRTS-I
174	765	765 KV Abad # 2 Tie 717 Bay at Wardha	24-Feb-16	9:00	24-Feb-16	18:00	Daily	DCRM Testing work	WRTS-I	WRTS-I
175	765	765 KV BUS Reactor at Pune GIS	24-Feb-16	9:00	24-Feb-16	18:00	Daily	AMP of Bus Reactor	WRTS-I	WRTS-I
176	400	Parli - Pune (GIS)- I Line	24-Feb-16	10:00	24-Feb-16	13:00	Daily	For commissioning of CSD at Parli	WRTMPLW	WRTS-I
177	765	Wardha-Aurangabad-3 Line	24-Feb-16	9:00	24-Feb-16	18:00	Daily	L/R bushings DGA and bays AMP at Aurangabad	WRTS-I	WRTS-I
178	400	Boisar-1 Main bay 430-52 at Aurangabad	24-Feb-16	9:00	24-Feb-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I
179	765	765 KV Bus Reactor # 2 at Wardha SS	24-Feb-16	7:00	24-Feb-16	15:00	Daily	LA to BPI & Bushing rectification work, Isolator erection work	WRTS-I	WRTS-I
180	765	765kV Bus-1 at Koradi III SS	24-Feb-16	8:00	24-Feb-16	18:00	Daily	For Annual Maintanance of bay equipment	MEGPTCL	MEGPTCL
181	400	Koradi II to Wardha (PGCIL) Line	24-Feb-16	8:00	24-Feb-16	18:00	Daily	For fixing of R Ph Corona ring	MSETCL	MSETCL
182	400	403-52 Circuit Breaker @ Lamboti	24-Feb-16	10:30	24-Feb-16	17:30	Daily	DCRM Testing & Quarterly Maintenance Work	MSETCL	MSETCL
183	400	Main Bus-1 at 400 KV K'kheda S/S	24-Feb-16	8:00	24-Feb-16	17:00	Daily	Tan delta & capacitance Measurement of CVT. Maintenance of Isolators.	MSETCL	MSETCL
184	400	Chandrapur - II Parali Circuit II	24-Feb-16	8:00	25-Feb-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers and stringing of earthwire at missing/damaged locations	MSETCL	MSETCL
185	400	3*167 MVA ICT-I, 400/220/33kV at 400kV RS Lamboti	24-Feb-16	10:00	24-Feb-16	18:00	Daily	Quarterly maintenance work & testing work	MSETCL	MSETCL
186	400	SSP - Dhule - 2	24-Feb-16	8:00	25-Feb-16	18:00	Daily	Maintenance work	GETCO	GETCO
187	400	400kV D/C Raipur - Wardha Ckt#1	25-Feb-16	9:00	25-Feb-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
188	400	Sholapur-1 Main Bay (409) at Parli	25-Feb-16	9:00	25-Feb-16	18:00	Daily	For AMP works	WRTS-I	WRTS-I
189	400	Padgha-Talegaon	25-Feb-16	7:00	26-Feb-16	19:00	Daily	OPGW Work	MSETCL	MSETCL
190	400	Tiroda- Warora Line 2 409 Bay at Tiroda plant	25-Feb-16	9:00	25-Feb-16	18:00	Daily	Annual Maintanance of Bay Equipment	ATIL	ATIL
191	400	411 Bay - Tie Bay of Boisar Vapi and Taraur Boisar 2 at Boisar	25-Feb-16	9:00	27-Feb-16	18:00	Continuous	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II
192	400	400kV D/C Raipur - Wardha Ckt#1	25-Feb-16	9:00	25-Feb-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
193	400	Aurangabad- Pune (Talegaon) # 1 & 2	25-Feb-16	8:00	29-Feb-16	18:00	Conti.	For carrying out LILO work of 400 KV D/c Aurangabad-Talegaon line at 765/400 KV GIS Shikrapur	WRTMPL	WRTS-I
194	400	400/220kV 315 MVA ICT-I at Parli (Girawali)	25-Feb-16	8:00	25-Feb-16	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL
195	400	Nagothane-Padgha - I	25-Feb-16	8:00	25-Feb-16	18:00	Daily	Replacement of faulty disc insulator & jumper nut bolt tightening	MSETCL	MSETCL
196	400	Main bus-1@ Warora	25-Feb-16	8:00	25-Feb-16	18:00	Daily	Routine maintenance of Isolator	MSETCL	MSETCL
197	400	Bus Coupler @New Koyna	25-Feb-16	8:30	25-Feb-16	17:30	Daily	Routine maintenance Work	MSETCL	MSETCL
198	400	400/220kV 500 MVA ICT-I at Lonikand II	25-Feb-16	9:00	25-Feb-16	18:00	Daily	Half yearly maintenance & Diagnostic testing	MSETCL	MSETCL
199	400	Tarapur Boisar Line 1	26-Feb-16	9:00	26-Feb-16	18:00	Daily	AMP and attending Shutdown nature defects	PGCIL	WR-II
200	400	Parli-2 (MSETCL) Main Bay (418) at Parli	26-Feb-16	10:00	26-Feb-16	18:00	Daily	For AMP works	WRTS-I	WRTS-I
201	400	Kolhapur Kudgi Ckt I	26-Feb-16	6:00	27-Feb-16	18:00	Cont.	Jumper tightening work (Ckt 2 A/R to be kept in N/A mode)	WRTS-I/SR	WRTS-I
202	400	Aurangabad(PG)- Aurangabad(MSETCL) # I	26-Feb-16	8:00	27-Feb-16	18:00	Conti.	Replacement of HCB isolator, Clamps, connectors, ALPipe and jumpers under up gradation work at MSETCL Waluj S/S.	WRTS-I	WRTS-I
203	220	BAY 203 400 /220 KV ICT-1 BAY AT SOLAPUR SS	26-Feb-16	9:00	26-Feb-16	18:00	DAILY	AMP AND ISOLATOR ALIGNMENT WORK OF BUS#2	WRTS-I	WRTS-I

204	220	220KV BUS#2 AT SOLAPUR	26-Feb-16	9:00	26-Feb-16	18:00	DAILY	AMP AND ISOLATOR ALIGNMENT WORK OF BUS#2	WRTS-I	WRTS-I
205	400	400kV D/C Raipur - Wardha Ckt#2	26-Feb-16	9:00	26-Feb-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
206	400	ST 3 Main Bay 403 at Tiroda plant	26-Feb-16	9:00	26-Feb-16	18:00	Daily	Annual Maintanance of Bay Equipment	APML	APML
207	765	765kV Bus-2 at Koradi III SS	26-Feb-16	8:00	26-Feb-16	18:00	Daily	For Annual Maintanance of bay equipment	MEGPTCL	MEGPTCL
208	400	400KV Khadka-Koradi Bay Shifting on TBC at 400kV Khadka end	26-Feb-16	9:00	26-Feb-16	17:00	Daily	For Dignostic monitoring of CB. No interruption to line, the lin will be charged through TBC But the 50 MVAR Bus Reactor can't be taken in service.	MSETCL	MSETCL
209	400	400kV Deepnagar-Thapititanda Ckt at 400kV R.S. Deepnagar	26-Feb-16	9:00	26-Feb-16	17:00	Daily	Relay testing, CB Timing, DCRM Measurement & routine bay Maintenance.	MSETCL	MSETCL
210	400	Nagothane-Padgha - II	26-Feb-16	8:00	26-Feb-16	18:00	Daily	Replacement of faulty disc insulator & jumper nut bolt tightening .	MSETCL	MSETCL
211	400	Chandrapur Parali Circuit III	26-Feb-16	8:00	27-Feb-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers and stringing of earthwire at missing/damaged locations	MSETCL	MSETCL
212	400	400kV D/C Raipur - Wardha Ckt#2	27-Feb-16	9:00	27-Feb-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
213	765	765 KV Wardha-Aurangabad # 4 Reactor (Line will be in service) at Wardha	27-Feb-16	9:00	27-Feb-16	18:00	Daily	Variable frequency tan delta measurement of Bushings and AMP work.	WRTS-I	WRTS-I
214	400	400KV Khadka-Akola Ckt at 400kV R.S. Khadka	27-Feb-16	7:00	27-Feb-16	17:00	Daily	Routine bay Maintenance & Dignostic Testing work of CVT, Tan delta	MSETCL	MSETCL
215	400	402 -Tie Bay of ICT-1 & Line-1 at Koradi III	27-Feb-16	8:00	27-Feb-16	18:00	Daily	For Annual Maintanance of bay equipment	MEGPTCL	MEGPTCL
216	400	Aurangabad-Pune # 2	27-Feb-16	8:00	27-Feb-16	18:00	Conti.	Attending problem of TBC isolator, changing of clamps & connectors and AMP works at MSETCL Waluj S/S.	WRTMPL / MSETCL	WRTS-I
217	400	400kV D/C Raipur - Wardha Ckt#1	28-Feb-16	9:00	28-Feb-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
218	400	Chandrapur II -Parali Circuit II	28-Feb-16	8:00	28-Feb-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers and stringing of earthwire at missing/damaged locations	MSETCL	MSETCL
219	400	Aurangabad(PG)- Aurangabad(MSETCL) # 2	28-Feb-16	8:00	29-Feb-16	18:00	Conti.	Replacement of HCB isolator, CTs, Clamps, connectors, ALPipe and jumpers under up gradation work at MSETCL Waluj S/S.	WRTS-I	WRTS-I
220	400	Parli - Solapur S/C	29-Feb-16	7:00	19-Mar-16	19:00	Daily	OPGW Work	MSETCL	MSETCL
221	220	201 Bay - Main Bay of ICT 1 at Boisar	29-Feb-16	9:00	2-Mar-16	18:00	Continuous	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II
222	220	220 KV Wardha Badnera line	29-Feb-16	9:00	29-Feb-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
223	400	400kV Bus-1 at Koradi III SS	29-Feb-16	8:00	29-Feb-16	18:00	Daily	For Annual Maintanance of bay equipment	MEGPTCL	MEGPTCL
224	400	Bus Coupler @Karad	29-Feb-16	9:00	29-Feb-16	20:00	Daily	For replacement of CT	MSETCL	MSETCL
225	400	Bhusawal - Aurangabad line alongwith bay	29-Feb-16	9:00	1-Mar-16	17:00	Continuous	Servicing & Overhauling of 89C PGI	MSETCL	MSETCL
226	400	Dhule-SSP D/C	29-Feb-16	7:00	02-Mar-16	19:00	Daily	PID Work	MSETCL	MSETCL