

Outage Planning of Transmission elements for the Month of Mar-2016

Sr. No.	Voltage	EHV Lines	From	To	Daily / Continuous	Reason	System	Agency		
1	765	Wardha-Aurangabad-4 Line	1-Mar-16	9:00	1-Mar-16	18:00	Daily	L/R bushings DGA and bays AMP at Aurangabad	WRTS-I	WRTS-I
2	400	Parli-I (MSETCL) Main Bay (415) at Parli	1-Mar-16	10:00	1-Mar-16	18:00	Daily	For AMP works	WRTS-I	WRTS-I
3	765	Vadodara-Dhule Line	1-Mar-16	9:00	1-Mar-16	16:00	Daily	Commissioning of Spare Reactor with 765 kV Dhule line at Vadodara	STERLITE	WR-II
4	220	220 KV 201 Bus Coupler bay at Wardha	1-Mar-16	9:00	1-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
5	765	765KV BUS REACTOR at SOLAPUR SS	1-Mar-16	9:00	1-Mar-16	18:00	DAILY	AMP, VARIABLE FREQ TEST and MOG GASKET REPLACEMENT	WRTS-I	WRTS-I
6	765/400	ICT-2 at Aurangabad	1-Mar-16	9:00	1-Mar-16	18:00	Daily	For changing of ph combination	WRTS-I	WRTS-I
7	400	400KV Bus-I at Parli	1-Mar-16	10:00	1-Mar-16	18:00	Daily	For AMP works	WRTS-I	WRTS-I
8	400	Akola-Taptitanda - II	01-Mar-16	8:00	07-Mar-16	18:30	Continuous	This line was temporarily charged on 400KV level now being charged on 765KV level.Desmentaling of 400kv Quad conductor between temporary towers and stringing of 765kv Quad line by M/S MEGPTCL. Commissioning of 765/400KV Ektuni s/s on 765KV Akola-aurangabad line - 2.	MSETCL	MSETCL
9	400	ST 1 Main Bay 404 at Tiroda plant	01-Mar-16	9:00	1-Mar-16	18:00	Daily	Annual Maintenance of Bay Equipment	APML	APML
10	400	400/220KV ICT-III @ karad	01-Mar-16	10:00	01-Mar-16	17:00	Daily	Annual Maintenance work	MSETCL	MSETCL
11	400	Boisar-2 Main bay 427-52 at Aurangabad	2-Mar-16	9:00	2-Mar-16	18:00	Daily	For AMP works	WRTS-I	WRTS-I
12	765	765 KV Wardha-Aurangabad # 1 Reactor (Line will be in service) at Wardha	2-Mar-16	9:00	2-Mar-16	18:00	Daily	Variable frequency tan delta measurement of Bushings and AMP work.	WRTS-I	WRTS-I
13	400	Parli-I main bay (411) at MSETCL end	2-Mar-16	10:00	2-Mar-16	18:00	Daily	For AMP works of POWERGRID bays at MSETCL end	WRTS-I	WRTS-I
14	400	Boisar-1 Tie bay 429-52 at Aurangabad	2-Mar-16	9:00	2-Mar-16	18:00	Daily	For AMP works	WRTS-I	WRTS-I
15	400/220	400/220 KV ICT#2 AT SOLAPUR	2-Mar-16	9:00	2-Mar-16	18:00	DAILY	AMP WORKS	WRTS-I	WRTS-I
16	765	765 KV Seoni # 1 Tie 705 Bay at Wardha	2-Mar-16	9:00	2-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
17	400	400KV Wardha - Akola Ckt#1	2-Mar-16	9:00	2-Mar-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
18	400	Nagthane-Padgha - I	02-Mar-16	8:00	2-Mar-16	18:00	Daily	Replacement of faulty disc insulator & jumper nut bolt tightening .	MSETCL	MSETCL
19	400	400KV Bus-2 at Koradi III SS	02-Mar-16	8:00	2-Mar-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL
20	400	406-52 Circuit Breaker @ Lamboti	2-Mar-16	10:30	2-Mar-16	17:30	Daily	DCRM Testing & Quarterly Maintenance Work	MSETCL	MSETCL
21	400	Chandrapur Parali Circuit III	2-Mar-16	8:00	2-Mar-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers and stringing of earthwire at missing/damaged locations	MSETCL	MSETCL
22	400	Akola - Nandgaon line at 400KV RS Akola - Hot Line	2-Mar-16	9:00	03-Mar-16	18:00	Daily	PID testing of Insulators by HLU Akola	MSETCL	MSETCL
23	400	Lonikand-Chakan Line	03-Mar-16	9:00	03-Mar-16	17:00	Daily	Bay & line maintenance : Insulator Replacement & Routine Relay testing	MSETCL	MSETCL
24	765	765 KV Wardha-Aurangabad # 3 Reactor (Line will be in service) at Wardha	3-Mar-16	9:00	3-Mar-16	18:00	Daily	Variable frequency tan delta measurement of Bushings and AMP work.	WRTS-I	WRTS-I
25	765	765 KV Solapur Switchable line reactor at Pune GIS	3-Mar-16	9:00	3-Mar-16	18:00	Daily	AMP of Line reactor	WRTS-I	WRTS-I
26	400	400KV Chandrapur-II Ckt-I(bay 418 and Tie Bay-417)at 400KV Switching s/s	3-Mar-16	10:00	3-Mar-16	18:00	Daily	DCRM work & allied bay maintenance work	MSETCL	MSETCL
27	400	TARAPUR-PADGHE-I	03-Mar-16	7:00	03-Mar-16	19:00	Daily	MAINTENANCE WORK	PGCIL	PGCIL
28	220	203 Bay - Main Bay of MSETCL Vasai Line at Boisar	3-Mar-16	9:00	3-Mar-16	18:00	Continuous	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II
29	400	400KV Wardha - Akola Ckt#2	3-Mar-16	9:00	3-Mar-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
30	765	765 KV ICT # 2 Main 706 Bay at Wardha	3-Mar-16	9:00	3-Mar-16	18:00	DAILY	AMP work	WRTS-I	WRTS-I
31	400	407 BAY MAIN BAY OF 400KV ICT-2 AT SOLAPUR	3-Mar-16	9:00	3-Mar-16	18:00	DAILY	AMP Work	WRTS-I	WRTS-I
32	400	Parli-II main bay (412) at MSETCL end.	3-Mar-16	10:00	3-Mar-16	18:00	Daily	For AMP works of POWERGRID bays at MSETCL end	WRTS-I	WRTS-I
33	765	Solapur-2 L/R at Aurangabad	3-Mar-16	6:00	3-Mar-16	15:00	Daily	For attending Oil leakage from R-ph Unit and Reactor CB AMP works	WRTS-I	WRTS-I
34	765	765 KV Bus 1 at Tiroda plant	03-Mar-16	9:00	4-Mar-16	9:00	Continuous	To carry out Bus connected equipment yearly maintenance	MEGPTCL	MEGPTCL
35	400	Nagthane-Padgha - II	03-Mar-16	8:00	03-Mar-16	18:00	Daily	Replacement of faulty disc insulator & jumper nut bolt tightening .	MSETCL	MSETCL
36	400	ICT-2 bay-405 Bus CT at 400 KV K'kheda S/S	03-Mar-16	10:00	03-Mar-16	13:00	Daily	Tan delta & capacitance Measurement of CT.	MSETCL	MSETCL
37	400	ICT-2 Tie bay-406 CT at 400 KV K'kheda S/S	03-Mar-16	14:00	03-Mar-16	17:00	Daily	Tan delta & capacitance Measurement of CT.	MSETCL	MSETCL
38	400	Chandrapur II - Parali Circuit II	03-Mar-16	8:00	03-Mar-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers and stringing of earthwire at missing/damaged locations	MSETCL	MSETCL
39	400	3 X 105 MVA, 400/220KV ICT-I @ Chakan	03-Mar-16	6:00	03-Mar-16	18:00	Daily	Replacement of tertiary PT and annual maintenance & testing work.	MSETCL	MSETCL
40	400	BUS 2 at Boisar	4-Mar-16	9:00	4-Mar-16	18:00	Daily	AMP and Jumper Connection to Bay Ext	PGCIL	WR-II
41	765/400	765KV/400KV ICT#1 at Solapur	4-Mar-16	9:00	4-Mar-16	18:00	DAILY	AMP works and variable freq. test	WRTS-I	WRTS-I
42	400	Bhadrawati- Parli # 01	4-Mar-16	9:00	5-Mar-16	16:00	Daily	Replacement of Porcelain Insulators with Glass in N.H./HVDC Crossings.Bhadrawati-Parli-1 will be out of service during the period.Auto reclose shall be kept in Non auto mode for Bhadrawati-Parli # 2.	WRTS-I	WRTS-I
43	400	Bay 408(Dhule-1: ICT 11ie bay)	4-Mar-16	09:00	6-Mar-16	18:00	Continuous	Circuit breaker operating mechanism overhauling & work.	PGCIL	WR-II
44	400	Kolhapur Kudgi Ckt II	4-Mar-16	6:00	5-Mar-16	18:00	Cont.	Jumper tightening work (Ckt I A/R to be kept in N/A mode)	WRTS-I/SG	WRTS-I
45	400	BAY 429 TIE BAY 765/400 KV ICT#2-FUT LINE AT SOLAPUR	4-Mar-16	9:00	4-Mar-16	18:00	DAILY	AMP Work	WRTS-I	WRTS-I
46	765	765 KV ICT # 3 Main 709 Bay at Wardha	4-Mar-16	9:00	4-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
47	400	400KV Wardha - Akola Ckt#1	4-Mar-16	9:00	4-Mar-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
48	400	406- Main Bay of Line-2 at Koradi III	04-Mar-16	8:00	4-Mar-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL
49	400	400KV Deepnagar - Khadka Ckt - 2	4-Mar-16	9:00	4-Mar-16	17:00	Daily	Relay testing, CB Timing, DCRM Measurement & routine bay Maintenance.	MSETCL	MSETCL
50	400	Padgha-Babhaleshwar ckt- I	04-Mar-16	6:00	05-Mar-16	18:00	Daily	For Insulator replacement	MSETCL	MSETCL
51	765	Bus-2 at Aurangabad	5-Mar-16	9:00	5-Mar-16	18:00	Daily	For rectification and alignment of Wardha-3&4 Bus-2 Isolators 718-89A, 721-89A	WRTS-I	WRTS-I
52	400	400KV Wardha - Akola Ckt#2	5-Mar-16	9:00	5-Mar-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
53	765	765 KV Bus Reactor # 1 Tie 708 Bay Wardha	5-Mar-16	9:00	5-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
54	400	BAY 413 MAIN BAY OF PARLI-1 LINE AT SOLAPUR SS	5-Mar-16	9:00	5-Mar-16	18:00	DAILY	AMP Work	WRTS-I	WRTS-I
55	765	765 KV Bus Reactor at Akola II SS	05-Mar-16	9:00	5-Mar-16	18:00	Daily	For Annual Maintenance of Bus Reactor & its equipment	MEGPTCL	MEGPTCL
56	400	400KV Koradi Line Reactor at 400KV R.S. Khadka (by hand tripping Koradi-Khadka line at both end for opening and closing of line reactor isolator at khadka end)	5-Mar-16	7:00	5-Mar-16	17:00	Daily	For Diagnostic testing of 400KV, 50 MVAR LINE REACTOR. Permission required to take out the Line reactot out of service by opening line reactor isolator (for that 30 min. hand trip is required and after that the line can be taken in service without reactor. similarly 30 min. interruption to line while taking the reactor in service after diagnostic testing work at 16:00hrs.)	MSETCL	MSETCL
57	400	400KV Dhule-SSNNI Ckt-II at 400KV R.S. Dhule	5-Mar-16	8:00	5-Mar-16	18:00	Daily	Repointing of earth wire at loc no 230 of 400KV Dhule-SSNNI Ckt-II	MSETCL	MSETCL
58	400	New Koyna - Stage 4 ckt - I	05-Mar-16	8:30	05-Mar-16	17:30	Daily	Routine maintenance Work	MSETCL	MSETCL
59	765/400	765KV/400KV ICT#2 at Solapur	6-Mar-16	9:00	6-Mar-16	18:00	DAILY	Bushing oil sample and variable freq. test and commissioning of CSD at 400KV side	WRTS-I	WRTS-I
60	400	Bhadrawati-Dhariwal- Parli # 02	6-Mar-16	9:00	7-Mar-16	16:00	Daily	Replacement of Porcelain Insulators with Glass in N.H./HVDC Crossings.Bhadrawati -Dhariwal - Parli -2 will be out of service during the period.Auto reclose shall be kept in Non auto mode for Bhadrawati-Parli # 1.	WRTS-I	WRTS-I
61	400	Padgha-Babhaleshwar ckt- II	06-Mar-16	6:00	07-Mar-16	18:00	Daily	For Insulator replacement	MSETCL	MSETCL
62	400	Karad - Talandge - I	06-Mar-16	10:00	06-Mar-16	17:00	Daily	Quarterly maintenance work	MSETCL	MSETCL
63	765	765KV S/C Solapur - Pune transmission line	7-Mar-16	8:00	8-Mar-16	18:00	Daily	For attending the balance Earth wire stringing work between 18/0-19/062B/0 to 62C/0, Gantry - 1/0, 64C/0 to 65/0, 69/0 to 70/0.	WRTS-I	WRTS-I
64	220	204 Bay - Bus coupler bay at Boisar	7-Mar-16	9:00	9-Mar-16	18:00	Continuous	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II
65	400	400 KV 410 Bay (400 KV side 765/400 KV ICT # 3 at Wardha)	7-Mar-16	9:00	7-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
66	765	765 KV/400KV ICT at Akola II SS and Koradi - Akola Line - 2	07-Mar-16	9:00	07-Mar-16	18:00	Daily	For Replacement of Faulty CVT & OPGW work	MEGPTCL	MEGPTCL
67	400	New Koyna - Stage 4 ckt - II	07-Mar-16	8:30	07-Mar-16	17:30	Daily	Routine maintenance Work	MSETCL	MSETCL
68	400	Akola-Bhusawal line	07-Mar-16	12:00	9-Mar-16	18:00	Daily	PID testing of insulator strings by Hot line UnitAkola. A/R shall be kept in non auto mode	MSETCL	MSETCL
69	400	Chandrapur II - Parali Circuit II	08-Mar-16	8:00	08-Mar-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers and stringing of earthwire at missing/damaged locations	MSETCL	MSETCL
70	400	Akola-Bhusawal line	08-Mar-16	10:00	08-Mar-16	12:00	Daily	Line Signature Work & Maintenance Work	MSETCL	MSETCL
71	765	Aurangabad-Dhule line	8-Mar-16	9:00	8-Mar-16	18:00	Daily	Modification of line LA/CVT jumpers at Aurangabad	WRTS-I	WRTS-I
72	400	400 KV Wardha-Rajpur # 1 Main Bay 415 at Wardha	8-Mar-16	9:00	8-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
73	400	Bhadrawati-Chandrapur # 04	8-Mar-16	9:00	9-Mar-16	16:00	Daily	Replacement of Porcelain Insulators with CLR Polymer in HVDC line crossings.CKT-4 will be out of service during the period.Auto reclose shall be kept in Non auto mode for BVT-Chandrapur # 3 line.	WRTS-I	WRTS-I
74	400	765/400KV ICT-1 Main bay 428-52 at Aurangabad	8-Mar-16	9:00	8-Mar-16	18:00	Daily	For AMP works	WRTS-I	WRTS-I
75	400	Dhadiwal ckt Main bay 423 at Bhadrawati	8-Mar-16	9:00	8-Mar-16	17:00	Daily	AMP work	WRTS-I	WRTS-I
76	400	415 BAY MAIN BAY OF KOLHAPUR#1 LINE AT SOLAPUR	8-Mar-16	9:00	8-Mar-16	18:00	DAILY	AMP Work	WRTS-I	WRTS-I
77	400	400KV Wardha - Akola Ckt#1	8-Mar-16	9:00	8-Mar-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
78	400	400KV Khadka-Akola Ckt at 400KV R.S. Khadka	8-Mar-16	7:00	8-Mar-16	17:00	Daily	For Diagnostic monitoring of CB. No interruption to line, the lin will be charged through TBC But the 50 MVA/R Bus Reactor can't be taken in service.	MSETCL	MSETCL
79	765	765 KV Bus 2 at Tiroda plant	08-Mar-16	9:00	9-Mar-16	9:00	Continuous	To carry out Bus connected equipment yearly maintenance	MEGPTCL	MEGPTCL
80	400	Dhule-SSP DIC	08-Mar-16	7:00	10-Mar-16	19:00	Daily	PID Work	MSETCL	MSETCL
81	400	Akola - Bhusawal line at 400KV RS Akola	8-Mar-16	9:00	09-Mar-16	18:00	Daily	PID testing of Insulators by HLU Akola	MSETCL	MSETCL
82	400	Bay 421 main bay of NTPC#1 line at Solapur	9-Mar-16	9:00	9-Mar-16	18:00	DAILY	AMP Work	WRTS-I	WRTS-I
83	400	Bhadrawati - 4 line bay at Chandrapur (MSETCL) End	9-Mar-16	9:00	9-Mar-16	17:00	DAILY	AMP work	WRTS-I	WRTS-I
84	765	Solapur-1 L/R at Aurangabad	9-Mar-16	7:00	9-Mar-16	15:00	Daily	Reactor CB AMP works	WRTS-I	WRTS-I
85	765/400	ICT-1 at Pune GIS	9-Mar-16	9:00	9-Mar-16	18:00	Daily	Commissioning of CSD 400 kv side	WRTS-I	WRTS-I

Sr. No.	Voltage	EHV Lines	From	To	Daily / Continuous	Reason	System	Agency		
86	400	400KV BHEL make Circuit Breaker of 400KV HVDC -1 bay Chandrapur	9-Mar-16	9:00	19-Mar-16	17:00	Continuous	1) For capital overhauling of Circuit Breaker. 2) Testing of CB.	MSETCL	MSETCL
87	400	Girwali-Solapur at Girawali	9-Mar-16	7:00	9-Mar-16	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL
88	400	401-52 Circuit Breaker @ Lamboti	9-Mar-16	10:30	9-Mar-16	17:30	Daily	DCRM Testing & Quarterly Maintenance Work	MSETCL	MSETCL
89	400	Thapittanda-Babhaleshwar-I	9-Mar-16	9:00	9-Mar-16	18:00	Daily	Disc replacement at four locations	MSETCL	MSETCL
90	400	400KV Wardha - Akola Ckt#2	10-Mar-16	9:00	10-Mar-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
91	400	400 KV Akola # 2 Main Bay 416 at Wardha	10-Mar-16	9:00	10-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
92	220	206 Bay - Main Bay of Boisar - Boisar I Line	10-Mar-16	9:00	12-Mar-16	18:00	Continuous	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II
93	400	400 KV Bus Reactor Main Bay 418 at Wardha	10-Mar-16	9:00	10-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
94	400	765/400KV ICT-2 Main bay 425-52 at Aurangabad	10-Mar-16	9:00	10-Mar-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I
95	400	Bay 424 main bay of NTPC#2 line at Solapur	10-Mar-16	9:00	10-Mar-16	18:00	DAILY	AMP Work	WRTS-I	WRTS-I
96	400	Chandrapur-II s/s to Dhariwal Infrastructure Ltd 400 KV Tr. Line Ckt-II	10-Mar-16	09:00 AM	11-Mar-16	18:00	thirty three hours	To attend/ fixing of line spacers at three span locations	MSETCL, SLDC	Dharwal Infrastructure Ltd.
97	400	Girwali-PGCIL Ckt I at Girawali	10-Mar-16	7:00	10-Mar-16	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL
98	400	Nagothane-Padgha - I	10-Mar-16	8:00	10-Mar-16	18:00	Daily	Insulator Rplacement Work	MSETCL	MSETCL
99	400	125 Mvar Bus Reactor@ Warora	10-Mar-16	11:00	10-Mar-16	14:00	Daily	Routine bay maintenance	MSETCL	MSETCL
100	765	765 KV Koradi Line-2 709 & Line Reactor 709LR at Akola II SS	11-Mar-16	9:00	11-Mar-16	18:00	Daily	For Annual Maintenance of Line bay and Line Reactor equipment	MEGPTCL	MEGPTCL
101	400	400KV Akola - Aurangabad Ckt#1	11-Mar-16	9:00	11-Mar-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
102	400	Bay 420 Tie bay of NTPC#1 line at Solapur	11-Mar-16	9:00	11-Mar-16	18:00	DAILY	AMP Work	WRTS-I	WRTS-I
103	400	765/400KV ICT-2 Tie Bay 426-52 at Aurangabad	11-Mar-16	9:00	11-Mar-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I
104	400	Kared - Lonikand	11-Mar-16	10:00	11-Mar-16	17:00	Daily	Annual Maintenance work	MSETCL	MSETCL
105	400	Nagothane-Padgha - II	11-Mar-16	8:00	11-Mar-16	18:00	Daily	Insulator Rplacement Work	MSETCL	MSETCL
106	400	Tie Bay 415 of Yelwan Ckt 01 at 400KV Akola	11-Mar-16	10:00	11-Mar-16	17:00	Daily	Routine Maintenance Work	MSETCL	MSETCL
107	400	400KV Chandrapur-II Ckt-II(bay 412 and Tie Bay-411) at 400KV Switching s/s	12-Mar-16	10:00	12-Mar-16	18:00	Daily	DCRM work & allied bay maintenance work	MSETCL	MSETCL
108	400	400KV Akola - Aurangabad Ckt#2	12-Mar-16	9:00	12-Mar-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
109	400	400 KV ICT # 1 Bay 421 at wardha	12-Mar-16	9:00	12-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
110	400	400KV BUSREACTOR AT SOLAPUR SS	12-Mar-16	7:00	12-Mar-16	16:00	DAILY	CSD COMMISSIONING	WRTS-I	WRTS-I
111	765	Wardha-3 Tie bay 717-52 at Aurangabad	12-Mar-16	9:00	12-Mar-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I
112	400	CHANDRAPUR- II Main bay 407 at Bhadravali	12-Mar-16	9:00	12-Mar-16	17:00	Daily	AMP work	WRTS-I	WRTS-I
113	765	Tiroda Koradi III Line 2 Tie Bay 705 at Tiroda plant	12-Mar-16	9:00	12-Mar-16	18:00	Daily	Annual Maintenance of Bay Equipment	MEGPTCL	MEGPTCL
114	400	400KV Main Bus-I at 400KV R.S. Khadka	12-Mar-16	7:00	12-Mar-16	17:00	Daily	Routine Maintenance and CVT Tan Delta MONITORING AND DIAGNOSTIC TESTIN WORK.	MSETCL	MSETCL
115	400	400 KV Akola # 1 Main Bay 419 at Wardha	13-Mar-16	9:00	13-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
116	400	400KV Akola - Aurangabad Ckt#2	13-Mar-16	9:00	13-Mar-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
117	400	400KV Akola II to RPL Line -1 407 at Akola II SS	14-Mar-16	9:00	14-Mar-16	18:00	Daily	For Annual Maintenance of Line bay equipment	RPL	MEGPTCL
118	400	400KV Akola - Aurangabad Ckt#1	14-Mar-16	9:00	14-Mar-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
119	220	207 Bay - Main Bay of Tarapur - Boisar Line	14-Mar-16	9:00	16-Mar-16	18:00	Continuous	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II
120	400	Bus Reactor at MSETCL, Dhule	14-Mar-16	7:00	20-Mar-16	14:00	Daily	for over hauling works	WRTS-I	WRTS-I
121	765	Wardha-3 Main bay 718-52 at Aurangabad	14-Mar-16	9:00	14-Mar-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I
122	400	CHANDRAPUR- II & Bus- Reactor Tie bay 408 at Bhadravali	14-Mar-16	9:00	14-Mar-16	17:00	Daily	AMP work	WRTS-I	WRTS-I
123	400	KOLHAPUR-SOLAPUR#1 LINE	14-Mar-16	9:00	14-Mar-16	18:00	DAILY	CSD COMMISSIONING	WRTS-I	WRTS-I
124	400	401 Bay (Main Bay of Pune Chakan Line) at Talegaon	14-Mar-16	9:30	14-Mar-16	17:00	Daily	AMP	WRTS-I	WRTS-I
125	400	404 Main Bay of Aurangabad # 1 at MSETCL Akola S/s	14-Mar-16	9:00	14-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
126	400	400KV Main Bus # 2 at Wardha	14-Mar-16	9:00	14-Mar-16	18:00	Daily	Bus connection work in A'bad ckt-1 & 2	WRTS-I	WRTS-I
127	400	400KV Dhule-BBLR Ckt-II at 400KV R.S. Dhule	14-Mar-16	8:00	14-Mar-16	18:00	Daily	Providing of conductor sleeve between loc no 301 to 302 of 400KV Dhule-BBLR Ckt-II	MSETCL	MSETCL
128	765	765 KV Bus Reactor Bay 706 at Tiroda plant	14-Mar-16	7:00	14-Mar-16	14:00	Daily	Annual Maintenance of Bay Equipment	MEGPTCL	MEGPTCL
129	400	New Koyna - Dabhol - II	14-Mar-16	8:30	14-Mar-16	17:30	Daily	Routine maintenance Work	MSETCL	MSETCL
130	400	Tie Bay 418 of Yelwan Ckt 02 at 400KV Akola	14-Mar-16	10:00	14-Mar-16	17:00	Daily	Routine Maintenance Work	MSETCL	MSETCL
131	400	Dhule-SSP D/C	14-Mar-16	7:00	15-Mar-16	19:00	Daily	PID Work	MSETCL	MSETCL
132	400	400KV D/C, Dhule-Dhule Line Ckt 1&2	15-Mar-16	7:00	19-Mar-16	18:00	Daily	AR to be kept OFF,for Online OPGW Works	BDTCL	BDTCL
133	400	Waluj - Babhaleshwar	15-Mar-16	9:00	16-Mar-16	17:00	Daily	Servicing, overhauling of 89C PGI.	MSETCL	MSETCL
134	400	400KV Akola - Aurangabad Ckt#2	15-Mar-16	9:00	15-Mar-16	18:00	Daily	Insulator replacement work in NH & Railway crossing	WRTS-I	WRTS-I
135	400	405 Tie Bay of Aurangabad # 2 at MSETCL Akola S/s	15-Mar-16	9:00	15-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
136	400	402 Bay (Tie Bay of 400KV Pune Chakan Line & 400KV Pune Padgha Line) at Talegaon	15-Mar-16	9:30	15-Mar-16	17:00	Daily	AMP	WRTS-I	WRTS-I
137	765/400	ICT#1 AT SOLAPUR	15-Mar-16	9:00	15-Mar-16	18:00	DAILY	AMP works and variable freq. test	WRTS-I	WRTS-I
138	765	Wardha-4 Main bay 721-52 at Aurangabad	15-Mar-16	9:00	15-Mar-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I
139	400	400KV Main Bus # 1 at Wardha	15-Mar-16	9:00	15-Mar-16	18:00	Daily	Bus connection work in A'bad ckt-1 & 2	WRTS-I	WRTS-I
140	400	Main Bay 414 of Yelwan Ckt 01 at 400KV Akola	15-Mar-16	10:00	15-Mar-16	17:00	Daily	Routine Maintenance Work	MSETCL	MSETCL
141	765	765KV Main Bus # 2 at Wardha	16-Mar-16	9:00	17-Mar-16	18:00	Daily	Bus Extension work in Durg ckt 3 & 4	WRTS-I	WRTS-I
142	400	Akola-1 Tie bay 414-52 at Aurangabad	16-Mar-16	9:00	16-Mar-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I
143	765	765KV BUS REACTOR at SOLAPUR SS	16-Mar-16	7:00	16-Mar-16	16:00	DAILY	AMP, VARIABLE FREQ TEST and MOG GASKET REPLACEMENT	WRTS-I	WRTS-I
144	400	403 Bay (Main Bay of 400KV PUNE PAGHE Line) at Talegaon	16-Mar-16	9:30	16-Mar-16	17:00	Daily	AMP	WRTS-I	WRTS-I
145	400	Koradi - Khaperkheda I	16-Mar-16	8:00	16-Mar-16	17:00	Daily	During the proposed outages line maint. works such as Line Signature by Tuarus Kit, Faulty disc strings replacement, Fixing of Spacers, Dampers, Earthbond, Carona Rings etc. and various Diagnostic Testing works will be carried out.	MSETCL	MSETCL
146	400	Main Bay 417 of Yelwan Ckt 02 at 400KV Akola	16-Mar-16	10:00	16-Mar-16	17:00	Daily	Routine Maintenance Work	MSETCL	MSETCL
147	400	Thapittanda-Babhaleshwar-I	17-Mar-16	9:00	17-Mar-16	18:00	Daily	Disc replacement at four locations	MSETCL	MSETCL
148	400	Akola-Nandgaonpeth Line	17-Mar-16	12:00	19-Mar-16	18:00	Daily	PID testing of insulator strings by Hot line Unit Akola. A/R shall be kept in non auto mode	MSETCL	MSETCL
149	400	406 Main Bay of Aurangabad # 2 at MSETCL Akola S/s	17-Mar-16	9:00	17-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
150	400	400 KV Akola-Aurangabad # 2	17-Mar-16	9:00	17-Mar-16	18:00	Daily	Variable frequency tan delta measurement of Bushings	WRTS-I	WRTS-I
151	400	404 Bay (Main Bay of 400KV Talegaon Pune GIS Shikapur Line # 1) at Talegaon	17-Mar-16	9:00	17-Mar-16	18:00	Daily	AMP	WRTS-I	WRTS-I
152	765	BAY 707 main bay of Aurangabad line#1 at solapur	17-Mar-16	9:00	17-Mar-16	18:00	DAILY	collection of CT oil samples	WRTS-I	WRTS-I
153	400	Wardha-1 Main bay 413-52 at Aurangabad	17-Mar-16	9:00	17-Mar-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I
154	400	400/220KV 315 MVA ICT-1@ Lonikand	17-Mar-16	9:00	17-Mar-16	17:00	Daily	Bay Maintenance	MSETCL	MSETCL
155	400	Girwali-PGCIL Ckt II at Girawali	17-Mar-16	7:00	17-Mar-16	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL
156	400	Nagothane-Padgha - I	17-Mar-16	8:00	17-Mar-16	18:00	Daily	Replacement of faulty disc insulator & jumper nut bolt tightening	MSETCL	MSETCL
157	400	Warora - Tiroda Ckt I	17-Mar-16	11:00	17-Mar-16	17:00	Daily	Routine bay maintenance	MSETCL	MSETCL
158	400	SSP - Dhule - 1	18-Mar-16	8:00	19-Mar-16	18:00	Daily	Maintenance work	GETCO	GETCO
159	220	208 Bay - Main Bay of ICT 2 at Boisar	18-Mar-16	9:00	20-Mar-16	18:00	Continuous	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II
160	400	Waluj-1 Main bay 412-52 at Aurangabad	18-Mar-16	9:00	18-Mar-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I
161	765	BAY 708 Tie bay of Aurangabad line#1 at solapur	18-Mar-16	9:00	18-Mar-16	18:00	DAILY	collection of CT oil samples	WRTS-I	WRTS-I
162	400	405 Bay (Tie Bay of 400KV Pune GIS Line 1 & ICT # 1) at Talegaon	18-Mar-16	9:00	18-Mar-16	18:00	Daily	AMP	WRTS-I	WRTS-I
163	400	400 KV Akola-Aurangabad # 1	18-Mar-16	9:00	18-Mar-16	18:00	Daily	Variable frequency tan delta measurement of Bushings	WRTS-I	WRTS-I
164	400	400 KV Warora # 2 Main Bay (429) at Wardha	18-Mar-16	9:00	18-Mar-16	18:00	Daily	AMP work	WRTS-I	WRTS-I
165	400	Nagothane-Padgha - II	18-Mar-16	8:00	18-Mar-16	18:00	Daily	Replacement of faulty disc insulator & jumper nut bolt tightening	MSETCL	MSETCL
166	400	400 KV Warora # 2 Tie Bay (428) at Wardha	19-Mar-16	9:00	19-Mar-16	18:00	Daily	Tightening of jumper nut bolts of cut points.	WRTS-I	WRTS-I
167	400	406 Bay (Main Bay of ICT # 1) at Talegaon	19-Mar-16	9:30	19-Mar-16	17:00	Daily	AMP work	WRTS-I	WRTS-I
168	765	BAY 710 main bay of Aurangabad line#2 at solapur	19-Mar-16	9:00	19-Mar-16	18:00	DAILY	collection of CT oil samples	WRTS-I	WRTS-I
169	400	Waluj-1 Tie bay 411-52 at Aurangabad	19-Mar-16	9:00	19-Mar-16	18:00	Daily	for AMP works	WRTS-I	WRTS-I
170	400	New Koyna - Jaigad - II	19-Mar-16	8:30	19-Mar-16	17:30	Daily	Routine maintenance Work	MSETCL	MSETCL
171	765	Tiroda - koradi III Line 1 Main Bay 707 at Tiroda plant	19-Mar-16	9:00	19-Mar-16	18:00	Daily	Annual Maintenance of Bay Equipment	MEGPTCL	MEGPTCL
172	400	400/220KV, 3 X 105 MVA ICT at 400KV R.S. Khadka	19-Mar-16	7:00	19-Mar-16	17:00	Daily	Routine Maintenance AND DIAGNOSTIC TESTING WORK.	MSETCL	MSETCL

SN	KV	Line	From		To		Basis	Reason	System	Agency
			Date	Time	Date	Time				
173	400	Kalwa-2 on TBC at 400kV Padghe	15-Mar-16	8:30	16-Mar-16	17:30	Continuous	Breaker Overhauling work	MSETCL	MSETCL
174	765/400	ICT-2 at Aurangabad	15-Mar-16	9:00	15-Mar-16	18:00	Daily	for changing of ph combination	WRTS-I	WRTS-I
175	400KV	TIE BAY(429) 765KV ICT # 2 AT SOLAPUR	15-Mar-16	9:00	15-Mar-16	18:00	DAILY	AMP work	WRTS-I	WRTS-I
176	765	765 KV Wardha- Aurangabad # 2 line Reactor at Wardha (Line will be in service)	15-Mar-16	9:00	21-Mar-16	18:00	Conti.	Internal inspection of B ph Reactor unit at Wardha, representative of Manufacturer is deputed from Ukraine	WRTS-I	WRTS-I
177	400	Bus coupler @ Karad	15-Mar-16	9:00	15-Mar-16	17:00	Daily	Replacement of CT	MSETCL	MSETCL
178	400	Parli-Solapur (MS) Line will be in service . A/R in non auto	15-Mar-16	9:00	20-Apr-16	17:00	Daily	OPGW Work	MSETCL	MSETCL
179	400	Solapur PG - Karad Line will be in service . A/R in non auto	15-Mar-16	9:00	20-Apr-16	17:00	Daily	OPGW Work	MSETCL	MSETCL
180	400	Koradi- Khaperkheda-II	15-Mar-16	9:00	15-Mar-16	17:00	Daily	Breaker CRM , DCRM, timing and Preventive maintenance of bay equipment etc.	MSETCL	MSETCL
181	400	BUS REACTOR AT KOLHAPUR(GIS)	15-Mar-16	8:00	19-Apr-16	15:00	Daily	Fire fighting construction works.	WRTS-I	WRTS-I
182	400	Khadka-Akola Bay Shifting on TBC at 400kV Khadka end	16-Mar-16	7:00	16-Mar-16	17:00	Daily	FOR DIGNOSTIC MONITORING OF CB NO INTERUPPTION TO LINE, THE LINE WILL BE CHARGED THROUGH TBC BUT THE 50 MVAR bus reactor can't be taken in service during above period.	MSETCL	MSETCL
183	400	Chandrapur - Nanded line	16-Mar-16	8:00	17-Mar-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers	MSETCL	MSETCL
184	400	Koradi 2- IEPL	16-Mar-16	8:00	16-Mar-16	18:00	Daily	During the proposed outages line maint. works such as Line Signature by Tuarus Kit, Faulty disc strings replacement, Fixing of Spacers, Dampers, Earthbond, Carona Rings etc. and various Diagnostic Testing works will be carried out.	MSETCL	MSETCL
185	400KV	MAIN BAY PARLI-1 (413) AT SOLAPUR SS	16-Mar-16	9:00	16-Mar-16	18:00	DAILY	AMP work	WRTS-I	WRTS-I
186	400	Babhaleshwar - Dhule II	16-Mar-16	9:00	16-Mar-16	17:00	Daily	Maintenance and Relay / CB / CT Testing.	MSETCL	MSETCL
187	400	Koradi-Bhusawal line	16-Mar-16	9:00	16-Mar-16	17:00	Daily	Detail Testing of the Main-2 relay (ABB_REL-521)	MSETCL	MSETCL
188	400/220	400/220KV 3x167MVA ICT-I @ Lamboli	16-Mar-16	10:00	16-Mar-16	18:00	Daily	Quarterly Maintenance & Testing Work	MSETCL	MSETCL
189	400	Dabhol - New Koyna ckt 1	17-Mar-16	6:00	31-Mar-16	18:00	Daily	Replacement of porcelain insulator string by polymer Insulator string	MSETCL	MSETCL
190	400	Nagothane Padghe - 1	17-Mar-16	8:00	17-Mar-16	18:00	Daily	Replacing string insulator	MSETCL	MSETCL
191	400	Bus I @ Jejuri along with Jejuri - stq IV line	17-Mar-16	8:00	17-Mar-16	18:00	Daily	Bus civil work & replacement of string insulator	MSETCL	MSETCL
192	400	Koradi 2 - Wardha (PG)	17-Mar-16	8:00	17-Mar-16	18:00	Daily	During the proposed outages line maint. works such as Line Signature by Tuarus Kit, Faulty disc strings replacement, Fixing of Spacers, Dampers, Earthbond, Carona Rings etc. and various Diagnostic Testing works will be carried out.	MSETCL	MSETCL
193	400	Kalwa-1 bay on TBC 400kV Padghe	17-Mar-16	8:30	18-Mar-16	17:30	Continuous	Breaker Overhauling work	MSETCL	MSETCL
194	765	B/R Main bay (701) at Aurangabad	17-Mar-16	9:00	17-Mar-16	18:00	Daily	for AMP works at Aurangabad	WRTS-I	WRTS-I
195	400KV	MAIN BAY 400KV ICT-2(407) AT SOLAPUR	17-Mar-16	9:00	17-Mar-16	18:00	DAILY	AMP work	WRTS-I	WRTS-I
196	400	400 KV Bus # 1 at Wardha	17-Mar-16	9:00	17-Mar-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I
197	400	Lonikand-Chakan	17-Mar-16	9:00	17-Mar-16	18:00	Daily	Maintenance Work	MSETCL	MSETCL
198	400	Bus Coupler at 400kV Khadka end	17-Mar-16	10:00	17-Mar-16	17:00	Daily	For CB DCRM monitoring.	MSETCL	MSETCL
199	400	Chandrapur Parali Circuit III	18-Mar-16	8:00	19-Mar-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers	MSETCL	MSETCL
200	400	Kharghar bay on TBC 400kV Padghe. Line will be in service	18-Mar-16	8:30	19-Mar-16	17:30	Continuous	Breaker Overhauling work	MSETCL	MSETCL
201	400/220	315MVA 400/220KV ICT-3 @ Padghe	18-Mar-16	8:30	18-Mar-16	17:30	Daily	Dignostic testing Work, RM Work, Oil Leakage attending	MSETCL	MSETCL
202	400KV	MAIN BAY OF KOLHAPUR#1 (415) AT SOALPUR	18-Mar-16	9:00	18-Mar-16	18:00	DAILY	AMP work	WRTS-I	WRTS-I
203	400	Babhaleshwar - Aurangabad	19-Mar-16	8:00	20-Mar-16	17:00	Continuous	Replace Faulty Main 1 Relay, CB and CT Testing	MSETCL	MSETCL
204	400	Dhule-BBLR Ckt-II at 400kV R.S. Dhule	19-Mar-16	8:00	19-Mar-16	18:00	Daily	Providing of conductor sleeve between loc no 301 to 302 of 400KV Dhule-BBLR Ckt-II	MSETCL	MSETCL
205	400/220	400/220KV 3x105MVA ICT-1@ Padghe	19-Mar-16	8:30	19-Mar-16	17:30	Daily	Dignostic testing Work, RM Work, RTV Silicon Coating	MSETCL	MSETCL
206	765	Dhule Main bay (704) at Aurangabad	19-Mar-16	9:00	19-Mar-16	18:00	Daily	for AMP works at Aurangabad	WRTS-I	WRTS-I
207	220	220 KV Bus # 1 at Wardha	19-Mar-16	9:00	19-Mar-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I
208	400	500 MVA ICT-III @ Babhaleshwar	19-Mar-16	9:00	19-Mar-16	17:00	Daily	Quarterly maintenance and Relay / CT/ CB Testing.	MSETCL	MSETCL
209	400	Pune(Talegaon) -Pune(GIS) # 1&2	20-Mar-16	8:00	21-Mar-16	18:00	Daily	Removal of swapping arrangement	WRTS-I / WRTMPL	WRTS-I
210	765	Dhule Tie bay 705 at Aurangabad	20-Mar-16	9:00	20-Mar-16	18:00	Daily	for AMP works at Aurangabad	WRTS-I	WRTS-I
211	400	Pune(GIS)-Pune # 1& 2	20-Mar-16	6:00	19-Apr-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTMCL	WRTS-I
212	765	Seoni-Wardha # 1	20-Mar-16	6:00	19-Apr-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTS-I	WRTS-I
213	400	Bhadrawati-Parli-1 & Bhadrawati - Dharwal-Parli	20-Mar-16	6:00	19-Apr-16	18:00	Daily	Online OPGW work & PID Testing . A/R to be kept in Non auto mode	WRTS-I	WRTS-I
214	400	Solapur-Kolhapur-1&2	20-Mar-16	6:00	19-Apr-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTMCL	WRTS-I
215	400	Karadi - Kolhapur D/C	20-Mar-16	7:00	19-Apr-16	18:00	Daily	OPGW Work	MSETCL	MSETCL
216	400	Khadka-Babhaleshwar Ckt at 400kV R.S. Khadka	20-Mar-16	7:00	20-Mar-16	17:00	Daily	Routine bay Maintenance & Dignostic Testing work of CVT, CTs Tan delta	MSETCL	MSETCL
217	400	Chandrapur - Nanded line	20-Mar-16	8:00	21-Mar-16	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers	MSETCL	MSETCL
218	400	Padghe - Kharghar	20-Mar-16	8:30	20-Mar-16	17:30	Daily	For replacement of Rph Wavetrap. Dignostic testing Work	MSETCL	MSETCL
219	400/220	315MVA 400/220KV ICT-2 @ Padghe	20-Mar-16	8:30	20-Mar-16	17:30	Daily	Dignostic testing Work, RM Work, Oil Leakage attending	MSETCL	MSETCL
220	400	Khadka-Deepnagar II	20-Mar-16	9:00	20-Mar-16	17:00	Daily	ROUTINE MAINTENANCE Line and Bay AND MONITORING OF C & TAN DELTA OF CTs	MSETCL	MSETCL
221	400	SSP - Dhule - 2	21-Mar-16	8:00	22-Mar-16	18:00	Daily	Maintenance work	GETCO	GETCO
222	765	710- Main Bay of Tiroda-Koradi Line-1 at Koradi III SS	21-Mar-16	8:00	21-Mar-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL
223	400	BUS -I I @ Nagothane alongwith bus coupler	21-Mar-16	8:00	21-Mar-16	18:00	Daily	Buscoupler PG Isolator maintenance work & Attending Oil leakage & CB Overhauling work	MSETCL	MSETCL
224	400	New-Koyna - Jaigad II	21-Mar-16	8:00	21-Mar-16	17:00	Daily	CVT Tandelta & relay testing work	MSETCL	MSETCL
225	400	315 MVA ICT Main bay 425 at Bhadrawati	21-Mar-16	9:00	21-Mar-16	17:00	Daily	AMP work	WRTS-I	WRTS-I
226	765/400	ICT-1 at Aurangabad	21-Mar-16	9:00	21-Mar-16	18:00	Daily	for CSD testing	WRTS-I	WRTS-I
227	220	220 KV Bus # 1 at Wardha	21-Mar-16	9:00	21-Mar-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I
228	765KV	765KV BUS REACTOR at SOLAPUR SS	21-Mar-16	7:00	21-Mar-16	16:00	DAILY	MOG GASKET INSTALLTION WORKS OF RPH with swapping of Reactor Unit	WRTS-I	WRTS-I
229	400	410 Bay-Main Bay of Tarapur-Boisar-II	21-Mar-16	9:00	21-Mar-16	18:00	DAILY	AMP	PGCIL	WR-II
230	400/220	400/220 KV 3 x 167 MVA ICT 3@ Talandge	21-Mar-16	9:00	21-Mar-16	18:00	Daily	Annual Maintenance work of ICT & IV Bay	MSETCL	MSETCL
231	765	765KV Bus Reactor at Tiroda plant	21-Mar-16	9:00	21-Mar-16	18:00	Daily	Relay Testing of 765 kV Bus Reactor	MEGPTCL	MEGPTCL
232	400	315MVA 400/220 KV ICT-1@ Babhaleshwar	21-Mar-16	9:00	31-Mar-16	19:00	Daily	R ph unit replacement. (Rise in Hydrogen gas).	MSETCL	MSETCL
233	400	Wardha-Warora -S/c	21-Mar-16	9:00	21-Mar-16	17:00	Daily	Tan delta measurement of 400kv CT and 400KV CVT	MSETCL	MSETCL
234	400	Bus Reactor at Pune (Talegaon)	21-Mar-16	9:30	21-Mar-16	17:30	Daily	CSD Commissioning work	WRTS-I	WRTS-I
235	400	Dhule-SSNNL Ckt-I & II at 400kV R.S. Dhule	21-Mar-16	10:00	22-Mar-16	17:00	Daily	on Line PID Testing work at various locations of 400KV SSNNL -I&II line.	MSETCL	MSETCL
236	400	Koradi -Bhusawal line	21-Mar-16	12:00	23-Mar-16	18:00	Daily	PID testing of insulator strings. By Hot line Uint Akola. A/R shall be kept in non auto mode	MSETCL	MSETCL
237	220	PGCIL Deoli line Bay at 220 kV Badnera S/S	21-Mar-16	0:00	21-Mar-16	0:00	Daily	Measurement of Tan-Delta of CT, CT and Breaker timing, CRM measurement and all associated equipment maintenance work.	MSETCL	MSETCL
238	400	Parli -Pune(GIS) # 1&2	22-Mar-16	9:00	23-Mar-16	18:00	Daily	For change of phase sequences between Dead end to gantry	WRTS-I / WRTMPL	WRTS-I
239	765	765 KV Wardha- Aurangabad # 2 line Reactor at Wardha (Line will be in service)	22-Mar-16	9:00	29-Mar-16	18:00	Conti.	Internal inspection of B ph Reactor unit at Wardha	WRTS-I	WRTS-I
240	400 KV	BHADRAVATI-DHARWAL-PARLI # 2	22-Mar-16	8:00	23-Mar-16	18:00	Daily	Replacement of Porcelain Insulators with Glass in N.H/HVDC Crossings.BVT-DWL-Parli-2 will be out of service during the period.Auto reclose shall be kept in Non auto mode for BVT-Parli # 1 is required.	WRTS-I	WRTS-I
241	765	712 Line Reactor of Koradi - Akola Line-2 at Koradi III SS. LR is switchable	22-Mar-16	7:00	22-Mar-16	17:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL
242	765	ICT-2 Main bay 706 at Aurangabad	22-Mar-16	9:00	22-Mar-16	18:00	Daily	for AMP works at Aurangabad	WRTS-I	WRTS-I
243	765	765 KV Bus Reactor # 2 , Tie Bay 711 at Wardha	22-Mar-16	7:00	22-Mar-16	17:00	Daily	Commissioning of CSD at Wardha	WRTS-I	WRTS-I
244	765	765 KV Bus Reactor # 2 at Wardha	22-Mar-16	7:00	22-Mar-16	16:00	Daily	Commissioning of CSD at Wardha	WRTS-I	WRTS-I
245	765/400	765KV/400KV ICT#2 at Solapur	22-Mar-16	9:00	22-Mar-16	18:00	DAILY	Bushing oil sample and variable freq. test and commissioning of CSD at 400kv side	WRTS-I	WRTS-I
246	400	414 Bay -Tie Bay of Tarapur-Boisar-I & ICT-II at Boisar	22-Mar-16	9:00	22-Mar-16	18:00	DAILY	AMP	PGCIL	WR-II
247	400/220	400/220 KV 315 MVA ICT 2 @ Talandge	22-Mar-16	9:00	22-Mar-16	18:00	Daily	Annual Maintenance work of ICT & IV Bay	MSETCL	MSETCL
248	400	50 MVAR BUS Reactor @ Koradi-1 and TBC bay	22-Mar-16	9:00	22-Mar-16	17:00	Daily	Diagnostic testing work	MSETCL	MSETCL
249	765	765/400KV ICT-1 at BDCTL dhule	22-Mar-16	10:00	22-Mar-16	3:00:00 PM	Daily	For Oil leakage rectification in B pahse ICT	BDTCL	BDTCL
250	400	Akola - Wardha - 1 line at 400kV RS Akola	22-Mar-16	10:00	22-Mar-16	18:00	Daily	PID testing of Insulators on S/S Gantry at 400kv RS Akola by HLU Akola. AR required to be OFF.	MSETCL	MSETCL
251	400	BUS -I I @ Nagothane	23-Mar-16	8:00	23-Mar-16	18:00	Daily	Dabhol - I PG Isolator maintenance work	MSETCL	MSETCL
252	400	Main Bus I @ Koradi II	23-Mar-16	8:00	24-Mar-16	18:00	Continuous	Bus stringing for extension of Dia 1 & 2(GT-10 STN-3)	MSETCL	MSETCL
253	400	80MVAR Reactor at Padghe	23-Mar-16	8:30	23-Mar-16	17:30	Daily	Dignostic testing Work	MSETCL	MSETCL
254	400	EMCO-2 and ICT Tie bay 426 at Bhadrawati	23-Mar-16	9:00	23-Mar-16	17:00	Daily	AMP work	WRTS-I	WRTS-I
255	765	765 KV Bus Reactor # 2 , Main Bay 712 at Wardha	23-Mar-16	9:00	23-Mar-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I

SN	KV	Line	From		To		Basis	Reason	System	Agency
			Date	Time	Date	Time				
256	400	400 KV Wardha-Parli # 2 line	23-Mar-16	9:00	23-Mar-16	18:00	Daily	Insulator replacement work in NH and Railway crossing and Broken insulator replacement work at Loc no.893.	WRTS-I	WRTS-I
257	765KV	765KV BUS REACTOR at SOLAPUR SS	23-Mar-16	7:00	23-Mar-16	16:00	DAILY	MOG GASKET INSTALLATION WORKS OF B PH with swapping of Reactor Unit	WRTS-I	WRTS-I
258	400	415 Bay-Main Bay of ICT-II at Boisar	23-Mar-16	9:00	23-Mar-16	18:00	DAILY	AMP	PGCIL	WR-II
259	400	400/220 KV ,315 MVA ICT-III @ Khadka	23-Mar-16	9:00	25-Mar-16	17:00	Continuous	Routine ICT Maint. CT tan delta,Relay testing and tan delta of bushing & WDG of transformer, Tertiary Bushing 33KV Replacement and oil filtration work	MSETCL	MSETCL
260	400	Parli-1 (MSETCL) Main Bay (415)	23-Mar-16	10:00	23-Mar-16	18:00	Daily	For AMP works at Parli	WRTS-I	WRTS-I
261	400/220	400/220KV 3x167MVA ICT-II @ Lamboti	23-Mar-16	10:00	23-Mar-16	18:00	Daily	Quarterly Maintenance & Testing Work	MSETCL	MSETCL
262	400	Bus II @ Jejuri along with Jejuri - stg IV line	24-Mar-16	8:00	24-Mar-16	18:00	Daily	Bus civil work & replacement of string insulator	MSETCL	MSETCL
263	220	220 KV PANDHURNA - KALMESHVAR	24-Mar-16	9:00	24-Mar-16	18:00	Daily	MAINTENANCE WORK	MPPTCL	MPPTCL
264	400	Parli(PG)-Parli-2 (MSETCL) Main Bay (418) at Parli(MS)	24-Mar-16	10:00	24-Mar-16	18:00	Daily	For AMP works at Parli	WRTS-I	WRTS-I
265	400	ICT-1 and BUS Reactor Tie Bay 403 @ Warora	24-Mar-16	11:00	24-Mar-16	14:00	Daily	Routine Bay maintenance	MSETCL	MSETCL
266	400	409- Main Bay of Line-3(future) at Koradi III SS	25-Mar-16	8:00	25-Mar-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL
267	400	Main Bus II @ Koradi II	25-Mar-16	8:00	26-Mar-16	18:00	Continuous	Dropper connection for 500MVA ICT-1 & Bus stringing of stn bus dia	MSETCL	MSETCL
268	400	New-Koyna - Karad II	25-Mar-16	8:00	25-Mar-16	17:00	Daily	CVT Tandella & RM work	MSETCL	MSETCL
269	765	765 KV Aurangabad # 1, Main Bay 717 at Wardha	25-Mar-16	9:00	25-Mar-16	18:00	Daily	DCRM testing work at Wardha	WRTS-I	WRTS-I
270	400	406 Main Bay of Aurangabad # 2 at MSETCL Akola S/s	25-Mar-16	9:00	25-Mar-16	18:00	Daily	AMP work at MSETCL Akola S/s	WRTS-I	WRTS-I
271	400	400 kv Bus Reactor 1 at Tiroda plant	25-Mar-16	9:00	25-Mar-16	18:00	Daily	Annual Maintenance of Bus Reactor and Bay Equipments	ATIL	ATIL
272	400/220	400KV/220KV 500 MV A ICT-II @ Girwadi	25-Mar-16	9:00	25-Mar-16	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL
273	400	Akola-Bhusawal line	25-Mar-16	10:00	25-Mar-16	12:00	Daily	Line Signature Work & Maintenance Work	MSETCL	MSETCL
274	400	Aurangabad- Pune (Talegaon) # 1 & 2	26-Mar-16	8:00	30-Mar-16	18:00	Conti.	For carrying out LILo work of 400 KV D/c Aurangabad-Talegaon line at PUNE GIS S/S and Crossing of Aurangabad- Boisar Line	WRTMPL	WRTS-I
275	400	412- Main Bay of 400KV Line-4 at Koradi III SS	26-Mar-16	8:00	26-Mar-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL
276	400	Bus Reactor & Chandrapur # 2Tie bay 408 at Bhadravati	26-Mar-16	9:00	26-Mar-16	17:00	Daily	AMP work	WRTS-I	WRTS-I
277	765	765 KV ICT # 3, Tie 708 Bay at Wardha	26-Mar-16	9:00	26-Mar-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I
278	400/200	400/220 KV ICT#2 AT SOLAPUR	26-Mar-16	9:00	26-Mar-16	18:00	DAILY	AMP	WRTS-I	WRTS-I
279	220	204 Bay - Bus coupler Bay at Boisar	26-Mar-16	9:00	26-Mar-16	18:00	DAILY	AMP	PGCIL	WR-II
280	HVDC	500KV Chandrapur-Padghe line Bipole (Both the line)	27-Mar-16	8:00	27-Mar-16	18:00	Daily	Powerline crossing works of 765kv D/C Hyderabad-Wardha between tower location Nos 36/0 & 37/0 (Chandrapur -Padghe Line tower nos 272 to 273)	MSETCL	WRTS-I
281	400	Kolhapur (MSETCL)- Kolhapur (GIS) # 1 & Kolhapur (GIS)- Mapusa # 2	27-Mar-16	6:00	27-Mar-16	18:00	Daily	Simultaneous outage required for rectification of SD nature defects in Multi Circuit portion of line	WRTS-I	WRTS-I
282	400/220	400/220KV 3x105MVA ICT-II@ Chakan	27-Mar-16	6:00	27-Mar-16	18:00	Daily	Annual Maintenance & Testing Work	MSETCL	MSETCL
283	400	Khadka-Deenpigar II	27-Mar-16	9:00	27-Mar-16	17:00	Daily	ROUTINE MAINTENANCE Line and Bay	MSETCL	MSETCL
284	765	Seoni- Wardha-2 Line with LR & Seoni- Bina line with LR	28-Mar-16	8:00	29-Mar-16	18:00	Conti.	S/D required on both lines with LR requird simultaneously for Jumping of aux bus at Seoni & Commissioning of spare reactor with Wardha-II LR at Seoni	WRTS-I	WRTS-I
285	400 kv	BHADRAVATI-CHANDRAPUR IV	28-Mar-16	8:00	29-Mar-16	18:00	Daily	Replacement of Porcelain Insulators with CLR Polymer in HVDC line crossings.CKT-4 will be out of service during the period.Auto reclose shall be kept in Non auto mode for BVT-CDP # 3 line is required.	WRTS-I	WRTS-I
286	400	Chandrapur-Parli # 1 S/C line	28-Mar-16	8:00	28-Mar-16	18:00	Daily	Powerline crossing works of 765kv D/C Hyderabad-Wardha between tower location Nos 17/0 & 18/0 (Chandrapur -Parli SC 400KV Line tower nos 201 to 202)	MSETCL	WRTS-I
287	400	Nagothane Padghe - 1	28-Mar-16	8:00	29-Mar-16	18:00	Daily	Replacing string insulator	MSETCL	MSETCL
288	765	765 kv Bus-2 at Koradi III SS	28-Mar-16	8:00	28-Mar-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL
289	400	New koyna - Dabhol ckt II	28-Mar-16	8:00	28-Mar-16	17:00	Daily	CVT Tan delta & relay testing work	MSETCL	MSETCL
290	765	Solapur-1 Main bay 707 at Aurangabad	28-Mar-16	9:00	28-Mar-16	18:00	Daily	for AMP works at Aurangabad	WRTS-I	WRTS-I
291	765	765 kv ICT # 2, Tie Bay at Wardha	28-Mar-16	9:00	28-Mar-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I
292	200KV	220KV BUS # 1 AT SOLAPUR	28-Mar-16	9:00	29-Mar-16	18:00	Conti.	Bus Bar EXTENSION AND commissioning works OF BAY 211, 201, 210 AND AMP	WRTS-I	WRTS-I
293	400/200	ICT#3 500MVA AT SOLAPUR	28-Mar-16	9:00	29-Mar-16	18:00	Conti.	Bus Bar EXTENSION AND commissioning works	WRTS-I	WRTS-I
294	220	206 Bay - Main Bay of Boisar - Boisar I Line at Boisar	28-Mar-16	9:00	28-Mar-16	18:00	DAILY	AMP	PGCIL	WR-II
295	400	Chandrapur - I to Chandrapur-II ckt. No.-I bay	28-Mar-16	9:00	28-Mar-16	17:00	Daily	1) Distance Relay testing work. 2) Routine maintenance of the CB.	MSETCL	MSETCL
296	400	Khadka-Deenpigar I	28-Mar-16	9:00	28-Mar-16	17:00	Daily	ROUTINE MAINTENANCE Line and Bay AND MONITORING OF C & TAN DELTA OF CTs	MSETCL	MSETCL
297	400/200	ICT# 1 at Pune(Talegaon)	28-Mar-16	9:30	28-Mar-16	11:30	Daily	To change the LA Counter Unit (200KV Side - Y PHASE)	WRTS-I	WRTS-I
298	400	Dhule-BBLR Ckt-I & II at 400KV R.S. Dhule	28-Mar-16	10:00	30-Mar-16	17:00	Daily	on Line PID Testing work at various locations of 400kv BBLR -I&II line	MSETCL	MSETCL
299	400	Akola-Bhusawal line	28-Mar-16	12:00	30-Mar-16	18:00	Daily	PID testing of insulator strings. By Hot line Unit Akola. A/R shall be kept in non auto mode	MSETCL	MSETCL
300	765	Solapur-1 Tie bay 708 at Aurangabad	29-Mar-16	9:00	29-Mar-16	18:00	Daily	for AMP works at Aurangabad	WRTS-I	WRTS-I
301	765	765 kv Seoni # 2, Main Bay 701 at Wardha	29-Mar-16	9:00	29-Mar-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I
302	400	413 Bay - Main Bay of Tarpur-Boisar - 1 at Boisar	29-Mar-16	9:00	31-Mar-16	18:00	CONTINUES	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	PGCIL	WR-II
303	400	Bus Coupler Bay@ Talandge	29-Mar-16	9:00	29-Mar-16	18:00	Daily	Annual Maintenance work	MSETCL	MSETCL
304	765/400	765/400 kv 1500 MVA ICT at Tiroda plant	29-Mar-16	9:00	29-Mar-16	18:00	Daily	Annual Maintenance & Relay Testing of ICT	MEGPTCL	MEGPTCL
305	400	Chandrapur - I to Chandrapur-II ckt. No.-II bay	29-Mar-16	9:00	29-Mar-16	17:00	Daily	1) Distance Relay testing work. 2) Routine maintenance of the CB.	MSETCL	MSETCL
306	400	400KV Bus-I at Parli (pg)	29-Mar-16	10:00	29-Mar-16	18:00	Daily	For AMP works at Parli	WRTS-I	WRTS-I
307	400	Akola - Wardha 2 line at 400kv RS Akola	29-Mar-16	10:00	29-Mar-16	18:00	Daily	PID testing of Insulators on S/S Gantry at 400kv RS Akola by HLU Akola. AR required to be OFF.	MSETCL	MSETCL
308	400	402- Tie Bay of ICT-1 & Line-1 at Koradi III SS	30-Mar-16	8:00	30-Mar-16	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL
309	400	New Koyna -Karad ckt - I	30-Mar-16	8:00	30-Mar-16	17:00	Daily	A/R Relay testing & CVT Tan delta	MSETCL	MSETCL
310	765	765 KV Seoni # 2, Tie Bay 702 at Wardha	30-Mar-16	9:00	30-Mar-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I
311	200KV	220KV BUS#2 AT SOLAPUR	30-Mar-16	9:00	31-Mar-16	18:00	Conti.	AMP AND Bus Bar commissioning works FOR BAY 201 AND 210	WRTS-I	WRTS-I
312	400	400 kv Bus 2 at Tiroda plant	30-Mar-16	9:00	31-Mar-16	9:00	Continuous	For Annual Maintenance of bay equipment	ATIL	ATIL
313	400/132	400/132 KV ,200 MVA ICT-II @ Khadka	30-Mar-16	9:00	30-Mar-16	17:00	Daily	HV & LV side CT & Bushing tan delta measurement ,Relay testing & Routine bay maint HV and LV side .	MSETCL	MSETCL
314	400	Parli-I main bay (411) at Parli MSETCL end.	30-Mar-16	10:00	31-Mar-16	18:00	Daily	For AMP works at Parli MSETCL end	WRTS-I	WRTS-I
315	400	Lamboti - PGCIL Line & 406-52, 405-52 CB allied equipment @ Lamboti	30-Mar-16	10:00	30-Mar-16	18:00	Daily	Quarterly Maintenance Work	MSETCL	MSETCL
316	400	Bus I @ Jejuri along with Jejuri - stg IV line	31-Mar-16	8:00	31-Mar-16	18:00	Daily	Bus civil work & replacement of string insulator	MSETCL	MSETCL
317	765	765 KV Aurangabad # 3 Main 719 Bay at Wardha	31-Mar-16	9:00	31-Mar-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I
318	765	Solapur-2 Main bay 710 at Aurangabad	31-Mar-16	9:00	31-Mar-16	18:00	Daily	for AMP works at Aurangabad	WRTS-I	WRTS-I
319	400/132	400/132 KV ,200 MVA ICT-I@ Khadka	31-Mar-16	9:00	31-Mar-16	17:00	Daily	HV & LV side CT & Bushing tan delta measurement ,Relay testing & Routine bay maint HV and LV side .	MSETCL	MSETCL
320	400	Parli-II main bay (412) at Parli MSETCL end.	31-Mar-16	10:00	31-Mar-16	18:00	Daily	For AMP works at Parli MSETCL end	WRTS-I	WRTS-I