

Maharashtra State Load Despatch Centre												
Monthly Outage list approved in WRLDC OCCM for the Month of MARCH 2024												
Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
1	O-4	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-2	C	CB pole overhauling work. 400 KV Padghe II will be in service through TBC	28-Feb-2024	09:00	02-Mar-2024	18:00	400 KV Padghe II will be in service through TBC
2	O-5	PLANNED	OCC_576	MSLDC_OUTAGE	PADGHE - 400KV - BUS 1	C	1) Replacement of Hanger Assembly of 29 A Bus All PG Isolator by Hotline method.	28-Feb-2024	09:30	04-Mar-2024	17:00	Weather condition should be clear.
3	O-6	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-PADGHE-NAGOTHANE-2	C	1)Replacement of 29 A Bus All Phase PG Isolator under LES Scheme. 2) Line will be in service on TBC. 3) CB Maintenance work.	28-Feb-2024	09:30	04-Mar-2024	18:30	Weather Condition Should be Clear.
4	37	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-2	D	220kV bus jumper connection from bus sectionaliser to 220kV main Bus	01-Mar-2024	08:00	01-Mar-2024	20:00	outage is required for making 220kV half bus dead.
5	38	PLANNED	OCC_576	MSLDC_OUTAGE	BABLESHWAR - 400KV - BUS 1	D	Connection of 501 MVA ICT V isolator jumps to Main Bus I by Hotline method	01-Mar-2024	09:00	01-Mar-2024	13:00	Work will be done onlne through Hotline method
6	40	PLANNED	OCC_576	MSLDC_OUTAGE	BUS COUPLER BAY - PADGHE - 400KV - BUS 1 AND PADGHE - 400KV - BUS 2 at PADGHE - 400KV	D	1. Diagnostic Testing Work. 2. Bay Maintenance Work. 3. MTAMC Work.	01-Mar-2024	09:30	01-Mar-2024	18:00	Weather Condition Should be clear.
7	42	PLANNED	OCC_576	MSLDC_OUTAGE	BABLESHWAR - 400KV - BUS 2	D	Connection of 501 MVA ICT V isolator jumps to Main Bus II by Hotline method	01-Mar-2024	13:00	01-Mar-2024	18:00	Work will be done onlne through Hotline method
8	46	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-PARLI-HARANGUL-1	C	Overhauling of CB by Agency. Wave Trap Jump Connection Work , Diagnostic testing Work, Maintenance Work	01-Mar-2024	10:00	03-Mar-2024	10:00	load will be managed at ICL- HARANGUL LINE
9	51	PLANNED	OCC_576	MSLDC_OUTAGE	TIE BAY - 400KV/11.5KV KORADI-II-ST-1 AND FUTURE at KORADI-II - 400KV	C	Overhauling of Circuit breaker	01-Mar-2024	09:00	07-Mar-2024	17:30	Station Transformer-I will remain in service through Main 422
10	63	PLANNED	OCC_576	MSLDC_OUTAGE	132KV-PENCH-KANHAN-1	D	For earthwire replacement & other Routine Maint. Work	01-Mar-2024	09:00	15-Mar-2024	18:00	NA
11	64	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-SOLAPUR-BALE-1	D	Outage is required for Quarterly Maintenance	01-Mar-2024	10:00	15-Mar-2024	17:00	Quarterly Maintenance
12	68	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-2	D	Auto reclose OFF required for OPGW stringing work by replacement of existing Earthwire in Live line condition.	01-Mar-2024	08:00	30-Mar-2024	18:00	The work will be carried out by MTCIL team.
13	80	PLANNED	OCC_576	POWERGRID_WR1	400KV-KHANDWA-DHULE-MS-1	D	AUTO RECLOSE IN NON-AUTO MODE FOR OPGW ERECTION WORKS by POWERGRID	01-Mar-2024	7:00	31-Mar-2024	18:00	
14	81	PLANNED	OCC_576	POWERGRID_WR1	400KV-KHANDWA-DHULE-MS-2	D	AUTO RECLOSE IN NON-AUTO MODE FOR OPGW ERECTION WORKS by POWERGRID	01-Mar-2024	7:00	31-Mar-2024	18:00	
15	89	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-3	D	AR disable for replacement of insulator in live line method.	01-Mar-2024	8:00	31-Mar-2024	18:00	AR disable
16	90	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-4	D	AR disable for replacement of insulator in live line method.	01-Mar-2024	8:00	31-Mar-2024	18:00	AR disable

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
17	91	PLANNED	OCC_576	WTPL	400KV-KOLHAPUR-MS-SOLAPUR-2	D	AR disable for replacement of insulator in live line method.	01-Mar-2024	8:00	31-Mar-2024	18:00	AR disable
18	92	PLANNED	OCC_576	WTPL	400KV-ALKUD-SOLAPUR-1	D	AR disable for replacement of insulator in live line method.	01-Mar-2024	8:00	31-Mar-2024	18:00	AR disable
19	93	PLANNED	OCC_576	WTPL	400KV-KOLHAPUR-MS-ALKUD-1	D	AR disable for replacement of insulator in live line method.	01-Mar-2024	8:00	31-Mar-2024	18:00	AR disable
20	94	PLANNED	OCC_576	WTPL	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	D	AR disable for replacement of insulator in live line method.	01-Mar-2024	8:00	31-Mar-2024	18:00	AR disable
21	95	PLANNED	OCC_576	WTPL	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	D	AR disable for replacement of insulator in live line method.	01-Mar-2024	8:00	31-Mar-2024	18:00	AR disable
22	111	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KARJAT-LONIKHAND-II-1	D	For OPGW installation replacing existing earth wire. Only AR to be kept off. Line to be in service	01-Mar-2024	08:00	31-Mar-2024	18:00	Only AR to be kept off. Line to be in service
23	112	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	For PID Work & Bird guard Connect for Shifting of auto reclose switch to non auto mode.	01-Mar-2024	08:00	31-Mar-2024	18:00	PID Work
24	114	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KOYNA STAGE IV-LONIKHAND-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work Permission for Auto Reclose to be kept in Non auto mode for PID testing work Permission for Auto Reclose to be kept in Non auto mode for PID testing	01-Mar-2024	09:00	31-Mar-2024	17:00	Permission for Auto Reclose to be kept in Non auto
25	115	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-JEJURI-KOYNA STAGE IV-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	01-Mar-2024	09:00	31-Mar-2024	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
26	116	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KARAD-KOLHAPUR-MS-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	01-Mar-2024	09:00	31-Mar-2024	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing
27	117	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KARAD-KOLHAPUR-MS-2	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	01-Mar-2024	09:00	31-Mar-2024	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing
28	118	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	D	PID Testing Work	01-Mar-2024	09:00	31-Mar-2024	18:00	-
29	119	Planned	OCC_576	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	PID Testing Work.	01-Mar-2024	09:00	31-Mar-2024	18:00	-
30	120	Planned	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	For PID work, Shifting of auto reclose switch to non auto mode	01-Mar-2024	11:00	31-Mar-2024	15:00	For PID work
31	124	Planned	OCC_576	MEGPTCL	765KV-AKOLA (2)-EKTUNI-2	D	Changeover of spare Reactor with R ph (765 KV Akola -Ektuni Line-02 reactor) for Cable replacement of mechanical protection and CTs for R ph (Akola - Ektuni line-02 Reactor) at Ektuni.	02-Mar-2024	10:00	02-Mar-2024	18:00	Line Outage
32	152	PLANNED	OCC_576	MSLDC_OUTAGE	BHUSAWAL - 400KV - BUS 2	D	for bus -II CVT replacement work due to high tandelta value	02-Mar-2024	07:00	02-Mar-2024	17:00	urgent work
33	156	Planned	OCC_576	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	D	1.Replacement of R & Y Ph Wave Trap of 3150 Amp for Bay Strengthening Work. 2.Bay Maintenance Work.	02-Mar-2024	22:00	03-Mar-2024	6:00	Weather condition should be clear.

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
34	157	Planned	OCC_576	MSLDC_OUTAGE	Pole-1 Non base AC filter Z3 (120 MVAR) @PADGHE HVDC(Element not found)	C	1. Rph CB Pole alongwith interrupter & operating mechanism overhauling work. 2. Filter jumper replacement work between capacitor.	02-Mar-2024	08:00	03-Mar-2024	08:00	1. R-ph CB Pole alongwith interrupter & mechanism box is due for overhauling work. 2. Filter jumper old aged need to replace for avoiding hot
35	158	Planned	OCC_576	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-2	C	Half yearly maintenance at SS end & Chemical Washing of insulators by LMU Chinchwad.	02-Mar-2024	23:00	03-Mar-2024	06:00	-
36	159	Planned	OCC_576	MSLDC_OUTAGE	220KV-TILLARI-AMONA-1	D	Replacement of Polymer Insulator	02-Mar-2024	08:00	07-Mar-2024	18:00	Said work is very important.
37	161	PLANNED	OCC_576	POWERGRID_WR1	PUNE-PG - 400KV - BUS 1	D	For AMP Work	03-Mar-2024	9:00	03-Mar-2024	18:00	
38	162	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KALWA-PUNE-PG-1	D	SSN to DSN insulator string Conversion work & and installation of fridge wedge connector at mid-span joint	03-Mar-2024	08:00	03-Mar-2024	18:00	SSN to DSN insulator string Conversion work & and installation of fridge wedge connector at mid-span joint
39	163	Planned	OCC_576	MSLDC_OUTAGE	BUS COUPLER BAY - KALWA - 400KV - BUS 1 AND KALWA - 400KV - BUS 2 at KALWA - 400KV	D	Bay maintenance work. .	03-Mar-2024	08:00	03-Mar-2024	18:00	
40	164	Planned	OCC_576	MSLDC_OUTAGE	220KV-TARAPUR 1-2-BORIVALI-1	D	Replacement of Damaged Conductor at Loc. No. 76-77.	03-Mar-2024	09:00	03-Mar-2024	17:00	Simultaneously outage is required on 220kV PGCIL - Borivali Line for safety purpose as both lines are on same Tower.
41	165	Planned	OCC_576	MSLDC_OUTAGE	220KV-BOISAR-BORIVALI-1	D	Outage is required on 220kV PGCIL - Borivali Line for safety purpose during Replacement of Damaged Conductor at Loc. No. 76-77 of 220kV Borivali-Tarapur line as both lines are on same Tower.	03-Mar-2024	09:00	03-Mar-2024	17:00	Outage is required on 220kV PGCIL - Borivali Line for safety purpose during Replacement of Damaged Conductor at Loc. No. 76-77 of 220kV Borivali-Tarapur line as both lines are on same Tower.
42	166	Planned	OCC_576	MEGPTCL	765KV-AKOLA (2)-EKTUNI-1	C	OPGW repairing work AR in Non-auto mode	03-Mar-2024	08:00	04-Mar-2024	18:00	AR IN NON AUTO
43	167	Planned	OCC_576	MSLDC_OUTAGE	BUS COUPLER BAY - BABLESHWAR - 400KV - BUS 1 AND BABLESHWAR - 400KV - BUS 2 at BABLESHWAR - 400KV	C	CB pole overhauling work;Back up relay testing	03-Mar-2024	09:00	07-Mar-2024	18:00	400 KV Main Bus I and II will be separated
44	168	Planned	OCC_576	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-1	D	For Replacement of Missing Hardware , Cold line washing & Other maintenance work.400 KV Dhule-SSNNL CKT 2 Auto Reclose switchwill be kept on Non Auto mode during Outage period	03-Mar-2024	08:00	04-Mar-2024	18:00	400 KV Dhule-SSNNL CKT 2 Auto Reclose switchwill be kept on Non Auto mode during Outage period
45	169	Planned	OCC_576	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-2	D	for maintenance Outage on 400 KV DHULE-SSNNL CKT 1, 400 KV Dhule-SSNNL CKT 2 Auto Reclose switchwill be kept on Non Auto mode during Outage period.	03-Mar-2024	08:00	04-Mar-2024	18:00	for maintenance Outage on 400 KV DHULE-SSNNL CKT 1, 400 KV Dhule-SSNNL CKT 2 Auto Reclose switchwill be kept on Non Auto mode during Outage period.
46	172	PLANNED	OCC_576	POWERGRID_WR1	SOLAPUR - 400KV - BUS 2	D	400kV Bus#2 AMP Works	04-Mar-2024	7:00	04-Mar-2024	18:00	
47	184	PLANNED	OCC_576	POWERGRID_WR1	MAIN BAY - 400KV-KOLHAPUR-MS-KOLHAPUR GIS-1	D	Bay AMP	04-Mar-2024	8:00	04-Mar-2024	18:00	Outage required on CB only. Line can be kept in service through TBC CB.
48	222	PLANNED	OCC_576	MSLDC_OUTAGE	WARORA - 400KV - BUS 1	D	For 400KV Numerical Busbar Relay Make SIFANG CSC150 testing works	04-Mar-2024	09:00	04-Mar-2024	17:00	During 400KV Busbar Protection Relay testing works Outage , (1). 400KV Bus-I and 400KV Bus-II protection will be kept out of service
49	223	PLANNED	OCC_576	MSLDC_OUTAGE	132KV-DHARNI-NEPANAGAR-1	D	1. For Replacement of Flashover Disc 2. Fixing of Turbo Wind Bird Guard.	04-Mar-2024	09:00	04-Mar-2024	17:00	Outage
50	224	PLANNED	OCC_576	MEGPTCL	KORADI-III - 765KV - BUS 1	D	Annual Maintenance of Bus Equipment at Koradi-III SS.	04-Mar-2024	09:00	04-Mar-2024	18:00	Bus Outage

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
51	226	PLANNED	OCC_576	MSLDC_OUTAGE	TIE BAY - 400KV-KOLHAPUR-MS-ALKUD-1 AND FUTURE	D	Diagnostic testing & Maintenance work	04-Mar-2024	10:00	04-Mar-2024	13:00	--
52	227	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KOLHAPUR-MS-ALKUD-1	D	Diagnostic testing & Maintenance work	04-Mar-2024	10:00	04-Mar-2024	17:00	Load will be managed on 400KV Solapur Line
53	228	PLANNED	OCC_576	MSLDC_OUTAGE	MAIN BAY OF 400KV-TAPTHITHANDA-EKTUNI-1 AND EKTUNI - 400KV - BUS 1 @EKTUNI - 400KV at EKTUNI - 400KV	D	Diagnostic Testing and Routine Maintenance Works	04-Mar-2024	10:00	04-Mar-2024	18:00	Diagnostic Testing and Routine Maintenance Works (404 Main Bay TT-1)
54	229	PLANNED	OCC_576	MSLDC_OUTAGE	MAIN BAY - 400KV-KOLHAPUR-MS-ALKUD-1 AND ALKUD - 400KV - BUS 1 at ALKUD - 400KV	D	Diagnostic testing & Maintenance work	04-Mar-2024	14:00	04-Mar-2024	17:00	--
55	246	PLANNED	OCC_576	MSLDC_OUTAGE	400KV/220KV CHANDRAPUR-ICT-2	C	1. Commissioning of High Velocity Water spray Fire extinguisher system. 2. Maintenance of ICT 3. Bay routine maintenance work	04-Mar-2024	08:00	07-Mar-2024	18:00	1. During outage, 400KV ICT-1 & 220KV Chandrapur-2 will be in service.
56	250	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KARAD-SOLAPUR-1	C	Replacement of Main 1 and Main 2 dist prot.relay panels. 400 KV Karad solapur line is opened at loc no 403 from karad end and converted to 220 kv Jeur-Solapur PGCIL line since 21.06.2017 Now the 400 KV Karad Solapur PGCIL bay is used as 80 MVAR reactor bay.	04-Mar-2024	09:00	11-Mar-2024	17:00	400 KV Karad solapur line is opened at loc no 403 from karad end and converted to 220 kv Jeur-Solapur PGCIL line since 21.06.2017 Now the 400 KV Karad Solapur PGCIL bay is used as 80 MVAR reactor bay.
57	251	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KHARGHAR-PUNE-PG-1	D	PID testing of insulator A/R function required to be in non auto mode	04-Mar-2024	06:00	16-Mar-2024	18:00	PID testing of insulator A/R function required to be in non auto mode
58	257	PLANNED	OCC_576	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-1	D	IN NON AUTO MODE for rectification of Pune Ckt#4 line defects.	05-Mar-2024	6:00	05-Mar-2024	18:00	IN NON AUTO MODE FOR Rectification of Pune Ckt#4 line defects.
59	296	PLANNED	OCC_576	DHARIWAL	400KV-DHARIWAL-CHANDRAPUR II CIRCUIT I	D	for 400 kv line maintenance work and bay equipments testing & PM work	05-Mar-2024	9:00	05-Mar-2024	18:00	No generation loss
60	317	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPUR-II-1	D	For Conductor and Earthwire Hardware Nutbolt tightening & Fitting work at various locations.	05-Mar-2024	08:00	05-Mar-2024	18:00	For Conductor and Earthwire Hardware Nutbolt tightening & Fitting work at various locations.
61	321	PLANNED	OCC_576	MEGPTCL	KORADI-III - 765KV - BUS 2	D	Annual Maintenance of Bus Equipment at Koradi-III SS.	05-Mar-2024	09:00	05-Mar-2024	18:00	Bus Outage
62	330	PLANNED	OCC_576	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-4	C	For attending SF6 gas leakage & rectification of line defects	05-Mar-2024	6:00	07-Mar-2024	6:00	
63	340	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-2	D	For Replacement of Missing Hardware , Cold line washing & Other maintenance work.400 KV Dhule-SSNNL CKT 1 Auto Reclose switchwill be kept on Non Auto mode during Outage period	05-Mar-2024	09:00	06-Mar-2024	18:00	400 KV Dhule-SSNNL CKT 1 Auto Reclose switchwill be kept on Non Auto mode during Outage period
64	341	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-SSP-DHULE-MS-1	D	for maintenance Outage on 400 KV DHULE-SSNNL CKT 2, 400 KV Dhule-SSNNL CKT 1 Auto Reclose switchwill be kept on Non Auto mode during Outage period.	05-Mar-2024	09:00	06-Mar-2024	18:00	for maintenance Outage on 400 KV DHULE-SSNNL CKT 2, 400 KV Dhule-SSNNL CKT 1 Auto Reclose switchwill be kept on Non Auto mode during Outage period.
65	344	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-EKTUNI-BABLESHWAR-2	D	Line Maintenance and Bay Maintenance Works	06-Mar-2024	10:00	06-Mar-2024	18:00	Line Maintenance and Bay Maintenance Works
66	345	PLANNED	OCC_576	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-1	D	IN NON AUTO MODE for rectification of Pune Ckt#4 line defects.	06-Mar-2024	6:00	06-Mar-2024	18:00	IN NON AUTO MODE FOR Rectification of Pune Ckt#4 line defects.
67	350	PLANNED	OCC_576	POWERGRID_WR1	MAIN BAY - 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2 AND AURANGABAD - 400KV - BUS 1 at AURANGABAD - 400KV	D	For AMP	06-Mar-2024	7:00	06-Mar-2024	18:00	409

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
68	354	PLANNED	OCC_576	POWERGRID_WRI	400KV-WARDHA-WARORA-PG-1	D	Diamond Crossing of Earthwire / OPGW over 400kV Mauda-Wardha Line for TL Diversion/Re-routing works associated with Bus-splitting Scheme	06-Mar-2024	7:00	06-Mar-2024	18:00	Diamond Crossing of Earthwire / OPGW over 400kV Mauda-Wardha Line for TL Diversion/Re-routing works associated with Bus-splitting Scheme
69	355	PLANNED	OCC_576	POWERGRID_WRI	400KV-WARORA (M)-WARORA-PG-2	D	Earth wire Peak Strengtening work for Diamond Crossing of Earthwire / OPGW over 400kV Mauda-Wardha Line for TL Diversion/Re-routing works associated with Bus-splitting Scheme	06-Mar-2024	7:00	06-Mar-2024	18:00	Earth wire Peak Strengtening work for Diamond Crossing of Earthwire / OPGW over 400kV Mauda-Wardha Line for TL Diversion/Re-routing works associated with Bus-splitting Scheme
70	370	PLANNED	OCC_576	POWERGRID_WRI	400KV-KOLHAPUR-MS-KOLHAPUR GIS-1	D	Line Bay AMP works & attedning Shutdown nature defects. AR in non auto of CKT#2	06-Mar-2024	8:00	06-Mar-2024	18:00	400KV-KOLHAPUR MS-KOLHAPUR GIS-2 AR to be kept in
71	387	PLANNED	OCC_576	DHARIWAL	400KV-DHARIWAL-CHANDRAPUR II CIRCUIT II	D	for 400 kv line maintenance work and bay equipments testing & PM work	06-Mar-2024	9:00	06-Mar-2024	18:00	No generation loss
72	389	PLANNED	OCC_576	MP_SLDC	220KV-PANDURNA-KALMESHVAR-1	D	FOR LINE MAINTENANCE WORK	06-Mar-2024	9:00	06-Mar-2024	18:00	
73	409	PLANNED	OCC_576	MSLDC_OUTAGE	MAIN BAY - 400KV-KUDUS-FUTURE-1 AND KUDUS - 400KV - BUS 2 at KUDUS - 400KV	D	Annual Maintenance of bays equipment & Diagnostics Testing Work	06/03/2024	07:00	06/03/2024	16:00	MAIN BAY (406) OF FUTURE CKT @ KUDUS is Spare bay and there is No Interruption.
74	410	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-2	D	For Conductor and Earthwire Hardware Nutbolt tightening & Fitting work at various locations.	06/03/2024	08:00	06/03/2024	18:00	For Conductor and Earthwire Hardware Nutbolt tightening & Fitting work at various locations.
75	411	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-YAWATMAL-1	D	Maintenance work	06/03/2024	08:00	06/03/2024	18:00	Outage
76	412	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-1	D	Distance protection Relay retrofitting work	06/03/2024	08:00	06/03/2024	19:00	The existing relay is out of service .
77	414	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-PARLI-M-SOLAPUR-M-1	D	Cleaning and hardware tightening	06/03/2024	09:00	06/03/2024	17:00	Load managed on 400kv lamboti-PGCIL
78	415	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-TILLARI-AMONA-1	D	Maintenance work	06/03/2024	09:00	06/03/2024	17:00	The said work is very important
79	418	PLANNED	OCC_576	MEGPTCL	KORADI-III - 400KV - BUS 1	D	Annual Maintenance of Bus Equipment at Koradi-III SS.	06/03/2024	09:00	06/03/2024	18:00	Bus Outage
80	419	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-PARLI-M-SOLAPUR-M-1	D	1) Breaker testing work. (2) Bay maintenance work. 3)String replacement work.	06/03/2024	09:00	06/03/2024	18:00	1) Breaker testing work. (2) Bay maintenance work. 3)String replacement work.
81	420	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-PANDURNA-KALMESHVAR-1	D	Routine Maint. Work	06/03/2024	09:00	06/03/2024	18:00	NA
82	422	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-SOLAPUR-JEUR-1	D	Work is to be carried out for Quarterly Maintenance	06/03/2024	10:00	06/03/2024	17:00	Quarterly Maintenance
83	426	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-CHAKAN-PUNE-PG-1	C	Cold line washing, replacement of PID detected strings	06/03/2024	22:00	07/03/2024	06:00	-
84	468	PLANNED	OCC_576	POWERGRID_WRI	PUNE-PG - 220KV - BUS 2	D	For AMP Work	07/03/2024	09:00	07/03/2024	18:00	Before S/D of 220kV BUS_2, ALL Load on 220 Kv BUS_2 will shift on 220 Kv BUS_1 by closing respective bay 89A Isolator and Opening the repective Bay 89B Isolator and while work on Respective Bay of 89B Isolator /
85	488	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-RGPPL-NAGOTHANE-1	D	for cold washing work	07/03/2024	08:00	07/03/2024	17:00	for cold washing work
86	489	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	07/03/2024	08:00	07/03/2024	18:00	Outage
87	490	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-WARORA-PG-WARORA-1	D	Routine Maintenance & Dignostic testing work .	07/03/2024	09:00	07/03/2024	17:00	400KV WARORA-IEPL. Line is in ckt
88	491	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	D	Cleaning and hardware tightening	07/03/2024	16:00	07/03/2024	22:00	LOAD MANAGE ON 400KV PARALI-KARJAT CKT-2

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
89	492	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	"1.For Replacement of Flashover Disc . 2.Diagnostic testing of Line Bay at Badnera S/s"	07/03/2024	09:00	07/03/2024	17:00	Outage
90	493	PLANNED	OCC_576	MEGPTCL	KORADI-III - 400KV - BUS 2	D	Annual Maintenance of Bus Equipment at Koradi-III SS.	07/03/2024	09:00	07/03/2024	18:00	Bus Outage
91	496	PLANNED	OCC_576	POWERGRID_WRI	765KV-AURANGABAD-PADGHE-PG-2	C	Drive Mechanism Inspection Work by OEM & AMP. Line outage is proposed as per the requirement of RLDC	07/03/2024	07:00	08/03/2024	18:00	707L
92	497	PLANNED	OCC_576	POWERGRID_WRI	765KV-AURANGABAD-PADGHE-PG-2 L/R@ AURANGABAD - 765KV	C	Drive Mechanism Inspection Work by OEM & AMP	07/03/2024	07:00	08/03/2024	18:00	707LR
93	501	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KHARGHAR-PUNE-PG-1	C	Cold line washing work	07/03/2024	22:00	08/03/2024	06:00	-
94	512	PLANNED	OCC_576	MEGPTCL	765KV-AKOLA (2)-EKTUNI-2	D	Changeover of R phase Reactor with Y ph (765 KV Akola -Ektuni Line-02 reactor) for Cable replacement of mechanical protection and CTs for Y ph (Akola - Ektuni line-02 Reactor) at Ektuni.	08/03/2024	10:00	10/03/2024	18:00	Line Outage
95	522	PLANNED	OCC_576	POWERGRID_WRI	400KV-PADGHE-PG-KUDUS-1	D	AMP of Line Equipment at MSETCL Kudus substation and Autoreclosure scheme checking at Padghe SS. AR IN NON AUTO MODE OF CKT#2	08/03/2024	08:00	08/03/2024	17:00	
96	526	PLANNED	OCC_576	WTPL	400KV-KOLHAPUR-MS-SOLAPUR-2	D	Annual Manitenance	08/03/2024	08:00	08/03/2024	18:00	Outage
97	527	PLANNED	OCC_576	WTPL	400KV-ALKUD-SOLAPUR-1	D	AR disable for annual maintenance in 400KV Kolhapur - MS- Solapur Line -2	08/03/2024	08:00	08/03/2024	18:00	AR disable
98	528	PLANNED	OCC_576	WTPL	400KV-KOLHAPUR-MS-ALKUD-1	D	AR disable for annual maintenance in 400KV Kolhapur - MS- Solapur Line -2	08/03/2024	08:00	08/03/2024	18:00	AR disable
99	562	PLANNED	OCC_576	POWERGRID_WRI	MAIN BAY - RAIGARH - 400KV B/R 2 AND RAIGARH - 400KV - BUS 2 at Raigarh - 400KV	D	SIGNAL VALIDATION	08/03/2024	13:00	08/03/2024	17:30	101-104 PROTOCOL CHANGE VERIFICATION
100	565	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-RGPPL-NAGOTHANE-2	D	for cold washing work	08/03/2024	08:00	08/03/2024	17:00	for cold washing work
101	566	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-2	D	Only AR will be in Non Auto.Line will be in service. In view of outage on 400 KV Dhule Ckt I for Line maintenance work	08/03/2024	08:00	08/03/2024	18:00	Only AR will be in Non Auto.Line will be in service.
102	567	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-1	D	Routine Line maintenance work,Distance Main I and II relay testing	08/03/2024	08:00	08/03/2024	18:00	400kv Ektuni ckt I&II,400kv Bhusawal,400kv Aurangabad and Dhule II will be in service
103	568	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-2	D	220kv bus jumper connection from bus sectionaliser to 220kv main Bus	08/03/2024	08:00	08/03/2024	20:00	outage is required for making 220kv half bus dead.
104	569	PLANNED	OCC_576	APTCL	400KV-AKOLA-AKOLA (2)-2	D	diagnostic and routine maintenance work	08/03/2024	09:00	08/03/2024	18:00	Yelwan ckt-1 will be in service
105	570	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-TARAPUR 1-2-BOISAR-M-1	D	Replacement of old hardware at critical locations.	08/03/2024	09:00	08/03/2024	18:00	Simultaneously outage required on 220kv PGCIL - Boisar Line No. 3 for same work as both lines are on same M/C tower

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
106	571	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-BOISAR-BOISAR-M-3	D	Replacement of old hardware at critical locations.	08/03/2024	09:00	08/03/2024	18:00	Simultaneously outage required on 220kV Tarapur- Boisar Line for same work as both lines are on same M/C tower
107	576	PLANNED	OCC_576	MSLDC_OUTAGE	PADGHE - 400KV - BUS 2	C	1. Replacement of 29 B Bus Hanger assembly of PG Isolator by hot line method. 2.All feeders on B Bus will be in service.	08/03/2024	09:30	15/03/2024	16:00	Weather condition should be clear.
108	577	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	C	1. Replacement of CB for Bay Strengthening Work. 2. Replacement of 29 B Bus PG Isolator. 3.A Bus PG Isolator maint work. 4. 400kV Kalwa-2 in Service through TBC.	08/03/2024	09:30	15/03/2024	18:30	Weather condition should be clear.
109	591	PLANNED	OCC_576	POWERGRID_WR1	765KV-WARDHA-AURANGABAD-3	D	For Amp of Line Bay.	09/03/2024	07:00	09/03/2024	20:00	
110	592	PLANNED	OCC_576	POWERGRID_WR1	765KV-WARDHA-AURANGABAD-4	D	AR IN NON AUTO MODE	09/03/2024	07:00	09/03/2024	20:00	
111	597	PLANNED	OCC_576	WTPL	400KV-ALKUD-SOLAPUR-1	D	Annual Manitenance	09/03/2024	08:00	09/03/2024	18:00	Outage
112	598	PLANNED	OCC_576	WTPL	400KV-KOLHAPUR-MS-SOLAPUR-2	D	AR disable for annual maintenance in 400KV Solapur-MS- alkud -1	09/03/2024	08:00	09/03/2024	18:00	AR disable
113	601	PLANNED	OCC_576	POWERGRID_WR1	KOLHAPUR-MS - 400KV B/R 2	D	Bay AMP	09/03/2024	08:00	09/03/2024	18:00	Outage required on CB only. Bus reactor can be kept in service through TBC.
114	603	PLANNED	OCC_576	POWERGRID_WR1	400KV-KALA-KUDUS-2	D	AMP of 401L at MSETCL Kudus Substation. Ckt-1 A/R off	09/03/2024	08:30	09/03/2024	17:00	
115	607	PLANNED	OCC_576	POWERGRID_WR1	BUS COUPLER BAY - PUNE-PG - 220KV - BUS 1 AND PUNE-PG - 220KV - BUS 2 at PUNE-PG - 220KV	D	For AMP Work	09/03/2024	09:00	09/03/2024	17:30	
116	622	PLANNED	OCC_576	WTPL	400KV-KOLHAPUR-MS-SOLAPUR-2	D	AR disable for annual maintenance in 400KV Alkud -MS- Solapur Line -1	09/03/2024	18:00	09/03/2024	18:00	AR disable
117	623	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-2	D	Routine Line maintenance work	09/03/2024	08:00	09/03/2024	18:00	400kV Ektuni ckt I&II,400kV Bhusawal,400kv Aurangabad and Dhule I will be in service
118	624	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-1	D	Only AR will be in Non Auto.Line will be in service.. In view of outage on 400 KV Dhule Ckt 2 for Line maintenance work	09/03/2024	08:00	09/03/2024	18:00	Only AR will be in Non Auto.Line will be in service.
119	625	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-WARDHA-KORADI-II-1	D	Routine Maintenance & Dignostic testing work .	09/03/2024	09:00	09/03/2024	17:00	400 KV WARORA - DEOLI 2 Line is in ckt
120	626	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-BOISAR-BOISAR-M-3	D	Replacement of old hardware at critical locations.	09/03/2024	09:00	09/03/2024	18:00	Simultaneously outage required on 220kV Tarapur- Boisar Line for same work as both lines are on same M/C tower
121	629	PLANNED	OCC_576	MSLDC_OUTAGE	Pole-1 Non base AC filter Z3 (120 MVAR) @PADGHE HVDC(Element not found)	C	1.Y-ph CB Pole alongwith interrupter & operating mechanisum overhauling work. 2. Filter jumper replacement work between capacitor.	09/03/2024	08:00	10/03/2024	08:00	1. Y-ph CB Pole alongwith interrupter & mechanisum box is due for overhauling work. 2. Filter jumper old aged need to replace for avoiding hot spots.
122	630	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-2	C	Half yearly maintenance at SS end & Chemical Washing of insulators by LMU Chinchwad.	09/03/2024	23:00	10/03/2024	06:00	-

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
123	631	PLANNED	OCC_576	MSLDC_OUTAGE	BUS COUPLER BAY OF NAGOTHANE - 400KV - BUS 1 AND NAGOTHANE - 400KV - BUS 2 @NAGOTHANE - 400KV at NAG	C	for 400 kv CB replacement work	09/03/2024	08:00	14/03/2024	17:00	for 400 kv CB replacement work
124	634	PLANNED	OCC_576	WTPL	400KV-KOLHAPUR-MS-ALKUD-1	D	Annual Manitenance	10/03/2024	08:00	10/03/2024	18:00	Outage
125	635	PLANNED	OCC_576	WTPL	400KV-KOLHAPUR-MS-SOLAPUR-2	D	AR disable for annual maintenance in 400KV Kolhapur - MS- Alkud Line -1	10/03/2024	08:00	10/03/2024	18:00	AR disable
126	643	PLANNED	OCC_576	MSLDC_OUTAGE	BOISAR-M - 220KV - BUS 1	D	220kv A-Bus Isolator R/M Works.	10/03/2024	07:00	10/03/2024	20:00	1) During the outage, all Elements / Lines will be in service through 220kv B-Bus. 2) Due to A-Bus Isolator alignment issue of 220kv PGCIL - Boisar Line No. 3, 220kv A-Bus outage is required prior to 220kv B-Bus.
127	644	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KALWA-KHARGHAR-1	D	SSN to DSN insulator string Conversion work & and installation of fridge wedge connector at mid-span joint	10/03/2024	08:00	10/03/2024	18:00	SSN to DSN insulator string Conversion work & and installation of fridge wedge connector at mid-span joint
128	645	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-2	D	To attend defect identified in Patrolling and routine line maintenance work of Insulator cleaning and hardware tightening.	10/03/2024	08:00	10/03/2024	18:00	400kv BBLR-Padghe ckt-1 line will be available.
129	646	PLANNED	OCC_576	MSLDC_OUTAGE	BUS COUPLER @ BOISAR 2(Element not found)	D	CT & Breaker Diagnostic Testing.	10/03/2024	09:00	10/03/2024	13:00	CT & Breaker Diagnostic Testing.
130	651	PLANNED	OCC_576	MSLDC_OUTAGE	400KV/220KV BABLESHWAR-ICT-2	C	CB pole overhauling work. 400/220 KV ICT II HV will be in service through TBC	10/03/2024	09:00	13/03/2024	18:00	400/220 KV ICT II HV will be in service through TBC
131	689	PLANNED	OCC_576	DHARIWAL	BUS COUPLER BAY OF DHARIWAL - 400KV - BUS 1 AND DHARIWAL - 400KV - BUS 2 @DHARIWAL - 400KV at DHARIWAL - 400KV	D	Bay equipments testing & PM work	11/03/2024	09:00	11/03/2024	18:00	No generation loss
132	703	PLANNED	OCC_576	MSLDC_OUTAGE	220KV MAHALAXMI(KONALKATTA)-AMONA-1	D	Polymer replcement work	11/03/2024	08:00	11/03/2024	18:00	Said work is very important.
133	704	PLANNED	OCC_576	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	D	Maintenance work	11/03/2024	09:00	11/03/2024	17:00	The said work is very important
134	705	PLANNED	OCC_576	MSLDC_OUTAGE	TIE BAY OF 400KV-TIRODA-WARORA-2 AND 400KV-WARORA-CHANDRAPU-II-2 @WARORA - 400KV at WARORA - 400KV	D	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	11/03/2024	09:00	11/03/2024	17:00	Only Tie CB 415 is in OFF condition, respective ckt charged through its own main CB.
135	706	PLANNED	OCC_576	MEGPTCL	TIE BAY - 765KV/400KV KORADI-III-ICT-2 AND KORADI-III - 765KV B/R 1 at KORADI-III - 765KV	D	Annual Maintenance of CB at Koradi-III SS.	11/03/2024	09:00	11/03/2024	18:00	Bay Outage
136	707	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-PARLI-M-NANDED-2	D	(1) CTs testing work. (2) Bay maintenance work. (3) Hardware tightening & fitting work	11/03/2024	09:00	11/03/2024	18:00	(1) CTs testing work. (2) Bay maintenance work. (3) Hardware tightening & fitting work
137	719	PLANNED	OCC_576	POWERGRID_WRI	400KV-CHANDRAPUR-BHADRAWATI-1	C	Replacement of pantograph isolator of bus-2 and auxilary bus at Chandrapur MSTCL SS. AR OF CKT#2 IN NON AUTO MODE	11/03/2024	09:00	13/03/2024	18:00	retrofitting of pantograph Isolator

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
138	725	PLANNED	OCC_576	MSLDC_OUTAGE	BUS COUPLER BAY - CHANDRAPUR - 400KV - BUS 1 AND CHANDRAPUR - 400KV - BUS 2 at CHANDRAPUR - 400KV	C	1. For attending the high CRM problem of CB by excuting the pole overhauling work. 2.Measurement of tandelta & capacitance of CT. 3. Bay routine maintenance work	11/03/2024	08:00	16/03/2024	18:00	1. During outage, 400KV CHANDRAPUR-1 - CHANDRAPUR-2 Ckt. No.- 1, 400KV PARLI CKT-3, 400KV CHANDRAPUR-PGCIL Bhadrawati Ckt. No- 1, 2, 3 & 4 and HVDC Ckt. No- 1 & 2 will be in service. 2. Tie CB of AC Yard of HVDC Terminal Station Chandrapur be act as a Bus coupler
139	738	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-NASIK-NAVSARI-1	D	Work of CT tan delta testing & Bay Maintenance work	12/03/2024	10:00	12/03/2024	16:00	-
140	742	PLANNED	OCC_576	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-2	D	IN NON AUTO MODE FOR Rectification of Pune CKT#3 line defects.	12/03/2024	06:00	12/03/2024	18:00	IN NON AUTO MODE FOR Rectification of Pune CKT#3 line defects.
141	768	PLANNED	OCC_576	POWERGRID_WR1	400KV-KALA-KUDUS-1	D	AMP of 404L at MSETCL Kudus Substation. Ckt-2 A/R off	12/03/2024	08:30	12/03/2024	17:00	
142	774	PLANNED	OCC_576	POWERGRID_WR2	220KV-BOISAR-BOISAR-M-1	D	AMP	12/03/2024	09:00	12/03/2024	17:30	PG-WR2-BOISAR
143	775	PLANNED	OCC_576	POWERGRID_WR1	MAIN BAY - 220KV-PUNE-PG-CHAKAN-1 AND PUNE-PG - 220KV - BUS 1 at PUNE-PG - 220KV	D	For AMP Work	12/03/2024	09:00	12/03/2024	17:30	
144	801	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-BHUGAON-1	D	Routine line maintainace work	12/03/2024	08:00	12/03/2024	18:00	NA
145	802	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-MAHALAXMI(KONALKATTA)-AMONA-1	D	Polymer replcement work	12/03/2024	08:00	12/03/2024	18:00	Said work is very important.
146	806	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-WARDHA-M-1	D	Routine line maintenance work	12/03/2024	10:00	12/03/2024	18:00	NA
147	807	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-TAPTHITHANDA-EKTUNI-1	D	Line Maintenance and Bay Maintenance Works	12/03/2024	10:00	12/03/2024	18:00	Line Maintenance and Bay Maintenance Works
148	813	PLANNED	OCC_576	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-3	C	For attending SF6 gas leakage & rectification of line defects	12/03/2024	06:00	14/03/2024	06:00	
149	826	PLANNED	OCC_576	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-2	D	IN NON AUTO MODE FOR Rectification of Pune CKT#3 line defects.	13/03/2024	06:00	13/03/2024	18:00	IN NON AUTO MODE FOR Rectification of Pune CKT#3 line defects.
150	848	PLANNED	OCC_576	POWERGRID_WR1	MAIN BAY - 400KV-KALA-KUDUS-1 AND KUDUS - 400KV - BUS 1 at KUDUS - 400KV	D	AMP of 404 bay at MSETCL Kudus	13/03/2024	08:00	13/03/2024	18:00	
151	849	PLANNED	OCC_576	POWERGRID_WR1	220KV-PARLI-PARLI-M-2	D	For AMP of Line bay	13/03/2024	08:30	13/03/2024	18:00	AMP work
152	856	PLANNED	OCC_576	POWERGRID_WR2	BOISAR - 220KV - BUS 2	D	AMP	13/03/2024	09:00	13/03/2024	17:30	PG-WR2-BOISAR
153	857	PLANNED	OCC_576	POWERGRID_WR1	MAIN BAY - 220KV-PUNE-PG-CHAKAN-2 AND PUNE-PG - 220KV - BUS 1 at PUNE-PG - 220KV	D	For AMP Work	13/03/2024	09:00	13/03/2024	17:30	
154	878	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-MAHALAXMI(KONALKATTA)-AMONA-1	D	Polymer replcement work	13/03/2024	08:00	13/03/2024	18:00	Said work is very important.
155	879	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-YAWATMAL-2	D	Maintenance work	13/03/2024	08:00	13/03/2024	18:00	Outage
156	880	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-BHUGAON-1	D	Routine line maintainace work	13/03/2024	08:00	13/03/2024	18:00	NA
157	882	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-SOLAPUR-M-SOLAPUR-1	D	Cleaning and hardware tightening	13/03/2024	09:00	13/03/2024	17:00	load managed on 400kv lamboti-Parli

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
158	883	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-MAHALAXMI(KONALKATTA)-AMONA-1	D	Maintenance work	13/03/2024	09:00	13/03/2024	17:00	The said work is very important
159	885	PLANNED	OCC_576	MEGPTCL	TIE BAY - 400KV-KORADI-II-KORADI-III-1 AND FUTURE at KORADI-III - 400KV	D	Annual Maintenance of Bay Equipment's at Koradi-III SS.	13/03/2024	09:00	13/03/2024	18:00	Bay Outage
160	887	PLANNED	OCC_576	MSLDC_OUTAGE	KORADI-II - 400KV - BUS 1	D	Routine Nut Bolt tightening & maintenance work	13/03/2024	10:00	13/03/2024	17:31	All feeders wil remain in service through 400kV Main Bus-II
161	888	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	Routine line maintenance work	13/03/2024	10:00	13/03/2024	18:00	NA
162	913	PLANNED	OCC_576	POWERGRID_WR1	MAIN BAY - DHULE-MS - 400KV B/R 1 AND DHULE-MS - 400KV - BUS 1 at DHULE-MS - 400KV	D	For AMP	14/03/2024	07:00	14/03/2024	18:00	PGG
163	924	PLANNED	OCC_576	POWERGRID_WR1	400KV-KOLHAPUR GIS-NARENDRA KUDGI-1	D	Line Bay AMP works & attending Shutdown nature defects	14/03/2024	08:00	14/03/2024	18:00	400KV-KOLHAPUR GIS-NARENDRA KUDGI-2 AR to be kept in Non-auto mode for safety in TLM works.
164	925	PLANNED	OCC_576	POWERGRID_WR1	400KV-KOLHAPUR GIS-NARENDRA KUDGI-2	D	AR IN NON AUTO MODE	14/03/2024	08:00	14/03/2024	18:00	
165	926	PLANNED	OCC_576	POWERGRID_WR1	TIE BAY - 400KV-KALA-KUDUS-2 AND FUTURE at KUDUS - 400KV	D	AMP of 402 bay at MSETCL Kudus	14/03/2024	08:00	14/03/2024	18:00	
166	933	PLANNED	OCC_576	POWERGRID_WR2	220KV-BOISAR-BOISAR-M-3	D	AMP	14/03/2024	09:00	14/03/2024	17:30	PG-WR2-BOISAR
167	934	PLANNED	OCC_576	POWERGRID_WR1	220KV-TALEGAON-PUNE-PG-2	D	For AMP Work	14/03/2024	09:00	14/03/2024	17:30	Line Owned By MSETCL Trans
168	951	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Routine line maintenance work	14/03/2024	08:00	14/03/2024	18:00	NA
169	952	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	14/03/2024	08:00	14/03/2024	18:00	Outage
170	953	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-1	D	Relay testing work & routine maintenance work.	14/03/2024	09:00	14/03/2024	17:00	Load manage on 400KV Chandrapur 2 Ckt 2, parallel ckt
171	954	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	CLEANING AND HARDWARE TIGHTENING	14/03/2024	09:00	14/03/2024	17:00	LOAD MANAGE ON 400KV PARALI-KARJAT CKT 1
172	955	PLANNED	OCC_576	MSLDC_OUTAGE	132KV-DHARNI-NEPANAGAR-1	D	1. For Replacement of Flashover Disc 2. Fixing of Turbo Wind Bird Guard.	14/03/2024	09:00	14/03/2024	17:00	Outage
173	956	PLANNED	OCC_576	MEGPTCL	MAIN BAY - 765KV/400KV KORADI-III-ICT-2 AND KORADI-III - 765KV - BUS 1 at KORADI-III - 765KV	D	Annual Maintenance of CB at Koradi-III SS.	14/03/2024	09:00	14/03/2024	18:00	Bay Outage
174	958	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-EKTUNI-BABLESHWAR-1	D	Line Maintenance and Bay Maintenance Works	14/03/2024	10:00	14/03/2024	18:00	Line Maintenance and Bay Maintenance Works
175	959	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-PARLI-M-NANDED-2	D	Bay Maintenance, DCRM of Line Bay CB ,Relay Testing Works	14/03/2024	10:30	14/03/2024	18:00	Bay Maintenance ,DCRM of Line Bay Relay Testing Works
176	960	PLANNED	OCC_576	MSLDC_OUTAGE	TIE BAY - 400KV-ALKUD-SOLAPUR-1 AND 400KV/220KV ALKUD-ICT-2 at ALKUD - 400KV	D	Diagnostic testing & Maintenance work	14/03/2024	14:00	14/03/2024	17:00	--
177	961	PLANNED	OCC_576	MSLDC_OUTAGE	BUS COUPLER BAY OF CHAKAN - 400KV - BUS 1 AND CHAKAN - 400KV - BUS 2 @CHAKAN - 400KV at CHAKAN - 400	C	Replacement of 89A or 89B 400kV PG Isolator scissors, Routine maintenance and DT.	14/03/2024	06:00	15/03/2024	21:00	-

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
178	964	PLANNED	OCC_576	NPCIL, TAPS 1&2	220 kV-Tarapur1&2 - Borivali	C	PM of 220kV Borivali Feeder's bay equipments (CT,Breaker,isolator,wave trap,CVT,LA etc.), gantry insulators inspection & current carrying clamps tightness/reconditioning.	14/03/2024	08:00	16/03/2024	20:00	PM of 220kV Borivali Feeder's bay equipments (CT,Breaker,isolator,wave trap,CVT,LA etc.), gantry insulators inspection & current carrying clamps tightness/reconditioning.
179	967	PLANNED	OCC_576	POWERGRID_WRI	400KV-CHANDRAPUR-BHADRAWATI-2	C	Replacement of pantograph isolator of bus-2 and auxiliary bus at Chandrapur MSTCL SS & CVT replacement at Bhadrawati end. AR OF CKT#1 IN NON AUTO MODE	14/03/2024	09:00	16/03/2024	18:00	retrofitting of pantograph Isolator
180	979	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	CLEANING AND HARDWARE TIGHTENING	15/03/2024	09:00	15/03/2024	17:00	LOAD MANAGE ON 400KV PARALI-KARJAT CKT 1
181	984	PLANNED	OCC_576	POWERGRID_WRI	AURANGABAD - 400KV B/R 1	D	For AMP	15/03/2024	07:00	15/03/2024	18:00	403R
182	988	PLANNED	OCC_576	POWERGRID_WRI	220KV-WARDHA-PUSAD-1	D	For Line Bay Amp Works	15/03/2024	07:00	15/03/2024	20:00	
183	1004	PLANNED	OCC_576	POWERGRID_WRI	MAIN BAY - 400KV-KALA-KUDUS-2 AND KUDUS - 400KV - BUS 1 at KUDUS - 400KV	D	AMP of 401 bay at MSETCL Kudus	15/03/2024	08:00	15/03/2024	18:00	
184	1027	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-BOISAR-BOISAR-M-1	D	Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only during the work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line).	15/03/2024	06:00	15/03/2024	18:00	Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only during the work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line).
185	1028	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Routine line maintenance work	15/03/2024	08:00	15/03/2024	18:00	NA
186	1029	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-2	D	220kV bus jumper connection from bus sectionaliser to 220kV main Bus	15/03/2024	08:00	15/03/2024	20:00	outage is required for making 220kV half bus dead
187	1032	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KALWA-PUNE-PG-1	C	Cold line washing work	15/03/2024	22:00	16/03/2024	06:00	-
188	1033	PLANNED	OCC_576	MSLDC_OUTAGE	400KV/220KV BABLESHWAR-ICT-3	C	Rapid Restoration Scheme work;DFRA;Quarterly bay maintenance work	15/03/2024	09:00	17/03/2024	18:00	315 MVA ICT I and II and 501 MVA ICT IV will be in service
189	1035	PLANNED	OCC_576	NCA	400 KV-SSP-DHULE-2	C	Major Maintenance of GIS Bay No.18	15/03/2024	08:00	28/03/2024	18:00	
190	1036	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-SOLAPUR-JEUR-1	D	Outage is required for Insulator String PID Testing. Only A/R to be kept off. Line to be in service.	15/03/2024	10:00	31/03/2024	18:00	Insulator String PID Testing.
191	1040	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-EKTUNI-BABLESHWAR-1	D	Line Maintenance and Bay Maintenance Works	16/03/2024	10:00	16/03/2024	18:00	Line Maintenance and Bay Maintenance Works
192	1049	PLANNED	OCC_576	POWERGRID_WR2	400KV/220KV BOISAR-ICT-3	D	AMP, Dia to be kept open at both sides	16/03/2024	07:00	16/03/2024	21:00	PG-WR2-BOISAR
193	1051	PLANNED	OCC_576	WTPL	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	D	Annual Maintenance	16/03/2024	08:00	16/03/2024	18:00	Outage
194	1052	PLANNED	OCC_576	WTPL	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	D	AR disable for annual maintenance in 400KV Aurangabad -M(Walju)-1-Pune- 1	16/03/2024	08:00	16/03/2024	18:00	AR disable
195	1060	PLANNED	OCC_576	POWERGRID_WRI	400KV-LONIKHAND-PUNE-PG-1	D	For AMP Work	16/03/2024	09:00	16/03/2024	17:30	Line Owned By MSETCL Trans

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
196	1070	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-BOISAR-BOISAR-M-1	D	Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only during the work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line).	16/03/2024	06:00	16/03/2024	18:00	Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only during the work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable
197	1071	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	D	To attend defect identified in Patrolling and routine line maintenance work if Insulator cleaning and hardware tightening	16/03/2024	08:00	16/03/2024	18:00	400kv BBLR-Padghe ckt-2 will be available.
198	1072	PLANNED	OCC_576	MSLDC_OUTAGE	BABLESHWAR - 400KV - BUS 1	D	Bus CVT tan D testing	16/03/2024	08:00	16/03/2024	18:00	All feeders and ICT on Main Bus I will be shifted on Main Bus II
199	1073	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	D	Routine Line maintenance work;Distance Main I and II ,LBB relay testing work	16/03/2024	08:00	16/03/2024	18:00	400kv Padghe II will be in in service
200	1078	PLANNED	OCC_576	MSLDC_OUTAGE	Pole-1 Non base AC filter Z3 (120 MVAR) @PADGHE HVDC(Element not found)	C	1. B-PH CB Pole alongwith interrupter & mechanisum box overhauling work. 2. Capcitor jumper replacement work with new.	16/03/2024	08:00	17/03/2024	08:00	B-ph CB Pole alongwith interrupter & mechanisum box is due for overhauling work. 2. Filter jumper old aged need to replace
201	1079	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-2	C	Half yearly maintenence at SS end & Chemical Washing of insulators by LMU Chinchwad.	16/03/2024	23:00	17/03/2024	06:00	-
202	1081	PLANNED	OCC_576	POWERGRID_WR1	KOLHAPUR GIS - 400KV B/R 1	C	Turret CT oil leakage attending	16/03/2024	08:00	18/03/2024	18:00	125 MVAr Bus reactor
203	1088	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-1	D	Relay testing work & routine maintenance work.	17/03/2024	09:00	17/03/2024	17:00	Load manage on 400KV Chandrapur 2 Ckt 2, parallel ckt
204	1092	PLANNED	OCC_576	WTPL	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	D	Annual Manitenance	17/03/2024	08:00	17/03/2024	18:00	Outage
205	1093	PLANNED	OCC_576	WTPL	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-1	D	AR disable for annual maintenance in 400KV Aurangabad -M(Walju)-1-Pune- 2	17/03/2024	08:00	17/03/2024	18:00	AR disable
206	1094	PLANNED	OCC_576	MSLDC_OUTAGE	BOISAR-M - 220KV - BUS 2	D	220kV B-Bus Isolator R/M Works.	17/03/2024	07:00	17/03/2024	20:00	During the outage, all Elements / Lines will be in service through 220kV A-Bus.
207	1095	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-2	C	CB pole overhauling work 400 KV Padghe II will be in service through TBC	17/03/2024	09:00	20/03/2024	18:00	400 KV Padghe II will be in service through TBC
208	1100	PLANNED	OCC_576	POWERGRID_WR1	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2	D	For Taking LR Out & In service	18/03/2024	07:00	18/03/2024	18:00	
209	1101	PLANNED	OCC_576	POWERGRID_WR1	400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2 L/R@ AURANGABAD-M (WALUJ) - 400KV	D	For LR AMP	18/03/2024	07:00	18/03/2024	18:00	401R
210	1121	PLANNED	OCC_576	POWERGRID_WR1	MAIN BAY - 220KV-TALEGAON-PUNE-PG-2 AND PUNE-PG - 220KV - BUS 1 at PUNE-PG - 220KV	D	For AMP Work	18/03/2024	09:00	18/03/2024	17:30	
211	1134	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-TAPTHITHANDA-EKTUNI-1	D	For carrying out routine maintenance work and defects observed during monkey patrolling work	18/03/2024	08:00	18/03/2024	18:00	Work to be attended by AMC agency
212	1136	PLANNED	OCC_576	MSLDC_OUTAGE	WARORA - 400KV - BUS 1	D	Routine maintenance and diagnostic testing such as CVT tan delta & maintenance work	18/03/2024	09:00	18/03/2024	17:00	1) 400KV MAIN BUS-2 WILL BE IN SERVICE. 2) 400KV,125MVAR reactor kept off position during

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
213	1137	PLANNED	OCC_576	MEGPTCL	765KV/400KV KORADI-III-ICT-1	D	Annual Maintenance of ICT at Koradi-III SS. Testing of Metering CT of ICT-1 at Koradi-III SS.	18/03/2024	09:00	18/03/2024	18:00	ICT Outage.
214	1138	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KOLHAPUR-MS-ALKUD-1	D	Quarterly Maintenance work done	18/03/2024	09:00	18/03/2024	18:00	1.Load will be managed from 400kV Solapur Substation 2. Monday is load staggering day at Kolhapur
215	1141	PLANNED	OCC_576	POWERGRID_WR1	400KV-BHILAI-KORADI-1	C	For Dismantling, Overhauling and Restoration of Isolators Sissor Contact, Gear Box, Fixed Contact and MOM Box of Transfer Bus, Keeping Bhilai Line Out of Service.	18/03/2024	07:00	19/03/2024	20:00	
216	1148	PLANNED	OCC_576	POWERGRID_WR1	MAIN BAY - 400KV-BHILAI-KORADI-1 AND KORADI - 400KV - BUS 1 at Koradi - 400KV	C	Overhauling of BHI CGL CB at Koradi SS, 400kv Koradi-Bhilai Line	18/03/2024	07:00	23/03/2024	20:00	
217	1153	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KALWA-PUNE-PG-1	D	PID testing of insulator A/R function required to be in non auto mode	18/03/2024	06:00	23/03/2024	06:00	PID testing of insulator A/R function required to be in non auto mode
218	1154	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KARAD-JAIGAD-2	D	FOR HOTLINE WASHING WORK (JAIGAD-KARAD CKT 2 AR OUT)	18/03/2024	09:00	30/03/2024	18:00	FOR HOTLINE WASHING WORK (JAIGAD-KARAD CKT 2 AR OUT)
219	1155	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KARAD-JAIGAD-1	D	FOR HOTLINE WASHING WORK (JAIGAD-KARAD CKT 1 AR OUT)	18/03/2024	09:00	30/03/2024	18:00	FOR HOTLINE WASHING WORK (JAIGAD-KARAD CKT 1 AR OUT)
220	1168	PLANNED	OCC_576	POWERGRID_WR1	SOLAPUR - 400KV B/R 1	D	PRV NC contact modification	19/03/2024	07:00	19/03/2024	18:00	
221	1170	PLANNED	OCC_576	POWERGRID_WR1	TIE BAY - 400KV-AKOLA-AURANGABAD-2 AND 400KV/220KV AKOLA-ICT-2 at AKOLA - 400KV	D	For Amp of Bay at Akola MSETCL	19/03/2024	07:00	19/03/2024	20:00	
222	1171	PLANNED	OCC_576	POWERGRID_WR2	400KV/220KV BOISAR-ICT-4	D	AMP, Dia to be kept open at both sides	19/03/2024	07:00	19/03/2024	21:00	PG-WR2-BOISAR
223	1199	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-2	D	Relay testing work & routine maintenace work,Line CT,CVT Tan delta ,IR values & Routine maintenance and and isolater maintenance work .	19/03/2024	09:00	19/03/2024	17:00	Load will managed by 400KV WARORA-CHANDRAPUR 2 CKT. 1 Bay no 413.
224	1200	PLANNED	OCC_576	MSLDC_OUTAGE	MAIN BAY - 400KV-ALKUD-SOLAPUR-1 AND ALKUD - 400KV - BUS 1 at ALKUD - 400KV	D	Diagnostic testing & Maintenance work	19/03/2024	10:00	19/03/2024	13:00	--
225	1201	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-ALKUD-SOLAPUR-1	D	Diagnostic testing & Maintenance work	19/03/2024	10:00	19/03/2024	17:00	Load will be managed on 400KV Solapur Line
226	1202	PLANNED	OCC_576	MSLDC_OUTAGE	TIE BAY - 400KV-ALKUD-SOLAPUR-1 AND 400KV/220KV ALKUD-ICT-2 at ALKUD - 400KV	D	Diagnostic testing & Maintenance work	19/03/2024	14:00	19/03/2024	17:00	--
227	1205	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-RGPPL-NEW KOYNA-1	D	Cold Washing Work, Diagnostic testing & Relay testing work , Routine maint. Work	19/03/2024	08:00	20/03/2024	17:00	----
228	1216	PLANNED	OCC_576	POWERGRID_WR1	400KV-BHILAI-KORADI-1	C	For Dismantling, Overhauling and Restoration of Isolators Sissor Contact, Gear Box and MOM Box for Bus-1 & Bus-2, Keeping Bhilai line on TBC Bay.	19/03/2024	07:00	23/03/2024	20:00	
229	1228	PLANNED	OCC_576	POWERGRID_WR1	400KV-ALKUD-SOLAPUR-1	D	PRV NC contact modification of Line reactor at Solapur	20/03/2024	07:00	20/03/2024	18:00	
230	1229	PLANNED	OCC_576	POWERGRID_WR1	MAIN BAY - 400KV-AKOLA-AURANGABAD-2 AND AKOLA - 400KV - BUS 1 at AKOLA - 400KV	D	For Amp of Bay at Akola MSETCL	20/03/2024	07:00	20/03/2024	20:00	

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
231	1260	PLANNED	OCC_576	MSLDC_OUTAGE	TIE BAY OF 400KV/220KV KUDUS-ICT-1 AND FUTURE @KUDUS - 400KV at KUDUS - 400KV	D	Annual Maintenance of bays equipment & Diagnostics Testing Work	20/03/2024	07:00	20/03/2024	16:00	TIE BAY OF (408) OF ICT-1 AND FUTURE CKT @ KUDUS is spare bay and there is no interruption.
232	1261	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-YAWATMAL-1	D	Maintenance work	20/03/2024	08:00	20/03/2024	18:00	Outage
233	1262	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-1	D	Distance protection relay retrofitting work	20/03/2024	08:00	20/03/2024	19:00	The existing relay is out of service.
234	1263	PLANNED	OCC_576	MEGPTCL	765KV/400KV KORADI-III-ICT-2	D	Annual Maintenance of ICT at Koradi-III SS. Testing of Metering CT of ICT-2 at Koradi-III SS.	20/03/2024	09:00	20/03/2024	18:00	ICT Outage.
235	1264	PLANNED	OCC_576	MSLDC_OUTAGE	132KV-MANSAR-MS-KANHAN-1	D	Routine Maint. Work	20/03/2024	09:00	20/03/2024	18:00	NA
236	1265	PLANNED	OCC_576	MSLDC_OUTAGE	BALE - 220KV - BUS 2	D	Outage is required for Quarterly Maintenance	20/03/2024	10:00	20/03/2024	18:00	Quarterly Maintenance
237	1266	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-SOLAPUR-BALE-1	D	Outage is required for Quarterly Maintenance	20/03/2024	10:00	20/03/2024	18:00	Quarterly Maintenance
238	1268	PLANNED	OCC_576	MSLDC_OUTAGE	400KV/220KV KHAPARKHEDA-ICT-2	C	Replacement of Neutral Bushing of R & Y Ph Unit	20/03/2024	10:00	22/03/2024	18:00	NA
239	1272	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-TAPTHITHANDA-EKTUNI-1	D	For carrying out routine maintenance work and defects observed during monkey patrolling work	21/03/2024	08:00	21/03/2024	18:00	Work to be attended by AMC agency
240	1279	PLANNED	OCC_576	POWERGRID_WRI	400KV-WARDHA-AKOLA-1	D	For Aerial Patrolling S/D defect and Annual defect Rectification Work	21/03/2024	07:00	21/03/2024	18:00	For Aerial Patrolling S/D defect and Annual defect Rectification Work
241	1308	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-2	C	Distance protection main-1 & 2 relay retrofitting under MSETCL retrofitting scheme and Routine Line maintenance & cold line wash.	21/03/2024	08:00	21/03/2024	20:00	400 kV Dhule-BBLR 1 line AR switch required in non auto mode.
242	1309	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	D	Cold washing of Insulator Strings	21/03/2024	16:00	21/03/2024	22:00	-
243	1310	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	21/03/2024	08:00	21/03/2024	18:00	Outage
244	1311	PLANNED	OCC_576	MSLDC_OUTAGE	765KV/400KV EKTUNI-ICT-1	D	Diagnostic Testing and Routine Maintenance Works	21/03/2024	09:00	21/03/2024	18:00	Diagnostic Testing and Routine Maintenance Works (ICT-1 Unit)
245	1312	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	D	(1) CT testing. (2) Bay maintenance work. (3) String cold washing & spacer replacement work	21/03/2024	09:00	21/03/2024	18:00	(1) CT testing. (2) Bay maintenance work. (3) String cold washing & spacer replacement work
246	1313	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-LONIKHAND-CHAKAN-1	D	Routine maintenance and DT.	21/03/2024	10:00	21/03/2024	18:00	-
247	1316	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-RGPPL-NEW KOYNA-2	D	Cold Washing Work, Diagnostic testing & Relay testing work , Routine maint. Work	21/03/2024	08:00	22/03/2024	17:00	---
248	1318	PLANNED	OCC_576	MSLDC_OUTAGE	EKTUNI - 400KV - BUS 1	D	Diagnostic Testing and Routine Maintenance Works	22/03/2024	09:00	22/03/2024	19:00	Diagnostic Testing and Routine Maintenance Works
249	1325	PLANNED	OCC_576	POWERGRID_WRI	400KV-WARDHA-AKOLA-2	D	AR IN NON AUTO	22/03/2024	07:00	22/03/2024	18:00	For Aerial Patrolling S/D defect and Annual defect Rectification Work
250	1326	PLANNED	OCC_576	POWERGRID_WRI	765KV/400KV RAIGARH-PS-ICT-4	D	AMP as per Maintenance schedule	22/03/2024	07:00	22/03/2024	18:00	
251	1331	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-1	D	Annual Manitenance	22/03/2024	08:00	22/03/2024	18:00	Outage
252	1332	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-2	D	Annual Manitenance	22/03/2024	08:00	22/03/2024	18:00	Outage

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
253	1367	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-BOISAR-BOISAR-M-1	D	Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only during the work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable Hardware for 220kV Boisar - PGCIL (Dead Line).	22/03/2024	06:00	22/03/2024	18:00	Outage required of 220kV PGCIL - Boisar Line No. 1 for safety purpose only during the work for replacement of existing 0.4 ACSR Zebra Conductor and all its Hardware by equivalent CCC HTLS Conductor and suitable
254	1368	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-2	D	220kV bus jumper connection from bus sectionaliser to 220kV main Bus	22/03/2024	08:00	22/03/2024	20:00	outage is required for making 220kV half bus dead
255	1369	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-CHANDRAPU-II-NANDED-1	D	Nut bolt hardware tightning work/ Spacer Repalcement	22/03/2024	09:00	22/03/2024	18:00	Nut bolt hardware tightning work/ Spacer Repalcement
256	1370	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KALWA-PADGHE-1	D	1.Bay Maintenance Work. 2.MTAMC Work. 3.Diagnostic Testing Work. 4.Replacement of 29 C Bus PG Isolator under LES Scheme. 5.Replacement of all phase CT with new Ratio of 3000/1 A. 6. Replacement of Distance Relay & Over Voltage Relay.	22/03/2024	09:30	22/03/2024	21:30	Weather condition should be clear.
257	1371	PLANNED	OCC_576	MSLDC_OUTAGE	MAIN BAY - 765KV/400KV EKTUNI-ICT-2 AND EKTUNI - 400KV - BUS 2 at EKTUNI - 400KV	D	Diagnostic Testing and Routine Maintenance Works	22/03/2024	10:00	22/03/2024	18:00	Diagnostic Testing and Routine Maintenance Works (406 Main Bay ICT-2)
258	1375	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KALWA-PADGHE-1	C	Replacement of existing conductor by HTLS conductor.	22/03/2024	06:00	24/03/2024	06:00	Replacement of existing conductor by HTLS conductor.
259	1376	PLANNED	OCC_576	MSLDC_OUTAGE	400KV/220KV BABLESHWAR-ICT-4	C	Rapid Restoration Scheme work, DFRA;Quarterly bay maintenance work	22/03/2024	09:00	24/03/2024	18:00	315 MVA ICT I and II and 501 MVA ICT III will be in service
260	1377	PLANNED	OCC_576	MSLDC_OUTAGE	PADGHE - 400KV - BUS 1	C	1.Replacement of Hanger Assembly of A Bus PG Isolator of BBLR-1 by hot line method. 2. All feeders on A Bus will be in service	22/03/2024	09:30	24/03/2024	18:30	Weather condition should be clear for hot line work. Hot line team will be present on site.
261	1378	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	C	1.A Bus PG Isolator replacement work under LES Scheme. 2. 400kV BBLR-I in service through TBC.	22/03/2024	09:30	24/03/2024	18:30	Weather condition should be clear.
262	1384	PLANNED	OCC_576	POWERGRID_WR1	400KV-WARDHA-AKOLA-2	D	For Aerial Patrolling S/D defect and Annual defect Rectification Work	23/03/2024	07:00	23/03/2024	18:00	For Aerial Patrolling S/D defect and Annual defect Rectification
263	1385	PLANNED	OCC_576	POWERGRID_WR1	400KV-WARDHA-AKOLA-1	D	AR IN NON AUTO	23/03/2024	07:00	23/03/2024	18:00	For Aerial Patrolling S/D defect and Annual defect Rectification
264	1388	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-1	D	Annual Manitenance	23/03/2024	08:00	23/03/2024	18:00	Outage
265	1389	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-2	D	Annual Manitenance	23/03/2024	08:00	23/03/2024	18:00	Outage
266	1401	PLANNED	OCC_576	MEGPTCL	765KV/400KV AKOLA (2)-ICT-1	D	Insulation Coating of 33KV Tertiary yard	23/03/2024	10:00	23/03/2024	20:00	ICT OUTAGE
267	1402	PLANNED	OCC_576	POWERGRID_WR1	400KV-KORADI-SATPURA-1	C	For Dismantling, Overhauling and Restoration of Isolators Sissor Contact, Gear Box, Fixed Contact and MOM Box of Transfer Bus, Keeping Sarni Line Out of Service. AMP Works shall be carried out at both end.	23/03/2024	07:00	24/03/2024	20:00	
268	1403	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-2	C	Half yearly maintenance at SS end & Chemical Washing of insulators by LMU Chinchwad.	23/03/2024	23:00	24/03/2024	06:00	-
269	1405	PLANNED	OCC_576	POWERGRID_WR1	MAIN BAY - 400KV-KORADI-SATPURA-1 AND KORADI - 400KV - BUS 1 at Koradi - 400KV	C	Overhauling of SRN CGL CB at Koradi SS, 400kv Koradi-Sarni Line	23/03/2024	07:00	28/03/2024	20:00	

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
270	1408	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-1	C	Distance protection main-1 & 2 relay retrofitting under MSETCL retrofitting scheme and Routine Line maintenance & cold line wash.	24/03/2024	08:00	24/03/2024	20:00	400 kV Dhule-BBLR-2 line AR switch required in non auto mode.
271	1410	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-1	D	Annual Manitenance	24/03/2024	08:00	24/03/2024	18:00	Outage
272	1411	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-2	D	Annual Manitenance	24/03/2024	08:00	24/03/2024	18:00	Outage
273	1414	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KHARGHAR-PUNE-PG-1	D	SSN to DSN insulator string Conversion work & and installation of fridge wedge connector at mid-span joint	24/03/2024	09:00	24/03/2024	18:00	SSN to DSN insulator string Conversion work & and installation of fridge wedge connector at mid-span joint
274	1415	PLANNED	OCC_576	MEGPTCL	765KV/400KV AKOLA (2)-ICT-1	D	Insulation Coating of 33KV Tertiary yard	24/03/2024	10:00	24/03/2024	20:00	ICT OUTAGE
275	1421	PLANNED	OCC_576	MSLDC_OUTAGE	POLE-2 BASE AC FILTER Z1-Z2(200MVAR) @ PADGHE HVDC(Element not found)	C	400 kV Ciruit Breaker B-ph Pole overhauling work. CB Mechanisum box overhauling work. Filter jumper replacement work with new	24/03/2024	18:00	26/03/2024	05:00	CB Pole & Mechanisum overhauling is due hence it need to be done. and Filter jumper aged and rusted so need to be replaced on urgent basis.
276	1422	PLANNED	OCC_576	POWERGRID_WR1	400KV-KORADI-SATPURA-1	C	For Dismantling, Overhauling and Restoration of Isolators Sissor Contact, Gear Box and MOM Box for Bus-1 & Bus-2, Keeping Sarni line on TBC Bay.	24/03/2024	07:00	28/03/2024	20:00	
277	1423	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-TAPTHITHANDA-EKTUNI-2	D	For carrying out routine maintenance work and defects observed during monkey patrolling work	25/03/2024	08:00	26/03/2024	18:00	Work to be carried out by AMC agency
278	1434	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KOLHAPUR-MS-SOLAPUR-2	D	Quarterly maintenance work	25/03/2024	09:00	25/03/2024	18:00	1.Load will be managed from 400kV Alkud Substation 2. Monday is load staggering day at Kolhapur
279	1439	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-KALWA-KHARGHAR-1	D	PID testing of insulator A/R function required to be in non auto mode	25/03/2024	09:00	30/03/2024	18:00	PID testing of insulator A/R function required to be in non auto mode
280	1459	PLANNED	OCC_576	MSLDC_OUTAGE	132KV-DHARNI-NEPANAGAR-1	D	For Replacement of Flashover Disc by Hot line method.	26/03/2024	09:00	26/03/2024	17:00	Hot Line Work
281	1463	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	C	CB pole overhauling work. 400 KV Padghe I will be in service through TBC	26/03/2024	08:00	29/03/2024	18:00	400 KV Padghe I will be in service through TBC
282	1469	PLANNED	OCC_576	MSLDC_OUTAGE	TIE BAY - 400KV-WARDHA-KORADI-II-1 AND FUTURE at KORADI-II - 400KV	C	Overhauling of Circuit breaker	26/03/2024	10:00	02/04/2024	17:30	400kV Koradi-II -Wardha(PG) Ckt. will remain in service through Main Bay 412
283	1484	PLANNED	OCC_576	POWERGRID_WR2	BOISAR - 220KV - BUS 1	D	AMP	27/03/2024	09:00	27/03/2024	17:30	PG-WR2-BOISAR
284	1495	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-YAWATMAL-2	D	Maintenance work	27/03/2024	08:00	27/03/2024	18:00	Outage
285	1496	PLANNED	OCC_576	MSETCL	220KV-TALANGADE(MS)-CHIKKODI-II-1	D	Maintenance work	27/03/2024	09:00	27/03/2024	17:00	The said work is very important
286	1497	PLANNED	OCC_576	MSLDC_OUTAGE	132KV-MANSAR-MS-PENCH-1	D	Routine Maint. Work	27/03/2024	09:00	27/03/2024	18:00	NA
287	1498	PLANNED	OCC_576	MSLDC_OUTAGE	MAIN BAY - EKTUNI - 765KV B/R 1 AND EKTUNI - 765KV - BUS 1	D	Diagnostic Testing and Routine Maintenance Works	27/03/2024	10:00	27/03/2024	18:00	Diagnostic Testing and Routine Maintenance Works (711 Main Bay - Bus Reactor)
288	1530	PLANNED	OCC_576	MSLDC_OUTAGE	MAIN BAY (412) OF FUTURE LINE @ KUDUS (Element not found)	D	Annual Maintenance of bays equipment & Diagnostics Testing Work	28/03/2024	07:00	28/03/2024	16:00	MAIN BAY (412) OF FUTURE Bableswhar LINE -2 @ KUDUS is spare bay and there is no interruption.

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
289	1533	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	28/03/2024	08:00	28/03/2024	18:00	Outage
290	1534	PLANNED	OCC_576	MSLDC_OUTAGE	MAIN BAY - 400KV-WARDHA-WARORA-1 AND WARDHA - 400KV - BUS 2 at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	28/03/2024	09:00	28/03/2024	17:00	Line will be charged through Tie CB 428.
291	1535	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	"1.For Replacement of Flashover Disc. 2.Diagnostic testing of Line Bay at Badnera S/s"	28/03/2024	09:00	28/03/2024	17:00	Outage
292	1536	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	(1) CT & CVT testing. (2) Bay maintenance work. (3) String cold washing & spacer replacement work	28/03/2024	16:00	28/03/2024	22:00	(1) CT & CVT testing. (2) Bay maintenance work. (3) String cold washing & spacer replacement work
293	1537	PLANNED	OCC_576	MSLDC_OUTAGE	TIE BAY - 765KV/400KV EKTUNI-ICT-2 AND EKTUNI - 765KV B/R 1	D	Diagnostic Testing and Routine Maintenance Works	28/03/2024	10:00	28/03/2024	18:00	Diagnostic Testing and Routine Maintenance Works (712 TIE Bay - Bus Reactor)
294	1538	PLANNED	OCC_576	MSLDC_OUTAGE	400KV-LONIKHAND-PUNE-PG-1	C	Cold line washing, replacement of PID detected strings	28/03/2024	19:00	29/03/2024	04:00	-
295	1544	PLANNED	OCC_576	POWERGRID_WR1	KORADI - 400KV - BUS 1	D	For Dismantling and Restoration of Isolators Fixed Contact of Bus-1 PG isolators of 400kv Koradi-Sarni & Bhilai Line Keeping Sarni & Bhilai Line on TBC Bay each for half day.	29/03/2024	07:00	29/03/2024	20:00	
296	1547	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-3	D	Annual Manitenance	29/03/2024	08:00	29/03/2024	18:00	Outage
297	1548	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-4	D	Annual Manitenance	29/03/2024	08:00	29/03/2024	18:00	Outage
298	1559	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-2	D	220kV bus jumper connection from bus sectionaliser to 220kV main Bus	29/03/2024	08:00	29/03/2024	20:00	outage is required for making 220kV half bus dead.
299	1560	PLANNED	OCC_576	MSLDC_OUTAGE	MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	29/03/2024	09:00	29/03/2024	17:00	400KV KORADI-WARDHA Line will be charged through Tie CB 414.
300	1561	PLANNED	OCC_576	MSLDC_OUTAGE	765KV/400KV EKTUNI-ICT-2	D	Diagnostic Testing and Routine Maintenance Works	29/03/2024	09:00	29/03/2024	18:00	Diagnostic Testing and Routine Maintenance Works (ICT-2 Unit)
301	1568	PLANNED	OCC_576	POWERGRID_WR1	765KV-AURANGABAD-SOLAPUR-2 L/R@ SOLAPUR - 765KV	D	PRV NC contact modification	30/03/2024	07:00	30/03/2024	18:00	
302	1569	PLANNED	OCC_576	POWERGRID_WR1	KORADI - 400KV - BUS 2	D	For Dismantling and Restoration of Isolators Fixed Contact of Bus-1 PG isolators of 400kv Koradi-Sarni & Bhilai Line Keeping Sarni & Bhilai Line on TBC Bay each for half day.	30/03/2024	07:00	30/03/2024	20:00	
303	1572	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-3	D	Annual Manitenance	30/03/2024	08:00	30/03/2024	18:00	Outage
304	1573	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-4	D	Annual Manitenance	30/03/2024	08:00	30/03/2024	18:00	Outage
305	1580	PLANNED	OCC_576	POWERGRID_WR1	400KV-KORADI-SATPURA-1	D	For Dismantling and Restoration of Isolators Fixed Contact of Bus-1 PG isolators of 400kv Koradi-Sarni & Bhilai Line Keeping Sarni & Bhilai Line on TBC Bay each for half day.	30/03/2024	14:00	30/03/2024	20:00	
306	1583	PLANNED	OCC_576	MSLDC_OUTAGE	BABLESHWAR - 400KV - BUS 1	D	BUS PT Capacitance and tan D testing	30/03/2024	08:00	30/03/2024	18:00	All feeders and ICTs on Main Bus I will be shifted on Main Bus I through TBC
307	1584	PLANNED	OCC_576	MSLDC_OUTAGE	TIE BAY - 400KV-WARDHA-WARORA-1 AND FUTURE at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	30/03/2024	09:00	30/03/2024	17:00	Line will be charged through Main CB 429.

Sr. No.	OCC M Sr. No.	Request Type	OCC Number	Name of Requesting Agency	Element Name	D/ C	Reason	From Date	From Time	To Date	To Time	Remarks
308	1585	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	For Replacement of Flashover Disc by Hot Line Method Shifting of auto reclose switch to non auto mode	30/03/2024	09:00	30/03/2024	17:00	Hot Line Work
309	1586	PLANNED	OCC_576	MEGPTCL	765KV/400KV AKOLA (2)-ICT-1	D	insulation coating of 33 KV tertiary yard	30/03/2024	10:00	30/03/2024	20:00	ICT OUTAGE
310	1587	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-1	C	Half yearly maintenance at SS end & Chemical Washing of insulators by LMU Chinchwad.	30/03/2024	23:00	31/03/2024	06:00	-
311	1593	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-3	D	Annual Manitenance	31/03/2024	08:00	31/03/2024	18:00	Outage
312	1594	PLANNED	OCC_576	WTPL	400KV-PUNE-GIS-PUNE-PG-4	D	Annual Manitenance	31/03/2024	08:00	31/03/2024	18:00	Outage
313	1597	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-BOISAR-BORIVALI-1	D	Replacement of Disc Insulator broken at Loc No. 107 Y-Ph PGCIL side.	31/03/2024	09:00	31/03/2024	17:00	Simultaneously outage is required on 220kV Tarapur - Borivali Line (for safety purpose) as both lines are on same M/C tower.
314	1598	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-TARAPUR 1-2-BORIVALI-1	D	Outage is required on 220kV Tarapur - Borivali Line (for safety purpose) during Replacement of Disc Insulator broken at Loc No. 107 Y-Ph PGCIL side on 220kV PGCIL - Borivali Line as both lines are on same M/C Tower.	31/03/2024	09:00	31/03/2024	17:00	Outage is required on 220kV Tarapur - Borivali Line (for safety purpose) during Replacement of Disc Insulator broken at Loc No. 107 Y-Ph PGCIL side on 220kV PGCIL - Borivali Line as both lines are on same M/C Tower.
315	1599	PLANNED	OCC_576	MEGPTCL	765KV/400KV AKOLA (2)-ICT-1	D	Insulation Coating of 33KV Tertiary yard	31/03/2024	10:00	31/03/2024	20:00	ICT OUTAGE

Monthly Outage list NOT CONSIDER in WRLDC OCCM for the Month of March 2024

Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	D	reason	From	time	to	Time	Remarks	Tag	Entity Type	OCC-Remarks
78	PLANNED	OCC_576	POWERGRID_WR1	765KV-PUNE-GIS-PADGHE-PG-1	C	Diversion of 765 KV Pune Padghe Line for Nagpur Mumbai Samridhi Express Highway. (New construction works)	01-Mar-2024	8:00	12-Mar-2024	18:00		OUTAGE	AC TRANSMISSION LINE CIRCUIT	As decided in OCC, to be planned in July
79	PLANNED	OCC_576	POWERGRID_WR1	765KV-AURANGABAD-PADGHE-PG-2	C	Diversion of 765 KV Aurangabad Padghe Line for Nagpur Mumbai Samridhi Express Highway. (New construction works)	01-Mar-2024	8:00	12-Mar-2024	18:00		OUTAGE	AC TRANSMISSION LINE CIRCUIT	As decided in OCC, to be planned in July
707	PLANNED	OCC_576	MEGPTCL	765KV-AKOLA (2)-EKTUNI-2	D	Changeover of Y PHASE Reactor with B ph (765 KV Akola - Ektuni Line-02 reactor) for Cable replacement of mechanical protection and CTs for B ph (Akola - Ektuni line-02 Reactor) at Ektuni.	09-Mar-2024	10:00	09-Mar-2024	18:00	Line Outage			Daily outage for 3 days facilitated
726	PLANNED	OCC_576	MEGPTCL	765KV-AKOLA (2)-EKTUNI-2	D	Changeover of Y Reactor with B ph (765 KV Akola -Ektuni Line-02 reactor) for Cable replacement of mechanical protection and CTs for B ph (Akola - Ektuni line-02	10-Mar-2024	10:00	10-Mar-2024	18:00	Line Outage			Daily outage for 3 days facilitated
788	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-MUDSHINGI-CHIKKODI-II-1	D	Maintenance work	11-Mar-2024	09:00	11-Mar-2024	17:00	The said work is very important			Duplicate entry
1022	PLANNED	OCC_576	POWERGRID_WR1	400KV-KOLHAPUR GIS-NARENDRA KUDGI-1	D	Line Bay AMP works & attending Shutdown nature defects	14-Mar-2024	8:00	14-Mar-2024	18:00		OUTAGE	AC TRANSMISSION LINE CIRCUIT	Duplicate entry
1023	PLANNED	OCC_576	POWERGRID_WR1	400KV-KOLHAPUR GIS-NARENDRA KUDGI-2	D	AR in NON AUTO MODE	14-Mar-2024	8:00	14-Mar-2024	18:00		AR NON AUTO	AC TRANSMISSION LINE CIRCUIT	Duplicate entry
1024	PLANNED	OCC_576	POWERGRID_WR1	400KV-KOLHAPUR GIS-NARENDRA KUDGI-1	D	Line Bay AMP works & attending Shutdown nature defects	14-Mar-2024	8:00	14-Mar-2024	18:00		OUTAGE	AC TRANSMISSION LINE CIRCUIT	Duplicate entry
1025	PLANNED	OCC_576	POWERGRID_WR1	400KV-KOLHAPUR GIS-NARENDRA KUDGI-2	D	AR in NON AUTO MODE	14-Mar-2024	8:00	14-Mar-2024	18:00		AR NON AUTO	AC TRANSMISSION LINE CIRCUIT	Duplicate entry
1189	PLANNED	OCC_576	MEGPTCL	765KV-AKOLA (2)-EKTUNI-2	D	Changeover of B Phase Reactor with Spare ph (765 KV Akola - Ektuni Line-02 reactor) for Cable replacement of mechanical protection and CTs for Spare ph (Akola - Ektuni line-02 Reactor) at Ektuni.	16-Mar-2024	10:00	16-Mar-2024	18:00	Line Outage			Why 2 days s/d is required ?
1253	PLANNED	OCC_576	MEGPTCL	765KV/400KV KORADI-III-ICT-1	D	Testing of Metering CT of ICT-1 at Koradi-III SS.	18-Mar-2024	09:00	18-Mar-2024	18:00	ICT Outage.			Duplicate Entry
1386	PLANNED	OCC_576	MEGPTCL	765KV/400KV KORADI-III-ICT-2	D	Testing of Metering CT of ICT-2 at Koradi-III SS.	20-Mar-2024	09:00	20-Mar-2024	18:00	ICT Outage.			Informed that outage is not required
1440	PLANNED	OCC_576	MSLDC_OUTAGE	JEJURI - 400KV - BUS 1	D	For 400 kV side RRS Isolator trials	21-Mar-2024	09:30	21-Mar-2024	18:00	All the Elements Of 400KV Main Bus-1 will be			Informed that outage is not required
1204	PLANNED	OCC_576	MEGPTCL	765KV-AKOLA (2)-EKTUNI-2	D	Changeover of B phase Reactor with sapre ph (765 KV Akola - Ektuni Line-02 reactor) for Cable replacement of mechanical protection and CTs for Spare ph (Akola - Ektuni line-02 Reactor) at Ektuni.	17-Mar-2024	10:00	17-Mar-2024	18:00	Line Outage			Daily outage for 3 days facilitated
1650	PLANNED	OCC_576	MSLDC_OUTAGE	220KV-TALANGADE(MS)-CHIKKODI-II-1	D	Maintenance work	27-Mar-2024	09:00	27-Mar-2024	17:00	The said work is very important			Duplicate entry

State Element outage list for the month of MARCH 2024

Sr.No	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
1	400 KV	WARORA - IEPL	01-Mar-24	09:00	01-Mar-24	17:00	Daily	Line CT,CVT Tan delta ,IR values & Routine maintainance and and isolater maintainance work .	MSETCL	MSETCL	Both Main & Tie Bay is in OFF condition.
2	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	01-Mar-24	09:00	31-Mar-24	18:00	Daily	PID Testing Work	MSETCL	MSETCL	-
3	400 KV	400/220/33 KV 315MVA ICT - 1 @ BABHALESHWAR	02-Mar-24	09:00	02-Mar-24	18:00	Daily	DFRA,SFRA Testing and Quarterly bay maintenance work	MSETCL	MSETCL	315 MVA ICT II and 501 MVA ICT III and IV will be in service
4	400 KV	JEJURI - KARAD	04-Mar-24	09:00	11-Mar-24	17:00	Continuous	Replacement of Main 1 and Main 2 dist prot.relay panels.	MSETCL	MSETCL	nil
5	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	04-Mar-24	09:00	05-Mar-24	18:00	Continuous	1) Distance M1 & M2 relays retrofitting work. (2) Bay maintenance work. 3) String replacement work at location No 843	MSETCL	MSETCL	1) Distance M1 & M2 relays retrofitting work. (2) Bay maintenance work. 3) String replacement work at location No 843
6	400 KV	JAIGAD - NEW KOYNA CKT - 1	04-Mar-24	08:00	04-Mar-24	17:00	Daily	Diagnostic testing & Relay testing work , Routine maint. Work	MSETCL	MSETCL	---
7	400 KV	MAIN BAY - 404 CHD SWITCHING CKT2 @ CHANDRAPUR 2	05-Mar-24	10:00	05-Mar-24	16:00	Daily	Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing & allied bay maintenance work
8	400 KV	JAIGAD - NEW KOYNA CKT - 1	05-Mar-24	08:00	05-Mar-24	17:00	Daily	Isolator Overhauling work A& B Shitting on TBC	MSETCL	MSETCL	---
9	400 KV	JAIGAD - KARAD CKT - 2	05-Mar-24	09:00	05-Mar-24	17:00	Daily	Quarterly maintenance work	MSETCL	MSETCL	Quarterly maintenance work
10	400 KV	KORADI - KHAPERKHEDA CKT - 2	05-Mar-24	08:00	05-Mar-24	19:00	Daily	Retrofiting of old CSC-101 Main 1 Distance relay by New GE make P443 type Distance Relay	MSETCL	MSETCL	The outage time may be varied as per site & weather condition.
11	400 KV	AKOLA-NANDGAONPETH (RPL-AMT)	05-Mar-24	09:00	05-Mar-24	18:00	Daily	diagnostic and routine maintenance work	MSETCL	MSETCL	Bhusawal line will be in service
12	400 KV	KARAD - TALANDGE CKT - 1	05-Mar-24	09:00	05-Mar-24	18:00	Daily	Quarterly maintenance work.	MSETCL	MSETCL	1.Load will be managed on KARAD - TALANDGE CKT - 2 2.Tuesday is load Staggering day at Karad.
13	400 KV	TBC @ PADGHE	06-Mar-24	08:00	06-Mar-24	22:00	Daily	1. Replacement of CT with New ratio of 3000/1 Amp. 2. Diagnostic Testing work. 3. Bay Maintenance Work.	MSETCL	MSETCL	Weather Condition Should be clear.
14	400 KV	TIE BAY (418) OF IEPL AND FUTURE LINE-1 @ WARORA	06-Mar-24	09:00	06-Mar-24	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	MSETCL	MSETCL	Only Tie CB 418 is in OFF condition, respective ckt charged through its own main CB

Sr.No .	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
15	400 KV	JAIGAD - NEW KOYNA CKT - 2	06-Mar-24	08:00	06-Mar-24	17:00	Daily	Diagnostic testing & Relay testing work , Routine maint. Work	MSETCL	MSETCL	----
16	400 KV	500 MVA 400/220 KV ICT - 1 @ CHANDRAPUR 2	06-Mar-24	09:00	07-Mar-24	17:00	Continuous	Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing & allied bay maintenance work
17	400 KV	400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	06-Mar-24	10:00	06-Mar-24	17:00	Daily	RRS Scheme Work of ICT	MSETCL	MSETCL	NA
18	400 KV	KORADI - KHAPERKHEDA CKT - 2	06-Mar-24	08:00	06-Mar-24	19:00	Daily	Retrofitting of old SEL 421 Main 2 Distance relay by New GE make P443 type Distance Relay	MSETCL	MSETCL	The outage time may be varied as per site & weather condition.
19	400 KV	400/220/33 KV 500 MVA ICT - 1 @ JEJURI	07-Mar-24	09:30	07-Mar-24	18:00	Daily	For Maintenance & Testing work	MSETCL	MSETCL	ICT-2 & ICT-3 will continue to remain in service
20	400 KV	LONIKAND - JEJURI CKT - 1	07-Mar-24	08:00	07-Mar-24	18:00	Daily	DT and Line Maintenance activity	MSETCL	MSETCL	-
21	400 KV	TIE BAY - 415 OF 400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2	07-Mar-24	08:00	07-Mar-24	18:00	Daily	Diagnostic testing and Maintenance	MSETCL	MSETCL	-
22	400 KV	MAIN Bay - 416 OF 400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2	07-Mar-24	08:00	07-Mar-24	18:00	Daily	Diagnostic testing and Maintenance	MSETCL	MSETCL	-
23	400 KV	NEW KOYNA-KARAD CKT - 1	07-Mar-24	10:00	07-Mar-24	17:00	Daily	Quarterly maintenance work	MSETCL	MSETCL	Quarterly maintenance work
24	400 KV	LONIKAND I - KOYNA STAGE-IV	07-Mar-24	08:00	07-Mar-24	17:00	Daily	PID Faulty string replacement work Cold line washing work & Damaged conductor repair work	MSETCL	MSETCL	PID Faulty string replacement work Cold line washing work & Damaged conductor repair
25	400 KV	400/220/33 KV 500 MVA ICT - 1 @ NANDED	07-Mar-24	10:30	07-Mar-24	18:00	Daily	Bay Maintenance ,Relay Testing Works	MSETCL	MSETCL	Bay Maintenance ,Relay Testing Works
26	400 KV	JEJURI- KOYNA STAGE-IV	07-Mar-24	08:00	07-Mar-24	17:00	Daily	Autoreclose implementation at stage IV end	MSETCL	MSETCL	Planned outage
27	400 KV	WARORA - IEPL	08-Mar-24	09:00	08-Mar-24	17:00	Daily	Routine Maintenance & Dignostic testing work .	MSETCL	MSETCL	400 KV KORADI 2-WARDHA PGCIL Line is in ckt
28	400 KV	400 KV WALUJ (400 KV) - BABHALESHWAR CKT	08-Mar-24	10:00	08-Mar-24	18:00	Daily	Routine Maintenance and Relay Testing work.	MSETCL	MSETCL	NIL
29	400 KV	NEW KOYNA-KARAD CKT - 1	08-Mar-24	08:00	08-Mar-24	17:00	Daily	PID Faulty string replacement work Cold line washing work	MSETCL	MSETCL	PID Faulty string replacement work Cold line washing work & Damaged conductor repair work
30	400 KV	CHANDRAPUR-PARLI CKT-3	09-Mar-24	09:00	09-Mar-24	18:00	Daily	Nut bolt hardware tightning work/ Spacer Repalcement	MSETCL	MSETCL	Nut bolt hardware tightning work/ Spacer Repalcement
31	400 KV	KHADKA- DEEPNAGAR CKT 2	09-Mar-24	09:00	09-Mar-24	13:00	Daily	for CVT tan delta testing work	MSETCL	MSETCL	urgent work

Sr.No	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
32	400 KV	KHADKA- DEEPNAGAR CKT 2	09-Mar-24	09:00	09-Mar-24	13:00	Daily	for CVT tan delta testing work	MSETCL	MSETCL	urgent work
33	400 KV	MAIN BAY (409) OF CHANDRAPUR GCR CKT - 2 @ CHANDRAPUR 2	09-Mar-24	10:00	09-Mar-24	17:00	Daily	Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing & allied bay maintenance work
34	400 KV	JAIGAD - NEW KOYNA CKT - 2	09-Mar-24	08:00	09-Mar-24	17:00	Daily	Isolator Overhauling work A& B Shitting on TBC	MSETCL	MSETCL	---
35	400 KV	NEW KOYNA-KARAD CKT - 2	09-Mar-24	08:00	09-Mar-24	18:00	Daily	PID Faulty string replacement work Cold line washing work PID Faulty string replacement work Cold line washing work	MSETCL	MSETCL	PID Faulty string replacement work Cold line washing work PID Faulty string replacement work Cold line washing work
36	400 KV	400KV RPL LINE REACTOR @ 400KV KORADI	11-Mar-24	08:00	11-Mar-24	18:00	Daily	Retrofitting of old YTG33 Backup Impedance relay by New GE make P443	MSETCL	MSETCL	The outage time may be varied as per site & weather condition.
37	400 KV	KARAD - TALANDGE CKT - 1	11-Mar-24	08:00	11-Mar-24	17:00	Daily	PID Faulty string replacement work Cold line washing work PID Faulty string replacement work Cold line washing work	MSETCL	MSETCL	PID Faulty string replacement work Cold line washing work PID Faulty string replacement work Cold line washing work
38	400 KV	KARAD - TALANDGE CKT - 2	12-Mar-24	08:00	12-Mar-24	18:00	Daily	PID Faulty string replacement work Cold line washing work PID Faulty string replacement work Cold line washing work	MSETCL	MSETCL	PID Faulty string replacement work Cold line washing work PID Faulty string replacement work Cold line washing work
39	400 KV	MAIN BAY (403) of 500 MVA ICT @ ALKUD	12-Mar-24	10:00	12-Mar-24	14:00	Daily	Diagnostic testing & Maintenance work	MSETCL	MSETCL	--
40	400 KV	500 MVA 400/220 KV ICT - 2 @ CHANDRAPUR 2	12-Mar-24	09:00	13-Mar-24	17:00	Continuous	Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing & allied bay maintenance work
41	400 KV	50 MVAR LINE REACTOR OF BHUSAWAL LINE @ 400 KV KORADI	12-Mar-24	08:00	12-Mar-24	18:00	Daily	Retrofitting of old YTG33 Backup Impedance relay by New GE make P443	MSETCL	MSETCL	The outage time may be varied as per site & weather condition.
42	400 KV	FUTURE CKT - 1 @ WARORA	12-Mar-24	09:00	12-Mar-24	17:00	Daily	Relay testing work & routine maintenace work,Line CT,CVT Tan delta ,IR values & Routine maintainance and and isolater maintainance work .	MSETCL	MSETCL	In Dia the 400KV IEPL ckt charged on its Main Bay CB
43	400 KV	400/220 KV 500 MVA ICT @ ALKUD	12-Mar-24	10:00	12-Mar-24	17:00	Daily	Diagnostic testing & Maintenance work	MSETCL	MSETCL	Load will be managed on 400Kv Karad & Talandge
44	400 KV	NEW KOYNA-KARAD CKT - 1	12-Mar-24	08:00	12-Mar-24	17:00	Daily	Diagnostic testing & Relay testing work , Routine maint. Work	MSETCL	MSETCL	----
45	400 KV	CHANDRAPUR 2 - CHD SWITCHING CKT - 2	12-Mar-24	08:00	12-Mar-24	17:00	Daily	For Conductor and Earthwire Hardware Nutbolt tightening & Fitting work at various locations.	MSETCL	MSETCL	For Conductor and Earthwire Hardware Nutbolt tightening & Fitting work at various locations.
46	400 KV	BUS REACTOR (125 MVar) - 2 @ KOLHAPUR (TALANDGE)	13-Mar-24	09:00	13-Mar-24	18:00	Daily	SFRA and DFRA testing of Reactor	MSETCL	MSETCL	Reactor will be in off condition for voltage control
47	400 KV	400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	13-Mar-24	10:00	13-Mar-24	17:00	Daily	RRS Scheme Work of ICT & CB Diagnostic Testing Work	MSETCL	MSETCL	NA

Sr.No	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
48	400 KV	400 KV FUTURE BAY II @ WARORA	13-Mar-24	09:00	13-Mar-24	17:00	Daily	Relay testing work & routine maintenace work,Line CT,CVT Tan delta ,IR values & Routine maintenance and and isolater maintenance work .	MSETCL	MSETCL	In Dia the 400KV PGCIL (NAGRI) ckt charged on its Main Bay CB.
49	400 KV	TIE BAY 421 OF LONIKAND1 CKT-1 AND LONIKAND1 CKT-2 @LONIKAND 2	14-Mar-24	08:00	14-Mar-24	18:00	Daily	Diagnostic testing and Maintenance	MSETCL	MSETCL	-
50	400 KV	NEW KOYNA-KARAD CKT - 2	14-Mar-24	08:00	14-Mar-24	17:00	Daily	Diagnostic testing & Relay testing work , Routine maint. Work	MSETCL	MSETCL	----
51	400 KV	CHANDRAPUR-PARLI CKT-3	14-Mar-24	09:00	14-Mar-24	18:00	Daily	1) Reactor testing work. (2) Bay maintenance work. 3) Hardware tightening & fitting work	MSETCL	MSETCL	1) Reactor testing work. (2) Bay maintenance work. 3) Hardware tightening & fitting work
52	400 KV	JEJURI- KOYNA STAGE-IV	14-Mar-24	08:00	14-Mar-24	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
53	400 KV	LONIKAND II - LONIKAND I (INTERCONNECTOR) - 1	15-Mar-24	08:00	15-Mar-24	18:00	Daily	Diagnostic testing and Maintenance	MSETCL	MSETCL	-
54	400 KV	LONIKAND II - LONIKAND I (INTERCONNECTOR) - 1	15-Mar-24	08:00	15-Mar-24	18:00	Daily	DT Work & Bay Maintenance	MSETCL	MSETCL	-
55	400 KV	BUS REACTOR (125 MVar) @ ALKUD	14-Mar-24	10:00	14-Mar-24	17:00	Daily	Diagnostic testing & Maintenance work	MSETCL	MSETCL	--
56	400 KV	MAIN BAY (401) OF BUS REACTOR @ ALKUD	14-Mar-24	10:00	14-Mar-24	13:00	Daily	Diagnostic testing & Maintenance work	MSETCL	MSETCL	--
57	400 KV	TBC @ BABHALESHWAR	14-Mar-24	09:00	14-Mar-24	16:00	Daily	CB DCRM/Timing testing work	MSETCL	MSETCL	TBC will be free for availing outage
58	400 KV	CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	15-Mar-24	09:00	15-Mar-24	18:00	Daily	Earthwire Stringing Work loc.no.497-500 & Nut bolt hardware tightning work M597	MSETCL	MSETCL	Earthwire Stringing Work loc.no.497-500 & Nut bolt hardware tightning work
59	400 KV	CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	15-Mar-24	10:00	15-Mar-24	18:00	Daily	Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing & allied bay maintenance work
60	400 KV	BUS REACTOR (50 MVar) @ KORADI	15-Mar-24	08:00	15-Mar-24	18:00	Daily	Retrofitting of old YTG33 Backup Impedance relay by New GE make P443	MSETCL	MSETCL	The outage time may be varied as per site & weather condition.
61	400 KV	KHADKA - BABLESHWAR	15-Mar-24	08:00	15-Mar-24	18:00	Daily	Routine Line maintenance work	MSETCL	MSETCL	400kV Aurangabad ,400kV Dhule ckt I&II, Ektuni I&II will be in service
62	400 KV	400/220/33 KV 315MVA ICT - 3 @ KHADKA	16-Mar-24	08:00	16-Mar-24	18:00	Daily	For bushing winding SFRA testing and Preventive maint work	MSETCL	MSETCL	urgent work as per dignostic plan
63	400 KV	TIE BAY - 417 OF IEPL @ KORADI-2	17-Mar-24	10:00	25-Mar-24	17:31	Continuous	Overhaulling of Circuit breaker	MSETCL	MSETCL	400KV IEPL Ckt. will remain in service through Main Bay 418
64	400 KV	TBC @ LONIKAND	18-Mar-24	08:00	18-Mar-24	18:00	Daily	DT Work & Bay Maintenance	MSETCL	MSETCL	-
65	400 KV	400/220/33 KV 315 MVA ICT - 2 @ PARLI	18-Mar-24	09:00	18-Mar-24	18:00	Daily	1) C & tan delta measurement of ICT Units.2) Bay Maintenance work.	MSETCL	MSETCL	1) C & tan delta measurement of ICT Units.2) Bay Maintenance work.
66	400 KV	400KV 125MVAR BUS REACTOR @ CHANDRAPUR 2	19-Mar-24	09:00	19-Mar-24	17:00	Daily	Diagnostic testing & allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing & allied bay maintenance work

Sr.No	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
67	400 KV	STATION TF No 4 @ CHANDRAPUR GCR	19-Mar-24	08:00	19-Mar-24	18:00	Daily	1.Measurement of CB timing, CRM, DCRM. 2. STN-4 will be in service via TBC-2.	MSETCL	MSETCL	STN-4 will be in service via TBC-2
68	400 KV	CHANDRAPUR - KHAPERKHEDA	20-Mar-24	08:00	20-Mar-24	18:00	Daily	1. Measurement of tandelta & capacitance of Line CVT. 2. Relay Testing work. 3. Bay routine maintenance work	MSETCL	MSETCL	During outage, 400KV CHANDRAPUR-1 - CHANDRAPUR-2 Ckt. No.- 1, 400KV PARLI CKT-3, 400KV CHANDRAPUR-PGCIL Bhadrawati Ckt. No- 1, 2, 3 & 4 and HVDC Ckt. No- 1 & 2 will be in service.
69	400 KV	JEJURI - KARAD	21-Mar-24	08:00	21-Mar-24	17:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
70	400 KV	CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	21-Mar-24	10:30	21-Mar-24	18:00	Daily	Bay Maintenance ,Relay Testing Works	MSETCL	MSETCL	Bay Maintenance ,Relay Testing Works
71	400 KV	400/220/33 KV 500MVA ICT - 2 @ WARORA	21-Mar-24	09:00	21-Mar-24	18:00	Daily	Relay testing work & routine maintenance work etc.	MSETCL	MSETCL	Presently both bay 407 and 406 in off condition.
72	400 KV	400 KV WALUJ (400 KV) - BABHALESHWAR CKT	22-Mar-24	08:00	22-Mar-24	18:00	Daily	Routine Line maintenance work	MSETCL	MSETCL	400kV Ektuni ckt I&II,400kV Bhusawal, and Dhule I &II will be in service
73	400 KV	400/220/33 KV 315MVA ICT - 2 @ CHAKAN	23-Mar-24	10:00	23-Mar-24	18:00	Daily	For Overhauling of SERGI NIFPS Fire system for ICT No.2, Filtration work of ICT-2 R phase , Routine Maintenance and DT.	MSETCL	MSETCL	-
74	400 KV	400/220/33 KV 315 MVA ICT - 1 @ PARLI	27-Mar-24	09:00	27-Mar-24	18:00	Daily	1) HV backup relays testing work.2) Bay Maintenance work.	MSETCL	MSETCL	1) HV backup relays testing work.2) Bay Maintenance work.
75	400 KV	400/220/33 KV 500MVA ICT - 1 @ WARORA	27-Mar-24	09:00	27-Mar-24	18:00	Daily	Relay testing work & routine maintenace work etc.	MSETCL	MSETCL	Reactor (Bay no 402) is charged through Main Bay CB.
76	400 KV	KORADI - KHAPERKHEDA CKT - 2	27-Mar-24	10:00	27-Mar-24	17:00	Daily	High Level Jumper Tightening Work of all equipment	MSETCL	MSETCL	NA
77	400 KV	400/220/33 KV 500 MVA ICT - 3 @ JEJURI	28-Mar-24	09:30	28-Mar-24	18:00	Daily	For Maintenance & Testing work	MSETCL	MSETCL	ICT-1 & ICT-2 will continue to remain in service
78	400 KV	400/220/33 KV 500 MVA ICT - 2 @ NANDED	28-Mar-24	10:30	28-Mar-24	18:00	Daily	Bay Maintenance ,Relay Testing Works	MSETCL	MSETCL	Bay Maintenance ,Relay Testing Works