

Outage Planning of Transmission elements during the Duration 01.04.2015 to 30.05.2015											
SN	KV	Line	From		To		Basis	Reason	System	Agency	type
			Date	Time	Date	Time					
1	765	765KV BUS-1 at AURANGABAD(PG	2-Apr-15	9:00	2-Apr-15	18:00	Daily	Bus Extension at Aurangabad,Bay Maint. Work & dignostic Testing of reactor, CB, CT & relay, Replacement of broken spacer	WRTS-I	WRTS-I	C
2	400	Lonikand-Lonikand II ckt 1	2-Apr-15	9.00	2-Apr-15	17.00	Daily	cum vibration damper, Bay Maint. Work & dignostic Testing of reactor, CB, CT & relay, Replacement of broken spacer	MSETCL	MSETCL	
3	400	Parli-Lonikand II ckt 1	2-Apr-15	9.00	2-Apr-15	17.00	Daily	cum vibration damper	MSETCL	MSETCL	
4	400	Akola-Bhushwal	3-Apr-15	9.00	3-Apr-15	17.00	Daily	Dignostic Testing of reactor, CB, CT & relay	MSETCL	MSETCL	
5	400	Deepnagar-Tapthitanda	4-Apr-15	9.00	4-Apr-15	17.00	Daily	Faulty Insulator replacement work	MSETCL	MSETCL	
6	400	Padgha-Kalwa-1	5-Apr-15	9.00	5-Apr-15	17.00	Daily	Dignostic Testing of reactor, CB, CT & relay	MSETCL	MSETCL	
7	400	Khadka-Aurangabad(Waluj)	6-Apr-15	9.00	6-Apr-15	17.00	Daily	Bay Maintenance work	MSETCL	MSETCL	
8	400kV	Bhilai-Koradi line	6/Apr/15	9.00	20/Apr/15	18.00	Daily	A/Rworknonon lines.auto mode for Additional E	WRTS-I	PGCIL-CGC	
9	400	Padgha Tarapur I	7-Apr-15	9.00	7-Apr-15	17.00	Daily	QUARTERLY MAINTENANCE	PGCIL	MSETCL	
10	400	Karad-Jaigad-II	7-Apr-15	9.00	7-Apr-15	17.00	Daily	Bay Maintenance work	MSETCL	MSETCL	
11	400	New Koyna-Karad-II	7-Apr-15	9.00	7-Apr-15	17.00	Daily	BayCB, CTMaint.& relayWork & dignostic Testing of reactor,Bay Maint. Work & dignostic Testing of reactor,CB, CT & relay, Replacement of broken spacer	MSETCL	MSETCL	
13	220	Kalmeshwar Pandurna	8-Apr-15	9.00	8-Apr-15	17.00	Daily	Bay Maintenance work	MSETCL	MSETCL	
14	400	Koradi-Khaperkheda-II	8-Apr-15	9.00	8-Apr-15	17.00	Daily	BayCB, CTMaint.& relayWork & dignostic Testi	MSETCL	MSETCL	
15	765	765KV BUS-2 at AURANGABAD(PG	9-Apr-15	9:00	11-Apr-15	18:00	Conti.	erectionbay of 709-89A and commissioning c	WRTS-I	WRTS-I	C
16	400	New Koyna-Jaigad-I	9-Apr-15	9.00	9-Apr-15	17.00	Daily	Bay Maintenance work,Bay Maint. Work & dignostic Testing of reactor, CB, CT & relay, Replacement of broken spacer	MSETCL	MSETCL	
	400	Parli- Chandrapur II Ckt-1	9-Apr-15	9.00	9-Apr-15	17.00	Daily	cum vibration damper	MSETCL	MSETCL	
18	400	Akola-Indiabull	10-Apr-15	9.00	10-Apr-15	17.00	Daily	BayCB, CTMaint.& relayWork & dignostic Testi	MSETCL	MSETCL	
19	400	Kalwa-Talegaon(PGCIL)	10-Apr-15	9.00	10-Apr-15	17.00	Daily	Dignostic Testing of reactor, CB, CT & relay, Power line crossing work of 765kV D/C Raipur -	MSETCL	MSETCL	
20	400	S/C Koradi - Chandrapur T/L	10-Apr-15	8:00	11-Apr-15	18:00	Continious	Wardhaline is betweenTr. Line-2AP (93-APCrossing94 &span400kVof 765kVline, tower nos. is 205&206)	WRTS-I	MSETCL	C
21	400	Dhule Sar'Sarovar I	11-Apr-15	9.00	11-Apr-15	18.00	Daily	BayCB, CTMaint.& relay,Work & dignostic Test	MSETCL	MSETCL	
22	400	400KV Kolhapur#1 line at Solapur SS	13-Apr-15	9:00	16-Feb-15	18:00	DAILY	CSD commissioning works	WRTS-I	WRTS-I	C
23	400	Akola-Aurangabad # 1	13-Apr-15	9:00	15-Apr-15	18:00	Conti.	Commissioning of L/Reactor at Aurangabad	WRTS-I	WRTS-I	C
24	400	Karad-Talendge-II	13-Apr-15	9.00	13-Apr-15	17.00	Daily	Replacement of faulty insulator string	MSETCL	MSETCL	
25	400	Warora-Adani(Tiroda)-II	14-Apr-15	9.00	14-Apr-15	18.00	Daily	Bay Maintenance work	MSETCL	MSETCL	
26	400	Koradi II-koradi	15-Apr-15	9.00	15-Apr-15	17.00	Daily	Faulty Insulator replacement work	MSETCL	MSETCL	
27	765	RAIPUR-WARDHA CKT 2	17-Apr-15	8:00	19-Apr-15	17:00	Daily	maintenance,Power line crossing work of 765kV	WRTS-I	WRTS-I	C
28	400	D/C Warora - Wardha T/L	17-Apr-15	8:00	18-Apr-15	18:00	Continious	Wardhaline is betweenTr. Line-2AP (130-APCrossing131span& 400kVof 765kVline,tower nos. is 192&193)	WRTS-I	MSETCL	C
29	400	Babhaleshwar-Padgha-1	17-Apr-15	9.00	17-Apr-15	17.00	Daily	BayCB, CTMaint.& relayWork & dignostic Testi	MSETCL	MSETCL	
30	400	Dhule Sar'Sarovar II	18-Apr-15	9.00	18-Apr-15	19.00	Daily	Bay Maintenance work	MSETCL	MSETCL	

31	220	Talandage-Chikodi & Mudshingi-Chikodi	20-Apr-15	8:00	20-Apr-15	18:00	Daily	For Crossing & construction of 765Kv Kudgi-Kolhapur D/C line. Note outage was approved on 24/25.03.15 but consent given by KPTCL for availing outage on 18.04.15 to 20.04.15.	MSETCL	WRTS-I	C
32	500kV	HVDC Padgha Pole-2 Non Base AC filter	20-Apr-15	8:00	2-May-15	18:00	Daily	Overhauling of Pole-2 Non base AC filter CB	MSETCL	MSETCL	
33	400kV	Koradi-Nandgaonpeth	21-Apr-15	8:00	25-Apr-15	18:00	Daily	PID testing of insulator strings. A/R shall be kept In non auto mode	MSETCL	MSETCL	
34	400kV	New Koyna-Karad-I	21-Apr-15	8:00	21-Apr-15	18:00	Daily	Faulty Insulator replacement work	MSETCL	MSETCL	
35	400kV	Padgha Tarapur II	21-Apr-15	8:00	21-Apr-15	18:00	Daily	Dignostic Testing of reactor, CB, CT & relay	MSETCL	MSETCL	
36	400kV	Main Bay of Akola - Aurangabad-II (Bay No. 407) at Akola	22-Apr-15	8:00	22-Apr-15	18:00	Daily	Routine testing and maintenance work	MSETCL	MSETCL	
37	400kV	New Koyna-Jaigad-II	23-Apr-15	8:00	23-Apr-15	18:00	Daily	Faulty Insulator replacement work	MSETCL	MSETCL	
38	400kV	Padgha-Talegaon(PGCIL)	24-Apr-15	8:00	24-Apr-15	18:00	Daily	Tan-Delta Testing work	MSETCL	MSETCL	
39	400kV	Koradi-Bhusawal	24-Apr-15	8:00	24-Apr-15	18:00	Daily	Faulty disc replacement ,Fixing of spacers ,damper .and other line maintence work	MSETCL	MSETCL	
40	400kV	Babheleshwar-Padgha-II	25-Apr-15	8:00	26-Apr-15	18:00	Daily	Replacement of faulty insulator strings	MSETCL	MSETCL	
41	400kV	Akola -Bhusawal Line (Bay No. 409 & 410) at Akola	26-Apr-15	8:00	26-Apr-15	18:00	Daily	Routine testing and maintenance work	MSETCL	MSETCL	
42	400kV	Padgha-Kharghar	26-Apr-15	8:00	26-Apr-15	18:00	Daily	Replacement of faulty insulator string	MSETCL	MSETCL	
43	400kV	Akola-Nandgaonpeth	27-Apr-15	8:00	2-May-15	18:00	Daily	PID testing of insulator strings. A/R shall be kept In non auto mode	MSETCL	MSETCL	
44	400kV	Main Bay of Akola - Yelwan – II (Bay No. 417) at Akola	27-Apr-15	8:00	27-Apr-15	18:00	Daily	Routine testing and maintenance work	MSETCL	MSETCL	
45	400kV	New Koyna -Stage IV ckt-1	27-Apr-15	8:00	27-Apr-15	18:00	Daily	Bay Maint. Work & dignostic Testing of reactor, CB, CT & relay	MSETCL	MSETCL	
46	400kV	Akola Main Bus-I	30-Apr-15	8:00	30-Apr-15	18:00	Daily	Routine testing and maintenance work	MSETCL	MSETCL	