

Outage Planning of Transmission elements during the Month of Jul'2016

SN	KV	Element Name	From		To		Basis	Reason	System	Agency	Type
1	400KV	406 CB Main bay of Koyana Stg-IV line @ Jejuri	1-Jul-16	9:00	1-Jul-16	17:00	Daily	Annual testing & Maintenance	MSETCL	MSETCL	No interruption on any feedr or ICT (One & Half Breaker System)
2	400KV	400KV TBC @ Kolhapur	01-Jul-16	10:00	01-Jul-16	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Not Required
3	400/220/33kv	500 MVA ICT-3 @ Waluj	1-Jul-16	7:30	5-Jul-16	17:00	Continuous	Recommissioning of removed R-ph unit	MSETCL	MSETCL	400/220/33kv 315MVA ICT-1 & 315MVA ICT-2.
4	400	AURANGABAD(MSETCL)-PUNE(GIS) I & II	1-Jul-16	6:00	2-Jul-16	18:00	Conti.	Stringing of 400KV D/C up-coming Aurangabad - Boisar Transmission Line	Reliance & WRTS-I	WRTS-I	C
5	400	ICT1_400/220kv_PUNE	1-Jul-16	9:00	1-Jul-16	18:00	Daily	For AMP works at Pune (Talegoan)	WRTS-I	WRTS-I	R
6	765	SWITCHABLE LR_765kv_WARDHA_1_SEONI	1-Jul-16	7:00	1-Jul-16	16:00	Daily	Wardha-1 switchable LR for AMP works (DCRM & Timing test of CB) at Seoni. Line remain in service without line reactor.	WRTS-I	WRTS-I	R
7	400	Tarapur Boisar Line 2	1-Jul-16	7:00	2-Jul-16	18:00	Continous	Shifting of Earthwire of existing 400 kv D/C Tarapur Boisar I & 2 and Stringing work of Power Line crossing of Navsari Boisar Line (AP 345-346)	PGCIL	WR-II	C
8	400	Tarapur Boisar Line 1	1-Jul-16	7:00	2-Jul-16	18:00	Continous	Shifting of Earthwire of existing 400 kv D/C Tarapur Boisar I & 2 and Stringing work of Power Line crossing of Navsari Boisar Line (AP 345-346)	PGCIL	WR-II	C
9	765	WARDHA_2 (Main Bay-712)	1-Jul-16	9:00	1-Jul-16	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
10	400KV	Babhaleshwar-Padghe-I ckt.	2-Jul-16	9:00	2-Jul-16	17:00	Daily	Bay Maintenance work. Relay / CB / CT Testing	MSETCL	MSETCL	400 kv Padaghe-II Line
11	400	400KV BHADRAVATI-PARLI I	2-Jul-16	9:00	3-Jul-16	18:00	Daily	For insulator replacement works in NH / SH & Railway crossing for public safety.	WRTS-I	WRTS-I	C
12	400	400KV Bus-I at Parli	2-Jul-16	9:00	2-Jul-16	18:00	Daily	For AMP of Bus-I at Parli	WRTS-I	WRTS-I	R
13	765	765 KV Bus Reactor # 1 Main Bay 707 at Wardha	2-Jul-16	9:00	2-Jul-16	18:00	Daily	AMP work at Wardha S/S	WRTS-I	WRTS-I	R
14	765	765 KV Bus Reactor # 1 Tie Bay 708 at Wardha	2-Jul-16	9:00	2-Jul-16	18:00	Daily	AMP work at Wardha S/S	WRTS-I	WRTS-I	R
15	132	Chittegaon – Patihan	2-Jul-16	6:00	3-Jul-16	18:00	Conti.	Stringing of up-coming 765KV D/C Aurangabad – Padge Transmission Line	WRTS-I	MSETCL	C
16	132	D/C Aurangabad -Gangapur	2-Jul-16	6:00	3-Jul-16	18:00	Conti.	Stringing of 400KV D/C up-coming Aurangabad - Boisar Transmission Line	WRTS-I	WRTS-I	C
17	220	Dahanu Versova	2-Jul-16	7:00	3-Jul-16	18:00	Daily	Tower Erection of Navsari Boisar Line Loc 339 A/O. Outage is required due to hevy induction from line	Reliance	WR-II	C
18	220	Dhanau Ghodbunder Line 1	2-Jul-16	7:00	3-Jul-16	18:00	Daily	Tower Erection of Navsari Boisar Line Loc 339 A/O. Outage is required due to hevy induction from line	Reliance	WR-II	C
19	400KV	Dhule-Babhaleshwar ckt - II	2-Jul-16	8:00	2-Jul-16	18:00	Daily	cut point tightening at various location & Qtr testing work	MSETCL	MSETCL	
20	400KV	SWITCHABLE LR_400kv_KARAD_SOLAPUR	2-Jul-16	7:00	2-Jul-16	16:00	Daily	For PRV replacement of 80MVA Karad line Reactor at Solapur	WRTS-I	WRTS-I	R
21	400 KV	Kalwa - Kharghar	03-Jul-16	9:00	03-Jul-16	18:00	Daily	RM work	MSETCL	MSETCL	
22	765	765KV AURANGABAD(PG)-SOLAPUR I	3-Jul-16	9:00	4-Jul-16	18:00	Daily	For insulator replacement works in NH / SH & Railway crossing for public safety.	WRTS-I	WRTS-I	C
23	400kv	Chandrapur GCR-Parali Ckt-III	03-Jul-16	8:00	03-Jul-16	18:00	Daily	For replacement of damaged earthwire	MSETCL	MSETCL	
24	400KV	HVDC Ckt. - II @ Chandrapur I	4-Jul-16	8:00	4-Jul-16	18:00	Daily	1) Measurement of CRM of CB. 2) Attending the Hot spot on CB, PG-I & PG-II Isolator. 3)Routine maintenance of the CB.	MSETCL	MSETCL	During outage on CB, PG-I & PG-II isolators, this bay will be charged through TBC-II bay and 400KV HVDC Ckt. - I bay will be service. Outage will be availed considering the weather condition.
25	400/220kv	167 MVA Spare ICT-II @ Babhaleshwar	4-Jul-16	9:00	4-Jul-16	17:00	Daily	Bay Maintenance work. Relay / CB / CT Testing	MSETCL	MSETCL	Nil
26	400/220kv	315 MVA ICT -1 @ Kolhapur	4-Jul-16	9:00	5-Jul-16	18:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Load Can be managed on ICT-2 And ICT -
27	400	402 Tie Bay of Chakan/Padghe Line AT Pune(PG)	4-Jul-16	9:00	4-Jul-16	18:00	Daily	For AMP works at Pune (Talegoan)	WRTS-I	WRTS-I	R
28	400KV	407 _MAIN BAY _ICT#2 at SOLAPUR	4-Jul-16	9:00	5-Jul-16	18:00	Conti.	For SF6 leakage rectification works at Solapur	WRTS-I	WRTS-I	R
29	400 kv	Akola- Nandgaonpeth Line	04-Jul-16	12:00	09-Jul-16	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola. A/R shall be kept in non auto mode.	MSETCL	MSETCL	400 kv Koradi- Bhusawal, 400 kv Akola- Bhusawal & 400 kv Koradi- Nandgaonpeth are in service.
30	400kv	Chandrapur GCR-Parali Ckt-III	04-Jul-16	8:00	04-Jul-16	18:00	Daily	For replacement of damaged earthwire	MSETCL		
31	765/400	ICT2_765/400kv_PUNE(GIS)	4-Jul-16	9:00	4-Jul-16	18:00	Daily	For AMP Works at Pune(GIS)	WRTS-I	WRTS-I	R
32	400 KV	KARAD - NEW KOYNA-I	4-Jul-16	10:00	4-Jul-16	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Load manage on 400 kv Koyana 2
33	220KV	Talandge-Chikodi	4-Jul-16	8:00	4-Jul-16	18:00	Daily	MAINTENANCE & TESTING WORK	MSETCL	MSETCL	
34	765	765kv AURANGABAD(PG)-SOLAPUR II	5-Jul-16	9:00	6-Jul-16	18:00	Daily	For insulator replacement works in NH / SH & Railway crossing for public safety.	WRTS-I	WRTS-I	C
35	400KV	New Koyana – Karad I	5-Jul-16	8:30	5-Jul-16	17:30	Daily	Routine maintenance work	MSETCL	MSETCL	400KV NK – Karad II will be in service
36	400kv	Tie Bay 406 only of A'Bad Ckt 02 at 400KV RS Akola	05-Jul-16	10:00	05-Jul-16	16:00	Daily	Quarterly Bay Maintenance and Testing Work	MSETCL	MSETCL	Akola - A'Bad Ckt 02 will be in service Through its Main Bay 407

SN	KV	Element Name	From		To		Basis	Reason	System	Agency	Type
37	400KV	400KV Chandrapur-II-Switching ckt-II(Main Bay-404 & Tie Bay-405) at 400KV Chandrapur-II S/S	06-Jul-16	9:00	06-Jul-16	16:00	Daily	Daignostic Testing & allied Bay Maintenance work	MSETCL	MSETCL	During the outage period alternate supply is available through 400KV Chandrapur-II-Switching ckt-I
38	400KV	412_MAIN BAY_KARAD LINE at SOLAPUR	6-Jul-16	9:00	7-Jul-16	18:00	Conti.	For SF6 leakage rectification works at Solapur	WRTS-I	WRTS-I	R
39	400/220kv	500MVA ICT-1 @ Lamboti	06-Jul-16	10:00	06-Jul-16	18:00	Daily	Quarterly, Maint. work	MSETCL	MSETCL	
40	400	Ektuni – Bableshwar	6-Jul-16	6:00	7-Jul-16	18:00	Conti.	Stringing of up-coming 765KV D/C Aurangabad – Padge Transmission Line	WRTS-I	MSETCL	C
41	400	TIE Bay (408) ICT2_1500 MVA-400KV side	6-Jul-16	9:00	6-Jul-16	18:00	Daily	AMP work at Wardha S/S	WRTS-I	WRTS-I	R
42	400/220kv	105 MVA Spare ICT @ Chakan	07-Jul-16	9:00	07-Jul-16	18:00	Daily	Annual testing & maintenance work.	MSETCL	MSETCL	Spare ICT is on no load.
43	400KV	TBC @ Khadka	7-Jul-16	7:00	9-Jul-16	17:00	Continuous	Bus I & Bus II Isolator Servicing & replacement of Parts	MSETCL	MSETCL	
44	400	400 KV Akola # 1 Main Bay 408 at Wardha	7-Jul-16	9:00	7-Jul-16	18:00	Daily	AMP work at Wardha S/S	WRTS-I	WRTS-I	R
45	400	400kv D/C WARDHA-PARLI I & II	7-Jul-16	8:00	8-Jul-16	18:00	Daily	Powerline crossing works of 765kv D/C Hyderabad-Wardha between tower location Nos 49/0 & 50/0 (400KV D/C Wardha-Parli Transmission line tower nos.25 to 26)	WRTS-I	WRTS-I	C
46	400	400kv PARLI-PUNE(GIS)_1	7-Jul-16	9:00	7-Jul-16	18:00	Daily	For AMP works of line terminating equipments line reactor at Parli	Reliance WRTS-I	WRTS-I	R
47	400	412 Main Bay of ICT-II pune	7-Jul-16	9:00	7-Jul-16	18:00	Daily	For AMP works at Pune (Talegoan)	WRTS-I	WRTS-I	R
48	400kv	Bus A @ Lonikand II	7-Jul-16	9:00	7-Jul-16	18:00	Daily	Half yearly maintenance & Diagnostic testing	MSETCL	MSETCL	Load can be manage on B Bus
49	765/400	ICT1_765/400kv_PUNE(GIS)	7-Jul-16	9:00	9-Jul-16	18:00	Conti.	For attending the gas leakage in 400kv ICT-1 (401) bay at Pune(GIS)	WRTS-I	WRTS-I	R
50	400KV	New Koyna – Jaigad I	7-Jul-16	8:30	7-Jul-16	17:30	Daily	Routine maintenance work	MSETCL	MSETCL	400KV NK – Jaigad II will be in service.
51	765	SOLAPUR II (Tie Bay-714) at A'bad	7-Jul-16	9:00	7-Jul-16	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
52	220	Tarapur Boisar (MSETCL khairpada) line	7-Jul-16	7:00	8-Jul-16	18:00	Continous	Power Line crossing of D/C line for Stringing work of Navsari Boisar Line (AP 350-351 /0)	MSETCL	MSETCL	C
53	220	Tarapur Borivali (MSETCL)	7-Jul-16	7:00	8-Jul-16	18:00	Continous	Power Line crossing of D/C line for Stringing work of Navsari Boisar Line (AP 350-351 /0)	MSETCL	MSETCL	C
54	765	Wardha-I (Main bay 721) at Seoni	7-Jul-16	9:00	8-Jul-16	18:00	Conti.	AMP works (DCRM & Timing test of CB) at Seoni	WRTS-I	WRTS-I	R
55	400/220kv	315 MVA ICT-1 @ Babhaleshwar	8-Jul-16	8:00	8-Jul-16	18:00	Daily	Bay Maintenance work. Relay / CB / CT Testing	MSETCL	MSETCL	315 MVA ICT-II & 501 MVA ICT-III
56	400	400 KV Akola # 2 Main Bay 411 at Wardha	8-Jul-16	9:00	8-Jul-16	18:00	Daily	AMP work at Wardha S/S	WRTS-I	WRTS-I	R
57	400	400KV AURANGABAD(PG)-AURANGABAD(MSETCL) I	8-Jul-16	9:00	8-Jul-16	18:00	Daily	AMP	WRTS-I	WRTS-I	R
58	400	400KV BHADRAVATI-CHANDRAPUR IV	8-Jul-16	9:00	8-Jul-16	17:00	Daily	For AMP work at Bhadrawati	WRTS-I	WRTS-I	R
59	400KV	415_MAIN BAY_KOLHAPUR#1 at SOLAPUR	8-Jul-16	9:00	9-Jul-16	18:00	Conti.	For SF6 leakage rectification works at Solapur	WRTS-I	WRTS-I	R
60	765	765KV WARDHA - AURANGABAD(PG) III & IV	8-Jul-16	9:00	9-Jul-16	18:00	Daily	For crossing & carrying out E/W daimond configuration between up-coming 1200KV Wardha-A'bad & existng 765KV Wardha - A'bad Line 3 & 4 near Washim	WRTS-I	WRTS-I	C
61	400KV	80MVAR Reactor @ Kolhapur	8-Jul-16	7:00	8-Jul-16	15:00	Daily	Quarterly, Maint. work	MSETCL	MSETCL	
62	765KV	BUS II at Solapur	8-Jul-16	9:00	8-Jul-16	18:00	Daily	For guy arrangement of isolator at Solapur	WRTS-I	WRTS-I	R
63	132	D/C Dhegoan-Gangapur line	8-Jul-16	6:00	9-Jul-16	18:00	Conti.	Stringing of 400KV D/C up-coming Aurangabad - Boisar Transmission Line	WRTS-I	WRTS-I	C
64	400kv	Main Bay 408 only of Wardha Ckt 01 at 400KV RS Akola	8-Jul-16	10:00	8-Jul-16	16:00	Daily	Quarterly Bay Maintenance and Testing Work	MSETCL	MSETCL	Akola - Wardha Ckt 01 will be in service Through its Tie Bay 409
65	220	Navsari-Nashik 2	8/Jul/16	9:00	8/Jul/16	18:00	Daily	Bay Maint	GETCO	GETCO	
66	400KV	Parli-PGCIL Ckt-II	8-Jul-16	9:00	8-Jul-16	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL	-
67	400	400KV DHARIWAL TPP-PARLI II	9-Jul-16	9:00	10-Jul-16	18:00	Daily	For insulator replacement works in NH / SH & Railway crossing for public safety.	WRTS-I	WRTS-I	C
68	400	400 KV Sarni Main Bay at Koradi	9-Jul-16	9:00	9-Jul-16	18:00	Daily	AMP work at Koradi MSETCL	WRTS-I	WRTS-I	R
69	400	400KV BHADRAVATI-PARLI I	9-Jul-16	9:00	9-Jul-16	18:00	Daily	For insulator replacement works in NH / SH & Railway crossing for public safety.	WRTS-I	WRTS-I	C
70	220	Dahanu Boisar	9-Jul-16	7:00	10-Jul-16	18:00	Continous	Power Line crossing for Stringing work of Navsari Boisar Line (AP 339 A/O - 340 A/O)	Reliance	WR-II	C
71	220	Dahanu Versova	9-Jul-16	7:00	10-Jul-16	18:00	Continous	Power Line crossing for Stringing work of Navsari Boisar Line (AP 339 A/O - 340 A/O)	Reliance	WR-II	C
72	400	400 KV Bhilai Main Bay at Koradi	10-Jul-16	9:00	10-Jul-16	18:00	Daily	AMP work at Koradi MSETCL	WRTS-I	WRTS-I	R

SN	KV	Element Name	From		To		Basis	Reason	System	Agency	Type
73	400	CHANDRAPUR-II-Nanded and C'pur-II-PARLI LINE	10-Jul-16	8:00	10-Jul-16	18:00	Daily	Powerline crossing works of 765kV D/C Hyderabad-Wardha between tower location Nos 23/0 & 24/0 (Chandrapur -Parli DC 400kV Line tower nos.226 to 227)	MSETCL	WRTS-I	C
74	400	Tarapur Padghe Line 2	10-Jul-16	7:00	11-Jul-16	18:00	Continuous	Power Line crossing of D/C line for Stringing work of Navsari Boisar Line (AP 344 and AP 345)	PGCIL	WR-II	C
75	400	Tarapur Padghe Line I	10-Jul-16	7:00	11-Jul-16	18:00	Continuous	Power Line crossing of D/C line for Stringing work of Navsari Boisar Line (AP 344 and AP 345)	PGCIL	WR-II	C
76	400KV	Waluj-Bhusawal	11-Jul-16	10:00	11-Jul-16	18:00	Daily	fixing of repair sleeve by agency at loc no 44-45 of R ph.	MSETCL	MSETCL	400kv Bableshtar,APG-1&2,Deenagar,Thaptitanda.
77	400	400kv AURANGABAD(MSETCL)-PUNE(GIS) II	11-Jul-16	9:00	13-Jul-16	18:00	Conti.	For attending the gas leakage in Aurangabad-2 (411) line bay at Pune(GIS)	WRTS-I	WRTS-I	R
78	400	400KV BHADRAVATI-DHARIWAL TPP II	11-Jul-16	9:00	12-Jul-16	18:00	Daily	For insulator replacement works in NH / SH & Railway crossing for public safety.	WRTS-I	WRTS-I	C
79	765	765KV SEONI-WARDHA I	11-Jul-16	9:00	11-Jul-16	18:00	Daily	Line AMP work by Seoni	WRTS-I	WRTS-I	R
80	132	Bableshtar – Ahmednagar	11-Jul-16	6:00	12-Jul-16	18:00	Conti.	Stringing of up-coming 765KV D/C Aurangabad – Padge Transmission Line	WRTS-I	MSETCL	C
81	400KV	Kolhapur – Karad -2	11-Jul-16	10:00	11-Jul-16	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	Load manage on 400 kv Karad- 1
82	765	WARDHA_1 (Main Bay-715) at A'bad	11-Jul-16	9:00	11-Jul-16	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
83	765	765KV SEONI-WARDHA II	12-Jul-16	9:00	12-Jul-16	18:00	Daily	Line AMP work by Seoni	WRTS-I	WRTS-I	R
84	765	BUS REACTOR_765KV_330MVAR_WARDHA	12-Jul-16	9:00	13-Jul-16	18:00	Conti.	Spare reactor isolator Erection work at Wardha	WRTS-I	WRTS-I	C
85	400 kv	Koradi- Bhusawal Line	12-Jul-16	12:00	17-Jul-16	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola. A/R shall be kept in non auto mode.	MSETCL	MSETCL	400 kv Akola- Bhusawal, 400 kv Akola- Nandgaonpeth & 400 kv Koradi- Nandgaonpeth are in service.
86	400KV	New Koyna – Karad II	12-Jul-16	8:30	12-Jul-16	17:30	Daily	Routine maintenance work	MSETCL	MSETCL	400KV NK – Karad I will be in service
87	400KV	Parli - Chandrapur Ckt - I	13-Jul-16	9:00	13-Jul-16	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL	-
88	400/220/33KV	167MVA Spare ICT at K'kheda s/s	13-Jul-16	10:00	13-Jul-16	17:00	Daily	Predictive testing of ICT, CT, Breaker & Routine maint work.	MSETCL	MSETCL	
89	220	D/C Aurangabad – Babhaleshtar line	13-Jul-16	6:00	14-Jul-16	18:00	Conti.	Stringing of 400KV D/C up-coming Aurangabad - Boisar Transmission Line	WRTS-I	WRTS-I	C
90	400kv	Main Bay 411 only of Wardha Ckt 02 at 400kv RS Akola	13-Jul-16	10:00	13-Jul-16	16:00	Daily	Quarterly Bay Maintenance and Testing Work	MSETCL	MSETCL	Akola - Wardha Ckt 02 will be in service
91	400 KV	Main Bus - I @ Lamboti	13-Jul-16	10:00	13-Jul-16	18:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	
92	765	TIE_ WARDHA_4 (Tie Bay-720) at A'bad	13-Jul-16	9:00	13-Jul-16	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
93	765	Wardha-II (Main bay 724) at Seoni	13-Jul-16	9:00	14-Jul-16	18:00	Conti.	AMP works (DCRM & Timing test of CB) at Seoni	MSETCL	WRTS-I	R
94	765	Wardha-II (Tie bay 723) at Seoni	13-Jul-16	9:00	14-Jul-16	18:00	Conti.	AMP works (DCRM & Timing test of CB) at Seoni	WRTS-I	WRTS-I	R
95	400KV	A bus & bus coupler @ Chakan	14-Jul-16	9:00	14-Jul-16	18:00	Daily	Annual testing & maintenance work.	MSETCL	MSETCL	
96	400KV	TBC @ New Koyna	14-Jul-16	8:30	14-Jul-16	17:30	Daily	Routine maintenance work	MSETCL	MSETCL	
97	400/220kv	315 MVA ICT-2 @ Lonikand	14-Jul-16	9:00	14-Jul-16	17:00	Daily	Bay maintenance	MSETCL	MSETCL	
98	400	400 kv Ramagundam-Chandrapur-2	14-Jul-16	8:00	15-Jul-16	15:00	D	FOR MAIN-II RELAY REPLACEMENT	SRPC	PGCIL	
99	765	Tie Bay of Wardha # 1 814 at Durg PS	14-Jul-16	9:00	15-Jul-16	18:00	Daily	Bay AMP works at Durg PS	WRTS-I	WRTS-I	R
100	400KV	Babhaleshtar-Dhule-I ckt.	15-Jul-16	9:00	15-Jul-16	17:00	Daily	Bay Maintenance work. R ph Unit Replacement work	MSETCL	MSETCL	400 kv Dhule-2 line.
101	400	400KV AURANGABAD(PG)-AURANGABAD(MSETCL) II	15-Jul-16	9:00	15-Jul-16	18:00	Daily	AMP	WRTS-I	WRTS-I	R
102	400	400KV BHILAI-KORADI	15-Jul-16	9:00	15-Jul-16	10:00	Daily	To take line reactor out at Bhilai end for Offline Dry out of Reactor Oil from 15.07.16 to 21.07.16. Line will taken in service without reactor at Bhilai end.	WRTS-I	WRTS-I	R
103	400KV	Bus B @ Lonikand II	15-Jul-16	9:00	15-Jul-16	18:00	Daily	Half yearly maintenance & Diagnostic testing	MSETCL	MSETCL	Load can be manage on A Bus
104	400KV	Waluj-Deenagar	15-Jul-16	11:00	15-Jul-16	18:00	Daily	replacement of damaged outpoint string of R ph at loc no 283 by agency.	MSETCL	MSETCL	400kv Bableshtar,APG-1&2,Bhusawal,Thaptitanda.
105	400KV	Parli - Lonikand Ckt-I	16-Jul-16	9:00	16-Jul-16	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL	-
106	765	765 KV Bus # 2 at Wardha	16-Jul-16	9:00	16-Jul-16	18:00	Daily	Bus Extension work for 765 KV Durg 3 & 4 at Wardha	WRTS-I	WRTS-I	C
107	400	400 KV Bus # 1 at Wardha	17-Jul-16	9:00	17-Jul-16	18:00	Daily	Bus Extension work for 400 KV Aurangabad 1 & 2 at Wardha	WRTS-I	WRTS-I	C
108	400	400KV DHARIWAL TPP-PARLI II	18-Jul-16	9:00	19-Jul-16	18:00	Daily	For insulator replacement works in NH / SH & Railway crossing for public safety.	WRTS-I	WRTS-I	C
109	400KV	Bus Coupler @ Kolhapur	18-Jul-16	10:00	18-Jul-16	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	
110	400	ICT2_1500MVA (Main Bay-425) at Aurangabad	18-Jul-16	9:00	18-Jul-16	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	R
111	220KV	BUS # 1 at SOLAPUR	18-Jul-16	9:00	18-Jul-16	18:00	Daily	To attend problem of bus isolator at Solapur	WRTS-I	WRTS-I	R
112	765	SWITCHABLE LR_765kv_ WARDHA 2_SEONI	18-Jul-16	7:00	19-Jul-16	16:00	Daily	Wardha-2 switchable LR for AMP works (DCRM & Timing test of CB) at Seoni. Line remain in service without line reactor.	WRTS-I	WRTS-I	R
113	765KV	BUS REACTOR_765KV_240MVAR_SOLAPUR	19-Jul-16	7:00	19-Jul-16	9:00	Daily	For Taking spare in service in place of BPH phase at Solapur	WRTS-I	WRTS-I	R
114	220	D/C Bableshtar – Ahmednagar	19-Jul-16	6:00	20-Jul-16	18:00	Conti.	Stringing of up-coming 765KV D/C Aurangabad – Padge Transmission Line	WRTS-I	MSETCL	C

Sr no.	485th OCC APPROVED OUTAGE No.	KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Remark
				Date	Time	Date	Time					
115	1	400	400Kv PUNE(GIS)-PUNE(TALEGOAN)_1 & 2	20-Jul-16	6:00	19-Aug-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML/ WRTS-I	WRTS-I	One ckt from one node
116	2	400	400kV WARDHA-MAUDA I & II	20-Jul-16	6:00	19-Aug-16	18:00	Daily	Online OPGW work & PID Testing . A/R to be kept in Non auto mode	WRTS-I	WRTS-I	
117	3	765	765kV SEONI-WARDHA I	20-Jul-16	6:00	19-Aug-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode. For installation of 48 OPGW cable at repeater station.	WRTS-I	WRTS-I	Either of Seoni-Wardha or Seoni-Bina may be availed
118	4	400	AURANGABAD(MSETCL)-PUNE(GIS) I & II	20-Jul-16	6:00	19-Aug-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML/ WRTS-I	WRTS-I	One ckt from one node
119	7	400	Solapur-Kolhapur-1&2	20-Jul-16	6:00	19-Aug-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML	WRTS-I	Either Karad-Kolhapur or Sholapur-Kolhapur to be availed
120	8	400	Solapur-Parli-1&2	20-Jul-16	6:00	19-Aug-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML	WRTS-I	Either one ckt of Parli(PG)-Sholapur) D/C or Parli(M)-Sholapur(M) may be availed.
121	11	400	ICT3_400/220kv_SOLAPUR	20-Jul-16	9:00	20-Jul-16	18:00	Daily	CSD COMMISSIONING WORKS at Solapur	WRTS-I	WRTS-I	
122	13	400	Tie Bay (402) Chakan/Padghe at Pune (Talegoan)	20-Jul-16	9:00	20-Jul-16	18:00	Daily	For AMP works	WRTS-I	WRTS-I	
123	14	765	765kV DURG PS -WARDHA_2	20-Jul-16	10:00	20-Jul-16	12:00	Daily	Line outaeg for restoration of R ph unit and sparing R spare Reactor at Wardha.	WRTS-I	WRTS-I	NLDC consent required
124	15	400	BUS REACTOR_400kV_80MVAR_KOLHAPUR	20-Jul-16	10:00	20-Jul-16	17:00	Daily	C Tan delta for Reactor Bushing at Kolhapur MSETCL	WRTS-I	MSETCL	
125	32	400	406 Bay - Auragabad-I Main Bay at Boisar	20-Jul-16	9:00	20-Jul-16	18:00	Daily	AMP	POWERGRID	WR-II	
126	58	400	Parli-Solapur	20-Jul-16	6:00	19-Aug-16	18:00	Daily	OPGW Work	MSETCL	MSETCL	Either one ckt of Parli(PG)-Sholapur) D/C or Parli(M)-Sholapur(M) may be availed.
127	59	400	Karad - Kolhapur-1	20-Jul-16	6:00	19-Aug-16	18:00	Daily	OPGW Work	MSETCL	MSETCL	Either Karad-Kolhapur or Sholapur-Kolhapur to be availed
128	60	400	Aurangabad-Babhaleshwar	20-Jul-16	6:00	19-Aug-16	18:00	Daily	OPGW Work	MSETCL	MSETCL	
129	61	400	Kalwa-Padgha ckt-1	20-Jul-16	8:00	25-Jul-16	18:00	Continuou s	Dismantling & erection of 2 nos. of towers & stringing between location 1110 - 1112 S/C Twin conductor	MSETCL	MSETCL	SLDC Maharashtra to manage the load
130	62	400	TBC @ Girwali	20-Jul-16	9:00	20-Jul-16	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL	
131	63	765	Tiroda - Koradi Line 2	20-Jul-16	6:00	20-Jul-16	18:00	Daily	Conductor repairing work	MEGPTCL	MEGPTCL	NLDC consent required
132	64	400 kV	400/220/33kv, 105MVA, 1 ph. Spare ICT unit at 400 RS Akola S/S	20-Jul-16	10:00	20-Jul-16	17:00	Daily	Quarterly Bay Maintenance and Testing Work	MSETCL	MSETCL	
133	65	765	765kV SEONI-WARDHA II & SWITCHABLE LR_765kV_WARDHA 2_SEONI	21-Jul-16	8:00	21-Jul-16	18:00	Daily	Commissioning of spare reactor with Wardha-II Line reactor at Seoni	WRTS-II WRTS-I	WRTS-I	NLDC consent required
134	68	765	765kV SEONI-WARDHA II	21-Jul-16	8:00	21-Jul-16	18:00	Conti.	Commissioning of spare reactor with Wardha-II Line reactor at Seoni	WRTS-I	WRTS-I	NLDC consent required
135	69	765	SWITCHABLE LR_765kV_WARDHA 2_SEONI	21-Jul-16	8:00	22-Jul-16	18:00	Conti.	Commissioning of spare reactor with Wardha-II Line reactor at Seoni	WRTS-I	WRTS-I	Depending on Voltage at 765kV Seoni
136	70	400	400Kv AURANGABAD(MSETCL)-PUNE(GIS) II	21-Jul-16	9:00	21-Jul-16	10:00	Daily	To attend oil leakage from line reactor radiator at Pune(GIS). Line will charged w/o reactor at Pune(GIS)	WRTS-I	WRTS-I	
137	71	400	400kV RAIPUR-WARDHA II	21-Jul-16	9:00	21-Jul-16	9:00	daily	Earthwire restoration work at loc no. 735 by Wardha	WRTS-I	WRTS-I	
138	73	400	SWITCHABLE LR_400kV_BOISAR1_AURANGABAD	21-Jul-16	7:00	21-Jul-16	16:00	Daily	Boisar-1 Line reactor for AMP Works at Aurangabad	WRTS-I	WRTS-I	
139	74	400	400KV Bus-I at Parli	21-Jul-16	10:00	21-Jul-16	18:00	Daily	For AMP works at Parli	WRTS-I	WRTS-I	

Sr no.	485th OCC APPROVED OUTAGE No.	KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Remark
				Date	Time	Date	Time					
140	84	400	409 Bay - Main Bay of ICT 1 at Boisar	21-Jul-16	8:00	21-Jul-16	12:00	Daily	AMP	POWERGRID	WR-II	
141	85	400	410 Bay - Main Bay of Tarapur 2 Line at Boisar	21-Jul-16	15:00	21-Jul-16	18:00	Daily	AMP	POWERGRID	WR-II	
142	89	400	Future ckt. No.I (Bay No-419) @ Warora	21-Jul-16	10:00	21-Jul-16	12:00	Daily basis	C & tan delta of Bus and line CT	MSETCL	MSETCL	
143	90	400	KARAD - JAIGAD -II	21-Jul-16	10:00	21-Jul-16	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	
144	91	400/220	315MVA ICT-I @ Lonikand	21-Jul-16	9:00	21-Jul-16	17:00	Daily	Half yearly bay maintenance	MSETCL	-	
145	92	400	Koyna Stage 4 – Lonikand @ stage IV	21-Jul-16	8:30	21-Jul-16	17:30	Daily	Routine Relay Teting work	MSETCL	MSETCL	
146	94	400	Bus-1 at Pune(Talegoan)	22-Jul-16	9:00	22-Jul-16	18:00	Daily	For Jumper tightening of "Kalwa Line" Bus Isolator at Pune (Talegoan)	WRTS-I	WRTS-I	
147	95	765	DURG PS1 & A'BAD(PG)1 (717) Tie Bay at Wardha	22-Jul-16	9:00	22-Jul-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I	NLDC consent required
148	100	400/220	315MVA ICT-I @ Girwali	22-Jul-16	9:00	22-Jul-16	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL	
149	102	400	SWITCHABLE LR 400kV BOISAR2 AURANGABAD	22-Jul-16	9:00	22-Jul-16	18:00	Daily	Boisar-2 Line reactor for AMP Works at Aurangabad	WRTS-I	WRTS-I	
150	103	400	Pune future Main bay (409) at Kolahapur (GIS)	22-Jul-16	10:00	22-Jul-16	17:00	Daily	CB Analyser kit trials	WRTS-I	WRTS-I	
151	120	400	125MVAR, Bus Reactor (Bay No-402, 403) @	22-Jul-16	9:00	22-Jul-16	16:00	Daily	C & Tan delta of winding and Bushing	MSETCL	MSETCL	
152	121	400	Deepngar-Khadka Ckt-2 @ Deepnagar	22-Jul-16	8:00	22-Jul-16	18:00	Daily	Routine Bay Maintenace & Diagnostic testing work of CT Tan-delta Monitoring.	MSETCL	MSETCL	
153	122	400	STN TF-III @ Chandrapur	22-Jul-16	8:00	22-Jul-16	18:00	Daily	1) Measurement of Tan delta & capacitance of CT's & CVT's . 2)Measurement of DCRM & Timing of	MSETCL	MSETCL	
154	123	220	Tarapur-Boisar S/C Line	23-Jul-16	7:00	24-Jul-16	18:00	Daily	Power Line Crossing for Stringing work of Navasari Boisar line at L.No-354-355	POWERGRID	WR-II	Tarapur consent required
155	124	400	Interconnector II @ Lonikand II	23-Jul-16	9:00	23-Jul-16	18:00	Daily	Half yearly maintenance & Diagnostic testing	MSETCL	MSETCL	SLDC comments:Rescheduled on 23-Jul-16
156	125	765	765 KV Seoni # 2 Main Bay 701 at Wardha	23-Jul-16	9:00	23-Jul-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I	NLDC consent required
157	126	765	765kV DURG PS -WARDHA 1	23-Jul-16	9:00	23-Jul-16	17:00	daily	AMP Work	WRTS-I	WRTS-I	
158	127	765	765kV_AURANGABAD 1_SOLAPUR line with Line Reactor at Sholapur	23-Jul-16	9:00	24-Jul-16	18:00	Conti.	ERECTION AND COMMISSIONING OF NGR at Solapur	WRTS-I	WRTS-I	
159	143	220	Tarapur-Boisar (MESTCL Khairapada) Line	23-Jul-16	7:00	24-Jul-16	18:00	Continues	Power Line Crossing of D/C line for stringing work of Navasari-Boisar Line (AP 350-351/0)	MESTCL	WR-II	23-Jul-16 to 24-Jul-16 approved by MSLDCas sat-sun due to low mumbai demand
160	144	220	Tarapur Borivali (MESTCL)	23-Jul-16	7:00	24-Jul-16	18:00	Continues	Power Line Crossing of D/C line for stringing work of Navasari-Boisar Line	MESTCL	WR-II	23-Jul-16 to 24-Jul-16 approved by MSLDCas
161	145	400	400Kv PUNE(GIS)-PUNE(TALEGOAN)_1	24-Jul-16	9:00	24-Jul-16	12:00	Daily	For Jumper tightening in Line Isolator at Pune (Talegoan) & Yard equipments jumper tighening work at PUNE(GIS)	WRTS-I WRTML	WRTS-I	
162	147	765	765 KV Seoni # 2 Tie Bay 702 at Wardha	24-Jul-16	9:00	24-Jul-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I	NLDC consent required
163	152	220	220KV Boisar - Boisar-I Line , Bay no-206 at Boisar	24-Jul-16	9:00	24-Jul-16	18:00	Daily	Line Equipment AMP	POWERGRID	WR-II	Ckt to be in service via transfer bay
164	155	765	765KV Bus Reactor Tie Bay at Dhule	25-Jul-16	7:00	25-Jul-16	18:00	Daily	For CSD Testing	BDTCL	BDTCL	NLDC consent required
165	156	220	D/C Jalna – Waluj	25-Jul-16	8:00	26-Jul-16	18:00	Conti.	Stringing of 765KV D/C Aurangabad – Padge Transmission Line	MSETCL	WRTS-I	SLDC comments:Permission from local SE- MSETCL Office required.Jalna staggering on Monday.

Sr no.	485th OCC APPROVED OUTAGE No.	KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Remark
				Date	Time	Date	Time					
166	157	765	ICT2_765/400kv_AURANGABAD	25-Jul-16	9:00	25-Jul-16	18:00	Daily	for CSD commissioning on Tie CB at Aurangabad	WRTS-I	WRTS-I	NLDC consent required
167	159	400	400kv BHADRAVATI-PARLI I	25-Jul-16	8:00	26-Jul-16	18:00	Daily	Replacement of Porcelain Insulators with Glass in N.H./HVDC Crossings.BVT-Parli-1 will be out of service during the period.Auto reclose shall be kept in Non auto mode for BVT-Dhariwal TPP II.	WRTS-I	WRTS-I	
168	162	400	Tie Bay (411) ICT-II at Pune (Talegoan)	25-Jul-16	9:00	25-Jul-16	18:00	Daily	For AMP works	WRTS-I	WRTS-I	
169	163	765	WARDHA_2 (Main Bay-712) at Aurangabad	25-Jul-16	9:00	25-Jul-16	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	NLDC consent required
170	169	400	Main Bay of Tarpur-Padghe- 1 at MESTCL Padghe	25-Jul-16	9:00	27-Jul-16	18:00	Contineous	Overhauling of Pneumatic Drive of all three poles of ckt Breaker	POWERGRID	WR-II	
171	175	400	Bus Coupler @ Talandge	25-Jul-16	10:00	25-Jul-16	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	
172	176	400/220	315MVA ICT-I @ KARAD	25-Jul-16	10:00	25-Jul-16	17:00	Daily	Quarterly. Maint. work	MSETCL	MSETCL	
173	177	765/400	1500 MVA ICT at APML Tiroda plant	25-Jul-16	6:00	25-Jul-16	18:00	Daily	MAINTENANCE & TESTING WORK	MEGPTCL	MEGPTCL	
174	178	400	New Koyna – Jaigad II	25-Jul-16	8:30	25-Jul-16	17:30	Daily	Routine maint & Routine Relay Teting work	MSETCL	MSETCL	
175	179	400 kV	Tie Bay 413 only of 400 kV Akola - Wardha ckt - 2	25-Jul-16	10:00	25-Jul-16	18:00	Daily	Quarterly Bay Maintenance and	MSETCL	MSETCL	
176	180	400 kV	400 kV Akola- Bhusawal Line	25-Jul-16	12:00	30-Jul-16	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola. A/R shall be kept in non auto mode.	MSETCL	MSETCL	
177	181	765	765KV Vadodara Line Reactor at Dhule(BDTCL) Switchable	26-Jul-16	7:00	26-Jul-16	16:00	Daily	For CSD Testing	BDTCL	BDTCL	NLDC consent required
178	183	765	Bus Reactor # 2 Tie Bay (711) at Wardha	26-Jul-16	9:00	26-Jul-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I	NLDC consent required
179	184	765	SOLAPUR_2 (Tie Bay-710) at Aurangabad	26-Jul-16	9:00	26-Jul-16	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	NLDC consent required
180	185	400	400Kv PUNE(GIS)-PUNE(TALEGOAN)_3	26-Jul-16	10:00	26-Jul-16	13:00	Daily	Yard equipments jumper tighening work at PUNE(GIS)	WRTS-I WRTML	WRTS-I	
181	193	400	Wardha-Koradi 2 (Bay No-413) at PGCIL Wardha end	26-Jul-16	10:00	26-Jul-16	15:00	Daily basis	CRM of CB and C & Tan delta of Line CVT	PGCIL	MSETCL	
182	194	400	409 Parli # 2 Main Bay at Wardha	27-Jul-16	9:00	27-Jul-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I	
183	195	765	LR_765kv_AURANGABAD 2_SOLAPUR along with Line	27-Jul-16	9:00	27-Jul-16	18:00	Conti.	ERECTION AND COMMISSIONING OF NGR at Solapur	WRTS-I	WRTS-I	NLDC consent required.
184	197	400	AURANGABAD(MSETCL)-PUNE(GIS) I & II	27-Jul-16	8:00	28-Jul-16	18:00	Conti.	Stringing of 400KV D/C Aurangabad - Boisar Transmission Line	WRTS-I/ Reliance	WRTS-I	
185	199	400	407_MAIN BAY_ICT#2 at SOLAPUR	27-Jul-16	9:00	28-Jul-16	11:00	Conti.	For SF6 leakage rectification works at Solapur	WRTS-I	WRTS-I	
186	200	765	Durg # 2 Main Bay (715) at Wardha	27-Jul-16	9:00	27-Jul-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I	NLDC consent required
187	201	400	Main Bay (412) ICT-II at Pune (Talegoan)	27-Jul-16	9:00	27-Jul-16	18:00	Daily	For AMP works	WRTS-I	WRTS-I	
188	213	400	GCR- HVDC Ckt. No.-I @ Chandrapur	27-Jul-16	8:00	27-Jul-16	18:00	Daily	1) Measurement of Tan delta &	MSETCL	MSETCL	
189	214	400 kV	Tie Bay 412 only of 400 Akola - Nandgaon Line at 400 kV Akola S/S	27-Jul-16	10:00	27-Jul-16	17:00	Daily	Quarterly Bay Maintenance and Testing Work	MSETCL	MSETCL	
190	215	400	Chandrapur II ckt2 (412 bay) @ Chandrapur Switching s/s	27-Jul-16	10:00	27-Jul-16	14:00	Daily	DCRM of main breaker and other allied bay maintenance work	MSETCL	MSETCL	

Sr no.	485th OCC APPROVED OUTAGE No.	KV	Element Name (as per Element List)	From		To		Basis	Reason	System	Agency	Remark
				Date	Time	Date	Time					
191	216	400	New Koyna –Jaigad I @ New koyna	27-Jul-16	8:30	27-Jul-16	17:30	Daily	Routine maint & Routine Relay Teting work	MSETCL	MSETCL	
192	219	765	ICT2_1500MVA (Main Bay-706) at Aurangabad	28-Jul-16	9:00	28-Jul-16	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	NLDC consent required
193	221	765	Aurangabad # 3 Main Bay (719) at Wardha	28-Jul-16	9:00	28-Jul-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I	NLDC consent required
194	224	400	Main Bay of Tarpur-Padghe- 2 at MESTCL Padghe	28-Jul-16	9:00	30-Jul-16	18:00	Contineous	Overhauling of Pneumatice Drive of all three poles of ckt Breaker	POWERGRID	WR-II	
195	226	400	Main Bus II @ Warora	28-Jul-16	10:00	28-Jul-16	17:00	Daily basis	C & tan delta of Bus CVT	MSETCL	MSETCL	
196	227	400	Spare ICT bay @ Lonikand II	28-Jul-16	9:00	28-Jul-16	18:00	Daily	Half yearly maintenance & Diagnostic testing	MSETCL	MSETCL	
197	228	400	400Kv PUNE(GIS)-PUNE(TALEGOAN)_4	29-Jul-16	10:00	29-Jul-16	13:00	Daily	Yard equipments jumper tighening work at PUNE(GIS)	WRTS-I WRTML	WRTS-I	
198	229	400	400KV WARDHA-PARLI II	29-Jul-16	10:00	29-Jul-16	18:00	Daily	For AMP works of line terminating equipments at Parli	WRTS-I	WRTS-I	
199	233	400	412_MAIN BAY_KARAD LINE at SOLAPUR	29-Jul-16	9:00	30-Jul-16	18:00	Conti.	For SF6 leakage rectification works at Solapur	WRTS-I	WRTS-I	
200	234	765	Bus Reactor # 1 Tie Bay (708) at Wardha	29-Jul-16	9:00	29-Jul-16	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I	NLDC consent required
201	238	400	Tarpur-Padghe Line-1	29-Jul-16	7:00	30-Jul-16	18:00	Continues	Power Line Crossing of D/C line for	POWERGRID	WR-II	Taps 3&4 consent
202	239	400	Tarpur-Padghe Line-2	29-Jul-16	7:00	30-Jul-16	18:00	Continues	Power Line Crossing of D/C line for stringing work of Navasari-Boisar Line (AP 344 and AP 345)	POWERGRID	WR-II	Taps 3&4 consent required. PGCIL to take up with NPCIL in advance.
203	244	400	Deepnagar-Thaptitanda Ckt @ Deepnagar	29-Jul-16	8:00	29-Jul-16	18:00	Daily	Routine Bay Maintenace & Diagnostic testing work of CT Tan-delta Monitoring.	MSETCL	MSETCL	
204	245	400	400Kv BHADRAVATI-DHARIWAL TPP II	30-Jul-16	8:00	31-Jul-16	18:00	Daily	Replacement of Porcelain Insulators with Glass in N.H./HVDC Crossings.BVT-DWL-Parli-2 will be out	WRTS-I	WRTS-I	
205	246	400	400Kv PUNE(GIS)-PUNE(TALEGOAN)_2	30-Jul-16	9:00	30-Jul-16	17:00	Daily	For Jumper tightening of in Line Isolator at Pune (Talegoan) & Yard	WRTS-I WRTML	WRTS-I	
206	248	400	400Kv PARLI-PUNE(GIS)_1	30-Jul-16	8:00	30-Jul-16	18:00	Daily	For attending line defects by Pune TLM & Yard equipments jumper tighening work at PUNE(GIS)	WRTS-I	WRTS-I	
207	249	400	Main Bay (407) Pune GIS-II at Pune (Talegoan)	30-Jul-16	9:00	30-Jul-16	13:00	Daily	For AMP work in CT and CB	WRTS-I	WRTS-I	
208	255	400	BBLR- Aux Bus @ Babhaleshwar	30-Jul-16	8.00	30-Jul-16	18.00	Daily	Bay Maintenance work. Relay / CB / CT Testing	MSETCL	MSETCL	
209	256	765	ICT2_1500MVA & DHULE (Tie Bay-705) at Aurangabad	31-Jul-16	9:00	1-Aug-16	18:00	Daily	For AMP Works at Aurangabad	WRTS-I	WRTS-I	NLDC consent required
210	258	400	400Kv PARLI-PUNE(GIS)_2	31-Jul-16	8:00	31-Jul-16	18:00	Daily	For attending line defects by Pune TLM & For AMP works of line terminating equipments at Parli & Yard equipments jumper tighening work at PUNE(GIS)	WRTS-I	WRTS-I	
211	260	220	220KV Boisar - Boisar-II Line , Bay no-211 at Boisar	31-Jul-16	9:00	31-Jul-16	18:00	Daily	Line Equipment AMP	POWERGRID	WR-II	