

Maharashtra State Load Despatch Centre

Monthly Outage list approved in WRLDC OCCM for the Month of SEP' 2023

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continu on	Reason	From		To	Remarks	
1	1	PLANNED	OCC_570	MSLDC_OUTAGE	MAIN BAY - 400KV/220KV PADGHE- JCT-3 AND PADGHE - 400KV - BUS 1 at PADGHE - 400KV	C	1.Replacement of HV CB under LES Scheme. 2.A & B Bus PG isolator Maintenance Work. 3.JCT HV Side will be in service through TBC.	30/ Aug/23	09:00	8/Sep/23	18:00	Weather condition should be clear.
2	10	PLANNED	OCC_570	POWERGRID_WR1	400KV-KOLHAPUR-MS-SOLAPUR-2	D	Line terminal equipments AMP at 765kV Solapur Substation	1/Sep/23	8:00	1/Sep/23	16:00	Line terminal equipments AMP at 765kV Solapur Substation
3	11	PLANNED	OCC_570	POWERGRID_WR1	400KV-KOLHAPUR-MS-SOLAPUR-2 L/R@ SOLAPUR - 400KV	D	Line Reactor AMP & PRD oil leakage attending works at 765kV Solapur Substation.	1/Sep/23	8:00	1/Sep/23	16:00	Line Reactor AMP & PRD oil leakage attending works at 765kV Solapur Substation.
4	34	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-RGPPL-NEW KOYNA-1	D	Diagnostic testing & Relay testing work , Routine maint. Work	1/Sep/23	08:00	1/Sep/23	17:00	---
5	35	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-2	D	Outage required for taking outage on 220kV Bus section 1	1/Sep/23	08:00	1/Sep/23	20:00	220kV Bus section outage required for making arrangement of overhead bus jumpering for erection of hybrid pass as bus sectionalizer.
6	36	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-EKTUNI-BABLISHWAR-1	D	Main I/II relay testing,CB DCRM and timing and bay maintenance work	1/Sep/23	09:00	1/Sep/23	18:00	400 KV Ektuni II, 400 KV Dhule I and II, 400 KV Bhusawal,400 KV Waluj will be in service
7	37	PLANNED	OCC_570	MEGPTCL	MAIN BAY - 765KV/400KV KORADI-III- JCT-1 AND KORADI-III - 400KV - BUS 1 at KORADI-III - 400KV	D	Annual Maintenance of CB at Koradi-III SS.	1/Sep/23	09:00	1/Sep/23	18:00	Bay Outage.
8	44	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	D	PID testing work. A/R Non Auto mode. Line will be in service.	1/Sep/23	09:00	2/Sep/23	18:00	-
9	45	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	for PID work. shifting of auto reclose switch to non auto mode.	1/Sep/23	11:00	3/Sep/23	15:00	for PID work.
10	46	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KALIWA-PUNE-PG-1	D	PID detected weak strings replacement work, Conductor replacement between span in loc 33-34	1/Sep/23	07:00	4/Sep/23	18:00	-
11	48	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	For PID Work/Fixing bird guard, Shifting of auto reclose switch to non auto mode.	1/Sep/23	08:00	6/Sep/23	18:00	---
12	51	PLANNED	OCC_570	POWERGRID_WR1	400KV-PARLI NEW-PARLI-M-1	C	For ongoing project of "Upgradation of 400kV Line Bays (02 Nos) of Parli (PG) Idell at Parli (MSETCL) from existing current rating of 2000A to 3150A to suit the	1/Sep/23	7:00	23/Sep/23	18:00	for Re-conductoring work
13	60	PLANNED	OCC_570	POWERGRID_WR1	400KV-KOLHAPUR GIS-Mapusa-1	D	For Reconductoring work of Kolhapur(PG)- Kolhapur(MSETCL)#2	1/Sep/23	8:00	15/Sep/23	18:00	For Reconductoring work of Kolhapur(PG)-Kolhapur(MSETCL)#2
14	61	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-BABLISHWAR-PADGHE-1	D	Only AR will be in Non Auto	1/Sep/23	08:00	16/Sep/23	18:00	Only AR will be in Non Auto
15	62	PLANNED	OCC_570	POWERGRID_WR1	765KV-WARDHA-AURANGABAD-2	C	For Samrudhi Diversion Works (New Construction Works)	1/Sep/23	7:00	20/Sep/23	18:00	Outage
16	63	PLANNED	OCC_570	POWERGRID_WR1	765KV-WARDHA-AURANGABAD-1	C	For Samrudhi Diversion Works(New Construction works)	1/Sep/23	7:00	20/Sep/23	18:00	
17	73	PLANNED	OCC_570	POWERGRID_WR1	400KV-KOLHAPUR-MS-KOLHAPUR GIS-2	C	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV- KOLHAPUR-MS-KOLHAPUR GIS-1	1/Sep/23	7:00	30/Sep/23	18:00	
18	86	PLANNED	OCC_570	POWERGRID_WR1	400KV-KOLHAPUR-MS-KOLHAPUR GIS-2	C	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV- KOLHAPUR-MS-KOLHAPUR GIS-1	1/Sep/23	8:00	30/Sep/23	18:00	For Stringing in multi circuit towers of Kolhapur- Kolhapur#2, outage will require on Kolhapur- Mapusa#1
19	108	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-BABLISHWAR-PADGHE-2	D	Installation 48F OPGW cable on Padghe II line	1/Sep/23	08:00	30/Sep/23	19:00	MITCL is planning to install 48F OPGW in live line condition. Hence, we request to issue permission to work (PTW) Auto reclose in non-auto mode 400kV Bablaleshwer- Padghe ckt II
20	109	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-PARLI-OSMANABAD-M-1	D	PID testing hotline works	1/Sep/23	09:00	30/Sep/23	17:30	--
21	110	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-PARLI-PARLI-M-2	D	PID Testing hotline Works	1/Sep/23	09:00	30/Sep/23	17:30	--
22	111	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-PARLI-M-SOLAPUR-M-1	D	PID testing work. A/R Non Auto mode. Line will be in service.	1/Sep/23	09:00	30/Sep/23	18:00	AR in Non-auto mode
23	112	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	PID testing work. A/R Non Auto mode. Line will be in service.	1/Sep/23	09:00	30/Sep/23	18:00	--
24	113	PLANNED	OCC_570	WTPL	400KV-KOLHAPUR-MS-SOLAPUR-2	D	AR disable for replacement of faulty insulator in live line method.	1/Sep/23	9:00	30/Sep/23	18:00	AR disable
25	114	PLANNED	OCC_570	WTPL	400KV-KOLHAPUR-MS-ALKUD-1	D	AR disable for replacement of faulty insulator in live line method.	1/Sep/23	9:00	30/Sep/23	18:00	AR disable
26	115	PLANNED	OCC_570	WTPL	400KV-ALKUD-SOLAPUR-1	D	AR disable for replacement of faulty insulator in live line method.	1/Sep/23	9:00	30/Sep/23	18:00	AR disable
27	116	PLANNED	OCC_570	WTPL	400KV-PUNE-GIS-PUNE-PG-1	D	AR disable for replacement of faulty insulator in live line method.	1/Sep/23	9:00	30/Sep/23	18:00	AR disable
28	117	PLANNED	OCC_570	WTPL	400KV-PUNE-GIS-PUNE-PG-2	D	AR disable for replacement of faulty insulator in live line method.	1/Sep/23	9:00	30/Sep/23	18:00	AR disable
29	118	PLANNED	OCC_570	WTPL	400KV-PUNE-GIS-PUNE-PG-3	D	AR disable for replacement of faulty insulator in live line method.	1/Sep/23	9:00	30/Sep/23	18:00	AR disable
30	119	PLANNED	OCC_570	WTPL	400KV-PUNE-GIS-PUNE-PG-4	D	AR disable for replacement of faulty insulator in live line method.	1/Sep/23	9:00	30/Sep/23	18:00	AR disable
31	131	PLANNED	OCC_570	POWERGRID_WR1	WARDHA - 400KV - BUS 3	D	Erection of Bus earth switch 43S89BE1 and its alignment (construction outage)	2/Sep/23	7:00	2/Sep/23	20:00	Erection of Bus earth switch 43S89BE1 and its alignment (construction outage)
32	133	PLANNED	OCC_570	POWERGRID_WR1	400KV-AURANGABAD-BOISAR-2	D	Reactor AMP Work.	2/Sep/23	8:00	2/Sep/23	16:00	
33	134	PLANNED	OCC_570	POWERGRID_WR1	400KV-AURANGABAD-BOISAR-2 L/R@ AURANGABAD - 400KV	D	Reactor AMP Work	2/Sep/23	8:00	2/Sep/23	16:00	
34	145	PLANNED	OCC_570	POWERGRID_WR2	220KV-BOISAR-PANCHALI-1	D	AMP WORKS OF BAY AND TERMINAL EQUIPMENT	2/Sep/23	9:00	2/Sep/23	17:30	PG-WR2- BOISAR
35	158	PLANNED	OCC_570	MSLDC_OUTAGE	LONIKHAND-II - 400KV - BUS 2	D	RIS Jumpering work	2/Sep/23	06:00	2/Sep/23	17:00	-
36	159	PLANNED	OCC_570	MSLDC_OUTAGE	BUS COUPLER BAY - LONIKHAND - 400KV - BUS 1 AND LONIKHAND - 400KV - BUS 2 at LONIKHAND - 400KV	D	PG ISO Maint, DT Work & Bay Maintenance	2/Sep/23	08:00	2/Sep/23	18:00	NIL

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuos	Reason	From	To	Remarks		
37	161	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KALWA-PADGHE-1	C	For tapping of 400KV Kalwa-Padgha-I (at Loc no. 1113) on 400KV Kalwa-Kharghar Line (Loc no. 167-168) for HTLS of 400KV Kalwa-Padgha-I line	2/Sep/23	20:00	3/Sep/23	7:00	After above arrangement the 400KV Padgha-Kharghar-Kalwa line will be established temporarily and will remain in existence for approximately 45 Days.
38	162	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KALWA-KHARGHAR-1	C	For tapping of 400KV Kalwa-Padgha-I (at Loc no. 1113) on 400KV Kalwa-Kharghar Line (Loc no. 167-168) for HTLS of 400KV Kalwa-Padgha-I line between loc no. 1114 to 1148 (about 8 km).	2/Sep/23	20:00	3/Sep/23	7:00	After above arrangement the 400KV Padgha-Kharghar-Kalwa line will be established temporarily and will remain in existence for approximately 45 Days.
39	163	PLANNED	OCC_570	MSLDC_OUTAGE	HVDC 500KV CHANDRAPUR HVDC POLE 1	C	Installation,testing & commissioning of newly supplied Variable frequency drive on HVDC Pole-1	2/Sep/23	16:00	3/Sep/23	07:00	HVDC P-1 Motor-2 VFD became faulty & run on Bypass, hence newly supplied VFD need to be installed so as motor work smoothly during any supply fluctuations.
40	165	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KALWA-KHARGHAR-1	C	For bunching between 400KV Kalwa-Talegaon & 400KV Kalwa-Kharghar Line between Loc no. 153-154 for erection of newly proposed 2 nos. of tower in between Loc no. 195-197 for MMRDA Katol Naka Bridge.	3/Sep/23	0:15	3/Sep/23	7:00	1)Simultaneously outage will be availed on 400KV Kalwa-Talegaon Line. 2) The arrangement will be kept for 15 days
41	166	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KALWA-PUNE-PG-1	C	For bunching between 400KV Kalwa-Talegaon & 400KV Kalwa-Kharghar Line between Loc no. 153-154 for erection of newly proposed 2 nos. of tower in between Loc no. 195-197 for MMRDA Katol Naka Bridge.	3/Sep/23	0:15	3/Sep/23	7:00	1)Simultaneously outage will be availed on 400KV Kalwa-Kharghar Line. 2) The arrangement will be kept for 15 days
42	173	PLANNED	OCC_570	MSLDC_OUTAGE	KALWA - 400KV - BUS 2	D	400 KV B bus maintenance, Jumper connection for 167MVA Spare ICT & Charging of Spare ICT .	3/Sep/23	8:00	3/Sep/23	18:00	1) 400KV B Bus has following elements: 600 MVA ICT II, 500MVA ICT III & 400KV Kalwa Padgha II & 400 KV Kalwa Talegaon.
43	175	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	D	(1) CT testing work (2) Bay maintenance work. (3) Hardware tightening & fitting work.	3/Sep/23	09:00	3/Sep/23	18:00	--
44	190	PLANNED	OCC_570	POWERGRID_WR1	400KV-ALKUD-SOLAPUR-1	D	Line terminal equipments AMP at 765kV Solapur Substation.	4/Sep/23	8:00	4/Sep/23	16:00	
45	191	PLANNED	OCC_570	POWERGRID_WR1	400KV-ALKUD-SOLAPUR-1 L/R# SOLAPUR - 400KV	D	Line Reactor AMP works at 765kV Solapur Substation.	4/Sep/23	8:00	4/Sep/23	16:00	Line Reactor AMP works at 765kV Solapur Substation.
46	212	PLANNED	OCC_570	POWERGRID_WR1	765KV-PUNE-PG-SOLAPUR-1	D	Reactor spare change over Work. Line outage proposed as per RLDC requirement.	4/Sep/23	10:00	4/Sep/23	15:00	Hot Spare tp be removed from service .
47	213	PLANNED	OCC_570	POWERGRID_WR1	765KV-PUNE-PG-SOLAPUR-1 L/R# PUNE-PG - 765KV	D	For Spare Change Over, Spare unit shall taken in service. Last date of spare change over done on 12/05/2023	4/Sep/23	10:00	4/Sep/23	15:00	Hot Spare tp be removed from service .
48	220	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-TAPTHITHANDA-EKTUNI-1	D	For attending the works/defects observed during monkey patrolling work at loc no 01 and other locations	4/Sep/23	08:00	4/Sep/23	18:00	Work to be carried out by Agency
49	221	PLANNED	OCC_570	MSLDC_OUTAGE	WARORA - 400KV - BUS 1	D	Routine maintenance and diagnostic testing such as CVT tan delta & maintenance work	4/Sep/23	09:00	4/Sep/23	17:00	1) 400KV MAIN BUS-2 WILL BE IN SERVICE. 2) 400KV,125MVAR reactor kept off position during outage.
50	222	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	1.For Replacement of Flashover Disc. 2.Diagnostic testing of Line Bay at Badnera S/s.	4/Sep/23	09:00	4/Sep/23	17:00	--
51	223	PLANNED	OCC_570	MEGTCL	TIE BAY - 765KV / 400KV KORADI-III-ICT-1 AND FUTURE at KORADI-III - 400KV	D	Annual Maintenance of CB at Koradi-III SS.	4/Sep/23	09:00	4/Sep/23	18:00	Bay Outage.
52	224	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPUR-II-2	D	Diagnostic testing and allied bay maintenance work	4/Sep/23	10:00	4/Sep/23	17:00	Diagnostic testing and allied bay maintenance work
53	225	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-TAPTHITHANDA-EKTUNI-1	D	Diagnostic Testing and Routine Maintenance Work.	4/Sep/23	10:00	4/Sep/23	18:00	400KV Ektuni-Thapitanda Ckt-II will be in service.
54	226	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-WARDHA-M-1	D	Routine line maintenance work	4/Sep/23	10:00	4/Sep/23	18:00	NA
55	237	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-RGPTPL-NAGOTHANE-1	C	Earthwire Replacement work	4/Sep/23	08:00	5/Sep/23	17:00	----
56	242	PLANNED	OCC_570	MSLDC_OUTAGE	BUS COUPLER BAY - BABLESHWAR - 400KV - BUS 1 AND BABLESHWAR - 400KV - BUS 2 at BABLESHWAR - 400KV	C	CB pole overhauling work	4/Sep/23	09:00	7/Sep/23	18:00	400 KV Main Bus I and II will be separated
57	243	PLANNED	OCC_570	MSLDC_OUTAGE	Tie bay (405) of Deepnagar line @ Tapitanda (Element not found)	C	Circuit breaker mechanism overhauling work by M/s CGL.	4/Sep/23	10:00	7/Sep/23	18:00	C outage required for Cb mechanism overhauling work
58	244	PLANNED	OCC_570	MSLDC_OUTAGE	NAGOTHANE - 400KV - TRANSFER BUS 1	C	CB replacement work	4/Sep/23	08:00	10/Sep/23	17:00	TBC will be out of service
59	247	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	D	PID testing work. A/R Non Auto mode. Line will be in service.	4/Sep/23	09:00	30/Sep/23	18:00	-
60	256	PLANNED	OCC_570	POWERGRID_WR1	400KV-CHANDRAPUR-BHADRAWATI-3	D	Attending CVT Oil leakage. AR to be kept in non Auto mode for 400KV-CHANDRAPUR-BHADRAWATI-4	5/Sep/23	7:00	5/Sep/23	18:00	
61	257	PLANNED	OCC_570	POWERGRID_WR1	PARLI-M - 400KV - BUS 1	D	For erection of 89A isolator of 400KV New Parli- Parli-M-1 at msctcl girwali	5/Sep/23	7:00	5/Sep/23	18:00	For erection of 89A isolator of 400KV New Parli- Parli-M-1 at msctcl girwali
62	261	PLANNED	OCC_570	POWERGRID_WR1	MAIN BAY OF 400KV-KOLHAPUR-MS-ALKUD-1 AND KOLHAPUR-MS - 400KV - BUS 1 @KOLHAPUR-MS - 400KV at KOLHAPUR-MS - 400KV	D	Bay AMP	5/Sep/23	8:00	5/Sep/23	16:00	Outage required on CB only. Line can be kept in service through TBC CB.
63	293	PLANNED	OCC_570	MSLDC_OUTAGE	KARAD - 400KV - BUS 1	D	Dismantling of existing Bus-II CVT & Erection commissioning of new Bus-II CVT along with Bus Isolator & main Bus-II tightening work.	5/Sep/23	06:01	5/Sep/23	18:01	
64	294	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-TAPTHITHANDA-EKTUNI-2	D	For attending the works/defects observed during monkey patrolling work at loc no 01 and other locations	5/Sep/23	08:00	5/Sep/23	18:00	Work to be attended by Agency
65	295	PLANNED	OCC_570	MEGTCL	MAIN BAY - 400KV-KORADI-II-KORADI-III-4 AND KORADI-III - 400KV - BUS 2 at KORADI-III - 400KV	D	Annual Maintenance of CB at Koradi-III SS.	5/Sep/23	09:00	5/Sep/23	18:00	Bay Outage.
66	296	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	Routine line maintenance work	5/Sep/23	10:00	5/Sep/23	18:00	NA
67	303	PLANNED	OCC_570	WRSS XX(A)- Adani	765KV/400KV LAKADIA-ICT-1	D	For Control Switching Device (CSD)fine tuning in ICT-1 (765/400KV ICT-1) Circuit Breaker(Bay 404 Main CB and Bay 405 Tie CB) . Note: Multiple operations will cooured during CSD Commissioning.	5/Sep/23	10:00	6/Sep/23	18:00	765/400KV ICT-1 Outage
68	304	Planned	OCC_570	MSLDC_OUTAGE	DHULE-MS - 400KV B/R 1	C	MTAMC Project work: Retrofitting of REF Protection relay, Master trip relays etc. This work is carry out in presence of SIMENS and PowerGrid personnel.	5/Sep/23	08:00	6/Sep/23	18:00	80MVA Bus Reactor bay with protection system is the property of PowerGrid. MTAMC project work execution will be carry out in presence of PowerGrid Personnel.

Sr.No.	OCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuos	Reason	From		To		Remarks
69	307	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	for PID work. shifting of auto reclose switch to non auto mode.	5/Sep/23	11:00	7/Sep/23	15:00	for PID work.
70	322	PLANNED	OCC_570	POWERGRID_WR1	PARLI-M - 400KV - BUS 2	D	For erection of 89B isolator of 400KV New Parli- Parli-M-1 at musel girwali	6/Sep/23	7:00	6/Sep/23	18:00	For erection of 89B isolator of 400KV New Parli- Parli-M-1 at musel girwali
71	358	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-PARLI-OSMANABAD-M-1	D	Line , 5/Stn Maintenance	6/Sep/23	09:00	6/Sep/23	17:30	--
72	359	PLANNED	OCC_570	MSLDC_OUTAGE	132KV-PENCH-KANHAN-1	D	Routine Maintenance work	6/Sep/23	09:00	6/Sep/23	18:00	NA
73	360	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-SOLAPUR-JEUR-1	D	Outage is required for Quarterly Maintenance	6/Sep/23	10:00	6/Sep/23	17:00	Quarterly Maintenance
74	361	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-TAPTHITHANDA-EKTUNI-2	D	Diagnostic Testing and Routine Maintenance Work.	6/Sep/23	10:00	6/Sep/23	18:00	400KV Ektuni-Thaptitanda Ckt-I will be in service.
75	366	PLANNED	OCC_570	RGPTL	400KV-RGPTL-NAGOTHANE-1	D	Rectification of line isolator and earth switch operational issues and feedback issues.	6/Sep/23	8:00	7/Sep/23	18:00	For attending operational and feedback issues as earlier outage was deferred by
76	370	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-RGPTL-NAGOTHANE-2	C	String insulators replacement	6/Sep/23	08:00	7/Sep/23	17:00	---
77	381	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-PARLI-M-SOLAPUR-M-1	D	(1) Main-1 distance relay testing work. (2) Bay maintenance work. (3) Hardware tightening & fitting work	7/Sep/23	09:00	7/Sep/23	18:00	--
78	388	PLANNED	OCC_570	POWERGRID_WR1	400KV-TARAPUR 3&4-PADGHE-1	D	AMP of 420L	7/Sep/23	8:00	7/Sep/23	16:00	AMP of 420L
79	414	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KARJAT-LONIKHAND-II-1	D	Line Reactor testing work	7/Sep/23	06:00	7/Sep/23	17:00	-
80	415	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work.	7/Sep/23	08:00	7/Sep/23	18:00	---
81	417	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-LONIKHAND-CHAKAN-1	D	Overhauling of Electrical mechanism of 89B and 89C PG isolators. Routine Maintenance. And DT .	7/Sep/23	10:00	7/Sep/23	18:00	-
82	420	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-BOISAR-BORIVALI-1	D	For replacement of old hardware at critical location along the line.	7/Sep/23	08:00	8/Sep/23	17:00	Simultaneously outage is required on 220KV Borivali-Tarapur Line For replacement of old hardware at critical location along the line & both lines are on same M/C Tower
83	421	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-2	D	Routine line maintenance and insulator cleaning work	7/Sep/23	08:00	8/Sep/23	18:00	400KV Ektuni ckt 1&61,400kv Bhusawal,400kv Aurangabad and Dhule I will be in service
84	422	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KOYNABAD STAGE IV- LONIKHAND-1	C	Restringing of Conductor between Loc No 90-93 Due to low sag clearance	7/Sep/23	08:00	8/Sep/23	18:00	Restringing of Conductor between Loc No 90-93 Due to low sag clearance
85	423	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-TARAPUR 1-2-BORIVALI-1	D	For replacement of old hardware at critical location along the line.	7/Sep/23	08:00	8/Sep/23	18:00	Simultaneously outage is required on 220KV Borivali-PGCL. Line for safety purpose.
86	424	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-1	D	Only AR will be in Non Auto	7/Sep/23	08:00	8/Sep/23	18:00	Only AR will be in Non Auto
87	436	PLANNED	OCC_570	MSLDC_OUTAGE	JEJURI - 400KV - BUS 1	D	For RRS jumpering work	8/Sep/23	09:00	8/Sep/23	18:00	400 KV Main Bus-2 will continue to remain in service.
88	479	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-2	D	Outage required for taking outage on 220kV Bus section 1	8/Sep/23	08:00	8/Sep/23	20:00	220kV Bus section outage required for making arrangement of overhead bus jumpering for erection of hybrid pass as bus sectionaliser.
89	480	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	For Replacement of Flashover Disc by Hot Line Method. Shifting of auto reclose switch to non auto mode.	8/Sep/23	09:00	8/Sep/23	17:00	Hot Line Work
90	481	PLANNED	OCC_570	MEGPTCL	MAIN BAY - 765KV/400KV KORADI-III- I&2 AND KORADI-III - 400KV - BUS 1 at KORADI-III - 400KV	D	Annual Maintenance of CB at Koradi-III S&S.	8/Sep/23	09:00	8/Sep/23	18:00	Buy Outage.
91	484	PLANNED	OCC_570	RGPTL	400KV-RGPTL-NEWKOYNABAD-1	D	Rectification of line isolator and earth switch operational issues and feedback issues.	8/Sep/23	8:00	9/Sep/23	18:00	For attending operational and feedback issues
92	488	PLANNED	OCC_570	MSLDC_OUTAGE	BUS COUPLER BAY - KHARGHAR - 400KV - BUS 1 AND KHARGHAR - 400KV - BUS 2 at KHARGHAR - 400KV	C	Breaker Mechanism Overhauling work	8/Sep/23	08:00	10/Sep/23	18:00	CB mechanism overhauling is pending since long and required mechanism overhauling for healthy operation of CB in this critical substation
93	489	Planned	OCC_570	MSLDC_OUTAGE	400KV-KALWA-PADGHE-1	C	Replacement of existing conductor by HTLS conductor	8/Sep/23	19:00	10/Sep/23	18:30	Replacement of existing conductor by HTLS conductor
94	490	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KHARGHAR-PUNE-PG-1	D	PID detected weak strings replacement work, Conductor replacement between span in loc 33-34	8/Sep/23	07:00	11/Sep/23	18:00	-
95	491	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	For PID Work/Fixing bied guard. Shifting of auto reclose switch to non auto mode.	8/Sep/23	08:00	12/Sep/23	18:00	---
96	499	PLANNED	OCC_570	POWERGRID_WR2	400KV/220KV BOISAR-I&2-1	D	AMP DIA TO BE KEPT OPEN	9/Sep/23	7:00	9/Sep/23	21:00	PG-WR2- BOISAR
97	500	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-PADGHE HVDC-PADGHE-2	D	1.Replacement of 7 Core CT CGL Make of all phase. 2.Bay Maintenance Work.	9/Sep/23	08:00	9/Sep/23	23:00	Weather condition should be clear.
98	501	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-EKTUNI-BABLESHWAR-1	D	Line Maintenance and Diagnostic Testing work.	9/Sep/23	09:30	9/Sep/23	18:00	400KV Ektuni-Bhambaleswar Ckt-II will be in service
99	525	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-BOISAR-BORIVALI-1	D	Replacement of old hardware at critical location.	9/Sep/23	05:00	9/Sep/23	18:00	Simultaneously outage is required on 220kV Borivali-Tarapur for same work & both lines are on same M/C Tower.
100	526	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	D	Routine Line maintenance work LBB relay testing	9/Sep/23	08:00	9/Sep/23	18:00	400KV Padghe II will be in service
101	527	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-TARAPUR 1-2-BORIVALI-1	D	Replacement of old hardware at critical location.	9/Sep/23	05:00	10/Sep/23	18:00	outage is required on 220kV Borivali-PGCL for same work & both lines are on same M/C Tower.
102	528	PLANNED	OCC_570	WTPL	400KV-PUNE-GIS-PUNE-PG-1	D	Annual Maintenance	9/Sep/23	8:00	11/Sep/23	18:00	Line outage
103	529	PLANNED	OCC_570	WTPL	400KV-PUNE-GIS-PUNE-PG-2	D	Annual Maintenance	9/Sep/23	8:00	11/Sep/23	18:00	Line outage
104	530	PLANNED	OCC_570	WTPL	400KV-PUNE-GIS-PUNE-PG-3	D	AR disable for replacement of annual maintenance in400KV-PUNE-GIS-PUNE-PG-1 & 2	9/Sep/23	8:00	11/Sep/23	18:00	AR disable
105	531	PLANNED	OCC_570	WTPL	400KV-PUNE-GIS-PUNE-PG-4	D	AR disable for replacement of annual maintenance in400KV-PUNE-GIS-PUNE-PG-1 & 2	9/Sep/23	8:00	11/Sep/23	18:00	AR disable
106	533	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	C	CB pole overhauling work	9/Sep/23	08:00	12/Sep/23	18:00	400 KV Padghe I will be in service through TBC
107	534	PLANNED	OCC_570	WTPL	400KV-KHARGHAR-PUNE-PG-1	C	Reorientation of line due to expansion of MIDC road around the Pune (PG) Talegaon substation.	9/Sep/23	8:00	19/Sep/23	18:00	Line outage

Sr.No	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From		To		Remarks
108	535	PLANNED	OCC_570	WTPL	220KV-TALEGAON-PUNE-PG-1	C	Line crossing - Stringing of 400KV - KHARGHAR - PUNE - PG - 1	9/Sep/23	8:00	19/Sep/23	18:00	Line outage
109	536	PLANNED	OCC_570	WTPL	220KV-TALEGAON-PUNE-PG-2	C	Line crossing - Stringing of 400KV - KHARGHAR - PUNE - PG - 1	9/Sep/23	8:00	19/Sep/23	18:00	Line outage
110	537	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	for PID work, shifting of auto reclose switch to non auto mode.	9/Sep/23	11:00	30/Sep/23	15:00	for PID work.
111	543	PLANNED	OCC_570	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-4	D	For AMP Work	10/Sep/23	8:00	10/Sep/23	16:00	For AMP Work
112	548	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-BOISAR-BORIVALI-1	D	1) Replacement of old hardware at critical location. 2) Also at 220KV Borivali S/stn Replacement of Wave Trap will be done as The existing Wave Trap Capacity is 1250 Amps, Bay Capacity is 2000 Amps. As such, 2000 Amp Wave Trap has to be installed.	10/Sep/23	05:00	10/Sep/23	18:00	Simultaneously outage is required on 220kV Borivali-Tarapur for same work & both lines are on same M/C Tower.
113	549	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-BABLIHAR-PADGHE-2	D	Routine Line maintenance and Insulator cleaning work	10/Sep/23	08:00	10/Sep/23	18:00	400kV Padghe 1 will be in in service
114	550	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KALWA-PADGHE-1	D	1.Bay Maintenance Work. 2.MTAMC Work. 3.Diagnostic Testing Work. 4.Replacement of 29 C Bus PG Isolator under LES Scheme. 5.Replacement of all phase CT with new Ratio of 3000/1 A.	10/Sep/23	08:00	10/Sep/23	23:00	Weather condition should be clear.
115	551	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	(1) Main-1 distance relay testing work. (2) Bay maintenance work. (3) Hardware tightening & fitting work	10/Sep/23	09:00	10/Sep/23	18:00	--
116	552	PLANNED	OCC_570	MEGPTCL	765KV/400KV AKOLA (2)-ICT-1	D	Maintenance of 400KV MCT & MCVT.	10/Sep/23	10:00	10/Sep/23	18:00	ICT Outage
117	567	PLANNED	OCC_570	POWERGRID_WR1	400KV-PARLI-SOLAPUR-2	D	Attending CVT Oil leakage . And AMP works	11/Sep/23	7:00	11/Sep/23	18:00	
118	574	PLANNED	OCC_570	POWERGRID_WR1	MAIN BAY - 400KV-KORADI-BHILAI-1 AND BHILAI - 400KV - BUS 2 at BHILAI - 400KV	D	AMP at Bhilai SS	11/Sep/23	8:00	11/Sep/23	16:00	AMP at Bhilai SS
119	586	PLANNED	OCC_570	DHARIWAL	DHARIWAL-CHANDRAPUR II CIRCUIT I	D	Bay equipments PM and testing work (CT Tan Delta, CB CRM& DCRM)	11/Sep/23	9:00	11/Sep/23	17:30	No Generation loss
120	612	PLANNED	OCC_570	MEGPTCL	TIE BAY - 765KV/400KV KORADI-III-ICT-2 AND FUTURE at KORADI-III - 400KV	D	Annual Maintenance of CB at Koradi-III SS.	11/Sep/23	09:00	11/Sep/23	18:00	Bay Outage.
121	613	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-ALKUD-SOLAPUR-1	D	Diagnostic testing & Maintenance work	11/Sep/23	10:00	11/Sep/23	17:00	Load will be managed on 400KV Kolhapur line
122	614	PLANNED	OCC_570	MSLDC_OUTAGE	MAIN BAY OF 400KV- TAPTHITHANDA-EKTUNI-2 AND TAPTHITHANDA - 400KV - BUS 1 @TAPTHITHANDA - 400KV at TAPTHITHANDA - 400KV	D	CT & relay testing work	11/Sep/23	10:00	11/Sep/23	18:00	Outage required on both 411 and 412 bays for CT & relay testing work as system is one and half breaker. Please approve both outages of bay 411 and 412 on 11.09.2023, as CB overhauling and relay testing work will be done simultaneously.
123	623	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-CHANDRAPUR-GCR-CHANDRAPUR-II-2	C	1. Replacement & testing of CVT of Yph. 2. Restructuring and alignment of Yph & Bph I.A. 3. Bay routine maintenance work.	11/Sep/23	08:00	12/Sep/23	18:00	During outage, 400KV CHANDRAPUR-1 - CHANDRAPUR-2 Ckt. No.- 1, 400KV Khaperkheda, 400KV PARLI CKT-3, 400KV CHANDRAPUR-PGCII, Bhadrawati Ckt. No- 1, 2, 3 & 4 and HVDC Ckt. No- 1 & 2 will be in service.
124	624	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-BHUGAON-1	D	Routine line maintenance work	11/Sep/23	08:00	12/Sep/23	18:00	NA
125	625	PLANNED	OCC_570	POWERGRID_WR1	400KV-PUNE-GIS-PUNE-PG-3	C	SF6 Gas Leakage Attend	11/Sep/23	7:00	13/Sep/23	18:00	SF6 Gas Leakage Attend
126	628	PLANNED	OCC_570	APML	MAIN BAY - 400KV-TIRODA-WARORA-1 AND TIRODA - 400KV - BUS 2 at TIRODA - 400KV	C	For Line Main Bay Breaker Arcing contact Inspection and Testing work.	11/Sep/23	09:00	13/Sep/23	18:00	Bay Outage.
127	630	PLANNED	OCC_570	MSLDC_OUTAGE	TIE BAY OF 400KV-TAPTHITHANDA-EKTUNI-2 AND FUTURE @TAPTHITHANDA - 400KV	C	Circuit breaker mechanism overhauling work by M/s CGL.	11/Sep/23	10:00	14/Sep/23	18:00	C outage required for Cb mechanism overhauling work
128	632	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-TARAPUR 1-2-BOISAR-M-1	D	Replacement of old hardware at critical location.	11/Sep/23	05:00	15/Sep/23	10:00	Simultaneously outage is required on 220kV Boisar-PGCII. Line No.03 for same work & both lines are on same M/C Tower.
129	633	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-BOISAR-BOISAR-M-3	D	Replacement of old hardware at critical location.	11/Sep/23	05:00	15/Sep/23	10:00	Simultaneously outage is required on 220kV Boisar-Tarapur for same work & both lines are on same M/C Tower.
130	635	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-RGPPL-NAGOTHANE-1	C	CB replacement work	11/Sep/23	08:00	17/Sep/23	17:00	400 kV Nagothane Dabhol -1 will be in service through TBC
131	637	PLANNED	OCC_570	MSLDC_OUTAGE	MAIN BAY OF 400KV-PADGHE HVDC- PADGHE-2 AND PADGHE HVDC - 400KV - BUS 1 @PADGHE HVDC - 400KV at PADGHE HVDC - 400KV	C	1.Replacement of old BHEL make Quad CB with new siemens Quad CB. 2.A & B Bus PG Isolator Maintenance work. 3.400kV HVDC-1 in service through TBC. Power restriction of 1300MW.	11/Sep/23	08:00	22/Sep/23	22:00	Weather condition should be clear.
132	649	PLANNED	OCC_570	POWERGRID_WR1	400KV/220KV PARLI-ICT-2	D	AMP WORK	12/Sep/23	8:00	12/Sep/23	16:00	AMP WORK
133	664	PLANNED	OCC_570	DHARIWAL	DHARIWAL-CHANDRAPUR II CIRCUIT II	D	Bay equipments PM and testing work (CT Tan Delta, CB CRM& DCRM)	12/Sep/23	9:00	12/Sep/23	17:30	No Generation loss
134	684	PLANNED	OCC_570	MSLDC_OUTAGE	KARAD - 400KV - BUS 2	D	Dismantling of existing Bus-II CVT & Erection commissioning of new Bus-II CVT along with Bus Isolator & main Bus-II lightning work.	12/Sep/23	06:00	12/Sep/23	18:00	
135	687	PLANNED	OCC_570	MSLDC_OUTAGE	132KV-DHARNI-NEPANAGAR-1	D	1)For Replacement of Flashover Disc. 2)Diagnostic testing of Line Bay at Dharni S/s.	12/Sep/23	09:00	12/Sep/23	17:00	---
136	688	PLANNED	OCC_570	MSLDC_OUTAGE	ALKUD - 400KV - BUS 1	D	Maintenance Work	12/Sep/23	10:00	12/Sep/23	17:00	Load will be managed on 400KV Main Bus - 2
137	717	PLANNED	OCC_570	POWERGRID_WR1	400KV-KOLHAPUR-MS-SOLAPUR-2	D	Line Bay AMP and relay testing	13/Sep/23	8:00	13/Sep/23	16:00	Outage required on line for Line bay equipment AMP works
138	736	PLANNED	OCC_570	DHARIWAL	400KV-BHADRAWATI-DHARIWAL-1	D	Bay equipments PM and testing work (CT Tan Delta, CB CRM& DCRM)	13/Sep/23	9:00	13/Sep/23	17:30	No Generation loss
139	756	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	13/Sep/23	08:00	13/Sep/23	18:00	---
140	757	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-WARORA-PG-WARORA-1	D	Routine Maintenance & Dignostic testing work .	13/Sep/23	09:00	13/Sep/23	17:00	400KV WARORA-IEPL. Line is in ckt
141	758	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-PARLI-OSMANABAD-M-1	D	Line, S/S Maintenance	13/Sep/23	09:00	13/Sep/23	17:30	---
142	759	PLANNED	OCC_570	MEGPTCL	MAIN BAY - 400KV-KORADI-III-KORADI-III-3 AND KORADI-III - 400KV - BUS 2 at KORADI-III - 400KV	D	Annual Maintenance of CB at Koradi-III SS.	13/Sep/23	09:00	13/Sep/23	18:00	Bay Outage.
143	760	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-PANDURNA-KALMESHWAR-1	D	Routine Maintenance work	13/Sep/23	09:00	13/Sep/23	18:00	NA

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuos	Reason	From	To	Remarks		
144	761	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-TILLARI-AMONA-1	D	Maintenance work	13/Sep/23	09:00	13/Sep/23	18:00	Th said work is very important
145	762	PLANNED	OCC_570	MSLDC_OUTAGE	132KV-MANSAR-MS-KANHAN-1	D	Routine Maint. Work	13/Sep/23	09:00	13/Sep/23	18:00	NA
146	763	PLANNED	OCC_570	MSLDC_OUTAGE	765KV/400KV EKTUNI-ICT-1	D	Diagnostic Testing and routine Maintenance.	13/Sep/23	09:30	13/Sep/23	18:00	765/400KV 1500MVA ICT-II will be in service.
147	764	PLANNED	OCC_570	MSLDC_OUTAGE	TIE BAY OF 400KV-CHANDRAPUR-II-DHARIWAL-1 AND 400KV-CHANDRAPUR-GCR-CHANDRAPUR-II-2 @CHANDRAPUR-II - 40	D	Diagnostic testing and allied bay maintenance work	13/Sep/23	10:00	13/Sep/23	17:00	Diagnostic testing and allied bay maintenance work
148	765	PLANNED	OCC_570	MSLDC_OUTAGE	TIE BAY OF 400KV/220KV KORADI-II-ICT-2 AND FUTURE @KORADI-II - 400KV at KORADI-II - 400KV	D	Diagnostic testing of Circuit Breaker, Current transformer & Routine nut bolt tightening	13/Sep/23	10:00	13/Sep/23	17:30	ICT-II will remain in service through its Main bay 421
149	766	PLANNED	OCC_570	POWERGRID_WR1	400KV-WARDHA-WARORA-PG-1	D	Diamond Crossing of Earthwire / OPGW over 400kV Mauda-Wardha Line for TL Diversion/Re-routing works associated with Bus-splitting Scheme (New Construction works)	13/Sep/23	7:00	14/Sep/23	18:00	Diamond Crossing of Earthwire / OPGW over 400kV Mauda-Wardha Line for TL Diversion/Re-routing works associated with Bus-splitting Scheme
150	767	PLANNED	OCC_570	POWERGRID_WR1	400KV-WARORA-PG-WARORA-1	D	Diamond Crossing of Earthwire / OPGW over 400kV Mauda-Wardha Line for TL Diversion/Re-routing works associated with Bus-splitting Scheme (New Construction works)	13/Sep/23	7:00	14/Sep/23	18:00	Diamond Crossing of Earthwire / OPGW over 400kV Mauda-Wardha Line for TL Diversion/Re-routing works associated with Bus-splitting Scheme
151	770	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-JEJURI-KOYNA STAGE IV-1	C	Resting of Conductor between Loc No 90-93 Due to low sag clearance	13/Sep/23	08:00	14/Sep/23	18:00	Resting of Conductor between Loc No 90-93 Due to low sag clearance
152	775	PLANNED	OCC_570	POWERGRID_WR1	MAIN BAY - 400KV-BHILAI-KORADI-1 AND KORADI - 400KV - BUS 1 at Koradi - 400KV	C	Overhauling of BHI CGL CB at Koradi SS	13/Sep/23	7:00	20/Sep/23	20:00	Overhauling of BHI CGL CB at Koradi SS
153	787	PLANNED	OCC_570	POWERGRID_WR1	BUS COUPLER BAY - PARLI - 220KV - BUS 1 AND PARLI - 220KV - BUS 2 at PARLI - 220KV	D	AMP WORK	14/Sep/23	8:00	14/Sep/23	16:00	AMP WORK
154	799	PLANNED	OCC_570	POWERGRID_WR1	400KV/220KV PUNE-PG-ICT-2	D	Mechanical interlock fitting & ISO Copper contact cleaning work	14/Sep/23	9:00	14/Sep/23	16:00	Mechanical interlock fitting & ISO Copper contact cleaning work
155	800	PLANNED	OCC_570	DHARIWAL	400KV-DHARIWAL-PARLI-2	D	Bay equipments PM and testing work (CT Tan Delta, CB CRM& DCRM)	14/Sep/23	9:00	14/Sep/23	17:30	No Generation loss
156	814	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Routine line maintenance work	14/Sep/23	08:00	14/Sep/23	18:00	NA
157	817	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-EKTUNI-BABLASHWAR-2	D	Line Maintenance and Diagnostic Testing work	14/Sep/23	09:30	14/Sep/23	18:00	400kV Ektuni-Bhabaleshwar Ckt-1 will be in service.
158	819	PLANNED	OCC_570	MSLDC_OUTAGE	400KV/220KV CHAKAN-ICT-1	C	For Overhauling of SERGI NIFPS Fire system for ICT No.1, Overhauling of Electrical mechanism of 89B and 89C PG isolators, and routine Maintenance and DT.	14/Sep/23	09:00	15/Sep/23	21:00	-
159	820	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-BOISAR-BORIVALI-1	D	For replacement of old hardware at critical location along the line.	14/Sep/23	10:00	15/Sep/23	18:00	Simultaneously outage is required on 220kV Borivali-Tarapur for safety purpose.
160	821	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-TARAPUR 1-2-BORIVALI-1	D	For replacement of old hardware at critical location	14/Sep/23	10:00	15/Sep/23	18:00	Simultaneously outage is required on 220kV Borivali-PGCIL Line
161	824	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	For PID Work/Fixing bird guard, Shifting of auto reclose switch to non auto mode.	14/Sep/23	08:00	20/Sep/23	18:00	---
162	832	PLANNED	OCC_570	POWERGRID_WR2	400KV/220KV BOISAR-ICT-2	D	AMP. DIA TO BE KEPT OPEN	15/Sep/23	7:00	15/Sep/23	21:00	PG-WR2- BOISAR
163	848	PLANNED	OCC_570	DHARIWAL	400 KV -DHARIWAL-BUS- COUPLER	D	Bay equipments PM and testing work (CT Tan Delta, CB CRM& DCRM)	15/Sep/23	9:00	15/Sep/23	17:30	No Generation loss
164	868	PLANNED	OCC_570	MSLDC_OUTAGE	BUS COUPLER BAY - CHANDRAPUR - 400KV - BUS 1 AND CHANDRAPUR - 400KV - BUS 2 at CHANDRAPUR - 400KV	D	1. Maintenance and alignment of Isolators. 2. Bay maintenance work.	15/Sep/23	08:00	15/Sep/23	18:00	During outage, 400KV HVDC-1 & 400KV HVDC-2 will act as buscoupler. 400KV HVDC-1 & 400KV HVDC-2 will be in service.
165	869	PLANNED	OCC_570	MSLDC_OUTAGE	NAGOTHANE - 400KV - BUS 1	D	Bus maintenance work	15/Sep/23	08:00	15/Sep/23	18:00	BUS 2 to be in service. All elements to in through TBC
166	871	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-AURANGABAD-CHITGAON-2	D	Outage required for taking outage on 220kV Bus section 1	15/Sep/23	08:00	15/Sep/23	20:00	220kV Bus section outage required for making arrangement of overhead bus jumpering for erection of hybrid pass as bus sectionaliser.
167	872	PLANNED	OCC_570	MEGTCL	MAIN BAY OF 765KV-AKOLA (2)-EKTUNI-1 AND AKOLA (2) - 765KV - BUS 1 at AKOLA (2) - 765KV	D	Testing of Current Transformer.	15/Sep/23	09:00	15/Sep/23	13:00	Bay Outage.
168	873	PLANNED	OCC_570	MEGTCL	TIE BAY - 400KV-KORADI-II-KORADI-III-2 AND FUTURE at KORADI-III - 400KV	D	Annual Maintenance of CB at Koradi-III SS.	15/Sep/23	09:00	15/Sep/23	18:00	Bay Outage.
169	874	PLANNED	OCC_570	MSLDC_OUTAGE	765KV/400KV EKTUNI-ICT-2	D	Diagnostic Testing and Routine Maintenance	15/Sep/23	09:30	15/Sep/23	18:00	765/400KV 1500MVA ICT-I will be in service.
170	875	PLANNED	OCC_570	MEGTCL	MAIN BAY - 765KV-AKOLA (2)-EKTUNI-2 AND AKOLA - 765KV - BUS 1 at AKOLA (2) - 765KV	D	Testing of Current Transformer.	15/Sep/23	15:00	15/Sep/23	18:00	Bay Outage.
171	878	PLANNED	OCC_570	WTPIL	400KV-PUNE-GIS-PUNE-PG-3	D	Annual Maintenance	15/Sep/23	8:00	17/Sep/23	18:00	Line outage
172	879	PLANNED	OCC_570	WTPIL	400KV-PUNE-GIS-PUNE-PG-4	D	Annual Maintenance	15/Sep/23	8:00	17/Sep/23	18:00	Line outage
173	880	PLANNED	OCC_570	WTPIL	400KV-PUNE-GIS-PUNE-PG-1	D	AR disable for replacement of annual maintenance in400KV-PUNE-GIS-PUNE-PG-3 & 4	15/Sep/23	8:00	17/Sep/23	18:00	AR disable
174	881	PLANNED	OCC_570	WTPIL	400KV-PUNE-GIS-PUNE-PG-2	D	AR disable for replacement of annual maintenance in400KV-PUNE-GIS-PUNE-PG-3 & 4	15/Sep/23	8:00	17/Sep/23	18:00	AR disable
175	890	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-LONIKHAND-PUNE-PG-1	D	PID detected weak strings replacement work.	16/Sep/23	08:00	16/Sep/23	18:00	-
176	891	PLANNED	OCC_570	APTCL	400KV-AKOLA-AKOLA (2)-2	D	Diagnostic testing Tandelta of CT & Isolator maintenance work by agency in r/o Binco Hyderabad	16/Sep/23	11:00	16/Sep/23	18:00	Yelwan Ckt-01 will be in service
177	915	PLANNED	OCC_570	MSLDC_OUTAGE	LONIKHAND - 400KV - BUS 2	D	Busbar Testing	16/Sep/23	08:00	16/Sep/23	18:00	NIL
178	916	PLANNED	OCC_570	MSLDC_OUTAGE	LONIKHAND - 400KV - BUS 1	D	Busbar Testing	16/Sep/23	08:00	16/Sep/23	18:00	NIL

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuo us	Reason	From		To		Remarks
179	917	PLANNED	OCC_570	MSLDC_OUTAGE	NAGOTHANE - 400KV - BUS 2	D	Bus maintenance work.	16/Sep/23	08:00	16/Sep/23	18:00	BUS1 to be in service. All elements to be in service through BUS-1
180	919	PLANNED	OCC_570	DHARIWAL	400KV/6.9KV- DHARIWAL-STATION TRANSFORMER 1	D	Bay equipments PM and testing work (CT Tan Delta, CB CRM& DCRM)	16/Sep/23	9:00	17/Sep/23	17:30	No Generation loss
181	920	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-BOSAR-BORIVALI-1	D	Replacement of old hardware at critical location	16/Sep/23	05:00	17/Sep/23	18:00	Simultaneously outage is required on 220KV Tarapur-Borivali line for same work & both lines are on same M/C Tower.
182	921	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-TARAPUR 1-2-BORIVALI-1	D	Replacement of old hardware at critical location.	16/Sep/23	05:00	17/Sep/23	18:00	Simultaneously outage is required on 220KV PGCIL-Borivali Line for same work & both lines are on same M/C Tower.
183	922	PLANNED	OCC_570	MSLDC_OUTAGE	POLE-2 BASE AC FILTER Z1- Z2(200MVAR) @ CHANDRAPUR HVDC (Element not found)	C	To replace R Ph Interrupter of Pole II Base Filter Circuit breaker as value of CRM is beyond permissible limit & Further to carry out the Testing of Breaker like CRM, Timing.	16/Sep/23	08:00	17/Sep/23	17:00	To replace R Ph Interrupter of Pole II Base Filter Circuit breaker as value of CRM is beyond permissible limit & Further to carry out the Testing of Breaker like CRM, Timing, DCRM etc.
184	928	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KALWA-KHARGHAR-1	D	For opening of bunching in between location 153-154 after erection of newly proposed 2 no. tower in between loc no. 195 to 197	17/Sep/23	0:15	17/Sep/23	7:00	1)Simultaneously outage will be availed on 400KV Kalwa- Talgaoon Line 2) The arrangement will be kept for 8 days
185	929	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KALWA-PUNE-PG-1	D	For opening of bunching in between location 153-154 after erection of newly proposed 2 no. tower in between loc no. 195 to 197	17/Sep/23	0:15	17/Sep/23	7:00	1)Simultaneously outage will be availed on 400KV Kalwa-Kharghar Line 2) The arrangement will be kept for 8 days
186	935	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-BABLISHWAR-PADGHE-2	D	Routine Line maintenance and Insulator cleaning work	17/Sep/23	08:00	17/Sep/23	18:00	400KV Padghe 1 will be in service
187	936	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	D	1.Bay Maintenance work. 2.MTAMC work. 3.Diagnostic Testing work. 4.Replacement of 29 C Bus PG Isolator under LJS Scheme 5.Replacement of all phase CT with new Ratio of 3000/1A.	17/Sep/23	08:00	17/Sep/23	23:00	Weather condition should be clear.
188	937	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KALWA-PUNE-PG-1	D	SSN to DSN replacement of insulator string Project & FWC mid span joint	17/Sep/23	08:30	17/Sep/23	18:30	SSN to DSN replacement of insulator string Project & FWC mid span joint
189	938	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-TALGAON-PUNE-PG-1	D	Half yearly maintenance	17/Sep/23	09:00	17/Sep/23	17:00	-
190	939	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-WARDHA-KORADI-II-1	D	Routine Maintenance & Dignostic testing work .	17/Sep/23	09:00	17/Sep/23	18:00	400 KV WARORA - DEOLI 2 Line is in ckt
191	944	PLANNED	OCC_570	POWERGRID_WR1	400KV-ALKUD-SOLAPUR-1	D	Line Bay AMP and relay testing	18/Sep/23	8:00	18/Sep/23	16:00	Outage required on line for Line bay equipment AMP works
192	968	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KOLHAPUR-MS-ALKUD-1	D	Quarterly maintenance work.	18/Sep/23	09:00	18/Sep/23	17:30	Load will be managed on 400KV Talandge -Solapur Ckt
193	969	PLANNED	OCC_570	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	D	Maintenance work	18/Sep/23	09:00	18/Sep/23	18:00	The said work is very important
194	970	PLANNED	OCC_570	MEGPTCL	MAIN BAY - 400KV-KORADI-II- KORADI-III-2 AND KORADI-III - 400KV - BUS 2 at KORADI-III - 400KV	D	Annual Maintenance of CB at Koradi-III SS.	18/Sep/23	09:00	18/Sep/23	18:00	Bay Outage.
195	971	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-MUDSHINGI-CHIKKODI-II-1	D	maintenance work	18/Sep/23	09:00	18/Sep/23	18:00	The said work is very important
196	972	PLANNED	OCC_570	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	D	Maintenance work	18/Sep/23	09:00	18/Sep/23	18:00	
197	973	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KOLHAPUR-MS-ALKUD-1	D	Diagnostic testing & Maintenance work	18/Sep/23	10:00	18/Sep/23	17:00	Load will be managed on 400KV Solapur Line
198	974	PLANNED	OCC_570	MEGPTCL	MAIN BAY - 400KV-AKOLA (2)- NANDGAONPETH-2 AND AKOLA (2) - 400KV - BUS 1 at AKOLA (2) - 400KV	D	Annual Maintenance of CB & CT.	18/Sep/23	10:00	18/Sep/23	18:00	Bay Outage
199	981	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-BABLISHWAR-PADGHE-2	C	CB pole overhauling work Line will be in service through TBC	18/Sep/23	09:00	21/Sep/23	18:00	400 KV Padghe II will be in service through TBC
200	985	PLANNED	OCC_570	MSLDC_OUTAGE	BUS COUPLER BAY OF NAGOTHANE - 400KV - BUS 1 AND NAGOTHANE - 400KV - BUS 2 @NAGOTHANE - 400KV at NAGOTHANE - 400KV	C	CB replacement work	18/Sep/23	08:00	24/Sep/23	17:00	BC will be out of service
201	988	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-JEJURI-KOYNA STAGE IV-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	18/Sep/23	08:00	30/Sep/23	17:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
202	989	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KOYNA STAGE IV- LONIKHAND-1	D	Permission for Auto Reclose to be kept in Non auto mode for PID testing work	18/Sep/23	08:00	30/Sep/23	18:00	Permission for Auto Reclose to be kept in Non auto mode for PID testing work
203	992	PLANNED	OCC_570	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	D	Maintenance work	18/Sep/23	09:00	18/Sep/23	18:00	
204	997	PLANNED	OCC_570	POWERGRID_WR1	400KV-AURANGABAD-M (WALUJ)- PUNE-GIS-2	D	Line outage proposed as per the requirement of RLDC. Works shall be carried out in Reactor at Waluj end.	19/Sep/23	7:00	19/Sep/23	18:00	
205	998	PLANNED	OCC_570	POWERGRID_WR1	400KV-AURANGABAD-M (WALUJ)- PUNE-GIS-2 I/R@ AURANGABAD-M (WALUJ) - 400KV	D	Aircod replacement work	19/Sep/23	7:00	19/Sep/23	18:00	
206	999	PLANNED	OCC_570	POWERGRID_WR1	WARDHA - 220KV - BUS 1	D	For Replacement of Old BHEL Insulators on gantries of element	19/Sep/23	7:00	19/Sep/23	20:00	For Replacement of Old BHEL Insulators on gantries of element
207	1017	PLANNED	OCC_570	MSLDC_OUTAGE	ALKUD - 400KV - BUS 2	D	Maintenance Work	19/Sep/23	10:00	19/Sep/23	17:00	Load will be managed on 400KV Main Bus - 2
208	1018	PLANNED	OCC_570	MEGPTCL	THE BAY - 400KV-AKOLA (2)- NANDGAONPETH-2 AND 400KV- AKOLA-AKOLA (2)-2 at AKOLA (2) - 400KV	D	Annual Maintenance of CB & CT.	19/Sep/23	10:00	19/Sep/23	18:00	Bay Outage.
209	1062	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-DHULE-MS-BABLISHWAR-2	D	Routine Line maintenance and Insulator cleaning work	20/Sep/23	08:00	20/Sep/23	18:00	400kV Ektuni ckt 1&II,400kV Bhusawal,400kV Aurangabad and Dhule I will be in service
210	1063	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-DHULE-MS-BABLISHWAR-1	D	Only AR will be in Non Auto	20/Sep/23	08:00	20/Sep/23	18:00	Only AR will be in Non Auto
211	1065	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-PARLI-PARLI-M-2	D	Line, S/S Maintenance work	20/Sep/23	09:00	20/Sep/23	17:30	-
212	1066	PLANNED	OCC_570	MEGPTCL	MAIN BAY - 400KV-KORADI-II- KORADI-III-1 AND KORADI-III - 400KV - BUS 2 at KORADI-III - 400KV	D	Annual Maintenance of CB at Koradi-III SS.	20/Sep/23	09:00	20/Sep/23	18:00	Bay Outage.
213	1067	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-MAHALAXMI(KONALKATTA)- AMONA-1	D	Maintenance work	20/Sep/23	09:00	20/Sep/23	18:00	The said work is very important
214	1068	PLANNED	OCC_570	MSLDC_OUTAGE	400KV/11.5KV KORADI-II-ST-1	D	Diagnostic testing of Line current Transformer & Routine nut bolt tightening	20/Sep/23	10:00	20/Sep/23	17:30	Load will be shifted to Station Transformer -II
215	1069	PLANNED	OCC_570	MEGPTCL	MAIN BAY - 765KV/400KV AKOLA (2)- JCT-1 AND AKOLA (2) - 400KV - BUS 1 at AKOLA (2) - 400KV	D	Annual Maintenance of CB & CT.	20/Sep/23	10:00	20/Sep/23	18:00	Bay Outage.
216	1084	PLANNED	OCC_570	POWERGRID_WR1	400KV/220KV WARDHA-ACT-1	D	For Replacement of Old BHEL Insulators on gantries of element	21/Sep/23	7:00	21/Sep/23	14:00	For Replacement of Old BHEL Insulators on gantries of element

Sr.No.	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuo us	Reason	From	To	Remarks	
217	1085	PLANNED	OCC_570	POWERGRID_WR1	400KV-KHANDWA-DHULE-MS-1	D	Reactor AMP Work. Line outage proposed as per RLDC requirement.	21/Sep/23	7:00	21/Sep/23 18:00	
218	1086	PLANNED	OCC_570	POWERGRID_WR1	PARLI-M - 400KV - BUS 1	D	For erection of 89A isolator of 400KV New Parli- Parli-M-2 at msectl girwall	21/Sep/23	7:00	21/Sep/23 18:00	For erection of 89A isolator of 400KV New Parli- Parli-M-2 at msectl girwall
219	1087	PLANNED	OCC_570	POWERGRID_WR1	WARDHA - 220KV - BUS 1	D	For Replacement of Old BHEL Insulators on gantries of element	21/Sep/23	7:00	21/Sep/23 20:00	For Replacement of Old BHEL Insulators on gantries of element
220	1089	PLANNED	OCC_570	POWERGRID_WR1	MAIN BAY - 400KV-KHANDWA-DHULE-MS-1 AND DHULE-MS - 400KV - BUS 1 at DHULE-MS - 400KV	D	Bay AMP Work	21/Sep/23	8:00	21/Sep/23 16:00	
221	1090	PLANNED	OCC_570	POWERGRID_WR1	400KV-KHANDWA-DHULE-MS-1 L/R@ DHULE-MS - 400KV	D	Reactor AMP Work	21/Sep/23	8:00	21/Sep/23 16:00	
222	1100	PLANNED	OCC_570	POWERGRID_WR1	MAIN BAY - 400KV-WARDHA-AKOLA-1 AND AKOLA - 400KV - BUS 2 at AKOLA - 400KV	D	For Amp of Bay	21/Sep/23	8:00	21/Sep/23 16:00	For Amp of Bay
223	1112	PLANNED	OCC_570	POWERGRID_WR2	400KV-AURANGABAD-BOISAR-2 L/R@ BOISAR - 400KV	D	AMP	21/Sep/23	9:00	21/Sep/23 18:00	PG-WR2- BOISAR
224	1123	PLANNED	OCC_570	MSLDC_OUTAGE	MAIN BAY - 400KV-WARDHA-WARORA-1 AND WARDHA - 400KV - BUS 2 at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	21/Sep/23	08:00	21/Sep/23 17:00	Line will be charged through Tie CB 428.
225	1124	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work.	21/Sep/23	08:00	21/Sep/23 18:00	---
226	1128	PLANNED	OCC_570	MSLDC_OUTAGE	400KV/220KV CHAKAN-ICT-2	C	For Overhauling of SERGI NIPPS Fire system for ICT No.2, Overhauling of Electrical mechanism of 89A and 89C PG isolators, and routine Maintenance and DT.	21/Sep/23	09:00	22/Sep/23 21:00	-
227	1139	PLANNED	OCC_570	POWERGRID_WR1	400KV-KHANDWA-DHULE-MS-2	D	Reactor AMP Work. Line outage proposed as per RLDC requirement.	22/Sep/23	7:00	22/Sep/23 18:00	
228	1140	PLANNED	OCC_570	POWERGRID_WR1	PARLI-M - 400KV - BUS 2	D	For erection of 89B isolator of 400KV New Parli- Parli-M-2 at msectl girwall	22/Sep/23	7:00	22/Sep/23 18:00	For erection of 89B isolator of 400KV New Parli- Parli-M-2 at msectl girwall
229	1141	Planned	OCC_570	POWERGRID_WR1	WARDHA - 220KV - BUS 2	D	For Replacement of Old BHEL Insulators on gantries of element	22/Sep/23	7:00	22/Sep/23 20:00	For Replacement of Old BHEL Insulators on gantries of element
230	1142	PLANNED	OCC_570	POWERGRID_WR1	400KV/220KV WARDHA-ICT-3	D	CSD fine tuning (element shall be taken into/out of service various time)	22/Sep/23	7:00	22/Sep/23 20:00	CSD fine tuning (element shall be taken into/out of service various time)
231	1146	PLANNED	OCC_570	POWERGRID_WR1	MAIN BAY - 400KV-KHANDWA-DHULE-MS-2 AND DHULE-MS - 400KV - BUS 1 at DHULE-MS - 400KV	D	Bay AMP Work	22/Sep/23	8:00	22/Sep/23 16:00	
232	1147	PLANNED	OCC_570	POWERGRID_WR1	400KV-KHANDWA-DHULE-MS-2 L/R@ DHULE-MS - 400KV	D	Reactor AMP Work	22/Sep/23	8:00	22/Sep/23 16:00	
233	1155	PLANNED	OCC_570	POWERGRID_WR1	MAIN BAY - 400KV-PARLI-M-PARLI-I AND PARLI - 400KV - BUS 2 at PARLI - 400KV	D	OIL SEEPAGE ARRESTING WORK	22/Sep/23	8:00	22/Sep/23 18:00	OIL SEEPAGE ARRESTING WORK
234	1169	PLANNED	OCC_570	MSLDC_OUTAGE	MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	22/Sep/23	08:00	22/Sep/23 17:00	400KV KORADI-WARDHA. Line will be charged through Tie CB 414.
235	1171	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-2	D	Outage required for taking outage on 220KV Bus section 1	22/Sep/23	08:00	22/Sep/23 20:00	220KV Bus section outage required for making arrangement of overhead bus jumpering for erection of hybrid pass as bus sectionaliser.
236	1172	PLANNED	OCC_570	MEGPTCL	TIE BAY - 400KV-KORADI-I&KORADI-III-1 AND FUTURE at KORADI-III - 400KV	D	Annual Maintenance of CB at Koradi-III SS.	22/Sep/23	09:00	22/Sep/23 18:00	Bay Outage.
237	1173	PLANNED	OCC_570	MEGPTCL	TIE BAY - 765KV/400KV AKOLA (2)-ICT-1 AND 400KV-AKOLA (2)-FUTURE-5 at AKOLA (2) - 400KV	D	Annual Maintenance of CB & CT.	22/Sep/23	10:00	22/Sep/23 18:00	Bay Outage.
238	1175	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KALWA-PAIGHE-1	C	Replacement of existing conductor by HTLS conductor	22/Sep/23	19:00	23/Sep/23 05:00	Replacement of existing conductor by HTLS conductor
239	1176	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	For PID Work/Fixing bird guard, Shifting of auto reclose switch to non auto mode.	22/Sep/23	08:00	26/Sep/23 18:00	---
240	1199	PLANNED	OCC_570	MEGPTCL	MAIN BAY - 400KV-AKOLA-AKOLA (2)-2 AND AKOLA (2) - 400KV - BUS 2 at AKOLA (2) - 400KV	D	Annual Maintenance of CB & CT.	23/Sep/23	10:00	23/Sep/23 18:00	Bay Outage.
241	1200	PLANNED	OCC_570	MSLDC_OUTAGE	400KV/220KV BABLISHWAR-ICT-4	C	Rapid Restoration Scheme work; LV LBB relay;LV CT tan D; Bushing tan D; DFRA;Quarterly bay maintenance work	23/Sep/23	09:00	24/Sep/23 18:00	315 MVA ICT I and II and 501 MVA ICT III will be in service
242	1208	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-BABLISHWAR-PAIGHE-2	D	Routine Line maintenance and Insulator cleaning work	24/Sep/23	08:00	24/Sep/23 18:00	400KV Padghe I will be in service
243	1209	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KHARGHAR-PUNE-PG-1	D	SSN to DSN replacement of insulator string Project & FWC mid span joint.	24/Sep/23	08:30	24/Sep/23 18:30	SSN to DSN replacement of insulator string Project & FWC mid span joint.
244	1210	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-2	D	Half yearly maintenance	24/Sep/23	09:00	24/Sep/23 17:00	-
245	1225	PLANNED	OCC_570	POWERGRID_WR1	220KV-WARDHA-PUSAD-1	D	For Amp of Line Bay	25/Sep/23	8:00	25/Sep/23 16:00	For Amp of Line Bay
246	1234	PLANNED	OCC_570	GETCO	220KV-TARAPUR 1&2-BHLAD-1	D	Maintenance work	25/Sep/23	9:00	25/Sep/23 18:00	
247	1240	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-RGPPL-NEW KOYNA-2	D	Diagnostic testing & Relay testing work , Routine maint. Work	25/Sep/23	08:00	25/Sep/23 17:00	---
248	1241	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KOLHAPUR-MS-SOLAPUR-2	D	Quarterly maintenance work.	25/Sep/23	09:00	25/Sep/23 17:30	Load managed from 400kV Talandge - Alkud Ckt
249	1248	PLANNED	OCC_570	MSLDC_OUTAGE	MAIN BAY OF 400KV/220KV BABLISHWAR-ICT-1 @BABLISHWAR - 400KV at BABLISHWAR - 400KV	C	CB pole overhauling work	25/Sep/23	09:00	28/Sep/23 18:00	400/220 KV KV ICT I HV will be in service through TBC
250	1287	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-RGPPL-NAGOTHANE-2	D	For jumper tightening work	26/Sep/23	08:00	26/Sep/23 17:00	outage required
251	1288	PLANNED	OCC_570	MSLDC_OUTAGE	MAIN BAY - EKTUNI - 765KV B/R 1 AND EKTUNI - 765KV - BUS 1	D	CB Diagnostic Testing	26/Sep/23	10:00	26/Sep/23 18:00	765KV, 240Mvar Reactor will be in service through its TIE (712) Bay And Main Bus -II
252	1289	PLANNED	OCC_570	MEGPTCL	MAIN BAY - 400KV-AKOLA (2)-NANDGAONPETH-1 AND AKOLA (2) - 400KV - BUS 1 at AKOLA (2) - 400KV	D	Annual Maintenance of CB & CT.	26/Sep/23	10:00	26/Sep/23 18:00	Bay Outage.
253	1302	PLANNED	OCC_570	POWERGRID_WR1	220KV-WARDHA-WARDHA-M-1	D	For Replacement of Old BHEL Insulators on gantries of element	27/Sep/23	7:00	27/Sep/23 13:00	For Replacement of Old BHEL Insulators on gantries of element
254	1303	PLANNED	OCC_570	POWERGRID_WR1	WARDHA - 220KV - BUS 1	D	For Replacement of Old BHEL Insulators on gantries of element	27/Sep/23	7:00	27/Sep/23 20:00	For Replacement of Old BHEL Insulators on gantries of element
255	1320	PLANNED	OCC_570	POWERGRID_WR1	220KV-WARDHA-BADNERA-1	D	For Replacement of Old BHEL Insulators on gantries of element	27/Sep/23	14:00	27/Sep/23 20:00	For Replacement of Old BHEL Insulators on gantries of element
256	1321	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work.	27/Sep/23	08:00	27/Sep/23 18:00	---
257	1322	PLANNED	OCC_570	MSLDC_OUTAGE	132KV-DHARNI-NEPANAGAR-1	D	For Replacement of Flashover Disc by Hot Line Method. Shifting of auto reclose switch to non auto mode	27/Sep/23	09:00	27/Sep/23 17:00	Hot Line Work
258	1323	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-PARLI-PARLI-M-2	D	Line, S/S Maintenance work	27/Sep/23	09:00	27/Sep/23 17:30	---

Sr.No	OCCM Sr. No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuo us	Reason	From	To	Remarks	
259	1324	PLANNED	OCC_570	MSFCL	220KV-TALANGADE(MS)-CHIKKODI-II-1	D	Maintenance work	27/Sep/23	09:00	27/Sep/23 18:00	The said work is very important
260	1325	PLANNED	OCC_570	MEGPTCL	400KV-KORADI-II-KORADI-III-1	D	Annual Maintenance of Line Equipment at Koradi-III SS.	27/Sep/23	09:00	27/Sep/23 18:00	Line Outage.
261	1326	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-TALANGADE(MS)-CHIKKODI-II-1	D	Maintenance work	27/Sep/23	09:00	27/Sep/23 18:00	The sad work is very important
262	1327	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-SOLAPUR-BALE-1	D	Outage is required for Quarterly Maintenance	27/Sep/23	09:00	27/Sep/23 18:00	Quarterly Maintenance
263	1328	PLANNED	OCC_570	MSLDC_OUTAGE	132KV-MANSAR-MS-PENCH-1	D	Routine Maintenance work	27/Sep/23	09:00	27/Sep/23 18:00	NA
264	1329	PLANNED	OCC_570	MSFCL	220KV-TALANGADE(MS)-CHIKKODI-II-1	D	Maintenance work	27/Sep/23	09:00	27/Sep/23 18:00	
265	1330	PLANNED	OCC_570	MSLDC_OUTAGE	THE BAY - 765KV/400KV EKTUNI-ICT-2 AND EKTUNI - 765KV B/R 1	D	CB Diagnostic Testing	27/Sep/23	10:00	27/Sep/23 18:00	765/400V ICT-II will be service through main (710) Bay and Main Bus-II. 240Mvar Bus Reactor will be in service through its Main (711) Bus and Main Bus-I.
266	1332	PLANNED	OCC_570	MSFCL	220KV-TALANGADE(MS)-CHIKKODI-II-1	D	Maintenance work	27/Sep/23	09:00	27/Sep/23 18:00	
267	1337	PLANNED	OCC_570	POWERGRID_WR1	WARDHA - 220KV - BUS 1	D	For Replacement of Old BHEL Insulators on gantries of element	28/Sep/23	7:00	28/Sep/23 20:00	For Replacement of Old BHEL Insulators on gantries of element
268	1341	PLANNED	OCC_570	POWERGRID_WR1	220KV-WARDHA-BHUGAON-1	D	For Replacement of Old BHEL Insulators on gantries of element	28/Sep/23	14:00	28/Sep/23 20:00	For Replacement of Old BHEL Insulators on gantries of element
269	1342	PLANNED	OCC_570	MEGPTCL	THE BAY - 400KV-AKOLA (2)-NANDGAONPETH-1 AND 400KV-AKOLA-AKOLA (2)-1 at AKOLA (2) - 400KV	D	Annual Maintenance of CB & CT.	28/Sep/23	10:00	28/Sep/23 18:00	Bay Outage.
270	1343	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	For PID Work/Fixing bird guard, Shifting of auto reclose switch to non auto mode.	28/Sep/23	08:00	30/Sep/23 18:00	---
271	1347	PLANNED	OCC_570	POWERGRID_WR1	220KV-WARDHA-PUSAD-1	D	For Replacement of Old BHEL Insulators on gantries of element	29/Sep/23	7:00	29/Sep/23 13:00	For Replacement of Old BHEL Insulators on gantries of element
272	1348	PLANNED	OCC_570	POWERGRID_WR1	KORADI - 400KV - BUS 1	D	For Dismantling and Restoration of Isolators Fixed Contact and MOM Box of Bus-1 PG isolators of 400kv Koradi-Bhilai.	29/Sep/23	7:00	29/Sep/23 19:00	For Dismantling and Restoration of Isolators Fixed Contact and MOM Box of Bus-1 PG isolators of 400kv Koradi-Bhilai.
273	1351	PLANNED	OCC_570	POWERGRID_WR1	WARDHA - 220KV - BUS 2	D	For Replacement of Old BHEL Insulators on gantries of element	29/Sep/23	7:00	29/Sep/23 20:00	For Replacement of Old BHEL Insulators on gantries of element
274	1361	PLANNED	OCC_570	POWERGRID_WR2	BOISAR - 220KV - BUS 2	D	AMP	29/Sep/23	9:00	29/Sep/23 18:00	PG-WR2- BOISAR
275	1369	PLANNED	OCC_570	POWERGRID_WR1	220KV-WARDHA-BHUGAON-1	D	For Replacement of Old BHEL Insulators on gantries of element	29/Sep/23	14:00	29/Sep/23 20:00	For Replacement of Old BHEL Insulators on gantries of element
276	1370	PLANNED	OCC_570	POWERGRID_WR2	400KV-CGPI-JETPUR-1	D	For taking L/R in service at Jetpur end after amp works.	29/Sep/23	18:00	29/Sep/23 18:10	PG-WR2- BHACHAU
277	1371	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-AURANGABAD-CHITFGAON-2	D	Outage required for taking outage on 220kV Bus section 1	29/Sep/23	08:00	29/Sep/23 20:00	220kV Bus section outage required for making arrangement of overhead Bus jumpering for erection of hybrid pass as bus sectionalizer.
278	1372	PLANNED	OCC_570	MSLDC_OUTAGE	BABLISHWAR - 400KV - BUS 1	D	Bus CVT tan D testing	29/Sep/23	09:00	29/Sep/23 18:00	All feeders and ICT on Main Bus II will be shifted on Main Bus I through TBC.
279	1373	PLANNED	OCC_570	MSLDC_OUTAGE	WARORA - 400KV - BUS 1	D	For 400KV Numerical Busbar Relay Make SIFANG CSC150 testing works	29/Sep/23	09:00	29/Sep/23 18:00	During 400KV Busbar Protection Relay testing works Outage , (1). 400KV Bus-I and 400KV Bus-II protection will be kept out of service during testing work. (2)The 400KV Busbar Protection Relay Line Outage.
280	1374	PLANNED	OCC_570	MEGPTCL	400KV-KORADI-II-KORADI-III-2	D	Annual Maintenance of Line Equipment at Koradi-III SS.	29/Sep/23	09:00	29/Sep/23 18:00	
281	1377	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-BOISAR-BORIVALI-1	D	Replacement of old hardware at critical location	29/Sep/23	05:00	30/Sep/23 10:00	Simultaneously outage is required on 220kV Tarapur-Boisar Line for same work & both lines are on same M/C Tower.
282	1378	PLANNED	OCC_570	MSLDC_OUTAGE	220KV-TARAPUR 1-2-BOISAR-M-1	D	Replacement of old hardware at critical location.	29/Sep/23	05:00	30/Sep/23 10:00	Simultaneously outage is required on 220kV PGCL-Borivali Line for same work & both lines are on same M/C Tower.
283	1379	PLANNED	OCC_570	MSLDC_OUTAGE	400KV-KALIWA-PADGHE-2	C	To complete balance HTLS conversion work.	29/Sep/23	19:00	30/Sep/23 05:00	To complete balance HTLS conversion work.
284	1391	PLANNED	OCC_570	MEGPTCL	MAIN BAY - 400KV-AKOLA-AKOLA (2)-1 AND AKOLA (2) - 400KV - BUS 2 at AKOLA (2) - 400KV	D	Annual Maintenance of CB & CT.	30/Sep/23	10:00	30/Sep/23 18:00	Bay Outage
285	1392	PLANNED	OCC_570	MSLDC_OUTAGE	MAIN BAY OF 400KV/220KV PADGHE-ICT-4 AND PADGHE - 400KV - BUS 1 @PADGHE - 400KV at PADGHE - 400KV	C	1.HV CB Overhauling Work. 2.A & B Bus PG Isolator Maintenance Work. 3.ICT-04 in service Through TBC.	30/Sep/23	08:00	4/Oct/23 22:00	Weather condition should be clear.

State Element outage list for the month of SEP'2023

Sr.no.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
1	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	01-Sep-23	09:00	30-Sep-23	18:00	Daily	PID testing work. A/R Non Auto mode. Line will be in service.	MSETCL	MSETCL	--
2	400 KV	400/220/33 KV 315MVA ICT - 1 @ BABHALESHWAR	02-Sep-23	09:00	02-Sep-23	18:00	Daily	Differential relay, LV CB DCRM/timing, DFRA, Excitation current, Quarterly bay maintenance work.	MSETCL	MSETCL	315 MVA ICT II, 501 MVA ICT III and IV will be in service
3	400 KV	KHADKA - BABLESHWAR	02-Sep-23	09:00	02-Sep-23	18:00	Daily	For quarterly bay maintenance works.	MSETCL	MSETCL	As per outage plan
4	400 KV	CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	02-Sep-23	10:00	02-Sep-23	17:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
5	400 KV	KHADKA- DEEPNAGAR CKT 1	02-Sep-23	07:00	03-Sep-23	20:00	Continuous	Main-2 distance relay retrofitting under MTAMC project	MSETCL	MSETCL	Load will be managed on 400kV Khadka-Deepnagar Ckt-2
6	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	03-Sep-23	10:30	03-Sep-23	18:00	Daily	Line and Bus & 411-Bay TIE CT Tan-d Test	MSETCL	MSETCL	Required bay 410 & 411 to be made Off
7	400 KV	400/220/33 KV 315 MVA ICT - 2 @ KHARGHAR	03-Sep-23	08:00	03-Sep-23	18:00	Daily	Routine Maintenance Work (AMP)	MSETCL	MSETCL	ICT-1 & ICT-3 will be in service
8	400 KV	400/220KV 315 MVA ICT - 2 @ NEW KOYNA	04-Sep-23	08:00	04-Sep-23	17:00	Daily	Diagnostic testing & Relay testing work , Routine maint. Work	MSETCL	MSETCL	---
9	400 KV	400/220/33 KV 315 MVA ICT - 1 @ CHANDRAPUR	04-Sep-23	08:00	05-Sep-23	18:00	Continuous	1. Measurement of CB timing, CRM, DCRM of HV side. 2. Bay routine maintenance work.	MSETCL	MSETCL	During outage, 400/220/33KV ICT-1 will be in service via TBC-1, 400/220/33KV ICT-2, 220KV CHD-2 will be in service.
10	400 KV	400/220 KV 500 MVA ICT @ ALKUD	05-Sep-23	10:00	05-Sep-23	17:00	Daily	Diagnostic testing & Maintenance work	MSETCL	MSETCL	Load will be managed on 400KV Karad & Talandge
11	400 KV	KARAD - TALANDGE CKT - 1	05-Sep-23	10:00	05-Sep-23	16:00	Daily	Quarterly Maintenance work.	MSETCL	MSETCL	NA
12	400 KV	KARAD - TALANDGE CKT - 1	05-Sep-23	09:00	05-Sep-23	23:59	Daily	C bus 400KV PG isolator overhauling work. Quarterly maintenance work.	MSETCL	MSETCL	Load will be managed from 400KV KARAD - TALANDGE CKT - 2
13	400 KV	JEJURI - KARAD	06-Sep-23	08:00	06-Sep-23	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
14	400 KV	WARORA - IEPL	06-Sep-23	09:00	06-Sep-23	17:00	Daily	Routine maintenance and diagnostic testing such as CVT/ CT tan delta, and, isolator maintenance work	MSETCL	MSETCL	Load will be managed on 400KV PGCIL Ckt .
15	400 KV	CHANDRAPUR 2 - CHD SWITCHING CKT - 1	06-Sep-23	10:00	06-Sep-23	17:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
16	400 KV	NEW KOYNA - STAGE IV CKT - 1	06-Sep-23	08:00	06-Sep-23	17:00	Daily	Diagnostic testing & Relay testing work , Routine maint. Work	MSETCL	MSETCL	---
17	400 KV	BUS REACTOR (125 MVA/r) @ ALKUD	07-Sep-23	10:00	07-Sep-23	17:00	Daily	Diagnostic testing & Maintenance work	MSETCL	MSETCL	NA
18	400 KV	LONIKAND II - LONIKAND I (INTERCONNECTOR) - 2	07-Sep-23	08:00	07-Sep-23	18:00	Daily	DT Work & Bay Maintenance	MSETCL	MSETCL	NIL
19	400 KV	JEJURI - KARAD	07-Sep-23	10:00	07-Sep-23	18:00	Daily	QUARTERLY MAINTENANCE WORK.	MSETCL	MSETCL	NA
20	400 KV	LONIKAND I - KOYNA STAGE-IV	07-Sep-23	08:00	07-Sep-23	18:00	Daily	DT and Half Yearly maintenance	MSETCL	MSETCL	NIL
21	400 KV	400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	08-Sep-23	09:00	08-Sep-23	23:59	Daily	C bus 400KV PG isolator overhauling work. Quarterly maintenance work.	MSETCL	MSETCL	Load will be managed from 400/220KV ICT -1 & 3
22	400 KV	MAIN BAY - 418 OF IEPL @ KORADI-2	08-Sep-23	10:00	08-Sep-23	17:30	Daily	Diagnostic testing of Circuit Breaker & Routine nut bolt tightening	MSETCL	MSETCL	Koradi-II-IEPL Ckt. Will remain in service through Tie bay 417
23	400 KV	400/220/33 KV 315MVA ICT - 2 @ AKOLA	08-Sep-23	11:00	08-Sep-23	18:00	Daily	Diagnostic testing Tan delta of CT & Routine maintenance work	MSETCL	MSETCL	Load will be shifted on ICT-01 & ICT-03
24	400 KV	DEEPNAGAR - AURANGABAD (WALUJ)	08-Sep-23	10:00	08-Sep-23	18:00	Daily	Routine Maintenance and Diagnostic Testing work	MSETCL	MSETCL	NIL
25	400 KV	400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR	08-Sep-23	08:00	09-Sep-23	18:00	Continuous	1. Measurement of CB timing, CRM, DCRM of HV side. 2. Bay routine maintenance work.	MSETCL	MSETCL	During outage, 400/220/33KV ICT-2 will be in service via TBC-1, 400/220/33KV ICT-1, 220KV CHD-2 will be in service.
26	400 KV	STATION TRANSFORMER - 8A @ CHANDRAPUR SWITCHING SS	09-Sep-23	10:00	09-Sep-23	16:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
27	400 KV	KHADKA-AURANGABAD (WALUJ)	09-Sep-23	09:00	09-Sep-23	18:00	Daily	Quarterly bay maintenance works.	MSETCL	MSETCL	As per outage plan
28	400 KV	400/220/33 KV 500 MVA ICT - 2 @ NANDED	10-Sep-23	10:30	10-Sep-23	18:00	Daily	ICT Routine Tests, CT-Tan-d, Relay Testing etc	MSETCL	MSETCL	Annual Routine Testing
29	400 KV	KARAD - TALANDGE CKT - 1	11-Sep-23	08:00	11-Sep-23	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
30	400 KV	KHADKA- DEEPNAGAR CKT 2	11-Sep-23	07:00	12-Sep-23	20:00	Continuous	Main-2 distance relay retrofitting under MTAMC project	MSETCL	MSETCL	Load will be managed on 400kV Khadka-Deepnagar Ckt-1
31	400 KV	BUS REACTOR (80 MVA/r) - 1 @ BABHALESHWAR	11-Sep-23	10:00	11-Sep-23	14:00	Daily	LBB relay testing	MSETCL	MSETCL	Reactor I is out during day hours
32	400 KV	400/220/33 KV 315MVA ICT - 3 @ KARAD	11-Sep-23	10:00	11-Sep-23	18:00	Daily	QUARTERLY MAINTENANCE WORK.	MSETCL	MSETCL	NA
33	400 KV	MIAN BAY-421 OF ICT - 2 @ KORADI -2	11-Sep-23	10:00	11-Sep-23	17:30	Daily	Diagnostic testing of Circuit Breaker, Current transformer & Routine nut bolt tightening	MSETCL	MSETCL	ICT-II will remain in service through its Tie bay 420
34	400 KV	AKOLA-NANDGAON(PETH) (RML-AMT)	11-Sep-23	11:00	12-Sep-23	18:00	Daily	Diagnostic testing Tandelta of CT & Isolator maintenance work by agency in r/o Bimco Hyderabad	MSETCL	MSETCL	Bhusawal ckt will be in service
35	400 KV	400/220KV 105 MVA SPARE ICT @ DHULE	11-Sep-23	08:00	11-Sep-23	20:00	Daily	Replacement of FCC Panel and routine testing maint work	MSETCL	MSETCL	Spare ICT-I is on NO-LOAD
36	400 KV	400/220/33 KV 315 MVA ICT - 1 @ DHULE	12-Sep-23	09:00	14-Sep-23	20:00	Continuous	Replacement of FCC panel, gaskets and OLTC DM box	MSETCL	MSETCL	During outage period 501MVA ICT-2&3 will be in service.
37	400 KV	400/220KV 315 MVA ICT - 1 @ NEW KOYNA	12-Sep-23	08:00	12-Sep-23	17:00	Daily	Diagnostic testing & Relay testing work , Routine maint. Work	MSETCL	MSETCL	---
38	400 KV	400/220/33 KV 315 MVA ICT - 2 @ KORADI	12-Sep-23	09:00	12-Sep-23	18:00	Daily	CT TAN Delta, CB CRM, CB Timing, Bushing tan delta & other routine maintenance works	MSETCL	MSETCL	Outage time may be varied as per weather condition & site condition.
39	400 KV	KARAD - TALANDGE CKT - 2	12-Sep-23	09:00	12-Sep-23	23:59	Daily	C bus 400KV PG isolator overhauling work. Quarterly maintenance work.	MSETCL	MSETCL	Load will be managed from 400KV KARAD - TALANDGE CKT - 1
40	400 KV	KARAD - TALANDGE CKT - 2	12-Sep-23	08:00	12-Sep-23	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work

Sr.no.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
41	400 KV	167 MVA SPARE ICT @ TALANDGE	13-Sep-23	09:00	13-Sep-23	17:30	Daily	Quarterly Maintenance work	MSETCL	MSETCL	Loads affected NIL
42	400 KV	400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	13-Sep-23	09:00	13-Sep-23	17:00	Daily	Rapid Restortion Scheme(RRS) Work	MSETCL	MSETCL	NA
43	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	13-Sep-23	09:00	13-Sep-23	18:00	Daily	(1)CB testing work. (2) Bay maintenance work. (3) Hardware tightening & fitting work	MSETCL	MSETCL	---
44	400 KV	105 MVA SPARE ICT @ AKOLA	13-Sep-23	11:00	13-Sep-23	18:00	Daily	Diagnostic testing Tandelta of CT & Isolator maintenance work by agency in r/o Bimco Hyderabad	MSETCL	MSETCL	N.A.
45	400 KV	BABLESHWAR- AURANGABAD (WALUJ)	13-Sep-23	08:00	13-Sep-23	18:00	Daily	Routine Line maintenance and Insulator cleaning work CB DCRM and timing	MSETCL	MSETCL	400kv Ektuni ckt I&II,400kv Bhusawal, and Dhule I &II will be in service
46	400 KV	TIE BAY (409) OF BUS REACTOR @ LAMBOTI	13-Sep-23	10:00	13-Sep-23	18:00	Daily	Online CSD Trails for 409-52 Tie CB.	MSETCL	MSETCL	Being a Bus Reactor No Load will be interrupted.
47	400 KV	CHANDRAPUR-PARLI CKT-3	13-Sep-23	09:00	13-Sep-23	18:00	Daily	line maintenance work & spacer replacement	MSETCL	MSETCL	--
48	400 KV	400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2	14-Sep-23	06:00	14-Sep-23	17:00	Daily	RRS Jumpering work	MSETCL	MSETCL	-
49	400 KV	WARORA - IEPL	14-Sep-23	09:00	14-Sep-23	17:00	Daily	Routine Maintenance & Dignostic testing work .	MSETCL	MSETCL	400 KV KORADI 2-WARDHA PGCIL. Line is in ckt
50	400 KV	LONIKAND - JEJURI CKT - 1	14-Sep-23	08:00	14-Sep-23	18:00	Daily	DT and Half Yearly maintenance	MSETCL	MSETCL	NIL
51	400 KV	MAIN BAY (413) OF FUTURE LINE @ JEJURI	14-Sep-23	09:30	14-Sep-23	18:00	Daily	For CB Testing work	MSETCL	MSETCL	400kv Karad line continues to remain in service throug 412 Tie bay
52	400 KV	BABLESHWAR- AURANGABAD (WALUJ)	14-Sep-23	08:00	14-Sep-23	18:00	Daily	Routine Line maintenance and Insulator cleaning work	MSETCL	MSETCL	400kv Ektuni ckt I&II,400kv Bhusawal, and Dhule I &II will be in service
53	400 KV	NEW KOYNA - STAGE IV CKT - 2	15-Sep-23	08:00	15-Sep-23	17:00	Daily	Diagnostic testing & Relay testing work , Routine maint. Work	MSETCL	MSETCL	---
54	400 KV	TIE BAY (402) OF GT 9 @ 400KV CHANDRAPUR SWITCHING S/S	15-Sep-23	10:00	15-Sep-23	17:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
55	400 KV	KHADKA-AURANGABAD (WALUJ)	15-Sep-23	08:00	16-Sep-23	18:00	Daily	Routine Line maintenance and Insulator cleaning work	MSETCL	MSETCL	400kv Ektuni ckt I&II,400kv Bhusawal,400kv Aurangabad and Dhule I&II will be in service
56	400 KV	NEW KOYNA-KARAD CKT - 1	16-Sep-23	08:00	16-Sep-23	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
57	400 KV	400 KV WALUJ (400 KV) - BABHALESHWAR CKT	16-Sep-23	10:00	16-Sep-23	18:00	Daily	Routine maintenance and Diagnostic Testing work	MSETCL	MSETCL	NIL
58	400 KV	400/220/33 KV 500MVA ICT - 3 @ BABHALESHWAR	16-Sep-23	09:00	17-Sep-23	18:00	Continuous	Rapid Restoration Scheme work,LV CB DCRM,timing,Bushing tan D,winding tanD,LV CT tan D,HV/LV LBB relay,Quarterly maintenance work	MSETCL	MSETCL	315 MVA ICT I and II and 501 MVA ICT IV will be in service
59	400 KV	NEW KOYNA-KARAD CKT - 2	16-Sep-23	08:00	16-Sep-23	18:00	Daily	PID Faulty disc insulator replacement work & Cold line washing work	MSETCL	MSETCL	PID Faulty disc insulator replacement work & Cold line washing work
60	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	17-Sep-23	10:30	17-Sep-23	18:00	Daily	Line CT Tan-d and Relay Testing and Bay Maintenance	MSETCL	MSETCL	Routine Maintenance & Testing Works
61	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	18-Sep-23	09:00	18-Sep-23	18:00	Daily	(1) CB testing work. (2) Bay maintenance work. (3) Hardware tightening & fitting work	MSETCL	MSETCL	--
62	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	20-Sep-23	09:00	20-Sep-23	18:00	Daily	line maintenance work & spacer replacement	MSETCL	MSETCL	---
63	400 KV	KORADI-NANDGAONPETH (RPL)	20-Sep-23	06:00	21-Sep-23	18:00	Daily	Faulty insulator string replacement work	MSETCL	MSETCL	NA
64	400 KV	400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA	20-Sep-23	09:00	20-Sep-23	17:00	Daily	Rapid Restortion Scheme(RRS) Work	MSETCL	MSETCL	NA
65	400 KV	BABLESHWAR- AURANGABAD (WALUJ)	21-Sep-23	08:00	21-Sep-23	18:00	Daily	Routine Line maintenance and Insulator cleaning work	MSETCL	MSETCL	400kv Ektuni ckt I&II,400kv Bhusawal,400kv Aurangabad and Dhule I will be in service
66	400 KV	400/220/33KV 315MVA ICT - 3 @ LONIKAND	21-Sep-23	08:00	21-Sep-23	18:00	Daily	DT Work & Bay Maintenance	MSETCL	MSETCL	NIL
67	400 KV	LONIKAND - JEJURI CKT - 2	21-Sep-23	08:00	21-Sep-23	18:00	Daily	PID detected weak strings replacement work.	MSETCL	MSETCL	-
68	400 KV	400/220KV SPARE ICT @ JEJURI	21-Sep-23	09:30	21-Sep-23	18:00	Daily	For WRM kit demo	MSETCL	MSETCL	Only charged from HV side
69	400 KV	400KV KORADI-BHUSAWAL (Koradi end)	22-Sep-23	06:00	23-Sep-23	18:00	Daily	Faulty insulator string replacement work	MSETCL	MSETCL	NA
70	400 KV	MAIN BAY-422 OF STATION TF - 1 @ KORADI -2	22-Sep-23	10:00	22-Sep-23	17:30	Daily	Diagnostic testing of current Transformer & Routine nut bolt tightening	MSETCL	MSETCL	Station transformer-I will remain in service through its Tie Bay bay 423
71	400 KV	KHADKA-AURANGABAD (WALUJ)	24-Sep-23	10:00	24-Sep-23	18:00	Daily	Routine Maintenance and Diagnostic Testing work	MSETCL	MSETCL	NIL
72	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	24-Sep-23	10:30	24-Sep-23	18:00	Daily	Line CVT Tan-d Test	MSETCL	MSETCL	Routine Bay Maintenance works
73	400 KV	TIE BAY (423) OF STATION TF - 1 @ KORADI 2	25-Sep-23	10:00	25-Sep-23	17:30	Daily	Diagnostic testing of Circuit Breaker, Current transformer & Routine nut bolt tightening	MSETCL	MSETCL	Station transformer-I will remain in service through its Main bay 422
74	400 KV	400/220/33 KV 315 MVA ICT - 1 @ PARLI	25-Sep-23	09:00	25-Sep-23	18:00	Daily	(1) Relay testing work. (2) Bay maintenance work.	MSETCL	MSETCL	--
75	400 KV	95 MVA STN TF - II @KORADI 2	27-Sep-23	10:00	27-Sep-23	17:30	Daily	Diagnostic testing of Line current Transformer & Routine nut bolt tightening	MSETCL	MSETCL	Load will be shifted to Station Transformer -I
76	400 KV	125 MVAR BUS REACTOR @ 400KV KHAPARKHEDA S/S	27-Sep-23	09:00	27-Sep-23	17:00	Daily	Post Monsoon Maintenance Work	MSETCL	MSETCL	NA
77	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	27-Sep-23	09:00	27-Sep-23	18:00	Daily	line maintenance work & spacer replacement	MSETCL	MSETCL	--
78	400 KV	CHANDRAPUR-PARLI CKT-3	28-Sep-23	09:00	28-Sep-23	18:00	Daily	(1) CVT testing work. (2) Bay maintenance work. (3) Hardware tightening & fitting work	MSETCL	MSETCL	--
79	400 KV	400/220/33 KV 500 MVA ICT - 2 @ JEJURI	28-Sep-23	09:30	28-Sep-23	18:00	Daily	For Maintenance & Testing work	MSETCL	MSETCL	ICT-1 & ICT-3 will continue to remain in service
80	400 KV	400/220KV 315MVA ICT - 3 @ CHAKAN	28-Sep-23	10:00	28-Sep-23	18:00	Daily	Overhauling of Electrical mechanism of 89A and 89C PG Isolators, Routine Maintenance. And DT .	MSETCL	MSETCL	-
81	400 KV	TBC @ PADGHE	29-Sep-23	09:00	29-Sep-23	21:00	Daily	1) Replacement of old CT with new 7 core CT 2) Bay maint work 3) Diagnostic Testing work 4) MTAMC work	MSETCL	MSETCL	weather condition should be clear
82	400 KV	400/220/33 KV 315MVA ICT - 2 @ BABHALESHWAR	30-Sep-23	09:00	30-Sep-23	18:00	Daily	SFRA,REF and NDR relay,LV CB DCRM,HV CT testing and Quarterly bay maintenance work	MSETCL	MSETCL	315 MVA ICT I;501 MVA ICT III and IV will be in service