

Outage Planning of Transmission elements during the Month of Dec'15

SN	KV	Line	From		To		Basis	Reason	System	Agency	Remark
			Date	Time	Date	Time					
1	765	Wardha-4 Main Bay 721 at Aurangabad	1-Dec-15	9:00	1-Dec-15	18:00	Daily	for checking the drive mechanism of CB	WRTS-I	WRTS-I	
2	400	Padgha- Babhaleshwar ckt -I	1-Dec-15	8:00	4-Dec-15	18:00	Daily	Insulator string replacement work	MSETCL	MSETCL	
3	220	Pune- Chakan # 1 bay (210). (line does not exists) at Pune (Talegoan)	1-Dec-15	9:30	1-Dec-15	17:00	Daily	AMP work	WRTS-I	WRTS-I	
4	765/400	ICT-1 at Solapur	1-Dec-15	9:00	1-Dec-15	21:00	Daily	Attending Oil leakages , CSD commissioning and AMP	WRTS-I	WRTS-I	NLDC TTC revision . Reduce by 1000MW
5	765KV	708-Tie bay of Tiroda Line-2 & Akola-Line 1 at Koradi-III SS	1-Dec-15	8:00	1-Dec-15	18:00	Daily	708 CB, 708 CT Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL	
6	765	Wardha-3 Main Bay 720 at Aurangabad	2-Dec-15	9:00	2-Dec-15	18:00	Daily	for checking the drive mechanism of CB	WRTS-I	WRTS-I	
7	400	CHANDRAPUR2(MSEB)_MAIN_BAY_407 at Bhadrawati	2-Dec-15	9:00	2-Dec-15	18:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	
8	220	Pune- Chakan # 1 bay (211).(line does not exists) at Pune (Talegoan)	2-Dec-15	9:30	2-Dec-15	17:00	Daily	AMP work	WRTS-I	WRTS-I	
9	765	Tie Bay of ICT-1(702) at Solapur	2-Dec-15	9:00	2-Dec-15	21:00	Daily	AMP Work at Solapur	WRTS-I	WRTS-I	
10	400	Tie Bay (411) Raipur # 2 at Wardha	2-Dec-15	9:00	2-Dec-15	18:00	Daily	CT oil sampling work at Wardha	WRTS-I	WRTS-I	
11	765KV	701 -Main bay of ICT HV at Akola-II SS	2-Dec-15	8:00	2-Dec-15	18:00	Daily	701 CB, 701 CTAnnual Maintenance of bays equipment	MEGPTCL	MEGPTCL	APML Genertaion restriction of 1500MW on 22-Nov
12	765KV	712 -Main bay of Akola Line -2 at Koradi-III SS	2-Dec-15	8:00	2-Dec-15	18:00	Daily	712 CB, 712 CT Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL	
13	400	Tie Bay 406 only of 400KV Akola - Aurangabad 02 Line	2-Dec-15	10:00	2-Dec-15	17:00	Daily	Routine Maintenance and Testing works	MSETCL	MSETCL	
14	400	Chandrapur Parali Circuit III	3-Dec-15	8:00	3-Dec-15	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT II &III	MSETCL	MSETCL	
15	765/400	ICT-2 at Aurangabad	3-Dec-15	9:00	3-Dec-15	18:00	Daily	for Commisioning of CSDs	WRTS-I	WRTS-I	
16	400	Parli - Pune (GIS)- I Line	3-Dec-15	10:00	3-Dec-15	18:00	Daily	For commissioning of CSD at Parli	WRTMPL	WRTS-I	
17	400	Pune- Pune GIS - 1 Line Reactor at Pune (Talegoan)	3-Dec-15	9:30	3-Dec-15	17:00	Daily	Under warrenty Testing of Reactor Switchable Circuit Breaker. (Line will remain in service without reactor)	WRTS-I	WRTS-I	LR Switchable status
18	765	Main Bay of ICT-1 (703) at Solapur	3-Dec-15	9:00	3-Dec-15	21:00	Daily	AMP Work at Solapur	WRTS-I	WRTS-I	
19	400	410 Bay - Main Bay of Tarapur - Boisar Line 2 at Boisar	3-Dec-15	9:00	5-Dec-15	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of Circuit Breaker.	PGCIL	WR-II	
20	400	Koradi-Khaperkheda-1	3-Dec-15	10:00	3-Dec-15	17:00	Daily	Tan delta measurement of CTs & CVTs	MSETCL	MSETCL	
21	400	Padgha- Babhaleshwar ckt -II	3-Dec-15	8:00	6-Dec-15	18:00	Daily	Insulator string replacement work	MSETCL	MSETCL	
22	400	Warora -Wardha PG End Ckt-II (428 & 429) at Wardha	3-Dec-15	11:00	3-Dec-15	14:00	Daily	Routine Bay Maintenance at Deoli end	MSETCL	MSETCL	
23	400	MOUDA-IEPL-WARDHA-1	3-Dec-15	9:00	4-Dec-15	18:00	Conti.	Delilo of IEPL plant with PLCC panel shfting and charging of line as Mouda-Wardha # 1 (for Disconnection from CTU network)	WRTS-I	IEPL	
24	765	Seoni -Wardha # 2	3-Dec-15	9:00	3-Dec-15	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I	
25	765	Aur Line-2 Reactor at Akola -II	3-Dec-15	9:00	3-Dec-15	13:00	Daily	3-4 Online Switching operation for testing of POW (Point on wave) device	MEGPTCL	MEGPTCL	
26	765	Aur Line-1 Reactor at Akola -II	3-Dec-15	14:00	3-Dec-15	18:00	Daily	3-4 Online Switching operation for testing of POW (Point on wave) device	MEGPTCL	MEGPTCL	
27	765	Bus Reactor at Akola -II	4-Dec-15	9:00	4-Dec-15	13:00	Daily	3-4 Online Switching operation for testing of POW (Point on wave) device	MEGPTCL	MEGPTCL	
28	400	Chandrapur Parali Circuit II	4-Dec-15	8:00	4-Dec-15	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT II &III	MSETCL	MSETCL	
29	765	Wardha-3 Tie Bay 717 at Aurangabad	4-Dec-15	9:00	4-Dec-15	18:00	Daily	for checking the drive mechanism of CB	WRTS-I	WRTS-I	
30	400	CHANDRAPUR2(MSEB)-BUSREACTOR_TIE_BAY_408 at Bhadrawati	4-Dec-15	9:00	4-Dec-15	18:00	Daily	Yearly Amp works	WRTS-I	WRTS-I	

SN	KV	Line	From		To		Basis	Reason	System	Agency	Remark
			Date	Time	Date	Time					
31	400	Parli - Pune (GIS)# 2 Line	4-Dec-15	10:00	4-Dec-15	18:00	Daily	For commissioning of CSD at Parli	WRTMPL	WRTS-I	
32	400	Pune- Pune GIS # 2 Line Reactor at Pune (Talegoan)	4-Dec-15	9:30	4-Dec-15	17:00	Daily	Under warranty Testing of Reactor Switchable Circuit Breaker.(Line will remain in service without reactor)	WRTS-I	WRTS-I	
33	765	Main bay of Bus Reactor (718) at Solapur	4-Dec-15	9:00	4-Dec-15	21:00	Daily	AMP Work at Solapur	WRTS-I	WRTS-I	
34	400	Main bay (433) Mauda # 1 at Wardha	4-Dec-15	9:00	4-Dec-15	18:00	Daily	CT oil sampling work at Wardha	WRTS-I	WRTS-I	
35	765kV	702 -Tie bay of ICT HV and Bus Reactor at Akola-II SS	4-Dec-15	8:00	4-Dec-15	18:00	Daily	702 CB, 702 CT Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL	
36	400	Main Bay 408 only of 400kV Akola - Wardha 01 Line	4-Dec-15	10:00	4-Dec-15	17:00	Daily	Routine Maintenance and Testing works	MSETCL	MSETCL	
37	400	Chandrapur- Padhge- &2 HVDC BIPOLE	5-Dec-15	8:00	6-Dec-15	18:00	Continuous	Annual maintenace. 33KV Electrode line shifting Work at Padgha	MSETCL	MSETCL	A/R in parallel path will not be given
38	400	Bus Reactor at MSETCL, Dhule S/S	5-Dec-15	9:00	5-Dec-15	18:00	Daily	for Rectification of CB Air leakages and bay eqpt AMP works	WRTS-I	WRTS-I	
39	400	Pune- Aurangabad # 1 Line Reactor at Pune (Talegoan)	5-Dec-15	9:30	5-Dec-15	17:00	Daily	Under warranty Testing of Reactor Switchable Circuit Breaker.(Line will remain in service without reactor)	WRTS-I	WRTS-I	
40	400	Tie bay (434) Mauda # 1 at Wardha	5-Dec-15	9:00	5-Dec-15	18:00	Daily	CT oil sampling work at Wardha	WRTS-I	WRTS-I	
41	400	Chandrapur Parali Circuit III	5-Dec-15	8:00	5-Dec-15	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT II &III	MSETCL	MSETCL	
42	400	Bus Reactor- at 400kV R.S. Khadka	5-Dec-15	9:00	5-Dec-15	17:00	Daily	Diagnostic Testing work of Reactor	MSETCL	MSETCL	
43	400	Khadka-Deepnagar-I at 400kV R.S. Deepnagar	5-Dec-15	9:00	5-Dec-15	17:00	Daily	Relay testing, CB Timing, DCRM Measurement & routine bay Maintenance work.	MSETCL	MSETCL	
44	400	Dhule-BBLR Ckt-II at 400kV R.S. Dhule	5-Dec-15	8:00	5-Dec-15	18:00	Daily	providing of consuctor sleeve between loc no 301 to 302	MSETCL	MSETCL	
45	400	Parli-Pune(GIS)# 1&2	5-Dec-15	8:00	5-Dec-15	18:00	Daily	Overhead crossing by LILO of 400 KV D/c Aurangabad-Pune line	WRTS-I / WRTMPL	WRTS-I	
46	400	WARDHA-WARORA-1	5-Dec-15	9:00	6-Dec-15	18:00	Conti.	Lilo Of IEPL Plant with PLCC Panel Tunning and Protection trials and charging line as WARORA-IEPL- WARDHA(for connection in STU network	MSETCL	IEPL/MSETCL	
47	400	Chandrapur Parali Circuit II	6-Dec-15	8:00	6-Dec-15	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT II &III	MSETCL	MSETCL	
48	765	Tiroda – Koradi Line -II reactor at Koradi	7-Dec-15	9:00	7-Dec-15	13:00	Daily	3-4 Online Switching operation for testing of POW (Point on wave) device	MEGPTCL	MEGPTCL	
49	765	Tiroda – Koradi Line -I reactor at Koradi	7-Dec-15	14:00	7-Dec-15	18:00	Daily	3-4 Online Switching operation for testing of POW (Point on wave) device	MEGPTCL	MEGPTCL	
50	400	Bhadrawati-Dhariwal	7-Dec-15	9:00	8-Dec-15	18:00	Daily	Replacement of Porcelain Insulators with Polymer in Power line/Railway & NH crossings for public safety.Auto reclose shall be kept in Non auto mode	WRTS-I	WRTS-I	29 due to c'pur-padge hvdc bipole
51	400/220	ICT-1 at Aurangabad	7-Dec-15	9:00	7-Dec-15	18:00	Daily	for AMP works	WRTS-I	WRTS-I	
52	400	Pune- Aurangabad # 2 Line Reactor at Pune (Talegoan)	7-Dec-15	9:30	7-Dec-15	17:00	Daily	Under warranty Testing of Reactor Switchable Circuit Breaker.(Line will remain in service without reactor)	WRTS-I	WRTS-I	
53	400	Parli-1 Main Bay (413) at Solapur	7-Dec-15	9:00	7-Dec-15	21:00	Daily	AMP Work at Solapur	WRTS-I	WRTS-I	
54	400	Bus # 1 at Wardha	7-Dec-15	9:00	8-Dec-15	18:00	Daily	Extension of Bus for 400 KV up-coming Aurangabad Bays at Wardha	WRTS-I	WRTS-I	
55	400	Wardha-Mauda # 2	7-Dec-15	9:00	7-Dec-15	18:00	Daily	Jack bus Jumper removal work at Wardha	WRTS-I	WRTS-I	
56	400	400 KV S/C Korba-Bhilai-I TL	7-Dec-15	8:00	9-Dec-15	0:00	Daily	Non A/R mode for Additional Earthing	WRTS -1/CG	Powegrid	
57	400kV	Bus - 1 at Tiroda SS	7-Dec-15	8:00	8-Dec-15	9:00	Continues	Annual Maintenance work of bay equipments	MEGPTCL	MEGPTCL	
58	765kV	703 -Main bay of Bus Reactor at Akola-II SS	7-Dec-15	8:00	7-Dec-15	18:00	Daily	703 CB, 703 CT Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL	
59	400	411 Bay - Tie Bay of Boisar Vapi and Tarapur Boisar line 2 at Boisar	7-Dec-15	9:00	9-Dec-15	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of Circuit Breaker.	PGCIL	WR-II	
60	400	Main Bay 411 only of 400kV Akola - Wardha 02 Line	7-Dec-15	10:00	7-Dec-15	17:00	Daily	Routine Maintenance and Testing works	MSETCL	MSETCL	
61	400	Koradi -Nandgaonpeth	7-Dec-15	10:00	7-Dec-15	18:00	Daily	PID testing of insulator strings. By Hot Line Unit Akola A/R shall be kept in non auto mode	MSETCL	MSETCL	
62	765	Koradi – Akola Line -I reactor at Koradi	8-Dec-15	9:00	8-Dec-15	13:00	Daily	3-4 Online Switching operation for testing of POW (Point on wave) device	MEGPTCL	MEGPTCL	

SN	KV	Line	From		To		Basis	Reason	System	Agency	Remark
			Date	Time	Date	Time					
63	765	Koradi – Akola Line -II reactor at Koradi	8-Dec-15	14:00	8-Dec-15	18:00	Daily	3-4 Online Switching operation for testing of POW (Point on wave) device	MEGPTCL	MEGPTCL	
64	400	Parli-1 Tie Bay (414) at Solapur	8-Dec-15	9:00	8-Dec-15	21:00	Daily	AMP Work at Solapur	WRTS-I	WRTS-I	
65	400	Solapur(NTPC)-1 Tie Bay (420) at Solapur	8-Dec-15	9:00	8-Dec-15	12:00	Daily	Oil sample collection of CTs	WRTS-I	WRTS-I	
66	765	Durg # 1 Main Bay 718 at Wardha	8-Dec-15	9:00	8-Dec-15	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I	
67	765kV	707 -Tiroda Line-2 Reactor at Koradi-III SS	8-Dec-15	7:00	8-Dec-15	20:00	Daily	Annual maintence of 707-Q52R, 707-LAR, 107LA, NGR, NCT & 707 Reactor	MEGPTCL	MEGPTCL	
68	400	Koradi -Bhusawal	8-Dec-15	10:00	9-Dec-15	18:00	Daily	PID testing of insulator strings. By Hot Line Unit Akola A/R shall be kept in non auto mode	MSETCL	MSETCL	
69	400	Warora Tie Bay (415)	8-Dec-15	11:00	8-Dec-15	14:00	Daily	Routine Bay Maintenance	MSETCL	MSETCL	
70	400	Parli-Pune(GIS)#1 & 2 AND Pune (Talegaon) -Pune(GIS) # 1&2	8-Dec-15	8:00	8-Dec-15	18:00	Daily	Overhead crossing by LILO of 400 KV D/c Aurangabad-Pune line	WRTS-I / WRTMPL	WRTS-I	
71	765	Bus Reactor at Koradi	9-Dec-15	9:00	4-Dec-15	#####	Daily	3-4 Online Switching operation for testing of POW (Point on wave) device	MEGPTCL	MEGPTCL	
72	765	ICT-2 at Koradi	9-Dec-15	14:00	9-Dec-15	18:00	Daily	3-4 Online Switching operation for testing of POW (Point on wave) device	MEGPTCL	MEGPTCL	
73	400	Bhadravati - Parli # 1	9-Dec-15	9:00	10-Dec-15	18:00	Daily	Insulator replacement work at Rly., NH & Powerline crossing	WRTS-I	WRTS-I	2-Dec due to ICT-1 at Aurangabad
74	400	Wardha-2 L/Reactor at Aurangabad	9-Dec-15	9:00	9-Dec-15	18:00	Daily	for AMP works	WRTS-I	WRTS-I	
75	400	Kolhapur-1 Main Bay (415) at Solapur	9-Dec-15	9:00	9-Dec-15	21:00	Daily	AMP Work at Solapur	WRTS-I	WRTS-I	
76	400	Main Bay Aurangabad # 1 (404) at MSETCL Akola	9-Dec-15	9:00	9-Dec-15	18:00	Daily	AMP work at Akola	WRTS-I	WRTS-I	
77	400kV	Bus - 2 at Tiroda SS	9-Dec-15	8:00	10-Dec-15	9:00	Continues	Annual Maintenance work of bay equipments	MEGPTCL	MEGPTCL	
78	765kV	704 -Main bay of Aurangabad Line-2 at Akola-II SS	9-Dec-15	8:00	9-Dec-15	18:00	Daily	704 CB, 704 CT Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL	
79	400/220	501MVA at 400kv Jejuri S/S	9-Dec-15	22:00	10-Dec-15	6:00	continuous	OLTC oil replacement . Annual ICT/ CT testing . Isolator alignment and maint. Work.	MSETCL	MSETCL	
80	400	Khaperkheda-Chandrapur	9-Dec-15	8:00	9-Dec-15	#####	Daily	During the proposed outages line maint. works such as Line Signature by Tuarus Kit, Faulty disc strings replacement, Fixing of Spacers, Dampers,	MSETCL	MSETCL	
81	400	Tie Bay 415 only of 400kV Akola - Yelwan 01 Line	9-Dec-15	10:00	9-Dec-15	17:00	Daily	Routine Maintenance and Testing works	MSETCL	MSETCL	
82	400	Thaptitanda-Babhaleshwar-I	9-Dec-15	11:00	9-Dec-15	17:00	Daily	Relay Testing	MSETCL	MSETCL	
83	400	Aurangabad-2 Main bay 409 at Aurangabad	10-Dec-15	9:00	10-Dec-15	18:00	Daily	for AMP works	WRTS-I	WRTS-I	
84	765	ICT-1 at Koradi	10-Dec-15	9:00	10-Dec-15	13:00	Daily	3-4 Online Switching operation for testing of POW (Point on wave) device	MEGPTCL	MEGPTCL	
85	765	Wardha-I (Main bay 721) at Seoni	10-Dec-15	8:00	10-Dec-15	18:00	Daily	AMP works (DCRM & Timing test of CB)	WRTS-I	WRTS-I	
86	400/220	ICT # 3 at Solpaur SS	10-Dec-15	9:00	10-Dec-15	16:00	Daily	Oil sample collection of CTs of Bay 404, 405 and 211	WRTS-I	WRTS-I	
87	400	Lamboti Main Bay (409) at Solapur	10-Dec-15	9:00	10-Dec-15	21:00	Daily	AMP Work at Solapur	WRTS-I	WRTS-I	
88	765	Durg # 2 Main Bay 715 at Wardha	10-Dec-15	9:00	10-Dec-15	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I	
89	400	Tie Bay (405) Aurangabad # 2 at MSETCL Akola	10-Dec-15	9:00	10-Dec-15	18:00	Daily	AMP work at Akola	WRTS-I	WRTS-I	
90	765kV	710 -Tiroda Line-1 Reactor at Koradi-III SS	10-Dec-15	7:00	10-Dec-15	20:00	Daily	Annual maintence of 710-Q52R, 710-LAR, 110 LA, NGR, NCT & 710 Reactor	MEGPTCL	MEGPTCL	
91	400	412 Bay - Main Bay of Boisar Vapi Line at Boisar	10-Dec-15	9:00	12-Dec-15	18:00	Daily	Overhauling of Pneumatice Drive of all three poles of Circuit Breaker.	PGCIL	WR-II	
92	400	Parli-Solapur	10-Dec-15	9:00	10-Dec-15	18:00	Daily	Quarterly maintenance work	MSETCL	MSETCL	
93	400	Wardha-Parli # 2 line	11-Dec-15	10:00	11-Dec-15	18:00	Daily	For commissioning of CSD at Parli	WRTS-1	WRTS-I	3-Dec due to ICT-1 at Aurangabad

SN	KV	Line	From		To		Basis	Reason	System	Agency	Remark
			Date	Time	Date	Time					
94	400	400/220kv ICT-1 Main Bay (410) at Solapur	11-Dec-15	9:00	11-Dec-15	21:00	Daily	AMP Work at Solapur	WRTS-I	WRTS-I	
95	765	Aurangabad # 2 Tie Bay 714 at Wardha	11-Dec-15	9:00	11-Dec-15	18:00	Daily	AMP work at Wardha	WRTS-I	WRTS-I	
96	400	Main Bay (406) Aurangabad # 2 at MSETCL Akola	11-Dec-15	9:00	11-Dec-15	18:00	Daily	AMP work at Akola	WRTS-I	WRTS-I	
97	765kV	Bus - 1 at Tiroda SS	11-Dec-15	8:00	12-Dec-15	9:00	Continues	Annual Maintenance work of bay equipments	MEGPTCL	MEGPTCL	
98	765kV	705 -Tie bay of Aurangabad Line-2 & Koradi-Line 2 at Akola-II SS	11-Dec-15	8:00	11-Dec-15	18:00	Daily	705 CB, 705 CT Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL	
99	765	Solapur -Aurangabad-2 Line with Line Reactor at Solapur	12-Dec-15	9:00	13-Dec-15	21:00	Daily	Auto reclosure checking,CSD Commissioning, oil samples of CTs,	WRTS-I	WRTS-I	LR switchable status
100	765	Wardha-Aurangabad # 3	12-Dec-15	9:00	12-Dec-15	18:00	Daily	Stability test along with Spare Reactor at Aurangabad & Testing of Illumination system at Wardha	WRTS-I	WRTS-I	
101	400	765/400kv ICT-1 Main Bay (422) at Solapur	12-Dec-15	9:00	12-Dec-15	21:00	Daily	AMP Work at Solapur	WRTS-I	WRTS-I	
102	765kV	709 -Akola Line-1 Reactor at Koradi-III SS	12-Dec-15	7:00	10-Dec-15	20:00	Daily	Annual maintence of 709-Q52R, 709-LAR, 109 LA, NGR, NCT & 709 Reactor	MEGPTCL	MEGPTCL	
103	400	Akola-Aurangabad # 2	12-Dec-15	9:00	12-Dec-15	18:00	Daily	Reactor AMP work at Wardha	WRTS-I	WRTS-I	
104	400	400/220kV, 315 MVA ICT-3 at 400KV R.S. Khadka	12-Dec-15	9:00	12-Dec-15	17:00	Daily	PT Repalcement & bay testing work etc.	MSETCL	MSETCL	
105	400	Dhule-SSNNL Ckt-II at 400kV R.S. Dhule	12-Dec-15	8:00	12-Dec-15	18:00	Daily	Replacement of flashover disc insulator string at loc no 75	MSETCL	MSETCL	
106	400	Chandrapur Parali Circuit II	13-Dec-15	8:00	13-Dec-15	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT II &III	MSETCL	MSETCL	
107	765	Wardha - Aurangabad - IV	13-Dec-15	9:00	13-Dec-15	18:00	Daily	Stability test along with Spare Reactor at Aurangabad	WRTS-I	WRTS-I	7
108	400	Wardha - Parli - 1	14-Dec-15	10:00	14-Dec-15	18:00	Daily	For commissioning of CSD at Parli	WRTS-I	WRTS-I	4
109	400	Dhariwal - Parli	14-Dec-15	9:00	15-Dec-15	18:00	Daily	Insulator replacement work at Rly., NH & Powerline crossing	WRTS-I	WRTS-I	
110	400	Akola-Aurangabad # 2	14-Dec-15	9:00	14-Dec-15	18:00	Daily	Commissioning of L/Reactor at Aurangabad and Bays AMP works	WRTS-I	WRTS-I	
111	765	765kV Raichur-II Line Reactor at Solapur	14-Dec-15	9:00	14-Dec-15	21:00	Daily	AMP Work at Solapur	WRTS-I	WRTS-I	
112	765	Wardha-Aurangabad # 2	14-Dec-15	9:00	15-Dec-15	18:00	Daily	CSD commssioning works at Wardha	WRTS-I	WRTS-I	
113	400	Wardha -Raipur # 1 line	14-Dec-15	9:00	14-Dec-15	18:00	Daily	Commissioning of CSD work at Wardha	WRTS-I	WRTS-I	
114	400	Koradi-Satpura line	14-Dec-15	9:00	14-Dec-15	18:00	Daily	AMP work at Koardi	WRTS-I	WRTS-I	
115	400	Solapur-Kolhapur Circuit-1 & Circuit-2	14-Dec-15	8:00	17-Dec-15	18:00	Continuous	Rectification WORK	WRTMPL	WRTMPL	
116	765kV	706 -Main bay of Koradi Line-2 at Akola-II SS	14-Dec-15	8:00	14-Dec-15	18:00	Daily	706 CB, 706 CT Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL	
117	765kV	Bus - 2 at Tiroda SS	14-Dec-15	8:00	15-Dec-15	9:00	Continues	Annual Maintenance work of bay equipments	MEGPTCL	MEGPTCL	
118	765kV	712 -Akola Line-2 Reactor at Koradi-III SS	14-Dec-15	7:00	14-Dec-15	20:00	Daily	Annual maintence of 712-Q52R, 712-LAR, 112 LA, NGR, NCT & 712 Reactor	MEGPTCL	MEGPTCL	
119	400	SSNL-Dhule-1	14-Dec-15	8:00	16-Dec-15	0:00	Daily	PMM work	GETCO	GETCO	
120	400	413 Bay - Main Bay of Tarapur - Boisar Line 1 at Boisar	14-Dec-15	9:00	16-Dec-15	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of Circuit Breaker.	PGCIL	WR-II	
121	400	Akola-Nandgaonpeth	14-Dec-15	10:00	16-Dec-15	18:00	Daily	PID testing of insulator strings. By Hot Line Unit Akola A/R shall be kept in non auto mode	MSETCL	MSETCL	
122	400	Pune(Talegaon) -Pune(GIS) # 1&2	14-Dec-15	8:00	14-Dec-15	18:00	Daily	Removal of swapping arrangement	WRTS-I / WRTMPL	WRTS-I	
123	400	Akola-Aurangabad # 1	15-Dec-15	9:00	15-Dec-15	18:00	Daily	Commissioning of L/Reactor at Aurangabad and Bays AMP works	WRTS-I	WRTS-I	

SN	KV	Line	From		To		Basis	Reason	System	Agency	Remark
			Date	Time	Date	Time					
124	400	Solapur-1 Main Bay at Parli	15-Dec-15	10:00	15-Dec-15	18:00	Daily	For AMP works at Parli	WRTS-I	WRTS-I	
125	765	765/400KV ICT-2 at Solapur	15-Dec-15	9:00	15-Dec-15	21:00	Daily	B-Phase Bushing oil sample and CSD commissioning.	WRTS-I	WRTS-I	TTC revision
126	400	Bhilai-Koradi line	15-Dec-15	9:00	15-Dec-15	18:00	Daily	AMP work at Koardi	WRTS-I	WRTS-I	
127	400	Akola - Aurangabad 01 Line (PGCIL)	15-Dec-15	9:00	15-Dec-15	17:00	Daily	Replacement of B phase Contact arm assembly of isolator 40389A by M/s Birco Isolators, Hyderabad. Routine Maintenance and Testing works of line	MSETCL	MSETCL	
128	400	Warora- Chandrapur Ckt-II (415 & 416) at Warora	15-Dec-15	11:00	15-Dec-15	14:00	Daily	Routine Bay Maintenance	MSETCL	MSETCL	
129	400	Aurangabad- Pune (Talegaon) # 1 & 2	15-Dec-15	8:00	19-Dec-15	18:00	Conti.	For LULO work of 400 KV D/c Aurangabad-Talegaon line at 765/400 KV GIS at Shikrapur	WRTMPL	WRTS-I	
130	400	Bus # 2 at Wardha	16-Dec-15	9:00	17-Dec-15	18:00	Daily	Extension of Bus for 400 KV up-coming Aurangabad Bays at Wardha	WRTS-I	WRTS-I	
131	400	Aurangabad(PG)- Aurangabad(MSETCL) # 1	16-Dec-15	8:00	17-Dec-15	18:00	Conti.	Replacement of HCB isolator, Clamps, connectors, Al.Pipe and jumpers under up gradation work at MSETCL Waluj S/S.	WRTS-I	WRTS-I	
132	400	Aurangabad-Pune # 1	16-Dec-15	8:00	17-Dec-15	18:00	Conti.	Attending problem of TBC isolator, changing of clamps & connectors and AMP works at MSETCL Waluj S/S.	WRTMPL / MSETCL	WRTS-I	
133	400	Aurangabad-1 Main bay 412 at Aurangabad	16-Dec-15	9:00	16-Dec-15	18:00	Daily	for AMP works	WRTS-I	WRTS-I	
134	765	Karad Line Reactor at Solapur	16-Dec-15	9:00	16-Dec-15	21:00	Daily	AMP & Buhsing oil sample	WRTS-I	WRTS-I	
135	765	Bus # 2 at Wardha	16-Dec-15	9:00	17-Dec-15	18:00	Daily	Extension of Bus for upcoming Wardha Durg # 3 & 4 line at Wardha	WRTS-I	WRTS-I	
136	765KV	707 -Main bay of Aurangabad Line-1 at Akola-II SS	16-Dec-15	8:00	16-Dec-15	18:00	Daily	707 CB, 707 CT Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL	
137	765KV	706- Bus Reactor at Koradi-III SS	16-Dec-15	7:00	16-Dec-15	20:00	Daily	Annual maintenance of 706-89BR, 706-89B, 705-89A, 706-LAR, NCT & 706 Reactor	MEGPTCL	MEGPTCL	
138	400	Thaptitanda-Akola-I	16-Dec-15	11:00	16-Dec-15	17:00	Daily	Relay Testing	MSETCL	MSETCL	
139	400	Aurangabad-1 Tie bay 411 at Aurangabad	17-Dec-15	9:00	17-Dec-15	18:00	Daily	for AMP works	WRTS-I	WRTS-I	
140	765	Main bay (713) Raichur-2 at Solapur	17-Dec-15	9:00	17-Dec-15	21:00	Daily	AMP Work at Solapur	WRTS-I	WRTS-I	
141	765KV	704 -Main bay of ICT-2 HV at Koradi-III SS	17-Dec-15	8:00	17-Dec-15	18:00	Daily	704 CB, 704 CT Annual Maintenance of bays equipment	MEGPTCL	MEGPTCL	
142	400	SSNL-Dhule-2	17-Dec-15	8:00	19-Dec-15	0:00	Daily	PMM work	GETCO	GETCO	
143	400	414 Bay - Tie Bay of Tarapur Boisar line 1 and 315 MVA ICT 2 at Boisar	17-Dec-15	9:00	19-Dec-15	18:00	Daily	Overhauling of Pneumatic Drive of all three poles of Circuit Breaker.	PGCIL	WR-II	
144	400	Aurangabad(PG)- Aurangabad(MSETCL) # 2	18-Dec-15	8:00	19-Dec-15	18:00	Conti.	Replacement of HCB isolator, CTs, Clamps, connectors, Al.Pipe and jumpers under up gradation work at MSETCL Waluj S/S.	WRTS-I	WRTS-I	
145	400	Aurangabad-Pune # 2	18-Dec-15	8:00	19-Dec-15	18:00	Conti.	Attending problem of TBC isolator, changing of clamps & connectors and AMP works at MSETCL Waluj S/S.	WRTMPL / MSETCL	WRTS-I	
146	765	Tie bay of Raichur-2 at Solapur	18-Dec-15	9:00	18-Dec-15	21:00	Daily	AMP Work at Solapur	WRTS-I	WRTS-I	
147	400	Khadka-Deepnagar-II at 400KV R.S. Deepnagar	19-Dec-15	9:00	19-Dec-15	17:00	Daily	Relay testing, CB Timing, DCRM Measurement & routine bay Maintenance work.	MSETCL	MSETCL	
148	400	Khadka-Babhaleshwar Line at 400KV Khadka end	19-Dec-15	9:00	19-Dec-15	17:00	Daily	Diagnostic Testing work	MSETCL	MSETCL	
149	400	Girwali-ParaliPG Ckt I	20-Dec-15	10:00	20-Dec-15	17:00	Daily	Quarterly maintenance work	MSETCL	MSETCL	
150	400	Wardha - Parli # 1 & 2 line	21-Dec-15	8:00	22-Dec-15	18:00	Daily	Power line crossing work of 765KV D/C Raipur - Wardha Tr. Line-2 (Crossing span of 765KV line is between 132/0-133/0 & 400KV line tower nos. is 9&10) & Stringing work of broken earth wire between span 387 to 390 near Wardha & Jumper Tightening at loc. 626 & 627 near parli.	WRTS-I	WRTS-I	Other Outages for the next OCC may be adjusted according to this outage

SN	KV	Line / Element	From		To		Basis	Reason	System	Agency	Remark
			Date	Time	Date	Time					
151	220	TAPS-BORIVILI	16-Dec-15	8:00	5-Jan-16	18:00	CONT.	TOWER ERECTION WORK	MSETCL	MSETCL	Load will be managed by Kalwa SLDC
152	400	PADGHE 400/220 KV 600 MVA ICT4	17-Dec-15	8:00	21-Dec-15	18:00	CONT.	ABNORMAL DGA	MSETCL	MSETCL	
153	400	DHULE 400/220 KV ICT3 500 MVA	19-Dec-15	8:00	19-Dec-15	18:00	Daily	MAINT WORK	MSETCL	MSETCL	Load will be managed by Kalwa SLDC
154	765	Dhule-Vadodara-S/c	20-Dec-15	6:00	19-Jan-16	18:00	Daily	OPGW WORK AR OFF	STERLITE	STERLITE	
155	765	Dhule-Aurangabad-S/c	20-Dec-15	6:00	19-Jan-16	18:00	Daily	OPGW WORK AR OFF	STERLITE	STERLITE	
156	400/220	ICT # 3 at solapur	20-Dec-15	9:00	31-Dec-15	18:00	Cont.	Fire Fighting system Civil Works, CSD COMMISSIONING, BUS BAR STABILITY	WRTS-I	WRTS-I	C
157	400	63 MVAR B/R at Solapur	20-Dec-15	9:00	31-Dec-15	18:00	Cont.	Fire Fighting system Civil Works, CSD COMMISSIONING, BUS BAR STABILITY	WRTS-I	WRTS-I	C
158	400	Wardha Akola # 1	20-Dec-15	6:00	19-Jan-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTS-I	WRTS-I	Only one outage from a single node and parallel corridor
159	400	Pune(GIS)-Pune # 1& 2	20-Dec-15	6:00	19-Jan-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML	WRTS-I	Only one outage from a single node and parallel corridor
160	400	Solapur-Parli # 1& 2	20-Dec-15	6:00	19-Jan-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML	WRTS-I	Only one outage from a single node and parallel corridor
161	765	Seoni-Wardha # 1	20-Dec-15	6:00	19-Jan-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTS-I	WRTS-I	Only one outage from a single node and parallel corridor
162	400	Bhadrawati-Parli-1 & Bhadrawati - Dhariwal-Parli	20-Dec-15	6:00	19-Jan-16	18:00	Daily	Online OPGW work & PID Testing . A/R to be kept in Non auto mode	WRTS-I	WRTS-I	Only one outage from a single node and parallel corridor
163	400	Solapur-Kolhapur-1&2	20-Dec-15	6:00	19-Jan-16	18:00	Daily	Online OPGW work. A/R to be kept in Non auto mode	WRTML	WRTS-I	Only one outage from a single node and parallel corridor
164	400	Pune(GIS)-Parli # 1& 2	20-Dec-15	8:00	20-Dec-15	18:00	Daily	Overhead crossing by LILO of 400 KV D/c Aurangabad-Pune line	WRTS-I / WRTMPL	WRTS-I	C
165	400	Chakan-Talegaon	20-Dec-15	7:00	5-Jan-16	19:00	Daily	48F OPGW Stringing work .	MSETCL	MSETCL	Only one outage from a single node and parallel corridor
166	400	Aurangabad - Babhaleshwar	20-Dec-15	7:00	19-Jan-16	19:00	Daily	48F OPGW Stringing work .	MSETCL	MSETCL	Only one outage from a single node and parallel corridor
167	400	Kalwa-Padghe -1	20-Dec-15	7:00	19-Jan-16	19:00	Daily	48F OPGW Stringing work .	MSETCL	MSETCL	Only one outage from a single node and parallel corridor
168	400	Khandwa - Dhule1&2	20-Dec-15	8:00	19-Jan-16	18:00	Daily	Online permit for PID testing of insulator strings. Auto reclose selector switch to be kept in non auto mode for both circuits during PID testing.	PGCIL	WR-II	Only one outage from a single node and parallel corridor
169	400	KALWA-KHARGHAR	20-Dec-15	6:00	22-Dec-15	9:00	Daily	PAITING OF TOWER BY ANTICORROSIVE	MSETCL	MSETCL	
170	765	Vadodara- Dhule Line	21-Dec-15	10:00	21-Dec-15	18:00	Daily	Commissioning of Spare Reactor with in Dhule Line	Sterlite	WR-II / Sterlite	C
171	400	Kolhapur(GIS)-Mapusa # 1	21-Dec-15	9:00	21-Dec-15	17:00	Daily	PID kit Demo. A/R in Non- Auto Mode	WRTS-I	WRTS-I	R
172	220	Jalna - Waluj D/C	21-Dec-15	07:00	22-Dec-15	18:00	Cont.	Stringing of 400KV D/C Aurangabad - Boisar Transmission Line	MSETCL	WRTS-I	MSETCL(Aurangabad) Consent required
173	400	Bus Reactor-I at Parli (PG)	21-Dec-15	10:00	21-Dec-15	18:00	Daily	AMP Work at Parli	WRTS-1	WRTS-1	R
174	400/220	315MVA ICT # 2 at Mapusa	21-Dec-15	9:00	21-Dec-15	17:00	Daily	AMP of ICT	WRTS-1	WRTS-1	R
175	765/400	ICT # 3 at Wardha	21-Dec-15	9:00	21-Dec-15	18:00	Daily	Variable frequency tan delta measurement of Bushings	WRTS-I	WRTS-I	R
176	400	400kV Wardha Raipur # 1 line	21-Dec-15	9:00	21-Dec-15	18:00	Daily	Commissioning of CSD work	WRTS-I	WRTS-I	R
177	400	Koradi -Bhusawal	21-Dec-15	10:00	23-Dec-15	18:00	Daily	PID testing of insulator strings by Hot line Uint Akola A/R shall be kept in non auto mode	MSETCL	MSETCL	
178	765	Akola-1 Main bay(709) at Koradi III SS	21-Dec-15	8:00	21-12-2015	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
179	400	Kolhapur (GIS) -Kudgi # 1	22-Dec-15	9:00	22-Dec-15	17:00	Daily	PID kit Demo. A/R in Non- Auto Mode	WRTS-I / SRTS-I	WRTS-I	R
180	400	80 MVAR Aurangabad - Boisar I Line Reactor	22-Dec-15	9:00	22-Dec-15	18:00	Daily	For AMP work	PGCIL	WR-II	R
181	400	400 KV Bus Reactor at Wardha	22-Dec-15	9:00	22-Dec-15	18:00	Daily	Variable frequency tan delta measurement of Bushings	WRTS-I	WRTS-I	R
182	765/400	ICT # 1 at Wardha	22-Dec-15	9:00	22-Dec-15	18:00	Daily	Variable frequency tan delta measurement of Bushings	WRTS-I	WRTS-I	R
183	400	Raipur-Wardha Ckt # 1	22-Dec-15	0:00	22-Dec-15	0:00	Daily	Attending AMP & shutdown works.	WRTS-I	WRTS-I-CG	R
184	220	PANDHURNA - KALMESHVAR CKT	22/Dec/15	9:00	22/Dec/15	18:00	daily	MAINTENANCE WORK	MPPTCL	MPPTCL	R
185	400	400/220kV,315 MVA ICT Main BAY 402 &Tie Bay 403	22-Dec-15	8:00	22-Dec-15	18:00	Daily	For dognostice testing and Routine Maintenance and Isolator serviceing work	MSETCL	MSETCL	
186	400	New Koyna – Karad I	22-Dec-15	8:30	22-Dec-15	17:30	Daily	Routine Maintenance Work	MSETCL	MSETCL	
187	400	400/220kV, 600MVA ICT -II @Kalwa	23-Dec-15	8:00	31-Dec-15	18:00	Continuou s	For Replacement of Y&B ph units of 200 MVA of 600MVA ICT II	MSETCL	MSETCL	Contingency plan will be furnish by SLDC Kalwa and Load will be manged by SLDC Kalwa
188	400	80 MVAR Aurangabad - Boisar II Line Reactor	23-Dec-15	9:00	23-Dec-15	18:00	Daily	For AMP work	PGCIL	WR-II	R
189	400	Parli Pune (GIS) -I Line	23-Dec-15	10:00	23-Dec-15	18:00	Daily	For commissioning of CSD	WRTS-I / WRTMPL	WRTS-1	C
190	400	Bhadrawati-Chandrapur # 4	23-Dec-15	9:00	24-Dec-15	16:00	Daily	Replacement of Porcelain Insulators with CLR Polymer in HVDC line crossings. 400 Kv Bhadrwati Chandrapur # 4 will be out of service during the period.Auto reclose shall be kept in Non auto mode for 400 Kv Bhadrwati Chandrapur # 3 line is required.	WRTS-I	WRTS-I	C
191	220	Solapur Kumbhari Line #1	23-Dec-15	9:00	23-Dec-15	18:00	Daily	AMP Work and Isolator Alignment	MSETCL	WRTS-I	R
192	220	BUS# 2 at Solapur	23-Dec-15	9:00	23-Dec-15	18:00	Daily	AMP Work and Isolator Alignment	WRTS-I	WRTS-I	R
193	765	765 KV Aurangabad # 1 Main 716 Bay at Wardha	23-Dec-15	9:00	23-Dec-15	18:00	Daily	AMP work	WRTS-I	WRTS-I	R

SN	KV	Line / Element	From		To		Basis	Reason	System	Agency	Remark
			Date	Time	Date	Time					
194	765	Aurangabad-Dhule line	23-Dec-15	9:00	23-Dec-15	18:00	Daily	Modification of line LA/CVT jumpers at Aurangabad	BDTCL	WRTS-I	R
195	400	ICT-I Bay@ Chandrapur	23-Dec-15	8:00	23-Dec-15	18:00	Daily	For measurement of Bushing Tan delta, 220 KV CT's Tan delta & Breaker DCRM Work.	MSETCL	MSETCL	
196	400	Chandrapur-II Ckt-1 (bay 418) at 400KV Switching S/s	23-Dec-15	10:00	23-Dec-15	18:00	Daily	Bay 418- CT Diagnostic testing work & allied bay maintenance work	MSETCL	MSETCL	
197	400	PADGHE-NAGOTHANE -2	23-Dec-15	8:00	24-Dec-15	19:00	Daily	INSULALATOR REPL WORK	MSETCL	MSETCL	
198	765	Dhule main bay 704 at Aurangabad	23-Dec-15	9:00	23-Dec-15	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
199	400	Parli-Pune(GIS)#1 & 2 and Pune (Talegaon) -Pune(GIS) # 1&2	24-Dec-15	8:00	25-Dec-15	18:00	Daily	Overhead crossing by LILO of 400 KV D/c Aurangabad-Pune line	WRTS-I / WRTMPL	WRTS-I	C
200	765/400	1500 MVA ICT 1 at Pune (GIS)	24-Dec-15	10:00	24-Dec-15	13:00	Daily	AMP	WRTS-I	WRTS-I	R
201	220	BUS I at Boisar	24-Dec-15	9:00	24-Dec-15	18:00	Daily	For AMP work	PGCIL	WR-II	R
202	220	Solapur Kumbhari Line # 2	24-Dec-15	9:00	24-Dec-15	18:00	Daily	AMP AND ISOLATOR ALIGNMENT WORK OF BUS#2	MSETCL	WRTS-I	C
203	220	BUS# 2 at Solapur	24-Dec-15	9:00	24-Dec-15	18:00	Daily	AMP Work and Isolator Alignment	WRTS-I	WRTS-I	R
204	765	708 -Tie bay of Akola- Koradi-Line 2 at Akola-II SS	24-Dec-15	8:00	24-Dec-15	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
205	400	BHUSAVAL-BABLESHWAR	24-Dec-15	8:00	24-Dec-15	19:00	Daily	MAINT WORK	MSETCL	MSETCL	
206	765	Tiroda-Koradi and Koradi-Akola tie bay(Bay 711) at Koradi III SS	24-Dec-15	8:00	24-Dec-15	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
207	765	Solapur - Pune Line	24-Dec-15	8:00	25-Dec-15	18:00	Daily	For attending the balance OPGW laying work between 18/0-19/0	WRTS-I	WRTS-I	C
208	765/400	1500 MVA ICT 2 at Pune (GIS)	25-Dec-15	10:00	25-Dec-15	18:00	Daily	AMP	WRTS-I	WRTS-I	R
209	400/220	ICT # 1 at Wardha	25-Dec-15	9:00	25-Dec-15	18:00	Daily	Variable frequency tan delta measurement of Bushings	WRTS-I	WRTS-I	R
210	400	PADGHE-BABLESHWAR-2	25-Dec-15	8:00	26-Dec-15	19:00	Daily	INSULALATOR REPL WORK	MSETCL	MSETCL	
211	765/400	ICT-2 at Aurangabad	26-Dec-15	9:00	26-Dec-15	18:00	Daily	Stability test along with Spare Trfr unit at Aurangabad	WRTS-I	WRTS-I	R
212	400	Wardha-2 L/Reactor at Aurangabad (presently connected as Bus Reactor)	26-Dec-15	9:00	26-Dec-15	18:00	Daily	for AMP works	WRTS-I	WRTS-I	R
213	220	Wardha Deoli line	26-Dec-15	9:00	26-Dec-15	18:00	Daily	AMP work	MSETCL	WRTS-I	R
214	220	BUS# 1 at Solapur	26-Dec-15	9:00	27-Dec-15	18:00	Daily	BUS BAR STABILITY WITH ICT3 AND FUTURE BAYS. AMP WORKS	WRTS-I	WRTS-I	R
215	765	240MVAR B/R at Pune (GIS)	26-Dec-15	10:00	26-Dec-15	18:00	Daily	AMP Work	WRTS-I	WRTS-I	R
216	400	125MVAR Bus Reactor-II at Parli (PG)	26-Dec-15	10:00	26-Dec-15	14:00	Daily	C & tandelta testing at variable freq. at Parli	WRTS-1	WRTS-I	R
217	765	709 -Main bay of Akola- Koradi Line-2 at Akola-II SS	26-Dec-15	8:00	26-Dec-15	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
218	765	Tiroda-Koradi-1 Main Bay(Bay-710) at Koradi III SS	26-Dec-15	8:00	26-Dec-15	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
219	400	Parli - Wardha-I Line	27-Dec-15	10:00	27-Dec-15	18:00	Daily	For commissioning of CSD	WRTS-1	WRTS-1	C
220	400	Aurangabad- Pune (Talegaon) # 1 & 2	27-Dec-15	8:00	31-Dec-15	18:0	Conti.	For carrying out LILO work of 400 KV D/c Aurangabad-Talegaon line at 765/400 KV GIS at Shikrapur	WRTMPL	WRTS-I	C
221	220	220 KV Wardha Badnera line	27-Dec-15	9:00	27-Dec-15	18:00		AMP work	MSETCL	WRTS-I	R
222	765	765 KV Wardha Aurangabad # 4 Line	28-Dec-15	9:00	28-Dec-15	18:00		CSD commissioning work.	WRTS-I	WRTS-I	C
223	400	BUS # 2 at Pune (Talegaon)	28-Dec-15	9:00	28-Dec-15	18:00	Daily	AMP	WRTS-I	WRTS-I	R
224	765	BAY 711 Tie Bay of Pune and Aurangabad # 2 at Solapur	28-Dec-15	9:00	28-Dec-15	18:00	Daily	AMP Work	WRTS-I	WRTS-I	R
225	765	240MVAR Switchable Solpaur L/R at Pune (GIS)	28-Dec-15	10:00	28-Dec-15	18:00	Daily	AMP Work	WRTS-I	WRTS-I	R
226	400	Parli-Dhariwal (LILO of Bhadrawati Parli 2)	28-Dec-15	9:00	29-Dec-15	18:00	Daily	Replacement of Porcelain Insulators with Polymer in Power line/Railway & NH crossings for public safety.Auto reclose shall be kept in Non auto mode for Bhadrawati-Parli- 1 line is required.	WRTS-I	WRTS-I	R
227	765	Solapur-2 L/R at Aurangabad	28-Dec-15	9:00	28-Dec-15	18:00	Daily	for attending Oil leakage from R-ph Unit and for checking of Reactor CB drive mechanism	WRTS-I	WRTS-I	LR is switchable
228	400	Akola-Aurangabad # 2	28-Dec-15	9:00	28-Dec-15	18:00	Daily	Commissioning of L/Reactor at Aurangabad and Bays AMP works	WRTS-I	WRTS-I	C
229	400	ICT-1 Main CB 401-52 at Aurangabad	28-Dec-15	9:00	28-Dec-15	18:00	Daily	for attending rusting problem on drive mechanism	WRTS-I	WRTS-I	R
230	400	Koradi -II -Koradi I	28-Dec-15	7:00	31-Dec-15	18:00	Continuou s	For Disconnecting LILO arrangement Koradi I to India BullsLINE and Charging of Koradi -II to Wardha PG	MSETCL	MSETCL	
231	400	Koradi -II - India Bulls	28-Dec-15	7:00	31-Dec-15	18:00	Continuou s	For Disconnecting LILO arrangement Koradi I to India BullsLINE and Charging of	MSETCL	MSETCL	
232	400	Koradi -II MAIN Bus -II	28-Dec-15	7:00	31-Dec-15	18:00	Continuou s	For Disconnecting LILO arrangement Koradi I to India BullsLINE and Charging of Koradi -II to Wardha PG	MSETCL	MSETCL	
233	400	IEPL -Wardha	28-Dec-15	7:00	31-Dec-15	18:00	Continuou s	For Disconnecting LILO arrangement Koradi I to India BullsLINE and Charging of Koradi -II to Wardha PG	MSETCL	MSETCL	
234	400	New Koyana – Dabhol – II	28-Dec-15	8:30	28-Dec-15	17:30	Daily	Routine Maintenance Work	MSETCL	MSETCL	
235	400	Chandrapur Parali Circuit - III	28-Dec-15	8:00	28-Dec-15	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur- Parali CKT III	MSETCL	MSETCL	
236	220	Navsari - Nasik - 2	28/Dec/15	8:00	3/Jan/16	18:00	Daily	Insulator replacement work	GETCO - MSETCL	GETCO	
237	765	765kV Bus-1 at Koradi III SS	28-Dec-15	8:00	28-Dec-15	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
238	400	Aurangabad(PG)- Aurangabad(MSETCL) # I	28-Dec-15	8:00	29-Dec-15	18:00	Conti.	Replacement of HCB isolator, Clamps, connectors, AI Pipe and jumpers under up gradation work at MSETCL Waluj S/S.	WRTS-I	WRTS-I	R
239	400	ICT-1 Tie CB 402-52 at Aurangabad	29-Dec-15	9:00	29-Dec-15	18:00	Daily	for attending rusting problem on drive mechanism	WRTS-I	WRTS-I	R
240	400	Akola-Aurangabad # 1	29-Dec-15	9:00	29-Dec-15	18:00	Daily	Commissioning of L/Reactor at Aurangabad and Bays AMP works	WRTS-I	WRTS-I	C
241	765	Solapur-1 L/R at Aurangabad	29-Dec-15	9:00	29-Dec-15	18:00	Daily	for checking of Reactor CB drive mechanism	WRTS-I	WRTS-I	R
242	765	BAY 712 MAIN Bay of Pune Line at Solapur	29-Dec-15	9:00	29-Dec-15	18:00	Daily	AMP Work	WRTS-I	WRTS-I	R

SN	KV	Line / Element	From		To		Basis	Reason	System	Agency	Remark
			Date	Time	Date	Time					
243	400	BUS # 1 at Pune (Talegaon)	29-Dec-15	9:00	29-Dec-15	18:00	Daily	AMP	WRTS-I	WRTS-I	R
244	765	Wardha - Aurangabad Ckt - III	29-Dec-15	6:00	30-Dec-15	19:00	Daily	For defect rectification work	WRTS-I	WRTS-I	C
245	765	765 KV Wardha Aurangabad # 2 Line	29-Dec-15	9:00	29-Dec-15	18:00	Daily	CSD commissioning work.	WRTS-I	WRTS-I	C
246	400	Chandrapur Parali Circuit - II	29-Dec-15	8:00	29-Dec-15	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT II	MSETCL	MSETCL	
247	765	Bus-1 at Aurangabad	30-Dec-15	9:00	30-Dec-15	18:00	Daily	for providing of spacers	WRTS-I	WRTS-I	R
248	400	BAY 412 Main Bay of Karad Line at Solapur (PG)	30-Dec-15	9:00	30-Dec-15	18:00	Daily	OIL SAMPLE COLLECTION AND CT REPLACEMENT	WRTS-I	WRTS-I	R
249	400/220	ICT # 3 at Pune (Talegaon)	30-Dec-15	9:00	30-Dec-15	17:00	Daily	AMP	WRTS-I	WRTS-I	R
250	400	401 bay Main bay of of 765/400 Kv ICT # 1 at Pune GIS	30-Dec-15	10:00	30-Dec-15	18:00	Daily	AMP	WRTS-I	WRTS-I	R
251	765	Solapur -1 Tie Bay 708 at Aurangabad	30-Dec-15	9:00	30-Dec-15	18:00	Daily	for checking the drive mechanism of CB	WRTS_I	WRTS_I	R
252	400	ICT-2 Main CB 404-52 at Aurangabad	30-Dec-15	9:00	30-Dec-15	13:00	Daily	for attending rusting problem on drive mechanism	WRTS-I	WRTS-I	R
253	400	Wardha-1 Main CB 413-52 at Aurangabad	30-Dec-15	14:00	30-Dec-15	18:00	Daily	for attending rusting problem on drive mechanism	WRTS-I	WRTS-I	R
254	400	HVDC CKT-2 Bay @ Chandrapur	30-Dec-15	8:00	30-Dec-15	19:00	Daily	For Attending Hot Spot & Bay Maintenance Work	MSETCL	MSETCL	
255	400	Dharival IL Ckt-II(bay 410) at 400KV Chandrapur-II s/s	30-Dec-15	10:00	30-Dec-15	18:00	Daily	DCRM work & allied bay maintenance work	MSETCL	MSETCL	
256	400	Chandrapur Parali Circuit - II	30-Dec-15	8:00	30-Dec-15	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT III & LILo work at Nanded	MSETCL	MSETCL	
257	765	765kV Bus-2 at Koradi III SS	30-Dec-15	8:00	30-Dec-15	18:00	Daily	For Annual Maintenance of bay equipment	MEGPTCL	MEGPTCL	R
258	765/400	ICT-1 at Aurangabad	31-Dec-15	9:00	31-Dec-15	18:00	Daily	for normalisation of Y-ph unit after repairs and to take out spare unit	WRTS-I	WRTS-I	R
259	765	Solapur -1 Main Bay 707 at Aurangabad	31-Dec-15	9:00	31-Dec-15	18:00	Daily	for checking the drive mechanism of CB	WRTS_I	WRTS_I	R
260	400	Aurangabad-1 Main CB 412-52 at Aurangabad	31-Dec-15	9:00	31-Dec-15	13:00	Daily	for attending rusting problem on drive mechanism	WRTS-I	WRTS-I	R
261	400	Aurangabad-1 Tie CB 411-52 at Aurangabad	31-Dec-15	14:00	31-Dec-15	18:00	Daily	for attending rusting problem on drive mechanism	WRTS-I	WRTS-I	R
262	400	402 Bay Tie bay of B/R at Solapur	31-Dec-15	9:00	31-Dec-15	18:00	Daily	AMP Work	WRTS-I	WRTS-I	R
263	765	765 KV ICT # 1 Main 706 Bay at Wardha	31-Dec-15	9:00	31-Dec-15	18:00	Daily	AMP work	WRTS-I	WRTS-I	R
264	400	Chandrapur Parali Circuit - III	31-Dec-15	8:00	31-Dec-15	18:00	Daily	Fixing and replacement of broken Spacer cum vibration dampers of Chandrapur-Parali CKT II	MSETCL	MSETCL	