

Maharashtra State Load Despatch Centre

Monthly Outage list approved in WRLDC OCCM for the Month of JULY' 2023

Sr.No.	OCCM Sr.No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From	To	Remarks		
1	1	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-BARLESHWAR-PADGHE-2	C	1)LA replacement work under LES scheme 2) Bay maint work 3) Diagnostic Testing work 4) MT/AMC work 5) Replacement of 29 D isolator under LES scheme for which IPS tube will be removed between 29C bus PG isolator and 29D isolator, after that line will be charged on TBC and remain on TBC for 4 days. after completion of work line will be required H/T again on dated 04.07.23 for reconnection of IPS tube between 29D and 29C bus PG isolator	30-Jun-23	08:00	4-Jul-23	23:59	1)weather condition should be clear 2) agency will be present on site
2	5	PLANNED	OCC_568	POWERGRID_WR2	400KV/220KV BOISAR-ICT-2	D	AMP works. Dia to be kept open at both sides.	1-Jul-23	08:00	1-Jul-23	21:00	PG-WR2-BOISAR
3	18	PLANNED	OCC_568	POWERGRID_WRI	400KV-KALWA-PUNE-PG-1	D	For AMP Work	1-Jul-23	18:00	1-Jul-23	23:00	Line Owned by MSETCL
4	19	PLANNED	OCC_568	MSLDC_OUTAGE	HVDC 500KV CHANDRAPUR HVDC POLE 1	D	For pre-monsoon maintenance of Pole-1 Converter Transformer,smoothing reactor and other equipment	1-Jul-23	08:00	1-Jul-23	16:00	For pre-monsoon maintenance of Pole-1 Converter Transformer,smoothing reactor and other equipment
5	20	PLANNED	OCC_568	MEGPTCL	MAIN BAY OF 765KV-AKOLA (2)-KORADI-III-1 AND AKOLA (2) - 765KV - BUS 2 at AKOLA (2) - 765KV	D	DGA test of Current Transformer	1-Jul-23	10:00	1-Jul-23	13:00	Bay Outage
6	22	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	C	To complete the balance work of replacement of existing conductor by HTLS conductor.	1-Jul-23	09:00	3-Jul-23	06:00	To complete the balance work of replacement of existing conductor by HTLS conductor.
7	23	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	For PID Work & Bird guard Connect for Shifting of auto reclose switch to non auto mode.	1-Jul-23	08:00	5-Jul-23	18:00	
8	33	PLANNED	OCC_568	POWERGRID_WRI	400KV-KOLHAPUR-MS-KOLHAPUR GIS-2	C	For reconducting of Moose conductor with HTLS conductor for system improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS-1	1-Jul-23	07:00	15-Jul-23	18:00	For Stringing in multi circuit towers of Kolhapur- Kolhapur#2, outage will require on Kolhapur- Mapusa#1
9	34	PLANNED	OCC_568	POWERGRID_WRI	400KV-KOLHAPUR GIS-Mapusa-1	D	For Reconducting work of Kolhapur(PG)-Kolhapur(MSETCL)#2	1-Jul-23	07:00	15-Jul-23	18:00	Multi ckt
10	37	PLANNED	OCC_568	POWERGRID_WRI	400KV-PARLI NEW-PARLI-M-1	C	For ongoing project of "Upgradation of 400KV Line Bays (02 Nos) of Parli (PG) I&II at Parli (MSETCL) from existing current rating of 2000A to 3150A to suit the reconducting with Twin HTLS". AR to be kept in non Auto mode for 400KV-PARLI NEW-PARLI-M-2	1-Jul-23	07:00	20-Jul-23	18:00	For ongoing project of "Upgradation of 400KV Line Bays (02 Nos) of Parli (PG) I&II at Parli (MSETCL) from existing current rating of 2000A to 3150A to suit the reconducting with Twin HTLS"
11	38	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	For PID work, Shifting of auto reclose switch to non auto mode	1-Jul-23	11:00	23-Jul-23	15:00	
12	65	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	PID TESTING WORK AR in Non-auto mode	1-Jul-23	09:00	31-Jul-23	18:00	LINE WILL IN SERVICE A/R REQUIRED IN NON AUTO MODE
13	78	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-KHARGHAR-1	D	For bunching between 400KV Kalwa-Talegaon & 400KV Kalwa-Kharghar Line between Loc no. 195-199 for erection of newly proposed 2 nos. of tower in between Loc no. 195-197 for MMRDA Katai Naka Bridge.	2-Jul-23	00:00	2-Jul-23	06:00	1)Simultaneously outage will be availed on 400KV Kalwa-Talegaon Line. 2) The arrangement will be kept for 8 days
14	79	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-PUNE-PG-1	D	For bunching between 400KV Kalwa-Talegaon & 400KV Kalwa-Kharghar Line between Loc no. 195-199 for erection of newly proposed 2 nos. of tower in between Loc no. 195-197 for MMRDA Katai Naka Bridge.	2-Jul-23	00:00	2-Jul-23	06:00	1)Simultaneously outage will be availed on 400KV Kalwa-Kharghar Line. 2) The arrangement will be kept for 8 days
15	80	PLANNED	OCC_568	MSLDC_OUTAGE	HVDC 500KV CHANDRAPUR HVDC POLE 2	D	For pre-monsoon maintenance of Pole-2 Converter Transformer,smoothing reactor and other equipment	2-Jul-23	08:00	2-Jul-23	16:00	For pre-monsoon maintenance of Pole-2 Converter Transformer,smoothing reactor and other equipment
16	81	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-PADGHE-1	D	1) Bay Maint work 2) diagnostic Testing work 3) Replacement of Over voltage relay 4)Replacement of CT with new Ratio of 3000/1A 5) Replacement of 29C Bus PG isolator under LES scheme 6.MT/AMC Work	2-Jul-23	09:00	2-Jul-23	21:00	Weather condition should be clear.
17	82	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-BOISAR-BOISAR-M-3	D	Replacement of old hardware at critical location	2-Jul-23	09:00	3-Jul-23	18:00	Simultaneously outage is required on 220KV Tarapur-Boisar Line for Replacement of old hardware at critical location & both lines are on same M/C Tower.
18	83	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-TARAPUR 1-2-BOISAR-M-1	D	Replacement of old hardware at critical location.	2-Jul-23	09:00	4-Jul-23	18:00	Simultaneously outage is required on 220KV Boisar-PCCH. CKT III for Replacement of old hardware at critical location & both line are on same M/C Tower.
19	84	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-LONIKHAND-PUNE-PG-1	D	1. PID detected weak strings replacement. 2. Routine maintenance activities	2-Jul-23	10:00	2-Jul-23	18:00	
20	91	PLANNED	OCC_568	POWERGRID_WRI	WARDHA - 220KV - BUS 1	D	For Replacement of Old BHEL Insulators on gantries of element	3-Jul-23	07:00	3-Jul-23	20:00	
21	98	PLANNED	OCC_568	MP_SLDC	220KV-KHANDWA-NEPANAGAR-1	D	FOR INSTALLATION OF ERS TOWER DURING MODIFICATION AT LOC NH 347 BG & 753L AND HALF DIAMOND CROSSING OF OPGW FOR 132KV CHHEGAON - NEPANAGAR LINK	3-Jul-23	08:00	3-Jul-23	18:00	
22	103	PLANNED	OCC_568	POWERGRID_WRI	MAIN BAY OF 400KV-KOLHAPUR-MS-ALKUD-1 AND KOLHAPUR-MS - 400KV - BUS 1 @KOLHAPUR-MS - 400KV at KOLHAPUR-MS - 400KV	D	Bay AMP	3-Jul-23	08:30	3-Jul-23	18:00	Outage required on CB only. Line can be kept in service through TBC CB.
23	104	PLANNED	OCC_568	POWERGRID_WR2	MAIN BAY - 400KV/220KV BOISAR-ICT-1 AND BOISAR - 220KV - BUS 1 at BOISAR - 220KV	D	AMP WORKS, ICT WILL REMAIN IN SERVICE THROUGH TBC BAY	3-Jul-23	09:00	3-Jul-23	17:30	PG-WR2-BOISAR
24	124	PLANNED	OCC_568	MSLDC_OUTAGE	KARAD - 400KV - BUS 2	D	Outage for dismantling of Spare ICT-1 Bus-II jump with the help of Hotline Unit,Oglewadi for making new foundations for new 400 KV CVT bay at 400 KV Rs Karad	3-Jul-23	09:00	3-Jul-23	18:00	Hot line unit Oglewadi is available on 03.07.2023
25	125	PLANNED	OCC_568	MEGPTCL	TIE BAY - 765KV/400KV KORADI-III-ICT-1 AND FUTURE at KORADI-III - 400KV	D	DGA test of Current Transformer	3-Jul-23	14:00	3-Jul-23	16:30	Bay Outage
26	127	PLANNED	OCC_568	MSLDC_OUTAGE	MAIN BAY OF 400KV/220KV LONIKHAND-ICT-1 AND LONIKHAND - 400KV - BUS 1 @LONIKHAND - 400KV at LONIKHAND - 400KV	C	29A Isolator Box Replacement work	3-Jul-23	08:00	4-Jul-23	18:00	Bay shifted on TBC. ICT-1 to be in service through TBC

Sr.No.	OCCM Sr.No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From	To	Remarks		
27	129	PLANNED	OCC_568	RGPPL	400KV-RGPPL-NAGOTHANE-2	D	Rectification of line isolator and earth switch operational issues.	3-Jul-23	08:00	5-Jul-23	18:00	For attending operational and feedback issues
28	130	PLANNED	OCC_568	POWERGRID_WRI	PADGHE-PG - 400KV - BUS 1	C	Link Connection of 400 KV New Bus with the existing Bus 1 and Charging of Extension Portion at Padghe GIS.	3-Jul-23	08:30	5-Jul-23	17:00	400 KV Bus-1 will be out of service.
29	133	PLANNED	OCC_568	MSLDC_OUTAGE	HVDC 500KV CHANDRAPUR HVDC POLE 1	D	To Carry out PID Work of 400 kv Pole I AC Yard	3-Jul-23	08:00	5-Jul-23	16:00	To Carry out PID Work of 400 kv Pole I AC Yard
30	140	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	D	PID work. Only AR to be kept off. Line to be in service.	3-Jul-23	08:00	13-Jul-23	18:00	Only AR to be kept off. Line to be in service.
31	161	PLANNED	OCC_568	POWERGRID_WRI	TIE BAY - 400KV-AURANGABAD-M (WALU)-AURANGABAD-1 AND 400KV-WARDHA-AURANGABAD-2 at AURANGABAD - 400KV	D	Bay AMP Work	4-Jul-23	07:00	4-Jul-23	18:00	411
32	163	PLANNED	OCC_568	POWERGRID_WRI	400KV-KOLHAPUR-MS-SOLAPUR-2	D	Line terminal equipments AMP at 765KV Solapur Substation	4-Jul-23	07:00	4-Jul-23	18:00	
33	164	PLANNED	OCC_568	POWERGRID_WRI	400KV-KOLHAPUR-MS-SOLAPUR-2 L/R@ SOLAPUR - 400KV	D	Line Reactor AMP & PRD oil leakage attending works at 765KV Solapur Substation.	4-Jul-23	07:00	4-Jul-23	18:00	
34	166	PLANNED	OCC_568	POWERGRID_WRI	400KV-WARORA-CHANDRAPUR-II-1 (MSE1CL)	D	Outage Required for Rectification of OPGW cut between Tower-477 and Tower-478	4-Jul-23	07:00	4-Jul-23	18:00	Rectification of OPGW cut between Tower-477 and Tower-478
35	167	PLANNED	OCC_568	POWERGRID_WRI	400KV-WARORA-CHANDRAPUR-II-2 (MSE1CL)	D	Outage Required for Rectification of OPGW cut between Tower-477 and Tower-479	4-Jul-23	07:00	4-Jul-23	18:00	Rectification of OPGW cut between Tower-477 and Tower-479
36	168	PLANNED	OCC_568	POWERGRID_WRI	400KV-CHANDRAPUR-BHADRAWATI-3	D	AR to be kept in non Auto mode for Rectification of OPGW cut between Tower-477 and Tower-478	4-Jul-23	07:00	4-Jul-23	18:00	Rectification of OPGW cut between Tower-477 and Tower-480
37	169	PLANNED	OCC_568	POWERGRID_WRI	400KV-CHANDRAPUR-BHADRAWATI-4	D	AR to be kept in non Auto mode for Rectification of OPGW cut between Tower-477 and Tower-479	4-Jul-23	07:00	4-Jul-23	18:00	Rectification of OPGW cut between Tower-477 and Tower-481
38	198	PLANNED	OCC_568	SLDC Gujarat	220KV-TARAPUR 1&2-BHILAD-1	D	PMM work	4-Jul-23	09:00	4-Jul-23	18:00	
39	217	PLANNED	OCC_568	MEGPTCL	765KV/400KV AKOLA (2)-ICT-1	D	Testing of Metering CT & CVT	4-Jul-23	09:00	4-Jul-23	16:00	ICT Outage
40	218	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-BOISAR-BORIVALI-1	D	Replacement of old hardware at critical location	4-Jul-23	09:00	4-Jul-23	18:00	1)Simultaneously outage is required on 220kv Tarapur-Boisar Line for Replacement of old hardware at critical location & both lines are on same M/C Tower.
41	219	PLANNED	OCC_568	MSLDC_OUTAGE	MAIN BAY - 400KV/20KV KORADI-II-GT-9 AND KORADI-II - 400KV - BUS 1	D	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening	4-Jul-23	10:00	4-Jul-23	17:30	GT# 9 will remain in service through Tie bay 414
42	220	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-WARDHA-M-1	D	Routine line maintenance work	4-Jul-23	10:00	4-Jul-23	18:00	NA
43	223	PLANNED	OCC_568	MP_SLDC	132KV-PENCH-KANHAN-1	C	FOR CAPACITIVE VOLTAGE TRANSFORMER (CVT) REPLACEMENT WORK	4-Jul-23	09:00	5-Jul-23	20:00	
44	260	PLANNED	OCC_568	POWERGRID_WRI	MAIN BAY - 220KV-BOISAR-NALASOPARA-1 AND BOISAR - 220KV - BUS 1 at BOISAR - 220KV	D	AMP Works. Line to be remain in service through TBC bay	5-Jul-23	09:00	5-Jul-23	17:30	PG-WR2-BOISAR
45	285	PLANNED	OCC_568	POWERGRID_WRI	400KV-PUNE-GIS-PUNE-PG-2	D	For AMP Work	5-Jul-23	18:00	5-Jul-23	23:00	Line Owned By ADANI Trans
46	288	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-PARLI-M-SOLAPUR-M-1	D	Hardware tightening and insulator cleaning	5-Jul-23	09:00	5-Jul-23	18:00	Load will manage on 400kv Lamboti-PGCHL line
47	289	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-PANDURNA-KALMESHWAR-1	D	Routine Maint. Work	5-Jul-23	09:00	5-Jul-23	18:00	NA
48	290	PLANNED	OCC_568	MSLDC_OUTAGE	132KV-PENCH-KANHAN-1	D	Routine Maint. Work	5-Jul-23	09:00	5-Jul-23	18:00	NA
49	291	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-SOLAPUR-BALE-1	D	Outage is required for Diagnostic testing, Relay testing and maintenance work	5-Jul-23	09:00	5-Jul-23	20:00	Diagnostic testing, Relay testing and maintenance work
50	292	PLANNED	OCC_568	MEGPTCL	TIE BAY - 765KV/400KV KORADI-II-ICT-2 AND FUTURE at KORADI-III - 400KV	D	DGA test of Current Transformer	5-Jul-23	10:00	5-Jul-23	12:30	Bay Outage
51	293	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	Routine line maintenance work	5-Jul-23	10:00	5-Jul-23	18:00	NA
52	294	PLANNED	OCC_568	MEGPTCL	MAIN BAY - 400KV-KORADI-II-KORADI-III-4 AND KORADI-III - 400KV - BUS 2 at KORADI-III - 400KV	D	DGA test of Current Transformer	5-Jul-23	14:00	5-Jul-23	16:30	Bay Outage
53	344	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KARJAT-LONIKHAND-II-1	D	DT & HYM	6-Jul-23	06:00	6-Jul-23	17:00	-
54	345	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-1	D	Routine Line maintenance and Insulator cleaning work	6-Jul-23	08:00	6-Jul-23	18:00	400kv Ektuni ckt 1&6,400kv Bhusawal,400kv Aurangabad and Dhule II will be in service
55	346	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KARJAT-LONIKHAND-II-2	D	PID faulty insulator strings replacement	6-Jul-23	08:00	6-Jul-23	18:00	Nil
56	347	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	6-Jul-23	08:00	6-Jul-23	18:00	-
57	348	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-2	D	Only AR will be in Non Auto	6-Jul-23	08:00	6-Jul-23	18:00	Only AR will be in Non Auto
58	349	PLANNED	OCC_568	MEGPTCL	TIE BAY - 400KV-KORADI-II-KORADI-III-2 AND FUTURE at KORADI-III - 400KV	D	DGA test of Current Transformer	6-Jul-23	10:00	6-Jul-23	12:30	Bay Outage
59	350	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-BOISAR-BORIVALI-1	D	Replacement of Wave Traps	6-Jul-23	10:00	6-Jul-23	18:00	The existing Wave Trap Capacity is 1250 Amps. Bay Capacity is 2000 Amps. As such, 2000 Amp Wave Trap has to be installed.
60	351	PLANNED	OCC_568	MEGPTCL	MAIN BAY - 400KV-KORADI-II-KORADI-III-2 AND KORADI-III - 400KV	D	DGA test of Current Transformer	6-Jul-23	14:00	6-Jul-23	16:30	Bay Outage
61	352	PLANNED	OCC_568	MP_SLDC	132KV-PENCH-MANSAR-1	C	FOR CAPACITIVE VOLTAGE TRANSFORMER (CVT) REPLACEMENT WORK	6-Jul-23	09:00	7-Jul-23	20:00	
62	357	PLANNED	OCC_568	RGPPL	400KV-RGPPL-NAGOTHANE-1	D	Rectification of line isolator and earth switch operational issues.	6-Jul-23	08:00	8-Jul-23	18:00	For attending operational and feedback issues
63	360	PLANNED	OCC_568	MSLDC_OUTAGE	HVDC 500KV CHANDRAPUR HVDC POLE 2	D	To Carry out PID Work of 400 kv Pole II Yard	6-Jul-23	08:00	8-Jul-23	17:00	Both pole will be in service without any Power Restriction
64	361	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KHARGHAR-PUNE-PG-1	D	1. Replacement of conductor in span between loc. No. 33 - 34, 2. Replacement of discs type insulator with long rod insulators	6-Jul-23	10:00	9-Jul-23	18:00	-
65	365	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-EKTUNI-BABLESHWAR-1	D	Replacement of damaged disc insulator, corona ring, damaged nut bolts,	7-Jul-23	09:00	8-Jul-23	18:00	400kv Ektuni-Bhableswhar ckt-II will be in service
66	367	PLANNED	OCC_568	POWERGRID_WRI	220KV-WARDHA-WARDHA-M-1	D	For Replacement of Old BHEL Insulators on gantries of element	7-Jul-23	07:00	7-Jul-23	13:00	
67	371	PLANNED	OCC_568	POWERGRID_WRI	400KV-AURANGABAD-BOISAR-1	D	Line Bay AMP Work. AR to be kept in non Auto mode for 400KV-AURANGABAD-BOISAR-2	7-Jul-23	07:00	7-Jul-23	18:00	430L
68	372	Planned	OCC_568	POWERGRID_WRI	400KV-AURANGABAD-BOISAR-1 L/R@ AURANGABAD - 400KV	D	Boisar-1 LR AMP Work	7-Jul-23	07:00	7-Jul-23	18:00	430R

Sr.No.	OCCM Sr.No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From	To	Remarks		
69	379	PLANNED	OCC_568	POWERGRID_WRI	MAIN BAY - 400KV-PARLI-M-PARLI-2 AND PARLI - 400KV - BUS 2 at PARLI - 400KV	D	For AMP of Bay	7-Jul-23	07:00	7-Jul-23	18:00	For AMP of Line bay & LR
70	392	PLANNED	OCC_568	POWERGRID_WRI	MAIN BAY OF 400KV-KOLHAPUR-MS-SOLAPUR-2 AND KOLHAPUR-MS - 400KV - BUS 1 @KOLHAPUR-MS - 400KV at KOLHAPUR-MS - 400KV	D	Bay AMP	7-Jul-23	08:30	7-Jul-23	18:00	Outage required on CB only. Line can be kept in service through TBC CB.
71	408	PLANNED	OCC_568	MP_SLDC	220KV-PANDURNA-KALMESHWAR-1	D	FOR LINE MAINTENANCE WORK	7-Jul-23	09:00	7-Jul-23	18:00	
72	416	PLANNED	OCC_568	POWERGRID_WRI	220KV-WARDHA-BADNERA-1	D	For Replacement of Old BHEL Insulators on gantries of element	7-Jul-23	14:00	7-Jul-23	20:00	
73	417	PLANNED	OCC_568	POWERGRID_WRI	400KV-PUNE-GIS-PUNE-PG-3	D	For AMP Work	7-Jul-23	18:00	7-Jul-23	23:00	Line Owned By ADANI Trans
74	418	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-AURANGABAD-CHITGAON-2	D	Line will be charged through 220kV TBC bay	7-Jul-23	07:00	7-Jul-23	18:00	This outage is required for taking outage on 220kV Bus section I for Bus sectionaliser work.
75	420	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-2	D	Routine Line maintenance and Insulator cleaning work,CVT, Tan delta & bay maintenance work	7-Jul-23	08:00	7-Jul-23	18:00	400kV Ektum ckt 1&11,400kV Bhusawal,400kV Aurangabad and Dhule I will be in service
76	421	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-DHULE-MS-BABLESHWAR-1	D	Only AR will be in Non Auto	7-Jul-23	08:00	7-Jul-23	18:00	Only AR will be in Non Auto
77	424	PLANNED	OCC_568	MEGPTCL	TIE BAY - 400KV-KORADI-II-KORADI-III-1 AND FUTURE at KORADI-III - 400KV	D	DGA test of Current Transformer	7-Jul-23	10:00	7-Jul-23	12:30	Bay Outage
78	425	PLANNED	OCC_568	MEGPTCL	MAIN BAY - 400KV-KORADI-II-KORADI-III-1 AND KORADI-III - 400KV - BUS 2 at KORADI-III - 400KV	D	DGA test of Current Transformer	7-Jul-23	14:00	7-Jul-23	16:30	Bay Outage
79	429	PLANNED	OCC_568	MSLDC_OUTAGE	MAIN BAY - 220KV-TARAPUR 1&2-BORIVALI-1 AND BORIVALI-1 - 220KV - BUS 1 at BORIVALI-1 - 220KV (ELEMENT NOT FOUND)	C	CB Mechanism Overhauling Work by shifting the line on TBC	7-Jul-23	10:00	9-Jul-23	18:00	1) The BORIVALI - TARAPUR will be in service through TBC. 2) The Electromechanical issues observed will be addressed through its overhauling. Further, the line will remain charge through TBC Bay.
80	431	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	C	To complete balance HTLS conversion work.	7-Jul-23	09:00	10-Jul-23	06:00	To complete balance HTLS conversion work
81	432	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	For PID Work & Bird guard Connect for Shifting of auto reclose switch to non auto mode.	7-Jul-23	08:00	12-Jul-23	18:00	
82	433	PLANNED	OCC_568	MSLDC_OUTAGE	MAIN BAY OF 400KV/220KV PADGHE-ICT-2 AND PADGHE - 400KV - BUS 1 @PADGHE - 400KV at PADGHE - 400KV (Element not Found)	C	1.Replacement of HV CB under LFS Scheme. 2.ICT will be in service through TBC.	7-Jul-23	08:00	16-Jul-23	21:00	Weather Condition should be clear.
83	439	PLANNED	OCC_568	POWERGRID_WRI	220KV-WARDHA-WARDHA-M-1	D	For Replacement of Old BHEL Insulators on gantries of element	8-Jul-23	07:00	8-Jul-23	13:00	
84	435	PLANNED	OCC_568	POWERGRID_WRI	400KV/220KV BOISAR-ICT-1	D	AMP works. Dia to be kept open at both sides.	8-Jul-23	08:00	8-Jul-23	21:00	PG-WR2-BOISAR
85	467	PLANNED	OCC_568	POWERGRID_WRI	220KV-WARDHA-BADNERA-1	D	For Replacement of Old BHEL Insulators on gantries of element	8-Jul-23	14:00	8-Jul-23	20:00	
86	468	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-PUNE-PG-1	D	For removing bunching between 400KV Kalwa-Talegaon & 400KV Kalwa-Kharghar Line between Loc no.195-199 after completion of erection of newly proposed 2 nos. of tower in between Loc no.195-197 for MMRDA Katat Naka Bridge.	8-Jul-23	00:00	8-Jul-23	06:00	1)Simultaneously outage will be availed on 400KV Kalwa-Kharghar Line.
87	469	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-KHARGHAR-1	D	For removing bunching between 400KV Kalwa-Talegaon & 400KV Kalwa-Kharghar Line between Loc no.195-199 after completion of erection of newly proposed 2 nos. of tower in between Loc no.195-197 for MMRDA Katat Naka Bridge.	8-Jul-23	00:00	8-Jul-23	06:00	Simultaneously outage will be availed on 400KV Kalwa-Talegaon
88	470	PLANNED	OCC_568	MEGPTCL	TIE BAY - 765KV/400KV AKOLA (2)-ICT-1 AND 400KV-AKOLA (2)-FUTURE-5 at AKOLA (2) - 400KV	D	Testing of Current Transformer	8-Jul-23	09:00	8-Jul-23	17:00	Bay Outage
89	471	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-TARAPUR 1-2-BORIVALI-1	D	Replacement of old hardware at critical location.	8-Jul-23	09:00	10-Jul-23	18:00	Simultaneously outage is required on 220kV PGCL-Borivali Line for Replacement of old hardware at critical location and both lines are on same M/C tower.
90	472	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-BOISAR-BORIVALI-1	D	Replacement of old hardware at critical location	8-Jul-23	09:00	10-Jul-23	18:00	Simultaneously outage is required on 220kV Tarapur-Borivali Line for Replacement of old hardware at critical location and both lines are on same M/C tower.
91	474	PLANNED	OCC_568	POWERGRID_WRI	PUNE-PG - 400KV - BUS 2	D	For AMP Work	9-Jul-23	08:30	9-Jul-23	18:00	
92	475	PLANNED	OCC_568	POWERGRID_WRI	220KV-WARDHA-PUSAD-1	D	For Replacement of Old BHEL Insulators on gantries of element	9-Jul-23	07:00	9-Jul-23	13:00	
93	476	Planned	OCC_568	POWERGRID_WRI	WARDHA - 220KV - BUS 1	D	For Replacement of Old BHEL Insulators on gantries of element	9-Jul-23	07:00	9-Jul-23	20:00	
94	477	PLANNED	OCC_568	WTPL	400KV-PUNE-GIS-PUNE-PG-3	D	Replacement of faulty insulators.	9-Jul-23	08:00	9-Jul-23	18:00	Line outage
95	478	PLANNED	OCC_568	POWERGRID_WRI	220KV-WARDHA-BHUGAON-1	D	For Replacement of Old BHEL Insulators on gantries of element	9-Jul-23	14:00	9-Jul-23	20:00	
96	479	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-PADGHE-1	D	For tapping of 400KV Kalwa-Padgha-I (at Loc no.1113) on 400KV Kalwa-Kharghar Line (Loc no.167-168) for HTLS of 400KV Kalwa-Padgha-I line between loc no.1114 to 1148 (about 8 km).	9-Jul-23	07:00	9-Jul-23	23:00	After above arrangement the 400KV Padgha-Kharghar-Kalwa line will be established temporarily and will remain in existence till 24.08.2023
97	480	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-KHARGHAR-1	D	For tapping of 400KV Kalwa-Padgha-I (at Loc no.1113) on 400KV Kalwa-Kharghar Line (Loc no.167-168) for HTLS of 400KV Kalwa-Padgha-I line between loc no.1114 to 1148 (about 8 km).	9-Jul-23	07:00	9-Jul-23	23:00	After above arrangement the 400KV Padgha-Kharghar-Kalwa line will be established temporarily and will remain in existence till 24.08.2023
98	481	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-1	D	Routine Line maintenance Work,LLB Relay Testing at 400kV BBLR	9-Jul-23	08:00	9-Jul-23	18:00	400kV Padghe II will be in service
99	482	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	D	Hardware tightening and insulator cleaning	9-Jul-23	09:00	9-Jul-23	18:00	Load will manage on 400kV karjat-parli ckt-2
100	484	PLANNED	OCC_568	POWERGRID_WRI	400KV-TARAPUR 3&4-BOISAR-1	C	Stringing Work for realignment in Bullet Train Diversion.Dia to be kept open at both ends.Simultaneous outage of 400KV Tarapur-Boisar # 1 & 2 is required	9-Jul-23	08:00	16-Jul-23	19:00	PG-WR2-BOISAR
101	485	PLANNED	OCC_568	POWERGRID_WRI	400KV-TARAPUR 3&4-BOISAR-2	C	Stringing Work for realignment in Bullet Train Diversion.Dia to be kept open at both ends.Simultaneous outage of 400KV Tarapur-Boisar # 1 & 2 is required	9-Jul-23	08:00	16-Jul-23	19:00	PG-WR2-BOISAR
102	488	PLANNED	OCC_568	POWERGRID_WRI	WARDHA - 400KV B/R 2	D	For Replacement of Old BHEL Insulators on gantries of element.	10-Jul-23	07:00	10-Jul-23	13:00	

Sr.No.	OCCM Sr.No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From	To	Remarks	
103	489	PLANNED	OCC_568	POWERGRID_WRI	220KV-WARDHA-PUSAD-1	D	For Replacement of Old BHEL Insulators on gantries of element	10-Jul-23	07:00	10-Jul-23 13:00	
104	494	PLANNED	OCC_568	POWERGRID_WRI	400KV-WARORA(M)-WARORA-PG-2	D	Earth wire Peak Strengthening work for Diamond Crossing of Earhwire / OPGW over 400KV Mauda-Wardha Line for TL Diversion/Re-routing	10-Jul-23	07:00	10-Jul-23 18:00	
105	495	PLANNED	OCC_568	POWERGRID_WRI	400KV/220KV SOLAPUR-ICT-1	D	400/220KV ICT#1 & 2031-Bay AMP works	10-Jul-23	07:00	10-Jul-23 18:00	
106	496	PLANNED	OCC_568	POWERGRID_WRI	WARDHA - 400KV - BUS 2A	D	For Replacement of Old BHEL Insulators on gantries of element.	10-Jul-23	07:00	10-Jul-23 20:00	
107	497	PLANNED	OCC_568	POWERGRID_WRI	WARDHA - 220KV - BUS 2	D	For Replacement of Old BHEL Insulators on gantries of element	10-Jul-23	07:00	10-Jul-23 20:00	
108	529	PLANNED	OCC_568	POWERGRID_WRI	220KV-WARDHA-BHUGAON-1	D	For Replacement of Old BHEL Insulators on gantries of element	10-Jul-23	14:00	10-Jul-23 20:00	
109	531	PLANNED	OCC_568	POWERGRID_WRI	400KV-PUNE-GIS-PUNE-PG-1	D	For Attending Conductor strands snap Work	10-Jul-23	18:00	10-Jul-23 23:00	Line Owned By ADANI Trans
110	534	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-WARORA-PG-WARORA-1	D	Routine Maintenance & Dignostic testing work	10-Jul-23	09:00	10-Jul-23 18:00	400KV WARORA-IEPL Line is in ckt
111	536	PLANNED	OCC_568	MEGPTCL	MAIN BAY OF 765KV-AKOLA (2)-EKTUNI-1 AND AKOLA (2) - 765KV - BUS 1 at AKOLA (2) - 765KV	D	Testing of Current Transformer	10-Jul-23	10:00	10-Jul-23 13:00	Bay Outage
112	537	PLANNED	OCC_568	MEGPTCL	MAIN BAY - 765KV-AKOLA (2)-EKTUNI-2 AND AKOLA - 765KV - BUS 1 at AKOLA (2) - 765KV	D	Testing of Current Transformer	10-Jul-23	14:00	10-Jul-23 17:00	Bay Outage
113	538	PLANNED	OCC_568	RGPPPL	400KV-RGPPPL-NEWKOYNA-2	D	Rectification of line and bay isolator and earth switch operational issues.	10-Jul-23	08:00	11-Jul-23 18:00	For attending operational and feedback issues
114	541	PLANNED	OCC_568	MSLDC_OUTAGE	BUS COUPLER BAY - LONIKHAND - 400KV - BUS 1 AND LONIKHAND - 400KV - BUS 2 at LONIKHAND - 400KV	C	29 A & 29 B Isolator Box Replacement work	10-Jul-23	08:00	11-Jul-23 18:00	Nil
115	542	PLANNED	OCC_568	MSLDC_OUTAGE	400KV/220KV KOLHAPUR-MS-ICT-3	C	Load Trials of Rapid restoration scheme	10-Jul-23	09:00	11-Jul-23 11:59	Monday is load staggering day in kolhapur
116	549	PLANNED	OCC_568	MSLDC_OUTAGE	SPARE LINE-1 BAY (401) @ TAPITANDA (Element not found)	C	Circuit Breaker Overhauling work by M/s CGL	10-Jul-23	11:00	13-Jul-23 18:00	Only bay CB outage required of one and half CB system.
117	558	PLANNED	OCC_568	POWERGRID_WRI	765KV-PUNE-PADGHE-PG-1	C	Diversion of 765 KV Pune Padghe Line for Nagpur Mumbai Samridhi Express Highway.(New Construction works)	10-Jul-23	07:00	31-Jul-23 18:00	765 KV PUNE PADGHE LINE ALONG WITH LINE REACTOR WILL BE OUT OF SERVICE
118	559	PLANNED	OCC_568	POWERGRID_WRI	765KV-AURANGABAD-PADGHE-PG-2	C	Diversion of 765 KV Pune Padghe Line for Nagpur Mumbai Samridhi Express Highway.(New Construction works)	10-Jul-23	07:00	31-Jul-23 18:00	765 KV AURANGABAD PADGHE LINE ALONG WITH LINE REACTOR WILL BE OUT OF SERVICE
119	570	PLANNED	OCC_568	POWERGRID_WRI	220KV-SOLAPUR-NARANGWADI-2	D	Line terminal equipments AMP at 765KV Solapur Substation	11-Jul-23	07:00	11-Jul-23 18:00	
120	588	PLANNED	OCC_568	POWERGRID_WRI	400KV-KHANDWA-DHULE-MS-1	D	For taking line reactor out of service at Khandwa end for REF relay Retrofitting works. Line will be charged without L/R at Khandwa.	11-Jul-23	09:00	11-Jul-23 09:30	PG-WR2-KHANDWA
121	593	PLANNED	OCC_568	POWERGRID_WRI	400KV-KHANDWA-DHULE-MS-1 L/R@ KHANDWA - 400KV	D	For REF relay retrofitting work	11-Jul-23	09:00	11-Jul-23 18:00	PG-WR2-KHANDWA
122	608	PLANNED	OCC_568	POWERGRID_WRI	400KV-KHANDWA-DHULE-MS-1	D	For taking line reactor in service at Khandwa end after REF relay Retrofitting works	11-Jul-23	18:00	11-Jul-23 18:30	PG-WR2-KHANDWA
123	609	PLANNED	OCC_568	MSLDC_OUTAGE	WARORA - 400KV - BUS 1	D	For 400KV Numerical Busbar Relay Make SIFANG CSC150 testing works	11-Jul-23	08:00	11-Jul-23 18:00	(1) During 400KV Busbar Protection Relay testing works Outage . (2) The 400KV Busbar Relay will be kept out of service during testing work (3) The 400KV Busbar Relay will be tested Online by taking necessary precautions of 400KV Bus-1/Bus-II Bays ,respective Bays CT shorting arrangement and isolation of respective 400KV Bays Busbar Relays tripping etc. as per requirement prior to testing. (4) During the outage , On 400KV Bus I, Ckt's connected on Bus I i.e., 400KV Adani ckt. 1 & 2 ,PGCIL-Nagari,IEPL and 400KV Bus Reactor remains charged through their respective Main CBs .No any CB or Isolator will be isolated /opened during the said outage . (5) During the outage , On 400KV Bus II, Ckt's connected on Bus II i.e., 400KV Cpus-II ct-1 & 2, 400KV Future Line-1/2 and ICT-1 remains charged through their respective Main CBs .No any CB or Isolator will be isolated /opened during the testing works. (6) On completion of 400KV Bus bar Relay testing works ,normalcy of all 400KV Bays is ensured /restored and 400KV Busbar protection will be normalized.
124	611	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-PARLI-PARLI-M-2	D	Tan delta of CTs. CB testing.	11-Jul-23	09:00	11-Jul-23 14:00	Nil
125	613	PLANNED	OCC_568	MSLDC_OUTAGE	MAIN BAY - 400KV-ALKUD-SOLAPUR-1 AND ALKUD - 400KV - BUS 1 at ALKUD - 400KV	D	Diagnostic testing & Maintenance work	11-Jul-23	10:00	11-Jul-23 13:00	--
126	614	PLANNED	OCC_568	MEGPTCL	MAIN BAY OF 765KV-AKOLA (2)-KORADI-HI-2 AND AKOLA (2) - 765KV - BUS 2 at AKOLA (2) - 765KV	D	Testing of Current Transformer	11-Jul-23	10:00	11-Jul-23 14:00	Bay Outage
127	615	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-ALKUD-SOLAPUR-1	D	Diagnostic testing & Maintenance work	11-Jul-23	10:00	11-Jul-23 17:00	Load will be managed on 400KV Kolhapur Line
128	616	PLANNED	OCC_568	MSLDC_OUTAGE	TIE BAY (408) OF DHARIWAL CKT - 1 & GCR CKT-2 @ CHANDRAPUR - 2 (Element not Found)	D	Diagnostic testing and allied bay maintenance work	11-Jul-23	10:00	11-Jul-23 17:00	Diagnostic testing and allied bay maintenance work
129	617	PLANNED	OCC_568	MSLDC_OUTAGE	ALKUD - 400KV - BUS 1	D	Diagnostic testing & Maintenance work	11-Jul-23	10:00	11-Jul-23 17:00	Load will be managed on 400KV Main Bus-2
130	618	PLANNED	OCC_568	MSLDC_OUTAGE	TIE BAY - 400KV-ALKUD-SOLAPUR-1 AND 400KV/220KV ALKUD-ICT-2 at ALKUD - 400KV	D	Diagnostic testing & Maintenance work	11-Jul-23	14:00	11-Jul-23 17:00	--
131	623	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-BHUGAON-1	D	Routine line maintenance work	11-Jul-23	08:00	12-Jul-23 18:00	NA
132	636	PLANNED	OCC_568	POWERGRID_WRI	400KV-AKOLA-AURANGABAD-1	D	For Replacement of Old BHEL Insulators on gantries of element at Akola SS	12-Jul-23	07:00	12-Jul-23 20:00	
133	637	PLANNED	OCC_568	POWERGRID_WRI	400KV-AKOLA-AURANGABAD-2	D	For Replacement of Old BHEL Insulators on gantries of element at Akola SS	12-Jul-23	07:00	12-Jul-23 20:00	
134	675	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-PARLI-PARLI-M-1	D	Tan delta of CTs	12-Jul-23	09:00	12-Jul-23 14:00	Nil
135	676	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-TILLARI-AMONA-1	D	Maintenance work	12-Jul-23	09:00	12-Jul-23 17:00	The said work is very important
136	677	PLANNED	OCC_568	MSLDC_OUTAGE	132KV-DHARNI-NEPANAGAR-1	D	For Replacement of Flashover Disc	12-Jul-23	09:00	12-Jul-23 17:00	.
137	678	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-SOLAPUR-M-SOLAPUR-1	D	Hardware tightening and insulator cleaning	12-Jul-23	09:00	12-Jul-23 18:00	Load will be managed on 400KV Lamboti-Parli line
138	679	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-WARDHA-KORADI-HI-1	D	Routine Maintenance & Dignostic testing work	12-Jul-23	09:00	12-Jul-23 18:00	400 KV WARORA - DEOLI 2 Line is in ckt

Sr.No.	OCCM Sr.No.	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From	To	Remarks	
139	680	PLANNED	OCC_568	MSLDC_OUTAGE	132KV-MANSAR-MS-KANHAN-1	D	Routine Maint. Work	12-Jul-23	09:00	12-Jul-23 18:00	NA
140	681	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-SOLAPUR-KUMBAR-1	D	Outage is required for Quarterly Maintenance	12-Jul-23	10:00	12-Jul-23 17:00	Quarterly Maintenance
141	682	PLANNED	OCC_568	MSLDC_OUTAGE	KUMBARI - 220KV - BUS 1	D	Outage is required for Quarterly Maintenance	12-Jul-23	10:00	12-Jul-23 17:00	Quarterly Maintenance
142	683	PLANNED	OCC_568	MSLDC_OUTAGE	TIE BAY - 400KV-WARDHA-KORADI-II-1 AND FUTURE at KORADI-II - 400KV	D	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening	12-Jul-23	10:00	12-Jul-23 17:30	Koradi-II- Wardha(PC) Ckt. Will remain in service through Tie Bay 411
143	684	PLANNED	OCC_568	MEGPTCL	765KV/400KV KORADI-III-ICT-1	D	DGA test of Metering Current Transformer	12-Jul-23	11:00	12-Jul-23 12:00	ICT Outage
144	688	PLANNED	OCC_568	RGPPPL	400KV-RGPPPL-NEWKOYNA-1	D	Rectification of line and bay isolator and earth switch operational issues.	12-Jul-23	08:00	14-Jul-23 18:00	For attending operational and feedback issues
145	696	PLANNED	OCC_568	POWERGRID_WRI	220KV-SOLAPUR-NARANGWADI-1	D	Line terminal equipments AMP at 765kV Solapur Substation	13-Jul-23	07:00	13-Jul-23 18:00	
146	699	PLANNED	OCC_568	POWERGRID_WRI	400KV-WARDHA-AKOLA-1	D	For Replacement of Old BHEL Insulators on gantries of element at Akola SS	13-Jul-23	07:00	13-Jul-23 20:00	
147	700	PLANNED	OCC_568	POWERGRID_WRI	400KV-WARDHA-AKOLA-2	D	For Replacement of Old BHEL Insulators on gantries of element at Akola SS	13-Jul-23	07:00	13-Jul-23 20:00	
148	701	PLANNED	OCC_568	POWERGRID_WRI	MAIN BAY - 400KV-WARDHA-AKOLA-2 AND WARDHA - 400KV - BUS 1B at Wardha - 400KV	D	For Bay Amp Works	13-Jul-23	07:00	13-Jul-23 20:00	
149	710	PLANNED	OCC_568	POWERGRID_WRI	400KV-KHANDWA-DHULE-MS-2	D	For taking line reactor out of service at Khandwa end for REF relay Retrofitting works. Line will be charged without L/R at Khandwa.	13-Jul-23	09:00	13-Jul-23 09:30	PG-WR2-KHANDWA
150	730	PLANNED	OCC_568	POWERGRID_WRI	400KV-KHANDWA-DHULE-MS-2	D	For taking line reactor in service at Khandwa end after REF relay Retrofitting works	13-Jul-23	18:00	13-Jul-23 18:30	PG-WR2-KHANDWA
151	731	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KARJAT-LONIKHAND-II-2	D	DT & HYM	13-Jul-23	06:00	13-Jul-23 17:00	-
152	732	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KORADI-II-KORADI-III-1	D	Routine Maint. Work	13-Jul-23	08:00	13-Jul-23 18:00	NA
153	733	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Routine line maintenance work	13-Jul-23	08:00	13-Jul-23 18:00	NA
154	734	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	13-Jul-23	08:00	13-Jul-23 18:00	-
155	735	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPU-II-2	D	Diagnostic testing and allied bay maintenance work	13-Jul-23	10:00	13-Jul-23 17:00	Diagnostic testing and allied bay maintenance work
156	736	PLANNED	OCC_568	MSLDC_OUTAGE	765KV/400KV KORADI-III-ICT-2	D	DGA test of Metering Current Transformer	13-Jul-23	11:00	13-Jul-23 12:00	ICT Outage
157	740	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-PUNE-PG-1	D	1. Replacement of conductor in span between loc. No. 33 - 34, 2. Replacement of discs type insulator with long rod insulators.	13-Jul-23	10:00	16-Jul-23 18:00	-
158	741	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-LONIKHAND-CHAKAN-1	D	Routine Maintenance. And DT .	13-Jul-23	10:00	13-Jul-23 18:00	-
159	742	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-EKTUNI-BABLESHWAR-2	D	Replacement of damaged disc insulator, corona ring, damaged nut bolts,	14-Jul-23	09:00	15-Jul-23 18:00	400kV Ektuni-Bhabaleshwar ckt-1 will be in service
160	743	PLANNED	OCC_568	POWERGRID_WRI	400KV-TARAPUR-3&4-PADGHE-1	D	AMP of 420L.	14-Jul-23	07:00	14-Jul-23 17:00	Tarapur-1 Line will be out of service
161	752	PLANNED	OCC_568	POWERGRID_WRI	220KV-PARLI-OSMANABAD-M-1	D	For AMP of Line bay & Line CT	14-Jul-23	07:00	14-Jul-23 18:00	For AMP of Line bay & Line CT
162	753	PLANNED	OCC_568	POWERGRID_WRI	WARDHA - 400KV B/R 2	D	For Amp of Bus Reactor	14-Jul-23	07:00	14-Jul-23 20:00	
163	783	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KORADI-II-KORADI-III-2	D	Routine Maint. Work	14-Jul-23	08:00	14-Jul-23 18:00	NA
164	784	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Routine line maintenance work	14-Jul-23	08:00	14-Jul-23 18:00	NA
165	785	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-2	D	Outage required for taking 220kV bus outage for erection of hybrid pass as bus sectionaliser	14-Jul-23	09:00	14-Jul-23 18:00	-
166	786	PLANNED	OCC_568	MSLDC_OUTAGE	TIE BAY - 400KV-WARDHA-KORADI-II-1 AND FUTURE at KORADI-II - 400KV	D	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening	14-Jul-23	10:00	14-Jul-23 17:30	Koradi-II- Wardha(PC) Ckt. Will remain in service through Main Bay 412
167	787	PLANNED	OCC_568	MSLDC_OUTAGE	MAIN BAY - 400KV-TAPHTHANDA-EKTUNI-2 AND EKTUNI - 400KV - BUS 1	D	Diagnostic Testing of CB, CT & Routine Maintenance	14-Jul-23	10:30	14-Jul-23 18:00	400kV Thapti-Tanda Ckt-II will be in service through itsTIE (402) Bay & Main Bus-II
168	788	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	C	To complete balance HTLS conversion work	14-Jul-23	09:00	17-Jul-23 06:00	To complete balance HTLS conversion work
169	789	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	For PID Work & Bird guard Connect for Shifting of auto reclose switch to non auto mode.	14-Jul-23	08:00	19-Jul-23 18:00	-
170	790	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-2	D	PID work Only AR to be kept off. Line to be in service.	14-Jul-23	08:00	22-Jul-23 18:00	Only AR to be kept off. Line to be in service.
171	794	PLANNED	OCC_568	POWERGRID_WRI	MAIN BAY - 400KV-AURANGABAD-M (WALUJ)-PUNE-GIS-2 AND AURANGABAD-M (WALUJ) - 400KV - BUS 1 at Aurangabad-M (Waluj) - 400KV	D	Bay AMP Work	15-Jul-23	07:00	15-Jul-23 18:00	401 (Waluj)
172	810	PLANNED	OCC_568	POWERGRID_WRI	400KV-PUNE-GIS-PUNE-PG-4	D	For AMP Work	15-Jul-23	18:00	15-Jul-23 23:00	Line Owned By ADANI Trans
173	811	PLANNED	OCC_568	MSLDC_OUTAGE	POLE-2 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC(Element not found)	D	To replace R Ph Interrupter of Pole II Base Filter Circuit breaker as value of CRM is beyond permissible limit	15-Jul-23	06:00	15-Jul-23 21:00	Both Pole will be in service with restriction of 850 MW Capacity & Pole I Z1 & Z2 AC Filter will be in Service
174	812	PLANNED	OCC_568	POWERGRID_WRI	400KV-BHILAI-KORADI-1	C	For Dismantling, Overhauling and Restoration of Isolators Sissor Contact, Gear Box, Fixed Contact and MOM Box of Transfer Bus, Keeping Bhilai Line Out of Service.	15-Jul-23	07:00	16-Jul-23 19:00	
175	814	PLANNED	OCC_568	POWERGRID_WRI	MAIN BAY - 400KV-BHILAI-KORADI-1 AND KORADI - 400KV - BUS 1 at Koradi - 400KV	C	Overhauling of BHI CGL CB at Koradi SS, 400kV Koradi-Bhilai Line	15-Jul-23	07:00	20-Jul-23 19:00	
176	818	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-LONIKHAND-PUNE-PG-1	D	CT Replacement work	16-Jul-23	08:00	16-Jul-23 23:30	Nil
177	822	PLANNED	OCC_568	WIPL	400KV-PUNE-GIS-PUNE-PG-1	D	Replacement of faulty insulators.	16-Jul-23	08:00	16-Jul-23 18:00	Line outage
178	828	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-BABLESHWAR-PADGHE-2	D	Routine Line maintenance Work @400kV BBLR	16-Jul-23	08:00	16-Jul-23 18:00	400kV Padghe I will be in service
179	829	PLANNED	OCC_568	MEGPTCL	765KV-AKOLA (2)-KORADI-III-2	D	Six monthly Change over of Spare Line Reactor with B-ph Line Reactor as per CEA regulation at Akola-II SS. Last changeover date - 20.01.2023	16-Jul-23	09:00	16-Jul-23 15:00	Non-Switchable Line Reactor
180	830	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-BOISAR-PANCHALI-1	D	Replacement of Insulator string.	16-Jul-23	09:00	16-Jul-23 17:00	Replacement of Insulator string.
181	831	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	Hardware tightening and insulator cleaning	16-Jul-23	09:00	16-Jul-23 18:00	Load manage on 400kv karjat-parli ckt-1

Sr.No.	OCCM Sr.No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From	To	Remarks		
182	832	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-2	D	(1) Main-1 relay testing work. (2) Bay maintenance work.	16-Jul-23	09:00	16-Jul-23	18:00	-
183	833	PLANNED	OCC_568	MSLDC_OUTAGE	400KV/220KV BABLISHWAR-ICT-1 (TAKEN ON TBC AT BABLISHWAR) (Element not Found)	D	ABB Circuit Breaker Pole & Mechanism overhauling.HV CB DCRM/timing	16-Jul-23	16:00	22-Jul-23	22:00	ICT-1 will be in service through TBC.
184	837	PLANNED	OCC_568	POWERGRID_WRI	400KV-AURANGABAD-M (WALU)-PUNE-PG-1	D	401L AMP Work and For BHEL Insulator Replacement work.	17-Jul-23	07:00	17-Jul-23	18:00	401L
185	841	PLANNED	OCC_568	POWERGRID_WRI	PARLI-M - 400KV - BUS 1	D	For erection of 89A Isolator of 400KV-PARLI-M-PARLI-2 at MSE/ICL Girwali	17-Jul-23	07:00	17-Jul-23	18:00	For ongoing project of "Upgradation of 400KV Line Bays (02 Nos) of Parli (PC) I&II at Parli (MSE/ICL) from existing current rating of 2000A to 3150A to suit the reconducting with Twin HTLS"
186	851	PLANNED	OCC_568	POWERGRID_WRI	MAIN BAY - 400KV-TARAPUR 3&4-PADGHE-1 AND PADGHE - 400KV - BUS 1 at PADGHE - 400KV	D	AMP of 420 bay	17-Jul-23	08:30	17-Jul-23	17:00	Tarapur main bay (420 bay) will be out of service
187	872	PLANNED	OCC_568	RGPP	STATION SERVICE TRANSFORMER, SST-1	C	Rectification of line and bay isolator and earth switch operational issues.	17-Jul-23	08:00	18-Jul-23	18:00	For attending operational and feedback issues
188	873	PLANNED	OCC_568	APML-ADANI	400KV/11.5KV STATION TRANSFORMER-4	C	Annual Maintenance Work.	17-Jul-23	09:00	18-Jul-23	18:00	Bay Outage
189	882	PLANNED	OCC_568	POWERGRID_WRI	400KV-BHILAI-KORADI-1	C	For Dismantling, Overhauling and Restoration of Isolators Sissor Contact, Gear Box and MOM Box for Bus-1 & Bus-2, Keeping Bhilai line on TBC Bay.	17-Jul-23	07:00	20-Jul-23	19:00	
190	883	PLANNED	OCC_568	MSLDC_OUTAGE	SPARE LINE-2 BAY (404) @ TAPITANDA (Element not found)	C	Circuit breaker mechanism overhauling work by M/s CGL service Engineer.	17-Jul-23	11:00	20-Jul-23	18:00	Only bay CB outage is required of one and half CB system
191	906	PLANNED	OCC_568	POWERGRID_WRI	TIE BAY - 400KV-WARORA(M)-WARORA-PG AND FUTURE at WARORA-PG - 400KV	D	For TIE Bay AMP- 411	18-Jul-23	08:30	18-Jul-23	18:00	For TIE Bay AMP- 411
192	919	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-RGPP-NEW KOYNA-1	D	Diagnostic testing & Relay testing work , Routine maint. Work	18-Jul-23	08:00	18-Jul-23	17:00	---
193	921	PLANNED	OCC_568	MSLDC_OUTAGE	MAIN BAY - 400KV-WARDHA-WARORA-1 AND WARDHA - 400KV - BUS 2 at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	18-Jul-23	09:00	18-Jul-23	18:00	Line will be charged through Tie CB 428.
194	922	PLANNED	OCC_568	MEG/ICL	400KV-KORADI-II-KORADI-III-1	D	Annual Maintenance of Line equipment at Koradi III SS	18-Jul-23	09:00	18-Jul-23	18:00	Line Outage
195	923	PLANNED	OCC_568	MSLDC_OUTAGE	MAIN BAY - 400KV-KOLHAPUR-MS-ALKUD-1 AND ALKUD - 400KV - BUS 1 at ALKUD - 400KV	D	Diagnostic testing & Maintenance work	18-Jul-23	10:00	18-Jul-23	13:00	--
196	924	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KOLHAPUR-MS-ALKUD-1	D	Diagnostic testing & Maintenance work	18-Jul-23	10:00	18-Jul-23	17:00	Load will be managed on 400KV Solapur Line
197	925	PLANNED	OCC_568	MSLDC_OUTAGE	ALKUD - 400KV - BUS 2	D	Diagnostic testing & Maintenance work	18-Jul-23	10:00	18-Jul-23	17:00	Load will be managed on 400KV Main Bus-1
198	926	PLANNED	OCC_568	MSLDC_OUTAGE	MAIN BAY - 400KV-EKTUNI-BABLISHWAR-2 AND EKTUNI - 400KV - BUS 1 at EKTUNI - 400KV	D	Diagnostic Testing of CB, CT & Routine Maintenance	18-Jul-23	10:30	18-Jul-23	18:00	400kv Bhaleswar Ckt-II will be in service through its TIE (409) Bay & Main Bus-1
199	927	PLANNED	OCC_568	MSLDC_OUTAGE	TIE BAY - 400KV-KOLHAPUR-MS-ALKUD-1 AND FUTURE	D	Diagnostic testing & Maintenance work	18-Jul-23	14:00	18-Jul-23	17:00	--
200	929	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-AKOLA-NANDEGAON-PETH-1	D	Routine Maintenance & Testing work	18-Jul-23	10:00	19-Jul-23	18:00	bhusawal ckt will be in service
201	934	PLANNED	OCC_568	MSLDC_OUTAGE	400KV/220KV CHANDRAPUR-ICT-1	C	1.Commissioning of High velocity water spray system for 315MVA ICT-1. 2. Routine maintenance of ICT 3. Maintenance and alignment of Isolators 3. Bay routine maintenance work	18-Jul-23	08:00	20-Jul-23	18:00	During outage, 400/220/33KV ICT-2, 220KV CHD-2 will be in service.
202	935	PLANNED	OCC_568	POWERGRID_WRI	400KV-PADGHE-BOISAR-1	C	Tower Erection and Stringing work For Realignment in Bullet Train Diversion. Simultaneous outage of 400KV Vapi-Boisar and 400KV Padghe-Boisar is required and Dia to be kept open at both ends.	18-Jul-23	08:00	25-Jul-23	19:00	PG-WR2-BOISAR
203	936	PLANNED	OCC_568	POWERGRID_WRI	400KV-VAPI-BOISAR-1	C	Tower Erection and Stringing work For Realignment in Bullet Train Diversion. Simultaneous outage of 400KV Vapi-Boisar and 400KV Padghe-Boisar is required and Dia to be kept open at both ends.	18-Jul-23	08:00	25-Jul-23	19:00	PG-WR2-BOISAR
204	940	PLANNED	OCC_568	POWERGRID_WRI	TIE BAY - 400KV-PARLI-SOLAPUR-1 AND 400KV-ALKUD-SOLAPUR-1 at Solapur - 400KV	D	Bay AMP Works	19-Jul-23	07:00	19-Jul-23	18:00	
205	941	PLANNED	OCC_568	POWERGRID_WRI	400KV-KOLHAPUR-MS-SOLAPUR-2(Solapur)	D	Line Bay AMP	19-Jul-23	07:00	19-Jul-23	18:00	Outage required on line for Line bay equipment AMP works
206	942	PLANNED	OCC_568	POWERGRID_WRI	PARLI-M - 400KV - BUS 2	D	For erection of 89B Isolator of 400KV-PARLI-M-PARLI-2 at MSE/ICL Girwali	19-Jul-23	07:00	19-Jul-23	18:00	For ongoing project of "Upgradation of 400KV Line Bays (02 Nos) of Parli (PC) I&II at Parli (MSE/ICL) from existing current rating of 2000A to 3150A to suit the reconducting with Twin HTLS"
207	944	PLANNED	OCC_568	POWERGRID_WRI	220KV-WARDHA-BHUGAON-1	D	For Amp of Line Bay	19-Jul-23	07:00	19-Jul-23	20:00	
208	951	PLANNED	OCC_568	POWERGRID_WRI	MAIN BAY - 400KV-PADGHE-BOISAR-1 AND PADGHE - 400KV - BUS 1 at PADGHE - 400KV	D	AMP of 404 bay	19-Jul-23	08:30	19-Jul-23	17:00	Boisar main bay (404) will be out of service
209	969	PLANNED	OCC_568	MSLDC_OUTAGE	KHAPARKHEDA - 400KV - BUS 2	D	Remove debris under bus-2 and bus isolator maintenance	19-Jul-23	08:00	19-Jul-23	17:00	NA
210	970	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-SOLAPUR-BALE-1	D	Outage is required for Quarterly Maintenance	19-Jul-23	09:00	19-Jul-23	15:00	Quarterly Maintenance
211	971	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-MAHALAXMI(KONALKATTA)-AMONA-1	D	Maintenance work	19-Jul-23	09:00	19-Jul-23	17:00	The said work is very important
212	972	PLANNED	OCC_568	MSLDC_OUTAGE	MAIN BAY - 400KV-WARDHA-KORADI-II-1 AND WARDHA - 400KV - BUS 1 at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	19-Jul-23	09:00	19-Jul-23	18:00	400KV KORADI-WARDHA Line will be charged through Tie CB 414.
213	973	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-SOLAPUR-JEUR-1	D	Hardware tightening and insulator cleaning	19-Jul-23	09:00	19-Jul-23	18:00	Load manage on 220kv jeur-tembhurni line
214	974	PLANNED	OCC_568	MSLDC_OUTAGE	132KV-MANSAR-MS-PENCH-1	D	Routine Maint. Work	19-Jul-23	09:00	19-Jul-23	18:00	NA
215	975	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-SOLAPUR-KUMBARI-2	D	Outage is required for Quarterly Maintenance	19-Jul-23	10:00	19-Jul-23	17:00	Quarterly Maintenance
216	976	PLANNED	OCC_568	MSLDC_OUTAGE	KUMBARI - 220KV - BUS 2	D	Outage is required for Quarterly Maintenance	19-Jul-23	10:00	19-Jul-23	17:00	Quarterly Maintenance
217	978	PLANNED	OCC_568	APML-ADANI	400KV/11.5KV STATION TRANSFORMER-5	C	Annual Maintenance Work	19-Jul-23	09:00	20-Jul-23	18:00	Bay Outage
218	1008	PLANNED	OCC_568	POWERGRID_WRI	220KV-WARDHA-PUSAD-1	D	For Line Bay Amp Works	20-Jul-23	14:00	20-Jul-23	18:00	
219	1009	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-LONIKHAND-CHAKAN-1	D	DT Work & Bay Maintenance	20-Jul-23	08:00	20-Jul-23	18:00	Nil
220	1010	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	20-Jul-23	08:00	20-Jul-23	18:00	.
221	1013	PLANNED	OCC_568	MSLDC_OUTAGE	TIE BAY - 400KV-WARDHA-WARORA-1 AND FUTURE at Wardha - 400KV	D	Routine Maintenance & Dignostic testing work .	20-Jul-23	09:00	20-Jul-23	18:00	Line will be charged through Main CB 429.
222	1052	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-AURANGABAD-CHITEGAON-2	D	Outage required for taking 220kv bus outage for hybrid pass testing work.	21-Jul-23	09:00	21-Jul-23	18:00	-

Sr.No.	OCCM Sr.No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From	To	Remarks		
223	1053	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-AKOLA-AKOLA (2)-2	D	Routine Maintenance & testing Work	21-Jul-23	10:00	21-Jul-23	18:00	yelwan Ckt 01 will be in service
224	1054	PLANNED	OCC_568	POWERGRID_WRI	KOLHAPUR GIS - 400KV B/R 1	C	For attending Oil leakage in CT secondary terminal connections plate at neutral side.	21-Jul-23	07:00	22-Jul-23	18:00	Bus reactor - 125MVAR
225	1055	PLANNED	OCC_568	POWERGRID_WRI	400KV-KORADI-SATPURA-1	C	For Dismantling, Overhauling and Restoration of Isolators Sissor Contact, Gear Box, Fixed Contact and MOM Box of Transfer Bus, Keeping Sarni Line Out of Service.	21-Jul-23	07:00	22-Jul-23	19:00	
226	1059	PLANNED	OCC_568	POWERGRID_WRI	MAIN BAY - 400KV-KORADI-SATPURA-1 AND KORADI - 400KV - BUS 1 at Koradi - 400KV	C	Overhauling of SRN CGL CB at Koradi SS, 400kv Koradi-Sarni Line	21-Jul-23	07:00	26-Jul-23	19:00	
227	1060	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	For PID Work & Bird guard Connect for Shifting of auto reclose switch to non auto mode.	21-Jul-23	08:00	26-Jul-23	18:00	
228	1061	PLANNED	OCC_568	POWERGRID_WRI	400KV-PARLI NEW-PARLI-M-2	C	For ongoing project of "Upgradation of 400KV Line Bays (02 Nos) of Parli (PG) I&II at Parli (MSETCL) from existing current rating of 2000A to 3150A to suit the reconductoring with Twin HTLS". AR to be kept in non Auto mode for 400KV-PARLI NEW-PARLI-M-1	21-Jul-23	07:00	31-Jul-23	18:00	For ongoing project of "Upgradation of 400KV Line Bays (02 Nos) of Parli (PG) I&II at Parli (MSETCL) from existing current rating of 2000A to 3150A to suit the reconductoring with Twin HTLS"
229	1062	Planned	OCC_568	APML-ADANI	TIE BAY-765/22KV GT-4 AND 765/400KV ICT AT TIRODA-765KV SS	C	Annual Maintenance Work	21-Jul-23	09:00	10-Aug-23	18:00	Bay Outage
230	1063	PLANNED	OCC_568	APML-ADANI	MAIN BAY-765/22KV GT-4 AND TIRODA-765KV-BUS 1 AT TIRODA-765KV SS	C	Annual Maintenance Work	21-Jul-23	09:00	10-Aug-23	18:00	Bay Outage
231	1067	PLANNED	OCC_568	POWERGRID_WRI	400KV-WARDHA-AURANGABAD-1	D	For Line Bay Amp Works. AR to be kept in non Auto mode for 400KV-WARDHA-AURANGABAD-2	22-Jul-23	07:00	22-Jul-23	20:00	
232	1068	PLANNED	OCC_568	POWERGRID_WRI	400KV-WARDHA-AURANGABAD-1 L/R@ WARDHA - 400KV	D	For Line Reactor Amp works	22-Jul-23	07:00	22-Jul-23	20:00	
233	1069	PLANNED	OCC_568	POWERGRID_WRI	400KV-KORADI-BHILAI L/R@KORADI - 400KV	D	For Amp of Line Reactor	22-Jul-23	07:00	22-Jul-23	20:00	
234	1090	PLANNED	OCC_568	MSLDC_OUTAGE	BABLESHWAR - 400KV - BUS 1	D	Bus CVT Capacitance and tan delta testing	22-Jul-23	08:00	22-Jul-23	18:00	All feeders on Main Bus I will be shifted on Main Bus II through TBC
235	1092	PLANNED	OCC_568	MSLDC_OUTAGE	CHAKAN - 400KV - TRANSFER BUS 1	D	Routine Maintenance and DT.	22-Jul-23	10:00	22-Jul-23	18:00	-
236	1094	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	D	PID faulty insulator string replacement	23-Jul-23	08:00	23-Jul-23	18:00	Nil
237	1095	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-1	D	Half yearly maintenance	23-Jul-23	10:00	23-Jul-23	18:00	-
238	1096	PLANNED	OCC_568	MEGPTCL	765KV-TIRODA-KORADI-II-1	D	Installation of Bird Flight Divertor- In reference to the Hon'ble High Court, Nagpur Order dated 05th January 2022.	23-Jul-23	08:00	25-Jul-23	18:00	Line Outage
239	1097	PLANNED	OCC_568	WTPL	400KV-PUNE-GIS-PUNE-PG-2	D	Replacement of faulty insulators.	23-Jul-23	08:00	23-Jul-23	18:00	Line outage
240	1098	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-KHARGHAR-1	D	Routine Maintenance work	23-Jul-23	08:00	23-Jul-23	18:00	Routine Maintenance work
241	1099	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-PARLI-M-KARJAT-1	D	(1) Main-1 distance relay testing work. (2) Bay maintenance work.	23-Jul-23	09:00	23-Jul-23	18:00	-
242	1100	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-PADGHE-2	D	1) Bay Maint work 2) Diagnostic Testing work 3) Replacement of Over voltage relay 4)Replacement of CT with new Ratio of 300V/1A 5) Replacement of 29C Bus PG isolator under LES scheme 6.MTAMC Work.	23-Jul-23	09:00	23-Jul-23	21:00	Weather Condition Should be clear.
243	1101	PLANNED	OCC_568	MEGPTCL	765KV-AKOLA (2)-EKTUNI-2	D	Six Monthly Changeover of Spare Line Reactor with Y-phi Reactor at Ektuni SS as per CLA guideline. Last changeover date - 25.07.2022	23-Jul-23	10:00	23-Jul-23	14:00	Non-switchable Reactor at Ektuni SS
244	1102	PLANNED	OCC_568	POWERGRID_WRI	400KV-KORADI-SATPURA-1	C	For Dismantling, Overhauling and Restoration of Isolators Sissor Contact, Gear Box and MOM Box for Bus-1 & Bus-2, Keeping Sarni line on TBC Bay.	23-Jul-23	07:00	26-Jul-23	19:00	
245	1105	PLANNED	OCC_568	POWERGRID_WRI	400KV-ALKUD-SOLAPUR-1	D	Line terminal equipments AMP at 765kV Solapur Substation	24-Jul-23	07:00	24-Jul-23	18:00	
246	1106	PLANNED	OCC_568	POWERGRID_WRI	400KV-ALKUD-SOLAPUR-1 L/R@ SOLAPUR - 400KV	D	Line Reactor AMP works at 765kV Solapur Substation.	24-Jul-23	07:00	24-Jul-23	18:00	
247	1121	PLANNED	OCC_568	MSLDC_OUTAGE	KARAD - 400KV - BUS 2	D	Outage for dismantling of old 400 kV Bus-II CVTs which have completed more than 25 years of life & connection of bus jumps to 400 kV Centre break isolator for charging of new 400 kV CVT bay for 400 kV Bus-II	24-Jul-23	05:00	24-Jul-23	20:00	M/s Konkani Malleable Ind. Pvt Ltd,Pune is available on 24.07.2023
248	1122	PLANNED	OCC_568	MSETCL	220KV-MUDSHINGI-CHIKKODI-II-1	D	Maintenance work	24-Jul-23	09:00	24-Jul-23	17:00	The said work is very important
249	1123	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-MUDSHINGI-CHIKKODI-II-1	D	Maintenance work	24-Jul-23	09:00	24-Jul-23	17:00	The said work is very important
250	1124	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	For Replacement of Flashover Disc by Hot Line Method Shifting of auto reclose switch to non auto mode	24-Jul-23	09:00	24-Jul-23	17:00	
251	1125	PLANNED	OCC_568	MSLDC_OUTAGE	BUS COUPLER BAY - KOLHAPUR-MS - 400KV - BUS 1 AND KOLHAPUR-MS - 400KV - BUS 2 at KOLHAPUR-MS - 400KV	D	1)Annual testing work 2) QM work 3) CB Timing CRM	24-Jul-23	09:00	24-Jul-23	20:00	Bus loading is in balance condition
252	1135	PLANNED	OCC_568	POWERGRID_WRI	400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2	D	409L AMP at Aurangabad & 404L AMP at Waluj and BHEL Insulator Replacement work. AR to be kept in non Auto mode for 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-1	25-Jul-23	07:00	25-Jul-23	18:00	409L
253	1136	PLANNED	OCC_568	POWERGRID_WRI	AURANGABAD-M (WALUJ) - 400KV - BUS 1	D	For BHEL Insulator Replacement work	25-Jul-23	07:00	25-Jul-23	18:00	
254	1144	PLANNED	OCC_568	POWERGRID_WRI	TIE BAY - 400KV-WARDHA-AKOLA-1 AND 400KV/220KV WARDHA-ICT-1 at Wardha - 400KV	D	For Bay Amp Works	25-Jul-23	07:00	25-Jul-23	20:00	
255	1159	PLANNED	OCC_568	MSLDC_OUTAGE	765KV/400KV EKTUNI-ICT-1	D	Diagnostic Testing & Routine Maintenance	25-Jul-23	09:30	25-Jul-23	18	765/400kV 1500MVA ICT-II will be in service
256	1169	PLANNED	OCC_568	MSLDC_OUTAGE	400KV/220KV CHANDRAPUR-ICT-2	C	1.Commissioning of High velocity water spray system for 315MVA ICT-2 2. Routine maintenance of ICT 3. Maintenance and alignment of Isolators 3. Bay routine maintenance work	25-Jul-23	08:00	28-Jul-23	18:00	During outage, 400/220/33kV ICT-1, 220KV CHD-2 will be in service.
257	1170	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-BADNERA-1	D	For PID work, Shifting of auto reclose switch to non auto mode	25-Jul-23	11:00	31-Jul-23	15:00	

Sr.No.	OCCM Sr.No	Request Type	OCC Number	Name of Requesting Agency	Line / Element	Daily / Continuous	Reason	From	To	Remarks		
258	1171	PLANNED	OCC_568	MEGPTCL	765KV-TIRODA-KORADI-II-2	D	Installation of Bird Flight Divertor- In reference to the Hon'ble High Court, Nagpur Order dated 05th January 2022	26-Jul-23	08:00	27-Jul-23	18:00	Line Outage
259	1174	PLANNED	OCC_568	POWERGRID_WRI	TIE BAY - 400KV-PARLI-M-PARLI-1 AND PARLI - 400KV B/R 1 at PARLI - 400KV	D	For AMP of Bay	26-Jul-23	07:00	26-Jul-23	18:00	For AMP of Line bay & LR
260	1187	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-WARORA-CHANDRAPUR-II-1	D	Relay testing work & routine maintenance work.	26-Jul-23	08:00	26-Jul-23	17:00	Load manage on 400KV Chandrapur 2 Ckt 2, parallel ckt
261	1189	PLANNED	OCC_568	POWERGRID_WRI	400KV-AURANGABAD-BOISAR-1	C	Tower Erection and Stringing work For Realignment in Bullet Train Diversion. Simultaneous outage of 400KV Aurangabad-Boisar # 1&2 and 400KV Magarwada-Boisar # 1&2 are required due to multicircuit portion and Dia to be kept open at both ends.	26-Jul-23	08:00	10-Aug-23	19:00	PG-WR2-BOISAR
262	1190	PLANNED	OCC_568	POWERGRID_WRI	400KV-AURANGABAD-BOISAR-2	C	Tower Erection and Stringing work For Realignment in Bullet Train Diversion. Simultaneous outage of 400KV Aurangabad-Boisar # 1&2 and 400KV Magarwada-Boisar # 1&2 are required due to multicircuit portion and Dia to be kept open at both ends.	26-Jul-23	08:00	10-Aug-23	19:00	PG-WR2-BOISAR
263	1191	PLANNED	OCC_568	POWERGRID_WRI	400KV-MAGARWADA-BOISAR-1	C	Tower Erection and Stringing work For Realignment in Bullet Train Diversion. Simultaneous outage of 400KV Aurangabad-Boisar # 1&2 and 400KV Magarwada-Boisar # 1&2 are required due to multicircuit portion and Dia to be kept open at both ends.	26-Jul-23	08:00	10-Aug-23	19:00	PG-WR2-BOISAR
264	1192	PLANNED	OCC_568	POWERGRID_WRI	400KV-MAGARWADA-BOISAR-2	C	Tower Erection and Stringing work For Realignment in Bullet Train Diversion. Simultaneous outage of 400KV Aurangabad-Boisar # 1&2 and 400KV Magarwada-Boisar # 1&2 are required due to multicircuit portion and Dia to be kept open at both ends.	26-Jul-23	08:00	10-Aug-23	19:00	PG-WR2-BOISAR
265	1193	PLANNED	OCC_568	POWERGRID_WRI	400KV-AURANGABAD-M (WALUJ)-AURANGABAD-1	D	412L AMP at Aurangabad & 403L AMP at Waluj and BHEL Insulator Replacement work. AR to be kept in non Auto mode for 400KV-AURANGABAD-M (WALUJ)-AURANGABAD-2	27-Jul-23	07:00	27-Jul-23	18:00	412L
266	1194	PLANNED	OCC_568	POWERGRID_WRI	AURANGABAD-M (WALUJ) - 400KV - BUS 1	D	For BHEL Insulator Replacement work	27-Jul-23	07:00	27-Jul-23	18:00	
267	1216	PLANNED	OCC_568	MSLDC_OUTAGE	KARAD - 400KV - BUS 1	D	Outage for dismantling of old 400 kV Bus-1 CVT's & connection of bus jumps to 400 kV Centre break isolator for charging of new 400 kV CVT bay for 400 kV Bus-1	27-Jul-23	05:00	27-Jul-23	20:00	M/s Konkani Malleable Ind. Pvt Ltd Line is available on 27.07.2023
268	1217	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	Maintenance work	27-Jul-23	08:00	27-Jul-23	18:00	
269	1218	PLANNED	OCC_568	MSSETCL	220KV-TALANGADE(MS)-CHIKKODI-II-1	D	Maintenance work	27-Jul-23	09:00	27-Jul-23	17:00	The said work is very important
270	1219	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-TALANGADE(MS)-CHIKKODI-II-1	D	Maintenance work	27-Jul-23	09:00	27-Jul-23	17:00	The said work is very important
271	1220	PLANNED	OCC_568	MSLDC_OUTAGE	765KV/400KV EKTUNI-ICT-2	D	Diagnostic Testing & Routine Maintenance	27-Jul-23	09:30	27-Jul-23	18:00	765/400kV 1500MVA ICT-1 will be in service
272	1221	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-CHAKAN-PUNE-PG-1	D	1. Chemical cleaning of insulator strings. 2. PID detected weak strings 3.Routine Maintenance. And DT Fixing of SF6 gauge to a CB pole	27-Jul-23	10:00	27-Jul-23	18:00	
273	1223	PLANNED	OCC_568	POWERGRID_WRI	400KV-AURANGABAD-M (WALUJ)-PUNE-PG-1	D	401AL AMP Work and For BHEL Insulator Replacement work	28-Jul-23	07:00	28-Jul-23	18:00	401AL
274	1224	PLANNED	OCC_568	POWERGRID_WRI	AURANGABAD-M (WALUJ) - 400KV - BUS 1	D	For BHEL Insulator Replacement work	28-Jul-23	07:00	28-Jul-23	18:00	
275	1244	PLANNED	OCC_568	MSLDC_OUTAGE	132KV-DHARNI-NEPANAGAR-1	D	For Replacement of Flashover Disc by Hot Line Method Shifting of auto reclose switch to non auto mode	28-Jul-23	09:00	28-Jul-23	17:00	
276	1245	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-AURANGABAD-CHITGAON-2	D	Outage is required for taking bus outage for commissioning of 220KV bus sectionaliser.	28-Jul-23	09:00	28-Jul-23	18:00	Jumpering work of hybrid pass to 220KV bus.
277	1249	PLANNED	OCC_568	MSLDC_OUTAGE	400KV-KALWA-PADGHE-1	C	To complete balance HTLS conversion work	28-Jul-23	08:00	31-Jul-23	06:00	To complete balance HTLS conversion work
278	1250	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-WARDHA-PUSAD-1	D	For PID Work & Bird guard Connect for Shifting of auto reclose switch to non auto mode.	28-Jul-23	08:00	31-Jul-23	18:00	
279	1251	PLANNED	OCC_568	MSLDC_OUTAGE	MAIN BAY OF 400KV-PADGHE HVDC-PADGHE-1 AND PADGHE - 400KV - BUS 1 @PADGHE - 400KV at PADGHE - 400KV	C	1.Replacement of old BHEL make Quad CB with new siemens Quad CB. 2.A & B Bus PG Isolator Maintenance work. 3.400kV HVDC-1 in service through TBC, Power restriction of 1300MW.	28-Jul-23	08:00	13-Aug-23	22:00	Weather condition should be clear.
280	1253	PLANNED	OCC_568	POWERGRID_WRI	400KV-KORADI-SATPURA-1	D	Keeping Sarni Line on TBC Bay for half day.	29-Jul-23	07:00	29-Jul-23	13:00	
281	1256	PLANNED	OCC_568	POWERGRID_WRI	KORADI - 400KV - BUS 1	D	For Dismantling and Restoration of Isolators Fixed Contact and MOM Box of Bus-1 PG isolators of 400kv Koradi-Bhilai.	29-Jul-23	07:00	29-Jul-23	19:00	
282	1265	PLANNED	OCC_568	POWERGRID_WRI	400KV-BHILAI-KORADI-1	D	Keeping Bhilai Line on TBC Bay for half day.	29-Jul-23	14:00	29-Jul-23	19:00	
283	1267	PLANNED	OCC_568	MSLDC_OUTAGE	BABLESHWAR - 400KV - BUS 2	D	BUS PT Capacitance and tan D testing	29-Jul-23	08:00	29-Jul-23	18:00	All feeders on Main Bus II will be shifted on Main Bus I through TBC
284	1268	PLANNED	OCC_568	MSLDC_OUTAGE	220KV-TALEGAON-PUNE-PG-2	D	Half yearly maintenance	30-Jul-23	10:00	30-Jul-23	18:00	
285	1269	PLANNED	OCC_568	WTPL	400KV-PUNE-GIS-PUNE-PG-4	D	Replacement of faulty insulators.	30-Jul-23	08:00	30-Jul-23	18:00	Line outage
286	1272	PLANNED	OCC_568	MSLDC_OUTAGE	BUS COUPLER BAY - BABLESHWAR - 400KV - BUS 1 AND BABLESHWAR - 400KV - BUS 2 at BABLESHWAR - 400KV	D	ABB Circuit Breaker Pole & Mechanism overhauling	30-Jul-23	09:00	31-Jul-23	17:00	400 KV Main Bus-I & 400 KV Main Bus-II will be seperated
287	1273	PLANNED	OCC_568	POWERGRID_WRI	400KV-BHILAI-KORADI-1	D	Keeping Bhilai Line on TBC Bay for half day.	31-Jul-23	07:00	31-Jul-23	13:00	
288	1276	PLANNED	OCC_568	POWERGRID_WRI	KORADI - 400KV - BUS 2	D	For Dismantling and Restoration of Isolators Fixed Contact and MOM Box of Bus-1 PG isolators of 400kv Koradi-Sarni.	31-Jul-23	07:00	31-Jul-23	19:00	
289	1289	PLANNED	OCC_568	POWERGRID_WRI	400KV-KORADI-SATPURA-1	D	Keeping Sarni Line on TBC Bay for half day.	31-Jul-23	14:00	31-Jul-23	19:00	

State Element outage list for the month of JULY'2023

Sr.no.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
1	400 KV	400/220/33KV 315MVA ICT - 3 @ LONIKAND	01-Jul-23	08:00	01-Jul-23	23:30	Daily	CT Replacement work	MSETCL	MSETCL	Nil
2	400 KV	400/220/33 KV 315MVA ICT - 2 @ BABHALESHWAR	01-Jul-23	09:00	01-Jul-23	18:00	Daily	HV CB timing/DCRM,SFRA,REF,NDR relay & bay Maintenance work	MSETCL	MSETCL	Load to be managed on 315 MVA ICT I, and 501 MVA ICT III and IV
3	400 KV	400/220/33 KV 315MVA ICT - 2 @ BABHALESHWAR	02-Jul-23	09:00	02-Jul-23	17:00	Daily	ABB Circuit Breaker Mechanism overhauling ICT 2 on TBC	MSETCL	MSETCL	ICT-II will be in service through TBC
4	400 KV	MAIN BAY (401) OF ICT - 1 @ KORADI 3	03-Jul-23	10:00	03-Jul-23	12:30	Daily	DGA test of Current Transformer	MEGPTCL	MEGPTCL	Bay Outage
5	400 KV	NEW KOYNA-KARAD CKT - 2	03-Jul-23	08:00	03-Jul-23	17:00	Daily	Diagnostic testing & Relay testing work . Routine maint. Work	MSETCL	MSETCL	---
6	400 KV	400/220KV 105 MVA SPARE ICT @ KARAD	03-Jul-23	09:00	03-Jul-23	18:00	Daily	Outage for dismantling of Spare ICT-I Bus-II Jump with the help of Hotline Unit,Ogatewadi for making new foundations for new 400 KV CVT bay at 400 KV Rs Karad	MSETCL	MSETCL	After completion of 400 kv New CVT bay for Bus-I & II, spare ICT-I will be charged.
7	400 KV	400/220/33 KV 315MVA ICT - 2 @ BABHALESHWAR	03-Jul-23	09:00	04-Jul-23	17:00	Daily	ABB Circuit Breaker Mechanism overhauling ICT 2 on TBC	MSETCL	MSETCL	ICT-II will be in service through TBC
8	400 KV	MAIN BAY (404) OF ICT - 2 @ KORADI 3	04-Jul-23	14:00	04-Jul-23	16:30	Daily	DGA test of Current Transformer	MEGPTCL	MEGPTCL	Bay Outage
9	400 KV	400/220 KV 500 MVA ICT @ ALKUD	04-Jul-23	10:00	04-Jul-23	17:00	Daily	Diagnostic testing & Maintenance work	MSETCL	MSETCL	Load will be managed on 400KV Karad & Talandge S/S
10	400 KV	BUS REACTOR (125MVA) @ WARORA	04-Jul-23	08:00	04-Jul-23	17:00	Daily	Routine and Premonsoon maintenance work.	MSETCL	MSETCL	Reactor kept in OFF position, Tie Bay No. 403 also kept in OFF position.
11	400 KV	Future Line-3(Bay 406) at Koradi III SS	04-Jul-23	10:00	04-Jul-23	12:30	Daily	DGA test of Current Transformer	MEGPTCL	MEGPTCL	Bay Outage
12	400 KV	KHADKA- DEEPNAGAR CKT 1	05-Jul-23	09:00	05-Jul-23	18:00	Daily	For routine bay maintenance works.	MSETCL	MSETCL	As per monthly outage plan.
13	400 KV	400/220/33 KV 315 MVA ICT - 1 @ PARLI	05-Jul-23	09:00	05-Jul-23	18:00	Daily	(1) HV Back up relay testing work. (2) Bay maintenance work.	MSETCL	MSETCL	-
14	400 KV	400/220/33 KV 500 MVA ICT - 2 @ LAMBOTI	05-Jul-23	09:00	05-Jul-23	18:00	Daily	Routine Testing and Maintenance activities	MSETCL	MSETCL	Without Load interruption. Load will be managed on ICT I and Grid
15	400 KV	WARORA - IEPL	05-Jul-23	08:00	05-Jul-23	17:00	Daily	Line CT, CVT Tan delta, IR values & Routine maintenance and isolater maintenance work .	MSETCL	MSETCL	Both Main & Tie Bay is in OFF condition.
16	400 KV	BUS REACTOR (80 MVA) - 1 @ BABHALESHWAR	05-Jul-23	09:00	05-Jul-23	15:00	Daily	LBB relay testing,Bay Maintenance Work	MSETCL	MSETCL	Reactor is OFF during day hours
17	400 KV	MAIN BAY (403) OF CHANDRAPUR GCR CKT - 1 @ CHANDRAPUR - 2	06-Jul-23	10:00	06-Jul-23	17:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
18	400 KV	JEJURI- KOYNA STAGE-IV	06-Jul-23	09:30	06-Jul-23	18:00	Daily	For Maintenance & Testing work	MSETCL	MSETCL	A/R trials
19	400 KV	LONIKAND II - LONIKAND I (INTERCONNECTOR) - 2	06-Jul-23	08:00	06-Jul-23	18:00	Daily	DT Work & Bay Maintenance	MSETCL	MSETCL	Nil
20	400 KV	CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	06-Jul-23	08:00	08-Jul-23	18:00	Daily	For replacement of defective insulator strings found during PID	MSETCL	MSETCL	.
22	400 KV	400/220KV 315 MVA ICT - 1 @ NEW KOYNA	06-Jul-23	08:00	06-Jul-23	18:00	Daily	Diagnostic testing & Relay testing work . Routine maint. Work	MSETCL	MSETCL	---
23	400 KV	MAIN BAY - 405 OF PARLI (GIRWALI) CKT-2 @ NANDED	06-Jul-23	10:00	06-Jul-23	18:00	Daily	Routine Tan-d Test of CT's (405 CT-1 & CT-2 ,406 -TIE CT's)	MSETCL	MSETCL	Outage required on Line (Main CB & TIE CB should be off)
21	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	07-Jul-23	10:30	07-Jul-23	18:00	Daily	Routine Tan-d test of CT's (405 -CT1 & CT-2, 406 -TIE CT)	MSETCL	MSETCL	405 -Main CB & 406 Tie CB should be Off TIE CT)
24	400 KV	400 KV WALLU (400 KV) - BABHALESHWAR CKT	07-Jul-23	10:00	07-Jul-23	18:00	Daily	Diagnostic Testing and Maintenance Work	MSETCL	MSETCL	Outage on 400 KV WALLU (400 KV) - BABHALESHWAR CKT Through TBC
25	400 KV	KORADI - KHAPERKHEDA CKT - 1	07-Jul-23	09:00	07-Jul-23	18:00	Daily	Breaker CRM, DCRM, Timming & CVT TAN DELTA	MSETCL	MSETCL	Outage time may be varied as per site & weather condition
26	400 KV	400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	07-Jul-23	09:00	07-Jul-23	18:00	Daily	Pre-Monsoon maintenance	MSETCL	MSETCL	NA
27	400 KV	TIE BAY - 414 OF GT-9 @ KORADI-2	07-Jul-23	10:00	07-Jul-23	17:30	Daily	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening	MSETCL	MSETCL	GT# 9 will remain in service through Main Bay 413
28	400 KV	STATION TRANSFORMER - 8A @ CHANDRAPUR SWITCHING SS	07-Jul-23	10:00	07-Jul-23	17:00	Daily	Diagnostic testing and allied bay maintenance work	MSETCL	MSETCL	Diagnostic testing and allied bay maintenance work
29	400 KV	400/220/33 KV 315MVA ICT - 1 @ CHAKAN	08-Jul-23	10:00	08-Jul-23	18:00	Daily	Attending oil leakages Routine Maintenance and DT.	MSETCL	MSETCL	-
30	400 KV	400/220/33 KV 501MVA ICT - 4 @ BABHALESHWAR	08-Jul-23	09:00	08-Jul-23	18:00	Daily	DFRA,tap continuity,MV LBB,LV CT ,Bushing Tand and bay maintenance work	MSETCL	MSETCL	Load to be managed on 315 MVA ICT I and II and 501 MVA ICT III
31	400 KV	NEW KOYNA - STAGE IV CKT - 2	10-Jul-23	08:00	10-Jul-23	17:00	Daily	Diagnostic testing & Relay testing work . Routine maint. Work	MSETCL	MSETCL	---
32	400 KV	CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	10-Jul-23	08:00	12-Jul-23	18:00	Daily	For replacement of polymer Insulator string and defective insulator string found in PID	MSETCL	MSETCL	.
33	400 KV	400/220/33 KV 315 MVA ICT - 2 @ PARLI	10-Jul-23	09:00	10-Jul-23	18:00	Daily	(1) HV Back up & NDR relay testing work. (2) Bay maintenance work.	MSETCL	MSETCL	-
34	400 KV	TIE BAY-426 OF GT-8 @ KORADI-2	10-Jul-23	10:00	10-Jul-23	17:30	Daily	Diagnostic testing of Circuit Breaker & Routine nut bolt tightening	MSETCL	MSETCL	GT# 8 will remain in service through Main Bay 425
35	400 KV	WARORA - IEPL	11-Jul-23	09:00	11-Jul-23	18:00	Daily	Routine Maintenance & Dgnostic testing work .	MSETCL	MSETCL	400 KV KORADI 2-WARDHA PGCIL Line is in ckt
36	400 KV	TIE BAY (418) OF IEPL AND FUTURE LINE-1 @ WARORA	12-Jul-23	08:00	12-Jul-23	17:00	Daily	Routine maintenance and DCRM/CRM/CB Timings Testing works and isolater maintenance work .	MSETCL	MSETCL	only Tie CB 418 is in OFF condition, respective ckt charged through its own main CB.

Sr.no.	Voltage	Line Equipment	From Date	From Time	To Date	To Time	Basis	Reason	System	Agency	Remark ,If any.
37	400 KV	CHANDRAPUR - KHAPERKHEDA	12-Jul-23	08:00	12-Jul-23	18:00	Daily	1. Measurement of tandelta of CT. 2. Bay routine maintenance work.	MSETCL	MSETCL	During outage, 400KV CHANDRAPUR-1 - CHANDRAPUR-2 Ckt. No.- 1, 400KV CHANDRAPUR-1 - CHANDRAPUR-2 Ckt. No.- 2, 400KV PARLI CKT-3, 400KV CHANDRAPUR-PGCIL Bhadrawati Ckt. No- 1, 2, 3 & 4 and HVDC Ckt. No- 1 & 2 will be in service.
38	400 KV	400/220/33 KV 500 MVA ICT - 1 @ LAMBOTI	12-Jul-23	09:00	12-Jul-23	18:00	Daily	Routine Testing and maintenance activities.	MSETCL	MSETCL	Without Load interruption. Load will be managed on ICT II and Grid
39	400 KV	400 KV WALLUJ (400 KV) - BABHALESHWAR CKT	12-Jul-23	08:00	13-Jul-23	18:00	Daily	Routine Line maintenance and Insulator cleaning work, CB DCRM/trimming, CT Tan delta	MSETCL	MSETCL	400KV Ektuni ckt I&II, 400KV Bhusawal and Dhule& II will be in in service
40	400 KV	400/220/33 KV 315MVA ICT - 2 @ CHAKAN	13-Jul-23	10:00	13-Jul-23	18:00	Daily	Attending oil leakages Routine Maintenance and DT.	MSETCL	MSETCL	-
41	400 KV	400/220/33 KV 500 MVA ICT - 2 @ JEJURI	13-Jul-23	09:30	13-Jul-23	18:00	Daily	For Maintenance & Testing work	MSETCL	MSETCL	ICT-I & ICT-III will continue to remain in service
42	400 KV	MAIN BAY - 410 OF PARLI (GIRWALI) CKT-1 @ NANDED	13-Jul-23	10:30	13-Jul-23	18:00	Daily	Routine Annual Tan-d Test of CT (410-CT-1 & CT-2, 411-TIE CT)	MSETCL	MSETCL	Outage required on Line (i.e. Main CB & TIE CB should be Off)
43	400 KV	400/220KV 315 MVA ICT - 2 @ NEW KOYNA	13-Jul-23	08:00	13-Jul-23	17:00	Daily	Diagnostic testing & Relay testing work , Routine maint. Work	MSETCL	MSETCL	---
44	400 KV	CHANDRAPUR-PARLI CKT-3	13-Jul-23	08:00	15-Jul-23	18:00	Daily	For replacement of polymer Insulator string and defective insulator string found in PID	MSETCL	MSETCL	-
45	400 KV	PARLI - KUMBHARGAON (NANDED) CKT - 1	13-Jul-23	09:00	13-Jul-23	18:00	Daily	(1) Main-1 distance relay testing work. (2) Bay maintenance work. (3) Hardware tightening & fitting work.	MSETCL	MSETCL	-
46	400 KV	400/220/33KV 315MVA ICT - 2 @ LONIKAND	13-Jul-23	08:00	13-Jul-23	18:00	Daily	DT Work & Bay Maintenance	MSETCL	MSETCL	Nil
47	400 KV	50 MVAR LINE REACTOR OF BHUSAWAL LINE @ 400 KV KORADI	14-Jul-23	09:00	14-Jul-23	17:00	Daily	Measurement of winding & bushing Tan delta	MSETCL	MSETCL	Outage time may be varied as per site & weather condition
48	400 KV	400/220/33 KV 315 MVA ICT - 1 @ WALLUJ	14-Jul-23	10:00	14-Jul-23	18:00	Daily	Diagnostic Testing & maintenance work	MSETCL	MSETCL	NIL
108	400 KV	KORADI - KHAPERKHEDA CKT - 2	14-Jul-23	09:00	14-Jul-23	18:00	Daily	Diagnostic Testing of CBs	MSETCL	MSETCL	NA
49	400 KV	KHADKA-AURANGABAD (WALLUJ)	14-Jul-23	08:00	15-Jul-23	18:00	Daily	Routine Line maintenance and Insulator cleaning work	MSETCL	MSETCL	400KV Ektuni ckt I&II, 400KV Bhusawal, 400KV Aurangabad and Dhule& II will be in in service
50	400 KV	400KV CHANDRAPUR 1-CHANDRAUR 2 CKT 2 (CHPR 1 TEND)	14-Jul-23	08:00	15-Jul-23	18:00	Continuous	1. Maintenance work of CB, CT, CVT. 2. Replacement of 86 Relay under MTAMC project. 3. Maintenance and alignment of Isolators	MSETCL	MSETCL	During outage, 400KV CHANDRAPUR-1 - CHANDRAPUR-2 Ckt. No.- 1, 400KV Khaperkheda, 400KV PARLI CKT-3, 400KV CHANDRAPUR-PGCIL Bhadrawati Ckt. No- 1, 2, 3 & 4 and HVDC Ckt. No- 1 & 2 will be in service.
51	400 KV	400/220/33 KV 500MVA ICT - 3 @ BABHALESHWAR	15-Jul-23	09:00	15-Jul-23	18:00	Daily	Bushing tan D,LV CT tan D,HV LBB,MV LBB & Bay Maintenance Work	MSETCL	MSETCL	Load to be managed on 315 MVA ICT I and II and 501 MVA ICT IV
52	400 KV	MAIN BAY (431) OF 167 MVA SPARE ICT @ KORADI II	17-Jul-23	10:00	17-Jul-23	17:30	Daily	Diagnostic testing of Spare ICT	MSETCL	MSETCL	Spare ICT is on No Laod.
53	400 KV	KARAD - TALANDGE CKT - 2	17-Jul-23	09:00	17-Jul-23	20:00	Daily	1) Annual relay testing work 2) C & Tan Delta testing 3) Q M work	MSETCL	MSETCL	Load will be managed on KARAD - TALANDGE CKT - 1
54	400 KV	FUTURE CKT - 1 @ WARORA	18-Jul-23	08:00	18-Jul-23	17:00	Daily	Relay testing work & routine maintenance work.	MSETCL	MSETCL	In Dia the 400KV IEPL ckt charged on its Main Bay CB
55	400 KV	400 KV FUTURE BAY II @ WARORA	19-Jul-23	08:00	19-Jul-23	17:00	Daily	Relay testing work & routine maintenance work.	MSETCL	MSETCL	In Dia the 400KV PGCIL (NAGRI) ckt charged on its Main Bay CB.
56	400 KV	400 KV WALLUJ (400 KV) - BABHALESHWAR CKT	19-Jul-23	08:00	20-Jul-23	18:00	Daily	Routine Line maintenance and Insulator cleaning work	MSETCL	MSETCL	400KV Ektuni ckt I&II, 400KV Bhusawal and Dhule& II will be in in service
57	400 KV	TIE BAY - 417 OF IEPL @ KORADI-2	19-Jul-23	10:00	19-Jul-23	17:30	Daily	Diagnostic testing of Circuit Breaker & current Transformer & Routine nut bolt tightening	MSETCL	MSETCL	Koradi-II- IEPL CKT. Will remain in service through Main Bay 418
58	400 KV	TIE BAY (412) OF FUTURE LINE @ JEJURI	20-Jul-23	09:30	20-Jul-23	18:00	Daily	For Maintenance & Testing work	MSETCL	MSETCL	400KV Karad line continues to remain in service through 413 Main bay
59	400 KV	400/220KV 315MVA ICT - 3 @ CHAKAN	20-Jul-23	10:00	20-Jul-23	18:00	Daily	Routine Maintenance and DT.	MSETCL	MSETCL	-
60	400 KV	105 MVA SPARE ICT @ AKOLA	20-Jul-23	10:00	20-Jul-23	18:00	Daily	Routine Maintenance & testing work	MSETCL	MSETCL	N.A.
61	400 KV	400/220 KV 167MVA SPARE ICT @ LONIKAND 2	20-Jul-23	06:00	20-Jul-23	17:00	Daily	DT & HYM	MSETCL	MSETCL	-
62	400 KV	KHADKA-AURANGABAD (WALLUJ)	21-Jul-23	08:00	22-Jul-23	18:00	Daily	Routine Line maintenance and Insulator cleaning work	MSETCL	MSETCL	400KV Ektuni ckt I&II, 400KV Bhusawal, 400KV Aurangabad and Dhule& II will be in in service
63	400 KV	400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA	21-Jul-23	09:00	21-Jul-23	18:00	Daily	Pre-Monsoon maintenance	MSETCL	MSETCL	NA
64	400 KV	MAIN BAY - 418 OF IEPL @ KORADI-2	21-Jul-23	10:00	21-Jul-23	17:30	Daily	Diagnostic testing of Circuit Breaker & Routine nut bolt tightening	MSETCL	MSETCL	Koradi-II- IEPL CKT. Will remain in service through Tie bay 417
65	400 KV	LONIKAND - JEJURI CKT - 2	22-Jul-23	10:00	22-Jul-23	18:00	Daily	1. PID detected weak strings replacement. 2. Routine maintenance activities	MSETCL	MSETCL	-
66	400 KV	400/220/33 KV 315 MVA ICT - 1 @ LONIKAND	22-Jul-23	08:00	22-Jul-23	18:00	Daily	DT Work & Bay Maintenance	MSETCL	MSETCL	Nil
67	400 KV	125 MVAR BUS REACTOR @ 400KV KHAPARKHEDA S/S	23-Jul-23	09:00	23-Jul-23	18:00	Daily	Pre-Monsoon maintenance	MSETCL	MSETCL	NA
68	400 KV	400 KV WALLUJ (400 KV) - BABHALESHWAR CKT	24-Jul-23	08:00	31-Jul-23	18:00	Daily	PID work	MSETCL	MSETCL	-
69	400 KV	KORADI II - IEPL	25-Jul-23	10:00	25-Jul-23	17:30	Daily	1. For Auto reclosure protection scheme checking. As per directives given by CE (ACI & P), Mumbai in 5 th PCC meeting dtd. 23/02/23	MSETCL	MSETCL	400KV Koradi-II- Wardha (PG) Ckt. Will remain in service.
70	400 KV	PARLI - KUMBHARGAON(NANDED) CKT - 2	27-Jul-23	09:00	27-Jul-23	18:00	Daily	(1) CB testing work. (2) Bay maintenance work. (3) Hardware tightening & fitting work	MSETCL	MSETCL	-
71	400 KV	400/220/33KV 315MVA ICT - 3 @ LONIKAND	27-Jul-23	08:00	27-Jul-23	18:00	Daily	DT Work & Bay Maintenance	MSETCL	MSETCL	Nil
72	400 KV	MAIN BAY (413) OF FUTURE LINE @ JEJURI	27-Jul-23	09:30	27-Jul-23	18:00	Daily	For Maintenance & Testing work	MSETCL	MSETCL	400KV Karad line continues to remain in service through 412 Tie bay
73	400 KV	MIAN BAY-421 OF ICT - 2 @ KORADI -2	28-Jul-23	10:00	28-Jul-23	17:30	Daily	Diagnostic testing of Circuit Breaker & Routine nut bolt tightening	MSETCL	MSETCL	ICT-II will remain in service through its Tie bay 420
74	400 KV	JEJURI - KARAD	29-Jul-23	10:00	29-Jul-23	18:00	Daily	Routine line maintenance activities	MSETCL	MSETCL	-
75	400 KV	400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	31-Jul-23	09:00	31-Jul-23	20:00	Daily	C&Tan Delta testing of Bushing & winding	MSETCL	MSETCL	Monday is load staggering day in Kolhapur
76	400 KV	TIE BAY-420 OF ICT - 2 @ KORADI -2	31-Jul-23	10:00	31-Jul-23	17:30	Daily	Diagnostic testing of Circuit Breaker & Routine nut bolt tightening	MSETCL	MSETCL	ICT-II will remain in service through its Main bay 421