

LINE OUTAGES FOR THE WEEK

FROM 20-Jun-11 TO 26-Jun-11

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
400KV	Karad - Kolhapur - I	10-Jun-11	12.12	20-Jun-11	08.50	Over Voltage.
400KV	50 MVAR Line Reactor on 400 KV Parli - II.	17-Jun-11	13.10	24-Jun-11	11:54	Oil Filtration Work.
400KV	Dhule-Sar'Sarovar - II	18-Jun-11	03.52	24-Jun-11	07.24	Over Voltage.
400KV	Kolhapur - Mapusa - II	18-Jun-11	13.08	21-Jun-11	09.28	Over Voltage.
400KV	Bhusawal- Aurangabad	19-Jun-11	18.33	20-Jun-11	07.12	Over Voltage.
400KV	Akola - Wardha - II	19-Jun-11	22.51	20-Jun-11	07.03	Over Voltage.
400KV	Lonikand- Koyna Stage IV	20-Jun-11	00.45	20-Jun-11	07.09	Over Voltage.
400KV	New Koyna - Jaigad - II	20-Jun-11	18.04	24-Jun-11	18.32	taken on TBC.sparking in isolator.
400KV	400/220KV 315MVA ICT-III at Karad.	20-Jun-11	12.00	20-Jun-11	16.45	Scada connection & CTR make NIS maintenance.
400KV	400/220KV 167MVA Spare ICT at Kalwa	20-Jun-11	16.19	20-Jun-11	17.10	Rain guard maintenance work.
400KV	Bhusawal- Aurangabad	20-Jun-11	18.43	21-Jun-11	05.58	Over Voltage.
400KV	400 KV TBC @ Koradi	20-Jun-11	10.20	20-Jun-11	18.20	Q.M. of CT breaker,LA isolator.
400KV	Karad-Kolhapur-II	20-Jun-11	13.38	21-Jun-11	09.30	Over Voltage.
400KV	Akola - Wardha - II	21-Jun-11	04.17	21-Jun-11	07.03	Over Voltage.
400KV	400/220 KV 315 MVA ICT-II @ Chandrapur	21-Jun-11	07.56	21-Jun-11	19.26	Pre monsoon maintenance and tan delta .
400KV	Lonikand- Koyna Stage IV	21-Jun-11	00.17	21-Jun-11	06.52	Over Voltage
400KV	Dhule-Sar'Sarovar - I	21-Jun-11	01.09	21-Jun-11	06.07	Over Voltage.
400KV	Main Bus - II @ Koyna Stg - IV	21-Jun-11	10.36	21-Jun-11	19.58	Replacement of R ph.pentagraph.
400KV	400/132KV 200 MVA ICT- I @ Bhusawal	21-Jun-11	08.27	21-Jun-11	18.12	Retrofitting of differential relay.
400KV	Bhusawal- Aurangabad	21-Jun-11	21.24	22-Jun-11	05.36	Over Voltage.
400KV	Kolhapur - Mapusa - I	21-Jun-11	21.29	22-Jun-11	10.08	Over Voltage.
400KV	Lonikand- Koyna Stage IV	22-Jun-11	00.48	22-Jun-11	06.38	Over Voltage.
400KV	Akola - Wardha - I	22-Jun-11	02.15		Continued.	Over Voltage.
400KV	Bhusawal- Aurangabad	22-Jun-11	21.06	23-Jun-11	06.25	Over Voltage
400KV	Kolhapur - Mapusa - II	22-Jun-11	20.34	24-Jun-11	12.18	Over Voltage
400KV	Lonikand- Koyna Stage IV	22-Jun-11	22.24	23-Jun-11	07.11	Over Voltage
400KV	400/220 KV 500 MVA ICT-II at Lamboti	22-Jun-11	11.52	22-Jun-11	19.10	SFRA Test
400KV	Karad - Solapur (PGCIL)	22-Jun-11	12.19	22-Jun-11	19.21	For taking 50 MVAR Reactor in service
400KV	400/220KV 315MVA ICT- I @ Chandrapur	22-Jun-11	08.11	22-Jun-11	17.43	Measurement of Tan Delta and Maint.work
400KV	400/132KV 200 MVA ICT-II @ Bhusawal	22-Jun-11	09.04	22-Jun-11	12.57	Tan Delta measurement
400KV	400/132KV 200MVA ICT-I @ Bhusawal	22-Jun-11	15.01	22-Jun-11	17.07	To attend Oil Leakage
400KV	400/220 KV 500 MVA ICT-I @ Jejuri	23-Jun-11	09.22	23-Jun-11	19.13	To Attending Y Ph. C T Leakage.
400KV	Bhusawal- Aurangabad	23-Jun-11	20.44	24-Jun-11	07.11	Over Voltage.
400KV	Lonikand- Koyna Stage IV	23-Jun-11	23.04	24-Jun-11	08.24	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	24-Jun-11	03.06	25-Jun-11	11.43	Over Voltage.
400KV	Bhusawal- Aurangabad	24-Jun-11	11.02	25-Jun-11	07.15	Over Voltage.
400KV	Kolhapur - Mapusa - I	24-Jun-11	18.46	25-Jun-11	08.19	Over Voltage.
400KV	Main Bus- II @ New Koyna	24-Jun-11	08.59	24-Jun-11	18.24	Reolacement of R Ph. Pentagraph Isolator of ICT-II.
400KV	400/220 KV 315 MVA ICT-III @ Padgha	24-Jun-11	09.02	24-Jun-11	19.16	Installation of Line DGA Device.
400KV	400/220KV 315MVA ICT- I @ Kharghar	24-Jun-11	09.50	24-Jun-11	18.20	L A Replacement Work.
400KV	Akola - Aurangabad - II	24-Jun-11	10.37	24-Jun-11	16.29	Breaker Problem,Line Taken on TBC.
400KV	Chandrapur - Parli - II	24-Jun-11	11.17	24-Jun-11	11.54	50 MVAR Parli-I Reactor I/S.
400KV	Bhusawal- Aurangabad	25-Jun-11	20.27		Continued.	Over Voltage.
400KV	Dhule-S'Sarovar I	25-Jun-11	21.46		Continued.	Over Voltage.
400KV	Kolhapur-Mapusa-II	25-Jun-11	21.48	26-Jun-11	19.06	Over Voltage.
400KV	Lonikand- Koyna Stage IV	25-Jun-11	22.04	26-Jun-11	08.21	Over Voltage.
400KV	Kolhapur - Mapusa - I	26-Jun-11	21.35		Continued.	Over Voltage.

400KV	Lonikand- Koyna Stage IV	26-Jun-11	21.40		Continued.	Over Voltage.
220KV	Borivali-Mulund	17-May-11	12.28	20-Jun-11	15.08	Cable Termination work of 220KV Bhandup GIS Up to 20-06-2011.
220KV	Babaleshwar - Bhenda	14-Jun-11	08.25	25-Jun-11	10.50	To control BBLSR ICT loading.
220KV	Karad-Kolhapur - II	20-Jun-11	05.46	20-Jun-11	18.38	Distance Protection.
220KV	Aurangabad-Shendra	20-Jun-11	11.18	20-Jun-11	18.20	Fixing of missing/disc location damper placement on line.
220KV	Nasik-Raymond	20-Jun-11	11.30	21-Jun-11	17.00	Taken on TBC.To attend compressor air leakage.
220KV	220/33KV 50 MVA T/F- I @ Boiser	20-Jun-11	10.15	20-Jun-11	18.50	Tripped on back up protection.
220KV	Ghodbandar-Versova-I	20-Jun-11	11.26	20-Jun-11	13.08	Attending Y-Ph CT leakage at Varsova end.
220KV	Kandalgaon - ONGC	21-Jun-11	08.15	22-Jun-11	04.44	Replacement of isolator.
220KV	220/110KV 200MVA ICT at Miraj	21-Jun-11	10.10	21-Jun-11	16.27	Painting work.
220KV	220/132KV 150MVA ICT @ Boisor	21-Jun-11	10.55	21-Jun-11	16.40	Tan delta bushing work.
220KV	Karad - Nigade	21-Jun-11	14.00	21-Jun-11	17.25	Maintenance work.
220KV	220/132 KV 200 MVA ICT - III @ Bale	21-Jun-11	15.27	21-Jun-11	18.15	SFRA Testing work.
220KV	220/132KV,100 MVA ICT-III at Girwali.	21-Jun-11	10.44		Continued.	Augmentation of ICT by new 200 MVA ICT. upto 30.07.2011
220KV	Ambazari - Abhijeet	21-Jun-11	13.42	21-Jun-11	16.16	For connecting ABT meters in series with existing MFM meter.
220KV	Wardha-Abhijeet II	21-Jun-11	10.07	21-Jun-11	13.22	For connecting ABT meters in series with existing MFM meter.
220KV	220/132 KV 200 MVA ICT-I @ Harangul	21-Jun-11	14.58	21-Jun-11	18.50	CTR fire protection commissioning work.
220KV	Karad - Vita - I	22-Jun-11	09.24	22-Jun-11	14.00	Hot Spot
220KV	Jejuri-Phursungi - I	22-Jun-11	08.42	22-Jun-11	21.10	Replacement of Faulty Insulator
220KV	Lamboti - Pandharpur	22-Jun-11	12.18	22-Jun-11	20.24	Erection of New Tower and dismantling of existing Tower
220KV	Vita - Lamboti	22-Jun-11	11.23	24-Jun-11	15.44	Erection of New Tower and dismantling of existing tower
220KV	Apta-Uran-II	22-Jun-11	15.8	22-Jun-11	20.49	CT replacement
220KV	Wardha-Abhijeet I	22-Jun-11	09.53	22-Jun-11	12.58	Connecting ABT Meter
220KV	Butibori-Abhijeet ckt.	22-Jun-11	13.39	22-Jun-11	15.21	Utility Meter Instalation
220KV	New Parli -Beed - II	22-Jun-11	10.01	22-Jun-11	14.00	Premansoon maint. work
220KV	Wardha-Dhamangaon	22-Jun-11	14.33	22-Jun-11	15.40	For connecting Hot Point of CC to LMU
220KV	220/132 KV 200 MVA ICT - III @ Bale	22-Jun-11	09.07	22-Jun-11	18.44	Q.M.Work
220KV	Hinjewadi-I-Chinchwad	23-Jun-11	08.01	23-Jun-11	09.30	Auxillary Bus Jumper Connection of New 220/22 KV T/F.
220KV	Lonikand-Khadki	23-Jun-11	09.04	23-Jun-11	18.41	Jumpering Work (220 KV Usnl S/S).
220KV	Bhosari-Telco	23-Jun-11	10.27	23-Jun-11	17.35	Q.M.Work.
220KV	Lamboti - Pandharpur	23-Jun-11	11.04	23-Jun-11	20.35	Erection of New Tower to Maintenance.
220KV	Jejuri-Phursungi - I	23-Jun-11	12.48	23-Jun-11	19.04	Replacement of Flashover Insulator.
220KV	Karad-Oglewadi-I	23-Jun-11	14.02	23-Jun-11	14.35	Scada Connection Work.
220KV	Karad - Ogalewadi - II	23-Jun-11	14.33	23-Jun-11	14.54	Scada Connection Work.
220KV	Karad-Pophali	23-Jun-11	15.14	23-Jun-11	16.30	Scada Connection Work.
220KV	ONGC-Panvel TSS	23-Jun-11	15.16	23-Jun-11	18.05	Hot Spot Attending.
220KV	Karad-Pedambe	23-Jun-11	16.34	23-Jun-11	16.54	Scada Connection Work.
220KV	Chalisgaon-BSL-I	23-Jun-11	08.54	23-Jun-11	16.48	Replacement of 220KV Auxiliary Bus Isolator
220KV	Hingoli-Pusad	23-Jun-11	12.17	23-Jun-11	15.58	LILO of 132KV Hingoli-Kuruna & Hingoli Elichapur Line
220KV	Hingoli-Parbhani	23-Jun-11	12.12	23-Jun-11	15.25	LILO of 132KV Hingoli-Kuruna & Hingoli Elichapur Line
220KV	Khaperkheda-Purti	23-Jun-11	08.09	23-Jun-11	16.35	Replacement of R Ph. C V T.
220KV	220/132KV,200MVA ICT-III At Nanded.	23-Jun-11	14.20	23-Jun-11	16.35	Quarterly Maintainance Work of ICT.
220KV	Warora-Wardha	23-Jun-11	11.44	23-Jun-11	14.29	Fixing of Joining Sleeves to Broken Conductor @ Loc.No.278.
220KV	Hingoli-Pusad	23-Jun-11	11.13	23-Jun-11	15.28	To Control Yeotmal-Wardha Loading.
220KV	Matardevi - Lloyds Metals	23-Jun-11	12.50	23-Jun-11	14.25	Quarterly Maintainance Work.
220KV	220/132 KV 200 MVA ICT - II @ Parbhani	23-Jun-11	10.00	23-Jun-11	14.05	Quarterly Maintainance Work of ICT.
220KV	A'nagar-Pal	24-Jun-11	10.30	24-Jun-11	15.23	Routine Maintenance Work.

220KV	220/132 KV 200 MVA ICT- II @ Boiser	24-Jun-11	10.45	24-Jun-11	13.30	Attending Hot Spot.
220KV	Nasik - Ghatghar	24-Jun-11	11.13	24-Jun-11	14.11	Tandelta Measurment.
220KV	BOISER - PGCIL-II	24-Jun-11	06.31	24-Jun-11	09.56	Earthwire Work.
220KV	Bhenda-Waluj	25-Jun-11	10.54	25-Jun-11	16.40	Q.M.Work.
220KV	Umred - Virangana	25-Jun-11	09.08	25-Jun-11	11.27	Tripped.
220KV	Kalwa - Borivali	26-Jun-11	10.30	26-Jun-11	14.40	Hot Spot
220KV	Dondaicha - Sahada	26-Jun-11	05.19	26-Jun-11	10.30	At 220KV Shahada,132KV PT burst.
220KV	Gangapur - Valve - I	26-Jun-11	06.00	27-Jun-11	02.04	At Loc.18 string clamp broken.
132KV	Akola - Paras - I	21-Jun-11	08.45	21-Jun-11	15.00	Stringing work of Apathapa.
132KV	Akola - Paras-II	21-Jun-11	08.46	21-Jun-11	15.00	Stringing work of 220KV Apathapa.
132KV	Ambazari - Hingna - I	25-Jun-11	10.22	25-Jun-11	21.28	Attend Red Hot on Y Ph. CT Side Isolator
132KV	Dondaicha - Dondaicha	26-Jun-11	05.50	26-Jun-11	06.25	At 220KV Shahada,132KV PT burst.