

LINE OUTAGES FOR THE WEEK

FROM 21-Nov-11 TO 27-Nov-11

Voltage	Name	date_trip	time_trip	date_sync	time_sync	reason
400KV	Parly(PG) - Wardha (PG) - I	2-Nov-11	11.33	24-Nov-11	11:47	To control Koradi-Bhilai Load
400KV	Parli (PGCIL)-Bhadravati-II	7-Nov-11	17.00	27-Nov-11	10.00	Over Voltage.
400KV	400/132KV 200 MVA ICT- I @ Bhusawal	16-Nov-11	11.40	22-Nov-11	11.18	Filteration of Oil
400KV	Karad - Kolhapur - II	18-Nov-11	22.59	23-Nov-11	19.02	Over Voltage.
400KV	Kolhapur - Mapusa - I	20-Nov-11	16.32	21-Nov-11	09.49	Over Voltage.
400KV	Dhule-S'Sarovar I	20-Nov-11	17.04	22-Nov-11	11.26	Over Voltage.
400KV	Bhusawal- Aurangabad	20-Nov-11	22.49	21-Nov-11	06.07	Over Voltage.
400KV	Auxillary Bus at Dhule	21-Nov-11	09.30	21-Nov-11	12.30	Disconnection of Earth Switch Jumpers
400KV	Chandrapur-Bhadravti - I	21-Nov-11	07.06	21-Nov-11	15.52	Over Voltage
400KV	Bhusawal- Aurangabad	21-Nov-11	21.00	22-Nov-11	04.19	Over Voltage
400KV	Kolhapur-Mapusa-II	21-Nov-11	22.35	22-Nov-11	08.28	Over Voltage
400KV	Dhule-Sar'Sarovar - I	22-Nov-11	11.55	23-Nov-11	16.20	Distance Protection
400KV	Karad-Jaigad II	22-Nov-11	09.49	22-Nov-11	10.08	For shifting from M.B.-II to M.B.-I due to outage of M.B.-II at Karad
400KV	Karad-Lonikand	22-Nov-11	10.19	22-Nov-11	18.55	For shifting from M.B.-II to M.B.-I due to outage of M.B.-II at Karad
400KV	Kolhapur - Mapusa - I	22-Nov-11	22.06	23-Nov-11	08.55	Over Voltage
400KV	Main Bus- II @ Karad	22-Nov-11	10.34	26-Nov-11	15.53	For attending Y Phase PG Isolator work of 400 KV Lonikand.
400KV	Main Bus-II at Akola	22-Nov-11	08.50	22-Nov-11	18.24	R.M.Work of Bus-II alongwith Bus CVT
400KV	400KV TBC at Kharghar	22-Nov-11	09.00	22-Nov-11	18.04	Alignment of Isolator and R.M.Work
400KV	400/220 KV 300 MVA ICT-I @ Koradi	22-Nov-11	22.09	23-Nov-11	16.20	Replacement of 29B Isolator(ICT LV side is on TBC)
400KV	Padgha - Talegaon (PG)	23-Nov-11	11.52	23-Nov-11	19.13	Bay Maintenance Work.
400KV	Kalwa-Kharghar	23-Nov-11	11.23	24-Nov-11	02.18	C T Oil Leakage Work.
400KV	Kolhapur-Mapusa-II	23-Nov-11	22.02	24-Nov-11	11.43	Over Voltage.
400KV	Solapur - Solapur (PG)	23-Nov-11	08.59	23-Nov-11	19.02	Over Voltage.
400KV	Dhule-Sar'Sarovar - II	23-Nov-11	20.19	26-Nov-11	14.18	Over Voltage.
400KV	Bhusawal- Aurangabad	23-Nov-11	20.08	24-Nov-11	05.01	Over Voltage.
400KV	Karad - Kolhapur - I	23-Nov-11	13.57	24-Nov-11	09.02	Over Voltage.
400KV	Main Bus - II @ Lamboti	23-Nov-11	12.20	23-Nov-11	16.08	Outage.
400KV	400/220 KV 500 MVA ICT - II @ Jejuri	24-Nov-11	00.05	24-Nov-11	18.58	Testing & Maint.Work.
400KV	Parli (PG) - Wardha (PG) - II	24-Nov-11	17.49		Continued.	Over Voltage.
400KV	Karad - Solapur (PGCIL)	24-Nov-11	08.58	25-Nov-11	09.57	Over Voltage.
400KV	Jejuri-Koyna STG-IV	24-Nov-11	06.44	24-Nov-11	18.24	Overhauling & Servicing of Breaker.
400KV	Bhusawal- Aurangabad	24-Nov-11	21.47	25-Nov-11	04.41	Over Voltage.
400KV	Kolhapur-Mapusa-II	24-Nov-11	22.09	25-Nov-11	10.43	Over Voltage.
400KV	Jujury tie breaker of Koyna stg.IV bay.	24-Nov-11	00.05	25-Nov-11	18.53	Overhauling of ckt.breaker.
400KV	Padgha - Nagothane - I	25-Nov-11	08.38	25-Nov-11	19.15	Q.M.Work
400KV	400/220 KV 315 MVA ICT-III @ Padgha	25-Nov-11	09.10	25-Nov-11	18.25	Overhauling H.V.Side Breaker.
400KV	Main Bus - I @ 400 KV Akola	25-Nov-11	09.30	25-Nov-11	18.31	R.M.Work of M.B.-I alongwith bus CVT.
400KV	Bus Reactor @ Nagothane	25-Nov-11	10.03	25-Nov-11	18.33	Measurement of tan delta.
400KV	Kolhapur - Mapusa - I	25-Nov-11	16.35	26-Nov-11	09.24	Over Voltage.
400KV	Bhusawal- Aurangabad	25-Nov-11	19.51	26-Nov-11	08.24	Over Voltage.
400KV	Akola - Aurangabad - I	25-Nov-11	14.40	25-Nov-11	14.56	DT received at Aurangabad end.
400KV	Chandrapur - Khaparkheda	25-Nov-11	07.50	25-Nov-11	19.51	Stringing activity of 400KV Tiroda-Varora D/C line crossing.
400KV	400/220 KV 300 MVA ICT-I @ Koradi	25-Nov-11	10.54	25-Nov-11	11.52	Repl.of 29C Isolator.at 220 KV S/yard under LES.
400KV	Bhusawal- Aurangabad	26-Nov-11	21.28	27-Nov-11	05.56	Over Voltage.
400KV	Karad-Jaigad II	26-Nov-11	10.09	26-Nov-11	17.01	To attend red hot on Y ph.PG isolator.
400KV	Kolhapur - Mapusa - I	26-Nov-11	16.39	26-Nov-11	18.14	Over Voltage
400KV	Dhule-Sar'Sarovar - I	26-Nov-11	16.59	27-Nov-11	09.07	Over Voltage
400KV	Karad-Kolhapur-II	26-Nov-11	16.35		Continued.	Over Voltage

400KV	400/132KV 200MVA ICT-I @ Bhusawal	26-Nov-11	08.39	26-Nov-11	08.51	Bus isolator(R ph.HV)problem.
400KV	Auxiliary Bus At Aurangabad.	26-Nov-11	08.25	26-Nov-11	22.04	Bus extension for 400KV Bhusawal(New).
400KV	400/220KV,105 MVA spare ICT Unit at Bhu	26-Nov-11	13.42	26-Nov-11	16.38	LV side LA replacement work.
400KV	400/220/33KV,500 MVA ICT-I At Kalwa	27-Nov-11	08.51	27-Nov-11	17.22	Replacement of IPS tube under LES scheme.
400KV	Seoni - Wardha	27-Nov-11	09.07	27-Nov-11	18.36	Outage approved in WRPC OCM.
400KV	C'pur-Parli II	27-Nov-11	16.15		Continued.	CVT replacement at Parli.
400KV	Bhusawal- Aurangabad	27-Nov-11	20.48		Continued.	Over Voltage.
400KV	Kolhapur-Mapusa-II	27-Nov-11	16.23		Continued.	Over Voltage.
400KV	Dhule-Sar'Sarovar - I	27-Nov-11	16.31		Continued.	Tripped on Over Voltage.
220KV	Main Bus-II at Koradi	16-Nov-11	10.36	26-Nov-11	19.08	Replacement of 29B Isolator of ICT 220KV Side.
220KV	Chandrapur-Warora	18-Nov-11	17.27	24-Nov-11	06.48	H/T to control line loading of 220KV Warora-Hinganghat.
220KV	Khaperkheda - Koradi	19-Nov-11	15.25	21-Nov-11	16.52	Replacement of isolator.
220KV	Borivali-Tata Borivali 4	20-Nov-11	22.23	21-Nov-11	05.51	For change in jumper arrangement of bus section
220KV	Borivali-Mulund	20-Nov-11	22.33	21-Nov-11	05.37	For change in jumper arrangement of bus section
220KV	Borivali-Tarapur-I	20-Nov-11	22.38	21-Nov-11	05.23	For change in jumper arrangement of bus section
220KV	220/100KV,200MVA ICT-I at Borivali.	20-Nov-11	22.34	21-Nov-11	05.38	For change in jumper arrangement of bus section
220KV	Main Bus Section-I at Borivali	20-Nov-11	23.30	21-Nov-11	04.50	For change in jumper arrangement of bus section
220KV	Mudsinghi - Mumewadi - I	21-Nov-11	10.03	21-Nov-11	19.47	Hamidwada LILO Work
220KV	Talangade - Mumewadi	21-Nov-11	10.29	21-Nov-11	18.44	Making Cut Point
220KV	Halkarni-Tillari	21-Nov-11	11.25	21-Nov-11	17.29	Q.M.Work
220KV	P'pur-Malinagar	21-Nov-11	11.30	21-Nov-11	11.45	Distance Protection
220KV	P'pur-Malinagar	21-Nov-11	16.45	21-Nov-11	17.45	To attend Breaker problem at Malinagar
220KV	Kolhapur-Karad-IV	21-Nov-11	12.38	21-Nov-11	17.18	Distance protection
220KV	GIS Main Bus-II at Ghodbandar	21-Nov-11	09.43	24-Nov-11	14.06	Coupling of new 220KV GIS to old 220KV GIS at Ghodbandar
220KV	Main Bus - I @ Varsova	21-Nov-11	09.48	21-Nov-11	17.50	Annual Maintenance
220KV	Aurangabad-Jalna-II	21-Nov-11	12.18	21-Nov-11	14.29	To attend Red Hot on C.T.Clamp
220KV	Koradi-Butibori	21-Nov-11	17.13	22-Nov-11	17.46	Replacement of 29B Isolator(Ckt is on TBC)
220KV	Dhamangaon - Badnera	21-Nov-11	10.22	21-Nov-11	13.24	Maint.of Isolator
220KV	Uran - HOCL	22-Nov-11	10.48	22-Nov-11	15.20	R.M.Work
220KV	220/132 KV 100MVA T/F II at Ogalewadi	22-Nov-11	11.08	22-Nov-11	16.10	Annual Maintenace
220KV	Bale-Murud	22-Nov-11	09.43	22-Nov-11	17.17	For Removing Jumper and Charging Tuljapur Bus
220KV	Bale - Tuljapur	22-Nov-11	18.14	22-Nov-11	18.15	Newly Charged
220KV	Tuljapur - Murud	22-Nov-11	17.16	22-Nov-11	17.17	Newly Charged
220KV	Bale - Lamboti I	23-Nov-11	12.40	23-Nov-11	15.33	Hot Spot Attending Work.
220KV	Nagothane-Mahad	23-Nov-11	14.10	23-Nov-11	19.55	For LILO Work @ M/S Posco.
220KV	Trombay-Kalwa	23-Nov-11	22.25	24-Nov-11	07:29	Jumpering near Gantry of New s/s @ Trombay.
220KV	Trombay - Tifil	23-Nov-11	22.30	24-Nov-11	07:32	Jumpering near Gantry of New s/s @ Trombay.
220KV	Trombay Sonkhar	23-Nov-11	22.38	24-Nov-11	07:30	Jumpering near Gantry of New s/s @ Trombay.
220KV	220/100KV 200MVA ICT-III at Trombay	23-Nov-11	22.41	24-Nov-11	07:24	Jumpering near Gantry of New s/s @ Trombay.
220KV	Trombay - Tata Tie - II	23-Nov-11	22.54	24-Nov-11	06:52	Jumpering near Gantry of New s/s @ Trombay.
220KV	Bus Sectionlizer at Trombay	23-Nov-11	22.56	24-Nov-11	06:41	Jumpering near Gantry of New s/s @ Trombay.
220KV	Bus section-I at Trombay	23-Nov-11	22.56	24-Nov-11	06:41	Jumpering near Gantry of New s/s @ Trombay.
220KV	Bus-Section - II @ Trombay	23-Nov-11	22.56	24-Nov-11	06:41	Jumpering near Gantry of New s/s @ Trombay.
220KV	220/7 KV 20 MVA Stn.T/F-IV at Korady	23-Nov-11	16.53		Continued.	(L V Side is on TBC) Rep. of 29B Isolator.
220KV	Girivali - Parli - III	23-Nov-11	10.13		Continued.	Replacement of Main-I & Main-II Isolator Under LES.
220KV	Warora - Wani	23-Nov-11	11.46	23-Nov-11	14.29	To Attend Hot Spot on R Ph. C T Clamp Pad.
220KV	220/100 KV 200 MVA ICT II at Trombay	23-Nov-11	22:43	24-Nov-11	07:15	Jumpering near Gantry of New s/s @ Trombay.
220KV	Ghodbandar-Versova-II	24-Nov-11	13.17	24-Nov-11	13.58	Charging of M B-II & New 220KV GIS Bus-II.
220KV	Kolhapur-Karad-IV	24-Nov-11	15.37	24-Nov-11	23.00	Distance Protection.

220KV	Borivali-Tata Borivali 4	24-Nov-11	07.46	24-Nov-11	08.30	Tree Trimming Work @ Birivali (T).
220KV	Bhugaon-Pusad	24-Nov-11	06.53	24-Nov-11	18.38	Stringing Work of 400KV C'pur-Wardha D/C Line Crossing.
220KV	Wardha - Yawatmal	24-Nov-11	06.59	24-Nov-11	18.41	Stringing Work of 400KV C'pur-Wardha D/C Line Crossing
220KV	220 KV Main Bus @ Bhugaon	24-Nov-11	08.24	24-Nov-11	17.53	Replacement of Bus Conductor & Maint.Work.
220KV	Newkoyna -Lote-Parsuram	24-Nov-11	11.45	24-Nov-11	15.18	R Ph. C T Oil Leakage.
220KV	ONGC-TSS	24-Nov-11	08.40	24-Nov-11	13.19	C T Leakage Attending.
220KV	220/132 KV 200 MVA ICT-III @ Phursungi	24-Nov-11	11.56	24-Nov-11	16.42	Relay Testing.
220KV	220/132KV, 200MVA ICT-I at Theur	24-Nov-11	11.46	24-Nov-11	16.30	Q.M.Work.
220KV	220/132 KV 50 MVA T/F-7 @ Chinchwad	24-Nov-11	14.34	24-Nov-11	17.37	Commissioning of Nitrogen Fire Existing Cricuit.
220KV	Chandrapur - Warora	24-Nov-11	21.45	27-Nov-11	22.44	To Control 220KV Warora-Wardha & Warora-Hinganghat Loading.
220KV	220/132 KV 200 MVA ICT - II @ Parbhani	24-Nov-11	10.40	24-Nov-11	18.13	Replacement of Aircel Work by Company Represenative.
220KV	220/132 KV 100 MVA ICT- I @ Girawali	24-Nov-11	10.46		Continued.	Augmentation of ICT BY 200 MVA ICT.
220KV	Nasik-Bablsr - I	24-Nov-11	10.24		Continued.	To Control the Load.
220KV	Temghar-Colourchem	25-Nov-11	10.34	25-Nov-11	17.00	Bunching of 220KV Kalwa-Colourchem and Colourchem-Temghar.
220KV	Kalwa-Temghar	25-Nov-11	10.28	25-Nov-11	20.10	Bunching of 220KV Kalwa-Colourchem and Colourchem-Temghar.
220KV	Khaparkheda-Kawlewada-I	25-Nov-11	10.02	25-Nov-11	18.00	Attending Hot Spopt.
220KV	220/132 KV 200 MVA ICT - II @ Malegaon	25-Nov-11	09.20	25-Nov-11	14.50	Q.M.Work
220KV	220/100KV 200MVA ICT-I at Kalwa	25-Nov-11	10.53	25-Nov-11	12.23	To change bucholz wiring.
220KV	Kalwa-Colourchem	25-Nov-11	10.46	25-Nov-11	18.31	Bunching of 220KV Kalwa-Colourchem and Colourchem-Temghar.
220KV	Main Bus II @ Aarey	25-Nov-11	09.24	25-Nov-11	17.01	Annual maint.work.
220KV	220/132 KV 200 MVA ICT - I @ Babaleshwar	25-Nov-11	11.05	25-Nov-11	15.17	R-Ph,CT replacement work.
220KV	Wada-Kolshet	25-Nov-11	09.19	25-Nov-11	17.55	For safety.
220KV	Mahape - Siemens	25-Nov-11	14.31	25-Nov-11	17.30	To install stud box between PT ckt.of meter.
220KV	Kalwa - Siemens	25-Nov-11	13.19	25-Nov-11	14.19	To install stud box between PT ckt.of meter.
220KV	Kalmeshwar-Ambazari	25-Nov-11	09.44	25-Nov-11	19.35	For crimping of jumper.
220KV	Girwali - Parbhani	25-Nov-11	11.40	25-Nov-11	14.54	To attend CT leakage.
220KV	Warora-Wardha	25-Nov-11	10.08	26-Nov-11	14.00	Main breaker overhaul work.(Ckt is on TBC).
220KV	Bablsr-Ranjangaon	26-Nov-11	10.22	26-Nov-11	15.59	Q.M.Work
220KV	Nasik-Bablsr - I	26-Nov-11	09.13	26-Nov-11	18.23	Replacement of Y ph.jumper T clamp.
220KV	Main Bus II @ Aarey	26-Nov-11	09.32	26-Nov-11	17.43	Annual Maint.Work.
220KV	220/132KV, 200MVA ICT-1@Boiser	26-Nov-11	10.42	26-Nov-11	16.00	Taken on TBC for isolator maint. work
220KV	Kalmeshwar - Pandurna	26-Nov-11	10.18	26-Nov-11	16.44	Ckt.H/T in view of Pandurna bus outage.
220KV	Khaperkheda - Ambazari - II	26-Nov-11	09.02	26-Nov-11	17.40	For crimping of jumper at Loc.No.105.
220KV	Bus Coupler @ 400KV Bhusawal- II	26-Nov-11	11.50	26-Nov-11	13.50	Ckt breaker timing and C.R.M. test.
220KV	Dhule-Dondaicha-II	26-Nov-11	17.07	26-Nov-11	21.46	H/T for O/V, R ph.wave trap damaged.
220KV	Bhoisor-Bhoisor(PGCIL)-I	27-Nov-11	06.00	27-Nov-11	18.40	Stringing of line over new tower.
220KV	PADGHA-BOISER (PGCIL)	27-Nov-11	06.20	27-Nov-11	18.07	Stringing of line over new tower.
220KV	Borivali-Mulund	27-Nov-11	08.08		Continued.	For erection of 220KV LA on LILO Tower.
220KV	Badnera-Akola Ckt.I	27-Nov-11	09.15	27-Nov-11	19.01	H/T to control Wardha line loading.
220KV	Badnera-Akola-II	27-Nov-11	09.15	27-Nov-11	19.02	H/T to control Wardha line loading.
220KV	Halkarni-Amona I	27-Nov-11	16.36		Continued.	Distance protection.Declared faulty.
132KV	Ambazari-Pardi	20-Nov-11	08.31	23-Nov-11	17.24	Tower height raising 132KV Ambz-Pardi and Khapri-Besa ckt.
132KV	Khapri - Besa	20-Nov-11	08.50	22-Nov-11	17.53	Tower Height Raising of 132KV A'zari-Pardi and Khapri-Besa Line
132KV	Ambazari-Arvi	21-Nov-11	09.00	21-Nov-11	17.14	Crimping work of Jumper
132KV	Jalna - Ambad	21-Nov-11	11.40	21-Nov-11	18.30	Jumper Connection Work
132KV	Chalisgaon - Manmad	23-Nov-11	09.10	23-Nov-11	15.37	Distance Protection.
132KV	Kanhan-Pardi	23-Nov-11	11.17	23-Nov-11	15.00	Isolator Rotary Switch Pro.
132KV	Pench - Kanhan	23-Nov-11	21.55		Continued.	Hand Tripped.
132KV	Dahanu - MIDC - II	23-Nov-11	07.40	23-Nov-11	18.52	C B Replacement Work.

132KV	Boisar(MIDC)-Dahanu - I	24-Nov-11	13.10	24-Nov-11	18.30	Relay Replacement Work.
132KV	Phursungi-Mundawa	24-Nov-11	08.00	24-Nov-11	19.24	Erection of Tower @ Loc.-16 & 44.
132KV	Theur-Sanaswadi	24-Nov-11	15.10	24-Nov-11	17.30	Q.M.Work.
132KV	Boiser - Boiser MIDC - II	25-Nov-11	08.27	25-Nov-11	17.45	To attend hot spot.
132KV	Walchandnagar-Indapur	26-Nov-11	06.05	26-Nov-11	06.20	Distance protection.
132KV	Girwali - Renapur	26-Nov-11	14.26	26-Nov-11	14.40	Ckt tripped due to load trimming scheme operated.
132KV	Girwali - Latur MIDC	26-Nov-11	14.26	26-Nov-11	14.37	Ckt tripped due to load trimming scheme operated.
132KV	Girawali-Gangakhed	26-Nov-11	14.26	26-Nov-11	14.37	Ckt tripped due to load trimming scheme operated.
132KV	Girwali - Kej	26-Nov-11	14.26	26-Nov-11	14.38	Ckt tripped due to load trimming scheme operated.
132KV	Bhenda-Shevgaon	27-Nov-11	03.35	27-Nov-11	03.55	Distance protection.
110KV	Miraj-Vishrambag.	22-Nov-11	10.00	22-Nov-11	13.11	LA Crimping work
110KV	Borivali-Borivali Tata-II	27-Nov-11	07.40	27-Nov-11	19.52	To facilitate stringing of conductor of 220KV Bo-Bo ckt.5.
100KV	Kalwa - Salshet - I	22-Nov-11	17.30	22-Nov-11	17.46	Distance Protection
100KV	Apta-Khopoli-I	22-Nov-11	09.42	22-Nov-11	15.20	R.M.Work
100KV	Kandalgaon-Roha-I	23-Nov-11	11.40	23-Nov-11	18.30	Replacement of Damange Insulator.
100KV	Chinchwad - Talegaon	25-Nov-11	11.29		Continued.	Line Strengthning.
100KV	100KV Bus at Kandalgaon.	27-Nov-11	10.05	27-Nov-11	12.30	Replacement of isolator under LES.