

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 16/Feb/2024 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	160.134	2608.055	1) Gujrat	0.831	-20.323
2) Hydro	7.674	126.701	2) Madhya Pradesh	7.898	75.421
3) Gas	7.006	106.598	3) Chattisgarh	0.000	63.340
Total MSPGCL	174.814	2841.354	4) Maharashtra	179.715	2816.124
B) 1) APML	66.016	1051.480	5) Goa (Amona)	-2.468	-27.300
2) JSWEL	26.238	387.232	Total	185.976	2907.262
3) VIPL	0.000	0.000	a) Mumbai Schedule	32.812	466.671
4) RPL(AMT)	31.410	503.242	b) Mumbai Drawl	35.986	536.603
5) SWPGPL	12.374	197.372	c) MSEDCL Bilateral *	88.030	1337.899
6) Other IPP	48.099	769.331	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	32.812	466.671
C) 1) TPCL Thermal	8.045	131.183	Include PX	0.000	0.000
2) TPCL Hydro	3.256	54.647	Standby	0.000	0.000
3) TPCL Gas	3.535	51.733	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.022	155.217	1) MSEDCL	527.448	8329.355
D) STATE			2) Mumbai Discoms	60.844	929.276
1) Thermal	362.338	5803.112	3) Other Discoms	10.607	167.329
(A1+C1+C4+(B1-B6))			TOTAL STATE	598.899	9425.960
2) Hydro	10.930	181.348			
(A2+C2)					
3) Gas	10.541	158.331			
(A3+B7+C3)					
4) Wind	12.920	129.482			
6) SOLAR	16.194	246.532			
TOTAL STATE	412.923	6518.805			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6814	6583	6884	6486
MSPGCL Hydro	273	198	895	257
MSPGCL Gas	290	276	287	302
MSPGCL Total Generation	7377	7057	8066	7045
Central Sector Receipt	9227	8932	7526	6812
WIND	498	274	428	729
CPP / IPP Thermal	7867	7100	8276	7149
CPP / IPP Gas	0	0	0	0
SOLAR	1977	2310	0	0
Exchange with Mumbai	-1892	-1974	-1422	-1057
MSEDCL DEMAND MET	24575	23234	22374	20336
Load Shedding	0	0	0	0
MSEDCL DEMAND	24575	23234	22374	20336
TPCL GENERATION	700	645	1007	355
AEML GENERATION	455	490	464	312
MUMBAI DEMAND	3047	3109	2893	1724
OTHER DISCOM DEMAND	479	465	500	342
STATE DEMAND MET	28101	26808	25767	22402
STATE DEMAND	28101	26808	25767	22402
Frequency (Hz)	49.98	49.97	50.04	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.22 Hz at 06:01 Hrs	49.79 Hz at 23:07 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 16/Feb/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.44	71.02	190	170
Unit 8	14.27	230.64	623	560
Unit 9	13.62	209.87	600	553
Unit 10	14.23	210.47	628	570
Total	46.56	722.00		
Bhusawal				
Unit 3	3.83	55.42	180	125
Unit 4	0.84	120.58	285	0
Unit 5	11.32	130.73	500	305
Total	15.98	306.72		
Parli				
Unit 6	4.26	67.92	250	143
Unit 7	4.14	65.92	248	140
Unit 8	4.33	67.54	250	147
Total	12.73	201.39		
Chandrapur				
Unit 3	3.40	52.58	157	124
Unit 4	3.68	55.82	167	123
Unit 5	9.64	132.61	450	285
Unit 6	0.00	35.12	0	0
Unit 7	0.00	117.17	0	0
Unit 8	9.80	149.91	422	310
Unit 9	11.05	171.35	486	363
Total	37.56	714.56		
Paras				
Unit 3	5.79	87.30	252	230
Unit 4	6.05	89.70	258	243
Total	11.84	177.01		
Khaparkheda				
Unit 1	4.22	61.66	185	160
Unit 2	3.72	9.99	190	80
Unit 3	4.08	63.86	178	158
Unit 4	4.39	68.06	193	159
Unit 5	11.38	173.28	495	420
Total	27.79	376.85		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	4.12	56.55	188	126
Unit 5	3.54	52.97	163	120
Total	7.67	109.52		
Uran				
All Units	7.01	106.60	304	276
Total	7.01	106.60		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.04	1.24	39	0
Total	0.04	1.24		
Koyna				
Stage 1-2	1.26	29.37	105	45

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.80	13.07	385	0
Stage 3	0.20	9.52	80	0
Total	2.25	51.96		
Hydro				
KDPH	0.86	13.82	36	36
VTRNA	0.18	2.85	60	0
TILLARI	0.75	2.67	64	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	2.73	45.19	120	109
GHATGHAR	0.86	8.96	250	0
Total	5.38	73.49		
Wind				
Total	12.92	129.48	0	0
Total	12.92	129.48		
CPP				
APML(Mus)	66.02	1051.48	0	0
JSWEL(Mus)	26.24	387.23	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.41	503.24	0	0
SWPGPL-Mus	12.37	197.37	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.79	89.15	272	196
Other(Mus)	39.53	640.18	0	0
JPL	2.78	40.01	133	110
Total	184.14	2908.66		
SOLAR				
Total	16.19	246.53	0	0
Total	16.19	246.53		
Tata				
Trombay 5	8.04	131.18	452	266
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.15	31.09	107	40
Trombay 7B	1.38	20.64	65	36
TATA Hydro	3.26	54.65	393	12
Trombay 8	0.00	0.00	0	0
Total	14.84	237.56		
AEML				
DTPS U-1&2	10.02	155.22	496	300
Total	10.02	155.22		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	160.13	2608.06	MSPGCL Total	174.81	2841.35
			MSPGCL Thml+Gas	167.14	2714.65	Koyna 1,2 & 4 Total	2.05	42.44
			MSPGCL Hydro	7.67	126.70	State Total	412.92	6518.80

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 16/Feb/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6317	256	300	6873	745	7181	0	0	7257	7066	-1321	20126	0	0	20126	2023	418	22567	49.96
2	6412	254	301	6967	824	7064	0	0	7075	6951	-1218	20217	0	0	20217	1883	371	22471	49.98
3	6633	257	302	7192	772	7078	0	0	6760	6744	-1114	20322	0	0	20322	1780	350	22452	49.98
4	6486	257	302	7045	729	7149	0	0	6686	6812	-1057	20336	0	0	20336	1724	342	22402	49.99
5	6639	257	303	7199	874	7485	0	0	7002	6983	-1081	21115	0	0	21115	1740	345	23200	49.96
6	6854	257	304	7415	980	7952	0	0	7231	6924	-1146	21758	0	0	21758	1870	367	23995	50.00
7	6941	414	303	7658	890	8305	0	4	7109	7041	-1124	22373	0	0	22373	2082	401	24856	50.02
8	6998	725	304	8027	623	8324	0	187	7496	7657	-1024	23391	0	0	23391	2282	403	26076	50.04
9	6768	627	304	7699	443	8029	0	799	8284	8446	-1321	23659	0	7	23659	2590	436	26685	50.06
10	6885	340	295	7520	452	8213	0	1428	8704	8571	-1675	24056	0	11	24056	2849	453	27358	49.98
11	6814	273	290	7377	498	7867	0	1977	9479	9227	-1892	24575	0	36	24575	3047	479	28101	49.98
12	6633	261	279	7173	360	7299	0	2174	9421	9404	-2042	23875	0	39	23875	3149	493	27517	49.99
13	6583	198	276	7057	274	7100	0	2310	9162	8932	-1974	23234	0	27	23234	3109	465	26808	49.97
14	6228	253	277	6758	220	7031	0	2264	8720	8872	-1885	22799	0	17	22799	2991	461	26251	50.02
15	6555	193	280	7028	168	7168	0	2081	8928	8819	-1923	22868	0	11	22868	3021	473	26362	50.03
16	6715	192	277	7184	160	7495	0	1599	9228	8939	-1942	22937	0	9	22937	3042	498	26477	49.98
17	6763	196	282	7241	155	7998	0	1005	8854	8304	-1870	22345	0	4	22345	3013	488	25846	50.00
18	6896	221	283	7400	227	8284	0	353	7942	7492	-1604	21643	0	2	21643	2960	509	25112	50.00
19	6852	444	285	7581	367	8228	0	13	7553	7458	-1542	21598	0	0	21598	2916	507	25021	49.97
20	6884	895	287	8066	428	8276	0	0	7336	7526	-1422	22374	0	0	22374	2893	500	25767	50.04
21	6625	306	288	7219	492	8005	0	0	7340	7023	-1532	20719	0	0	20719	2692	488	23899	50.00
22	6554	198	292	7044	617	7577	0	0	7084	6976	-1476	20273	0	0	20273	2524	465	23262	49.99
23	6592	197	296	7085	771	7547	0	0	7053	6943	-1431	20456	0	0	20456	2391	459	23306	49.94
24	6507	203	296	7006	851	7482	0	0	7013	6866	-1370	20401	0	0	20401	2273	434	23108	49.96
MUs	160.13	7.67	7.01	174.81	12.92	184.14	0.00	16.19	188.72	185.98	-35.99	527.45	0.00	0.16	527.45	60.84	10.61	598.90	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

- 1)ELR Carried out due to 50 MVA TF 1&2 overload at 132KV Kopargaon S/stn.
- 2) ELR Carried out due to 132kv BBLR to Rahuri line overload.
- 3) 25MVA 132/33kv T/F-1 & 2 are parallel & HV overload at 132kv Wadzire S/s.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 16/Feb/2024

Position as on 6.30 Hrs of 17/Feb/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	28/03/2024
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	Capital Overhaul	29/02/2024
MSPGCL	Nasik Unit 3	210	18/01/2024	16:56		Continued.	Tolling (Converted to Planned outage on dt 02.02.2024 for boiler & allied work.)	13/03/2024
MSPGCL	Chandrapur Unit 6	500	06/02/2024	00:01		Continued.	For Planned short shutdown and Airheater Basket replacement.	19/02/2024
Total Capacity MSPGCL		898						
TPC-G								
TPC-G	Trombay 8	250	21/01/2024	21:28	17/02/2024	20:19	Annual Overhaul	21/02/2024
Total Capacity TPC-G		250						
CENT.SECTOR								
CENT.SECTOR	Tarapur 3	540	11/01/2024	21:45		Continued.	Annual Overhaul	29/02/2024
Total Capacity CENT.SECTOR		540						
Total Capacity PLANNED OUTAGE		1688						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Uran Unit 6	108	16/01/2024	20:29		Continued.	For open cycle No schedule from MSEDCL.	
MSPGCL	Chandrapur Unit 7	500	14/02/2024	20:01	17/02/2024	17:24	SUSPECTED BTL	17/02/2024
MSPGCL	Bhusawal Unit 4	500	16/02/2024	02:54		Continued.	PA Fan problem	20/02/2024
MSPGCL	Ghatghar Unit-1	125	17/02/2024	18:53	17/02/2024	19:25	GM Link Fault	
Total Capacity MSPGCL		1353						
IPP								
IPP	JPL Unit 1	150	13/01/2024	01:00		Continued.	Due to low net sale realisation. (while rolling at 21.00hrs. dtd. 31/01/2024 tripped on high vibration during rolling)	25/02/2024
Total Capacity IPP		150						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 16/Feb/2024

Position as on 6.30 Hrs of 17/Feb/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		1823						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 17/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV TIEBAY Outages/Trippings							
TIE BAY OF 765KV/21KV TIRODA-GT-5 AND 765KV-TIRODA-KORADI-III-1 @TIRODA - 765KV at TIRODA - 765KV	InterState	15/02/2024	12:05	16/02/2024	14:01	PO	708-52CB SF6 gas leakage attending
400 KV MAINBAY Outages/Trippings							
MAIN BAY - 418 OF IEPL @ KORADI-2	IntraState	29/09/2023	10:42			PO	1)Diagnostic testing of Circuit breaker 418-Q52. 2) Routine Maintenance work of Bay 418.
400 KV LR Outages/Trippings							
400KV KORADI-BHILAI (Koradi end)	IntraState	15/02/2024	12:30		Continued.	PO	Overhauling of BHI CGL CB at Koradi SS, 400kv Koradi-Bhilai Line
400 KV LINE Outages/Trippings							
400KV-PARLI NEW-PARLI-M-2	InterState	20/12/2023	12:11	16/02/2024	20:48	HT	For ongoing project of "Upgradation of 400kV Line Bays (02 Nos) of Parli (PG) I&II at Parli (MSETCL) from existing current rating of 2000A to 3150A to suit the reconductoring with Twin HTLS�
PADGHE - TARAPUR CKT - 2	InterState	12/02/2024	13:46			PO	1)H/t requires for replacement B Bus Conductor between 500MVA ICT-5 & 400kV Tarapur-II of Sec-I.
PADGHE - TARAPUR CKT - 1	InterState	12/02/2024	14:03			PO	Stringing of diversion work of 400kV Tarapur-Phadga
DHULE - SSNNL CKT - 1	InterState	15/02/2024	09:24			PO	Major Maintenance of GIS
KORADI - BHILAI	InterState	15/02/2024	11:39		Continued.	PO	For Dismantling, Overhauling and Restoration of Isolators Sissor Contact, Gear Box, Fixed Contact and MOM Box of Transfer Bus, Keeping Bhilai Line Out of Service.
DHULE - SSNNL CKT - 2	InterState	17/02/2024	13:33	17/02/2024	18:21	T	Distance Protection
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
PADGHE - KALWA CKT - 1	IntraState	11/02/2024	00:35			PO	For tapping of 400kV Kalwa-Padgha-1 line (Loc no. 1113) with 400kV Kalwa-Kharghar line Loc no. 167 (Tapping work will be finished by 11.06.2024 @ 06:00 Hrs) using ERS thereby forming temporary 400kV Kalwa-Kharghar -Padgha Tap line and carrying out replacement of existing conductor the HTLS conductor of 400kV Kalwa-Padgha-1 line 1148 (Airoli) to 1114 (Shilphata)
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	14/02/2024	06:42			HT	H/T for controlling loading of 400kV Talegaon-Chakan
KHADKA - BABLESHWAR	IntraState	16/02/2024	12:32	16/02/2024	18:33	PO	Routine Line maintenance work
LONIKAND 2 - KARJAT CKT - 2	IntraState	16/02/2024	18:39	16/02/2024	19:18	T	Distance Protection
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 17/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
105 MVA SPARE ICT @ AKOLA	IntraState	04/02/2024	09:21			EO	for removal of 401 52 circuit breaker of spare ICT for replacement of 40952 B phase CB of Tie Bay 409
400/220KV 500 MVA ICT - 1 @ VIKHROLI GIS	IntraState	10/02/2024	15:19			HT	H/T For LV side only
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	10/02/2024	18:31			HT	H/T For LV only.
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	IntraState	12/02/2024	10:28			PO	Erection of CS Type Gantry Beam Structure for RRS Scheme of ICTs
400/220 KV 3X105 MVA ICT - 1 @ PADGHE	IntraState	16/02/2024	12:00	16/02/2024	22:38	PO	1.Diagnostic Testing Work. 2.Bay Maintenance Work. 3.Replacement of 33kV PT. 4.MTAMC Work. 5.Oil leakage attending work.
400 KV BR Outages/Trippings							
400KV 125MVAR BUS REACTOR @ KARAD	IntraState	06/01/2024	11:55			PO	Existing 125 MVAR Reactor CB Have mechanical problem and need to replace
220 KV TBC Outages/Trippings							
GIS 220KV BUS COUPLER @ GHODBUNDER	IntraState	17/02/2024	09:53	17/02/2024	16:17	PO	Annual Maintenance of Bay & C.B.
220 KV LINE Outages/Trippings							
BAPGAON - KALWA	IntraState	31/12/2023	18:05		Continued.	T	Distance Protection, Line is charged from Bapgaon end only for soak test of repaired cable of said line.
CHEMBUR (AEML) - NERUL (M)	IntraState	18/01/2024	23:29	17/02/2024	03:38	PO	LILo removal by Bunching at Tower No 720 .Post this Line shall be configured as MSETCL NERUL-MSETCL TROMBAY Line. LILo arrangement shall be normalized on 09.02.2024 after debunching
TROMBAY (M) - CHEMBUR CKT - 3	IntraState	18/01/2024	23:36	17/02/2024	03:40		LILo removal by Bunching at Tower No 720 . Post this Line shall be configured as MSETCL NERUL-MSETCL TROMBAY Line. LILo arrangement shall be normalized on 09.02.2024 after debunching
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	01/02/2024	10:07			PO	Outage required for PLCC, CVT & WT Foundation, Erection work at 220kV Navsari SS.
URAN - KHARGHAR 2	IntraState	14/02/2024	08:41			PO	For making LILo of 220kV cable at 220kV Ulwe GIS &Waghiwali & Retrofitting of "DIFF" relay at 400kV KHARGHAR s/s.
MAIN BUS - 1 @ CHEMBUR	IntraState	15/02/2024	13:12	16/02/2024	02:34	PO	Charging of GIS Bus-1 with GIS Bus Extension
WARDHA - WARDHA (PG)	IntraState	16/02/2024	02:54	16/02/2024	04:00	T	220 KV WARDHA- PG WARDHA LINE CB TRIPPED AT PG WARDHA END ONLY. THERE IS NO ANY PROTECTION/INDICATION AT 220KV WARDHA END AND LINE IS CHARGED FROM 220KV WARDHA END . ON DT 16.02.24 AT 04.00 HRS , 220 KV WARDHA- PG WARDHA LINE CB RESTORED AT PG WARDHA END AND STOOD OK.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 16/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 17/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PADGHE - NALASOPARA - VASAI (T)	IntraState	16/02/2024	05:37	16/02/2024	08:33	PO	Project Work: Shifting/ height raising of the line between Loc no. 57 to 59 and 61 to 62 passing through survey no. 55 & 264 of M/s Rajprapha Developers. 2. 2 nos. Tower erection completed. Destrining and stringing work is completed. Now line to be normalized as before. 3. Jumper will be re-connected at loc no.56 & 63 of 220 kV Nalasopara-Vasai link Line . 4. After removing bunching at 1oc.no.55 and connecting of jumper at loc.no.56 & 63,the line orientation will be re-store i.e.220kV Padghe- Nalasopara-Vasai tap line and this line will be charged at 08:00 am on same
132 KV BHANDARA - KARDHA CKT - II	IntraState	16/02/2024	06:09	16/02/2024	09:12	PO	FOR SHIFTING OF CONDUCTORS OF 132KV TAP TO TEKEPAR LINE ON ERS TOWERS
KALMESHWAR-PANDHURNA	IntraState	16/02/2024	07:56	16/02/2024	17:19	HT	FOR CONTROLLING LODING OF 220KV KALMESHWER SSN
KHAPARKHEDA-KALMESHWAR	IntraState	16/02/2024	09:13	16/02/2024	16:48	PO	STRINGING WORK BETWEEN LOC NO 31- LOC NO 32 OF 220KV KORADI II TO BUTIBORI III DC ON MC TL
KHAPARKHEDA-AMBAZARI-I	IntraState	16/02/2024	09:27	16/02/2024	17:30	PO	STRINGING WORK BETWEEN LOC NO 31- LOC NO 32 OF 220KV KORADI II TO BUTIBORI III DC ON MC TL
MAIN BUS - 2 @ VERSOVA	IntraState	16/02/2024	09:55	16/02/2024	18:05	PO	Annual maintenance of bus-2 and bus-2 side isolator
CENTURI ENKA- BHOSARI	IntraState	16/02/2024	10:31	16/02/2024	10:56	T	Tripped from Century Enka end only
CHAKAN-BHOSARI 1	IntraState	16/02/2024	10:31	16/02/2024	11:53	T	Tripped on Distance protection
MAHAD - KANDALGAON	IntraState	16/02/2024	10:51	16/02/2024	17:48	PO	Relay Testing and Bay Maintainence Work
EKLAHARE (OCR) - NAVASARI CKT - 2	IntraState	16/02/2024	12:36	16/02/2024	16:16	HT	To control load at 220KV Navsari end. As per request from WRLDC . WRLDC code -2034
BOMBAY DYEING - SAHARA	IntraState	16/02/2024	13:47	16/02/2024	19:07	PO	Cold washing of insulators at various locations.
132 KV AKOLA (220 KV) - GORAKSHAN CKT	IntraState	16/02/2024	20:38	16/02/2024	21:05	T	R PH 4.7 KA Z1 15.17 KM AT AKOLA END R PH Z1 5.3 KM AT GORAKSHAN END
CHEMBUR (AEML) - NERUL (M)	IntraState	16/02/2024	22:25	17/02/2024	03:38	PO	Outage of Reconfigured 220kV Nerul-Trombay line required for Removal of Bunching at Tower No 720 .Post this earlier lines will be normalized
TROMBAY (M) - CHEMBUR CKT - 3	IntraState	16/02/2024	22:25	17/02/2024	03:40	PO	Outage of Reconfigured 220kV Nerul-Trombay line required for Removal of Bunching at Tower No 720 .Post this earlier lines will be normalized
BHUGAON- WARDHA	IntraState	17/02/2024	09:13	17/02/2024	11:13	PO	For binding work of opened strands of Y&B phase Jumper

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 16/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 17/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BOISAR - VERSOVA	IntraState	17/02/2024	12:32	17/02/2024	15:38	PO	Bay maintenance & Equipment Diagnostic Testing
MALHARPETH SATARA MIDC	IntraState	17/02/2024	18:47		Continued.	T	B-ph LA blast at Malharpeth
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/22 KV 50 MVA PTR 2 @ PAL-DOMBIVALI	IntraState	16/02/2024	08:04	16/02/2024	15:50	PO	Replacement of 245 kV R ph Transformer Bushing.
220/110 KV 200 MVA ICT - 1 @ ICHALKARANJI - II	IntraState	16/02/2024	09:40	16/02/2024	15:36	PO	1) Attending QMW Maint Work 2) attending hotspot work.
220/22-22 KV 50 MVA PTR 3 @ ANANDNAGAR	IntraState	16/02/2024	09:45	16/02/2024	16:30	PO	Oil leakage attending by cold welding
220/100 KV 125 MVA ICT 2 @ JAMBHUL	IntraState	16/02/2024	10:10	16/02/2024	13:50	PO	SFRA Test by PACC Vashi
220/132KV 100MVA ICT 1 @ NAGBHID	IntraState	16/02/2024	11:45	16/02/2024	18:10	PO	FOR DIAGNOSTIC TESTING WORK
220/100 KV 100 MVA ICT 2 @ KANDALGAON	IntraState	17/02/2024	09:48		Continued.	PO	HV/LV bushing lead measurement work to be carried out.
132 KV LINE Outages/Trippings							
132 KV ELICHPUR - HINGOLI CKT	IntraState	16/02/2024	11:47	16/02/2024	22:24	EO	NEW BACKUP RELAY FIXING WORK.
132 KV GIRWALI (220 KV)- PARLI CKT - 1	IntraState	16/02/2024	12:10	16/02/2024	13:58	EO	DUMMY COUPLING CAPACITOR AT Y-PH OF 132 REMOVINGKV PARLI-GIRWALI CKT-1. AS THIS COUPLING CAPACITOR IS VERY NEAR TO LIVE PORTION OF LINE BAY
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KALYAN KALWA SALSETTE 1	IntraState	06/02/2024	19:55			PO	PROJECT WORK-Conductor replacement
TROMBAY CARNAC 1 / 3	IntraState	17/02/2024	10:35			PO	Project work for replacement of cable section
TROMBAY PAREL 3 / CARNAC 2	IntraState	17/02/2024	10:35			PO	Project work for replacement of cable section

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage