

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 01/Feb/2024 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	167.501	167.501	1) Gujrat	-0.756	-0.756
2) Hydro	6.935	6.935	2) Madhya Pradesh	6.195	6.195
3) Gas	7.163	7.163	3) Chattisgarh	5.710	5.710
Total MSPGCL	181.599	181.599	4) Maharashtra	171.648	171.648
B) 1) APMIL	47.798	47.798	5) Goa (Amona)	-1.617	-1.617
2) JSWEL	24.062	24.062	Total	181.180	181.180
3) VIPL	0.000	0.000	a) Mumbai Schedule	27.378	27.378
4) RPL(AMT)	31.580	31.580	b) Mumbai Drawl	31.709	31.709
5) SWPGPL	12.426	12.426	c) MSEDCL Bilateral *	84.377	84.377
6) Other IPP	47.204	47.204	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	27.378	27.378
C) 1) TPCL Thermal	8.192	8.192	Include PX	0.000	0.000
2) TPCL Hydro	3.759	3.759	Standby	0.000	0.000
3) TPCL Gas	2.907	2.907	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.332	9.332	1) MSEDCL	507.189	507.189
D) STATE			2) Mumbai Discoms	55.899	55.899
1) Thermal	348.095	348.095	3) Other Discoms	10.490	10.490
(A1+C1+C4+(B1-B6))			TOTAL STATE	573.578	573.578
2) Hydro	10.694	10.694			
(A2+C2)					
3) Gas	10.070	10.070			
(A3+B7+C3)					
4) Wind	8.930	8.930			
6) SOLAR	14.609	14.609			
TOTAL STATE	392.398	392.398			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	7465	6598	7472	6383
MSPGCL Hydro	302	201	318	212
MSPGCL Gas	296	292	294	303
MSPGCL Total Generation	8063	7091	8084	6898
Central Sector Receipt	9612	9306	7036	6784
WIND	168	206	581	332
CPP / IPP Thermal	6780	6192	7541	6290
CPP / IPP Gas	0	0	0	0
SOLAR	1795	2159	0	0
Exchange with Mumbai	-1698	-1936	-1218	-1000
MSEDCL DEMAND MET	24250	22560	21548	18973
Load Shedding	0	0	0	0
MSEDCL DEMAND	24250	22560	21548	18973
TPCL GENERATION	813	554	944	375
AEML GENERATION	351	317	476	312
MUMBAI DEMAND	2862	2807	2638	1687
OTHER DISCOM DEMAND	470	458	476	331
STATE DEMAND MET	27582	25825	24662	20991
STATE DEMAND	27582	25825	24662	20991
Frequency (Hz)	50.03	49.99	49.96	50.04

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.35 Hz at 06.03 Hrs	49.72 Hz at 21.06 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 01/Feb/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.52	4.52	195	180
Unit 8	14.46	14.46	660	572
Unit 9	13.97	13.97	650	520
Unit 10	13.84	13.84	640	530
Total	46.78	46.78		
Bhusawal				
Unit 3	3.31	3.31	170	120
Unit 4	9.48	9.48	500	285
Unit 5	9.60	9.60	500	285
Total	22.40	22.40		
Parli				
Unit 6	3.89	3.89	204	140
Unit 7	3.82	3.82	184	140
Unit 8	4.01	4.01	246	146
Total	11.71	11.71		
Chandrapur				
Unit 3	3.25	3.25	150	112
Unit 4	3.38	3.38	170	121
Unit 5	8.14	8.14	445	285
Unit 6	7.06	7.06	345	270
Unit 7	7.99	7.99	448	280
Unit 8	8.92	8.92	415	280
Unit 9	10.34	10.34	493	294
Total	49.08	49.08		
Paras				
Unit 3	5.41	5.41	251	168
Unit 4	5.32	5.32	250	168
Total	10.73	10.73		
Khaparkheda				
Unit 1	4.06	4.06	195	120
Unit 2	0.00	0.00	0	0
Unit 3	3.97	3.97	178	133
Unit 4	4.39	4.39	197	134
Unit 5	7.69	7.69	480	0
Total	20.10	20.10		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	3.54	3.54	191	120
Unit 5	3.17	3.17	160	113
Total	6.71	6.71		
Uran				
All Units	7.16	7.16	311	286
Total	7.16	7.16		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.12	0.12	47	0
Total	0.12	0.12		
Koyna				
Stage 1-2	1.40	1.40	220	45

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.27	0.27	180	0
Stage 3	0.58	0.58	160	0
Total	2.24	2.24		
Hydro				
KDPH	0.86	0.86	36	36
VTRNA	0.18	0.18	61	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	3.07	3.07	132	120
GHATGHAR	0.47	0.47	225	0
Total	4.58	4.58		
Wind				
Total	8.93	8.93	0	0
Total	8.93	8.93		
CPP				
APML(Mus)	47.80	47.80	0	0
JSWEL(Mus)	24.06	24.06	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.58	31.58	0	0
SWPGPL-Mus	12.43	12.43	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.68	5.68	283	151
Other(Mus)	39.48	39.48	0	0
JPL	2.05	2.05	135	70
Total	163.07	163.07		
SOLAR				
Total	14.61	14.61	0	0
Total	14.61	14.61		
Tata				
Trombay 5	8.19	8.19	466	265
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.72	1.72	107	37
Trombay 7B	1.19	1.19	64	34
TATA Hydro	3.76	3.76	341	19
Trombay 8	0.00	0.00	0	0
Total	14.86	14.86		
AEML				
DTPS U-1&2	9.33	9.33	482	298
Total	9.33	9.33		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	167.50	167.50	MSPGCL Total	181.60	181.60
			MSPGCL Thml+Gas	174.66	174.66	Koyna 1,2 & 4 Total	1.66	1.66
			MSPGCL Hydro	6.94	6.94	State Total	392.40	392.40

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 01/Feb/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6220	217	303	6740	677	6345	0	0	7058	6573	-1220	18719	0	0	18719	1895	396	21010	50.00
2	6338	217	303	6858	513	6305	0	0	6996	6857	-1107	19067	0	0	19067	1768	359	21194	50.03
3	6383	212	303	6898	332	6290	0	0	6920	6784	-1000	18973	0	0	18973	1687	331	20991	50.04
4	6637	217	304	7158	368	6276	0	0	6915	6596	-962	19095	0	0	19095	1630	341	21066	50.07
5	6792	222	306	7320	301	6663	0	0	6754	6794	-972	19762	0	0	19762	1646	344	21752	49.97
6	7187	230	306	7723	205	6916	0	0	7256	7367	-1056	20769	0	0	20769	1775	386	22930	50.02
7	7521	302	310	8133	227	7098	0	1	7710	7645	-860	21833	0	0	21833	2001	411	24245	50.07
8	7824	875	311	9010	180	7119	0	136	7479	7531	-767	22779	0	0	22779	2202	430	25410	50.01
9	7982	592	308	8882	147	7114	0	672	8260	8226	-1088	23483	0	5	23483	2477	470	26430	50.04
10	7871	237	298	8406	100	7021	0	1353	9292	9125	-1373	24166	0	8	24166	2719	466	27351	50.02
11	7465	302	296	8063	168	6780	0	1795	9630	9612	-1698	24250	0	20	24250	2862	470	27582	50.03
12	7601	211	292	8104	201	6831	0	2098	8972	8698	-1738	23724	0	27	23724	2886	470	27080	50.02
13	6598	201	292	7091	206	6192	0	2159	9414	9306	-1936	22560	0	23	22560	2807	458	25825	49.99
14	6279	207	288	6774	369	6001	0	2088	9057	8871	-1889	21767	0	14	21767	2644	447	24858	50.02
15	6429	207	291	6927	441	6102	0	1897	9130	9014	-1910	22045	0	10	22045	2645	426	25116	50.01
16	6822	206	286	7314	475	6457	0	1383	8721	8694	-1868	21973	0	6	21973	2675	482	25130	50.01
17	7035	208	290	7533	418	6738	0	806	7949	7732	-1510	21233	0	2	21233	2666	484	24383	50.01
18	7728	229	288	8245	350	7180	0	221	6849	6874	-1335	21027	0	0	21027	2639	507	24174	50.01
19	7641	624	293	8558	432	7366	0	0	7288	6717	-1295	21284	0	0	21284	2660	494	24438	49.97
20	7472	318	294	8084	581	7541	0	0	7023	7036	-1218	21548	0	0	21548	2638	476	24662	49.96
21	7047	270	293	7610	655	7403	0	0	6329	5772	-1152	19796	0	0	19796	2485	493	22773	49.99
22	6398	216	300	6914	550	7133	0	0	6729	6394	-1265	19261	0	0	19261	2319	466	22045	49.94
23	6152	208	304	6664	527	7151	0	0	6673	6450	-1279	19058	0	0	19058	2161	455	21674	49.96
24	6079	207	304	6590	507	7048	0	0	6412	6512	-1211	19016	0	0	19016	2012	430	21458	49.98
MUs	167.50	6.94	7.16	181.60	8.93	163.07	0.00	14.61	184.82	181.18	-31.71	507.19	0.00	0.11	507.19	55.90	10.49	573.58	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) ELR carried out due to 132kV BBLR to Rahuri line over load and 50MVA T/F overload at 220kV Kopergaon S/s.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 01/Feb/2024

Position as on 6.30 Hrs of 02/Feb/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	15/02/2024
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	Capital Overhaul	29/02/2024
MSPGCL	Khaparkheda Unit 2	210	10/01/2024	23:30		Continued.	Annual Overhaul	06/02/2024
Total Capacity MSPGCL		398						
TPC-G								
TPC-G	Trombay 8	250	21/01/2024	21:28		Continued.	Annual Overhaul	21/02/2024
Total Capacity TPC-G		250						
IPP								
IPP	Adani U-3	660	31/12/2023	23:59		Continued.	COH activities	05/02/2024
Total Capacity IPP		660						
CENT.SECTOR								
CENT.SECTOR	Tarapur 3	540	11/01/2024	21:45		Continued.	Annual Overhaul	29/02/2024
Total Capacity CENT.SECTOR		540						
Total Capacity PLANNED OUTAGE		1848						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Uran Unit 6	108	16/01/2024	20:29		Continued.	For open cycle No schedule from MSEDCL.	
MSPGCL	Nasik Unit 3	210	18/01/2024	16:56		Continued.	Tolling	
MSPGCL	Khaparkheda Unit 5	500	30/01/2024	13:13	01/02/2024	03:37	Boiler Tube Leakage	02/02/2024
MSPGCL	Khaparkheda Unit 5	500	01/02/2024	04:28	01/02/2024	06:10	Reheater Protection Activated	
MSPGCL	Uran Unit 8	108	02/02/2024	00:18		Continued.	Gas shortage	
Total Capacity MSPGCL		1546						
IPP								
IPP	JPL Unit 1	150	13/01/2024	01:00		Continued.	Due to low net sale realisation.	02/02/2024
IPP	Adani U-1	660	29/01/2024	01:30	01/02/2024	14:58	Due to APH-A inlet bellow leakage.	02/02/2024
Total Capacity IPP		810						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea.	01/05/2024

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 01/Feb/2024

Position as on 6.30 Hrs of 02/Feb/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date	
							The outage extended for repair and re-fueling.		
Total Capacity CENT.SECTOR		320							
Total Capacity FORCED OUTAGE		2676							
FORCED OUTAGE DUE TO NO PPA									
IPP									
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)		
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)		
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)		
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)		
Total Capacity IPP		988							
Total Capacity FORCED OUTAGE DUE TO NO PPA		988							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 01/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 02/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
TIE BAY (405) OF SWITCHING SS CKT - 2 & NANDED - 1 @ CHANDRAPUR 2	IntraState	16/01/2024	11:43			PO	replacement of non pir breker with pir breaker
TIE BAY (409) OF KARJAT CKT - 2 @ LONIKAND 2	IntraState	01/02/2024	08:50	01/02/2024	12:45	PO	Diagnostic testing and Maintenance
400 KV MAINBAY Outages/Trippings							
MAIN BAY - 418 OF IEPL @ KORADI-2	IntraState	29/09/2023	10:42			PO	1)Diagnostic testing of Circuit breaker 418-Q52. 2) Routine Maintenance work of Bay 418.
400 KV LINE Outages/Trippings							
400KV-PARLI NEW-PARLI-M-2	InterState	20/12/2023	12:11			HT	For ongoing project of "Upgradation of 400kV Line Bays (02 Nos) of Parli (PG) I&II at Parli (MSETCL) from existing current rating of 2000A to 3150A to suit the reconductoring with Twin HTLS�
LONIKAND I - TALEGAON (PGCIL)	InterState	31/01/2024	22:34	01/02/2024	05:36	PO	PID detected weak strings replacement. Cold line washing of insulator strings and DT Work & Bay Maintenance
AURANGABAD(MS) - AURANGABAD(PG) CKT -1	InterState	01/02/2024	16:46	01/02/2024	19:55	EO	Hot spot attending work.
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	26/11/2023	19:17			HT	HT Load Management
TARAPUR - BOISAR (PG) CKT - 1	IntraState	24/01/2024	08:43			PO	Bullet Train Diversion works. Simultaneous outage of 400KV Tarapur- Boisar # 1 & 2 are required. Dia to be kept open at both ends.
TARAPUR - BOISAR (PG) CKT - 2	IntraState	24/01/2024	09:15			PO	Bullet Train Diversion works. Simultaneous outage of 400KV Tarapur- Boisar # 1 & 2 are required. Dia to be kept open at both ends.
KHADKA - BABLESHWAR	IntraState	01/02/2024	12:47	01/02/2024	13:19	T	Tripped due to DT received at Khadka
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	30/12/2023	23:22	01/02/2024	16:08	HT	Line handtrip for safety purpose for HTLS conversion of 400 kv Kalwa Padghe II line.(Formation of 400 kv Kharghar- Talegaon- Padghe Tap line)
400KV/21KV GT - 3 @ TIRORA	IntraState	01/01/2024	10:45	01/02/2024	18:08	PO	Annual Maintenance & Testing Transformer. Annual maintenance of main bay and tie bay equipments.
400/220/33 KV 500MVA ICT - 1 @ KORADI 2	IntraState	01/02/2024	11:45	02/02/2024	01:55	PO	Diagnostic testing of Bushing & winding
400/220KV 500MVA ICT 3 @ AKOLA	IntraState	01/02/2024	12:40	01/02/2024	19:13	EO	Rectification of Hotspot on 220kv incomer no.3 B phase bus isolator
400 KV BUSBAR Outages/Trippings							
BUSBAR PROTECTION @ BABHALESHWAR	IntraState	30/01/2024	14:25	01/02/2024	17:52	PO	Integration of 400/220KV ICT-5 VH bay and Spare ICT-3 bay into Existing 40KV Numerical ZVI Bus Bar at 40KV Babhaleshwar.
400 KV BR Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 01/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 02/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400KV 125MVAR BUS REACTOR @ KARAD	IntraState	06/01/2024	11:55			PO	Existing 125 MVAR Reactor CB Have mechanical problem and need to replace
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTIONALIZER	IntraState	01/02/2024	11:58	01/02/2024	14:00	PO	Diagnostic testing work.
220 KV LINE Outages/Trippings							
BAPGAON - KALWA	IntraState	31/12/2023	18:05			T	Distance Protection
CHEMBUR (AEML) - NERUL (M)	IntraState	18/01/2024	23:29			PO	LILo removal by Bunching at Tower No 720 .Post this Line shall be configured as MSETCL NERUL-MSETCL TROMBAY Line. LILo arrangement shall be normalized on 09.02.2024 after debunching
TROMBAY (M) - CHEMBUR CKT - 3	IntraState	18/01/2024	23:36				LILo removal by Bunching at Tower No 720 . Post this Line shall be configured as MSETCL NERUL-MSETCL TROMBAY Line. LILo arrangement shall be normalized on 09.02.2024 after debunching
TROMBAY - VIKHROLI (GIS) CKT - 1	IntraState	26/01/2024	11:04			PO	Disconnect loops towards cross jumper side and close main loops at loc. 34. Remove cross jumper between loc. 52(TS) to 49(TDS). Loop closing at loc. 52(TS). Loop closing at loc. 48, 49 & 52 of TDS
MULUND - GIS BHANDUP	IntraState	30/01/2024	15:34			PO	Replacement of 800/1A CT to 1600/1A CT & Additional Cable Bushing chamber installation at Mulund Line Bay.
LONAND - KANDALGAON (SONA ALLOY TAP)	IntraState	01/02/2024	09:03			PO	Damaged Conductor replacement Work & Conductor restringing Work
MAIN BUS - 2 @ BHOSARI 2	IntraState	01/02/2024	09:59	01/02/2024	17:25	PO	1.220KV CB overhauling and servicing of 220KV Main Bus Section Bay by M/s Royal corporation 2. Half Yearly Maintenance.
VARKUTI- HIWARWADI	IntraState	01/02/2024	10:00	01/02/2024	10:20	PO	Cold Line Washing of Insulator Strings
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	01/02/2024	10:07			PO	Outage required for PLCC, CVT & WT Foundation, Erection work at 220kV Navsari SS.
NAGOTHANE - WADKHAL (GIS) CKT-1	IntraState	01/02/2024	10:21	01/02/2024	19:17	PO	Cold line cleaning, routine maintenance work.
220 KV BALAPUR - MALKAPUR LINE	IntraState	01/02/2024	10:43	01/02/2024	13:37	PO	Replacement of flashover insulator disc and Line maintenance work.
LONIKAND (400 KV)-THEUR II	IntraState	01/02/2024	11:36	01/02/2024	17:58	PO	LMU replacement work, bay half yearly maint. work & Diagnostic testing
TALOJA - PANCHANAND	IntraState	01/02/2024	12:03	01/02/2024	19:10	PO	For diagnostic testing, Yph Jump from CT to Isolator replacement work and relay testing.
KARAD - DASGAON	IntraState	01/02/2024	12:10	01/02/2024	16:40	PO	Repairing damaged conductor at various locations by using repair sleeve & armoring
NANDED CITY - GIS KONDHWA	IntraState	01/02/2024	12:21	01/02/2024	18:54	PO	Half Yearly Maint. work and testing work
NEW KOYNA - LOTEPARSHURAM	IntraState	01/02/2024	13:01	01/02/2024	17:58	PO	Diagnostic testing & Relay testing work , Routine maint. Work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 01/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 02/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BARAMATI - KURKUMBH	IntraState	01/02/2024	13:05	01/02/2024	19:23	PO	R and Y Phase Armoring work between span of Loc. 22 & 23 and cold line washing work
VARKUTI- HIWARWADI	IntraState	01/02/2024	17:28	01/02/2024	18:52	HT	Cold Line Washing of Insulator Strings
MIRAJ - MHAISHAL	IntraState	01/02/2024	17:42	01/02/2024	19:15	PO	Diagnostic Testing Work
LONIKAND (400 KV)-THEUR II	IntraState	01/02/2024	18:53	01/02/2024	22:14	HT	It was observed that R ph CT at Lonikand end is not showing current.
SONKHAR - TROMBAY	IntraState	02/02/2024	00:33			PO	1. Shifting/ height raising work at Loc no. 715 716 for FOB by BMC under ORC.

220 KV ICT Outages/Trippings

220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132 KV 150 MVA ICT @ BOISAR-II	IntraState	23/01/2024	07:15			PO	Scheme work of replacement of 150MVA 220/132kV ICT by new 200MVA 220/132kV ICT.
220/132KV 200MVA ICT 1 @ KURKUMBH	IntraState	01/02/2024	10:05	01/02/2024	16:10	PO	ICT Painting work.
220/33 KV 25MVA PTR NO 2 @ BHIGWAN	IntraState	01/02/2024	10:25	01/02/2024	14:02	PO	for bushing and winding C TAN DELTA measurement.
220/33 KV 50 MVA PTR NO 1 @ BHIGWAN	IntraState	01/02/2024	14:20	01/02/2024	17:40	PO	for bushing and winding C TAN DELTA measurement.

220 KV BUSBAR Outages/Trippings

BUS-1@GIS BHANDUP	IntraState	30/01/2024	15:32			PO	Outage is required for safety purpose (220 kV GIS Bhandup-Borivali line is on Bus Section-1) for Replacement of 800/1A CT to 1600/1A CT & Additional Cable Bushing chamber installation at Mulund Line.
-------------------	------------	------------	-------	--	--	----	---

110 KV LINE Outages/Trippings

SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KALYAN KALWA SALSETTE 2	IntraState	06/01/2024	07:25			PO	Conductor replacement in span Kalyan to Loc 15 and Kalwa at loc. 71
KARANJADE - BHOKARPADA	IntraState	01/02/2024	10:52	01/02/2024	13:17	PO	TREE TRIMMING

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage