

**State Load Despatch Center, Airoli (MSETCL) Statement I**  
**Daily system Report for 01/Apr/2022 FRIDAY**

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	155.885	155.885	1) Gujrat	-4.568	-4.568
2) Hydro	25.231	25.231	2) Madhya Pradesh	9.480	9.480
3) Gas	6.723	6.723	3) Chattisgarh	4.970	4.970
<b>Total MSPGCL</b>	<b>187.839</b>	<b>187.839</b>	4) Maharashtra	163.564	163.564
B) 1) APLM	75.507	75.507	5) Goa (Amona)	-1.917	-1.917
2) JSWEL	20.577	20.577	<b>Total</b>	<b>171.529</b>	<b>171.529</b>
3) VIPL	0.000	0.000	a) Mumbai Schedule	31.787	31.787
4) RPL(AMT)	30.735	30.735	b) Mumbai Drawl	33.393	33.393
5) SWPGPL	6.511	6.511	c) MSEDCL Bilateral *	70.700	70.700
6) Other IPP	36.496	36.496	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	31.787	31.787
C) 1) TPCL Thermal	15.277	15.277	Include PX	0.000	0.000
2) TPCL Hydro	3.257	3.257	Standby	0.000	0.000
3) TPCL Gas	2.454	2.454	<b>H) ENERGY CATERED (MUs)</b>		
4) AEML Thermal	10.309	10.309	1) MSEDCL	516.909	516.909
D) STATE			2) Mumbai Discoms	64.690	64.690
1) Thermal	351.297	351.297	3) Other Discoms	9.016	9.016
(A1+C1+C4+(B1-B6))			<b>TOTAL STATE</b>	<b>590.615</b>	<b>590.615</b>
2) Hydro	28.488	28.488			
(A2+C2)					
3) Gas	9.177	9.177			
(A3+B7+C3)					
4) Wind	20.995	20.995			
6) SOLAR	9.129	9.129			
<b>TOTAL STATE</b>	<b>419.086</b>	<b>419.086</b>			

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 23 Hrs
MSPGCL Thermal	6434	6357	6399	6554
MSPGCL Hydro	1124	916	1495	507
MSPGCL Gas	264	284	258	271
MSPGCL Total Generation	7822	7557	8152	7332
Central Sector Receipt	8792	9225	6453	6737
WIND	366	326	906	1163
CPP / IPP Thermal	7000	6926	7125	7048
CPP / IPP Gas	0	0	0	0
SOLAR	1202	1221	0	0
Exchange with Mumbai	-1825	-1854	-1329	-1325
<b>MSEDCL DEMAND MET</b>	<b>22939</b>	<b>22990</b>	<b>20904</b>	<b>20651</b>
Load Shedding	0	0	0	0
MSEDCL DEMAND	22939	22990	20904	20651
TPCL GENERATION	887	868	1130	960
AEML GENERATION	459	432	471	379
<b>MUMBAI DEMAND</b>	<b>3171</b>	<b>3154</b>	<b>2930</b>	<b>2664</b>
<b>OTHER DISCOM DEMAND</b>	<b>418</b>	<b>411</b>	<b>418</b>	<b>360</b>
STATE DEMAND MET	26528	26555	24252	23675
<b>STATE DEMAND</b>	<b>26528</b>	<b>26555</b>	<b>24252</b>	<b>23675</b>
Frequency (Hz)	50.01	50.02	50.00	50.00

**FREQUENCY PARTICULARS**

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.22 Hz at 18:02 Hrs	49.82 Hz at 00:09 Hrs	50.03	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

## Daily and Progressive Generation, Maximum, Minimum for 01/Apr/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
<b>Koradi</b>				
Unit 6	3.58	3.58	160	140
Unit 7	0.00	0.00	0	0
Unit 8	13.62	13.62	605	542
Unit 9	13.02	13.02	591	515
Unit 10	10.08	10.08	495	370
<b>Total</b>	<b>40.31</b>	<b>40.31</b>		
<b>Bhusawal</b>				
Unit 3	0.00	0.00	0	0
Unit 4	10.42	10.42	450	410
Unit 5	10.61	10.61	465	410
<b>Total</b>	<b>21.02</b>	<b>21.02</b>		
<b>Parli</b>				
Unit 6	5.35	5.35	250	189
Unit 7	0.00	0.00	0	0
Unit 8	3.55	3.55	163	141
<b>Total</b>	<b>8.91</b>	<b>8.91</b>		
<b>Chandrapur</b>				
Unit 3	4.42	4.42	191	178
Unit 4	4.04	4.04	175	150
Unit 5	8.52	8.52	370	295
Unit 6	0.95	0.95	409	0
Unit 7	8.18	8.18	358	313
Unit 8	9.68	9.68	422	382
Unit 9	10.35	10.35	446	422
<b>Total</b>	<b>46.13</b>	<b>46.13</b>		
<b>Paras</b>				
Unit 3	5.61	5.61	252	202
Unit 4	5.18	5.18	234	167
<b>Total</b>	<b>10.79</b>	<b>10.79</b>		
<b>Khaparkheda</b>				
Unit 1	2.88	2.88	130	110
Unit 2	3.02	3.02	130	110
Unit 3	3.57	3.57	187	132
Unit 4	3.38	3.38	163	129
Unit 5	11.28	11.28	485	445
<b>Total</b>	<b>24.15</b>	<b>24.15</b>		
<b>Nasik</b>				
Unit 3	0.39	0.39	142	0
Unit 4	4.18	4.18	193	135
Unit 5	0.00	0.00	0	0
<b>Total</b>	<b>4.57</b>	<b>4.57</b>		
<b>Uran</b>				
All Units	6.72	6.72	303	258
<b>Total</b>	<b>6.72</b>	<b>6.72</b>		
<b>PGPL</b>				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
<b>Total</b>	<b>0.00</b>	<b>0.00</b>		
<b>PENCH (MS)</b>				
Pench (MS)	0.09	0.09	34	0
<b>Total</b>	<b>0.09</b>	<b>0.09</b>		
<b>Koyna</b>				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	4.36	4.36	425	40
Stage 4	9.80	9.80	923	0
Stage 3	3.09	3.09	240	0
<b>Total</b>	<b>17.26</b>	<b>17.26</b>		
<b>Hydro</b>				
KDPH	0.86	0.86	36	36
VTRNA	0.66	0.66	59	0
TILLARI	0.52	0.52	58	0
BHIRA T.R.	0.27	0.27	63	0
SMLHY_PTN	5.57	5.57	243	223
GHATGHAR	0.00	0.00	0	0
<b>Total</b>	<b>7.88</b>	<b>7.88</b>		
<b>Wind</b>				
Total	21.00	21.00	0	0
<b>Total</b>	<b>21.00</b>	<b>21.00</b>		
<b>CPP</b>				
APML(Mus)	75.51	75.51	0	0
JSWEL(Mus)	20.58	20.58	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	30.74	30.74	0	0
SWPGPL-Mus	6.51	6.51	0	0
Other(Mus)	36.50	36.50	0	0
<b>Total</b>	<b>169.83</b>	<b>169.83</b>		
<b>SOLAR</b>				
Total	9.13	9.13	0	0
<b>Total</b>	<b>9.13</b>	<b>9.13</b>		
<b>Tata</b>				
Trombay 5	10.66	10.66	478	374
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.37	1.37	72	48
Trombay 7B	1.09	1.09	53	40
TATA Hydro	3.26	3.26	338	0
Trombay 8	4.62	4.62	237	142
<b>Total</b>	<b>20.99</b>	<b>20.99</b>		
<b>AEML</b>				
DTPS U-1&2	10.31	10.31	482	330
<b>Total</b>	<b>10.31</b>	<b>10.31</b>		

* Infirm Power		
Particulars	Daily (Mus)	Monthly

Summary		
Particulars	Daily (Mus)	Monthly (Mus)
MSPGCL Thermal	155.88	155.88
MSPGCL Thml+Gas	162.61	162.61
MSPGCL Hydro	25.23	25.23

Summary		
Particulars	Daily (Mus)	Monthly (Mus)
MSPGCL Total	187.84	187.84
Koyna 1,2 & 4 Total	14.16	14.16
State Total	419.09	419.09

**State Load Despatch Center,Airoli (MSETCL)**  
**Hourly Load Data As on 01/Apr/2022**

**Annexure-2**

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	6857	1661	291	8809	1456	7000	0	0	6159	6072	-1174	21826	0	21826	2583	337	24746	49.95
2	6889	1628	301	8818	1552	7030	0	0	6018	5765	-1065	21808	0	21808	2390	292	24490	50.01
3	6706	1478	291	8475	1604	7084	0	0	5957	5965	-1018	21824	0	21824	2224	286	24334	50.03
4	6544	1185	281	8010	1574	7113	0	0	6222	6298	-1045	21664	0	21664	2100	286	24050	50.01
5	6541	1180	302	8023	1443	7070	0	0	6641	6504	-999	21735	0	21735	2049	306	24090	49.99
6	6542	1800	302	8644	1263	7204	0	0	6116	6249	-1014	22015	0	22015	2090	331	24436	50.00
7	6525	1589	292	8406	1017	7200	0	23	5832	6116	-953	21438	425	21863	2167	371	24401	50.00
8	6562	970	303	7835	783	7203	0	247	6117	6434	-1036	21069	0	21069	2269	397	23735	50.06
9	6396	498	281	7175	485	7018	0	642	6945	7006	-1312	20603	0	20603	2534	411	23548	50.04
10	6464	490	279	7233	477	6822	0	917	7648	7930	-1547	21430	0	21430	2822	402	24654	49.99
11	6483	736	286	7505	402	7080	0	1105	8313	8364	-1773	22269	0	22269	3065	414	25748	50.01
12	6434	1124	264	7822	366	7000	0	1202	8786	8792	-1825	22939	0	22939	3171	418	26528	50.01
13	6357	916	284	7557	326	6926	0	1221	9175	9225	-1854	22990	0	22990	3154	411	26555	50.02
14	6339	673	264	7276	333	6938	0	1142	9071	9077	-1809	22565	0	22565	3022	392	25979	50.50
15	6304	932	274	7510	391	7030	0	1059	8844	8792	-1781	22601	0	22601	3080	400	26081	49.96
16	6332	1151	264	7747	423	7117	0	838	8984	8705	-1811	22619	0	22619	3126	400	26145	49.99
17	6312	1148	271	7731	519	7096	0	527	8008	7947	-1802	21601	0	21601	3116	417	25134	50.00
18	6323	1273	269	7865	598	7072	0	193	6875	6747	-1524	20539	0	20539	3018	412	23969	50.03
19	6360	631	271	7262	767	7115	0	13	6438	6621	-1374	19993	0	19993	2912	411	23316	50.02
20	6399	1495	258	8152	906	7140	0	0	6449	6453	-1329	20904	0	20904	2930	418	24252	50.00
21	6520	686	269	7475	1064	7129	0	0	6537	6390	-1320	20332	0	20332	2823	406	23561	50.03
22	6521	480	272	7273	1157	7067	0	0	6408	6229	-1281	20060	0	20060	2721	385	23166	50.02
23	6554	507	271	7332	1163	7104	0	0	6492	6737	-1325	20651	0	20651	2664	360	23675	50.00
24	6621	1000	283	7904	926	7268	0	0	6987	7111	-1422	21436	0	21436	2660	351	24447	50.00
<b>MUs</b>	<b>155.89</b>	<b>25.23</b>	<b>6.72</b>	<b>187.84</b>	<b>21.00</b>	<b>169.83</b>	<b>0.00</b>	<b>9.13</b>	<b>171.02</b>	<b>171.53</b>	<b>-33.39</b>	<b>516.91</b>	<b>0.42</b>	<b>517.33</b>	<b>64.69</b>	<b>9.02</b>	<b>591.04</b>	<b>50.03</b>

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

**State Load Despatch Center, Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 01/Apr/2022**

Position as on 6.30 Hrs of 02/Apr/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
<b>PLANNED OUTAGE</b>								
MSPGCL	Koradi Unit 6	210	02/04/2022	00:59		Continued.	condenser vaccum work and esp repairing work.	
MSPGCL	Koyna Unit 1	70	02/04/2022	11:05	02/04/2022	17:10	MAINTENANCE WORK	02/04/2022
<b>FORCED OUTAGE</b>								
IPP	SWPGPL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	17/02/2022	21:55		Continued.	SFC HEAVY FAULT	
IPP	SWPGPL U-4	135	25/02/2022	16:47	01/04/2022	15:26	Turbine Vibration	
IPP	RPL(AMT) U-1	270	07/03/2022	02:39	01/04/2022	00:04	Generator Protection operated. (from 15/03/2022 due to coal shortage)	
MSPGCL	Ghatghar Unit-2	125	11/03/2022	01:25		Continued.	TRIPPED ON SFC HEAVY FAULT WHILE TAKING ON PUMPING MODE.( PUMPING TRIAL CARRIED OUT SUCCESSFULLY FROM 20:35HRS TO 22:35HRS DT.10/03/22 )	
IPP	JSW (J) U1	300	16/03/2022	23:16		Continued.	Turbine Vibration	
MSPGCL	Bhusawal Unit 3	210	20/03/2022	07:00		Continued.	Coal Shortage	
MSPGCL	Nasik Unit 5	210	22/03/2022	23:40		Continued.	Withdrawn	
MSPGCL	Uran Unit 5	108	26/03/2022	18:25	01/04/2022	16:42	Gas shortage	
MSPGCL	Parli Unit 7	250	30/03/2022	13:30	02/04/2022	06:04	Furnace Pressure High	
MSPGCL	Nasik Unit 3	210	31/03/2022	06:25	01/04/2022	20:18	Boiler Tube Leakage	02/04/2022
MSPGCL	Chandrapur Unit 6	500	01/04/2022	02:35		Continued.	Turbine vibration	
IPP	SWPGPL U-4	135	01/04/2022	16:19	01/04/2022	18:29	Due To Turbine Valve Leakage	
MSPGCL	Uran Unit 5	108	01/04/2022	16:47	01/04/2022	17:05	Due to Boiler Protection	

**State Load Despatch Center,Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 01/Apr/2022**

Position as on 6.30 Hrs of 02/Apr/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit B0	120	01/04/2022	19:02		Continued.	Filter Replacement work	
MSPGCL	Uran Unit 8	108	01/04/2022	19:21		Continued.	Filter Replacement work.	
IPP	RPL(AMT) U-4	270	02/04/2022	15:30		Continued.	Bottom ash problem	
MSPGCL	Koyna Unit 2	70	02/04/2022	21:15		Continued.	Preventive Maintenance Work	

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 01/Apr/2022**

**Statement-VII**

Position as on 6.30 Hrs of 02/Apr/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
<b>400 KV LINE Outages/Trippings</b>							
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	29/03/2022	13:28			T	HT FOR LOAD MANAGEMENT
JEJURI- KOYNA STAGE-IV	IntraState	01/04/2022	00:16	01/04/2022	02:46	PO	For Attending Hot-Spot at Loc.No. 82 Y-ph Temp. is around 80-90 Degree Cel. Work Involved : Replacement of Burntout Nut-bolts and tightning of remaining Nut-Bolts Time Required : 01 Hr
BABHALESHWAR - RPL(NSK) CKT - 1	IntraState	01/04/2022	10:27	01/04/2022	17:35	T	TRIPPED ON DIST.PROTN.
CHANDRAPUR - KHAPERKHEDA	IntraState	01/04/2022	15:18	02/04/2022	00:20	T	tripped on dist prot
PARLI-SOLAPUR (LAMBOTI)	IntraState	01/04/2022	16:58	01/04/2022	20:21	EO	String replacement work at loc no-219
BABHALESHWAR - RPL(NSK) CKT - 1	IntraState	02/04/2022	12:00			T	TRIPPED ON DIST. PROTN
LONIKAND 2 - KARJAT CKT - 1	IntraState	02/04/2022	13:58	02/04/2022	22:11	T	TRIPPED ON DIST PROTN
<b>400 KV ICT Outages/Trippings</b>							
400/220KV 105 MVA SPARE ICT @ KARAD	IntraState	23/03/2022	10:14			EO	Spare ICT -1 will be taken into service through RRS in place of ICT-I R ph unit due to rising trend of various gases in iCT-I R ph unit
400/220/33 KV 500 MVA ICT - 3 @ WALUJ	IntraState	01/04/2022	15:55	01/04/2022	18:37	EO	HOT SPOT at 400/220/33kV ICT III 89A Iso. HV side Hanger R and B phase. The work needs to be carried out by Hot Line method because Bus is charged & Hot Spot at Isolator Hanger Pad Connector.
<b>220 KV LINE Outages/Trippings</b>							
MULUND - GIS BHANDUP	IntraState	29/01/2022	15:44			T	cABLE FAULT
BIDRI - SAWANTWADI	IntraState	31/03/2022	09:15	02/04/2022	19:36	T	TRIPPED ON DIST PROTN.
GOREGAON - AAREY CKT - 1	IntraState	31/03/2022	10:50			PO	Under MMRC Line Diversion scheme for Metro-3 project, 220kV Outdoor termination at 220kV AEML Aarey and
AEML BORIVALI - TPC BORIVALI LINE	IntraState	31/03/2022	11:18			PO	For shifting on 220 KV NEW GIS
SALSETTE BORIVLI - 1	IntraState	31/03/2022	11:44			PO	for shifting on NEW GIS
CHEMBUR (AEML) - NERUL (M)	IntraState	01/04/2022	00:09	01/04/2022	05:18	EO	For Bypassing of Wave trap and utilizing the OPGW.
CHEMBUR (AEML) - NERUL (M)	IntraState	01/04/2022	00:09	01/04/2022	05:18	EO	By passing of Wave traps
LOTEPARSHURAM- DASTURI LINE	IntraState	01/04/2022	04:43	01/04/2022	13:50	T	TRIPPED ON DIST.PROTN.
KADEGAON-MIRAJ	IntraState	01/04/2022	09:15	01/04/2022	19:05	PO	Tower Painting work
URAN - ONGC URAN	IntraState	01/04/2022	09:36	01/04/2022	17:03	PO	For Backup Relay replacement & taking TCS in service at ONGC End & Diagnostic testing at both ends
EKLAHARE (GCR) - GHATGHAR	IntraState	01/04/2022	12:52	01/04/2022	20:44	PO	Damage & flashover insulator replcement work at loc no. 30,32,46,67 of 220kV Ghatghar-Nasik line.
PADGHE - JAMBHUL 1	IntraState	01/04/2022	12:55	01/04/2022	17:37	PO	For removing dummy conductor between loc.no.40 of 100kV Padghe-Ambernath line and loc.no.43 of 220kV Padghe-Jambhul line.

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 01/Apr/2022**

**Statement-VII**

Position as on 6.30 Hrs of 02/Apr/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
GHATGHAR - BAPGAON	IntraState	01/04/2022	13:16	01/04/2022	21:08	PO	Damage & flashover insulator replacement work at loc no. 30,32,46,67 of 220kV Ghatghar-Nasik line. for safety purpose
MAIN BUS @ SATANA	IntraState	01/04/2022	13:25	01/04/2022	16:20	PO	Required to attend red hot on main bus connected t-clamp of jump from B phase of main bus isolator to main bus of 220kV Gangapur line bay at Satana SS end By Hot Line Method
DASTURI-KANDALGAON LINE	IntraState	01/04/2022	15:00	01/04/2022	23:53	PO	Outage for safety purpose for tree trimming/ cutting near induction zone at Loc.No.298-299,258-260,232-233,265-267,245-246,223-224,204-205,306-307,188-189,196-197,211-212 and other line maintenance work.
CHALISGAON -BABHALESHWAR	IntraState	01/04/2022	16:19	01/04/2022	21:29	EO	Stringing of decapping earthwire at T.L.No.291 to 293
TROMBAY MSETCL TIE - 2	IntraState	01/04/2022	23:44	02/04/2022	02:55	EO	for replacement of LA WITH HIGH LCM VALUES
TROMBAY MSETCL TIE - 2	IntraState	01/04/2022	23:44	02/04/2022	02:55	PO	FOR FAULTY LA REPLACEMENT
TROMBAY - MULUND	IntraState	02/04/2022	08:58			PO	For replacement of existing conductor by HTLS conductor in BARC area.
KADEGAON-MIRAJ	IntraState	02/04/2022	10:21	02/04/2022	18:18	PO	Tower Painting work
EKLAHARE (GCR) - GHATGHAR	IntraState	02/04/2022	12:29			PO	Samruddhi Highway Monopole work, 13 No's ( 4 In line ) All cut points , 4.28 km Stretch , Erection ,Stringing of new conductor and de stringing of old earth wire and conductor.
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	02/04/2022	12:51			PO	Samruddhi Highway Monopole work, 13 No's ( 4 In line ) All cut points , 4.28 km Stretch , Erection ,Stringing of new conductor and de stringing of old earth wire and conductor.
GOREGAON - VERSOVA CKT - 1	IntraState	02/04/2022	17:30			EO	Attending of DC earth fault observed in trip circuit-1 of the line.
HINJEWADI 2 - PEGASUS	IntraState	02/04/2022	23:29		Continued.	EO	Jumper connections from Cable OET to LA at Hinjewadi Phase II substation. Pre-commissioning tests and charging cable on no-load followed by soak test.
<b>220 KV ICT Outages/Trippings</b>							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/22 KV 50 MVA PTR 1 @ KANDALGAON	IntraState	14/12/2021	16:55			EO	For dismantling said 50MVA T/f 1 at 220 kV K'gaon S/s
220/132 KV 200 MVA ICT 3 @ BABHLESHWAR	IntraState	20/12/2021	22:45			T	Tripped on Diferrential protection and Declare faulty
220/132 KV 100 MVA ICT 1 @ LONIKAND 2	IntraState	01/03/2022	18:17			T	Differential Protection



**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 01/Apr/2022**

**Statement-VII**

**Position as on 6.30 Hrs of 02/Apr/2022**

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/22 KV 50 MVA PTR 1 @ PADGHE	IntraState	25/03/2022	11:32			PO	1.Retrofitting of 86M Relay, BO/BI LVCT/PT connection to BCU under MTAMC work. 2.Arresting oil leakage from Top cover of Body by replacing all gaskets at site by opening /dismantling of accessories & installation of DM of 50MVA BHEL make Tf. 3.After complete work oil filtration & vacuum cycle will be done by pursing/injecting N2 gas .
220/22KV 50MVA PTR - 2 @ PALAVA	IntraState	01/04/2022	09:24	01/04/2022	11:56	PO	Diagnostic Testing and routine maintenance work
220/22 KV 50 MVA PTR 5 @ TEMGHAR	IntraState	01/04/2022	10:36	01/04/2022	13:58	PO	For B ph HV CT oil leakage attending work.
220/22 KV 50 MVA PTR 2 @ PAL- DOMBIVALI	IntraState	01/04/2022	11:07	01/04/2022	19:05	PO	Diagnostic Testing work, Bay Maintenance Works
220/22KV 50MVA PTR - 1 @ PALAVA	IntraState	01/04/2022	12:25	01/04/2022	17:27	PO	Diagnostic Testing and routine maintenance work.
<b>132 KV LINE Outages/Trippings</b>							
GANGAPUR-VAIJAPUR	IntraState	01/04/2022	14:42	01/04/2022	22:58	PO	1. Fixing of auxiliary cross arm on top ckt of existing multi ckt tower(loc no. 144) of 132kV Vaijapur-Gangapur line for orientation of 132kV Vaijapur Rotegaon TSS line 2.Shifting of 132kV Vaijapur-Gangapur bottom ckt on top ckt of multictk tower 3.Stringing work top ckt of 132kV Vaijapur-Gangapur line to new TSS bay gantry. 4.stringing work of 132KV Vaijapur-Rotegaon TSS line from location 2 to bottom cross arm of multi circuit tower of 132KV Vaijapur -Gangapur line.
<b>110 KV LINE Outages/Trippings</b>							
WAGHIVALI - CHEMBUR	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.
WAGHIVALI - MANKHURD	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage