

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 01/Jul/2024 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	126.647	126.647	1) Gujrat	3.514	3.514
2) Hydro	7.830	7.830	2) Madhya Pradesh	1.415	1.415
3) Gas	6.509	6.509	3) Chattisgarh	2.570	2.570
Total MSPGCL	140.986	140.986	4) Maharashtra	142.721	142.721
B) 1) APLM	48.942	48.942	5) Goa (Amona)	-2.431	-2.431
2) JSWEL	18.434	18.434	Total	147.789	147.789
3) VIPL	0.000	0.000	a) Mumbai Schedule	41.330	41.330
4) RPL(AMT)	24.929	24.929	b) Mumbai Drawl	45.639	45.639
5) SWPGPL	11.299	11.299	c) MSEDCL Bilateral *	98.442	98.442
6) Other IPP	11.731	11.731	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	41.330	41.330
C) 1) TPCL Thermal	10.868	10.868	Include PX	0.000	0.000
2) TPCL Hydro	4.361	4.361	Standby	0.000	0.000
3) TPCL Gas	4.138	4.138	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.120	8.120	1) MSEDCL	420.415	420.415
D) STATE			2) Mumbai Discoms	73.126	73.126
1) Thermal	260.970	260.970	3) Other Discoms	11.089	11.089
(A1+C1+C4+(B1-B6))			TOTAL STATE	504.630	504.630
2) Hydro	12.191	12.191			
(A2+C2)					
3) Gas	10.647	10.647			
(A3+B7+C3)					
4) Wind	59.978	59.978			
6) SOLAR	13.055	13.055			
TOTAL STATE	356.841	356.841			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5325	4876	6012	5077
MSPGCL Hydro	343	272	233	145
MSPGCL Gas	270	270	269	273
MSPGCL Total Generation	5938	5418	6514	5495
Central Sector Receipt	6851	6541	6689	5595
WIND	2693	2737	2582	2128
CPP / IPP Thermal	4550	4444	5805	4803
CPP / IPP Gas	0	0	0	0
SOLAR	1100	1238	0	0
Exchange with Mumbai	-2164	-2399	-1935	-1423
MSEDCL DEMAND MET	18476	17466	19136	16249
Load Shedding	0	0	0	0
MSEDCL DEMAND	18476	17466	19136	16249
TPCL GENERATION	806	873	917	616
AEML GENERATION	375	285	393	283
MUMBAI DEMAND	3345	3557	3245	2322
OTHER DISCOM DEMAND	492	513	519	349
STATE DEMAND MET	22313	21536	22900	18920
STATE DEMAND	22313	21536	22900	18920
Frequency (Hz)	49.98	50.02	49.98	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.22 Hz at 16.02 Hrs	49.83 Hz at 18.40 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 01/Jul/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.51	3.51	180	128
Unit 8	11.80	11.80	563	376
Unit 9	11.65	11.65	550	372
Unit 10	0.00	0.00	0	0
Total	26.96	26.96		
Bhusawal				
Unit 3	3.16	3.16	160	120
Unit 4	0.00	0.00	0	0
Unit 5	8.76	8.76	485	300
Total	11.92	11.92		
Parli				
Unit 6	3.55	3.55	185	136
Unit 7	3.71	3.71	191	144
Unit 8	3.57	3.57	180	145
Total	10.84	10.84		
Chandrapur				
Unit 3	2.42	2.42	131	0
Unit 4	3.17	3.17	160	118
Unit 5	7.13	7.13	420	275
Unit 6	7.06	7.06	395	270
Unit 7	7.66	7.66	452	280
Unit 8	8.68	8.68	430	280
Unit 9	9.39	9.39	489	280
Total	45.49	45.49		
Paras				
Unit 3	0.00	0.00	0	0
Unit 4	4.60	4.60	254	150
Total	4.60	4.60		
Khaparkheda				
Unit 1	2.64	2.64	150	90
Unit 2	2.40	2.40	126	73
Unit 3	3.53	3.53	171	128
Unit 4	2.28	2.28	157	0
Unit 5	9.41	9.41	470	275
Total	20.27	20.27		
Nasik				
Unit 3	1.36	1.36	145	0
Unit 4	3.14	3.14	140	125
Unit 5	2.06	2.06	137	0
Total	6.56	6.56		
Uran				
All Units	6.51	6.51	276	266
Total	6.51	6.51		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				
Stage 1-2	2.18	2.18	410	15

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	1.42	1.42	499	0
Stage 3	1.05	1.05	160	0
Total	4.65	4.65		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.48	0.48	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.30	0.30	80	0
SMLHY_PTN	2.40	2.40	106	95
GHATGHAR	0.00	0.00	0	0
Total	3.18	3.18		
Wind				
Total	59.98	59.98	0	0
Total	59.98	59.98		
CPP				
APML(Mus)	48.94	48.94	0	0
JSWEL(Mus)	18.43	18.43	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	24.93	24.93	0	0
SWPGPL-Mus	11.30	11.30	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.09	5.09	269	170
Other(Mus)	1.88	1.88	0	0
JPL	4.77	4.77	266	181
Total	115.34	115.34		
SOLAR				
Total	13.06	13.06	0	0
Total	13.06	13.06		
Tata				
Trombay 5	7.24	7.24	404	264
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.59	2.59	108	108
Trombay 7B	1.55	1.55	65	64
TATA Hydro	4.36	4.36	354	50
Trombay 8	3.63	3.63	220	129
Total	19.37	19.37		
AEML				
DTPS U-1&2	8.12	8.12	461	282
Total	8.12	8.12		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	126.65	126.65	MSPGCL Total	140.99	140.99
			MSPGCL Thml+Gas	133.16	133.16	Koyna 1,2 & 4 Total	3.60	3.60
			MSPGCL Hydro	7.83	7.83	State Total	356.84	356.84

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 01/Jul/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5607	147	272	6026	1846	5013	0	0	6119	5864	-1677	16680	0	0	16680	2789	392	19861	50.00
2	5660	145	271	6076	1921	4865	0	0	5994	5502	-1588	16407	0	0	16407	2592	369	19368	49.95
3	5232	140	273	5645	2124	4793	0	0	5800	5679	-1481	16403	0	0	16403	2437	357	19197	49.94
4	5077	145	273	5495	2128	4803	0	0	5570	5595	-1423	16249	0	0	16249	2322	349	18920	49.98
5	5234	180	272	5686	2231	4805	0	0	5504	5592	-1382	16576	0	0	16576	2287	356	19219	50.03
6	5332	366	272	5970	2251	4771	0	2	6117	6318	-1427	17494	0	0	17494	2364	391	20249	49.99
7	5223	1078	273	6574	2273	4715	0	93	6403	6505	-1447	18272	0	0	18272	2493	441	21206	49.98
8	5159	1188	274	6621	2256	4608	0	399	6353	6866	-1710	18567	0	0	18567	2675	473	21715	50.02
9	5261	605	273	6139	2426	4678	0	762	6780	6877	-2010	18371	0	0	18371	3028	501	21900	50.06
10	5325	343	270	5938	2693	4550	0	1100	7186	6851	-2164	18476	0	0	18476	3345	492	22313	49.98
11	4674	337	271	5282	2859	4263	0	1407	7639	7263	-2437	18121	0	0	18121	3572	516	22209	50.01
12	4581	264	267	5112	2905	3877	0	1669	7543	7096	-2528	17617	0	0	17617	3640	514	21771	50.00
13	4617	215	266	5098	2863	3889	0	1762	6811	6560	-2500	17161	0	0	17161	3614	511	21286	50.00
14	4676	144	267	5087	3045	3897	0	1716	6575	5806	-2411	16638	0	0	16638	3530	502	20670	50.04
15	4727	145	267	5139	2994	4186	0	1575	6477	5866	-2401	16871	0	0	16871	3517	488	20876	49.96
16	4876	272	270	5418	2737	4444	0	1238	6176	6541	-2399	17466	0	0	17466	3557	513	21536	50.02
17	5329	366	271	5966	2767	4653	0	858	6096	5786	-2326	17170	0	0	17170	3531	534	21235	50.02
18	5366	196	271	5833	2927	4735	0	410	6845	6089	-2111	17368	0	0	17368	3366	515	21249	50.01
19	5609	312	270	6191	2665	4897	0	64	6918	6841	-2110	18016	0	0	18016	3286	532	21834	49.95
20	6012	233	269	6514	2582	5805	0	0	6832	6689	-1935	19136	0	0	19136	3245	519	22900	49.98
21	6002	270	272	6544	2318	6117	0	0	6210	5753	-1562	18679	0	0	18679	3132	491	22302	50.03
22	5815	272	274	6361	2344	6011	0	0	6003	5324	-1562	18006	0	0	18006	2999	472	21477	50.02
23	5698	271	276	6245	2439	5585	0	0	5873	5172	-1552	17450	0	0	17450	2942	439	20831	50.04
24	5555	196	275	6026	2384	5375	0	0	5867	5354	-1496	17220	0	0	17220	2863	423	20506	50.04
MUs	126.65	7.83	6.51	140.99	59.98	115.33	0.00	13.06	153.69	147.79	-45.64	420.41	0.00	0.00	420.41	73.13	11.09	504.63	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 01/Jul/2024

Position as on 6.30 Hrs of 02/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 2	70	15/06/2024	07:10		Continued.	Govrner renovation	10/07/2024
MSPGCL	Bhusawal Unit 4	500	16/06/2024	00:00		Continued.	Annual Overhaul	06/07/2024
MSPGCL	Paras Unit 3	250	30/06/2024	22:35		Continued.	Annual Overhaul	14/08/2024
MSPGCL	Khaparkheda Unit 4	210	01/07/2024	17:16		Continued.	Boiler Steaming Validity Extension.	05/07/2024
Total Capacity MSPGCL		1030						
IPP								
IPP	RPL(AMT) U-1	270	01/07/2024	07:00		Continued.	Annual Overhaul	01/08/2024
Total Capacity IPP		270						
Total Capacity PLANNED OUTAGE		1300						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
MSPGCL	Koradi Unit-10	660	28/06/2024	00:54		Continued.	Boiler Tube Leakage	02/07/2024
MSPGCL	Chandrapur Unit 3	210	01/07/2024	19.34		Continued.	Boiler Tube Leakage	04/07/2024
Total Capacity MSPGCL		1115						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/11/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		1435						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	17/06/2024	21:44		Continued.	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 6	108	26/06/2024	22:30		Continued.	No Schedule from MSEDCL.	
Total Capacity MSPGCL		216						
IPP								
IPP	JSW (J) U2	300	01/07/2024	01:12		Continued.	Non availabilty of load schedule	
Total Capacity IPP		300						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 01/Jul/2024

Position as on 6.30 Hrs of 02/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		516						
UNIT OUT ON TOLLING *								
MSPGCL								
MSPGCL	Nasik Unit 3	210	19/06/2024	17:30	01/07/2024	12:15	Case IV Tolling	
MSPGCL	Nasik Unit 5	210	01/07/2024	16:56		Continued.	In Case IV Tolling.	
Total Capacity MSPGCL		420						
Total Capacity UNIT OUT ON TOLLING *		420						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaoor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 01/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 02/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
400KV TIE BAY 405 GT 1 -AKOLA 2 CKT 2 @ NANDGAONPETH	InterState	01/07/2024	11:54	01/07/2024	15:40	HT	Discharge rod was put for hv jumper opening work in gt-1 and at that time rotor earthfault relay operated in grp relay. rotor earth fault relay might have sense earth fault and operated or malfunction.
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 404 - GT 1 @ NANDGAONPETH	InterState	01/07/2024	11:54	01/07/2024	15:40	HT	Discharge rod was put for hv jumper opening work in gt-1 and at that time rotor earth fault relay operated in grp relay. rotor earth fault relay might have sense earth fault and operated or malfunction.
400 KV LINE Outages/Trippings							
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	23/06/2024	19:11			HT	H/T For load Management.
KHADKA-AURANGABAD (WALUJ)	IntraState	30/06/2024	13:38			HT	For System Overvoltage
PARLI-SOLAPUR (LAMBOTI)	IntraState	01/07/2024	17:43	01/07/2024	19:35	HT	Taking newly retrofitted diff. relay in service.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
400/11kv STN-4A @ DEEPNAGAR	IntraState	26/06/2024	11:13			PO	For E/M for checking, cleaning and oil filtration work at MSPGCL End.
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220/33 KV, 50MVA, PTR I	IntraState	01/07/2024	04:25	01/07/2024	08:01	HT	R PH LV LA burst.
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
NTT - KALWA	IntraState	05/06/2024	00:20			PO	For carrying out the cable end termination work at Gigaplex for work of GIS s/stn of M/s Gigaplex s/stn (PGD) and opportunity outage for cable cutting work for work of 220kV GIS S/tn M/s NTT Global DC NAV2 Pvt Ltd.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 01/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 02/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
TOPWORTH - KHANDESHWAR	IntraState	15/06/2024	14:24			PO	Making LILO of 220kV Khandeshwar - Topwarth line & 220kV Khandeshwar Panvel TSS line and commissioning of 220/33kV Timber Market GIS, Panvel
PANVEL TSS - KHANDESHWAR	IntraState	15/06/2024	14:30			PO	Making LILO of 220kV Khandeahwar Topwarth line & 220kV Khandeshwar - Panvel TSS line and commissioing of 220/33kV Timber Market GIS, Panvel
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	29/06/2024	15:30			PO	Connecting auxillary jumper at CTT loc no. 399A of NTT Estella. The cables at Gigaplex(PDG) will be kept on soak test for 24 hrs by keeping the kalwa end breaker in off condition.
MALHARPETH SATARA MIDC	IntraState	30/06/2024	22:08	01/07/2024	21:47	T	Tripped on dsitance protection.
TROMBAY - VIKHROLI (GIS) CKT - 3	IntraState	30/06/2024	23:17	01/07/2024	08:02	PO	METRO-4 WORK IN VICINITY
TROMBAY - VIKHROLI (GIS) CKT - 4	IntraState	30/06/2024	23:31	01/07/2024	08:11	PO	METRO-4 PROJECT WORK IN VICINITY
TALANDAGE - FIVE STAR MIDC 2	IntraState	01/07/2024	08:47	01/07/2024	17:38	PO	For disc insulator strings replacement at loc no. 8, 9, 11 observed abnormal in PID testing.
BHALVANI - VARKUTI	IntraState	01/07/2024	09:27	01/07/2024	18:55	PO	Insulator String replacement work by long rod insulator under scheme.
PEDAMBE-KALAMBANI(TSS)	IntraState	01/07/2024	09:41	01/07/2024	17:24	EO	Conductor strand found broken at 1. B phase near CT clamp 2. R phase near main bus side isolator
TALOJA - PANCHANAND	IntraState	01/07/2024	10:55	01/07/2024	12:28	PO	Hot spot attending work on Rph line isolator palm towards CT (122deg) and Yph CT Jump (P1) (70deg).
AEML BORIVALI -MSETCL BORIVALI CKT -1	IntraState	01/07/2024	12:04	01/07/2024	14:44	PO	For Configuration of IED for data visibility by Testing division, Kalwa
EKLAHARA(OCR)-RAYMOND	IntraState	01/07/2024	13:57	01/07/2024	17:04	PO	Distance Relay testing work
NERLE- POPHALI	IntraState	01/07/2024	15:05	02/07/2024	02:10	HT	HT due to R-ph conductor broken at Pophali end
NERLE - PEDAMBE	IntraState	01/07/2024	15:07	01/07/2024	18:36	T	Overcurrent protection
AEML BORIVALI -MSETCL BORIVALI CKT -2	IntraState	01/07/2024	15:57	01/07/2024	17:54	PO	For Configuration of IED for data visibility by Testing division, Kalwa.
PANDHARPUR - KHANAPUR	IntraState	02/07/2024	08:48			PO	Disc Insulator String Replacement Work by Long Rod (Work under scheme)
KARAD - KADEGAON	IntraState	02/07/2024	09:09			PO	For Relay Retrofitting & Relay rewring work.
220 KV ICT Outages/Trippings							
220/33kV 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 01/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 02/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	IntraState	21/06/2024	12:50			PO	Augmentation of 100 MVA ICT-02 with 200 MVA ICT
220/33KV 100MVA PTR 2 @ 5 STAR MIDC, KAGAL	IntraState	01/07/2024	10:15	01/07/2024	18:17	PO	for replacement of 100MVA TF-2 LV Circuit breaker at 220 kV Five Star MIDC S/Stn.
220/132-110KV 100MVA PTR 1@WATHAR	IntraState	01/07/2024	10:22	01/07/2024	18:13	PO	Quarterly maintenance work
220/22-22 KV 100 MVA PTR NO 1 @ PARVATI	IntraState	02/07/2024	04:54			T	Tripped on differential protection

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage