

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 02/Feb/2018 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	122.172	241.075	1) Gujrat	0.056	-0.292
2) Hydro	9.257	23.650	2) Madhya Pradesh	16.148	31.820
3) Gas	10.343	20.730	3) Chattisgarh	8.220	15.780
Total MSPGCL	141.772	285.455	4) Maharashtra Net	113.712	224.018
B) 1) APML	43.036	84.693	5) Goa (Amona)	-0.704	-1.430
2) JSWEL	17.298	34.607	Total	137.432	269.896
3) VIPL	6.307	11.422	a) Mumbai Schedule	23.975	48.657
4) RPL(AMT)	22.508	45.114	b) Mumbai Drawl	25.631	51.437
5) WPCL	4.093	8.178	c) MSEDCL Bilateral *	25.125	48.324
6) PGPL	0.000	0.000	Include PX	7.367	13.211
7) Other IPP	12.224	24.731	d) Mumbai Bilateral *	23.975	48.657
C) 1) TPCL Thermal	14.470	29.233	Include PX	10.514	22.904
2) TPCL Hydro	2.946	5.490	Include Standby	0.000	0.000
3) TPCL Gas	4.381	8.763	H) ENERGY CATERED (MUs)		
4) R-INFRA Thermal	5.229	10.190	1) MSEDCL	366.039	728.119
D) STATE			2) Mumbai Discoms	52.658	105.114
1) Thermal	247.337	489.243	TOTAL STATE	418.697	833.233
(A1+C1+C4+(B1-B6))					
2) Hydro	12.203	29.140			
(A2+C2)					
3) Gas	14.724	29.493			
(A3+B6+C3)					
4) Wind	3.297	7.884			
6) SOLAR	3.703	7.576			
TOTAL STATE	281.264	563.336			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5526	5516	5067	4539
MSPGCL Hydro	599	408	398	143
MSPGCL Gas	414	396	432	457
MSPGCL Total Generation	6539	6320	5897	5139
Central Sector Receipt	7125	6850	5520	4829
WIND	167	154	317	68
CPP / IPP Thermal	4772	4765	4412	3638
CPP / IPP Gas	0	0	0	0
SOLAR	505	528	0	0
Exchange with Mumbai	-1350	-1327	-1474	-630
MSEDCL DEMAND MET	17758	17290	14672	13044
Load Shedding	3	3	0	0
MSEDCL DEMAND	17761	17293	14672	13044
TPCL GENERATION	1141	1138	891	683
R-INFRA GENERATION	252	252	192	191
MUMBAI DEMAND	2743	2717	2557	1504
STATE DEMAND MET	20501	20007	17229	14548
STATE DEMAND	20504	20010	17229	14548
Frequency (Hz)	49.97	49.96	50.00	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.16 Hz at 22.00 Hrs	49.78 Hz at 10.05 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 02/Feb/2018

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	12.78	23.66	610	460
Unit 9	0.00	0.00	0	0
Unit 10	11.97	22.88	555	360
Total	24.74	46.54		
Bhusawal				
Unit 3	0.00	0.00	0	0
Unit 4	10.04	20.20	500	350
Unit 5	10.06	20.32	500	350
Total	20.10	40.52		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	5.25	10.60	250	188
Unit 7	0.00	0.00	0	0
Unit 8	5.37	10.43	254	185
Total	10.62	21.03		
Chandrapur				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	10.38	20.63	475	356
Unit 6	0.00	0.00	0	0
Unit 7	10.13	20.15	460	359
Unit 8	0.14	0.14	92	0
Unit 9	11.09	21.86	487	360
Total	31.74	62.78		
Paras				
Unit 3	0.00	0.00	0	0
Unit 4	5.48	10.98	251	190
Total	5.48	10.98		
Khaparkheda				
Unit 1	3.64	7.34	160	145
Unit 2	3.68	7.54	160	120
Unit 3	0.00	0.00	0	0
Unit 4	3.70	7.53	160	150
Unit 5	10.31	20.42	500	360
Total	21.33	42.84		
Nasik				
Unit 3	4.15	8.32	193	157
Unit 4	4.00	8.07	177	158
Unit 5	0.00	0.00	0	0
Total	8.15	16.40		
Uran				
All Units	10.34	20.73	463	396
Total	10.34	20.73		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.15	0.20	40	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	0.15	0.20		
Koyna				
Stage 1-2	2.20	5.00	375	40
Stage 4	1.54	5.84	636	0
Stage 3	0.83	2.82	160	0
Total	4.57	13.65		
Hydro				
KDPH	0.86	1.72	36	35
VTRNA	1.03	2.35	61	0
TILLARI	0.00	0.00	0	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.08	0.20	50	0
RNGR+BHTSA	0.37	0.72	16	15
BHANDARDRA	0.46	0.91	28	14
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.94	1.80	49	36
GHATGHAR	0.96	2.30	125	0
Total	4.69	10.00		
Wind				
Total	3.30	7.88	0	0
Total	3.30	7.88		
CPP				
APML(Mus)	43.04	84.69	0	0
JSWEL(Mus)	17.30	34.61	0	0
VIPL(Mus)	6.31	11.42	0	0
RPLAMT(Mus)	22.51	45.11	0	0
WPCL(Mus)	4.09	8.18	0	0
Other(Mus)	12.22	24.73	0	0
Total	105.47	208.74		
SOLAR				
Total	3.70	7.58	0	0
Total	3.70	7.58		
Tata				
Trombay 5	9.27	18.80	487	300
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.76	5.52	116	114
Trombay 7B	1.62	3.24	69	66
Trombay 8	5.20	10.44	239	199
TATA Hydro	2.95	5.49	233	0
Total	21.80	43.49		
R-INFRA				
DTPS U-1&2	5.23	10.19	253	190
Total	5.23	10.19		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	122.17	241.08	MSPGCL Total	141.77	285.46
			MSPGCL Thml+Gas	132.52	261.80	Koyna 1,2 & 4 Total	3.74	10.83
			MSPGCL Hydro	9.26	23.65	State Total	281.26	563.34

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 02/Feb/2018

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	4424	149	445	5018	74	3658	0	0	4988	5190	-842	13098	0	13098	1729	14827	49.97
2	4460	143	437	5040	73	3653	0	0	4821	4987	-701	13052	0	13052	1590	14642	49.99
3	4539	143	457	5139	68	3638	0	0	4721	4829	-630	13044	0	13044	1504	14548	49.99
4	4575	148	442	5165	71	3693	0	0	4667	5033	-584	13378	0	13378	1458	14836	49.99
5	4769	148	452	5369	77	3956	0	0	4823	4982	-595	13789	0	13789	1470	15259	50.00
6	5020	243	463	5726	75	4425	0	0	5186	5327	-708	14845	0	14845	1595	16440	49.94
7	5444	903	454	6801	81	4761	0	10	5533	5648	-732	16569	0	16569	1812	18381	49.95
8	5525	1372	456	7353	87	4891	0	65	5935	6129	-707	17818	0	17818	1984	19802	49.98
9	5524	978	453	6955	60	4812	0	213	6355	6377	-904	17513	0	17513	2236	19749	49.99
10	5535	604	435	6574	89	4821	0	362	6507	6480	-1138	17188	3	17191	2498	19689	49.97
11	5535	574	432	6541	138	4812	0	463	6765	6690	-1335	17309	3	17312	2694	20006	49.95
12	5526	599	414	6539	167	4772	0	505	7016	7125	-1350	17758	3	17761	2743	20504	49.97
13	5516	408	396	6320	154	4765	0	528	6836	6850	-1327	17290	3	17293	2717	20010	49.96
14	5525	362	405	6292	122	4781	0	509	6158	6349	-1194	16859	0	16859	2582	19441	50.01
15	5532	326	396	6254	115	4783	0	448	6165	6414	-1201	16813	0	16813	2589	19402	50.02
16	5505	261	405	6171	115	4789	0	338	6195	6181	-1242	16352	0	16352	2568	18920	49.97
17	5495	220	402	6117	124	4791	0	207	5904	6173	-1342	16070	0	16070	2601	18671	49.98
18	5362	215	412	5989	138	4512	0	54	5714	5431	-1450	14674	0	14674	2569	17243	49.98
19	5127	228	417	5772	193	4325	0	1	5699	5536	-1503	14324	0	14324	2559	16883	49.97
20	5067	398	432	5897	317	4412	0	0	5650	5520	-1474	14672	0	14672	2557	17229	50.00
21	4759	216	425	5400	280	4226	0	0	5593	5257	-1356	13807	0	13807	2416	16223	50.00
22	4581	207	440	5228	250	3974	0	0	5411	5218	-1254	13416	0	13416	2240	15656	50.00
23	4425	211	440	5076	238	4098	0	0	5105	5006	-1075	13343	0	13343	2055	15398	49.98
24	4402	201	433	5036	191	4118	0	0	4806	4700	-987	13058	0	13058	1891	14949	49.98
MUs	122.17	9.26	10.34	141.77	3.30	105.47	0.00	3.70	136.55	137.43	-25.63	366.04	0.01	366.05	52.66	418.71	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 02/Feb/2018

Position as on 6.30 Hrs of 03/Feb/2018

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
TPC-G	Trombay 6	500	15/07/2015	17.08		Continued.	Economic shutdown.	
CENT.SECTOR	Tarapur 1	160	04/06/2017	19.09		Continued.	3 months outage for refuelling.	
MSPGCL	Chandrapur Unit-8	500	16/12/2017	00.16	02/02/2018	22.26	Annual Overhaul	
CENT.SECTOR	Tarapur 2	160	26/12/2017	10.51		Continued.	AOH	
RINFRA-G	REL Unit 2	250	06/01/2018	00.46		Continued.	Annual Overhaul	
MSPGCL	Koyana Unit 4	75	20/01/2018	08.50		Continued.	Thrust Bearing Temperature Problem, converted to COH w.e.f 25.01.2018	
FORCED OUTAGE								
RGPL	Dabhol 1B	230	28/05/2013	22:02		Continued.	Gas Shortage.	
RGPL	Dabhol 1X	290	27/06/2013	21.46		Continued.	Gas Shortage	
RGPL	Dabhol 1A	230	27/06/2013	21.47		Continued.	Gas Shortage	
MSPGCL	Koradi Unit 6	210	09/07/2015	00.00		Continued.	EE R&M LE Work	
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
IPP	SWPGL U-2	135	29/02/2016	21.46		Continued.	No PPA	
MSPGCL	Parli Unit 4	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Parli Unit 5	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Bhusawal Unit 2	210	14/06/2016	19.35		Continued.	De-commissioned on dt. 01.04.2017	
RGPL	Dabhol 2A	230	24/08/2016	13.31		Continued.	Change Over.	
MSPGCL	Koradi Unit 5	200	05/09/2016	00.21		Continued.	De-commissioned on dt.02.03.2017	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
MSPGCL	Ghatghar Unit-2	125	28/07/2017	00.00		Continued.	due to common pressure shaft with unit 1.	
MSPGCL	Khaparkheda Unit 3	210	12/09/2017	00.00		Continued.	Coal Shortage	
IPP	Dhariwal	300	27/10/2017	17.31		Continued.	Drum level Not Maintained	
IPP	JSW (J) U2	300	01/12/2017	24.00		Continued.	no schedule.	
MSPGCL	Chandrapur Unit 3	210	03/12/2017	01.35		Continued.	Water Shortage	
MSPGCL	Chandrapur Unit 4	210	03/12/2017	14.17		Continued.	Water Shortage	
MSPGCL	Parli Unit 7	250	03/12/2017	23.35		Continued.	Poor Coal Receipt.	
CPP	IEPL Unit 1	270	30/12/2017	23.58		Continued.	No Schedule	
IPP	Adani U-2	660	02/01/2018	15.26		Continued.	HPBP Bonnet leakage	
MSPGCL	Chandrapur Unit 6	500	04/01/2018	13.30		Continued.	Water Shortage	
MSPGCL	Nasik Unit 5	210	06/01/2018	06.30		Continued.	PA Fan Problem (Not available due to Coal shortage from 07.01.2018, 14:00Hrs)	
MSPGCL	Koradi Unit 7	210	07/01/2018	17.00		Continued.	Poor Coal Receipt.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 02/Feb/2018

Position as on 6.30 Hrs of 03/Feb/2018

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 8	108	17/01/2018	13.41		Continued.	vibration testing.	
IPP	RPL(AMT) U-2	270	19/01/2018	06.50		Continued.	Cooling Water Line Leakage (not available due to coal shortage w.e.f 28.01.2018)	
MSPGCL	Paras Unit 3	250	21/01/2018	06.45		Continued.	Boiler Tube Leakage	
IPP	Adani U-3	660	23/01/2018	02.14	02/02/2018	19.19	APH-3A Current Hunting & Jamming.	
MSPGCL	Bhusawal Unit 3	210	25/01/2018	23.59	03/02/2018	02.05	poor coal receipt.	
IPP	VIPL U-1	300	30/01/2018	22.55		Continued.	Coal Shortage	
MSPGCL	Koradi Unit 9	660	31/01/2018	14.31		Continued.	poor coal receipt.	
MSPGCL	Khaparkheda Unit 2	210	02/02/2018	23.57		Continued.	poor coal receipt.	
MSPGCL	Uran Unit 5	108	03/02/2018	00.11		Continued.	filter replacement work.	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 02/Feb/2018

Statement-VII

Position as on 6.30 Hrs of 03/Feb/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
Ektuni - Akola II Ckt I	IntraState	02/02/2018	10.50	02/02/2018	17.45	PO	Routine Maintenance Work
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
Dhule Sar'Sarovar I	InterState	01/02/2018	18.22	02/02/2018	09.54	HT	Over Voltage
Dhule Sar'Sarovar II	InterState	02/02/2018	17.16		Continued.	HT	Over Voltage
Karad - Jaigad - II	IntraState	01/02/2018	17.19	02/02/2018	08.35	HT	Over Voltage
Khadka-Aurangabad (Waluj)	IntraState	01/02/2018	17.47	02/02/2018	08.15	HT	Over Voltage
karad -kolhapur-I	IntraState	01/02/2018	19.58	02/02/2018	08.40	HT	Over Voltage
Padghe - Nagothane - II	IntraState	02/02/2018	12.37		Continued.	T	Distance Protection
Jaigad-Karad Ckt-I	IntraState	02/02/2018	16.43		Continued.	HT	Over Voltage
karad -kolhapur-II	IntraState	02/02/2018	16.44		Continued.	HT	Over Voltage
Khadka-Aurangabad (Waluj)	IntraState	02/02/2018	18.21		Continued.	HT	Over Voltage
400 KV ICT Outages/Trippings							
400/220/33 Kv 315 Mva ICT 2 @Padghe	IntraState	02/02/2018	09.16	02/02/2018	23.55	PO	oltc overhauling work and diagnostic testing work.
400/220kV 315MVA ICT-III @ Kharghar	IntraState	02/02/2018	10.15	02/02/2018	18.12	PO	gas analysis work by manufacturer.
220 KV LINE Outages/Trippings							
Talandage - Chikodi	InterState	01/06/2017	00.01		Continued.	PO	NO SCHEDULE.
Mudshingi - Chikodi	InterState	01/06/2017	00.06		Continued.	PO	NO SCHEDULE.
Chandrapur GCR - Warora - I	IntraState	05/04/2015	09.13		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Chandrapur GCR - Wani	IntraState	05/04/2015	09.15		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Mumewadi -Halkarni II	IntraState	17/11/2017	10.00		Continued.	PO	Tower erection work (temporarily line would be Mumewadi-Tillari)
Halkarni - Tillari II	IntraState	17/11/2017	12.25		Continued.	PO	Tower erection work. (temporarily line would be Mumewadi-Tillari)
Kharghar-Borivali ckt II	IntraState	07/12/2017	12.23		Continued.	T	Distance Protection
Nagothane - Ipcl	IntraState	16/01/2018	11.42		Continued.	PO	Line Bunching Work For Height Rising For Railway Line.
IPCL - SPCL	IntraState	16/01/2018	12.07		Continued.	PO	Line Bunching Work Height Rising For Railway Line.
Kalwa - Taloja	IntraState	23/01/2018	10.28		Continued.	PO	Bunching Arrangement At LOC No 665 For Tower Height Rising Work At Railway Crossing.
Apta - Kalwa	IntraState	23/01/2018	10.59		Continued.	PO	Bunching Arrangement At LOC No 665 For Tower Height Rising Work At Railway Crossing.
Chinchwad-Hinjewadi I	IntraState	01/02/2018	07.46		Continued.	HT	Control Load.
Loteparshuram- Dasturi Line	IntraState	01/02/2018	08.17	02/02/2018	00.10	PO	Testing Work. Panel Shifting.
Eklahara(Gcr)(Nasik)- Bableshtar-I	IntraState	01/02/2018	21.27	02/02/2018	02.23	T	Distance Protection
TPC Borivali Aarey Line 1	IntraState	02/02/2018	02.37	02/02/2018	05.48	PO	Railway Work.
Talandge(400kv)- Sawantwadi(Insul	IntraState	02/02/2018	08.09	02/02/2018	19.03	PO	insulator cleaning work.
Valve-Jamde	IntraState	02/02/2018	08.50	02/02/2018	12.21	PO	Tan Delta Measurment of CTs
Kamba - Kolshet	IntraState	02/02/2018	09.09	02/02/2018	19.32	PO	isolator maintenance work & bus maintenance work.
Waluj - Chitegaon li	IntraState	02/02/2018	09.36	02/02/2018	14.50	PO	Routine Maintenance Work
Mahad - Pedambe	IntraState	02/02/2018	09.40	02/02/2018	17.36	PO	Insulator Replacement Work

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 02/Feb/2018

Statement-VII

Position as on 6.30 Hrs of 03/Feb/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Padghe - Kamba	IntraState	02/02/2018	10.08	02/02/2018	20.40	PO	isolator maintenance work & bus maintenance work.
Gorai MSETCL Borivali Line-1	IntraState	02/02/2018	11.21	02/02/2018	13.43	PO	Testing Work
Vita - Ghatnandre	IntraState	02/02/2018	11.25	02/02/2018	15.30	PO	diagnostic testing work.
Paras-Balapur Iv	IntraState	02/02/2018	12.07	02/02/2018	13.35	PO	Quarterly Maintainance Work
Umred-Virangana 1	IntraState	02/02/2018	12.10	02/02/2018	17.11	PO	Tan Delta Measurment of CTs
Nerul - Sonkhar	IntraState	02/02/2018	12.14	02/02/2018	17.57	PO	Line Maintenance work
Kalwa - Colourchem	IntraState	02/02/2018	12.29	02/02/2018	18.38	PO	Testing Work
Loteparshuram- Dasturi Line	IntraState	02/02/2018	12.32	02/02/2018	18.05	T	y ph decapping loc.
Gangapur-Valve	IntraState	02/02/2018	13.12	02/02/2018	16.43	PO	Tan Delta Measurment of CTs
Gorai MSETCL Borivali Line-2	IntraState	02/02/2018	14.25	02/02/2018	16:00	PO	Testing Work
Temghar - Kalwa	IntraState	02/02/2018	15.12	02/02/2018	21.53	T	Distance Protection
Nagothane - Posco	IntraState	02/02/2018	15.50	02/02/2018	18.16	PO	Line Maintenance work
220 KV ICT Outages/Trippings							
220/100 Kv 200 MVA ICT III @Borivali	IntraState	21/09/2014	09.16		Continued.	T	Failed on internal Fault(Now repaired and ready for commissioning)
220/100 Kv 200 MVA ICT-IV@Kalwa	IntraState	24/11/2017	01.58		Continued.	T	Buchholz PRV Operated(Failed on Internal Fault)
220 / 110 / 33 250 MVA ICT 2 @ Borivli(T)	IntraState	31/01/2018	10.40		Continued.	T	220 kv bus 2 fault.
220 Kv /132 Kv 100 Mva Ptr @Chitegaon	IntraState	02/02/2018	08.34	02/02/2018	19.01	PO	Quarterly Maintainance Work
220/6.6kV 40MVA STN T/F-III @ Khaperkheda	IntraState	02/02/2018	09.32		Continued.	PO	Relay Testing Work at gen.end.
220/100 Kv 100 Mva Cgl lct 1 @Taloja	IntraState	02/02/2018	09.45	02/02/2018	20.48	PO	ct Replacement work.
220/100 Kv 200 Mva Vijai lct 3 @Trombay	IntraState	02/02/2018	10.01	02/02/2018	20.41	PO	diagnostic testing work.
220/132 Kv 100 Mva lct 1 @Yavatmal	IntraState	02/02/2018	12.16	02/02/2018	16.50	PO	Attending Oil Leakage
132 KV LINE Outages/Trippings							
Seloo - Mahatmasugar	InterState	02/02/2018	15.17	02/02/2018	15.50	T	A5 source to seloo tripped.
Amravati-Achalpur	IntraState	01/02/2018	23.14	02/02/2018	12.20	T	Distance Protection
Ardhapur - Kurunda	IntraState	02/02/2018	03.34	02/02/2018	04.10	T	Backup Protection
Bhugaon - Seloo	IntraState	02/02/2018	15.17	02/02/2018	15.50	T	Backup Protection

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage