

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 02/Jun/2018 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	134.440	267.097	1) Gujrat	-7.155	-11.868
2) Hydro	6.264	18.805	2) Madhya Pradesh	7.504	15.822
3) Gas	9.784	16.864	3) Chattisgarh	6.210	12.230
Total MSPGCL	150.488	302.766	4) Maharashtra Net	126.405	248.231
B) 1) APML	44.577	96.918	5) Goa (Amona)	-0.198	-0.264
2) JSWEL	26.272	53.478	Total	132.766	264.151
3) VIPL	10.064	20.126	a) Mumbai Schedule	32.634	65.927
4) RPL(AMT)	18.054	35.561	b) Mumbai Drawl	31.698	64.559
5) WPCL	5.570	11.071	c) MSEDCL Bilateral *	51.221	99.231
6) PGPL	0.000	0.000	Include PX	17.722	32.087
7) Other IPP	13.484	28.442	d) Mumbai Bilateral *	32.634	65.927
C) 1) TPCL Thermal	17.306	34.662	Include PX	8.831	17.407
2) TPCL Hydro	6.334	15.431	Include Standby	0.000	0.000
3) TPCL Gas	4.162	7.509	H) ENERGY CATERED (MUs)		
4) R-INFRA Thermal	11.934	23.896	1) MSEDCL	390.436	788.287
D) STATE			2) Mumbai Discoms	71.434	146.057
1) Thermal	281.701	571.251	TOTAL STATE	461.870	934.344
(A1+C1+C4+(B1-B6))					
2) Hydro	12.598	34.236			
3) Gas	13.946	24.373			
4) Wind	16.162	30.078			
6) SOLAR	4.697	10.255			
TOTAL STATE	329.104	670.193			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 15 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 5 Hrs
MSPGCL Thermal	5885	5883	5556	5456
MSPGCL Hydro	196	535	501	80
MSPGCL Gas	401	409	399	400
MSPGCL Total Generation	6482	6827	6456	5936
Central Sector Receipt	6446	6596	4502	5038
WIND	434	505	969	750
CPP / IPP Thermal	5045	5068	4726	5166
CPP / IPP Gas	0	0	0	0
SOLAR	582	533	26	0
Exchange with Mumbai	-1464	-1700	-1339	-1079
MSEDCL DEMAND MET	17525	17829	15340	15811
Load Shedding	14	32	0	0
MSEDCL DEMAND	17539	17861	15340	15811
TPCL GENERATION	1350	1357	1254	916
R-INFRA GENERATION	496	493	498	499
MUMBAI DEMAND	3310	3550	3091	2494
STATE DEMAND MET	20835	21379	18431	18305
STATE DEMAND	20849	21411	18431	18305
Frequency (Hz)	49.98	49.96	50.01	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.12 Hz at 12.01 Hrs	49.85 Hz at 14.13 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 02/Jun/2018

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	3.67	7.13	165	135
Unit 8	6.14	13.99	300	208
Unit 9	7.08	15.11	302	280
Unit 10	7.03	14.63	310	278
Total	23.92	50.86		
Bhusawal				
Unit 3	0.00	0.00	0	0
Unit 4	10.55	20.69	490	355
Unit 5	10.58	20.52	485	350
Total	21.12	41.20		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	4.42	8.64	200	178
Unit 7	4.32	8.60	196	168
Unit 8	0.06	0.06	55	0
Total	8.80	17.31		
Chandrapur				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	10.77	21.85	470	365
Unit 6	0.00	0.00	0	0
Unit 7	10.10	20.73	444	366
Unit 8	9.53	17.92	440	355
Unit 9	6.44	14.84	355	0
Total	36.84	75.33		
Paras				
Unit 3	5.66	11.11	250	197
Unit 4	5.61	11.09	250	193
Total	11.26	22.20		
Khaparkheda				
Unit 1	3.32	6.78	145	95
Unit 2	3.20	4.86	145	115
Unit 3	3.43	7.10	167	137
Unit 4	3.35	6.83	150	135
Unit 5	10.24	20.61	450	360
Total	23.54	46.18		
Nasik				
Unit 3	4.64	9.14	196	187
Unit 4	0.00	0.13	0	0
Unit 5	4.31	4.75	190	169
Total	8.95	14.02		
Uran				
All Units	9.78	16.86	447	376
Total	9.78	16.86		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.01	0.24	12	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	0.01	0.24		
Koyna				
Stage 1-2	2.80	6.62	340	40
Stage 4	1.04	4.58	450	0
Stage 3	1.11	2.36	140	0
Total	4.94	13.57		
Hydro				
KDPH	0.32	0.93	14	13
VTRNA	0.00	0.00	0	0
TILLARI	0.00	0.00	0	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.43	0.83	80	0
RNGR+BHTSA	0.25	0.50	11	9
BHANDARDRA	0.00	0.00	0	0
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.33	0.67	21	11
GHATGHAR	0.00	2.31	0	0
Total	1.33	5.24		
Wind				
Total	16.16	30.08	0	0
Total	16.16	30.08		
CPP				
APML(Mus)	44.58	96.92	0	0
JSWEL(Mus)	26.27	53.48	0	0
VIPL(Mus)	10.06	20.13	0	0
RPLAMT(Mus)	18.05	35.56	0	0
WPCL(Mus)	5.57	11.07	0	0
Other(Mus)	13.48	28.44	0	0
Total	118.02	245.60		
SOLAR				
Total	4.70	10.26	0	0
Total	4.70	10.26		
Tata				
Trombay 5	11.59	23.17	486	480
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.64	4.69	114	99
Trombay 7B	1.52	2.82	65	59
Trombay 8	5.71	11.49	243	232
TATA Hydro	6.33	15.43	459	11
Total	27.80	57.60		
R-INFRA				
DTPS U-1&2	11.93	23.90	501	491
Total	11.93	23.90		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	134.44	267.10	MSPGCL Total	150.49	302.77
			MSPGCL Thml+Gas	144.22	283.96	Koyna 1,2 & 4 Total	3.83	11.20
			MSPGCL Hydro	6.26	18.80	State Total	329.10	670.19

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 02/Jun/2018

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	5771	164	376	6311	726	5196	0	0	5372	5725	-1320	16638	0	16638	3101	19739	50.03
2	5786	136	384	6306	753	5127	0	0	5258	5276	-1275	16187	0	16187	2969	19156	50.02
3	5557	74	383	6014	650	5172	0	0	5136	5163	-1247	15752	0	15752	2862	18614	49.98
4	5449	74	386	5909	690	5144	0	0	5043	5162	-1053	15852	0	15852	2553	18405	50.01
5	5456	80	400	5936	750	5166	0	0	5113	5038	-1079	15811	0	15811	2494	18305	50.03
6	5458	79	447	5984	715	5092	0	0	5880	5415	-1136	16070	0	16070	2531	18601	49.98
7	5513	74	447	6034	694	5000	0	30	6040	5931	-1101	16588	0	16588	2494	19082	50.00
8	5418	122	436	5976	552	4755	0	152	5834	5666	-1088	16013	0	16013	2523	18536	50.01
9	5463	218	442	6123	523	4662	0	305	5577	5769	-1207	16175	0	16175	2669	18844	49.98
10	5833	394	428	6655	388	4707	0	420	5725	5742	-1337	16575	0	16575	2981	19556	49.99
11	5847	172	414	6433	375	5050	0	529	5983	6039	-1411	17015	25	17040	3215	20255	50.02
12	5885	196	401	6482	434	5045	0	582	6266	6446	-1464	17525	14	17539	3310	20849	49.98
13	5891	276	411	6578	555	5044	0	630	6706	6662	-1625	17844	22	17866	3472	21338	50.02
14	5915	201	408	6524	378	5052	0	571	6785	7025	-1571	17979	9	17988	3419	21407	49.99
15	5883	535	409	6827	505	5068	0	533	6877	6596	-1700	17829	32	17861	3550	21411	49.96
16	5819	574	397	6790	486	5061	0	504	6921	6430	-1719	17552	86	17638	3576	21214	50.01
17	5463	406	410	6279	623	4705	0	279	6800	6262	-1594	16554	69	16623	3455	20078	50.06
18	5194	356	398	5948	815	4506	0	136	5819	5463	-1470	15398	0	15398	3291	18689	50.03
19	5556	501	399	6456	969	4726	0	26	4630	4502	-1339	15340	0	15340	3091	18431	50.01
20	5501	171	409	6081	1237	4846	0	0	4929	4321	-1358	15127	0	15127	3032	18159	49.95
21	5189	165	398	5752	1047	4579	0	0	4561	4099	-1169	14308	0	14308	2826	17134	49.99
22	5248	425	399	6072	871	4555	0	0	3952	4524	-1083	14939	0	14939	2653	17592	49.95
23	5661	681	410	6752	778	4852	0	0	4473	4497	-1144	15735	0	15735	2666	18401	49.96
24	5684	190	392	6266	648	4909	0	0	5037	5014	-1208	15629	0	15629	2701	18330	49.97
MUs	134.44	6.26	9.78	150.49	16.16	118.02	0.00	4.70	134.72	132.77	-31.70	390.44	0.26	390.69	71.43	462.13	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 02/Jun/2018

Position as on 6.30 Hrs of 03/Jun/2018

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koradi Unit 6	210	09/07/2015	00.00		Continued.	EE R&M LE Work	
MSPGCL	Chandrapur Unit 6	500	04/01/2018	13.30		Continued.	Water Shortage, converted to AOH w.e.f 01.02.2018, 00:00Hrs	
FORCED OUTAGE								
TPC-G	Trombay 6	500	15/07/2015	17.08		Continued.	Economic shutdown. (NO PPA FROM 01.04.2018)	
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
IPP	SWPGL U-2	135	29/02/2016	21.46		Continued.	No PPA	
MSPGCL	Parli Unit 5	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Parli Unit 4	210	01/04/2016	00.00		Continued.	Economic shutdown	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
MSPGCL	Chandrapur Unit 3	210	03/12/2017	01.35		Continued.	Water Shortage	
MSPGCL	Chandrapur Unit 4	210	03/12/2017	14.17		Continued.	Water Shortage	
MSPGCL	Ghatghar Unit-1	125	14/04/2018	23.45		Continued.	Stator Earth Fault	
IPP	Adani U-5	660	24/04/2018	08.53		Continued.	Bottom Ash problem	
IPP	RPL(AMT) U-1	270	01/05/2018	00.00		Continued.	Coal Shortage	
IPP	RPL(AMT) U-2	270	06/05/2018	18.00		Continued.	Coal Shortage	
MSPGCL	Uran Unit B0	120	12/05/2018	19.16	02/06/2018	04.06	Due To Unit 7 Outage.	
MSPGCL	Bhusawal Unit 3	210	21/05/2018	18.46		Continued.	IEPL INTER CHANGE.	
MSPGCL	Parli Unit 8	250	29/05/2018	11.08	02/06/2018	22.51	Boiler Tube Leakage	
MSPGCL	Nasik Unit 4	210	01/06/2018	00.53		Continued.	Boiler Tube Leakage	
MSPGCL	Chandrapur Unit 9	500	02/06/2018	02.31	02/06/2018	06.50	Electric Fault.	
MSPGCL	Khaparkheda Unit 1	210	02/06/2018	23.57		Continued.	Poor coal receipt.	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 02/Jun/2018

Statement-VII

Position as on 6.30 Hrs of 03/Jun/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
Koradi-III - Tirora ckt-II	IntraState	02/06/2018	20.17		Continued.	T	Distance Protection,tower collapsed.
Koradi III - Tirora - I	IntraState	02/06/2018	21.51	02/06/2018	22.59	T	Tripped only Tiroda end.
500 KV LINE Outages/Trippings							
Chandrapur - Padghe Hvdc Pole 2	IntraState	02/06/2018	19.19	02/06/2018	22.40	T	HVDC pole 2 tripped due to smoothening reactor oil pressure.
Chandrapur - Padghe Hvdc Pole 2	IntraState	03/06/2018	15.49	03/06/2018	17.11	PO	for attending pole 2 base filter work.
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
Dhule Sar'Sarovar I	InterState	31/05/2018	18.08	02/06/2018	10.09	HT	Over Voltage
Kolhapur(M)-Kolhapur(GIS) ckt1	InterState	02/06/2018	10.04	02/06/2018	12.45	PO	Attending Hot Spot TBC.
Dabhol Nagothane I	InterState	03/06/2018	20.34	03/06/2018	20.50	T	Distance Protection
Padghe - Kalwa- I	IntraState	01/06/2018	01.42	03/06/2018	14.55	HT	Handtrip due to Fire at kalwa
Chandrapur II - Chandrapur ckt I	IntraState	01/06/2018	11.29	02/06/2018	12.44	PO	CVT Maintenance.
Dhule - Bableswhar - li	IntraState	01/06/2018	16.42		Continued.	T	Distance Protection Y-PH (Tower Collapsed)
Dhule- Bableswhar - I	IntraState	01/06/2018	16.42		Continued.	T	Distance Protection Y-PH (Tower Collapsed)
Khadka - Bableswhar	IntraState	01/06/2018	16.42	02/06/2018	02.15	T	Distance Protection Y-Ph.
Babhaleswhar - Bhusawal II	IntraState	01/06/2018	16.42	02/06/2018	02.15	T	Distance Protection
Padghe - Nagothane - II	IntraState	01/06/2018	17.28	02/06/2018	06.34	T	Distance Protection B-Ph.
Lonikand I - Koyna stage-IV	IntraState	01/06/2018	17.50	02/06/2018	11.34	T	Distance Protection
Padghe - Nagothane - I	IntraState	01/06/2018	17.51	03/06/2018	10.07	T	Distance Protection R-Ph.
Deepnagar - Aurangabad	IntraState	02/06/2018	13.02	02/06/2018	Continued.	PO	Line Maintenance work
Deepnagar - Aurangabad	IntraState	03/06/2018	10.44	03/06/2018	16.54	T	Distance Protection
Bus Coupler @ Kalwa	IntraState	03/06/2018	15.00	03/06/2018	21.07	PO	for attending control cable laying work of bus coupler.
400 KV ICT Outages/Trippings							
400/11.5 KV 80 MVA Stn T/F - I @ Chandrapur	InterState	29/05/2018	10.44		Continued.	PO	PAINTING WORK.
400/220/33 Kv 500 Mva Ict 1 @Chandrapur 2	IntraState	31/03/2018	21.21		Continued.	HT	hand tripped after charge.
400/220 kv 500 MVA ICT III @ Jejuri	IntraState	30/05/2018	10.11		Continued.	PO	commissioning of 408 main bay
400/220 Kv 600 MVA ICT-II @Kalwa	IntraState	01/06/2018	01.02		Continued.	T	Differential Protection and PRV Operated
400/220 Kv 500 MVA ICT-I @Kalwa	IntraState	01/06/2018	01.30	03/06/2018	13.42	HT	Hand Trip due to spreading of Fire
400/220/33kv 500MVA ICT 5 @ Padghe	IntraState	01/06/2018	20.43	02/06/2018	07.24	T	REF & BUCHHOZ RELAY
400/220kv, 500 MVA ICT-II @Deepnagar	IntraState	02/06/2018	08.12	02/06/2018	18.05	PO	Though cleaning and insulating coating of 33kv IPS tube.
500 MVA ICT I @ Kudus	IntraState	02/06/2018	18.18	02/06/2018	19.50	T	NDR Operated
500MVA ICT III @ Dhule	IntraState	02/06/2018	19.06		Continued.	PO	Premonsoon maintenance work.
400/220 KV 500MVA ICT II @ Nanded	IntraState	03/06/2018	09.30	03/06/2018	18.17	PO	to replacement b-ph unit hv bushing due to its high tan delta value.
220 KV LINE Outages/Trippings							
Talandage - Chikodi	InterState	01/06/2017	00.01		Continued.	PO	NO SCHEDULE.
Mudshingi - Chikodi	InterState	01/06/2017	00.06		Continued.	PO	No Schedule.
Badnera - Deoli (PG)	InterState	01/06/2018	14.30	03/06/2018	19.54	HT	by wrldc instruction to control od.
Borivali - Tarapur	InterState	03/06/2018	18.45	03/06/2018	20.50	EO	Attending Hot Spot
Chandrapur GCR - Warora - I	IntraState	05/04/2015	09.13		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 02/Jun/2018

Statement-VII

Position as on 6.30 Hrs of 03/Jun/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Chandrapur GCR - Wani	IntraState	05/04/2015	09.15		Continued.	PO	86 & 107 and de-energising the line bet.86 to 107. Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Kalwa - Borivali	IntraState	01/06/2018	01.26		Continued.	HT	To control load on ICT.
Kalwa 52B Interconnector CB	IntraState	01/06/2018	01.35		Continued.	HT	To control load on ICT.
Kalwa - Mulund 1	IntraState	01/06/2018	01.42	03/06/2018	21.20	HT	To control load on ICT.
Trombay - Kalwa	IntraState	01/06/2018	01.43		Continued.	HT	To control load on ICT.
SAKI (REL) - SAKI (TATA) CKT - 1	IntraState	01/06/2018	03.29		Continued.	HT	To control load on ICT.
SAKI (REL) - SAKI (TATA) CKT - 2	IntraState	01/06/2018	03.29		Continued.	HT	To control load on ICT.
Kalwa-TIFIL	IntraState	01/06/2018	09.27		Continued.	HT	400KV Kalwa To Control ICT Overloading.
Kalwa - Mulund 2	IntraState	01/06/2018	09.36	03/06/2018	21.35	HT	Load Shifting From Kalwa To Borivali.
Salsette Borivli 1	IntraState	01/06/2018	10.45		Continued.	HT	Due To Overloading On ICT
Salsette Borivli 2	IntraState	01/06/2018	10.58		Continued.	HT	Due To Overloading On ICT.
Kalwa - Taloja	IntraState	01/06/2018	12.44	03/06/2018	22.48	HT	Temghar Line Overloading
Chalisingaon -Babhaleshwar	IntraState	01/06/2018	16.42		Continued.	T	Distance Protection,tower collapsed.
Kharghar-Borivali ckt II	IntraState	01/06/2018	21.58	02/06/2018	12.01	PO	Line reorientation work.
Nanded-Parbhani	IntraState	02/06/2018	08.12	02/06/2018	11.34	HT	View of 220kv bus section 1 outage at 220kv Parbhani.
Gangapur-Valve	IntraState	02/06/2018	09.16	02/06/2018	11.20	PO	To attend Hot Spot
Ghodbunder - Versova	IntraState	02/06/2018	10.30	02/06/2018	19.16	PO	Routine Maintenance Work
Butibori-Abhijeet	IntraState	02/06/2018	11.08	02/06/2018	12.32	PO	LA IR value measurement work.
Ambazari-Abhijeet	IntraState	02/06/2018	12.45	02/06/2018	14.14	PO	IR value of LA measurement.
Ambazari-Kalmeshwar	IntraState	02/06/2018	13.35	02/06/2018	15.42	PO	Attend loose E/W between LOC.125 to 129.
Kalwa - Colourchem	IntraState	02/06/2018	14.20	02/06/2018	19.43	HT	400kv Kalwa to control ICT overloading.
Pophali - Kdph	IntraState	02/06/2018	15.00	02/06/2018	16.45	T	Distance Protection
Butibori - Khaperkheda	IntraState	02/06/2018	18.24	03/06/2018	03.28	PO	Reconnection of disconnected earthing from BPH LA.
Mahape - TIFIL	IntraState	02/06/2018	20.09	02/06/2018	20.25	T	Distance Protection
Bhambori Amalner	IntraState	02/06/2018	21.02	03/06/2018	03.31	T	Distance Protection
Miraj - Mhaishal	IntraState	03/06/2018	12.20	03/06/2018	16.05	HT	to control I/I on ichalkaranji.
Dahanu Versova	IntraState	03/06/2018	15.01	03/06/2018	17.29	T	Distance Protection
Parli 3 (Old Gcr)-Girwali Ckt 2	IntraState	03/06/2018	16.16	03/06/2018	16.48	T	Bus Bar Protection Operated
Butibori - Butibori I	IntraState	03/06/2018	18.18		Continued.	PO	Replacement b-ph ct.
Pedhambe - Oni	IntraState	03/06/2018	19.14	03/06/2018	21.30	T	Distance Protection
Adlabs - Pedambe	IntraState	03/06/2018	20.29	03/06/2018	22.20	T	Distance Protection
220 KV ICT Outages/Trippings							
220/100 Kv 200 MVA ICT III @Borivali	IntraState	21/09/2014	09.16		Continued.	T	Failed on internal Fault(repaired and ready for commissioning)
220/33kv 125 Mva Transformer 2 @Gorai R/S	IntraState	27/05/2018	09.03		Continued.	T	WHILE CHANGEOVER 125 MVA TF 2 FROM M B 2 TO M B 1, BUS FAULT OF BUS 1 & 2 OCCURRED. LOAD AFFECTED 46 MW. ALL LOAD SHIFTED ON BUS 2.
220/100 Kv 200 MVA ICT-IV@Kalwa	IntraState	01/06/2018	18.25	02/06/2018	18.42	HT	Airing.
220/132 Kv 200 Mva Bbl lct 1 @Kalmeshwar	IntraState	02/06/2018	07.27	02/06/2018	08.36	PO	premonsoon maintenance work.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 02/Jun/2018

Statement-VII

Position as on 6.30 Hrs of 03/Jun/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132 kV 200MVA ICT-V @ Nashik	IntraState	02/06/2018	08.18	02/06/2018	10.20	PO	Pre monsoon Maintenance.
220/132 Kv 200 MVA ICT II @Kalmeshwar	IntraState	02/06/2018	08.44	02/06/2018	09.35	PO	premonsoon maintenance work.
100 MVA ICT I at Kandalgaon	IntraState	02/06/2018	10.00	02/06/2018	17.30	PO	Testing Work
220kV 200MVA ICT IV @ OCR Nashik	IntraState	02/06/2018	10.25	02/06/2018	12.00	PO	Premonsoon maintenance work.
220/100 Kv 200MVA ICT-I @Padghe	IntraState	02/06/2018	18.40	02/06/2018	22.52	T	Y phases OSR cable grounded.
220/100 Kv 200 MVA ICT I @Apta	IntraState	03/06/2018	09.40	03/06/2018	10.34	EO	to cover vital parts with polythene sheet.
220/100 Kv 200 Mva Alstom Ict 2 @Apta	IntraState	03/06/2018	10.40	03/06/2018	11.30	EO	to cover vital parts with polythene sheet.
220/100 kV 200 MVA ICT III @Apta	IntraState	03/06/2018	11.40	03/06/2018	12.53	EO	to cover vital parts with polythene sheet.
220/100 Kv 200 MVA ICT IV @Apta	IntraState	03/06/2018	16.00	03/06/2018	17.04	EO	to cover vitalparts with polythene sheet.
220/132 Kv 200 MVA ICT-III @Girwali	IntraState	03/06/2018	16.16	03/06/2018	17.45	T	Bus Bar Protection Operated
220/132 kV 200MVA ICT II @ Girwali	IntraState	03/06/2018	16.16	03/06/2018	16.47	T	Bus Bar Protection Operated
220/132 Kv 200 Mva ICT-I @Girwali	IntraState	03/06/2018	16.16	03/06/2018	16.43	T	Bus Bar Protection Operated
132 KV LINE Outages/Trippings							
Naldurg - Ujani	IntraState	01/06/2018	18.07	02/06/2018	11.40	HT	To Control Line Loading.
Padegaon - Canpack	IntraState	02/06/2018	11.09	02/06/2018	12.36	T	Distance Protection
Dhule(220kv) - Dhule(132 Kv) 1	IntraState	03/06/2018	05.24	03/06/2018	06.33	T	without indication rainfall reported.
Shahada-Taloda	IntraState	03/06/2018	05.26	03/06/2018	11.14	T	Distance Protection
Parli 1 - Parli 2(Girwali) Ckt - I	IntraState	03/06/2018	16.16	03/06/2018	16.48	T	Bus Bar Protection Operated
Parli 2(Girwali) - Latur Midc	IntraState	03/06/2018	16.16	03/06/2018	16.49	T	Bus Bar Protection Operated
Girwali-Yedeshwari	IntraState	03/06/2018	16.16	03/06/2018	16.49	T	Bus Bar Protection Operated
Kaulewada-Kachewanirlytss1	IntraState	03/06/2018	17.20	03/06/2018	17.58	T	r-ph,5ka,3km.
Kaulewada-Gondia-I	IntraState	03/06/2018	17.20	03/06/2018	17.45	T	at kaulewada end only,5ka,b-ph,2.8km.
Kaulewada-Madgi-I	IntraState	03/06/2018	17.20	03/06/2018	17.25	T	at madgi only,r-ph,1.6ka,b-ph,1.5ka,40.39km,Z2.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage