

State Load Despatch Center,Airoli (MSETCL) Statement I
Daily system Report for 03/Feb/2018 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	123.242	364.317	1) Gujrat	-1.036	-1.328
2) Hydro	11.018	34.668	2) Madhya Pradesh	17.491	49.311
3) Gas	7.654	28.384	3) Chattisgarh	8.610	24.390
Total MSPGCL	141.914	427.369	4) Maharashtra Net	107.383	331.401
B) 1) APML	54.416	139.109	5) Goa (Amona)	-0.616	-2.046
2) JSWEL	17.783	52.390	Total	131.832	401.728
3) VIPL	6.302	17.724	a) Mumbai Schedule	21.919	70.575
4) RPL(AMT)	22.615	67.729	b) Mumbai Drawl	24.113	75.550
5) WPCL	3.986	12.164	c) MSEDCL Bilateral *	21.629	69.953
6) PGPL	0.000	0.000	Include PX	3.720	16.931
7) Other IPP	12.246	36.977	d) Mumbai Bilateral *	21.919	70.575
C) 1) TPCL Thermal	14.452	43.685	Include PX	9.993	32.897
2) TPCL Hydro	2.362	7.852	Include Standby	0.000	0.000
3) TPCL Gas	4.380	13.143	H) ENERGY CATERED (MUs)		
4) R-INFRA Thermal	5.236	15.426	1) MSEDCL	374.254	1102.373
D) STATE			2) Mumbai Discoms	50.543	155.657
1) Thermal	260.278	749.521	TOTAL STATE	424.797	1258.030
(A1+C1+C4+(B1-B6))					
2) Hydro	13.380	42.520			
(A2+C2)					
3) Gas	12.034	41.527			
(A3+B6+C3)					
4) Wind	3.793	11.677			
6) SOLAR	3.480	11.056			
TOTAL STATE	292.965	856.301			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5612	5667	5018	4498
MSPGCL Hydro	1157	971	377	204
MSPGCL Gas	288	286	306	304
MSPGCL Total Generation	7057	6924	5701	5006
Central Sector Receipt	6374	6334	5830	4506
WIND	169	142	207	113
CPP / IPP Thermal	5452	5464	4584	4131
CPP / IPP Gas	0	0	0	0
SOLAR	493	510	0	0
Exchange with Mumbai	-1245	-1288	-1332	-645
MSEDCL DEMAND MET	18300	18086	14990	13111
Load Shedding	0	0	0	0
MSEDCL DEMAND	18300	18086	14990	13111
TPCL GENERATION	1101	1014	920	682
R-INFRA GENERATION	252	252	193	191
MUMBAI DEMAND	2598	2554	2445	1518
STATE DEMAND MET	20898	20640	17435	14629
STATE DEMAND	20898	20640	17435	14629
Frequency (Hz)	50.00	49.97	50.00	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.12 Hz at 12.01 Hrs	49.8 Hz at 16.46 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 03/Feb/2018

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	10.70	34.36	521	360
Unit 9	0.00	0.00	0	0
Unit 10	10.72	33.60	560	360
Total	21.42	67.96		
Bhusawal				
Unit 3	3.30	3.30	180	0
Unit 4	10.08	30.27	500	350
Unit 5	10.10	30.42	500	350
Total	23.47	63.99		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	5.36	15.96	250	191
Unit 7	0.00	0.00	0	0
Unit 8	5.45	15.88	262	183
Total	10.82	31.84		
Chandrapur				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	8.27	28.90	425	190
Unit 6	0.00	0.00	0	0
Unit 7	10.01	30.16	455	355
Unit 8	8.70	8.84	470	125
Unit 9	10.54	32.40	491	358
Total	37.52	100.30		
Paras				
Unit 3	0.00	0.00	0	0
Unit 4	5.27	16.25	252	184
Total	5.27	16.25		
Khaparkheda				
Unit 1	2.72	10.06	155	0
Unit 2	0.00	7.54	0	0
Unit 3	0.00	0.00	0	0
Unit 4	3.61	11.14	151	150
Unit 5	10.20	30.62	480	355
Total	16.52	59.36		
Nasik				
Unit 3	4.22	12.54	193	161
Unit 4	4.00	12.07	177	159
Unit 5	0.00	0.00	0	0
Total	8.21	24.61		
Uran				
All Units	7.65	28.38	434	282
Total	7.65	28.38		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.14	0.34	25	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	0.14	0.34		
Koyna				
Stage 1-2	2.48	7.48	465	40
Stage 4	2.69	8.53	500	0
Stage 3	1.13	3.95	160	0
Total	6.31	19.96		
Hydro				
KDPH	0.86	2.58	36	35
VTRNA	1.06	3.41	61	0
TILLARI	0.00	0.00	0	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.13	0.33	63	0
RNGR+BHTSA	0.35	1.08	15	14
BHANDARDRA	0.46	1.37	20	19
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.76	2.56	32	31
GHATGHAR	1.09	3.38	125	0
Total	4.70	14.70		
Wind				
Total	3.79	11.68	0	0
Total	3.79	11.68		
CPP				
APML(Mus)	54.42	139.11	0	0
JSWEL(Mus)	17.78	52.39	0	0
VIPL(Mus)	6.30	17.72	0	0
RPLAMT(Mus)	22.62	67.73	0	0
WPCL(Mus)	3.99	12.16	0	0
Other(Mus)	12.25	36.98	0	0
Total	117.35	326.09		
SOLAR				
Total	3.48	11.06	0	0
Total	3.48	11.06		
Tata				
Trombay 5	9.27	28.07	488	299
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.76	8.28	115	115
Trombay 7B	1.62	4.86	68	66
Trombay 8	5.18	15.62	239	197
TATA Hydro	2.36	7.85	239	0
Total	21.19	64.68		
R-INFRA				
DTPS U-1&2	5.24	15.43	253	189
Total	5.24	15.43		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	123.24	364.32	MSPGCL Total	141.91	427.37
			MSPGCL Thml+Gas	130.90	392.70	Koyna 1,2 & 4 Total	5.18	16.01
			MSPGCL Hydro	11.02	34.67	State Total	292.96	856.30

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 03/Feb/2018

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	4376	201	326	4903	176	4131	0	0	4790	4767	-839	13138	0	13138	1727	14865	49.98
2	4439	175	310	4924	125	4127	0	0	4674	4694	-713	13157	0	13157	1600	14757	49.98
3	4498	204	304	5006	113	4131	0	0	4416	4506	-645	13111	0	13111	1518	14629	49.98
4	4607	209	302	5118	126	4131	0	0	4391	4681	-606	13450	0	13450	1476	14926	50.02
5	4667	205	316	5188	163	4225	0	0	4743	4824	-601	13799	0	13799	1474	15273	49.98
6	5108	201	304	5613	210	4691	0	0	5132	4889	-704	14699	0	14699	1574	16273	49.97
7	5492	276	306	6074	169	5357	0	2	5422	5813	-739	16676	0	16676	1712	18388	49.98
8	5591	800	315	6706	167	5548	0	36	5478	5422	-626	17253	0	17253	1863	19116	50.00
9	5589	948	305	6842	102	5588	0	180	5515	5771	-784	17699	0	17699	2085	19784	49.99
10	5584	869	309	6762	133	5601	0	333	5591	5774	-956	17647	0	17647	2355	20002	49.98
11	5632	1075	292	6999	144	5452	0	426	6056	6019	-1185	17855	0	17855	2555	20410	49.99
12	5612	1157	288	7057	169	5452	0	493	6359	6374	-1245	18300	0	18300	2598	20898	50.00
13	5667	971	286	6924	142	5464	0	510	6278	6334	-1288	18086	0	18086	2554	20640	49.97
14	5717	704	282	6703	156	5457	0	474	6012	6171	-1167	17794	0	17794	2433	20227	49.98
15	5664	567	283	6514	149	5445	0	447	6032	6192	-1187	17560	0	17560	2450	20010	49.96
16	5498	555	284	6337	130	5438	0	328	5997	5960	-1113	17080	0	17080	2444	19524	49.95
17	5512	508	284	6304	127	5449	0	201	5745	6005	-1129	16957	0	16957	2424	19381	49.92
18	5328	142	372	5842	73	5154	0	49	5661	5585	-1242	15461	0	15461	2379	17840	49.99
19	5107	147	326	5580	139	4593	0	1	5560	5650	-1325	14638	0	14638	2417	17055	49.99
20	5018	377	306	5701	207	4584	0	0	5705	5830	-1332	14990	0	14990	2445	17435	50.00
21	4970	142	323	5435	224	4506	0	0	5664	5432	-1333	14264	0	14264	2345	16609	49.99
22	4671	174	364	5209	237	4352	0	0	5461	5158	-1279	13677	0	13677	2200	15877	50.01
23	4479	203	433	5115	217	4287	0	0	5157	5037	-1094	13562	0	13562	2034	15596	49.94
24	4416	208	434	5058	195	4185	0	0	4784	4944	-981	13401	0	13401	1881	15282	49.95
MUs	123.24	11.02	7.65	141.91	3.79	117.35	0.00	3.48	130.62	131.83	-24.11	374.25	0.00	374.25	50.54	424.80	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 03/Feb/2018

Position as on 6.30 Hrs of 04/Feb/2018

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
TPC-G	Trombay 6	500	15/07/2015	17.08		Continued.	Economic shutdown.	
CENT.SECTOR	Tarapur 1	160	04/06/2017	19.09		Continued.	3 months outage for refuelling.	
CENT.SECTOR	Tarapur 2	160	26/12/2017	10.51		Continued.	AOH	
RINFRA-G	REL Unit 2	250	06/01/2018	00.46		Continued.	Annual Overhaul	
MSPGCL	Koyna Unit 4	75	20/01/2018	08.50		Continued.	Thrust Bearing Temperature Problem, converted to COH w.e.f 25.01.2018	
FORCED OUTAGE								
RGPL	Dabhol 1B	230	28/05/2013	22:02		Continued.	Gas Shortage.	
RGPL	Dabhol 1X	290	27/06/2013	21.46		Continued.	Gas Shortage	
RGPL	Dabhol 1A	230	27/06/2013	21.47		Continued.	Gas Shortage	
MSPGCL	Koradi Unit 6	210	09/07/2015	00.00		Continued.	EE R&M LE Work	
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
IPP	SWPGL U-2	135	29/02/2016	21.46		Continued.	No PPA	
MSPGCL	Parli Unit 4	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Parli Unit 5	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Bhusawal Unit 2	210	14/06/2016	19.35		Continued.	De-commissioned on dt. 01.04.2017	
RGPL	Dabhol 2A	230	24/08/2016	13.31		Continued.	Change Over.	
MSPGCL	Koradi Unit 5	200	05/09/2016	00.21		Continued.	De-commissioned on dt.02.03.2017	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
MSPGCL	Ghatghar Unit-2	125	28/07/2017	00.00		Continued.	due to common pressure shaft with unit 1.	
MSPGCL	Khaparkheda Unit 3	210	12/09/2017	00.00		Continued.	Coal Shortage	
IPP	Dhariwal	300	27/10/2017	17.31		Continued.	Drum level Not Maintained	
IPP	JSW (J) U2	300	01/12/2017	24.00		Continued.	no schedule.	
MSPGCL	Chandrapur Unit 3	210	03/12/2017	01.35		Continued.	Water Shortage	
MSPGCL	Chandrapur Unit 4	210	03/12/2017	14.17		Continued.	Water Shortage	
MSPGCL	Parli Unit 7	250	03/12/2017	23.35		Continued.	Poor Coal Receipt.	
CPP	IEPL Unit 1	270	30/12/2017	23.58		Continued.	No Schedule	
IPP	Adani U-2	660	02/01/2018	15.26		Continued.	HPBP Bonnet leakage	
MSPGCL	Chandrapur Unit 6	500	04/01/2018	13.30		Continued.	Water Shortage	
MSPGCL	Nasik Unit 5	210	06/01/2018	06.30		Continued.	PA Fan Problem (Not available due to Coal shortage from 07.01.2018, 14:00Hrs)	
MSPGCL	Koradi Unit 7	210	07/01/2018	17.00		Continued.	Poor Coal Receipt.	
MSPGCL	Uran Unit 8	108	17/01/2018	13.41		Continued.	vibration testing.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 03/Feb/2018

Position as on 6.30 Hrs of 04/Feb/2018

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	RPL(AMT) U-2	270	19/01/2018	06.50		Continued.	Cooling Water Line Leakage (not available due to coal shortage w.e.f 28.01.2018)	
MSPGCL	Paras Unit 3	250	21/01/2018	06.45		Continued.	Boiler Tube Leakage	
MSPGCL	Bhusawal Unit 3	210	25/01/2018	23.59	03/02/2018	02.05	poor coal receipt.	
IPP	VIPL U-1	300	30/01/2018	22.55		Continued.	Coal Shortage	
MSPGCL	Koradi Unit 9	660	31/01/2018	14.31		Continued.	poor coal receipt.	
MSPGCL	Khaparkheda Unit 2	210	02/02/2018	23.57		Continued.	poor coal receipt.	
MSPGCL	Uran Unit 5	108	03/02/2018	00.11	03/02/2018	16.58	filter replacement work.	
MSPGCL	Khaparkheda Unit 1	210	03/02/2018	15.26	03/02/2018	20.54	MAIN BUS TRIPPED.	
MSPGCL	Chandrapur Unit 5	500	04/02/2018	00.01		Continued.	Water Shortage	
MSPGCL	Uran Unit 6	108	04/02/2018	03.16	04/02/2018	15.54	Filter Replacement work	
MSPGCL	Parli Unit 8	250	04/02/2018	19.58		Continued.	Drum level low	
MSPGCL	Khaparkheda Unit 5	500	04/02/2018	20.54		Continued.	Boiler Tube Leakage	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/Feb/2018

Statement-VII

Position as on 6.30 Hrs of 04/Feb/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
Dhule Sar'Sarovar II	InterState	02/02/2018	17.16	03/02/2018	07.51	HT	Over Voltage
Dhule Sar'Sarovar I	InterState	03/02/2018	18.10		Continued.	HT	Over Voltage
Padghe - Nagothane - II	IntraState	02/02/2018	12.37	03/02/2018	09.05	T	Distance Protection
Jaigad-Karad Ckt-I	IntraState	02/02/2018	16.43	03/02/2018	09.30	HT	Over Voltage
karad -kolhapur-II	IntraState	02/02/2018	16.44	03/02/2018	09.26	HT	Over Voltage
Khadka-Aurangabad (Waluj)	IntraState	02/02/2018	18.21	03/02/2018	07.51	HT	Over Voltage
Padghe - Kalwa-II	IntraState	03/02/2018	06.18	03/02/2018	09.03	PO	IPS TUBE REPLACEMENT WORK.
Dhule- Bableshtar - I	IntraState	03/02/2018	09.31	03/02/2018	19.18	PO	Routine Maintenance Work
Dhule- Bableshtar - I	IntraState	03/02/2018	09.32	03/02/2018	19.18	PO	PG ISOLATOR WORK AT BABLESHWAR END.
Khadka-Aurangabad (Waluj)	IntraState	03/02/2018	18.03	04/02/2018	07.08	HT	Over Voltage
Karad - Jaigad - II	IntraState	03/02/2018	18.05	04/02/2018	10.25	HT	Over Voltage
karad -kolhapur-I	IntraState	03/02/2018	18.07	04/02/2018	10.57	HT	Over Voltage
Padghe - Kalwa-II	IntraState	04/02/2018	08.09	04/02/2018	22.14	PO	Insulator Replacement Work
Karad-Jaigad - I	IntraState	04/02/2018	17.19		Continued.	HT	Over Voltage
karad -kolhapur-II	IntraState	04/02/2018	17.21		Continued.	HT	Over Voltage
Bhusawal-Aurangabad	IntraState	04/02/2018	17.35		Continued.	HT	Over Voltage
400 KV ICT Outages/Trippings							
400/220KV 315MVA ICT3@Bhusawal II (khadaka)	IntraState	03/02/2018	17.50	03/02/2018	22.05	EO	Attending Hot Spot
400/220 KV 315MVA ICT II @ Parli	IntraState	04/02/2018	15.27	04/02/2018	15.39	HT	Shifting From Bus I to Bus II
220 KV LINE Outages/Trippings							
Talandage - Chikodi	InterState	01/06/2017	00.01		Continued.	PO	NO SCHEDULE.
Mudshingi - Chikodi	InterState	01/06/2017	00.06		Continued.	PO	NO SCHEDULE.
Chandrapur GCR - Warora - I	IntraState	05/04/2015	09.13		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Chandrapur GCR - Wani	IntraState	05/04/2015	09.15		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Mumewadi -Halkarni II	IntraState	17/11/2017	10.00		Continued.	PO	Tower erection work (temporarily line would be Mumewadi-Tillari)
Halkarni - Tillari II	IntraState	17/11/2017	12.25		Continued.	PO	Tower erection work. (temporarily line would be Mumewadi-Tillari)
Kharghar-Borivali ckt II	IntraState	07/12/2017	12.23		Continued.	T	Distance Protection
Nagothane - Ipcl	IntraState	16/01/2018	11.42	03/02/2018	16.42	PO	Line Bunching Work For Height Rising For Railway Line.
IPCL - SPCL	IntraState	16/01/2018	12.07	03/02/2018	16.52	PO	Line Bunching Work Height Rising For Railway Line.
Kalwa - Taloja	IntraState	23/01/2018	10.28		Continued.	PO	Bunching Arrangement At LOC No 665 For Tower Height Rising Work At Railway Crossing.
Apta - Kalwa	IntraState	23/01/2018	10.59		Continued.	PO	Bunching Arrangement At LOC No 665 For Tower Height Rising Work At Railway Crossing.
Koradi II - Kawlewada	IntraState	03/02/2018	03.06	03/02/2018	03.35	T	Distance Protection
Karad - Kadegaon	IntraState	03/02/2018	04.16	04/02/2018	05.24	T	Distance Protection
Nerul - Sonkhar	IntraState	03/02/2018	08.03	03/02/2018	17.39	PO	REPLACEMENT OF CONDUCTOR.
Sawantwadi-Bidri	IntraState	03/02/2018	08.50	04/02/2018	09.03	PO	INSULATOR CLEANING WORK.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 03/Feb/2018

Statement-VII

Position as on 6.30 Hrs of 04/Feb/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Deepnagar Amalner	IntraState	03/02/2018	09.09	03/02/2018	14.27	PO	REPLACEMENT OF INSULATOR STRING OF 220 KV DEEPNAGAR AMALNER LINE AT LOC NO 153 NEAR RIVER CROSSING.
Versova Aarey Line 1	IntraState	03/02/2018	09.10	03/02/2018	13.41	PO	SAFETY DURING OVERHEAD JUMPERING WORK.
Borivali - Ghodbunder	IntraState	03/02/2018	10.38	03/02/2018	17.58	PO	Distance Relay Testing Work
Bus Coupler @ Paras	IntraState	03/02/2018	11.20	03/02/2018	14.42	PO	Attending Hot Spot
Infosys - Hinjawadi 1	IntraState	03/02/2018	11.26	03/02/2018	22.25	PO	Attending Oil Leakage
Dhule-Chalisgaon	IntraState	03/02/2018	11.40	03/02/2018	13.19	PO	Distance Relay Testing Work
Kalwa - Siemens	IntraState	03/02/2018	12.45	03/02/2018	15.29	PO	Attending Hot Spot
Chalisgaon-Pimparkhed	IntraState	03/02/2018	14.24	03/02/2018	15.37	PO	Distance Relay Testing Work
K'Kheda- Suryalakshmi	IntraState	03/02/2018	15.26	03/02/2018	16.01	T	BUS BAR PROTECTION OPERATED OF MAIN BUS 1.
khaparkheda-Khaparkheda(new)-I	IntraState	03/02/2018	15.26	03/02/2018	15.35	T	BUS BAR PROTECTION OPERATED OF MAIN BUS 1.
Koradi-Khaperkheda	IntraState	03/02/2018	15.26	03/02/2018	16.02	T	BUS BAR PROTECTION OPERATED OF MAIN BUS 1.
Butibori - Khaperkheda	IntraState	03/02/2018	15.26	03/02/2018	15.57	T	BUS BAR PROTECTION OPERATED OF MAIN BUS 1.
Khaparkheda-Ambazari-I	IntraState	03/02/2018	15.26	03/02/2018	15.59	T	BUS BAR PROTECTION OPERATED OF MAIN BUS 1.
Ambazari-Amravati	IntraState	03/02/2018	15.30	03/02/2018	16.32	T	DUE TO O/L OF 220KV KHAPERKHEDA CKT.
Karad - Kadegaon	IntraState	04/02/2018	04.16	04/02/2018	05.24	T	Distance Protection
REL Borivali Aarey Line	IntraState	04/02/2018	05.22	04/02/2018	07.25	PO	jUMPER Connection work
Parli 3 (Old Gcr)-Girwali Ckt 2	IntraState	04/02/2018	11.32	04/02/2018	12.41	EO	To attend Hot Spot
Karad - Kadegaon	IntraState	04/02/2018	20.37		Continued.	T	Distance Protection
220 KV ICT Outages/Trippings							
220/100 Kv 200 MVA ICT III @Borivali	IntraState	21/09/2014	09.16		Continued.	T	Failed on internal Fault(Now repaired and ready for commissioning)
220/100 Kv 200 MVA ICT-IV@Kalwa	IntraState	24/11/2017	01.58		Continued.	T	Buchholz PRV Operated(Failed on Internal Fault)
220 / 110 / 33 250 MVA ICT 2 @ Borivli(T)	IntraState	31/01/2018	10.40		Continued.	T	220 kv bus 2 fault.
220/100 Kv 200 Mva Aval Ict 2 @Taloja	IntraState	03/02/2018	10.15	03/02/2018	19.20	PO	REPLACEMENT OF LV CT.
132 KV LINE Outages/Trippings							
Chalisgaon-Chalisgaon-2	IntraState	03/02/2018	10.00	03/02/2018	11.30	PO	MEASUREMENT OF BREAKER TIMING.
Bambhori(220) Jisl	IntraState	03/02/2018	11.25	03/02/2018	11.53	PO	MEASUREMENT OF BREAKER TIMING.
Amalner(220kv)-Chopda	IntraState	03/02/2018	15.25	03/02/2018	17.38	PO	CARRYING OUT SIGNATURE TEST.
Parli 2(Girwali)- Renapur	IntraState	04/02/2018	12.35	04/02/2018	17.20	T	Distance Protection

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage