

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 03/May/2023 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	133.549	383.157	1) Gujrat	-3.617	-12.723
2) Hydro	27.203	54.369	2) Madhya Pradesh	9.702	30.048
3) Gas	6.277	18.964	3) Chattisgarh	6.440	20.450
Total MSPGCL	167.029	456.490	4) Maharashtra	205.161	584.981
B) 1) APLM	41.437	114.142	5) Goa (Amona)	-1.262	-3.654
2) JSWEL	19.034	58.758	Total	216.424	619.102
3) VIPL	0.000	0.000	a) Mumbai Schedule	39.498	111.406
4) RPL(AMT)	25.075	75.393	b) Mumbai Drawl	43.359	121.326
5) SWPGPL	9.198	27.459	c) MSEDCL Bilateral *	93.500	271.627
6) Other IPP	16.350	48.602	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	39.498	111.406
C) 1) TPCL Thermal	10.356	31.091	Include PX	0.000	0.000
2) TPCL Hydro	3.316	8.793	Standby	0.000	0.000
3) TPCL Gas	2.444	7.792	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.902	27.412	1) MSEDCL	467.793	1326.376
D) STATE			2) Mumbai Discoms	69.377	196.414
1) Thermal	264.901	766.014	3) Other Discoms	10.248	30.637
(A1+C1+C4+(B1-B6))			TOTAL STATE	547.418	1553.427
2) Hydro	30.519	63.162			
(A2+C2)					
3) Gas	8.721	26.756			
(A3+B7+C3)					
4) Wind	12.808	35.677			
6) SOLAR	14.045	42.716			
TOTAL STATE	330.994	934.325			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5568	5196	5616	5659
MSPGCL Hydro	664	1096	2096	950
MSPGCL Gas	252	242	265	279
MSPGCL Total Generation	6484	6534	7976	6888
Central Sector Receipt	10151	10152	8769	8028
WIND	86	154	780	565
CPP / IPP Thermal	4720	3999	4674	4699
CPP / IPP Gas	0	0	0	0
SOLAR	1728	1892	0	0
Exchange with Mumbai	-2171	-2219	-1638	-1394
MSEDCL DEMAND MET	20557	20062	20090	18454
Load Shedding	0	0	0	0
MSEDCL DEMAND	20557	20062	20090	18454
TPCL GENERATION	682	694	957	568
AEML GENERATION	478	481	470	320
MUMBAI DEMAND	3331	3394	3065	2282
OTHER DISCOM DEMAND	441	450	472	333
STATE DEMAND MET	24329	23907	23627	21069
STATE DEMAND	24329	23907	23627	21069
Frequency (Hz)	50.00	50.00	50.00	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.2 Hz at 13:00 Hrs	49.73 Hz at 05:53 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 03/May/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.19	12.26	190	155
Unit 8	0.00	0.00	0	0
Unit 9	13.23	38.25	600	506
Unit 10	0.00	0.00	0	0
Total	17.42	50.52		
Bhusawal				
Unit 3	3.60	10.40	160	135
Unit 4	9.74	19.47	455	310
Unit 5	10.30	31.26	465	345
Total	23.64	61.14		
Parli				
Unit 6	5.58	15.68	250	170
Unit 7	0.00	6.51	0	0
Unit 8	4.87	14.19	224	152
Total	10.46	36.39		
Chandrapur				
Unit 3	3.29	10.41	150	100
Unit 4	0.00	4.38	0	0
Unit 5	0.00	3.16	0	0
Unit 6	8.51	25.94	375	310
Unit 7	7.92	24.87	378	284
Unit 8	10.49	31.16	462	408
Unit 9	10.34	31.45	460	407
Total	40.55	131.36		
Paras				
Unit 3	3.87	12.94	204	133
Unit 4	3.80	13.06	215	136
Total	7.67	26.00		
Khaparkheda				
Unit 1	2.96	8.78	135	115
Unit 2	3.16	9.30	137	115
Unit 3	4.07	11.69	185	140
Unit 4	4.29	12.08	189	149
Unit 5	11.24	12.26	490	405
Total	25.72	54.12		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	4.14	12.11	181	155
Unit 5	3.94	11.54	172	158
Total	8.08	23.64		
Uran				
All Units	6.28	18.96	285	230
Total	6.28	18.96		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				
Stage 1-2	4.60	12.92	555	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	14.70	22.12	1023	181
Stage 3	4.11	7.86	320	80
Total	23.41	42.91		
Hydro				
KDPH	0.73	2.23	31	31
VTRNA	1.15	3.47	61	0
TILLARI	0.00	0.23	0	0
BHIRA T.R.	0.14	0.29	40	0
SMLHY_PTN	1.77	5.24	88	64
GHATGHAR	0.00	0.00	0	0
Total	3.79	11.46		
Wind				
Total	12.81	35.68	0	0
Total	12.81	35.68		
CPP				
APML(Mus)	41.44	114.14	0	0
JSWEL(Mus)	19.03	58.76	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.08	75.39	0	0
SWPGPL-Mus	9.20	27.46	0	0
Dhariwal	5.36	16.14	256	183
IEPL	4.71	13.83	199	167
Other(Mus)	6.28	18.62	0	0
Total	111.09	324.35		
SOLAR				
Total	14.04	42.72	0	0
Total	14.04	42.72		
Tata				
Trombay 5	6.79	20.39	325	268
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.38	4.48	106	43
Trombay 7B	1.06	3.31	65	38
TATA Hydro	3.32	8.79	319	42
Trombay 8	3.57	10.70	194	131
Total	16.12	47.68		
AEML				
DTPS U-1&2	9.90	27.41	492	320
Total	9.90	27.41		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	133.55	383.16	MSPGCL Total	167.03	456.49
			MSPGCL Thml+Gas	139.83	402.12	Koyna 1,2 & 4 Total	19.30	35.05
			MSPGCL Hydro	27.20	54.37	State Total	330.99	934.32

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 03/May/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planne d	Trans missio n Constr aint					
1	5647	1324	277	7248	920	4726	0	0	8217	8333	-1768	19067	0	0	19067	2747	392	22206	50.00
2	5649	1244	277	7170	732	4740	0	0	8134	8208	-1628	18869	0	0	18869	2553	353	21775	49.99
3	5662	1174	279	7116	730	4740	0	0	7926	7844	-1497	18601	0	0	18601	2390	331	21323	49.98
4	5659	950	279	6888	565	4699	0	0	7950	8028	-1394	18454	0	0	18454	2282	333	21069	49.99
5	5662	966	280	6908	527	4761	0	0	8168	8346	-1276	18921	0	0	18921	2227	345	21494	49.96
6	5704	974	282	6960	422	4788	0	0	8706	8747	-1336	19204	0	0	19204	2257	376	21837	49.89
7	5657	974	285	6916	315	4837	0	82	8884	9252	-1327	19669	0	0	19669	2295	406	22370	49.97
8	5684	1430	271	7386	214	4830	0	381	8406	8695	-1551	19531	0	0	19531	2451	423	22405	50.00
9	5683	1242	268	7192	190	4777	0	861	9098	8988	-1840	19720	0	0	19720	2763	448	22931	49.95
10	5715	938	265	6918	117	4786	0	1333	9580	9728	-1970	20466	0	0	20466	3095	446	24007	49.99
11	5568	664	252	6484	86	4720	0	1728	10419	10151	-2171	20557	0	0	20557	3331	441	24329	50.00
12	5028	772	247	6046	90	4134	0	1920	10521	10524	-2299	19967	0	8	19967	3408	448	23823	49.94
13	5196	1096	242	6534	154	3999	0	1892	10058	10152	-2219	20062	0	1	20062	3394	450	23907	50.00
14	5460	434	230	6124	142	4522	0	1906	9725	9419	-2086	19572	0	0	19572	3262	456	23290	50.02
15	5453	568	230	6250	250	4376	0	1603	10276	9908	-2104	19814	0	2	19814	3331	470	23615	50.01
16	5561	622	231	6414	448	4399	0	1145	10425	10080	-2227	19792	0	2	19792	3390	468	23649	49.98
17	5534	500	236	6270	499	4628	0	824	10227	9805	-2269	19284	0	3	19284	3344	473	23101	49.98
18	5524	882	233	6640	795	4677	0	334	9482	9156	-2122	18993	0	4	18993	3234	487	22713	49.95
19	5554	1676	250	7480	874	4646	0	36	8743	8763	-1930	19381	0	0	19381	3085	488	22954	50.05
20	5616	2096	265	7976	780	4674	0	0	8479	8769	-1638	20090	0	0	20090	3065	472	23627	50.00
21	5661	1780	272	7714	1090	4715	0	0	8324	8213	-1623	19654	0	0	19654	2946	455	23055	50.00
22	5618	1598	275	7490	1068	4701	0	0	7978	8070	-1580	19295	0	0	19295	2853	454	22602	49.97
23	5574	1612	275	7462	926	4635	0	0	8307	8654	-1704	19555	0	0	19555	2819	417	22792	49.99
24	5480	1684	276	7440	874	4584	0	0	8603	8591	-1800	19275	0	0	19275	2855	415	22544	49.98
MUs	133.55	27.20	6.28	167.03	12.81	111.09	0.00	14.04	216.64	216.42	-43.36	467.79	0.00	0.02	467.79	69.38	10.25	547.42	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

1) ELR done at 132kv Akole SS due to 132kv BBLR-Sangamner line overload.2)LTS stage 1 operated due to overloading of 220kv Jejuri-Lonand line.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 03/May/2023

Position as on 6.30 Hrs of 04/May/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
IPP	Adani U-3	660	27/04/2023	22:35		Continued.	ZERO SCHEDULE	
FORCED OUTAGE								
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	30/05/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Ghatghar Unit-2	125	08/02/2023	07:02		Continued.	Stator Earth Fault	01/06/2023
MSPGCL	Nasik Unit 3	210	17/04/2023	21:27		Continued.	Boiler Tube Leakage	20/05/2023
MSPGCL	Uran Unit 6	108	20/04/2023	19:15		Continued.	No Schedule.	
MSPGCL	Koradi Unit 8	660	28/04/2023	01:51	04/05/2023	09:06	Boiler Tube Leakage	03/05/2023
MSPGCL	Koradi Unit-10	660	28/04/2023	17:02		Continued.	Boiler Tube Leakage	03/05/2023
IPP	Adani U-2	660	29/04/2023	08:21		Continued.	Zero Schedule.	
MSPGCL	Chandrapur Unit 5	500	01/05/2023	08:13	04/05/2023	16:47	Boiler Tube Leakage	04/05/2023
IPP	JSW (J) U4	300	01/05/2023	09:29		Continued.	NO SCHEDULE	
IPP	RPL(AMT) U-4	270	01/05/2023	15:30		Continued.	Coal Shortage	
MSPGCL	Chandrapur Unit 4	210	02/05/2023	05:17		Continued.	Boiler Tube Leakage	
MSPGCL	Parli Unit 7	250	02/05/2023	09:22		Continued.	heavy steam leakage at PRDS level	
MSPGCL	Khaparkheda Unit 2	210	04/05/2023	18:56	04/05/2023	22:26	DRUM LEVEL LOW	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 03/May/2023

Statement-VII

Position as on 6.30 Hrs of 04/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LR Outages/Trippings							
Pole-2 Non base AC filter Z3 (120 MVAR) @ Chandrapur HVDC	IntraState	01/05/2023	13:20	03/05/2023	17:12	EO	To attend the Level 2 Unbalance Protection Alaram
Pole-1 Non base AC filter Z4 (80 MVAR) @Chandrapur HVDC	IntraState	04/05/2023	10:24	04/05/2023	18:02	PO	To carry out DCRM & Timing of WA Z11 Q3 Breaker
Pole-1 Non base AC filter Z4 (80 MVAR) @Chandrapur HVDC	IntraState	04/05/2023	10:24	04/05/2023	18:02	PO	Both Pole will be in service with 1500 MW Capacity & Pole II Z4 will be in Service as per System requirement
Pole-1 Non base AC filter Z4 (80 MVAR) @Chandrapur HVDC	IntraState	04/05/2023	10:24	04/05/2023	18:02	PO	Both Pole will be in service with 1500 MW Capacity & Pole II Z4 will be in Service as per System requirement
400 KV TIEBAY Outages/Trippings							
TIE BAY (411) OF RPL CKT - 2 & AKOLA-1 CKT-2 @ AKOLA 2	IntraState	03/05/2023	14:13	03/05/2023	15:50	PO	DGA Test of Current Transformer
400 KV MAINBAY Outages/Trippings							
MAIN BAY - 404 OF 765/400kV 1500MVA ICT @ AKOLA 2	IntraState	03/05/2023	10:00	03/05/2023	12:18	PO	DGA Test of Current Transformer
Main Bay- 400/20 kV GT-2 and 400 kV Bus-1 at 400 kV Dhariwal (STU)	IntraState	04/05/2023	13:10		Continued.	PO	GT-2 (TRASFORMER) TRANSFER ON TBC BAY for for interconnection of CTU & STU buses on MAIN BUS-II for implementation of close bus connection & operation
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
CHANDRAPUR - BHADRAVATI CKT - 4	InterState	02/05/2023	08:49	03/05/2023	21:07	PO	Group Relay (Self-resetting) retrofitting works at GCR end. Line TLM Works.
LONIKAND I - TALEGAON (PGCIL)	InterState	03/05/2023	18:57	03/05/2023	21:41	EO	For shifting 400kV Lonikand-PGCIL Talegaon Line on 400kV TBC due to 29 A Isolator B Phase male female contact Hotspot (160 degree) attending work
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	03/04/2023	11:30			HT	H/T TO CONTROL LINE LOADING OF PUNE PG
KHADKA-AURANGABAD (WALUJ)	IntraState	03/05/2023	07:30	03/05/2023	11:58	PO	For strings replacement work
PARLI - KUMBHARGAON (NANDED) CKT - 1	IntraState	03/05/2023	14:28	03/05/2023	19:27	T	Tripped on distance protection
KHADKA - BABLESHWAR	IntraState	04/05/2023	07:18	04/05/2023	12:53	PO	for string replacement work
KORADI II - IEPL	IntraState	04/05/2023	09:03	04/05/2023	17:12	PO	Diagnostic testing of Line Current transformer Routine nut bolt tightening
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500MVA ICT 3 @ AKOLA	IntraState	25/04/2023	10:41			PO	For termination of power cable
400/220 KV 3X105 MVA ICT - 2 @ NAGOTHANE	IntraState	02/05/2023	19:17	03/05/2023	05:02	PO	PROVIDING ADDITIONAL RADIATOR BANK, FAN AND PUMP CONTROL SWITCH REPLACEMENT, NEUTRAL CONNECTION REPLACEMENT BY IPS TUBE.
400/220/33 KV 500 MVA ICT - 3 @ WALUJ	IntraState	03/05/2023	10:30	03/05/2023	21:12	PO	Internal inspection of ICT-III Yph Unit and allied work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/May/2023

Statement-VII

Position as on 6.30 Hrs of 04/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/33 KV 500 MVA ICT - 3 @ PARLI	IntraState	03/05/2023	14:28	03/05/2023	17:10	T	Busbar protection operated.
400/220/33 KV 315 MVA ICT - 2 @ PARLI	IntraState	03/05/2023	14:28	03/05/2023	19:30	T	19:30 lbb operated on 220kv girawali.
400/6.6 KV 60 MVA STATION TRANSFORMER-1 @ DHARIWAL (STU)	IntraState	04/05/2023	11:30		Continued.	PO	Outage proposal on 400/6.6 KV Station Transformer (ST-1, Bay no.3) for interconnection of CTU & STU buses on MAIN BUS-II for implementation of close bus connection & operation
400/220/33 KV 315 MVA ICT - 1 @ LONIKAND	IntraState	04/05/2023	16:59	04/05/2023	21:01	EO	Minimum- 165A, To attend Hot spot on Y phase LV bushing clamp nutbolt (220kV side)To attend Hot spot on Y phase LV bushing clamp nutbolt (220kV side)j
400 KV BUSBAR Outages/Trippings							
MAIN BUS - 2 @ DHARIWAL	IntraState	04/05/2023	11:45		Continued.	PO	Outage on MAIN BUS-II for interconnection of CTU & STU on MAIN BUS-II for implementation of close bus
400 KV BR Outages/Trippings							
BUS REACTOR (80 MVar) - 1 @ BABHALESHWAR	IntraState	03/05/2023	10:10	03/05/2023	16:56	PO	Faulty leakage PRV replacement
220 KV TIEBAY Outages/Trippings							
BUS SECTIONALIZER @ NANDED CITY	IntraState	04/05/2023	15:20	04/05/2023	18:10	EO	Emergency work of taking measurements of conductor, palm ,hardware by M/s. Esskay Electricals for new T/F augmentation work as hardware are received on dt. 29.04.23.
220 KV TBC Outages/Trippings							
BUS COUPLER @ MULUND	IntraState	04/05/2023	12:39			EO	1) CB Dew Point test of 220 KV Bus Coupler which is found very Low. 2) The 220 KV Bus Coupler is already in OFF condition. Permission is required to open Both isolators. 3) Due to Low value of dew point values, the breaker pole may burst, hence CB kept out of service and now same is proposed to be attended.
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTIONALIZER @ 220KV KANHAN S/S	IntraState	04/05/2023	08:18	04/05/2023	16:20	PO	Outage on 220kv half main bus section 1 for conversion of single jumper to twin jumper from 220kv main bus to 220kv bus isolator of 220kv TBC bay
MAIN BUS SECTION-2 @ NANDED CITY	IntraState	04/05/2023	15:20	04/05/2023	18:10	EO	Emergency work of taking measurements of conductor, palm ,hardware by M/s. Esskay Electricals for new T/F augmentation work as hardware are received on dt. 29.04.23.
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/May/2023

Statement-VII

Position as on 6.30 Hrs of 04/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WPCL-WARORA 2	IntraState	03/05/2023	02:27	03/05/2023	04:27	T	Tripped at wpcl end ar succedful at warora end warora=z1,b-e,5.042ka,11.57km ll=12km.
MALEGAON - KALWAN CKT-2	IntraState	03/05/2023	10:09	03/05/2023	15:22	PO	Attending hotspot at Loc no 43 Bph and tightening of other cut point nutbolts
TEMBHURNI - JEUR	IntraState	03/05/2023	12:15	03/05/2023	16:16	PO	Outage is required for Quarterly Maintenance
MAIN BUS @ TEMBHURNI	IntraState	03/05/2023	12:15	03/05/2023	16:10	PO	Outage is required for Quarterly Maintenance
220 KV GIRWALI (400 KV) -MURUD CKT	IntraState	03/05/2023	14:28	03/05/2023	16:27	T	LBB operated at 220kv giraoli.
220 KV PARLI (OLD GCR)-GIRWALI (400 KV) CKT 2	IntraState	03/05/2023	14:28	03/05/2023	16:31	T	Busbar a protection operated.
KALWA - COLOURCHEM	IntraState	03/05/2023	16:25	03/05/2023	16:41	T	Tripped at Kalwa end only
PALGHAR - PANCHALI TSS	IntraState	03/05/2023	23:49	04/05/2023	07:21	EO	For replacement of heavily rusted old Disc insulator string with porcelain long rod insulator at location no.24, 25 & 26.
PANDHARPUR - MALINAGAR	IntraState	04/05/2023	10:17	04/05/2023	20:04	PO	Outage is required for For changing /replacement of faulty string at Loc No. 82, Tap line portion 33, 35, 36, 41, 44, 65.
MAIN BUS - 2 @ BHOSARI 2	IntraState	04/05/2023	10:19	04/05/2023	14:01	PO	1) HYM work of 220KV Main Bus -2,220 Telco Line Bay and TF No.2 2) DT work :-a)CB CRM:-Telco line Bay ,TF No.2 b)CB Timing:- TF No.2 c)CB IR:-TF NO.2 d)CT IR:- Telco Line Bay ,TF No.2 e)TF NO.2 IR and PI
BUTIBORI 3 - WARDHA	IntraState	04/05/2023	12:01	04/05/2023	13:47	PO	N/B Tightening at vars locations & other allied work.
TROMBAY (M) - CHEMBUR CKT - 3	IntraState	04/05/2023	12:16	04/05/2023	18:06	PO	For anti rust painting of cross arm at highly prohibited area of BARC, HPCL
JEJURI - BARAMATI	IntraState	04/05/2023	12:55	04/05/2023	15:14	EO	Hotspot of 120 �C is observed on 29A Y-Ph isolator of 220kV Baramati Bay
NANDED CITY - GIS KONDHWA	IntraState	04/05/2023	13:26	04/05/2023	18:29	PO	Half Yearly Maint. work and Testing wokr
MIRAJ - MHAISHAL	IntraState	04/05/2023	15:09	04/05/2023	17:18	PO	Line isolator alignment and maintenance work
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 / 110 / 22kv 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
220/132 KV 100 MVA ICT 1 @ BELWANDI	IntraState	03/05/2023	10:40	03/05/2023	13:27	PO	For Attending Hot Spot on HV Bushin
220/132 KV 100 MVA ICT 2 @ BELWANDI	IntraState	03/05/2023	14:15	03/05/2023	16:35	PO	For Attending Hot Spot.
200 MVA 220/132 KV ICT 2	IntraState	03/05/2023	14:28	03/05/2023	16:36	T	LBB operated on 220kv girawali.
200 MVA 220/132 KV ICT 3	IntraState	03/05/2023	14:28	03/05/2023	16:40	T	LBB operated on 220kv girawali.
220/132 KV 200 MVA ICT 1	IntraState	03/05/2023	15:20	03/05/2023	18:22	T	DC cable repl.
220/132 KV 100 MVA ICT 2	IntraState	04/05/2023	00:03	04/05/2023	07:35	T	Differential protection operated
220/100 KV 100 MVA ICT 1 @ TAMBATI	IntraState	04/05/2023	07:33	04/05/2023	10:08	PO	Hot spot attending work
220/100 KV 100 MVA ICT 2 @ TAMBATI	IntraState	04/05/2023	10:52	04/05/2023	13:09	PO	Hot spot attending work
132 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/May/2023

Statement-VII

Position as on 6.30 Hrs of 04/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage