

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 03/Jun/2021 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	107.425	325.085	1) Gujrat	-1.106	4.106
2) Hydro	24.046	54.231	2) Madhya Pradesh	11.781	36.954
3) Gas	6.629	19.911	3) Chattisgarh	5.770	18.600
Total MSPGCL	138.100	399.227	4) Maharashtra	153.678	474.797
B) 1) APLM	30.263	91.038	5) Goa (Amona)	-1.347	-3.873
2) JSWEL	21.713	63.658	Total	168.776	530.584
3) VIPL	0.000	0.000	a) Mumbai Schedule	29.276	90.438
4) RPL(AMT)	25.594	85.970	b) Mumbai Drawl	26.284	80.260
5) SWPGPL	8.613	26.042	c) MSEDCL Bilateral *	55.815	169.329
6) Other IPP	9.211	27.945	Include PX	20.387	51.154
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	29.276	90.399
C) 1) TPCL Thermal	14.822	44.314	Include PX	17.231	54.384
2) TPCL Hydro	5.601	16.280	Standby	0.000	0.039
3) TPCL Gas	4.037	12.101	H) ENERGY CATERED (MUs)		
4) AEML Thermal	5.948	17.900	1) MSEDCL	391.458	1196.238
D) STATE			2) Mumbai Discoms	56.692	170.855
1) Thermal	223.589	681.952	TOTAL STATE	448.150	1367.093
(A1+C1+C4+(B1-B6))					
2) Hydro	29.647	70.511			
(A2+C2)					
3) Gas	10.666	32.012			
(A3+B7+C3)					
4) Wind	8.800	32.350			
6) SOLAR	6.672	19.684			
TOTAL STATE	279.374	836.509			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	4343	4526	4722	4425
MSPGCL Hydro	607	1209	1851	524
MSPGCL Gas	278	268	270	287
MSPGCL Total Generation	5228	6003	6843	5236
Central Sector Receipt	8318	7964	6015	6286
WIND	81	119	794	353
CPP / IPP Thermal	3984	3949	3957	3949
CPP / IPP Gas	0	0	0	0
SOLAR	861	584	3	0
Exchange with Mumbai	-1427	-1412	-880	-954
MSEDCL DEMAND MET	17046	17207	16732	14870
Load Shedding	0	0	0	0
MSEDCL DEMAND	17046	17207	16732	14870
TPCL GENERATION	1017	1087	1220	753
AEML GENERATION	249	250	252	251
MUMBAI DEMAND	2693	2749	2352	1958
STATE DEMAND MET	19738	19956	19084	16828
STATE DEMAND	19738	19956	19084	16828
Frequency (Hz)	50.03	49.97	49.82	49.87

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.14 Hz at 13.26 Hrs	49.63 Hz at 19.48 Hrs	49.96	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation, Maximum, Minimum for 03/Jun/2021

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	0.00	0	0
Unit 9	0.00	0.00	0	0
Unit 10	12.58	35.67	569	460
Total	12.58	35.67		
Bhusawal				
Unit 3	0.00	0.00	0	0
Unit 4	11.90	35.18	505	480
Unit 5	3.56	5.84	480	0
Total	15.46	41.03		
Parli				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	0.00	0	0
Total	0.00	0.00		
Chandrapur				
Unit 3	3.30	10.04	149	118
Unit 4	3.87	12.03	167	67
Unit 5	9.47	28.08	410	380
Unit 6	9.75	28.40	415	390
Unit 7	0.00	0.00	0	0
Unit 8	11.81	35.31	497	486
Unit 9	0.00	10.05	0	0
Total	38.19	123.90		
Paras				
Unit 3	5.00	15.76	226	180
Unit 4	5.65	17.22	251	161
Total	10.65	32.98		
Khaparkheda				
Unit 1	2.53	7.72	135	80
Unit 2	3.92	12.00	175	150
Unit 3	4.50	12.94	195	180
Unit 4	3.54	11.66	177	128
Unit 5	11.71	34.47	495	475
Total	26.19	78.79		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	4.35	12.72	199	129
Unit 5	0.00	0.00	0	0
Total	4.35	12.72		
Uran				
All Units	6.63	19.91	288	267
Total	6.63	19.91		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.29	1.04	26	0
Total	0.29	1.04		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	5.66	12.84	435	35
Stage 4	8.22	15.06	1000	0
Stage 3	2.88	6.28	240	0
Total	16.76	34.19		
Hydro				
KDPH	0.34	1.01	14	14
VTRNA	0.65	2.07	60	0
TILLARI	0.46	1.62	58	0
BHIRA T.R.	0.35	0.87	77	0
SMLHY_PTN	5.04	13.88	220	196
GHATGHAR	0.43	0.59	250	0
Total	7.28	20.04		
Wind				
Total	8.80	32.35	0	0
Total	8.80	32.35		
CPP				
APML(Mus)	30.26	91.04	0	0
JSWEL(Mus)	21.71	63.66	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.59	85.97	0	0
SWPGPL-Mus	8.61	26.04	0	0
Other(Mus)	9.21	27.94	0	0
Total	95.39	294.65		
SOLAR				
Total	6.67	19.68	0	0
Total	6.67	19.68		
Tata				
Trombay 5	9.52	28.45	450	297
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.52	7.54	117	102
Trombay 7B	1.52	4.56	67	62
Trombay 8	5.30	15.86	233	155
TATA Hydro	5.60	16.28	459	3
Total	24.46	72.70		
AEMIL				
DTPS U-1&2	5.95	17.90	252	200
Total	5.95	17.90		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	107.42	325.08	MSPGCL Total	138.10	399.23
			MSPGCL Thml+Gas	114.05	345.00	Koyna 1,2 & 4 Total	13.88	27.91
			MSPGCL Hydro	24.05	54.23	State Total	279.37	836.51

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 03/Jun/2021

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	4428	1260	288	5976	279	3993	0	0	6326	6252	-1136	15364	0	15364	2367	17731	49.96
2	4433	923	277	5633	349	3986	0	0	6337	6117	-926	15158	0	15158	2207	17366	50.00
3	4380	402	277	5059	397	3900	0	0	6716	6491	-940	14907	0	14907	2066	16973	49.89
4	4425	524	287	5236	353	3949	0	0	6234	6286	-954	14870	0	14870	1958	16828	49.87
5	4402	286	286	4974	506	3996	0	0	6785	6710	-871	15314	0	15314	1931	17246	49.97
6	4356	267	277	4900	499	3906	0	0	7493	7485	-1016	15774	0	15774	1914	17688	50.01
7	4383	527	277	5187	317	3952	0	33	7809	7924	-940	16474	0	16474	1890	18364	50.01
8	4335	361	286	4982	261	4004	0	209	8116	8026	-889	16593	0	16593	1982	18575	49.96
9	4358	991	273	5622	144	4018	0	427	7635	7990	-1082	17119	0	17119	2208	19327	49.95
10	4352	1444	272	6068	76	4021	0	656	7626	7632	-1284	17169	0	17169	2456	19625	49.97
11	4332	818	269	5419	87	4014	0	760	8178	7683	-1384	16579	0	16579	2640	19219	50.03
12	4343	607	278	5228	81	3984	0	861	8446	8318	-1427	17046	0	17046	2693	19738	50.03
13	4271	435	267	4973	300	3868	0	918	8709	8317	-1372	17004	0	17004	2702	19706	49.97
14	4263	375	268	4906	166	3856	0	954	8481	8170	-1372	16680	0	16680	2651	19331	50.04
15	4451	991	276	5718	162	3918	0	702	8156	8096	-1440	17156	0	17156	2721	19877	49.95
16	4526	1209	268	6003	119	3949	0	584	8114	7964	-1412	17207	0	17207	2749	19956	49.97
17	4601	1151	268	6020	390	3945	0	345	7584	7584	-1260	17024	0	17024	2646	19670	50.02
18	4514	782	280	5576	784	3889	0	173	7154	6699	-1001	16120	0	16120	2483	18603	49.96
19	4595	1102	271	5968	745	3910	0	47	6218	6302	-879	16093	0	16093	2356	18449	49.95
20	4722	1851	270	6843	794	3957	0	3	5757	6015	-880	16732	0	16732	2352	19084	49.82
21	4855	1879	271	7005	676	4073	0	0	5709	5475	-967	16262	0	16262	2421	18683	49.96
22	4844	1638	284	6766	642	4106	0	0	5711	5248	-863	15899	0	15899	2374	18273	49.86
23	4733	2031	285	7049	378	4084	0	0	5739	5996	-937	16570	0	16570	2419	18989	49.93
24	4523	2192	274	6989	295	4114	0	0	5829	5996	-1052	16342	0	16342	2506	18848	49.96
MUs	107.42	24.05	6.63	138.10	8.80	95.39	0.00	6.67	170.86	168.78	-26.28	391.46	0.00	391.46	56.69	448.15	49.96

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 03/Jun/2021

Position as on 6.30 Hrs of 04/Jun/2021

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna Unit 6	80	22/04/2021	12.00		Continued.	UGC Oil Cooler Leakage.(Converted to Capital Overhaul from 08.00Hrs DT.23-4-2021)	25/06/2021
AEML	AEML Unit 1	250	19/05/2021	09.52		Continued.	HP turbine replacement.	
FORCED OUTAGE								
IPP	SWPGPL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
MSPGCL	Nasik Unit 3	210	03/12/2020	06.45		Continued.	PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 21-01-2021).	
MSPGCL	Chandrapur Unit 7	500	20/02/2021	23.43		Continued.	Generator Earth Fault.	
MSPGCL	Koradi Unit 6	210	27/04/2021	19.59		Continued.	Zero Schedule.	
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Bhusawal Unit 3	210	04/05/2021	20.00		Continued.	Zero Schedule.	
MSPGCL	Parli Unit 6	250	04/05/2021	20.00		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Parli Unit 7	250	05/05/2021	19.00		Continued.	Zero Schedule.	
MSPGCL	Parli Unit 8	250	06/05/2021	19.45		Continued.	Zero Schedule	
IPP	Adani U-4	660	16/05/2021	10.01		Continued.	Zero Schedule.	
IPP	Adani U-1	660	16/05/2021	17.57		Continued.	Zero Schedule By MSEDCL.	
IPP	Adani U-5	660	17/05/2021	12.05		Continued.	Zero schedule.	
MSPGCL	Nasik Unit 5	210	17/05/2021	12.50		Continued.	Zero schedule.	
MSPGCL	Uran Unit 6	108	17/05/2021	22.59		Continued.	Gas shortage.	
MSPGCL	Koradi Unit-8	660	25/05/2021	03.52		Continued.	Boiler Tube Leakage	
MSPGCL	Koradi Unit 9	660	31/05/2021	21.59		Continued.	Boiler Tube Leakage	
MSPGCL	Bhusawal Unit 5	500	01/06/2021	05.21	03/06/2021	13.42	Boiler Tube Leakage	
MSPGCL	Chandrapur Unit 9	500	01/06/2021	23.57		Continued.	Boiler Validity Renevoation	
IPP	RPL(AMT) U-5	270	02/06/2021	14.29		Continued.	Bottom ash problem	
MSPGCL	Chandrapur Unit 4	210	03/06/2021	23.20		Continued.	Air heater problem	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/Jun/2021

Statement-VII

Position as on 6.30 Hrs of 04/Jun/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403
Lamboti - Solapur (PG)	InterState	02/06/2021	21.50	03/06/2021	13.16	T	Distance Protection
Babhleshwar - RIPL(Nashik)	IntraState	18/03/2021	15.48		Continued.	PO	Hot spot attending.
Karad - Jaigad - II	IntraState	02/06/2021	22.13	03/06/2021	10.32	T	Distance Protection
Karad-Jaigad - I	IntraState	02/06/2021	22.13	03/06/2021	10.23	T	Distance Protection
Girwali - Lonikand 1	IntraState	03/06/2021	11.29	03/06/2021	18.03	PO	Half yearly maintenance work
karad -kolhapur-I	IntraState	03/06/2021	11.51	03/06/2021	13.42	PO	Problem with the Isolator Jaws
Koradi-Bhusawal	IntraState	03/06/2021	12.35	03/06/2021	13.47	T	Distance Protection
karad -kolhapur-II	IntraState	03/06/2021	21.03	04/06/2021	09.18	HT	Over Voltage
Lonikand I - Koyna stage-IV	IntraState	04/06/2021	08.44	04/06/2021	17.27	PO	PID Faulty string replacement work.
400 KV ICT Outages/Trippings							
400/220kv 315 MVA ICT I @ KOLHAPUR-III (TALANDGE)	IntraState	10/08/2020	09.58		Continued.	PO	Replacement of existing 315 MVA ICT by 3*167 MVA ICT.(FTC DT 16/08/2021 At 14.42)
400/220kv 315MVA ICT 2 @ Chandrapur GCR	IntraState	03/06/2021	09.30		Continued.	PO	Testing Work
400/220/33 Kv 315 MVA ICT-3 @Padghe	IntraState	03/06/2021	10.29	03/06/2021	15.18	PO	Pre Monsoon Maintenance work
400/220/33 Kv 315 Mva Ict 1 @Parali (Girwali)	IntraState	03/06/2021	10.57	03/06/2021	15.36	PO	Pre Monsoon Maintenance work
400/220/33kv 315MVA ICT-I @Lonikand	IntraState	03/06/2021	18.12	03/06/2021	21.55	PO	DC Leakage
400/220/33 Kv 315 Mva Ict- 2 @Kharghar	IntraState	04/06/2021	10.22	04/06/2021	14.40	PO	Routine Maintenance Work
400/220/33kv, 500 Mva Ict-2 @Khaparkheda	IntraState	04/06/2021	11.27	04/06/2021	16.50	EO	Attending oil leakage from neutral bushing of R phase unit.
400/220 Kv 500 MVA ICT II @Lamboti	IntraState	04/06/2021	22.06		Continued.	T	PRV
220 KV LINE Outages/Trippings							
Mudshingi Chikodi	InterState	24/09/2019	17.12		Continued.	PO	No Schedule(Charge from Mudshingi end only)
Talandage - Chikodi	InterState	01/10/2019	17.10		Continued.	PO	No Schedule(Close at Chikodi end only)
Karad -Mudshingi Ckt- IV	IntraState	02/06/2021	23.04	03/06/2021	00.48	EO	Sparking at Loc no.174 R-ph string replacement work.
Eklahare (Gcr)(Nashik)- Ghatghar	IntraState	03/06/2021	10.30	03/06/2021	11.59	EO	For removing Metal sheet stuck
Dondaicha(220)-Amalner(220)	IntraState	03/06/2021	12.44	03/06/2021	19.44	T	Distance Protection
Sawantwadi-Bidri	IntraState	03/06/2021	15.56	03/06/2021	16.23	T	Distance Protection
Talandage - Sawantwadi I	IntraState	03/06/2021	16.10	03/06/2021	17.08	T	Distance Protection
Satana-Gangapur	IntraState	03/06/2021	16.50	03/06/2021	18.38	T	Distance Protection
Satana-Gangapur	IntraState	03/06/2021	16.52	03/06/2021	18.35	T	Distance Protection
Valve-Jamde	IntraState	03/06/2021	18.11	03/06/2021	18.36	T	Distance Protection
Gangapur-Valve	IntraState	03/06/2021	18.11	03/06/2021	19.02	T	Distance Protection
Ghatghar - Jindal	IntraState	03/06/2021	18.35	03/06/2021	19.55	T	Distance Protection
Eklahare (Gcr)(Nashik)- Ghatghar	IntraState	03/06/2021	18.45	03/06/2021	20.48	T	Distance Protection
Kharghar-Sonkhar	IntraState	04/06/2021	06.54	04/06/2021	08.31	PO	Removing Bird nest at Loc. No. 686 & Emergency Tree Cutting at Loc. No. 683 to 684 and other R&M work.
Koradi-Khaperkheda	IntraState	04/06/2021	09.37	04/06/2021	15.59	PO	Replacement of flashover string at various location.
Apta - Taloja	IntraState	04/06/2021	09.58	04/06/2021	14.09	EO	To attend Hot Spot
Parli 2 (Girwali)- Parbhani	IntraState	04/06/2021	10.56	04/06/2021	14.28	PO	R PH CT leakage attending work.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Tripping for 03/Jun/2021

Statement-VII

Position as on 6.30 Hrs of 04/Jun/2021

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Vita - Ghatnandre	IntraState	04/06/2021	11.00	04/06/2021	17.00	PO	Line Maintenance work
Abhijeet-Wardha-I	IntraState	04/06/2021	11.10	04/06/2021	18.08	PO	Replacement of flashover string
Dondaicha(220)-Amalner(220)	IntraState	04/06/2021	11.19	04/06/2021	16.43	T	Distance Protection
Vasai Kamba	IntraState	04/06/2021	11.55		Continued.	T	Distance Protection
Nalasopara-Boisar	IntraState	04/06/2021	12.05	04/06/2021	13.27	EO	Replacement of de-capped pilot insulator at loc. No. 187, and replacement of PID faulty insulator string at loc. No. 189, 196, 173.
Kandalgaon - Koyna (Pophali)	IntraState	04/06/2021	13.30	04/06/2021	14.15	T	Distance Protection
Chandrapur(MIDC)-Ballarshah II	IntraState	04/06/2021	13.45	04/06/2021	15.47	T	Distance Protection
Chandrapur GCR - Warora - I	IntraState	04/06/2021	13.47	04/06/2021	16.18	T	R PH jump open from CT stude line side at Warora end.
Apta - Hoc	IntraState	04/06/2021	14.38	04/06/2021	20.15	PO	Relay Testing Work.
Kandalgaon - Bhira	IntraState	04/06/2021	14.50	04/06/2021	18.15	EO	To attend Hot Spot
Dhule - Dondaicha Ckt	IntraState	04/06/2021	17.01	04/06/2021	20.11	T	Distance Protection
Dondaicha- Shahada	IntraState	04/06/2021	17.01	04/06/2021	17.39	T	220 KV LBB operated.
Jamde-Dondaicha 1	IntraState	04/06/2021	17.01	04/06/2021	17.43	T	220 KV LBB operated.
Jamde-Dondaicha 2	IntraState	04/06/2021	17.01	04/06/2021	17.43	T	220 KV LBB operated.
Dondaicha(220)-Amalner(220)	IntraState	04/06/2021	17.01	04/06/2021	17.32	T	220 KV LBB operated.
220 KV ICT Outages/Tripping							
220/132 KV 150MVA ICT I @ Boisar	IntraState	17/05/2021	11.19		Continued.	T	ICT Failed due to internal fault.
220/132 Kv 100 Mva Emco Ict @Shahada	IntraState	03/06/2021	07.05	03/06/2021	09.15	PO	Gantry String replacement work
Salsette : 220 / 110 / 22 250 MVA ICT 2	IntraState	03/06/2021	08.48	03/06/2021	12.16	PO	work in vicinity of cable sealing
220/132 KV 100MVA ICT-I @ Bhokar	IntraState	03/06/2021	14.00	03/06/2021	15.48	PO	Pre Monsoon Maintenance work
220/100 Kv 200 MVA ICT-II @Trombay	IntraState	03/06/2021	18.13	03/06/2021	20.05	PO	Attending Oil Leakage
220/132 kv 100MVA ICT @ Bhandara	IntraState	04/06/2021	08.31	04/06/2021	17.00	PO	Repairing and testing of healthiness of nitrogen (N2) injection fire prevention and protection system.
220/132 Kv 200 Mva Emco Ict 2 @Ambazari	IntraState	04/06/2021	08.54	04/06/2021	12.05	PO	Pre-monsoon maintenance work.
220/132kv 200MVA ICT-III @ Nanded	IntraState	04/06/2021	14.27	04/06/2021	18.05	PO	Pre-monsoon maintenance work.
220/132 KV 100MVA ICT-II @ Bhokar	IntraState	04/06/2021	14.50	04/06/2021	16.20	PO	Pre-monsoon maintenance work.
220/132 Kv 100 Mva Emco Ict 2 @Dondaicha	IntraState	04/06/2021	17.01	04/06/2021	17.40	T	220 KV LBB operated.
220/132 Kv 100 Mva Cgl Ict 1 @Dondaicha	IntraState	04/06/2021	17.01	04/06/2021	17.44	T	220 KV LBB operated.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage