

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 03/Jul/2024 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	127.776	378.122	1) Gujrat	4.117	11.420
2) Hydro	8.659	21.885	2) Madhya Pradesh	2.921	5.541
3) Gas	6.622	19.645	3) Chattisgarh	1.150	5.210
Total MSPGCL	143.057	419.652	4) Maharashtra	150.403	439.166
B) 1) APLM	56.959	159.299	5) Goa (Amona)	-2.054	-6.759
2) JSWEL	20.102	57.460	Total	156.537	454.578
3) VIPL	0.000	0.000	a) Mumbai Schedule	42.005	124.559
4) RPL(AMT)	23.963	73.620	b) Mumbai Drawl	44.466	134.398
5) SWPGPL	11.751	34.711	c) MSEDCL Bilateral *	104.493	304.823
6) Other IPP	12.029	35.524	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	42.005	124.559
C) 1) TPCL Thermal	12.415	35.339	Include PX	0.000	0.000
2) TPCL Hydro	4.896	13.756	Standby	0.000	0.000
3) TPCL Gas	4.078	12.352	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.687	27.903	1) MSEDCL	443.254	1288.801
D) STATE			2) Mumbai Discoms	76.543	223.747
1) Thermal	275.682	801.978	3) Other Discoms	11.482	33.759
(A1+C1+C4+(B1-B6))			TOTAL STATE	531.279	1546.307
2) Hydro	13.555	35.641			
(A2+C2)					
3) Gas	10.700	31.997			
(A3+B7+C3)					
4) Wind	57.782	179.704			
6) SOLAR	17.022	42.410			
TOTAL STATE	374.741	1091.730			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 21 Hrs	D. Night Minimum at 2 Hrs
MSPGCL Thermal	5216	5204	5770	5305
MSPGCL Hydro	228	94	1496	199
MSPGCL Gas	269	270	301	273
MSPGCL Total Generation	5713	5568	7567	5777
Central Sector Receipt	7141	6787	6283	5849
WIND	2390	2888	2344	2363
CPP / IPP Thermal	4709	4631	6358	4775
CPP / IPP Gas	0	0	0	0
SOLAR	1671	1146	0	0
Exchange with Mumbai	-2180	-2126	-1672	-1577
MSEDCL DEMAND MET	18919	18390	20362	16772
Load Shedding	0	0	0	0
MSEDCL DEMAND	18919	18390	20362	16772
TPCL GENERATION	804	1023	1122	760
AEML GENERATION	455	503	500	363
MUMBAI DEMAND	3439	3652	3294	2700
OTHER DISCOM DEMAND	525	504	518	415
STATE DEMAND MET	22883	22546	24174	19887
STATE DEMAND	22883	22546	24174	19887
Frequency (Hz)	49.98	49.99	50.01	49.88

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.2 Hz at 13.06 Hrs	49.74 Hz at 01.52 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 03/Jul/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.85	11.20	184	133
Unit 8	11.78	34.26	558	370
Unit 9	11.53	34.29	590	364
Unit 10	0.00	0.00	0	0
Total	27.16	79.76		
Bhusawal				
Unit 3	3.27	9.56	160	115
Unit 4	0.00	0.00	0	0
Unit 5	9.64	27.50	485	295
Total	12.90	37.06		
Parli				
Unit 6	4.04	11.24	245	144
Unit 7	4.01	11.34	241	137
Unit 8	4.00	11.27	224	143
Total	12.06	33.84		
Chandrapur				
Unit 3	0.00	2.42	0	0
Unit 4	3.26	9.77	148	127
Unit 5	7.95	22.83	405	275
Unit 6	7.33	21.57	370	270
Unit 7	6.42	22.01	461	0
Unit 8	9.02	26.64	425	276
Unit 9	9.10	28.29	471	281
Total	43.07	133.54		
Paras				
Unit 3	0.00	0.00	0	0
Unit 4	4.65	13.89	228	144
Total	4.65	13.89		
Khaparkheda				
Unit 1	2.88	8.25	140	100
Unit 2	4.07	9.70	210	119
Unit 3	3.56	10.14	172	125
Unit 4	0.00	2.28	0	0
Unit 5	10.28	29.58	495	290
Total	20.78	59.95		
Nasik				
Unit 3	3.46	7.93	165	129
Unit 4	3.70	10.09	180	127
Unit 5	0.00	2.06	0	0
Total	7.16	20.09		
Uran				
All Units	6.62	19.64	359	263
Total	6.62	19.64		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				
Stage 1-2	1.48	5.02	320	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	2.37	4.43	748	0
Stage 3	1.15	2.86	240	0
Total	5.00	12.31		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.28	0.76	61	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.24	0.86	40	0
SMLHY_PTN	2.48	7.30	108	94
GHATGHAR	0.67	0.67	125	0
Total	3.66	9.58		
Wind				
Total	57.78	179.70	0	0
Total	57.78	179.70		
CPP				
APML(Mus)	56.96	159.30	0	0
JSWEL(Mus)	20.10	57.46	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	23.96	73.62	0	0
SWPGPL-Mus	11.75	34.71	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.17	15.38	268	170
Other(Mus)	1.96	5.64	0	0
JPL	4.89	14.51	277	182
Total	124.80	360.61		
SOLAR				
Total	17.02	42.41	0	0
Total	17.02	42.41		
Tata				
Trombay 5	7.95	23.10	424	236
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.55	7.73	108	88
Trombay 7B	1.53	4.62	64	59
TATA Hydro	4.90	13.76	367	91
Trombay 8	4.47	12.24	231	133
Total	21.39	61.45		
AEML				
DTPS U-1&2	10.69	27.90	503	317
Total	10.69	27.90		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	127.78	378.12	MSPGCL Total	143.06	419.65
			MSPGCL Thml+Gas	134.40	397.77	Koyna 1,2 & 4 Total	3.85	9.45
			MSPGCL Hydro	8.66	21.88	State Total	374.74	1091.73

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 03/Jul/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5570	145	272	5987	2481	5169	0	0	6338	5877	-1636	17437	0	0	17437	2949	442	20827	49.96
2	5305	199	273	5777	2363	4775	0	0	6364	5849	-1577	16772	0	0	16772	2700	415	19887	49.88
3	5424	255	274	5953	2270	4830	0	0	6004	5903	-1449	17127	0	0	17127	2500	380	20007	49.98
4	5493	156	274	5923	2250	5170	0	0	6064	5584	-1431	17110	0	0	17110	2408	386	19904	50.01
5	5561	150	274	5985	2221	5172	0	0	6240	5806	-1404	17393	0	0	17393	2383	387	20163	49.99
6	5823	150	275	6248	2035	5647	0	0	6539	6222	-1334	18382	0	0	18382	2458	436	21276	49.92
7	6053	318	272	6643	2025	5994	0	133	6523	6632	-1383	19575	0	0	19575	2569	469	22613	49.98
8	5845	269	273	6387	1983	5972	0	502	6871	6622	-1735	19243	0	0	19243	2758	488	22489	49.99
9	5564	227	277	6068	2287	5334	0	1025	7370	6858	-2037	19033	0	0	19033	3101	502	22636	50.03
10	5216	228	269	5713	2390	4709	0	1671	7700	7141	-2180	18919	0	0	18919	3439	525	22883	49.98
11	4683	158	263	5104	2537	4509	0	2078	7869	7444	-2504	18666	0	0	18666	3674	502	22842	49.96
12	4435	106	268	4809	2660	4224	0	2165	7957	7484	-2377	18467	0	0	18467	3798	498	22763	49.95
13	4420	106	263	4789	2714	4025	0	2070	7386	6934	-2293	17756	0	0	17756	3750	483	21989	50.02
14	4424	101	264	4789	2802	4267	0	2107	6727	6280	-2240	17527	0	0	17527	3669	478	21674	50.06
15	4450	99	267	4816	2785	4214	0	1885	7410	7114	-2295	18039	0	0	18039	3711	479	22230	50.01
16	4536	98	269	4903	2796	4113	0	1581	7562	7466	-2266	18091	0	0	18091	3736	502	22329	50.02
17	5204	94	270	5568	2888	4631	0	1146	7237	6787	-2126	18390	0	0	18390	3652	504	22546	49.99
18	5584	147	272	6003	2729	4838	0	544	7177	6889	-2027	18446	0	0	18446	3542	530	22518	49.98
19	5887	494	273	6654	2547	5594	0	115	6947	6502	-1915	18951	0	0	18951	3421	546	22918	49.99
20	5967	1273	273	7513	2313	6217	0	0	6606	6537	-1786	20272	0	0	20272	3365	522	24159	49.92
21	5770	1496	301	7567	2344	6358	0	0	6354	6283	-1672	20362	0	0	20362	3294	518	24174	50.01
22	5586	1079	359	7024	2173	6372	0	0	6342	6028	-1587	19498	0	0	19498	3224	512	23234	50.01
23	5554	825	273	6652	2137	6335	0	0	6364	6059	-1609	19078	0	0	19078	3213	497	22787	49.99
24	5422	486	274	6182	2052	6336	0	0	6502	6236	-1603	18720	0	0	18720	3228	483	22431	50.04
MUs	127.78	8.66	6.62	143.06	57.78	124.80	0.00	17.02	164.45	156.54	-44.47	443.25	0.00	0.00	443.25	76.54	11.48	531.28	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 03/Jul/2024

Position as on 6.30 Hrs of 04/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Koyna Unit 2	70	15/06/2024	07:10		Continued.	Govrner renovation	10/07/2024
MSPGCL	Bhusawal Unit 4	500	16/06/2024	00:00		Continued.	Annual Overhaul	06/07/2024
MSPGCL	Paras Unit 3	250	30/06/2024	22:35		Continued.	Annual Overhaul	14/08/2024
MSPGCL	Khaparkheda Unit 4	210	01/07/2024	17:16		Continued.	Boiler Steaming Validity Extension.	05/07/2024
MSPGCL	Koyna Unit 5	80	02/07/2024	11:00		Continued.	Governer Replacement.	27/07/2024
Total Capacity MSPGCL		1110						
IPP								
IPP	RPL(AMT) U-1	270	01/07/2024	07:00		Continued.	Annual Overhaul	01/08/2024
Total Capacity IPP		270						
Total Capacity PLANNED OUTAGE		1380						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
MSPGCL	Koradi Unit-10	660	28/06/2024	00:54		Continued.	Boiler Tube Leakage	03/07/2024
MSPGCL	Chandrapur Unit 3	210	01/07/2024	19.34	04/07/2024	08:44	Boiler Tube Leakage	04/07/2024
MSPGCL	Koyna STG-IV Unit-4	250	03/07/2024	19:30	03/07/2024	20:30	Synchronization problem	
MSPGCL	Chandrapur Unit 7	500	03/07/2024	20:35		Continued.	GTR Y PHASE OIL FILTRATION WORK	06/07/2024
Total Capacity MSPGCL		1865						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/11/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		2185						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	17/06/2024	21:44		Continued.	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 6	108	26/06/2024	22:30	03/07/2024	20:33	No Schedule from MSEDCL.	
MSPGCL	Uran Unit 6	108	03/07/2024	21:58		Continued.	No schedule from MSEDCL.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 03/Jul/2024

Position as on 6.30 Hrs of 04/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity MSPGCL		324						
IPP								
IPP	JSW (J) U2	300	01/07/2024	01:12		Continued.	Non availability of load schedule	
Total Capacity IPP		300						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		624						
UNIT OUT ON TOLLING *								
MSPGCL								
MSPGCL	Nasik Unit 5	210	01/07/2024	16:56		Continued.	In Case IV Tolling.	
Total Capacity MSPGCL		210						
Total Capacity UNIT OUT ON TOLLING *		210						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 04/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV MAINBAY Outages/Trippings							
MAIN BAY (701) OF ICT @ TIRORA	IntraState	03/07/2024	09:19	03/07/2024	19:16	PO	Bay equipment maintenance work
765 KV LINE Outages/Trippings							
AKOLA II - EKTUNI CKT - 2	IntraState	03/07/2024	09:58	03/07/2024	17:33	T	PRD operated in B-phase Line Reactor at Ektuni SS
400 KV LINE Outages/Trippings							
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
BABHALESHWAR - PADGHE CKT-1	IntraState	11/04/2024	01:34		Continued.	EO	Attending redhot at: 1. CT Y phase 164 degrees and 2.29B R phase isolator male and female contact of 178 degrees.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2024	17:27			T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	23/06/2024	19:11			HT	H/T For load Management.
KHADKA-AURANGABAD (WALUJ)	IntraState	30/06/2024	13:38	03/07/2024	10:17	HT	For System Overvoltage
KHARGHAR - TALEGAON (PG)	IntraState	04/07/2024	00:55	04/07/2024	06:18	HT	Emergency outage for attending hotspot at Talegaon End
220 KV TAPTITANDA WALUJ	IntraState	04/07/2024	05:47			T	Busbar Operated
220 KV JALNA - TAPTITANDA (400 KV) CKT - 1	IntraState	04/07/2024	05:48			T	Busbar Operated
220 KV THAPTITANDA - NAGEWADI CKT - I	IntraState	04/07/2024	05:51			T	Busbar Operated
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	IntraState	04/07/2024	23:07		Continued.	EO	Broken conductor strands at Loc.44-45
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220/33 KV 500MVA ICT - 1 @ LONIKAND 2	IntraState	05/04/2024	22:18		Continued.	EO	1.For attending hot spot-on Yph CB LV side (Temp 87.4 degree celsius) 2.For attending hot spot-on Bph CT LV side (Temp 73 degree celsius)
400/220/33 KV 500MVA ICT - 2 @ KORADI 2	IntraState	16/04/2024	10:39		Continued.	EO	"1) NDR alarm appeared on ICT-II, 33kV side voltage increased above nominal value, LA is suspected to be faulty. Hence, IR measurement of LA needs to be carried out."
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/06/2024	00:07			HT	H/T LV side only.
400/11kv STN-4A @ DEEPNAGAR	IntraState	26/06/2024	11:13			PO	For E/M for checking, cleaning and oil filtration work at MSPGCL End.
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	IntraState	03/07/2024	08:53	03/07/2024	18:50	PO	Test Charge of RRS Scheme for ICT I
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	IntraState	03/07/2024	08:54	03/07/2024	18:50	PO	Test Charge of RRS Scheme for ICT I
400/220/33 KV 500MVA ICT - 1 @ DEEPNAGAR	IntraState	03/07/2024	12:39	03/07/2024	17:10	T	Bucholz Protection
400/220KV 500 MVA ICT - 1 @ VIKHROLI GIS	IntraState	03/07/2024	23:09	04/07/2024	06:45	HT	H/T due to outage on 400kv Kharghar-talegaon PG.
400/220kv 500MVA ICT-1 @ TAPTITANDA	IntraState	04/07/2024	05:40			T	Busbar Operated
400/220kv 500MVA ICT-2 @ TAPTITANDA	IntraState	04/07/2024	05:53			T	Busbar Operated

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 04/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
NTT - KALWA	IntraState	05/06/2024	00:20	04/07/2024	03:37	PO	For carrying out the cable end termination work at Gigaplex for work of GIS s/stn of M/s Gigaplex s/stn (PGD) and opportunity outage for cable cutting work for work of 220kV GIS S/tn M/s NTT Global DC NAV2 Pvt Ltd.
TOPWORTH - KHANDESHWAR	IntraState	15/06/2024	14:24			PO	Making LILO of 220kV Khandeshwar - Topwarth line & 220kV Khandeshwar Panvel TSS line and commissioning of 220/33kV Timber Market GIS, Panvel
PANVEL TSS - KHANDESHWAR	IntraState	15/06/2024	14:30			PO	Making LILO of 220kV Khandeashwar Topwarth line & 220kV Khandeshwar - Panvel TSS line and commissioing of 220/33kV Timber Market GIS, Panvel
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
KARAD - KADEGAON	IntraState	02/07/2024	09:09			PO	For Relay Retrofitting & Relay rewring work.
WALCHANDNAGAR-LONI DEOKAR	IntraState	02/07/2024	11:45	03/07/2024	00:15	PO	For replacement of Distance relay of 220KV Lonideokar bay at 220kv Walchandnagar sstn .
ALEPHATA-PARGAON(KATHAPUR)	IntraState	02/07/2024	14:56			HT	For controlling loading of Kharghar - Talegaon PG.
PANDHARPUR - KHANAPUR	IntraState	03/07/2024	08:40	03/07/2024	11:14	PO	Disc Insulator String Replacement Work by Long Rod (Work under scheme)
220 KV GRACE METERING BAY	IntraState	03/07/2024	10:00	03/07/2024	13:40	PO	Diagnostic testing work.
GANGAPUR-VALVE	IntraState	03/07/2024	11:03	03/07/2024	17:28	PO	R & Y Phase LA Replacement work & Diagnostic testing work.
KALMESHWAR-KALMESHWAR RLY TSS 2	IntraState	03/07/2024	11:12	03/07/2024	16:19	PO	At Railway TSS SSTN end for Erection of 220kV CT & PT for ABT metering work.
FLAGSHIP-CHINCHWAD	IntraState	03/07/2024	11:15	03/07/2024	16:21	PO	For Conversion Of SSN To DSN H/W Work of RYB Phase at LOC No. 11 due to road crossing.
220 KV PADEGAON -WALUJ CKT II	IntraState	03/07/2024	12:05	03/07/2024	14:44	EO	Attending Hotspot
TALANDAGE - FIVE STAR MIDC 1	IntraState	03/07/2024	14:15	03/07/2024	15:17	EO	for attending hotspot

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 03/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 04/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	03/07/2024	20:15	04/07/2024	03:18	PO	Removing of temporary bunching of 220KV AKP Nashik & 220KV NTT (Estella) Bapgaon line on loc no. 398. And making LILO for 220 KV M/s. Gigaplex S/Stn (PDG).
NTT - BAPGAON	IntraState	03/07/2024	20:15	04/07/2024	03:37	PO	Removing of temporary bunching of 220KV AKP Nashik & 220KV NTT (Estella) Bapgaon line on loc no. 398. And making LILO for 220 KV M/s. Gigaplex S/Stn (PDG).
MAIN BUS SECTION - 1 @ PEDAMBE	IntraState	04/07/2024	05:55			PO	LAYING OF OFC CABLE FROM UNIT 9 AND 10 GANTRY OF PEDAMBE S/S TO 220 KV EHV TOWER NO. 1 OF UNIT 9 AND 10.
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	04/07/2024	06:32			PO	For bunching of AKP-Nashik Line on Bapgaon-Ghatghar line at Loc. No. 334 for 2nd source to Bapgaon s/stn.
GHATGHAR - BAPGAON	IntraState	04/07/2024	06:36			PO	For height raising & shifting of line on 05 nos. Monopoles in b/w existing loc. No. 330-333 due to infringement of Vadodara-Mumbai Expressway SPUR.
BOISAR II - BOISAR (PG) CKT - 3	IntraState	04/07/2024	07:07			PO	Extension of CT, PT connections with new LTS Panel under LTS / SPS scheme work of Mumbai Source Lines.
KANDALGAON - PIRANGUT	IntraState	04/07/2024	07:11			PO	For double jumpering work for attending hot spots & SSN to DSN replacement at Loc. No. 118.
220 KV ICT Outages/Trippings							
220/33kv 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	IntraState	21/06/2024	12:50			PO	Augmentation of 100 MVA ICT-02 with 200 MVA ICT
220/132KV 150MVA ICT - 1 @ MALINAGAR	IntraState	03/07/2024	10:45	03/07/2024	13:32	PO	Outage is required for Quarterly Maintenance
132 KV LINE Outages/Trippings							
DHARANI - NEPANAGAR	InterState	15/04/2024	08:14			EO	Replacement of flash over disc at 19 R Phase.
NARAYANGAON-VIGHANHAR	IntraState	02/07/2024	16:17			HT	For controlling loading of Kharghar - Talegaon PG.
110 KV LINE Outages/Trippings							
KALYAN KALWA SALSETTE 1	IntraState	08/04/2024	12:31		Continued.	EO	Bird nest removal AT LOC 63 and 64

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage