

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 04/Oct/2023 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	141.441	544.195	1) Gujrat	5.955	30.715
2) Hydro	18.318	42.453	2) Madhya Pradesh	11.130	23.512
3) Gas	3.403	12.781	3) Chattisgarh	5.440	21.060
Total MSPGCL	163.162	599.429	4) Maharashtra	184.054	702.617
B) 1) APML	45.123	171.612	5) Goa (Amona)	-1.670	-6.058
2) JSWEL	21.514	83.914	Total	204.909	771.846
3) VIPL	0.000	0.000	a) Mumbai Schedule	38.047	149.422
4) RPL(AMT)	25.542	99.361	b) Mumbai Drawl	40.890	159.585
5) SWPGPL	9.110	35.261	c) MSEDCL Bilateral *	86.135	287.332
6) Other IPP	1.725	5.263	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	38.047	149.422
C) 1) TPCL Thermal	12.983	42.969	Include PX	0.000	0.000
2) TPCL Hydro	3.851	10.159	Standby	0.000	0.000
3) TPCL Gas	2.845	10.940	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.345	36.551	1) MSEDCL	446.187	1694.334
D) STATE			2) Mumbai Discoms	69.914	260.204
1) Thermal	266.783	1019.126	3) Other Discoms	10.430	40.048
(A1+C1+C4+(B1-B6))			TOTAL STATE	526.531	1994.586
2) Hydro	22.169	52.612			
(A2+C2)					
3) Gas	6.248	23.721			
(A3+B7+C3)					
4) Wind	9.483	66.547			
6) SOLAR	16.939	60.734			
TOTAL STATE	321.622	1222.740			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6042	6168	6125	5635
MSPGCL Hydro	355	228	1964	207
MSPGCL Gas	124	125	186	124
MSPGCL Total Generation	6521	6521	8275	5966
Central Sector Receipt	9601	9456	9282	7510
WIND	272	253	249	549
CPP / IPP Thermal	3631	4081	4422	4735
CPP / IPP Gas	0	0	0	0
SOLAR	2198	1422	2	0
Exchange with Mumbai	-2416	-2283	-1531	-1213
MSEDCL DEMAND MET	19326	18974	20221	17207
Load Shedding	0	0	798	0
MSEDCL DEMAND	19326	18974	21019	17207
TPCL GENERATION	643	731	1242	584
AEML GENERATION	370	410	501	324
MUMBAI DEMAND	3429	3424	3274	2121
OTHER DISCOM DEMAND	481	476	478	340
STATE DEMAND MET	23236	22874	23973	19668
STATE DEMAND	23236	22874	24771	19668
Frequency (Hz)	50.06	49.95	49.83	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.15 Hz at 06.02 Hrs	49.56 Hz at 18.26 Hrs	49.95	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 04/Oct/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.73	14.62	175	125
Unit 8	13.51	52.87	611	453
Unit 9	13.78	32.92	637	504
Unit 10	13.77	53.17	610	540
Total	44.79	153.57		
Bhusawal				
Unit 3	3.04	12.10	135	110
Unit 4	0.00	25.40	0	0
Unit 5	5.10	28.24	240	180
Total	8.14	65.75		
Parli				
Unit 6	3.88	13.91	207	143
Unit 7	4.47	15.70	220	151
Unit 8	3.84	14.66	176	142
Total	12.20	44.26		
Chandrapur				
Unit 3	1.93	9.52	100	47
Unit 4	2.13	2.13	137	0
Unit 5	0.19	0.19	106	0
Unit 6	6.14	24.22	300	220
Unit 7	6.05	24.31	274	232
Unit 8	9.65	36.70	450	290
Unit 9	9.95	37.42	463	289
Total	36.05	134.49		
Paras				
Unit 3	4.83	18.57	217	161
Unit 4	5.26	18.80	229	164
Total	10.10	37.37		
Khaparkheda				
Unit 1	3.34	13.15	180	115
Unit 2	1.71	7.63	93	48
Unit 3	2.42	2.42	163	0
Unit 4	3.26	13.43	151	122
Unit 5	10.33	39.61	460	400
Total	21.06	76.23		
Nasik				
Unit 3	3.14	12.53	140	120
Unit 4	2.99	8.21	135	112
Unit 5	2.98	11.77	140	114
Total	9.10	32.52		
Uran				
All Units	3.40	12.78	210	122
Total	3.40	12.78		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	1.03	4.14	44	37
Total	1.03	4.14		
Koyna				
Stage 1-2	3.46	8.62	480	35

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	7.26	9.96	1001	0
Stage 3	1.84	4.27	240	0
Total	12.56	22.85		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.40	0.65	60	0
TILLARI	0.24	0.84	60	0
BHIRA T.R.	0.22	0.92	40	0
SMLHY_PTN	2.82	11.62	123	109
GHATGHAR	1.05	1.42	125	0
Total	4.73	15.46		
Wind				
Total	9.48	66.55	0	0
Total	9.48	66.55		
CPP				
APML(Mus)	45.12	171.61	0	0
JSWEL(Mus)	21.51	83.91	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.54	99.36	0	0
SWPGPL-Mus	9.11	35.26	0	0
Dhariwal	0.00	0.00	0	0
IEPL	0.00	1.31	0	0
Other(Mus)	0.34	1.35	0	0
JPL	1.38	2.60	90	0
Total	103.01	395.41		
SOLAR				
Total	16.94	60.73	0	0
Total	16.94	60.73		
Tata				
Trombay 5	8.34	28.11	450	266
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.69	6.41	108	39
Trombay 7B	1.16	4.53	64	34
TATA Hydro	3.85	10.16	392	42
Trombay 8	4.64	14.86	230	132
Total	19.68	64.07		
AEML				
DTPS U-1&2	9.34	36.55	501	309
Total	9.34	36.55		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	141.44	544.20	MSPGCL Total	163.16	599.43
			MSPGCL Thml+Gas	144.84	556.98	Koyna 1,2 & 4 Total	10.71	18.58
			MSPGCL Hydro	18.32	42.45	State Total	321.62	1222.74

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 04/Oct/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5649	215	124	5988	507	4625	0	0	8183	7668	-1195	17204	0	0	17204	2539	389	20132	49.92
2	5527	217	123	5867	539	4474	0	0	7884	7897	-1199	17207	0	0	17207	2336	371	19914	49.89
3	5547	207	122	5876	564	4543	0	0	7691	7693	-1184	17133	0	0	17133	2199	359	19691	49.97
4	5635	207	124	5966	549	4735	0	0	7693	7510	-1213	17207	0	0	17207	2121	340	19668	49.98
5	5601	244	126	5971	582	4710	0	0	7945	7879	-1243	17544	0	0	17544	2103	355	20002	49.98
6	5642	487	125	6254	617	4959	0	0	8478	8537	-1326	18669	0	0	18669	2202	372	21243	49.92
7	5800	1206	123	7129	616	5115	0	61	8630	8334	-1348	19502	0	0	19502	2375	405	22282	49.84
8	6003	892	124	7019	518	4897	0	504	9039	9129	-1550	20079	0	0	20079	2577	438	23094	50.02
9	6065	432	122	6619	413	4194	0	1222	9219	9252	-1895	19345	0	0	19345	2906	460	22711	49.99
10	6022	370	124	6516	338	3771	0	1804	9600	9324	-2217	19071	0	0	19071	3216	465	22752	49.96
11	6042	355	124	6521	272	3631	0	2198	9443	9601	-2416	19326	0	0	19326	3429	481	23236	50.06
12	5921	307	125	6353	261	3444	0	2368	9588	9390	-2463	18874	0	0	18874	3489	479	22842	50.02
13	5617	256	124	5997	304	3371	0	2310	9612	9338	-2473	18390	0	0	18390	3435	457	22282	49.95
14	5388	386	125	5899	286	3323	0	2166	9249	9326	-2436	18111	0	0	18111	3376	453	21940	49.92
15	5934	338	125	6397	253	3577	0	1929	9199	9255	-2411	18549	0	0	18549	3403	451	22403	49.94
16	6168	228	125	6521	253	4081	0	1422	9507	9456	-2283	18974	0	0	18974	3424	476	22874	49.95
17	6154	867	126	7147	243	4296	0	757	9155	8782	-2178	18565	0	0	18565	3387	482	22434	49.87
18	6102	1552	128	7782	238	4384	0	196	8563	8305	-1708	18731	0	0	18731	3311	466	22508	49.93
19	6125	1964	186	8275	249	4422	0	2	9024	9282	-1531	20221	798	0	21019	3274	478	24771	49.83
20	6059	1714	210	7983	286	4466	0	0	8902	8844	-1465	19649	1357	0	21006	3201	465	24672	49.98
21	6078	2029	191	8298	294	4516	0	0	7875	7691	-1365	18969	648	0	19617	3055	465	23137	50.02
22	6181	1677	179	8037	401	4512	0	0	7631	7594	-1259	18832	205	0	19037	2923	453	22413	50.00
23	6160	1165	190	7515	456	4516	0	0	7691	7470	-1252	18272	0	0	18272	2843	433	21548	49.99
24	6021	1003	208	7232	444	4452	0	0	7457	7352	-1280	17764	0	0	17764	2790	436	20990	49.96
MUs	141.44	18.32	3.40	163.16	9.48	103.01	0.00	16.94	207.26	204.91	-40.89	446.19	3.01	0.00	449.20	69.91	10.43	529.54	49.95

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 04/Oct/2023

Position as on 6.30 Hrs of 05/Oct/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	05/10/2023
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00	04/10/2023	22:23	Stator Earth Fault(converted to Capital overhaul from 00.00Hrs DT.27-07-2023)	05/10/2023
MSPGCL	Koyana Unit 11	80	10/07/2023	09:40		Continued.	COH	07/12/2023
MSPGCL	Koyana Unit 2	70	04/10/2023	08:15	04/10/2023	18:35	Preventive maintenance.	04/10/2023
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	08/11/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/03/2024
IPP	RPL(AMT) U-4	270	22/08/2023	18:46		Continued.	Generator Stator Earth Fault	08/10/2023
MSPGCL	Uran Unit 6	108	02/09/2023	07:16	04/10/2023	17:56	Gas shortage	
MSPGCL	Uran Unit 8	108	27/09/2023	23:56	04/10/2023	21:42	Gas shortage	
IPP	SWPGPL U-4	135	29/09/2023	00:03		Continued.	Turbine Bearing no.4 temperature high	05/10/2023
IPP	Adani U-2	660	30/09/2023	19:02		Continued.	APH Problem	05/10/2023
MSPGCL	Chandrapur Unit 4	210	30/09/2023	20:10	04/10/2023	04:28	HT ELECTRICAL BOARD FAULT.	04/10/2023
MSPGCL	Khaparkheda Unit 3	210	30/09/2023	23:55	04/10/2023	05:54	withdrawn for Boiler Steaming Validity Extension	04/10/2023
IPP	IEPL Unit 1	270	01/10/2023	07:57		Continued.	APH choking and PA Header Pressure variations	10/10/2023
MSPGCL	Bhusawal Unit 4	500	03/10/2023	22:28		Continued.	Boiler Tube Leakage	06/10/2023
IPP	Adani U-1	660	04/10/2023	08:10		Continued.	MS line drain leakage.	07/10/2023
IPP	JPL Unit 1	150	04/10/2023	12:52	04/10/2023	14:33	Flame Failure	
MSPGCL	Uran Unit 6	108	05/10/2023	00:29		Continued.	Gas shortage	
MSPGCL	Chandrapur Unit 5	500	05/10/2023	02:44		Continued.	TURBINE PEDESTAL BEARING VIBRATION HIGH.	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Tripping for 04/Oct/2023

Statement-VII

Position as on 6.30 Hrs of 05/Oct/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV MAINBAY Outages/Tripping							
MAIN BAY - 418 OF IEPL @ KORADI-2	IntraState	29/09/2023	10:42			PO	1)Diagnostic testing of Circuit breaker 418-Q52. 2) Routine Maintenance work of Bay 418.
MAIN BAY (403) of WALUJ @ TAPTITANDA	IntraState	03/10/2023	11:59			PO	Outage required for Circuit Breaker overhauling work to be carried out by M/s CGL through M/s Ajaydeep.
400 KV LINE Outages/Tripping							
400KV-PARLI NEW-PARLI-M-1	InterState	19/08/2023	22:49			PO	For reconductoring
KORADI - SATPUR	InterState	04/10/2023	11:58	04/10/2023	20:14	PO	For attending shutdown nature transmission line defects under Betul TLM jurisdiction.
BABHALESHWAR - RPL(NSK) CKT - 1	IntraState	01/08/2023	09:21			EO	For attending Oil Leakage Problem of εYε phase Protection CT Of NTPP I (RPL 1)
PADGHE - PADGHE HVDC CKT- 2	IntraState	22/09/2023	12:58	04/10/2023	16:29	PO	1.Replacement of old BHEL make Quad CB with new siemens Quad CB. 2.A & B Bus PG Isolator Maintenance work. 3.400kV HVDC-1 in service through TBC, Power restriction of 1300MW.
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
JAIGAD - KARAD CKT - 1	IntraState	01/10/2023	00:09	04/10/2023	12:38	HT	H/T For Voltage Management.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	03/10/2023	08:04			HT	H/T for load management.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	04/10/2023	08:53	04/10/2023	18:32	PO	For conductor & Earthwire hardware tightening/fitting & fitting of spacer cum damper in various tower location
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220 KV 315MVA ICT - 2 @ KARAD	IntraState	03/10/2023	19:28	04/10/2023	00:24	T	Tripped due to R-phase buccholz tripped.
400/220/20 KV 500MVA ICT - 1 @ KALWA	IntraState	04/10/2023	04:11	04/10/2023	08:52	PO	Hot spot attending work at 1)LV CT R ph-95 2)LV side Y ph CT- 105 3) LV CB -108
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	IntraState	04/10/2023	09:17	04/10/2023	18:55	PO	Post Monsoon Maintenance Work
400/220/33 KV 315MVA ICT - 2 @ CHAKAN	IntraState	04/10/2023	10:45	04/10/2023	17:07	PO	For repairing of electrical operating mechanism and electrical open close trials of 89A and 89C PG Isolators. ICT-II will be shifted to 400kV TBC during work on 89A Isolator.
400 KV BR Outages/Tripping							
BUS REACTOR (125 MVar) - 2 @ KOLHAPUR (TALANDGE)	IntraState	04/10/2023	09:35	04/10/2023	18:25		1. Annual relay testing work 2. C & Tan delta testing of Wdg & bushings 3. C & Tan delta testing of CTs 4. QM of Bay
220 KV MAINBAY Outages/Tripping							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 04/Oct/2023

Statement-VII

Position as on 6.30 Hrs of 05/Oct/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV MAIN BUS SECTION - II	IntraState	04/10/2023	09:50	04/10/2023	13:20	PO	FOR 220KV CB TO BUS ISOLATOR BPH JUMPER REPLACEMENT WORK ON 220KV WARORA LINE, ATTAINING HOT SPOTS ON T/F-2 LV SIDE B PH UG CABLE, AND ROUTINE MAINTENANCE WORK
MAIN BUS @ KARKAMB	IntraState	04/10/2023	11:45	04/10/2023	16:18	PO	Outage is required for Quarterly Maintenance
220 KV LINE Outages/Trippings							
GOREGAON - AAREY CKT - 2	IntraState	19/08/2023	07:13			PO	Outage proposed for bunching of 220kv Aarey-AEML Borivali Line (which is under outage) with 220kv Aarey-Goregaon Line-2. Work to be executed under MERC approved Aarey AIS to GIS project conversion scheme.
EKLAHARE (OCR) - PADGHE	IntraState	16/09/2023	18:27			HT	H/T For load management.
AAREY - MSETCL BORIVALI CKT - 1	IntraState	25/09/2023	09:06			T	Tripped on distance protection.
URAN - APTA 2	IntraState	02/10/2023	12:30	04/10/2023	12:25	PO	Shifting the Feeder on 220 kV Transfer Bus for Breaker Mechanism Overhauling Work by Agency.
ONI KHAREPATAN LINE	IntraState	03/10/2023	11:05	04/10/2023	00:15	PO	Replacement of Auxiliary Switch, Closing coil & Tripping coil each, variable resistor of 220kv Oni-Kharepatan line at Oni end.
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	03/10/2023	19:46	04/10/2023	20:01	HT	Line kept opened from Nashik OCR end for Load management.
KHARGHAR - NERUL	IntraState	04/10/2023	00:24	04/10/2023	03:39	EO	Urgent change CT ratio to higher side i.e 2000/1A due to increase in loading
132 KV BHANDARA (220 KV) - AMBHORA CKT	IntraState	04/10/2023	07:49	04/10/2023	22:56	PO	FOR DISMANTLING OF OLD 132 KV ABB MAKE CB AND ERECTION & TESTING OF NEW 132 KV CGL MAKE CB
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	04/10/2023	09:07	04/10/2023	20:01	PO	Replacement of very old rusted nut bolts at 39 cut point tower locations.
PADGHE - JINDAL	IntraState	04/10/2023	09:47	04/10/2023	17:38	PO	Replacement of Bus Conductor insulator string at 220kv Jindal Substation.
VITTAL SUGAR CO GEN (VSSK) - KARKAMBH	IntraState	04/10/2023	09:55	04/10/2023	20:24	PO	Outage is required For changing /replacement of faulty string at Loc. No. 119,120,124,125,126,127,129,130 & 131
NAGOTHANE - MSL	IntraState	04/10/2023	09:57	04/10/2023	15:25	PO	for diagnostic testing work and tree cutting work
GHATGHAR - JINDAL	IntraState	04/10/2023	10:14	04/10/2023	18:07	PO	Replacement of Bus Conductor insulator string at 220kv Jindal Substation
WATHAR - MUDSHINGI 3 LINE	IntraState	04/10/2023	10:33	04/10/2023	16:37	PO	Quarterly maintenance Work
VANKUSWADE - KDPH	IntraState	04/10/2023	11:027	04/10/2023	16:42	T	Tripped on distance protection
TROMBAY (M) - CHEMBUR CKT - 3	IntraState	04/10/2023	11:31	04/10/2023	20:15	PO	For DCRM, CRM & Timing test of own breaker after shifting the line on TBC.
ONI KHAREPATAN LINE	IntraState	04/10/2023	11:40	04/10/2023	14:20	PO	Replacement of Auxiliary Switch, Closing coil & Tripping coil each, variable resistor of 220kv Oni-Kharepatan line at Oni end.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 04/Oct/2023

Statement-VII

Position as on 6.30 Hrs of 05/Oct/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
LAMBOTI - SOLAPUR 2(BALE) CKT - 1	IntraState	04/10/2023	12:02	04/10/2023	14:00	PO	Outage is required for Quarterly Maintenance
220 KV CHALISGAON - KHADKA CKT -3	IntraState	04/10/2023	14:07	04/10/2023	16:35	PO	FOR CT TAN DELTA TESTING WORK
GADCHANDUR - VIRUR-I	IntraState	04/10/2023	21:00	04/10/2023	22:30	HT	Y-PH POLE OPEN. PDR OPERATED BUT CKT DID NOT TRIPPED AT GADCHANDUR END
WAGHIVALI - DHARAVI 8	IntraState	04/10/2023	23:30	05/10/2023	03:05	PO	METRO DIVERSION PROJECT WORK IN VICINITY
TROMBAY - SALSETTE CKT - 1	IntraState	04/10/2023	23:30			PO	METRO DIVERSION PROJECT WORK
BABLESHWAR -BHENDA	IntraState	05/10/2023	06:15			T	Tripped on distance protection
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132 KV 200MVA ICT 2 @ KURKUMBH	IntraState	04/10/2023	09:08	04/10/2023	18:03	PO	OLTC overhauling of ICT bay.
220/132 KV 200 MVA ICT 1	IntraState	04/10/2023	10:12	04/10/2023	18:53	PO	DIAGNOSTIC TESTING OF ICT
220/132KV 200MVA ICT 2 @ PANDHARPUR	IntraState	04/10/2023	10:14	04/10/2023	15:29	PO	Outage is required for Quarterly Maintenance
220/132KV 200MVA ICT 1 @ JEUR	IntraState	04/10/2023	12:20	04/10/2023	14:10	PO	Outage is required for Quarterly Maintenance
220/33KV 50MVA PTR -2 @ KURKUMBH	IntraState	04/10/2023	17:45	04/10/2023	17:45	PO	Transformer oil top up work.
220 KV BUSBAR Outages/Trippings							
220KV AUXILLARY BUS @ BAMBHORI	IntraState	26/07/2023	15:03			T	Avoid mal operation of Aux bus zone, Blocking of busbar relay for aux bus zone is required.
AUXILIARY BUS @ PADGHE	IntraState	14/09/2023	10:32			PO	For making twin bus conductor arrangements of 220kV Aux. Bus in upper section .
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	22/09/2023	07:10			HT	H/T FOR LOAD MANAGEMENT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage