

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 05/Feb/2024 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	169.100	822.714	1) Gujrat	-2.287	-11.685
2) Hydro	6.185	32.058	2) Madhya Pradesh	3.488	22.060
3) Gas	7.044	30.297	3) Chattisgarh	5.010	25.720
Total MSPGCL	182.329	885.069	4) Maharashtra	179.313	848.479
B) 1) APLM	67.703	303.318	5) Goa (Amona)	-1.775	-7.446
2) JSWEL	24.202	122.930	Total	183.749	877.128
3) VIPL	0.000	0.000	a) Mumbai Schedule	31.541	141.498
4) RPL(AMT)	31.379	157.358	b) Mumbai Drawl	36.769	164.255
5) SWPGPL	12.362	61.711	c) MSEDCL Bilateral *	71.504	413.702
6) Other IPP	47.549	236.222	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	31.541	141.498
C) 1) TPCL Thermal	7.591	38.701	Include PX	0.000	0.000
2) TPCL Hydro	3.854	16.522	Standby	0.000	0.000
3) TPCL Gas	3.138	15.374	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.579	47.218	1) MSEDCL	522.619	2548.108
D) STATE			2) Mumbai Discoms	60.926	282.065
1) Thermal	369.465	1790.172	3) Other Discoms	9.997	51.545
(A1+C1+C4+(B1-B6))			TOTAL STATE	593.542	2881.718
2) Hydro	10.039	48.580			
(A2+C2)					
3) Gas	10.182	45.671			
(A3+B7+C3)					
4) Wind	4.903	44.064			
6) SOLAR	15.209	76.108			
TOTAL STATE	409.798	2004.595			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	7387	6472	7986	5804
MSPGCL Hydro	240	397	521	197
MSPGCL Gas	284	282	290	302
MSPGCL Total Generation	7911	7151	8797	6303
Central Sector Receipt	9532	9588	7175	6747
WIND	131	179	247	223
CPP / IPP Thermal	8000	6985	8286	7130
CPP / IPP Gas	0	0	0	0
SOLAR	1853	2275	0	0
Exchange with Mumbai	-1955	-2082	-1453	-1149
MSEDCL DEMAND MET	25014	23625	22639	18892
Load Shedding	0	0	0	0
MSEDCL DEMAND	25014	23625	22639	18892
TPCL GENERATION	721	590	998	367
AEML GENERATION	325	385	427	308
MUMBAI DEMAND	3001	3057	2878	1824
OTHER DISCOM DEMAND	458	471	413	362
STATE DEMAND MET	28473	27153	25930	21078
STATE DEMAND	28473	27153	25930	21078
Frequency (Hz)	50.03	49.97	49.97	50.10

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.27 Hz at 03.03 Hrs	49.76 Hz at 21.05 Hrs	50.02	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 05/Feb/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.58	22.45	195	185
Unit 8	14.79	71.69	660	522
Unit 9	14.19	66.64	647	461
Unit 10	13.90	67.72	620	460
Total	47.46	228.50		
Bhusawal				
Unit 3	3.20	16.26	170	120
Unit 4	9.49	46.64	500	290
Unit 5	9.54	46.92	500	280
Total	22.22	109.83		
Parli				
Unit 6	4.00	19.45	242	138
Unit 7	3.98	19.29	234	144
Unit 8	3.98	19.51	245	147
Total	11.96	58.25		
Chandrapur				
Unit 3	3.11	15.89	147	120
Unit 4	3.33	16.66	170	120
Unit 5	8.01	37.43	435	275
Unit 6	7.26	35.12	360	252
Unit 7	7.89	39.20	422	271
Unit 8	8.74	43.18	425	285
Unit 9	9.88	48.40	491	272
Total	48.21	235.88		
Paras				
Unit 3	5.21	24.65	251	149
Unit 4	5.38	25.90	257	143
Total	10.59	50.55		
Khaparkheda				
Unit 1	3.32	17.90	170	110
Unit 2	0.00	0.00	0	0
Unit 3	3.88	19.22	176	128
Unit 4	4.00	20.25	187	132
Unit 5	10.35	48.92	490	295
Total	21.56	106.27		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	3.77	17.58	188	124
Unit 5	3.32	15.84	159	118
Total	7.09	33.42		
Uran				
All Units	7.04	30.30	306	279
Total	7.04	30.30		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.34	0	0
Total	0.00	0.34		
Koyna				
Stage 1-2	1.57	7.64	250	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	0.53	0	0
Stage 3	0.44	1.92	160	0
Total	2.01	10.10		
Hydro				
KDPH	0.86	4.32	36	36
VTRNA	0.20	0.89	60	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	2.67	14.78	119	104
GHATGHAR	0.44	1.63	208	0
Total	4.18	21.62		
Wind				
Total	4.90	44.06	0	0
Total	4.90	44.06		
CPP				
APML(Mus)	67.70	303.32	0	0
JSWEL(Mus)	24.20	122.93	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.38	157.36	0	0
SWPGPL-Mus	12.36	61.71	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.48	26.64	270	150
Other(Mus)	40.04	199.43	0	0
JPL	2.03	10.15	130	73
Total	183.20	881.54		
SOLAR				
Total	15.21	76.11	0	0
Total	15.21	76.11		
Tata				
Trombay 5	7.59	38.70	467	259
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.91	9.18	107	38
Trombay 7B	1.23	6.20	65	4
TATA Hydro	3.85	16.52	410	16
Trombay 8	0.00	0.00	0	0
Total	14.58	70.60		
AEML				
DTPS U-1&2	9.58	47.22	495	298
Total	9.58	47.22		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	169.10	822.71	MSPGCL Total	182.33	885.07
			MSPGCL Thml+Gas	176.14	853.01	Koyna 1,2 & 4 Total	1.57	8.17
			MSPGCL Hydro	6.18	32.06	State Total	409.80	2004.60

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 05/Feb/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5695	196	299	6190	200	7187	0	0	7034	6861	-1337	18698	0	0	18698	2047	403	21148	50.02
2	5841	201	302	6344	190	7168	0	0	6908	6897	-1243	18977	0	0	18977	1916	379	21272	50.05
3	5804	197	302	6303	223	7130	0	0	6791	6747	-1149	18892	0	0	18892	1824	362	21078	50.10
4	5843	197	302	6342	235	7149	0	0	6733	6707	-1106	18976	0	0	18976	1761	351	21088	50.09
5	6195	196	302	6693	242	7207	0	0	6976	7118	-1095	19783	0	0	19783	1755	382	21920	50.03
6	7057	200	302	7559	127	7386	0	0	6959	7078	-1100	20669	0	0	20669	1883	381	22933	49.98
7	7713	224	306	8243	135	8072	0	3	6982	6636	-1086	21586	0	0	21586	2134	417	24137	50.04
8	7933	352	303	8588	118	8260	0	151	7436	7416	-1132	22968	0	0	22968	2334	433	25735	50.02
9	8167	477	303	8947	102	8349	0	709	7572	7912	-1298	24267	0	4	24267	2584	454	27305	50.07
10	8088	337	296	8721	123	8241	0	1378	8081	8014	-1570	24436	0	17	24436	2886	471	27793	50.10
11	7387	240	284	7911	131	8000	0	1853	9339	9532	-1955	25014	0	28	25014	3001	458	28473	50.03
12	7169	188	283	7640	148	7391	0	2136	9512	9263	-2051	24049	0	28	24049	3072	478	27599	49.98
13	6472	397	282	7151	179	6985	0	2275	9425	9588	-2082	23625	0	27	23625	3057	471	27153	49.97
14	6615	217	281	7113	205	6938	0	2197	9164	9144	-2111	23006	0	25	23006	2898	480	26384	50.04
15	6789	191	279	7259	263	6994	0	1920	9430	9226	-2141	23051	0	13	23051	2932	470	26453	49.98
16	6951	191	279	7421	340	7418	0	1505	9505	8922	-2120	23171	0	14	23171	2974	315	26460	49.99
17	7597	186	282	8065	354	7972	0	838	8388	7787	-1877	22780	0	3	22780	3011	359	26150	50.02
18	7928	221	283	8432	281	8093	0	243	7242	7136	-1549	22286	0	0	22286	2988	350	25624	50.03
19	7635	380	288	8303	224	8224	0	1	7067	6993	-1443	21958	0	0	21958	2955	344	25257	49.93
20	7986	521	290	8797	247	8286	0	0	6942	7175	-1453	22639	0	0	22639	2878	413	25930	49.97
21	7229	258	295	7782	240	7976	0	0	6572	6608	-1384	20731	0	0	20731	2741	491	23963	49.98
22	6771	242	298	7311	202	7669	0	0	7006	7198	-1530	20375	0	0	20375	2567	475	23417	49.98
23	7191	188	301	7680	200	7594	0	0	6964	6947	-1550	20443	0	0	20443	2428	428	23299	50.02
24	7044	188	302	7534	194	7506	0	0	6910	6844	-1407	20238	0	0	20238	2305	433	22976	50.01
MUs	169.10	6.19	7.04	182.33	4.90	183.19	0.00	15.21	184.94	183.75	-36.77	522.62	0.00	0.16	522.62	60.93	10.00	593.55	50.02

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

ELR carried out due to 132KV BBLSR-Rahuri line overload and 50MVA T/F overload at Kopargaon S/stn.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 05/Feb/2024

Position as on 6.30 Hrs of 06/Feb/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	15/02/2024
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	Capital Overhaul	29/02/2024
MSPGCL	Khaparkheda Unit 2	210	10/01/2024	23:30		Continued.	Annual Overhaul	08/02/2024
MSPGCL	Chandrapur Unit 6	500	06/02/2024	00:01		Continued.	For Planned short shutdown and Airheater Basket replacement.	16/02/2024
Total Capacity MSPGCL		898						
TPC-G								
TPC-G	Trombay 8	250	21/01/2024	21:28		Continued.	Annual Overhaul	21/02/2024
Total Capacity TPC-G		250						
CENT.SECTOR								
CENT.SECTOR	Tarapur 3	540	11/01/2024	21:45		Continued.	Annual Overhaul	29/02/2024
Total Capacity CENT.SECTOR		540						
Total Capacity PLANNED OUTAGE		1688						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Uran Unit 6	108	16/01/2024	20:29		Continued.	For open cycle No schedule from MSEDCL.	
MSPGCL	Nasik Unit 3	210	18/01/2024	16:56		Continued.	Tolling	
Total Capacity MSPGCL		438						
IPP								
IPP	JPL Unit 1	150	13/01/2024	01:00		Continued.	Due to low net sale realisation. (while rolling at 21.00hrs. dtd. 31/01/2024 tripped on high vibration during rolling)	07/02/2024
Total Capacity IPP		150						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		908						
FORCED OUTAGE DUE TO NO PPA								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 05/Feb/2024

Position as on 6.30 Hrs of 06/Feb/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Tripping for 05/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 06/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Tripping							
TIE BAY (405) OF SWITCHING SS CKT - 2 & NANDED - 1 @ CHANDRAPUR 2	IntraState	16/01/2024	11:43			PO	replacement of non pir breker with pir breaker
400 KV MAINBAY Outages/Tripping							
MAIN BAY - 418 OF IEPL @ KORADI-2	IntraState	29/09/2023	10:42			PO	1)Diagnostic testing of Circuit breaker 418-Q52. 2) Routine Maintenance work of Bay 418.
400 KV LINE Outages/Tripping							
400KV-PARLI NEW-PARLI-M-2	InterState	20/12/2023	12:11			HT	For ongoing project of "Upgradation of 400kV Line Bays (02 Nos) of Parli (PG) I&II at Parli (MSETCL) from existing current rating of 2000A to 3150A to suit the reconductoring with Twin HTLS�
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
TBC @ CHAKAN	IntraState	02/02/2024	14:25	05/02/2024	18:46	PO	For Replacement of R-Y-B phase 400kV 89A PG Isolator Scissors.
AKOLA - KHADKA (BHUSAWAL)	IntraState	05/02/2024	12:34	05/02/2024	20:05	PO	For 409 89 A Isolator work
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
105 MVA SPARE ICT @ AKOLA	IntraState	04/02/2024	09:21			EO	for removal of 401 52 circuit breaker of spare ICT for replacement of 40952 B phase CB of Tie Bay 409
400/220/33 KV 315 MVA ICT - 2 @ KOLHAPUR	IntraState	05/02/2024	09:14	05/02/2024	19:14	PO	1. Relay Testing work 2. PT selection relay wiring & modification work 3.220kV CB Testing work 4. QM of ICT, HV & LV Bays.
400/220/33 KV 167 MVA SPARE ICT @ WALUJ	IntraState	05/02/2024	09:32			PO	1) ICT Unit painting work. 2) OLTC Diverter Switch overhauling work.
400/220KV 315 MVA ICT - 1 @ NEW KOYNA	IntraState	05/02/2024	11:48	05/02/2024	21:34	PO	Diagnostic testing & Relay testing work , Routine maint. Work
500 MVA 400/220 KV ICT - 2 @ CHANDRAPUR 2	IntraState	05/02/2024	12:24			PO	Diagnostic testing & allied bay maintenance work
400 KV BR Outages/Tripping							
400KV 125MVAR BUS REACTOR @ KARAD	IntraState	06/01/2024	11:55			PO	Existing 125 MVAR Reactor CB Have mechanical problem and need to replace
220 KV TBC Outages/Tripping							
BUS SECTIONALIZER @ NERLE	IntraState	05/02/2024	15:10	05/02/2024	18:37	PO	Diagnostic Testing & Quarterly maintenance Work
220 KV LINE Outages/Tripping							
BAPGAON - KALWA	IntraState	31/12/2023	18:05			T	Distance Protection
CHEMBUR (AEML) - NERUL (M)	IntraState	18/01/2024	23:29			PO	LILO removal by Bunching at Tower No 720 .Post this Line shall be configured as MSETCL NERUL-MSETCL TROMBAY Line. LILO arrangement shall be normalized on 09.02.2024 after debunching

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 05/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 06/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
TROMBAY (M) - CHEMBUR CKT - 3	IntraState	18/01/2024	23:36				LILO removal by Bunching at Tower No 720 . Post this Line shall be configured as MSETCL NERUL-MSETCL TROMBAY Line. LILO arrangement shall be normalized on 09.02.2024 after debunching
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	01/02/2024	10:07			PO	Outage required for PLCC, CVT & WT Foundation, Erection work at 220kV Navsari SS.
CHEMBUR (AEML) - NERUL (M)	IntraState	02/02/2024	00:30			PO	1. Shifting/ height raising work at Loc no. 715 716 for FOB by BMC under ORC.
SONKHAR - TROMBAY	IntraState	02/02/2024	00:33			PO	1. Shifting/ height raising work at Loc no. 715 716 for FOB by BMC under ORC.
DAHANU - VERSOVA	IntraState	02/02/2024	22:24			PO	High speed train project work. Line diversion between SS 222-225.
BOISAR - VERSOVA	IntraState	02/02/2024	22:26			PO	High speed train project work. Line diversion between SS 222-225.
PADGHE - TEMGHAR - 2	IntraState	03/02/2024	01:16	05/02/2024	03:34	PO	On 02.02.2024: 1)For replacement of existing Back up relay with Distance Relay (M2) as per scheme for Padghe-Temghar-Kalwa Gateway by M/s GE T&D) 2) 220kV bus strengthening work (Replacement of Bus section 4 bus conductor 0.4 ACSR to 0.5 ACSR Moose) 3) 220kv Padgha Temghar line2 Bus Isolator replacement On 02.02.2024 to 03.02.2024: 1) 220 kV Padghe �Temghar line 2 CB and Line isolator replacement and wave trap erection work under bay strengthening scheme
GHODBUNDER - MSETCL BOISAR	IntraState	05/02/2024	04:11	05/02/2024	12:08	PO	Replacement of old Hardware at critical locations.
BORIVALI - BOISAR II LINE	IntraState	05/02/2024	04:14	05/02/2024	09:12	PO	Replacement of old Hardware at critical locations by M/s. Ramalex.
MAIN BUS @ ONI	IntraState	05/02/2024	08:38	05/02/2024	18:42	PO	1) Repairing Broken Mechanism Rod of Section Bus Isolator(B2) of 220 kV Main Bus 2) Replacement of 220kV PT B Phase of 220 kV Main Bus 3) Preventive Maintenance of 33/0.4 kV Station T/F
MAIN BUS SECTION - 1 @ MUDSHINGI	IntraState	05/02/2024	10:50	05/02/2024	19:00	PO	yearly bus maintenance work & dagnostic testing of PT.
LONAND - KANDALGAON (SONA ALLOY TAP)	IntraState	05/02/2024	11:40	05/02/2024	18:23	PO	Replacement of damaged conductor work & Conductor restringing work
NERLE - PEDAMBE	IntraState	05/02/2024	11:43	05/02/2024	15:00	PO	Relay Testing & Quarterly maintenance Work
RAYMOND - WASHALA	IntraState	05/02/2024	12:24	05/02/2024	16:05	PO	Replacement of Y phase CT to Isolator Jumper, Clamp & Nut Bolt of 220 KV Raymond Line.
RAYMOND - WASHALA	IntraState	05/02/2024	12:24	05/02/2024	16:05	PO	Replacement of Y phase CT to Isolator Jumper, Clamp & Nut Bolt of 220 KV Raymond Line.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 05/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 06/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BOISAR II - TARAPUR	IntraState	05/02/2024	12:32			PO	220 kV-Tarapur1&2 � Boisar outage is required to carry out routine annual maintenance of feeder equipments
TALANDGE - MUDSHINGI CKT - 1	IntraState	05/02/2024	20:00			PO	For erection of tower at Loc. No. 1 & 2 of Mudshingi-Puikhadi line.
BORIVALI - BOISAR II LINE	IntraState	06/02/2024	04:18	06/02/2024	09:02	PO	Replacement of old Hardware at critical locations by M/s. Ramalex.
GHODBUNDER - MSETCL BOISAR	IntraState	06/02/2024	04:29			PO	Replacement of old Hardware at critical locations.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132 KV 150 MVA ICT @ BOISAR-II	IntraState	23/01/2024	07:15			PO	Scheme work of replacement of 150MVA 220/132kV ICT by new 200MVA 220/132kV ICT.
220/100 KV 100 MVA ICT 1 @ VASAI-II	IntraState	04/02/2024	10:15	05/02/2024	01:14	PO	For inspection & attending oil leakage near the bottom of Y ph Turret CT of 100MVA, 220/100kV ICT-1.
220/33 KV 50 MVA PTR - 7 @ WATHAR	IntraState	05/02/2024	09:20	05/02/2024	16:49	PO	Quarterly maint work
220/33kV 50MVA TF-3 @ 5 STAR MIDC	IntraState	05/02/2024	10:00	05/02/2024	16:55	PO	for 33KV Bus-III Bus maintenance, quarterly maintenance, diagnostic testing work on dt. 05.02.2024
220/132KV 200MVA ICT 5 @ EKLAHARE (OCR)	IntraState	05/02/2024	10:02	05/02/2024	15:57	PO	Work of attending red hot at B-ph Main bus isolator CB side jaw patti and blade.
220/132-110KV 100MVA PTR 1@WATHAR	IntraState	05/02/2024	11:43	05/02/2024	14:38	PO	LV backup setting revision and wiring work by testing team.
220/132-110KV 100MVA PTR 2 @ WATHAR	IntraState	05/02/2024	14:48	05/02/2024	16:36	PO	LV backup setting revision and wiring work by testing team.
220 KV BUSBAR Outages/Trippings							
MAIN BUS-1@RELIANCE GIS	IntraState	05/02/2024	09:22	05/02/2024	16:34	PO	Annual Preventive maintenance relay testing work by EHV consumer M/s Reliance.
132 KV LINE Outages/Trippings							
DHARANI - NEPANAGAR	InterState	05/02/2024	09:23	05/02/2024	17:43	PO	"1.For Replacement of Flashover Disc 2.Diagnostic testing & Routine Maintenance of Line Bay at 132kV Dharni S/Stn"
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
WAGHIVALI - CHEMBUR	IntraState	05/02/2024	11:12	05/02/2024	15:00	PO	Guard wire replacement

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage