

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 06/May/2023 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	167.766	852.549	1) Gujrat	-3.925	-23.371
2) Hydro	25.046	124.985	2) Madhya Pradesh	5.595	52.887
3) Gas	5.328	36.809	3) Chattisgarh	5.340	37.350
Total MSPGCL	198.140	1014.343	4) Maharashtra	201.474	1194.470
B) 1) APML	40.409	235.821	5) Goa (Amona)	-1.254	-7.404
2) JSWEL	20.128	117.930	Total	207.230	1253.932
3) VIPL	0.000	0.000	a) Mumbai Schedule	37.840	226.763
4) RPL(AMT)	24.883	149.136	b) Mumbai Drawl	41.567	247.998
5) SWPGPL	9.570	55.827	c) MSEDCL Bilateral *	86.632	564.490
6) Other IPP	10.750	81.273	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	37.840	226.763
C) 1) TPCL Thermal	11.138	63.946	Include PX	0.000	0.000
2) TPCL Hydro	2.675	17.170	Standby	0.000	0.000
3) TPCL Gas	2.038	14.359	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.825	58.243	1) MSEDCL	484.096	2751.243
D) STATE			2) Mumbai Discoms	67.243	401.716
1) Thermal	294.469	1614.725	3) Other Discoms	10.320	61.739
(A1+C1+C4+(B1-B6))			TOTAL STATE	561.659	3214.698
2) Hydro (A2+C2)	27.721	142.155			
3) Gas (A3+B7+C3)	7.366	51.168			
4) Wind	10.088	67.923			
6) SOLAR	14.785	84.795			
TOTAL STATE	354.429	1960.766			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6847	7036	7143	6978
MSPGCL Hydro	198	419	2062	1371
MSPGCL Gas	246	231	139	279
MSPGCL Total Generation	7291	7686	9344	8628
Central Sector Receipt	9554	9743	8028	7579
WIND	180	269	755	412
CPP / IPP Thermal	3814	4502	4596	4625
CPP / IPP Gas	0	0	0	0
SOLAR	2017	1221	0	0
Exchange with Mumbai	-2059	-2010	-1448	-1450
MSEDCL DEMAND MET	20324	20949	20820	19461
Load Shedding	0	0	251	0
MSEDCL DEMAND	20324	20949	21071	19461
TPCL GENERATION	675	702	1044	548
AEML GENERATION	471	491	483	326
MUMBAI DEMAND	3205	3203	2975	2324
OTHER DISCOM DEMAND	473	462	455	333
STATE DEMAND MET	24002	24614	24250	22118
STATE DEMAND	24002	24614	24501	22118
Frequency (Hz)	49.98	50.02	49.98	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.17 Hz at 05.01 Hrs	49.62 Hz at 14.17 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 06/May/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.50	25.52	200	150
Unit 8	13.30	33.35	583	490
Unit 9	12.73	75.67	577	455
Unit 10	0.79	0.79	370	0
Total	31.33	135.34		
Bhusawal				
Unit 3	3.47	20.28	155	130
Unit 4	9.15	48.24	455	0
Unit 5	10.66	62.59	490	395
Total	23.29	131.10		
Parli				
Unit 6	5.58	32.42	250	145
Unit 7	3.94	10.46	216	43
Unit 8	4.64	27.76	224	170
Total	14.16	70.64		
Chandrapur				
Unit 3	3.79	21.39	164	140
Unit 4	3.84	11.08	164	156
Unit 5	8.93	22.85	393	350
Unit 6	9.32	52.50	405	360
Unit 7	9.21	50.17	425	330
Unit 8	10.52	61.96	469	421
Unit 9	10.37	61.39	450	414
Total	55.99	281.34		
Paras				
Unit 3	4.06	26.22	192	128
Unit 4	4.29	27.18	203	156
Total	8.35	53.41		
Khaparkheda				
Unit 1	3.16	18.16	135	110
Unit 2	3.27	18.42	145	125
Unit 3	4.36	24.73	190	174
Unit 4	4.37	25.65	197	145
Unit 5	11.74	46.57	500	480
Total	26.89	133.53		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	4.01	24.20	179	154
Unit 5	3.75	22.98	166	145
Total	7.76	47.18		
Uran				
All Units	5.33	36.81	283	130
Total	5.33	36.81		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.04	0	0
Total	0.00	0.04		
Koyna				
Stage 1-2	6.46	28.39	535	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	11.06	55.37	1029	0
Stage 3	3.73	18.32	320	0
Total	21.26	102.08		
Hydro				
KDPH	0.72	4.40	30	30
VTRNA	1.20	6.99	61	0
TILLARI	0.00	0.23	0	0
BHIRA T.R.	0.12	0.73	40	0
SMLHY_PTN	1.75	10.50	92	62
GHATGHAR	0.00	0.00	0	0
Total	3.79	22.86		
Wind				
Total	10.09	67.92	0	0
Total	10.09	67.92		
CPP				
APML(Mus)	40.41	235.82	0	0
JSWEL(Mus)	20.13	117.93	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	24.88	149.14	0	0
SWPGPL-Mus	9.57	55.83	0	0
Dhariwal	0.00	16.14	0	0
IEPL	4.75	28.06	199	197
Other(Mus)	6.00	37.06	0	0
Total	105.74	639.99		
SOLAR				
Total	14.78	84.80	0	0
Total	14.78	84.80		
Tata				
Trombay 5	7.17	41.73	372	268
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.09	8.08	56	36
Trombay 7B	0.95	6.28	46	33
TATA Hydro	2.68	17.17	370	15
Trombay 8	3.96	22.22	226	133
Total	15.85	95.48		
AEML				
DTPS U-1&2	9.82	58.24	500	287
Total	9.82	58.24		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	167.77	852.55	MSPGCL Total	198.14	1014.34
			MSPGCL Thml+Gas	173.09	889.36	Koyna 1,2 & 4 Total	17.53	83.76
			MSPGCL Hydro	25.05	124.98	State Total	354.43	1960.77

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 06/May/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	Transmission Constraint					
1	6824	1933	279	9036	613	4625	0	0	7646	7714	-1639	19972	0	0	19972	2794	378	23143	49.96
2	6903	1895	278	9076	515	4623	0	0	7589	7705	-1560	20007	0	0	20007	2623	352	22982	50.00
3	6946	1745	277	8968	447	4628	0	0	7628	7454	-1554	19603	0	0	19603	2460	340	22403	50.01
4	6978	1371	279	8628	412	4625	0	0	7577	7579	-1450	19461	0	4	19461	2324	333	22118	50.01
5	6986	1062	279	8327	447	4592	0	0	8129	8080	-1438	19662	0	6	19662	2268	347	22276	49.98
6	6945	1104	279	8328	443	4611	0	1	8548	8617	-1462	20161	0	16	20161	2291	377	22829	50.04
7	7058	1057	281	8396	437	4611	0	122	8443	8460	-1485	20115	0	0	20115	2281	426	22822	50.03
8	6983	327	283	7593	371	4536	0	556	8983	8902	-1574	19942	0	7	19942	2363	442	22747	50.03
9	6979	247	276	7502	334	4063	0	1137	9119	9071	-1739	19907	0	17	19907	2574	461	22942	50.00
10	6866	199	269	7334	269	3994	0	1614	9376	9229	-1849	20122	0	29	20122	2866	469	23457	49.94
11	6858	199	255	7312	228	3952	0	1957	9389	9360	-1999	20335	0	6	20335	3118	476	23928	49.97
12	6847	198	246	7291	180	3814	0	2017	9559	9554	-2059	20324	0	0	20324	3205	473	24002	49.98
13	6841	357	239	7437	131	3793	0	1808	9511	9655	-2031	20351	0	0	20351	3185	442	23979	50.00
14	6937	443	234	7614	129	3861	0	1799	9312	9253	-1946	20257	0	0	20257	3090	453	23800	49.92
15	6982	365	235	7582	168	4031	0	1570	9874	9749	-2005	20652	0	0	20652	3167	443	24262	49.90
16	7036	419	231	7686	269	4502	0	1221	9543	9743	-2010	20949	0	0	20949	3203	462	24614	50.02
17	7067	519	149	7735	480	4602	0	689	9489	9359	-2028	20375	0	0	20375	3071	463	23908	50.01
18	7069	893	130	8092	533	4617	0	263	9142	8841	-2095	19779	0	0	19779	3043	472	23294	49.97
19	7104	1888	136	9128	707	4569	0	31	8058	7951	-1865	20049	0	0	20049	2950	472	23471	49.95
20	7143	2062	139	9344	755	4596	0	0	7912	8028	-1448	20820	251	0	21071	2975	455	24501	49.98
21	7138	1419	137	8694	725	4597	0	0	8098	8283	-1602	20248	86	0	20334	2907	449	23690	50.01
22	7162	1510	139	8811	532	4636	0	0	7996	8125	-1644	20010	0	0	20010	2826	450	23286	49.99
23	7124	1952	138	9214	513	4613	0	0	7888	8310	-1600	20613	52	0	20665	2808	437	23910	49.96
24	6990	1882	140	9012	450	4646	0	0	8042	8208	-1485	20382	241	0	20623	2851	449	23923	49.97
MUs	167.77	25.05	5.33	198.14	10.09	105.74	0.00	14.79	206.85	207.23	-41.57	484.10	0.63	0.09	484.73	67.24	10.32	562.29	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

DLS done as per instructions from 220 kV Baramati due to overloading of 220 KV Jejuri Baramati line.DLS done due to overloading of 220 KV Jejuri Lonand line

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 06/May/2023

Position as on 6.30 Hrs of 07/May/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
IPP	Adani U-3	660	27/04/2023	22:35	07/05/2023	16:11	ZERO SCHEDULE	
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	30/05/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Ghatghar Unit-2	125	08/02/2023	07:02		Continued.	Stator Earth Fault	01/06/2023
MSPGCL	Nasik Unit 3	210	17/04/2023	21:27		Continued.	Boiler Tube Leakage	20/05/2023
MSPGCL	Uran Unit 6	108	20/04/2023	19:15		Continued.	No Schedule.	
MSPGCL	Koradi Unit-10	660	28/04/2023	17:02	06/05/2023	20:26	Boiler Tube Leakage	03/05/2023
IPP	Adani U-2	660	29/04/2023	08:21		Continued.	Zero Schedule.	
IPP	JSW (J) U4	300	01/05/2023	09:29		Continued.	NO SCHEDULE	
IPP	RPL(AMT) U-4	270	01/05/2023	15:30		Continued.	Coal Shortage	
MSPGCL	Uran Unit 7	108	06/05/2023	16:30	07/05/2023	17:50	Low gas pressure.	
MSPGCL	Bhusawal Unit 4	500	06/05/2023	22:37		Continued.	Boiler Tube Leakage	09/05/2023
MSPGCL	Chandrapur Unit 8	500	07/05/2023	12:29		Continued.	Boiler Tube Leakage	09/05/2023

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 06/May/2023

Statement-VII

Position as on 6.30 Hrs of 07/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
KORADI III - AKOLA II Ckt - 2	IntraState	07/05/2023	10:48	07/05/2023	19:02	PO	To attend the sag correction in tower no. 534, to stop the deforming of tower members in the first section.
500 KV TBC Outages/Trippings							
POLE-2 BASE AC FILTER Z1-Z2(200MVAR) @ CHANDRAPUR HVDC	IntraState	07/05/2023	11:11	07/05/2023	15:48	PO	to carry out Breaker CRM which is monitoring (R Ph) of Pole II Z1 & Z2 AC Filter as Circuit Breaker at HVDC Terminal Station, Chandrapur
400 KV MAINBAY Outages/Trippings							
408 MAIN BAY OF 400KV WALUJ CKT @ 400KV DEEPNAGAR SS	IntraState	05/05/2023	11:22	07/05/2023	19:00	PO	For servicing & overhauling of 400kV AREVA make WALUJ/AURANGABAD CKT Main C.B. Mechanism
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	03/04/2023	11:30			HT	H/T TO CONTROL LINE LOADING OF PUNE PG
DEEPNAGAR - AURANGABAD (WALUJ)	IntraState	06/05/2023	06:32	06/05/2023	14:48	PO	For string replacement work
JEJURI - KARAD	IntraState	06/05/2023	16:42	06/05/2023	18:54		Cold line washing work and PID faulty disc replacement work.
DEEPNAGAR - AURANGABAD (WALUJ)	IntraState	06/05/2023	22:37	07/05/2023	11:59	T	Deepnagar Unit-4 tripped through 409 Tie and 410 Main Bay and 408 Bay was already under planned outage for CB overhauling.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500MVA ICT 3 @ AKOLA	IntraState	25/04/2023	10:41			PO	For termination of power cable
400/220/33 KV 315MVA ICT - 3 @ KHADKA	IntraState	06/05/2023	10:15	06/05/2023	17:25	PO	For premonsoon maintenance work
220 KV TBC Outages/Trippings							
BUS COUPLER @ MULUND	IntraState	04/05/2023	12:39			EO	1) CB Dew Point test of 220 KV Bus Coupler which is found very Low. 2) The 220 KV Bus Coupler is already in OFF condition. Permission is required to open Both isolators. 3) Due to Low value of dew point values, the breaker pole may burst, hence CB kept out of service and now same is proposed to be attended.
220 KV MAINBAY Outages/Trippings							
BUS SECTION @ KALWA	IntraState	06/05/2023	05:57	06/05/2023	08:21	EO	(135Degree) Hot spot attending work by Hot line unit. (220kV Bus section road side Bph isolator palm nut bolt replacement work)
220 KV LINE Outages/Trippings							

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 06/May/2023

Statement-VII

Position as on 6.30 Hrs of 07/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
AAREY - MSETCL BORIVALI CKT - 2	IntraState	05/05/2023	21:34	07/05/2023	16:47	PO	Interconnection of OLD GIS Bus 2 with NEW GIS Bus 2.
PALGHAR - NALASOPARA	IntraState	05/05/2023	23:07	06/05/2023	05:00	HT	For replacement of heavily rusted old Disc insulator string with porcelain long rod insulator at location no. 197,199 & 201.
ANTOP HILL - DHARAVI-2	IntraState	05/05/2023	23:30	06/05/2023	01:20	PO	Testing and trial tripping
KHAPARKHEDA-AMBAZARI-I	IntraState	06/05/2023	10:13	06/05/2023	13:35	PO	Diagnostic Testing Work.
220 KV BALAPUR - MALKAPUR LINE	IntraState	06/05/2023	10:50	06/05/2023	17:43	PO	Replacement Of Flash over Disc At Loc No. 14R-Ph.
KALWA - PANCHANAND	IntraState	06/05/2023	10:52	06/05/2023	20:18	PO	1) For erection of 3 nos tower and stringing work for NHRCL by EHV Project dn, Kalwa.
220KV KARJAT-AHMEDNAGAR-CKT-1	IntraState	06/05/2023	10:56	06/05/2023	15:54	EO	As per local farmer information sparking observed loc no47. To attend the same
PETH- MUDSHINGI 1 LINE	IntraState	06/05/2023	12:01	06/05/2023	16:50	EO	For Attending hot spot in R phase blade contact of Line isolator
KALWA - MULUND 1	IntraState	06/05/2023	12:40	06/05/2023	17:31	T	WAVETRIP JUMPER BOKEN AT MULUND S/STN.
NAGOTHANE - IPCL	IntraState	06/05/2023	12:52	06/05/2023	14:53	EO	for emergency tree cutting work
BOMBAY DYEING - SAHARA	IntraState	06/05/2023	13:09	06/05/2023	20:00	PO	1) 220kV CB overhauling work on 220kV Sahara-Bombay dying Line at 220kV Sahara SS. 2) Line Signature test.
BHUGAON - WARDHA (PG)	IntraState	06/05/2023	19:29	06/05/2023	19:56	HT	Hand Tripped to control OD, 1000MW, F 49.89HZ.
TROMBAY DHARAVI - 6	IntraState	06/05/2023	23:40	07/05/2023	05:40	PO	Shifting of Conductors of 220kV Trombay Dharavi 6 to new Tower No 26A & 26B for Line diversion at Sejal Shakti
APTA - KALWA	IntraState	07/05/2023	06:13	07/05/2023	19:22	PO	For erection of 3 nos tower and stringing work for NHRCL.
KAMBA - VASAI	IntraState	07/05/2023	09:07	07/05/2023	16:17	PO	"1) Diagnostic Testing & Pre-Monsoon Maintenance Work. 2) Replacement of Broken Disc Insulator."
BUS COUPLER @ AAREY	IntraState	07/05/2023	17:07	07/05/2023	19:53	PO	Shifting of existing 220kV AIS Bay no.7 to New GIS Bay no.25 under MERC approved Aarey 220kV AIS to GIS conversion project scheme.
AAREY - AEML BORIVALI	IntraState	07/05/2023	19:34	07/05/2023	20:02	PO	Charging of 220kV NEW GIS Bus 2 through 220kV Aarey-AEML Borivali Line.
TROMBAY DHARAVI - 6	IntraState	07/05/2023	23:57		Continued.	PO	Shifting of Conductors of 220kV Trombay Dharavi 6 to new Tower No 26A & 26B for Line diversion at Sejal Shakti
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 / 110 / 22kV 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
220/132 KV 100 MVA ICT 2	IntraState	06/05/2023	09:00	06/05/2023	19:30	PO	Diagnostic Testing Work.
220/132 KV 200 MVA PTR NO 5 @ PARVATI	IntraState	06/05/2023	09:02	06/05/2023	14:22	PO	Half Yearly Maint.
220/110kV 100MVA ICT - 3 @ PETH	IntraState	06/05/2023	09:03	06/05/2023	17:10	PO	Premonsoon maintenance work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 06/May/2023

Statement-VII

Position as on 6.30 Hrs of 07/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/110 KV 250 MVA ICT - 2 @ VERSOVA (TATA)	IntraState	06/05/2023	10:37	06/05/2023	13:57	PO	R/M & Testing
220/33 KV 100 MVA PTR 2	IntraState	07/05/2023	10:31	07/05/2023	13:46	EO	To attend hot spot
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KALYAN KALWA SALSETTE 1	IntraState	06/05/2023	17:06	06/05/2023	19:29	PO	REMOVAL OF BIRD NEST AT FIVE LOCATION
PAREL MANKHURD	IntraState	07/05/2023	08:26	07/05/2023	10:16	PO	BIRD NEST REMOVAL
BHIRA (T) - KHOPOLI 2	IntraState	07/05/2023	10:39	07/05/2023	19:00	PO	PROJECT WORK-TLA INSTALLATION
WAGHIVALI - CHEMBUR	IntraState	07/05/2023	19:15	07/05/2023	21:06	PO	BIRD NEST REMOVAL

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage