

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 06/Jun/2019 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	160.230	992.876	1) Gujrat	-1.275	-8.489
2) Hydro	4.186	25.410	2) Madhya Pradesh	7.901	49.346
3) Gas	6.685	40.376	3) Chattisgarh	3.910	20.460
Total MSPGCL	171.101	1058.662	4) Maharashtra	111.223	671.768
B) 1) APML	74.219	429.971	5) Goa (Amona)	-0.418	-2.244
2) JSWEL	24.879	144.172	Total	121.341	730.841
3) VIPL	0.000	0.000	a) Mumbai Schedule	33.772	187.153
4) RPL(AMT)	25.383	147.397	b) Mumbai Drawl	39.092	232.551
5) WPCL	0.000	0.000	c) MSEDCL Bilateral *	7.462	68.534
6) Other IPP	7.609	43.402	Include PX	-7.571	-16.852
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	33.772	187.153
C) 1) TPCL Thermal	15.050	80.472	Include PX	15.671	83.719
2) TPCL Hydro	3.352	15.974	Standby	0.000	0.000
3) TPCL Gas	4.339	25.905	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.561	56.708	1) MSEDCL	422.809	2561.346
D) STATE			2) Mumbai Discoms	71.394	411.611
1) Thermal	316.931	1894.998	TOTAL STATE	494.203	2972.957
(A1+C1+C4+(B1-B6))					
2) Hydro	7.538	41.384			
(A2+C2)					
3) Gas	11.024	66.281			
(A3+B7+C3)					
4) Wind	31.054	201.412			
6) SOLAR	6.315	38.040			
TOTAL STATE	372.862	2242.115			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 5 Hrs
MSPGCL Thermal	6634	6763	7069	6588
MSPGCL Hydro	168	133	388	139
MSPGCL Gas	268	280	283	285
MSPGCL Total Generation	7070	7176	7740	7012
Central Sector Receipt	5870	6033	4550	4698
WIND	1132	1211	1050	1338
CPP / IPP Thermal	5083	5441	5788	5445
CPP / IPP Gas	0	0	0	0
SOLAR	794	582	0	0
Exchange with Mumbai	-1962	-1937	-1556	-1340
MSEDCL DEMAND MET	17987	18506	17572	17153
Load Shedding	0	0	0	0
MSEDCL DEMAND	17987	18506	17572	17153
TPCL GENERATION	1117	1198	1016	673
AEML GENERATION	376	374	408	375
MUMBAI DEMAND	3455	3509	2980	2388
STATE DEMAND MET	21442	22015	20552	19541
STATE DEMAND	21442	22015	20552	19541
Frequency (Hz)	49.97	49.95	49.99	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.14 Hz at 18.01 Hrs	49.8 Hz at 05.13 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 06/Jun/2019

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.90	24.21	200	145
Unit 7	3.42	15.69	160	100
Unit 8	8.10	50.32	400	290
Unit 9	8.20	63.73	460	209
Unit 10	9.22	63.10	440	320
Total	32.83	217.06		
Bhusawal				
Unit 3	0.00	12.44	0	0
Unit 4	10.29	59.18	505	350
Unit 5	10.26	59.02	505	355
Total	20.55	130.65		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	11.77	0	0
Total	0.00	11.77		
Chandrapur				
Unit 3	4.44	25.42	191	160
Unit 4	3.93	23.32	167	153
Unit 5	9.80	57.05	420	370
Unit 6	10.61	60.22	460	380
Unit 7	10.19	57.72	440	385
Unit 8	9.93	65.23	495	355
Unit 9	9.82	61.62	491	360
Total	58.73	350.58		
Paras				
Unit 3	5.97	34.65	259	205
Unit 4	5.59	33.99	255	165
Total	11.56	68.64		
Khaparkheda				
Unit 1	2.97	19.32	145	105
Unit 2	2.72	18.12	140	100
Unit 3	3.39	20.12	154	132
Unit 4	3.40	20.01	145	140
Unit 5	11.54	65.16	500	440
Total	24.02	142.72		
Nasik				
Unit 3	4.13	24.58	198	155
Unit 4	4.24	22.36	200	160
Unit 5	4.18	24.52	196	155
Total	12.54	71.46		
Uran				
All Units	6.68	40.38	286	268
Total	6.68	40.38		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.01	0.01	5	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	0.01	0.01		
Koyna				
Stage 1-2	1.12	7.50	115	40
Stage 4	0.00	0.00	0	0
Stage 3	0.13	1.71	44	0
Total	1.25	9.22		
Hydro				
KDPH	0.43	2.62	18	17
VTRNA	1.00	5.89	61	0
TILLARI	0.00	0.87	0	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.08	0.86	27	0
RNGR+BHTSA	0.22	1.30	9	8
BHANDARDRA	0.17	1.07	34	0
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.15	1.22	7	6
GHATGHAR	0.90	2.36	235	0
Total	2.94	16.19		
Wind				
Total	31.05	201.41	0	0
Total	31.05	201.41		
CPP				
APML(Mus)	74.22	429.97	0	0
JSWEL(Mus)	24.88	144.17	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT(Mus)	25.38	147.40	0	0
WPCL(Mus)	0.00	0.00	0	0
Other(Mus)	7.61	43.40	0	0
Total	132.09	764.94		
SOLAR				
Total	6.32	38.04	0	0
Total	6.32	38.04		
Tata				
Trombay 5	9.82	50.78	484	304
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.76	16.56	116	104
Trombay 7B	1.58	9.34	67	62
Trombay 8	5.22	29.70	236	199
TATA Hydro	3.35	15.97	321	0
Total	22.74	122.35		
AEML				
DTPS U-1&2	9.56	56.71	495	374
Total	9.56	56.71		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	160.23	992.88	MSPGCL Total	171.10	1058.66
			MSPGCL Thml+Gas	166.92	1033.25	Koyna 1,2 & 4 Total	1.12	7.50
			MSPGCL Hydro	4.19	25.41	State Total	372.86	2242.12

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 06/Jun/2019

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	6871	140	283	7294	1544	6015	0	0	4643	4575	-1559	17869	0	17869	2977	20846	49.89
2	6687	135	274	7096	1352	5663	0	0	4667	4711	-1401	17421	0	17421	2757	20178	49.93
3	6717	134	284	7135	1311	5410	0	0	4931	4878	-1488	17246	0	17246	2576	19822	49.99
4	6695	144	284	7123	1376	5425	0	0	4941	4673	-1404	17193	0	17193	2464	19657	49.97
5	6588	139	285	7012	1338	5445	0	0	4968	4698	-1340	17153	0	17153	2388	19541	49.98
6	6432	78	273	6783	1565	5653	0	0	5017	4784	-1302	17483	0	17483	2372	19855	49.86
7	6549	78	286	6913	1461	5490	0	50	5158	4726	-1192	17448	0	17448	2351	19799	49.96
8	6283	78	284	6645	1550	5324	0	227	5024	4897	-1353	17290	0	17290	2456	19746	50.01
9	6032	78	282	6392	1713	5056	0	381	5212	5143	-1688	16997	0	16997	2760	19757	50.03
10	6110	110	272	6492	1555	4946	0	520	5385	5639	-1941	17211	0	17211	3096	20307	50.00
11	6565	150	279	6994	1317	5029	0	708	5621	5655	-1962	17741	0	17741	3347	21088	50.00
12	6634	168	268	7070	1132	5083	0	794	5742	5870	-1962	17987	0	17987	3455	21442	49.97
13	6571	159	280	7010	1176	5420	0	812	5955	5490	-1867	18041	0	18041	3426	21467	49.96
14	6510	159	269	6938	1127	5458	0	862	5646	5408	-1863	17930	0	17930	3393	21323	49.94
15	6752	134	269	7155	1304	5485	0	732	5932	5798	-1954	18520	0	18520	3488	22008	49.96
16	6763	133	280	7176	1211	5441	0	582	5971	6033	-1937	18506	0	18506	3509	22015	49.95
17	6705	143	270	7118	1460	5299	0	394	5594	5708	-1828	18151	0	18151	3416	21567	49.98
18	6714	133	282	7129	1492	5190	0	224	5391	5464	-1851	17648	0	17648	3242	20890	50.03
19	6751	239	271	7261	1302	5164	0	29	4613	4559	-1708	16607	0	16607	3029	19636	50.02
20	7069	388	283	7740	1050	5788	0	0	4046	4550	-1556	17572	0	17572	2980	20552	49.99
21	7056	330	283	7669	883	6092	0	0	4156	4141	-1341	17444	0	17444	2942	20386	50.02
22	7107	285	284	7676	860	6093	0	0	4207	4388	-1411	17606	0	17606	2914	20520	50.02
23	7018	340	275	7633	767	6066	0	0	4551	5043	-1553	17956	0	17956	2978	20934	49.96
24	7051	311	285	7647	1208	6055	0	0	4902	4510	-1631	17789	0	17789	3078	20867	50.01
MUs	160.23	4.19	6.68	171.10	31.05	132.09	0.00	6.32	122.27	121.34	-39.09	422.81	0.00	422.81	71.39	494.20	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 06/Jun/2019

Position as on 6.30 Hrs of 07/Jun/2019

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
CPP	SWPGL U-3	135	01/11/2018	00.28		Continued.	Annual Overhaul	
MSPGCL	Parli Unit 7	250	12/12/2018	00.00		Continued.	Zero Schedule. (From Dt-27/01/2019 Converted Zero sch to AOH) and (from dt-15/02/2019 Converted AOH to Zero sch by MSEDCL)	
FORCED OUTAGE								
TPC-G	Trombay 6	500	15/07/2015	17:08		Continued.	Economic shutdown	
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
MSPGCL	Parli Unit 4	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Parli Unit 5	210	01/04/2016	00.00		Continued.	Economic shutdown	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
MSPGCL	Uran Unit 7	108	20/07/2018	12.53		Continued.	Compressor & Turbine Blade Failure.	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	Poor Coal Receipt	
MSPGCL	Uran Unit B0	120	08/09/2018	12.19		Continued.	T/F Shifting Work.	
IPP	SWPGL U-2	135	27/11/2018	00.00		Continued.	No Schedule.	
MSPGCL	Parli Unit 6	250	12/12/2018	00.00		Continued.	Zero Schedule.	
CPP	SWPGL U-4	135	15/12/2018	00.00		Continued.	No Schedule	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal Shortage	
MSPGCL	Uran Unit 8	108	20/05/2019	16.01		Continued.	Gas shortage	
MSPGCL	Parli Unit 8	250	04/06/2019	00.00		Continued.	Zero Schedule	
MSPGCL	Bhusawal Unit 3	210	04/06/2019	20.15		Continued.	Zero Schedule	
MSPGCL	Bhusawal Unit 5	500	07/06/2019	06.17		Continued.	Ash Feed Gate replacement work	
MSPGCL	Koyana STG-IV Unit-3	250	07/06/2019	10.00		Continued.	Stepup T/F Oil Leakage and Shaft Seal replacement	
IPP	Adani U-2	660	07/06/2019	17.07	07/06/2019	20.58	Tripped Due To SPS Scheme Operated.	
MSPGCL	Uran Unit 5	108	07/06/2019	23.45		Continued.	Air Filter Replacement & Allied Work.	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 06/Jun/2019

Statement-VII

Position as on 6.30 Hrs of 07/Jun/2019

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403
Dhule Sar'Sarovar II	InterState	04/06/2019	18.55		Continued.	HT	Over Voltage
Chandrapur Bhadravati IV	InterState	07/06/2019	18.34		Continued.	T	DT Sent, Over Voltage Trip. CVT Suspected.
Khadka-Aurangabad (Waluj)	IntraState	04/06/2019	20.58	06/06/2019	09.14	HT	Over Voltage
N.Koyna-Karad -Ckt I	IntraState	05/06/2019	22.51	06/06/2019	16.47	T	AR Lockout, Y-Ph, Z1, 15.07KM, 12.84KA.
Karad - Jaigad - II	IntraState	06/06/2019	00.05	06/06/2019	13.38	T	B-Ph, Z1, AR Lockout, 46.50KM, 5.4KA.
Jejuri- Koynastage-IV	IntraState	06/06/2019	00.47	06/06/2019	13.05	T	Distance Protection, Z2, R-Ph, 145KM. 1.93KA.
Lonikand I - Koyna stage-IV	IntraState	06/06/2019	01.47	06/06/2019	14.46	T	Distance Protection, Z2, Y-Ph, 179.8KM. 2.01KA From Lonikand.
N.Koyna-Karad -Ckt II	IntraState	06/06/2019	06.37	06/06/2019	15.33	T	Distance Protection, Y-Ph, 17.16KM, 9.865KA.(Decap Y Ph 61 LOC R,Y,B, Pilot String Replacement).
Khadka-Aurangabad (Waluj)	IntraState	06/06/2019	17.47	07/06/2019	08.32	HT	Over Voltage
Akola II - RPL(Rattanindia) Ckt-II	IntraState	06/06/2019	19.19	07/06/2019	00.59	T	Distance Protection, Akola End:- R,Y Ph, Z1, 5.4KA, 5.6KA, 54.28KM. RPL End:-R,Y Ph, Z1, 6.9KA, 37.3KM.
Chandrapur II - Chandrapur ckt I	IntraState	07/06/2019	07.10	07/06/2019	17.59	PO	Replacement of Y PH LA.
Khadka - Bableshwar	IntraState	07/06/2019	08.51	07/06/2019	21.09	PO	Stringing of Earth Wire.
Lonikand I - Koyna stage-IV	IntraState	07/06/2019	09.16	07/06/2019	21.23	PO	Replacement of Insulator String, Tripped While Charging Y-Ph CVT Jump Break (Tripped 21.23Hrs.)
New Koyna - Dabhol - II	IntraState	07/06/2019	10.24	07/06/2019	15.29	PO	Cold Washing & Routine Maintenance.
Warora-Adani(Tiroda)1	IntraState	07/06/2019	17.07	07/06/2019	19.00	T	Distance Protection, Z1, R-Ph, 8 KA, 23.88KMS.
Warora-Adani (Tiroda) 2	IntraState	07/06/2019	17.07	07/06/2019	20.13	T	Distance Protection, Z1, R-Ph, 9.3KA, 25KMS.
Khadka-Aurangabad (Waluj)	IntraState	07/06/2019	21.13		Continued.	HT	Over Voltage
Lonikand I - Koyna stage-IV	IntraState	07/06/2019	21.23		Continued.	T	Y-Ph CVT Jump Break (Tripped 21.23HRS)
400 KV ICT Outages/Trippings							
400/220/33 Kv 315 Mva ICT 1 @Padghe	IntraState	15/11/2018	10.07		Continued.	T	Differential Protection, Declared Faulty.
400/220/33 Kv 500 Mva Ict 1 @ CHANDRAPUR 2	IntraState	12/04/2019	17.10		Continued.	HT	Due To CVT Porcelain Collars Of The ICT-1 Are Damaged.
400/220/33 Kv 315 MVA ICT -I @Nagothane	IntraState	07/06/2019	11.26	07/06/2019	19.00	PO	Line Maintenance work
220 KV LINE Outages/Trippings							
Talandage - Chikodi	InterState	01/06/2017	00.01		Continued.	PO	No Schedule
Mudshingi - Chikodi	InterState	01/06/2017	00.06		Continued.	PO	No Schedule.
Mahalakshmi Amona	InterState	06/06/2019	06.25	06/06/2019	14.09	T	Distance Protection, Z1, R-Ph, 732.3KM. 1.60KA.
Tillari Amona	InterState	06/06/2019	21.04	06/06/2019	23.14	T	Tripped on Dist.Protection.
Chandrapur GCR - Warora - I	IntraState	05/04/2015	09.13		Continued.	PO	Bunching of Conductor Loc No 86 Disconnecting of Jumper At Loc No 86 & 107 And De-energising The Line Bet 86 To 107.
Chandrapur GCR - Wani	IntraState	05/04/2015	09.15		Continued.	PO	For Bunching of Conductor At Loc No.86 Disconnecting of Jumper At Loc No.86 To 107 And Deenergising The Line Between Loc No.86 To 107.
BOISAR BORIVALI	IntraState	24/07/2018	13.18		Continued.	HT	To Control Line Loading(H/T from

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 06/Jun/2019

Statement-VII

Position as on 6.30 Hrs of 07/Jun/2019

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
							Boisar end)
Koradi-Butibori Rly Tss	IntraState	01/06/2019	17.12	06/06/2019	19.00	T	D/C Tower Collapse At LOC.NO.51
Koradi-Ambazari-I	IntraState	01/06/2019	17.12	06/06/2019	17.48	T	D/C Tower Collapse At LOC.NO.51.
Ambazari-Abhijeet	IntraState	01/06/2019	23:28	06/06/2019	18.06	EO	Making Dropper arrangement from 220kv Ambazari-Abhijeet ckt to 220kv Koradi-Butibori TSS ckt.
Nagothane - Ipcl	IntraState	05/06/2019	11.07	06/06/2019	21.27	PO	Load Management On ICT-3 Outage.
Halkarni-Mahalaxmi line	IntraState	06/06/2019	05.00	06/06/2019	05.57	T	Distance Protection, Z1, B-Ph, 15.91KM From Halkarni.
220kv Halkarni- Tillary	IntraState	06/06/2019	05.12	06/06/2019	22.25	T	A/R Lock Out PSB Operated Heavy Lightning.
Halkarni-Mahalaxmi line	IntraState	06/06/2019	06.25	06/06/2019	12.40	T	Distance Protection, Z1, B-Ph, 16.67Km From Halkarni.
BHUGAON WARORA CKT-II	IntraState	06/06/2019	07.12	06/06/2019	11.58	PO	REPL of old LMU by new one and line signature test
Balapur-Malegaon	IntraState	06/06/2019	10.08	06/06/2019	17.43	PO	Tree Cutting Work
Osmanabad - Solapur (Bale)	IntraState	06/06/2019	11.40	06/06/2019	12.13	PO	Bird Nest Removal.
OSMANABAD PARANDA	IntraState	06/06/2019	12.25	06/06/2019	12.37	PO	Removing Bird Nest from Line Gantry
KORADI 2 - KAULEWADA CKT - II	IntraState	06/06/2019	14.35	06/06/2019	15.49	T	Distance Protection Zone1
Jejuri (400 Kv)- Baramati li	IntraState	06/06/2019	19.38	06/06/2019	23.55	PO	LA Jumpering Work At Baramati.
Padgha - Temghar I	IntraState	07/06/2019	05.10	07/06/2019	10.55	EO	Attending Hot Spot
Padgha-Temghar-II	IntraState	07/06/2019	05.10	07/06/2019	10.55	HT	Avoid Tripping On Overload.
Niwali - Pawas Line	IntraState	07/06/2019	05.27	07/06/2019	15.43	T	Distance Protection, Z1, Y-E, 33.77KM, 18.86KA (Y Ph Decapping At LOC.No.26)
Chandrapur GCR - Warora - I	IntraState	07/06/2019	09.20	07/06/2019	21.25	PO	RPH CC Replacement Work.
Hingoli- Girawali	IntraState	07/06/2019	09.44	07/06/2019	14.04	PO	Shackle Nut Fixing At LOC 447 And 365 And 367.
Colourchem - Temghar	IntraState	07/06/2019	09.52	07/06/2019	13.38	T	Supervision Relay Problem At Temghar.
Nalasopara-Boisar	IntraState	07/06/2019	10.50	07/06/2019	19.03	PO	Bay Maintenance Work.
Chinchwad-Hinjewadi I	IntraState	07/06/2019	11.05	07/06/2019	18.15	HT	Load Management.
Nanded-Ghatodi	IntraState	07/06/2019	13.37	07/06/2019	15.30	PO	Y & B PH LA Work.
KORADI 2 - KAULEWADA CKT - II	IntraState	07/06/2019	15.12	07/06/2019	17.16	T	K2= B-Ph, 12KA, 4.6KM, Z1. Kwada= B-Ph, Z2, 690A, 117.7KM.
Koradi-Ambazari-li	IntraState	07/06/2019	15.12	07/06/2019	17.55	T	A= B-Ph, 22.1KM(TL=21.7), 5.0KA. K= B-Ph, Z1, 5KM.
KORADI 2 - KAULEWADA CKT - I	IntraState	07/06/2019	15.12	07/06/2019	16.31	T	K2= B-Ph, Z1, 7.8KA, 12.7KM. Kwada= B-Ph, Z2, 119.1KM, 831A.
Wardha-Dhamangaon	IntraState	07/06/2019	15.26	07/06/2019	15.59	T	Wardha= R-Ph, Z1, 9.14KM, 7KA. D= R-Ph, Z1, 1.7KA, 32KMS, A/R OPTD.
Warora - Wardha	IntraState	07/06/2019	17.16		Continued.	T	Wrora-Y PH Pick, B PH Pick Up,Z1.Wardha-Y PH B PH, Z1-B 91.8 KM,3.31KAMP,3.24KAMP.
Warora - Hinganghat	IntraState	07/06/2019	17.16		Continued.	T	Tower Collapsed At Location No.327, RYB 3.94KA, 4.41KA, 4.11KA.
220 KV ICT Outages/Trippings							
220/100 Kv 200 MVA ICT-II @Trombay	IntraState	28/03/2019	22.48		Continued.	T	Bucholz Trip.
220/100 Kv 100 MVA ICT II @Kandalgaon	IntraState	01/06/2019	11.30		Continued.	PO	Oil Filtration Work.(Charged On Humming).
220/132 Kv 200 Mva Vijay Ict 2 @Malegaon	IntraState	06/06/2019	06.32	06/06/2019	12.51	PO	Diagnostic Testing Work, Premonsoon Maintenance Work.
220/33kv 125 MVA Transformer 2 @Gorai R/S	IntraState	06/06/2019	10.51	06/06/2019	13.20	PO	Premonsoon Maintenance.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 06/Jun/2019

Statement-VII

Position as on 6.30 Hrs of 07/Jun/2019

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132 Kv 200 Mva Bbl Ict 2 @Waghala Nanded	IntraState	06/06/2019	11.11	06/06/2019	12.28	PO	Pre Monsoon Maint.work
220/132 Kv 200 Mva Cgl Ict 1 @Raymond (Nasik 2)	IntraState	06/06/2019	13.50	06/06/2019	14.15	PO	Oil DGA Sampling And Plastic Paper Wrapping.
220/132 Kv 200 Mva Emco Ict 2 @Raymond (Nasik 2)	IntraState	06/06/2019	14.35	06/06/2019	15.10	PO	Oil DGA Sampling And Plastic Paper Wrapping.
132 KV LINE Outages/Trippings							
Ambazari-Amravati	IntraState	07/06/2019	15.20	07/06/2019	18.08	T	Ambz= B-Ph, Z1, 114.3KM(120KM), 0.95KA. Amv=B-Ph, Z1, 17.61KM, 5.07KA.
Kalmeshwar-Saoner 1	IntraState	07/06/2019	20.47	07/06/2019	21.04	T	KLMSR= B-Ph, 40.4KM, 2.11KM, SNR= Distance Protection, B-Ph, Z1, 8.42KM, 1.7KA.
Himayatnagar - Tamsa	IntraState	07/06/2019	22.11	07/06/2019	22.30	T	Tamsa= Distance Protection, Z1, R-E, 1.5KA, LL= 49KM, 37.16KM Rainfall Reported At Tamsa End. Load Affected Approx 17MW of Himayatnagar And Kinwat Area.