

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 06/Jun/2020 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	80.898	528.466	1) Gujrat	4.310	19.523
2) Hydro	5.535	37.272	2) Madhya Pradesh	4.807	27.338
3) Gas	3.332	12.036	3) Chattisgarh	5.530	29.420
Total MSPGCL	89.765	577.774	4) Maharashtra	112.778	568.877
B) 1) APLM	43.954	298.933	5) Goa (Amona)	-0.176	-0.418
2) JSWEL	17.843	94.828	Total	127.249	644.740
3) VIPL	0.000	0.000	a) Mumbai Schedule	16.979	122.246
4) RPL(AMT)	0.000	0.000	b) Mumbai Drawl	15.982	114.890
5) WPCL	2.692	14.651	c) MSEDCL Bilateral *	30.504	171.649
6) Other IPP	9.346	48.282	Include PX	5.422	28.252
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	16.979	122.246
C) 1) TPCL Thermal	7.351	44.365	Include PX	9.979	80.236
2) TPCL Hydro	4.993	22.726	Standby	0.000	0.000
3) TPCL Gas	4.413	26.427	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.254	55.914	1) MSEDCL	314.095	1762.323
D) STATE			2) Mumbai Discoms	42.999	264.328
1) Thermal	172.338	1085.439	TOTAL STATE	357.094	2026.651
(A1+C1+C4+(B1-B6))					
2) Hydro	10.528	59.998			
(A2+C2)					
3) Gas	7.745	38.463			
(A3+B7+C3)					
4) Wind	32.308	165.871			
6) SOLAR	6.920	32.134			
TOTAL STATE	229.839	1381.905			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 15 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	3235	2872	3664	3126
MSPGCL Hydro	113	109	302	69
MSPGCL Gas	144	130	133	146
MSPGCL Total Generation	3492	3111	4099	3341
Central Sector Receipt	5803	6222	5061	4851
WIND	1306	1660	1759	1176
CPP / IPP Thermal	3171	2914	3097	2982
CPP / IPP Gas	0	0	0	0
SOLAR	934	752	0	0
Exchange with Mumbai	-860	-694	-799	-601
MSEDCL DEMAND MET	13846	13965	13217	11749
Load Shedding	0	0	0	0
MSEDCL DEMAND	13846	13965	13217	11749
TPCL GENERATION	595	890	621	624
AEML GENERATION	404	371	446	374
MUMBAI DEMAND	1859	1955	1866	1599
STATE DEMAND MET	15705	15920	15083	13348
STATE DEMAND	15705	15920	15083	13348
Frequency (Hz)	49.93	49.94	50.02	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.19 Hz at 10.01 Hrs	49.82 Hz at 13.57 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 06/Jun/2020

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	0.00	0	0
Unit 9	0.00	18.14	0	0
Unit 10	0.00	18.21	0	0
Total	0.00	36.35		
Bhusawal				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	2.50	0	0
Unit 5	0.00	4.40	0	0
Total	0.00	6.91		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	2.61	0	0
Total	0.00	2.61		
Chandrapur				
Unit 3	3.61	13.65	179	71
Unit 4	3.40	12.83	165	50
Unit 5	2.67	26.25	404	0
Unit 6	3.46	48.04	465	0
Unit 7	9.71	53.82	449	360
Unit 8	10.43	57.18	480	360
Unit 9	9.95	56.04	458	360
Total	43.23	267.81		
Paras				
Unit 3	5.00	28.75	250	138
Unit 4	5.42	30.68	255	171
Total	10.42	59.43		
Khaparkheda				
Unit 1	3.90	23.41	170	150
Unit 2	4.22	24.27	185	160
Unit 3	4.43	24.75	195	158
Unit 4	4.12	24.30	190	155
Unit 5	10.58	58.63	490	370
Total	27.25	155.36		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Total	0.00	0.00		
Uran				
All Units	3.33	12.04	148	130
Total	3.33	12.04		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.16	0.83	28	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	0.16	0.83		
Koyna				
Stage 1-2	2.53	15.67	310	30
Stage 4	1.34	5.74	748	0
Stage 3	0.88	4.94	160	0
Total	4.75	26.35		
Hydro				
KDPH	0.00	2.78	0	0
VTRNA	0.00	0.00	0	0
TILLARI	0.15	2.87	60	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.00	0.53	0	0
RNGR+BHTSA	0.12	1.28	10	0
BHANDARDRA	0.44	2.59	35	10
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.07	0.86	3	3
GHATGHAR	0.00	0.00	0	0
Total	0.79	10.92		
Wind				
Total	32.31	165.87	0	0
Total	32.31	165.87		
CPP				
APML(Mus)	43.95	298.93	0	0
JSWEL(Mus)	17.84	94.83	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT(Mus)	0.00	0.00	0	0
WPCL(Mus)	2.69	14.65	0	0
Other(Mus)	9.35	48.28	0	0
Total	73.84	456.69		
SOLAR				
Total	6.92	32.13	0	0
Total	6.92	32.13		
Tata				
Trombay 5	7.35	44.36	309	304
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.81	16.85	118	116
Trombay 7B	1.60	9.58	68	66
Trombay 8	0.00	0.00	0	0
TATA Hydro	4.99	22.73	443	55
Total	16.76	93.52		
AEML				
DTPS U-1&2	10.25	55.91	502	371
Total	10.25	55.91		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	80.90	528.47	MSPGCL Total	89.76	577.77
			MSPGCL Thml+Gas	84.23	540.50	Koyna 1,2 & 4 Total	3.86	21.41
			MSPGCL Hydro	5.54	37.27	State Total	229.84	1381.90

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 06/Jun/2020

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	3554	110	135	3799	1374	3170	0	0	4590	4565	-574	12334	0	12334	1873	14207	50.03
2	3358	59	146	3563	1233	3129	0	0	4715	4890	-655	12160	0	12160	1759	13919	50.06
3	3099	64	135	3298	1287	3014	0	0	4873	4832	-667	11764	0	11764	1674	13438	50.02
4	3126	69	146	3341	1176	2982	0	0	4701	4851	-601	11749	0	11749	1599	13348	50.01
5	3463	169	135	3767	987	3058	0	0	4655	4852	-593	12071	0	12071	1569	13640	49.98
6	3712	675	146	4533	753	3138	0	3	4787	4881	-499	12809	0	12809	1579	14388	49.98
7	3743	1232	136	5111	742	3210	0	57	4996	5082	-429	13773	0	13773	1524	15297	49.99
8	3649	475	148	4272	759	3195	0	260	5752	5651	-454	13683	0	13683	1527	15210	50.00
9	3559	209	139	3907	929	3180	0	492	5882	5936	-547	13897	0	13897	1611	15508	50.06
10	3143	233	148	3524	1090	3211	0	706	5972	6100	-662	13969	0	13969	1724	15693	50.10
11	3160	228	135	3523	1300	3191	0	855	5887	5653	-763	13759	0	13759	1826	15585	50.08
12	3235	113	144	3492	1306	3171	0	934	6196	5803	-860	13846	0	13846	1859	15705	49.93
13	3257	54	131	3442	1405	3041	0	932	6172	5887	-864	13843	0	13843	1928	15771	49.96
14	2942	49	140	3131	1477	2982	0	881	6212	6045	-840	13676	0	13676	1928	15604	49.93
15	2872	109	130	3111	1660	2914	0	752	6350	6222	-694	13965	0	13965	1955	15920	49.94
16	3315	78	130	3523	1746	2993	0	436	6211	5654	-647	13705	0	13705	1936	15641	50.00
17	3162	48	141	3351	1856	2972	0	394	5857	5382	-640	13315	0	13315	1880	15195	49.99
18	2999	128	132	3259	1898	2843	0	181	5266	5306	-874	12613	0	12613	1793	14406	50.02
19	3372	384	142	3898	1820	2960	0	37	4726	4922	-831	12806	0	12806	1750	14556	50.01
20	3664	302	133	4099	1759	3097	0	0	4902	5061	-799	13217	0	13217	1866	15083	50.02
21	3632	117	144	3893	1768	3065	0	0	4898	4760	-558	12928	0	12928	1916	14844	50.01
22	3566	242	135	3943	1531	3033	0	0	4773	4989	-647	12849	0	12849	1936	14785	50.00
23	3662	160	145	3967	1308	3123	0	0	4891	4976	-605	12769	0	12769	1975	14744	49.97
24	3654	228	136	4018	1144	3163	0	0	4988	4949	-679	12595	0	12595	2006	14601	49.99
MUs	80.90	5.54	3.33	89.77	32.31	73.83	0.00	6.92	128.25	127.25	-15.98	314.09	0.00	314.09	42.99	357.09	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 06/Jun/2020

Position as on 6.30 Hrs of 07/Jun/2020

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
CPP	SWPGL U-4	135	15/12/2018	00.00		Continued.	No Schedule	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal Shortage	
MSPGCL	Koradi Unit 7	210	27/08/2019	09.52		Continued.	Coal Flow Problem Due To Wet Coal.(Converted To Zero Schedule From 12.09.2019 At 10.00 hrs)	
MSPGCL	Bhusawal Unit 3	210	01/09/2019	17.56		Continued.	Zero Schedule from 18:00hrs of 28/09/2019	
MSPGCL	Koradi Unit 6	210	06/09/2019	15.41		Continued.	Zero Schedule By MSEDCL	
IPP	RPL(AMT) U-4	270	12/11/2019	00.00		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Nasik Unit 5	210	12/12/2019	10.25		Continued.	PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 13-12-2019)	
IPP	RPL(AMT) U-3	270	11/02/2020	18.00		Continued.	Zero Schedule By MSEDCL.	
IPP	RPL(AMT) U-5	270	11/02/2020	19.30		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Nasik Unit 3	210	17/02/2020	00:00		Continued.	C W PUMP High Vibrations(convert to Zero Schedule from 00.00Hrs DT. 18-02-2020)	
MSPGCL	Ghatghar Unit-1	125	18/02/2020	00.25		Continued.	Severe Hunting In Hydro Conduit Across MIV	
MSPGCL	Uran Unit 8	108	01/03/2020	20.57		Continued.	Gas shortage	
IPP	RPL(AMT) U-1	270	04/03/2020	19.30		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Ghatghar Unit-2	125	09/03/2020	10:50		Continued.	Expansion joint leakage.	
IPP	RPL(AMT) U-2	270	09/03/2020	20.15		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Parli Unit 6	250	21/03/2020	17.31		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Nasik Unit 4	210	25/03/2020	19.45		Continued.	Reserve Shut Down.	
MSPGCL	Uran Unit 5	108	06/04/2020	13.23		Continued.	Gas shortage	
TPC_G	Trombay 8	250	11/04/2020	16.55		Continued.	Zero Schedule.	
CPP	SWPGL U-3	135	25/04/2020	00.08		Continued.	No Schedule	
IPP	JSW (J) U3	300	30/04/2020	15.13		Continued.	No Schedule	
MSPGCL	Parli Unit 7	250	12/05/2020	19.34		Continued.	Zero Schedule.	
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Shaft Position	
MSPGCL	Uran Unit B0	120	25/05/2020	12.51		Continued.	Shaft position	
MSPGCL	Koradi Unit-8	660	31/05/2020	22.56		Continued.	Heavy steam Leakage in super heater.(Converted in To Zero schedule w.e.f	

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 06/Jun/2020

Position as on 6.30 Hrs of 07/Jun/2020

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							03.06.2020 01.28)	
MSPGCL	Bhusawal Unit 4	500	01/06/2020	07.16		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Bhusawal Unit 5	500	01/06/2020	12.21		Continued.	Zero schedule By MSEDCL	
MSPGCL	Parli Unit 8	250	01/06/2020	13.13		Continued.	Zero schedule By MSEDCL	
MSPGCL	Koradi Unit 9	660	02/06/2020	15.42		Continued.	Flame Failure	
MSPGCL	Koradi Unit 10	660	03/06/2020	02.20		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Chandrapur Unit 5	500	03/06/2020	15.00	06/06/2020	15.35	RSD	
IPP	Adani U-1	660	03/06/2020	15.02		Continued.	RSD	
IPP	Adani U-5	660	04/06/2020	12.29		Continued.	Zero Schedule.	
MSPGCL	Chandrapur Unit 6	500	06/06/2020	09.00		Continued.	Boiler Tube Leakage	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 06/Jun/2020

Statement-VII

Position as on 6.30 Hrs of 07/Jun/2020

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
Koradi-III - Tirora ckt-II	IntraState	07/06/2020	11.34	07/06/2020	14.53	EO	Jumper rectification work
500 KV LINE Outages/Trippings							
Chandrapur - Padghe Hvdc Pole 2	IntraState	07/06/2020	13.07		Continued.	T	DC Differential Protection operated(RFC at 20.37Hrs)
Chandrapur - Padghe Hvdc Pole 1	IntraState	07/06/2020	13.07	07/06/2020	16.15	T	Heavy Rain
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403
Chandrapur Bhadravati II	InterState	02/06/2020	20.53	07/06/2020	22.54	HT	Over Voltage
Chandrapur Bhadravati I	InterState	02/06/2020	20.53	07/06/2020	22.31	HT	Over Voltage
Dhule Khandwa II	InterState	02/06/2020	21.23		Continued.	HT	Over Voltage
Dhule Sar'Sarovar II	InterState	05/06/2020	09.35	06/06/2020	09.18	PO	Suspicious disc insulator and maintenance work.
Dhule Sar'Sarovar I	InterState	06/06/2020	09.37		Continued.	PO	Work at Sardar Sarovar end.
Parli(MS)-Parli (PG) I	InterState	06/06/2020	11.58	06/06/2020	18.40	EO	Attending loose suspension clam at lon.no.12.
Khadka-Aurangabad (Waluj)	IntraState	31/05/2020	17.29		Continued.	HT	Over Voltage
Karad - Jaigad - II	IntraState	02/06/2020	18.39		Continued.	HT	Over Voltage
Dhule- Bableshtar - I	IntraState	02/06/2020	18.42		Continued.	HT	Over Voltage
Padghe - Kalwa- I	IntraState	03/06/2020	02.40		Continued.	T	Over Voltage
Babhaleshwar - Bhusawal II	IntraState	04/06/2020	06.27	06/06/2020	12.01	T	Over Voltage
Padghe - Nagothane - I	IntraState	05/06/2020	00.25		Continued.	HT	Over Voltage
Babhaleshwar - Padghe-II	IntraState	05/06/2020	10.40		Continued.	T	Distance protection(RFC at 12.30Hrs DT. 6-6-2020)
Chandrapur - Parli	IntraState	05/06/2020	12.06	06/06/2020	08.24	PO	29B y phase isolator scissor replacement.
karad -kolhapur-II	IntraState	06/06/2020	18.15		Continued.	HT	Over Voltage
Babhaleshwar - Bhusawal II	IntraState	06/06/2020	19.17		Continued.	HT	Over Voltage
Chandrapur - Parli	IntraState	06/06/2020	23.36	07/06/2020	00.07	HT	Breaker got Lockout at Chandrapur End.at 20.32HRS.
400 KV ICT Outages/Trippings							
400/220/33 Kv 315 Mva ICT 1 @Padghe	IntraState	15/11/2018	10.07		Continued.	T	Differential Protection,Declared Faulty.
400/220/33 Kv 500 Mva Ict 2 @ CHANDRAPUR 2	IntraState	09/03/2020	12.57	06/06/2020	13.51	EO	Testing work (Bushing Tan Delta problem hence kept out.)
400/220 Kv 600 MVA ICT-II @Kalwa	IntraState	03/06/2020	08.28		Continued.	HT	Over Voltage
400/220/33 Kv 315 MVA ICT -I @Nagothane	IntraState	03/06/2020	15.30		Continued.	T	Oil Level low(Kept on Humming from 16.38Hrs DT.07-06-2020)
400/220kv, 500 MVA ICT-III @Babhleshwar	IntraState	03/06/2020	17.37		Continued.	HT	Over Voltage
400/220KV 500MVA ICT 2@koradi 2	IntraState	05/06/2020	07.30		Continued.	PO	1) Tan delta measurement of bushing of ICT- 2.
400/220/33kv 315MVA ICT2 @Lonikand	IntraState	06/06/2020	08.46	06/06/2020	22.36	EO	OLTc Overhauling By External agency On urgent basis as per instructions from higher authorities.
400/220/33 Kv 315 Mva Ict 2 @Parali (Girwali)	IntraState	06/06/2020	17.14	06/06/2020	21.16	PO	HV Backup relay testing work Bay.
220 KV LINE Outages/Trippings							
Mudshingi Chikodi	InterState	24/09/2019	17.12		Continued.	PO	No Schedule.
Talandage - Chikodi	InterState	01/10/2019	17.10		Continued.	PO	No Schedule.(close at Chikodi end only)
BOISAR BORIVALI	IntraState	24/07/2018	13.18		Continued.	HT	To Control Line Loading(H/T from Boisar end)

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 06/Jun/2020

Statement-VII

Position as on 6.30 Hrs of 07/Jun/2020

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Borivali - Ghodbunder	IntraState	30/01/2020	12.05		Continued.	PO	Isolation of 220KV Cables on MSETCL Tower NO.240
Pusad-Ghatodi	IntraState	02/06/2020	08.35	07/06/2020	19.48	HT	In view Of outage On 220Kv Pusad wardha PG CKT.
Ongc Uran - Jnpt	IntraState	03/06/2020	06.30		Continued.	T	Distance Protection
Nagothane - Posco	IntraState	03/06/2020	13.18	07/06/2020	19.35	T	Distance Protection
Wardha-Yeotmal	IntraState	04/06/2020	16.06	06/06/2020	16.31	PO	Construction Work.
Sawantwadi-Bidri	IntraState	05/06/2020	23.50	06/06/2020	09.30	HT	Over Voltage
Trombay Salsette 1 Backbay	IntraState	06/06/2020	06.38	06/06/2020	09.07	T	Distance Protection
Koradi-Ambazari-I	IntraState	06/06/2020	09.29	06/06/2020	16.39	PO	Fixing OF Vibration Dampers at various locations & Tightening of nut bolts at cut-points.
BHUGAON WARORA CKT-II	IntraState	06/06/2020	10.00	06/06/2020	13.37	EO	Disc Replacement Work.
Ghodbunder - Versova	IntraState	06/06/2020	10.00	06/06/2020	14.05	PO	Replacement of abnormal hot insulator on towers no.LS 284 & 297.
Talandge(400kv)- Sawantwadi(Insuli)	IntraState	06/06/2020	10.28	06/06/2020	12.59	EO	Replacement of Flashover String at loc.no.254 R PH.
New Koyana - Loteparshuram	IntraState	06/06/2020	10.35	06/06/2020	14.19	EO	Attending Hot Spot
Eklahara(Gcr)(Nasik)- Bableshtar 2	IntraState	06/06/2020	12.32	06/06/2020	17.53	PO	Attending red hot at loc no.4, B phase, 159 Deg cels. temperature.
Ghodbunder - Gorai	IntraState	06/06/2020	14.13	06/06/2020	17.53	PO	Replacement of abnormal hot insulators on tower no. LS 280 & 282.
V Warora - Waroralytss1	IntraState	06/06/2020	14.36	06/06/2020	16.15	EO	Replacement Of Broken Earth Wire.
Pusad-WardhaPG(Deoli)	IntraState	06/06/2020	17.14	07/06/2020	19.44	PO	Routine Maintenance work. and Shifting/Diversion work of 220 KV Deoli Pusad Line at loc no 167-168 due to proposed Wardha Yavatmal Nanded Railway Line.
Eklahara-(Ocr)(Nashik)-Navasari I	IntraState	07/06/2020	05.36	07/06/2020	05.57	T	B PH To earth fault.
Dahanu Ghodbunder Line 1	IntraState	07/06/2020	09.14	07/06/2020	13.14	PO	Isolator Maintenance
V Warora - Waroralytss1	IntraState	07/06/2020	10.41	07/06/2020	12.24	PO	Replacement of Broken Earthwire
220 KV ICT Outages/Trippings							
220/132kv 100mva Ptr 1 @Kharepatan	IntraState	06/06/2020	08.31	06/06/2020	10.34	PO	For annual maintenance ICT and its associated equipment.
200MVA ICT VI @ Nasik GCR	IntraState	06/06/2020	09.26	06/06/2020	17.30	PO	For LA replacement work & premonsoon maintenance work.
220/132 Kv 200mva Cgl Ptr No 3 @Chinchwad	IntraState	06/06/2020	10.52	06/06/2020	18.29	EO	for replacement of Cables of NIFPS(for attending DC leakage), Tan delta of Wdg, oil leakage attending.
220/132 Kv 200 Mva Cgl Ict @Satana	IntraState	06/06/2020	11.10	06/06/2020	12.20	PO	pre-monsoon & quarterly maint. work.
220/132 KV ICT III @ Nasik OCR	IntraState	06/06/2020	11.31	06/06/2020	12.25	PO	Attending DC Leakage.
220/132 Kv 200 Mva Cgl Ict 1 @Raymond (Nasik 2)	IntraState	06/06/2020	13.50	06/06/2020	14.46	PO	Pre-monsoon maintenance Work.
220/132 Kv 200 Mva Emco Ict 2 @Raymond (Nasik 2)	IntraState	06/06/2020	14.50	06/06/2020	16.08	PO	Premonsoon maintenance Work.
220/132 Kv 100 Mva Ict 1 @Tuljapur	IntraState	06/06/2020	17.51	06/06/2020	19.57	PO	Attending DC Leakage.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage