

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 06/Sep/2017 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	118.167	624.304	1) Gujrat	2.467	15.668
2) Hydro	26.175	92.473	2) Madhya Pradesh	18.203	112.678
3) Gas	5.906	29.367	3) Chattisgarh	5.210	34.710
Total MSPGCL	150.248	746.144	4) Maharashtra Net	105.099	608.495
B) 1) APML	45.128	266.288	5) Goa (Amona)	-0.286	-0.462
2) JSWEL	16.779	99.538	Total	130.693	771.089
3) VIPL	7.487	44.881	a) Mumbai Schedule	21.538	119.130
4) RPL(AMT)	30.515	143.034	b) Mumbai Drawl	25.578	140.433
5) WPCL	2.364	15.171	c) MSEDCL Bilateral *	16.016	133.481
6) PGPL	0.000	0.000	Include PX	4.914	26.734
7) Other IPP	2.765	20.459	d) Mumbai Bilateral *	21.538	119.130
C) 1) TPCL Thermal	17.274	96.471	Include PX	5.489	26.917
2) TPCL Hydro	5.603	31.236	Include Standby	0.000	0.000
3) TPCL Gas	1.976	11.859	H) ENERGY CATERED (MUs)		
4) R-INFRA Thermal	11.735	66.772	1) MSEDCL	366.204	2050.661
D) STATE			2) Mumbai Discoms	62.167	346.770
1) Thermal	252.214	1376.918	TOTAL STATE	428.371	2397.431
(A1+C1+C4+(B1-B6))					
2) Hydro	31.778	123.709			
(A2+C2)					
3) Gas	7.882	41.226			
(A3+B6+C3)					
4) Wind	3.910	71.944			
6) SOLAR	1.893	12.546			
TOTAL STATE	297.677	1626.343			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5108	4938	5314	4591
MSPGCL Hydro	1568	1759	1642	83
MSPGCL Gas	184	164	290	273
MSPGCL Total Generation	6860	6861	7246	4947
Central Sector Receipt	6226	6569	5009	4422
WIND	93	116	143	246
CPP / IPP Thermal	4351	4341	5013	4076
CPP / IPP Gas	0	0	0	0
SOLAR	245	147	0	0
Exchange with Mumbai	-1514	-1405	-1107	-619
MSEDCL DEMAND MET	16261	16629	16304	13073
Load Shedding	0	0	0	0
MSEDCL DEMAND	16261	16629	16304	13073
TPCL GENERATION	1223	1157	1267	786
R-INFRA GENERATION	500	503	500	450
MUMBAI DEMAND	3237	3065	2874	1855
STATE DEMAND MET	19498	19694	19178	14928
STATE DEMAND	19498	19694	19178	14928
Frequency (Hz)	49.96	49.97	49.90	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.14 Hz at 06.02 Hrs	49.71 Hz at 20.07 Hrs	49.96	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 06/Sep/2017

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 5	0.00	0.00	0	0
Unit 6	0.00	0.00	0	0
Unit 7	3.57	15.90	160	123
Unit 8	10.99	73.36	533	332
Unit 9	10.92	69.28	510	308
Unit 10	9.50	9.91	490	135
Total	34.98	168.45		
Bhusawal				
Unit 2	0.00	0.00	0	0
Unit 3	0.00	0.00	0	0
Unit 4	8.22	34.60	465	305
Unit 5	9.26	56.04	480	300
Total	17.47	90.64		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	4.75	27.87	235	182
Unit 7	4.66	25.85	223	169
Unit 8	0.00	0.00	0	0
Total	9.41	53.72		
Chandrapur				
Unit 3	0.14	23.80	84	10
Unit 4	0.00	0.00	0	0
Unit 5	8.96	20.07	385	360
Unit 6	8.19	48.56	360	325
Unit 7	0.00	0.00	0	0
Unit 8	11.62	67.76	500	450
Unit 9	0.00	0.00	0	0
Total	28.92	160.19		
Paras				
Unit 3	4.13	25.50	230	160
Unit 4	4.13	25.50	235	150
Total	8.26	50.99		
Khaparkheda				
Unit 1	3.54	20.17	170	120
Unit 2	4.00	21.44	200	140
Unit 3	3.55	21.93	165	0
Unit 4	0.00	0.00	0	0
Unit 5	0.00	7.68	0	0
Total	11.09	71.22		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	4.72	25.77	203	163
Unit 5	3.33	3.33	202	0
Total	8.05	29.10		
Uran				
All Units	5.91	29.37	291	143
Total	5.91	29.37		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
PENCH (MS)				
Pench (MS)	0.09	0.32	50	0
Total	0.09	0.32		
Koyna				
Stage 1-2	6.57	25.44	500	40
Stage 4	14.33	40.07	998	0
Stage 3	3.88	14.85	240	0
Total	24.78	80.36		
Hydro				
KDPH	0.87	1.85	37	36
VTRNA	0.00	3.80	0	0
TILLARI	0.12	0.41	60	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.26	1.89	80	0
RNGR+BHTSA	0.00	1.32	0	0
BHANDARDRA	0.00	1.30	0	0
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.14	1.54	6	5
GHATGHAR	0.00	0.00	0	0
Total	1.39	12.11		
Wind				
Total	3.91	71.94	0	0
Total	3.91	71.94		
CPP				
APML(Mus)	45.13	266.29	0	0
JSWEL(Mus)	16.78	99.54	0	0
VIPL(Mus)	7.49	44.88	0	0
RPLAMT(Mus)	30.52	143.03	0	0
WPCL(Mus)	2.36	15.17	0	0
Other(Mus)	2.76	20.46	0	0
Total	105.04	589.37		
SOLAR				
Total	1.89	12.55	0	0
Total	1.89	12.55		
Tata				
Trombay 5	11.50	63.13	487	448
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.08	6.46	46	44
Trombay 7B	0.90	5.40	38	37
Trombay 8	5.78	33.34	249	200
TATA Hydro	5.60	31.24	459	0
Total	24.85	139.57		
R-INFRA				
DTPS U-1&2	11.74	66.77	503	376
Total	11.74	66.77		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	118.17	624.30	MSPGCL Total	150.25	746.14
			MSPGCL Thml+Gas	124.07	653.67	Koyna 1,2 & 4 Total	20.90	65.51
			MSPGCL Hydro	26.18	92.47	State Total	297.68	1626.34

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 06/Sep/2017

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	4536	468	281	5285	248	4119	0	0	4689	4729	-888	13493	0	13493	2190	15683	49.98
2	4613	198	273	5084	206	4033	0	0	4655	4602	-770	13155	0	13155	2048	15203	49.94
3	4633	98	282	5013	243	4046	0	0	4649	4609	-613	13297	0	13297	1919	15216	49.98
4	4591	83	273	4947	246	4076	0	0	4603	4422	-619	13073	0	13073	1855	14928	50.01
5	4704	83	284	5071	263	4155	0	0	4857	4582	-686	13385	0	13385	1820	15205	49.96
6	4898	121	281	5300	197	4221	0	3	5065	5330	-744	14307	0	14307	1915	16222	49.91
7	5019	422	284	5725	162	4243	0	30	5507	5959	-782	15337	0	15337	2075	17412	50.02
8	5048	1262	284	6594	124	4256	0	89	5558	5648	-909	15802	0	15802	2241	18043	50.04
9	5020	1720	271	7011	141	4241	0	185	5772	6049	-1189	16439	0	16439	2611	19050	49.99
10	5066	1313	276	6655	163	4269	0	183	5985	6166	-1255	16181	0	16181	2846	19027	49.94
11	5009	1166	275	6450	134	4283	0	222	6102	6210	-1422	15877	0	15877	3117	18994	49.95
12	5108	1568	184	6860	93	4351	0	245	6082	6226	-1514	16261	0	16261	3237	19498	49.96
13	4963	1750	143	6856	88	4367	0	254	6118	6233	-1442	16357	0	16357	3129	19486	49.97
14	5019	1776	157	6952	74	4373	0	228	5913	6292	-1316	16603	0	16603	3001	19604	49.96
15	5004	1754	153	6911	61	4377	0	182	6033	6102	-1317	16316	0	16316	3038	19354	49.96
16	4938	1759	164	6861	116	4341	0	147	6254	6569	-1405	16629	0	16629	3065	19694	49.97
17	4859	1692	158	6709	142	4405	0	86	6091	6077	-1382	16037	0	16037	3027	19064	49.90
18	5011	1441	195	6647	127	4520	0	33	5681	5759	-1383	15704	0	15704	2987	18691	49.95
19	5236	1195	265	6696	163	4744	0	6	5470	5228	-1243	15595	0	15595	2876	18471	49.95
20	5314	1642	290	7246	143	5013	0	0	5248	5009	-1107	16304	0	16304	2874	19178	49.90
21	5395	1170	279	6844	231	4971	0	0	4883	4765	-966	15845	0	15845	2729	18574	49.92
22	5025	801	281	6107	166	4569	0	0	4719	4827	-834	14835	0	14835	2604	17439	49.93
23	4680	1242	291	6213	206	4542	0	0	4479	4632	-779	14814	0	14814	2543	17357	49.93
24	4478	1451	282	6211	173	4520	0	0	4544	4668	-1013	14559	0	14559	2419	16978	49.94
MUs	118.17	26.17	5.91	150.25	3.91	105.04	0.00	1.89	128.96	130.69	-25.58	366.20	0.00	366.20	62.17	428.37	49.96

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 06/Sep/2017

Position as on 6.30 Hrs of 07/Sep/2017

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
TPC-G	Trombay 6	500	15/07/2015	17.08		Continued.	Economic shutdown.	
CENT.SECTOR	TARAPUR 4	540	23/04/2017	19:55		Continued.	Annual Maintenance	
CENT.SECTOR	Tarapur 1	160	04/06/2017	19.09		Continued.	3 months outage for refuelling.	
CENT.SECTOR	TARAPUR-3	540	11/07/2017	16.30		Continued.	Reactor Inspection Work	
MSPGCL	Khaparkheda Unit 4	210	13/07/2017	03.36		Continued.	Drum level low. on Dated 14.07.2017 converted to zero schedule. Converted into COH from 00:00Hrs of 02.08.2017	
MSPGCL	Nasik Unit 3	210	10/08/2017	00.00		Continued.	Withdrawn for maintenance work.Converted to COH from 15.08.2017.	
MSPGCL	Chandrapur Unit 4	210	22/08/2017	23.56		Continued.	Annual Overhaul	
FORCED OUTAGE								
RGPL	Dabhol 1B	230	28/05/2013	22:02		Continued.	Gas Shortage.	
RGPL	Dabhol 1X	290	27/06/2013	21.46		Continued.	Gas Shortage	
RGPL	Dabhol 1A	230	27/06/2013	21.47		Continued.	Gas Shortage	
MSPGCL	Koradi Unit 6	210	09/07/2015	00.00		Continued.	EE R&M LE Work	
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
IPP	SWPGL U-2	135	29/02/2016	21.46		Continued.	No PPA	
MSPGCL	Parli Unit 5	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Parli Unit 4	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Bhusawal Unit 2	210	14/06/2016	19.35		Continued.	Shutdown	
MSPGCL	Uran Unit 8	108	14/08/2016	07.56		Continued.	Maintenance work	
RGPL	Dabhol 2A	230	24/08/2016	13.31		Continued.	Change Over.	
MSPGCL	Koradi Unit 5	200	05/09/2016	00.21		Continued.	ID Fan problem, Converted to Zero Schedule By MSEDCL from 00.00hrs/22-9-16. Shutdown taken on 18.10.2016 at 00:00Hrs for Turbine inspection and maintenance work	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
IPP	JSW (J) U2	300	31/05/2017	23.58		Continued.	NO SCHEDULE.	
IPP	Dhariwal	300	01/06/2017	00.01		Continued.	NO SCHEDULE.	
IPP	VIPL U-1	300	13/06/2017	08.30		Continued.	GT WORK	
MSPGCL	Parli Unit 8	250	17/06/2017	00.08		Continued.	Zero Schedule by MSEDCL, scheduled issued on 08.08.2017 but synchronization delayed.	
MSPGCL	Ghatghar Unit-2	125	28/07/2017	00.00		Continued.	due to common pressure shaft with unit 1.	
MSPGCL	Ghatghar Unit-1	125	28/07/2017	00.00		Continued.	RBDV leakage attending work.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 06/Sep/2017

Position as on 6.30 Hrs of 07/Sep/2017

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	Adani U-1	660	07/08/2017	00.29	06/09/2017	16.21	AIR PREHEATER PROBLEM.	
MSPGCL	Nasik Unit 5	210	09/08/2017	00.00	06/09/2017	04.47	ID Fan Problem converted to zero schedule from 19:00Hrs of 11.08.2017	
IPP	Adani U-2	660	11/08/2017	16.49		Continued.	Furnace Pressure High	
MSPGCL	Chandrapur Unit 9	500	18/08/2017	15.26	07/09/2017	03.34	Turbine sharp Vibration problem.	
IPP	RPL(AMT) U-2	270	20/08/2017	16.02	06/09/2017	03.23	Zero Schedule Given By MSEDCL(Converted for BTL from 17.00Hrs Dt. 02-09-2017)	
MSPGCL	Chandrapur Unit 7	500	26/08/2017	00.23	07/09/2017	03.27	Stem line leakage	
CPP	SWPGL U-3	135	26/08/2017	17.40		Continued.	Boiler Tube Leakage	
MSPGCL	Bhusawal Unit 3	210	27/08/2017	07.43		Continued.	Low furnace pressure	
MSPGCL	Uran Unit 5	108	01/09/2017	09.16	06/09/2017	13.19	Gas shortage	
MSPGCL	Khaparkheda Unit 5	500	01/09/2017	18.29		Continued.	Due to shaft vibration High.	
MSPGCL	Chandrapur Unit 3	210	05/09/2017	23.40	06/09/2017	21.37	BFP problem	
MSPGCL	Uran Unit B0	120	06/09/2017	11.29		Continued.	D.C. Supply Fail	
MSPGCL	Uran Unit 7	108	06/09/2017	11.29		Continued.	D.C. Supply Fail	
IPP	Adani U-4	660	06/09/2017	21.47		Continued.	Changeover from U-4 to U1	
MSPGCL	Khaparkheda Unit 3	210	06/09/2017	22.45	07/09/2017	21.36	Drum level low	
MSPGCL	Koradi Unit 9	660	07/09/2017	00.38		Continued.	Air heater problem	
MSPGCL	Uran Unit 5	108	07/09/2017	14.18	07/09/2017	15.45	Generator Protection operated	
MSPGCL	Uran Unit 5	108	07/09/2017	16.18	07/09/2017	16.52	Boiler Tripped	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 06/Sep/2017

Statement-VII

Position as on 6.30 Hrs of 07/Sep/2017

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
Koradi III - Tirora - I	IntraState	06/09/2017	08.46	06/09/2017	19.45	PO	Overhead crossing of earth wired (WRTS)work.
Koradi-III - Tirora ckt-II	IntraState	07/09/2017	13.27	07/09/2017	21.19	PO	Routine Maintenance Work
500 KV LINE Outages/Trippings							
Chandrapur - Padghe Hvdc Pole 2	IntraState	06/09/2017	09.11	06/09/2017	10.43	T	Abnormal frequency Indication
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
Dhule Sar'Sarovar I	InterState	05/09/2017	09.15	06/09/2017	10.22	PO	Line Maint.work(RFC 14.32Hrs)
Dhule Sar'Sarovar II	InterState	06/09/2017	19.18	07/09/2017	11.28	HT	Over Voltage
Dhule Sar'Sarovar I	InterState	07/09/2017	18.14		Continued.	HT	Over Voltage
Akola Wardha I	InterState	07/09/2017	22.06		Continued.	T	Distance Protection
Ektuni-Bableshtar ckt II	IntraState	26/08/2017	20.35		Continued.	HT	To control load on PDG-BBLR.
N.Koyna-Karad -Ckt II	IntraState	05/09/2017	09.47	06/09/2017	09.32	PO	Line Maint.work (RFC 18.38Hrs)
Karad-Jaigad - I	IntraState	05/09/2017	16.40	06/09/2017	10.50	HT	Over Voltage
karad -kolhapur-II	IntraState	05/09/2017	16.42	06/09/2017	10.02	HT	Over Voltage
Bhusawal-Aurangabad	IntraState	05/09/2017	16.56	06/09/2017	12.04	HT	Over Voltage
Karad-Jaigad - I	IntraState	06/09/2017	10.55	06/09/2017	12.59	EO	To attend Hot Spot
N.Koyna-Karad -Ckt I	IntraState	06/09/2017	16.39	07/09/2017	09.11	EO	To attend Hot Spot(RFC 19.25Hrs)
karad -kolhapur-I	IntraState	06/09/2017	18.10	07/09/2017	09.00	HT	Over Voltage
Bhusawal-Aurangabad	IntraState	06/09/2017	19.13	07/09/2017	10.23	HT	Over Voltage
Karad - Jaigad - II	IntraState	06/09/2017	19.34	07/09/2017	08.59	HT	Over Voltage
Kharghar-Talegaon(PG)	IntraState	07/09/2017	05.19	07/09/2017	12.07	PO	String Replacement Work At Loc.No 06 Near Lonikand R
Akola-Nandgaonpeth (RPL)	IntraState	07/09/2017	12.08	07/09/2017	14.57	EO	Attending Hot Spot
karad -kolhapur-II	IntraState	07/09/2017	13.26		Continued.	T	Loc No-15 Y ph Decapping
400 KV ICT Outages/Trippings							
400/220KV 500MVA ICT1@koradi 2	IntraState	10/08/2017	11.39		Continued.	PO	Attend defects observed in OLTC of ICT 1.
400/220/33 Kv 315 Mva Ict 2 @Koradi	IntraState	06/09/2017	12.25	06/09/2017	20.48	PO	For Retrofitting of Relay
400/220/33 Kv 500 Mva Ict-3 @Nagothane	IntraState	07/09/2017	11.00	07/09/2017	18.22	PO	Routine Maintenance Work
400/220 Kv 315 Mva Ict 1 @Chakan	IntraState	07/09/2017	12.45	07/09/2017	18.45	PO	Routine Maintenance Work
220 KV LINE Outages/Trippings							
Talandage - Chikodi	InterState	01/06/2017	00.01		Continued.	PO	NO SCHEDULE.
Mudshingi - Chikodi	InterState	01/06/2017	00.06		Continued.	PO	NO SCHEDULE.
Mahalakshmi Amona	InterState	07/09/2017	14.45	07/09/2017	15.15	T	Distance Protection
Chandrapur GCR - Warora - I	IntraState	05/04/2015	09.13		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Chandrapur GCR - Wani	IntraState	05/04/2015	09.15		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Gcr Chandrapur - Grace Ltd	IntraState	06/09/2017	08.44	06/09/2017	23.02	PO	Tan Delta Measurment of CTs
Raymond - Washala	IntraState	06/09/2017	10.18	06/09/2017	17.08	PO	Line Maintenance work
Gadchandur - Virur-li	IntraState	06/09/2017	11.00	06/09/2017	13.50	PO	For Crimping of Conductor
Karad -Mudshingi Ckt- IV	IntraState	06/09/2017	11.05	06/09/2017	14.27	PO	Routine Maintenance Work

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 06/Sep/2017

Statement-VII

Position as on 6.30 Hrs of 07/Sep/2017

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Malinagar - Tembhurni	IntraState	07/09/2017	00.35	07/09/2017	14.16	T	Distance Protection
Lamboti(solapur)-Karkamb	IntraState	07/09/2017	00.35	07/09/2017	10.00	T	Distance Protection
Kathapur-Ranjangaon	IntraState	07/09/2017	02.42	07/09/2017	03.11	T	Distance Protection
Pedambe-Nerle	IntraState	07/09/2017	09.40	07/09/2017	12.16	PO	Routine Maintenance Work
Kharepatan -Pawas Line	IntraState	07/09/2017	10.16	07/09/2017	15.06	PO	Bus Outage At Pawas
chandrapur-Tadali	IntraState	07/09/2017	11.32	07/09/2017	20.16	PO	Relay Retrofitting Work,Measurement Of Tan Delta
Kandalgaon - Bhira	IntraState	07/09/2017	12.05	07/09/2017	12.50	T	Distance Protection
Gadchandur - Grace	IntraState	07/09/2017	14.48	07/09/2017	15.10	T	Distance Protection
Theur-Jejuri	IntraState	07/09/2017	16.37	07/09/2017	18.30	PO	Tan Delta Test
Koradi II - Kawlewada	IntraState	07/09/2017	19.27		Continued.	T	BPH Wt Burnt
Yeotmal- Pusad	IntraState	07/09/2017	20.58		Continued.	T	Distance Protection
220 KV ICT Outages/Trippings							
220/100 Kv 200 MVA ICT III @Borivali	IntraState	21/09/2014	09.16		Continued.	T	Failed on internal Fault(Now repaired and ready for commissioning)
220/132 Kv 150 Mva Emco Ict 1 @Ambazari	IntraState	06/09/2017	08.41		Continued.	PO	Augmentation of 200 MVA 220/132KV ICT
220/132 Kv 200 Mva Bbl Ict 4 @Padegaon	IntraState	06/09/2017	18.06	06/09/2017	23.26	EO	To check FD Trip Indication
220/33kv 125 Mva Transformer 2 @Saki R/S	IntraState	07/09/2017	11.10		Continued.	PO	For Connecting 33KV Cable
220/132 kv 200 MVA ICT-III @ Nanded	IntraState	07/09/2017	11.12	07/09/2017	12.37	PO	To attend Hot Spot
220/66 Kv 150 Mva Emco Ict 2 @Gadchandur	IntraState	07/09/2017	12.35	07/09/2017	17.16	PO	Diagnostic Testing Work,Routine Maintenance Work
220/33kv 100MVA ICT-II @ Shivajinagar	IntraState	07/09/2017	16.27	07/09/2017	20.16	PO	Tan Delta Measurment of CTs
132 KV LINE Outages/Trippings							
Padegaon- Waluj 2	IntraState	05/09/2017	21.40	06/09/2017	00.36	T	Distance Protection
Dharangaon -Amalner	IntraState	06/09/2017	00.43	06/09/2017	01.18	T	Distance Protection
Arvi - Talegaon	IntraState	06/09/2017	03.03	06/09/2017	03.34	T	Distance Protection
Arvi-Pulgaon 1	IntraState	06/09/2017	03.03	06/09/2017	03.52	T	Distance Protection
Arvi-Pulgaon 2	IntraState	06/09/2017	03.03	06/09/2017	04.00	T	Distance Protection
Ujani - Omerga	IntraState	07/09/2017	10.35	07/09/2017	12.05	HT	Armouring Of Conductor at Loc No.62Y PH
Gadchiroli - Mul	IntraState	07/09/2017	11.47	07/09/2017	17.49	PO	Replacement Of Numerical Distance Relay
Killari Tap On Ujani-Omerga	IntraState	07/09/2017	12.10	07/09/2017	15.00	PO	Disc Insulator Replacement Work

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage