

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 06/Sep/2018 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	99.191	581.312	1) Gujrat	-0.724	0.978
2) Hydro	6.630	49.913	2) Madhya Pradesh	13.293	74.518
3) Gas	2.976	17.776	3) Chattisgarh	5.320	29.910
Total MSPGCL	108.797	649.001	4) Maharashtra Net	118.084	659.631
B) 1) APML	47.655	309.225	5) Goa (Amona)	-0.396	-2.948
2) JSWEL	15.520	95.082	Total	135.577	762.089
3) VIPL	14.838	83.906	a) Mumbai Schedule	25.009	142.768
4) RPL(AMT)	23.068	158.831	b) Mumbai Drawl	25.844	147.202
5) WPCL	2.744	15.578	c) MSEDCL Bilateral *	38.290	170.212
6) PGPL	0.000	0.000	Include PX	13.721	42.535
7) Other IPP	7.902	35.339	d) Mumbai Bilateral *	25.009	142.768
C) 1) TPCL Thermal	14.257	82.596	Include PX	3.256	17.169
2) TPCL Hydro	6.453	30.346	Include Standby	0.000	0.000
3) TPCL Gas	4.338	25.661	H) ENERGY CATERED (MUs)		
4) R-INFRA Thermal	9.753	59.903	1) MSEDCL	377.688	2207.919
D) STATE			2) Mumbai Discoms	60.645	345.703
1) Thermal	234.928	1421.772	TOTAL STATE	438.333	2553.622
(A1+C1+C4+(B1-B6))					
2) Hydro	13.083	80.259			
(A2+C2)					
3) Gas	7.314	43.437			
(A3+B6+C3)					
4) Wind	42.128	218.922			
6) SOLAR	5.303	27.148			
TOTAL STATE	302.756	1791.538			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 15 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	4254	4050	3989	4126
MSPGCL Hydro	288	135	1348	130
MSPGCL Gas	122	120	122	121
MSPGCL Total Generation	4664	4305	5459	4377
Central Sector Receipt	6427	6500	5126	4144
WIND	1847	2353	1443	1861
CPP / IPP Thermal	4688	4451	4870	4443
CPP / IPP Gas	0	0	0	0
SOLAR	699	579	0	0
Exchange with Mumbai	-1532	-1460	-947	-726
MSEDCL DEMAND MET	16793	16728	15951	14099
Load Shedding	0	0	0	0
MSEDCL DEMAND	16793	16728	15951	14099
TPCL GENERATION	1183	1117	1361	688
R-INFRA GENERATION	374	374	499	374
MUMBAI DEMAND	3089	2951	2807	1788
STATE DEMAND MET	19882	19679	18758	15887
STATE DEMAND	19882	19679	18758	15887
Frequency (Hz)	50.02	50.00	49.93	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.15 Hz at 15.03 Hrs	49.79 Hz at 12.10 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 06/Sep/2018

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.04	0	0
Unit 7	0.00	0.00	0	0
Unit 8	9.34	39.74	421	335
Unit 9	0.00	38.80	0	0
Unit 10	6.41	10.09	335	180
Total	15.75	88.65		
Bhusawal				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	8.88	55.81	420	300
Total	8.88	55.81		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	0.00	0.00	0	0
Unit 7	6.04	33.13	256	248
Unit 8	5.45	30.99	239	213
Total	11.49	64.12		
Chandrapur				
Unit 3	3.87	23.29	190	128
Unit 4	4.20	24.08	180	161
Unit 5	8.88	51.76	380	340
Unit 6	8.34	50.47	410	310
Unit 7	0.00	0.00	0	0
Unit 8	0.28	0.28	121	0
Unit 9	8.99	52.87	396	346
Total	34.56	202.75		
Paras				
Unit 3	5.07	27.07	225	190
Unit 4	4.26	24.26	223	151
Total	9.33	51.34		
Khaparkheda				
Unit 1	0.00	0.00	0	0
Unit 2	3.12	19.31	145	110
Unit 3	3.77	22.14	170	145
Unit 4	0.00	0.00	0	0
Unit 5	8.02	53.06	400	270
Total	14.90	94.52		
Nasik				
Unit 3	4.28	24.12	191	159
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Total	4.28	24.12		
Uran				
All Units	2.98	17.78	135	120
Total	2.98	17.78		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.13	0.43	49	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	0.13	0.43		
Koyna				
Stage 1-2	1.41	11.22	280	40
Stage 4	1.29	10.89	638	0
Stage 3	0.63	6.47	80	0
Total	3.34	28.58		
Hydro				
KDPH	0.86	4.90	36	36
VTRNA	0.45	2.86	61	0
TILLARI	0.15	3.12	60	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.40	2.24	80	0
RNGR+BHTSA	0.39	2.04	17	16
BHANDARDRA	0.34	1.67	15	14
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.50	3.13	31	18
GHATGHAR	0.20	1.37	125	0
Total	3.30	21.34		
Wind				
Total	42.13	218.92	0	0
Total	42.13	218.92		
CPP				
APML(Mus)	47.66	309.22	0	0
JSWEL(Mus)	15.52	95.08	0	0
VIPL(Mus)	14.84	83.91	0	0
RPLAMT(Mus)	23.07	158.83	0	0
WPCL(Mus)	2.74	15.58	0	0
Other(Mus)	7.90	35.34	0	0
Total	111.73	697.96		
SOLAR				
Total	5.30	27.15	0	0
Total	5.30	27.15		
Tata				
Trombay 5	9.20	52.52	477	313
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.74	16.18	117	94
Trombay 7B	1.59	9.48	68	60
Trombay 8	5.06	30.07	241	199
TATA Hydro	6.45	30.35	462	8
Total	25.05	138.60		
R-INFRA				
DTPS U-1&2	9.75	59.90	501	373
Total	9.75	59.90		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	99.19	581.31	MSPGCL Total	108.80	649.00
			MSPGCL Thml+Gas	102.17	599.09	Koyna 1,2 & 4 Total	2.70	22.11
			MSPGCL Hydro	6.63	49.91	State Total	302.76	1791.54

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 06/Sep/2018

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	4179	126	121	4426	1497	4715	0	0	4743	4713	-971	14380	0	14380	2141	16521	49.98
2	4111	126	121	4358	1692	4583	0	0	4726	4473	-867	14239	0	14239	1966	16205	49.98
3	4099	125	122	4346	1782	4437	0	0	4685	4497	-776	14286	0	14286	1857	16143	49.98
4	4126	130	121	4377	1861	4443	0	0	4607	4144	-726	14099	0	14099	1788	15887	50.03
5	4135	140	121	4396	1832	4449	0	0	4809	4777	-741	14713	0	14713	1783	16496	49.99
6	4145	125	132	4402	1832	4672	0	0	5468	5531	-779	15658	0	15658	1904	17562	49.96
7	4199	145	121	4465	1672	4703	0	22	6945	6730	-794	16798	0	16798	2066	18864	49.94
8	4191	205	122	4518	1518	4704	0	181	7457	7410	-932	17399	0	17399	2271	19670	49.99
9	4260	204	121	4585	1547	4701	0	406	7157	6841	-1049	17031	0	17031	2585	19616	50.00
10	4258	260	122	4640	1608	4662	0	589	6619	6644	-1206	16937	0	16937	2886	19823	50.02
11	4292	350	131	4773	1722	4702	0	633	6334	6315	-1492	16653	0	16653	3069	19722	50.02
12	4254	288	122	4664	1847	4688	0	699	6705	6427	-1532	16793	0	16793	3089	19882	50.02
13	4221	204	130	4555	2051	4479	0	702	6575	6279	-1501	16565	0	16565	3031	19596	49.94
14	4134	175	120	4429	2331	4430	0	650	6281	6205	-1392	16653	0	16653	2922	19575	50.01
15	4050	135	120	4305	2353	4451	0	579	6302	6500	-1460	16728	0	16728	2951	19679	50.00
16	4005	125	135	4265	2386	4601	0	443	6297	6334	-1486	16543	0	16543	2965	19508	50.01
17	4034	130	122	4286	2316	4778	0	283	6095	6087	-1460	16290	0	16290	2940	19230	50.00
18	3994	142	121	4257	2039	4671	0	111	6122	5769	-1368	15479	0	15479	2887	18366	49.98
19	3986	294	132	4412	1706	4796	0	5	5470	5387	-1025	15281	0	15281	2826	18107	49.94
20	3989	1348	122	5459	1443	4870	0	0	4956	5126	-947	15951	0	15951	2807	18758	49.93
21	3970	905	122	4997	1320	4875	0	0	4599	4812	-817	15187	0	15187	2676	17863	49.98
22	4173	519	131	4823	1187	4786	0	0	4678	4818	-706	14908	0	14908	2535	17443	49.93
23	4205	265	122	4592	1250	4754	0	0	4971	4735	-833	14498	0	14498	2417	16915	49.95
24	4181	164	122	4467	1336	4777	0	0	4943	5023	-984	14619	0	14619	2283	16902	49.97
MUs	99.19	6.63	2.98	108.80	42.13	111.73	0.00	5.30	137.54	135.58	-25.84	377.69	0.00	377.69	60.64	438.33	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 06/Sep/2018

Position as on 6.30 Hrs of 07/Sep/2018

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Parli Unit 6	250	23/07/2018	00:00		Continued.	Capital Overhaul	
IPP	JSW (J) U2	300	28/07/2018	13.48		Continued.	Annual Overhaul	
MSPGCL	Bhusawal Unit 4	500	10/08/2018	01.02		Continued.	Capital Overhaul	
IPP	Adani U-3	660	03/09/2018	05.02		Continued.	Capital overhaul	
FORCED OUTAGE								
TPC-G	Trombay 6	500	15/07/2015	17:08		Continued.	Economic shutdown	
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
IPP	SWPGL U-2	135	29/02/2016	21.46		Continued.	No PPA	
MSPGCL	Parli Unit 4	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Parli Unit 5	210	01/04/2016	00.00		Continued.	Economic shutdown	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
MSPGCL	Bhusawal Unit 3	210	21/05/2018	18.46		Continued.	Coal Swapping IEPL	
MSPGCL	Ghatghar Unit-2	125	29/06/2018	01.12		Continued.	Stator Earth Fault	
MSPGCL	Ghatghar Unit-2	125	29/06/2018	01:12		Continued.	Stator Earth Fault	
MSPGCL	Nasik Unit 5	210	12/07/2018	00.00		Continued.	ZERO SCHEDULE.	
MSPGCL	Uran Unit 7	108	20/07/2018	12.53		Continued.	Compressor & Turbine Blade Failure.	
MSPGCL	Koradi Unit 7	210	03/08/2018	15.54		Continued.	Poor Coal Receipt.	
MSPGCL	Nasik Unit 4	210	07/08/2018	15.35		Continued.	Coal Swapping.	
MSPGCL	Khaparkheda Unit 1	210	11/08/2018	23.57		Continued.	Poor coal Receipt	
MSPGCL	Chandrapur Unit-8	500	23/08/2018	08.37	06/09/2018	21.04	poor coal receipt.	
MSPGCL	Chandrapur Unit 7	500	25/08/2018	20:10		Continued.	Poor Coal Receipt.	
MSPGCL	Uran Unit 6	108	27/08/2018	02:06		Continued.	Generator protection	
MSPGCL	Uran Unit A0	120	27/08/2018	02:06		Continued.	Generator protection	
MSPGCL	Uran Unit 5	108	27/08/2018	03.31		Continued.	Due to A0 Trip.	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	Poor Coal Receipt	
MSPGCL	Khaparkheda Unit 4	210	29/08/2018	17.44		Continued.	Boiler Tube Leakage	
CPP	SWPGL U-4	135	01/09/2018	00.00		Continued.	NO SCHEDULE.	
MSPGCL	Koradi Unit 6	210	01/09/2018	00.43		Continued.	Boiler Tube Leakage	
MSPGCL	Koradi Unit 9	660	04/09/2018	12.48		Continued.	Poor Coal Receipt	
MSPGCL	Khaparkheda Unit 2	210	07/09/2018	10.40	07/09/2018	13.23	Loss of fuel	
MSPGCL	Chandrapur Unit 5	500	07/09/2018	11.24		Continued.	poor coal.	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 06/Sep/2018

Statement-VII

Position as on 6.30 Hrs of 07/Sep/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV ICT Outages/Trippings							
765/400KV 1500MVA ICT II @ Ektuni	IntraState	07/09/2018	10.59	07/09/2018	18.26	PO	Routine Maintenance Work
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
Dhule Sar'Sarovar II	InterState	04/09/2018	16.30	06/09/2018	11.25	HT	Over Voltage
Kudus-Padgha (PG) Ckt II	InterState	06/09/2018	12.25	06/09/2018	13.26	PO	abnormal sound in bph wave trap.
Dhule(MS)- Dhule(BDTCL) -II	InterState	06/09/2018	14.51	06/09/2018	19.22	PO	CVT jumper tightening work.
Dhule Sar'Sarovar II	InterState	06/09/2018	19.05		Continued.	HT	Over Voltage
Dhule - Bableshwar - li	IntraState	01/06/2018	16.42		Continued.	T	Distance Protection Y-PH (Tower Collapsed)
Dhule- Bableshwar - I	IntraState	01/06/2018	16.42		Continued.	T	Distance Protection Y-PH (Tower Collapsed)
N.Koyna-Karad -Ckt I	IntraState	02/09/2018	14:13	06/09/2018	17.01	PO	Insulator Replacement Work
Khadka-Aurangabad (Waluj)	IntraState	05/09/2018	18.34	06/09/2018	06.35	HT	Over Voltage
Karad - Jaigad - II	IntraState	05/09/2018	20.09	06/09/2018	11.15	HT	To improve voltage.
Deepnagar - Aurangabad	IntraState	06/09/2018	06.52	06/09/2018	19.13	PO	replacement of dead end & span joint.
Karad-Jaigad - I	IntraState	06/09/2018	18.22	07/09/2018	11.05	HT	Over Voltage
Khadka-Aurangabad (Waluj)	IntraState	06/09/2018	19.20	07/09/2018	06.23	HT	Over Voltage
Padghe - Nagothane - II	IntraState	06/09/2018	19.38		Continued.	T	Distance Protection
Deepnagar - Aurangabad	IntraState	07/09/2018	06.32	07/09/2018	17.35	PO	replacement of dead end & mid span joint.
Bus Coupler @ Lonikand	IntraState	07/09/2018	07.28	07/09/2018	12.08	EO	red hot on b ph stiff rod to isolator.
Koradi III(Adani)-Koradi II ckt 2	IntraState	07/09/2018	11.48	07/09/2018	19.01	PO	diagnostic testing.
Khadka-Aurangabad (Waluj)	IntraState	07/09/2018	17.43		Continued.	HT	Over Voltage
Jaigad-Karad Ckt-II	IntraState	07/09/2018	23.07		Continued.	HT	Over Voltage
400 KV ICT Outages/Trippings							
400/220kv 315 Mva ICT I @Karad	IntraState	30/08/2018	07.20		Continued.	PO	Dismantling Of B Phase Unit For Overhauling.
400/132 KV 200MVA ICT II @Bhusawal	IntraState	06/09/2018	08.34	06/09/2018	15.32	PO	Routine Maintenance Work
400/220/33 Kv 500 MVA ICT-I @Lonikand 2	IntraState	06/09/2018	12.42	06/09/2018	18.58	PO	oil top up neutral ct.
400/220/33 Kv 315 MVA ICT-I @Waluj	IntraState	07/09/2018	09.31	07/09/2018	21.20	PO	oil top up work in conservator due to low oil level.
400/220 kv 500MVA ICT-I @ Alkud	IntraState	07/09/2018	10.35	07/09/2018	18.55	PO	Routine Maintenance Work
220 KV LINE Outages/Trippings							
Talandage - Chikodi	InterState	01/06/2017	00.01		Continued.	PO	No Schedule
Mudshingi - Chikodi	InterState	01/06/2017	00.06		Continued.	PO	No Schedule.
Chandrapur GCR - Warora - I	IntraState	05/04/2015	09.13		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Chandrapur GCR - Wani	IntraState	05/04/2015	09.15		Continued.	PO	For Bunching Of Conductor at Loc No.86 Disconnecting Of jumper at Loc No.86 to 107 And Deenergising The Line Between Loc No.86 To 107.
Vita - Miraj	IntraState	16/06/2018	14.15		Continued.	PO	Construction Work.
Vita - Mhaishal	IntraState	16/06/2018	15.10		Continued.	PO	Construction Work.
BOISAR BORIVALI	IntraState	24/07/2018	13.18		Continued.	HT	To control line loading.
Kalwa 52B Interconnector CB	IntraState	19/08/2018	18.25		Continued.	HT	Taken In Service To Control Load Of Temghar Ckt At Kalwa 1 S/5 In Lieu Of 220kv Bus Outage At

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 06/Sep/2018

Statement-VII

Position as on 6.30 Hrs of 07/Sep/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
							Padgha.
Nerul-Trombay	IntraState	31/08/2018	22.04		Continued.	PO	Conductor Replacement
Pedambe-Nerle	IntraState	03/09/2018	13.41	07/09/2018	16.12	T	Distance Protection
Baramati- Kalyani	IntraState	05/09/2018	06.00	06/09/2018	10.40	PO	Erection of CTT tower.
Bableshtar -Ahmadnagar-I	IntraState	05/09/2018	10.00		Continued.	PO	Shifted on TBC
JATH SHEDYAL	IntraState	05/09/2018	20.34		Continued.	HT	Over Voltage
Ghodbunder - Versova	IntraState	06/09/2018	06.43	06/09/2018	13.00	PO	insulator replacement.
Bhosari 2 - Telco	IntraState	06/09/2018	08.52	06/09/2018	18.35	PO	for double jumpering of cp tower.
Padegaon-Sawangi	IntraState	06/09/2018	10.28	06/09/2018	18.21	PO	Half yearly maintenance work
GIS KONDHWA NANDED CITY	IntraState	06/09/2018	10.58	06/09/2018	15.29	PO	replacement of faulty auxiliary switch of cb.
WARORA WANI-I	IntraState	06/09/2018	11.22	06/09/2018	19.46	PO	y ph ct replacement.
Main Bus @Wadkhali	IntraState	06/09/2018	12.50	06/09/2018	18.57	PO	primary injection of JSW bay.
Versova Gorai Line	IntraState	06/09/2018	13.19	06/09/2018	17.13	PO	polymer insulator replacement.
OSMANABAD PARANDA	IntraState	06/09/2018	13.56	06/09/2018	15.49	PO	Quarterly Maintenance Work
Telco- Chinchwad	IntraState	06/09/2018	18.51	06/09/2018	21.13	EO	Attending Hot Spot
Gcr Chandrapur - Grace Ltd	IntraState	06/09/2018	19.28	06/09/2018	20.29	T	Distance Protection
Main bus section-II @ Pedambe	IntraState	07/09/2018	08.45	07/09/2018	14.57	PO	broken conductor maintenance work.
Lonand-Baramati	IntraState	07/09/2018	09.34	07/09/2018	17.30	EO	y ph ct replacement & diagnostic testing.
Padgha - Temghar I	IntraState	07/09/2018	10.56	07/09/2018	16.03	T	Distance Protection
Padgha-Temghar-II	IntraState	07/09/2018	10.56	07/09/2018	12.17	T	Distance Protection
Babhaleshtar - Degaon Rangari	IntraState	07/09/2018	11.50	07/09/2018	14.22	EO	Attending Hot Spot
Ghatghar - Bapgaon	IntraState	07/09/2018	12.38	07/09/2018	14.52	PO	black start mock drill purpose.
Chinchwad-Hinjewadi I	IntraState	07/09/2018	12.38	07/09/2018	17.25	HT	for load management for outage at bhosari-chakan ckt-1.
Chakan-Bhosari	IntraState	07/09/2018	12.53	07/09/2018	19.37	PO	fixing of vibration damper.
Jamde-Dondaicha 2	IntraState	07/09/2018	13.47	07/09/2018	19.40	PO	flash string replacement.
Bapgaon - Kalwa	IntraState	07/09/2018	13.53	07/09/2018	14.58	PO	black start mock drill purpose.
Pegasus - Infosys	IntraState	07/09/2018	17.20	07/09/2018	17.41	T	Distance Protection
Pigatus-Hinjewadi-II	IntraState	07/09/2018	17.20	07/09/2018	17.46	T	Distance Protection
Pirangut - Hinjawadi 2	IntraState	07/09/2018	17.20	07/09/2018	17.58	T	Distance Protection
Infosys - Hinjawadi 1	IntraState	07/09/2018	17.20	07/09/2018	17.25	T	Distance Protection
220 KV ICT Outages/Trippings							
220/132 Kv 100 Mva Cgl Ict 2 @Pusad	IntraState	06/09/2018	09.45	06/09/2018	18.28	PO	oltc overhaul work.
220/22 Kv 50 Mva Ptr 2 @Chakan	IntraState	06/09/2018	10.30	06/09/2018	17.02	PO	Tan Delta Measurement of CTs
220/33 Kv 50 Mva Bbl Ptr No 1 @Bhigwan	IntraState	06/09/2018	11.00	06/09/2018	14.35	EO	Attending Hot Spot
220/22 Kv 50 Mva Aval Ptr 2 @Kandalgaoon	IntraState	06/09/2018	15.23	07/09/2018	14.25	T	hv side r phase la burst.
220/132 kv 200 MVA ICT-III @ Nanded	IntraState	06/09/2018	17.09	06/09/2018	19.48	PO	replacement of cable.
132 KV LINE Outages/Trippings							
Kurunda - Vasmat	IntraState	16/08/2018	10.05		Continued.	T	to control o/v at parbhani.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage