

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 07/Feb/2024 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	165.816	1158.045	1) Gujrat	-1.537	-15.982
2) Hydro	9.291	50.167	2) Madhya Pradesh	2.227	27.691
3) Gas	7.031	44.342	3) Chattisgarh	4.250	34.730
Total MSPGCL	182.138	1252.554	4) Maharashtra	188.341	1221.570
B) 1) APLM	71.511	447.300	5) Goa (Amona)	-1.674	-11.226
2) JSWEL	25.436	174.104	Total	191.607	1256.783
3) VIPL	0.000	0.000	a) Mumbai Schedule	32.976	206.141
4) RPL(AMT)	31.601	220.397	b) Mumbai Drawl	37.998	238.754
5) SWPGPL	12.390	86.529	c) MSEDCL Bilateral *	78.554	570.564
6) Other IPP	48.416	332.816	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	32.976	206.141
C) 1) TPCL Thermal	8.135	54.867	Include PX	0.000	0.000
2) TPCL Hydro	4.202	24.904	Standby	0.000	0.000
3) TPCL Gas	2.562	21.140	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.245	66.468	1) MSEDCL	538.488	3623.320
D) STATE			2) Mumbai Discoms	62.040	406.026
1) Thermal	372.550	2540.526	3) Other Discoms	10.621	72.206
(A1+C1+C4+(B1-B6))			TOTAL STATE	611.149	4101.552
2) Hydro	13.493	75.071			
(A2+C2)					
3) Gas	9.593	65.482			
(A3+B7+C3)					
4) Wind	7.936	55.954			
6) SOLAR	16.072	107.843			
TOTAL STATE	419.644	2844.876			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	7139	6542	7531	6639
MSPGCL Hydro	542	419	535	191
MSPGCL Gas	288	283	290	302
MSPGCL Total Generation	7969	7244	8356	7132
Central Sector Receipt	9417	9228	7913	7030
WIND	174	124	295	443
CPP / IPP Thermal	8221	7561	8290	7337
CPP / IPP Gas	0	0	0	0
SOLAR	1961	2341	0	0
Exchange with Mumbai	-1869	-2108	-1461	-1223
MSEDCL DEMAND MET	25410	23931	22910	20369
Load Shedding	0	0	0	0
MSEDCL DEMAND	25410	23931	22910	20369
TPCL GENERATION	842	594	985	364
AEML GENERATION	385	432	471	309
MUMBAI DEMAND	3096	3134	2917	1896
OTHER DISCOM DEMAND	463	459	483	350
STATE DEMAND MET	28969	27524	26310	22615
STATE DEMAND	28969	27524	26310	22615
Frequency (Hz)	50.04	50.01	50.02	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.29 Hz at 13:02 Hrs	49.8 Hz at 07:11 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 07/Feb/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.45	31.24	195	175
Unit 8	14.34	100.78	623	561
Unit 9	13.42	92.60	590	527
Unit 10	14.03	95.38	610	548
Total	46.24	319.99		
Bhusawal				
Unit 3	3.36	23.08	180	120
Unit 4	9.86	67.41	500	0
Unit 5	10.93	68.91	500	295
Total	24.16	159.40		
Parli				
Unit 6	4.15	27.92	240	145
Unit 7	3.84	27.36	223	144
Unit 8	4.07	27.88	243	144
Total	12.06	83.16		
Chandrapur				
Unit 3	3.27	22.39	163	120
Unit 4	3.42	23.57	169	121
Unit 5	8.09	53.97	420	275
Unit 6	0.00	35.12	0	0
Unit 7	8.15	56.27	429	280
Unit 8	9.76	62.58	420	370
Unit 9	11.25	70.99	492	363
Total	43.94	324.90		
Paras				
Unit 3	5.79	36.06	251	232
Unit 4	5.88	37.31	253	230
Total	11.67	73.36		
Khaparkheda				
Unit 1	4.08	25.53	180	155
Unit 2	0.00	0.00	0	0
Unit 3	4.03	27.36	175	158
Unit 4	3.97	28.32	188	136
Unit 5	11.12	71.05	485	420
Total	23.20	152.26		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	1.18	22.44	168	0
Unit 5	3.35	22.53	165	116
Total	4.53	44.98		
Uran				
All Units	7.03	44.34	307	275
Total	7.03	44.34		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.16	0.63	53	0
Total	0.16	0.63		
Koyna				
Stage 1-2	2.22	11.98	345	45

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	1.43	3.26	580	0
Stage 3	0.73	3.61	240	0
Total	4.38	18.86		
Hydro				
KDPH	0.86	6.05	36	36
VTRNA	0.18	1.24	61	0
TILLARI	0.24	0.27	60	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	2.58	19.94	140	97
GHATGHAR	0.89	3.18	125	0
Total	4.75	30.68		
Wind				
Total	7.94	55.95	0	0
Total	7.94	55.95		
CPP				
APML(Mus)	71.51	447.30	0	0
JSWEL(Mus)	25.44	174.10	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.60	220.40	0	0
SWPGPL-Mus	12.39	86.53	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.73	38.10	270	159
Other(Mus)	40.52	280.21	0	0
JPL	2.17	14.50	127	66
Total	189.35	1261.15		
SOLAR				
Total	16.07	107.84	0	0
Total	16.07	107.84		
Tata				
Trombay 5	8.14	54.87	470	265
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.46	12.55	107	39
Trombay 7B	1.10	8.59	65	35
TATA Hydro	4.20	24.90	441	15
Trombay 8	0.00	0.00	0	0
Total	14.90	100.91		
AEML				
DTPS U-1&2	9.24	66.47	499	286
Total	9.24	66.47		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	165.82	1158.04	MSPGCL Total	182.14	1252.55
			MSPGCL Thml+Gas	172.85	1202.39	Koyna 1,2 & 4 Total	3.65	15.24
			MSPGCL Hydro	9.29	50.17	State Total	419.64	2844.88

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 07/Feb/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6533	192	300	7025	314	7464	0	0	7299	7385	-1447	20326	0	0	20326	2134	415	22875	49.96
2	6589	191	300	7080	387	7462	0	0	7162	7173	-1312	20422	0	0	20422	1986	368	22776	49.98
3	6639	191	302	7132	443	7337	0	0	7055	7030	-1223	20369	0	0	20369	1896	350	22615	50.01
4	6670	191	302	7163	496	7279	0	0	7003	7097	-1154	20538	0	0	20538	1818	343	22699	50.00
5	6732	215	302	7249	488	7512	0	0	7018	7152	-1173	20856	0	0	20856	1827	372	23055	50.00
6	6836	245	303	7384	505	7904	0	0	7508	7646	-1250	21804	0	0	21804	1954	385	24143	49.98
7	7103	345	307	7755	474	8331	0	2	7523	7403	-1026	22523	0	0	22523	2227	416	25166	49.98
8	7386	1290	301	8977	328	8392	0	180	7378	7530	-1010	23957	0	2	23957	2435	440	26832	49.96
9	7456	1221	305	8982	208	8373	0	804	7835	7683	-1269	24327	0	6	24327	2726	454	27507	50.01
10	7322	749	293	8364	184	8366	0	1450	8306	8488	-1494	24897	0	9	24897	2966	461	28324	49.99
11	7139	542	288	7969	174	8221	0	1961	9343	9417	-1869	25410	0	104	25410	3096	463	28969	50.04
12	6870	479	284	7633	167	7776	0	2163	9670	9535	-2098	24707	0	151	24707	3163	469	28339	50.01
13	6542	419	283	7244	124	7561	0	2341	9776	9228	-2108	23931	0	26	23931	3134	459	27524	50.01
14	6223	336	277	6836	139	7272	0	2291	9705	9679	-2232	23530	0	23	23530	3061	455	27046	50.05
15	6711	215	275	7201	168	7281	0	2010	9570	9387	-2161	23430	0	92	23430	3015	456	26901	50.02
16	6908	187	283	7378	230	7987	0	1657	9723	9022	-2136	23660	0	92	23660	3055	478	27193	49.99
17	7105	189	285	7579	221	8165	0	917	9187	8678	-2000	23073	0	18	23073	2998	487	26558	50.04
18	7405	227	285	7917	217	8260	0	293	8306	8038	-1696	22519	0	6	22519	2987	510	26016	50.04
19	7410	529	287	8226	293	8270	0	3	7724	7567	-1525	22332	0	0	22332	2959	502	25793	50.01
20	7531	535	290	8356	295	8290	0	0	7850	7913	-1461	22910	0	0	22910	2917	483	26310	50.02
21	6967	219	292	7478	316	8115	0	0	7862	7570	-1568	21421	0	0	21421	2713	490	24624	49.99
22	6770	196	294	7260	454	7841	0	0	7574	7361	-1649	20799	0	0	20799	2496	468	23763	50.02
23	6508	196	295	6999	556	7993	0	0	7244	7016	-1612	20499	0	0	20499	2344	453	23296	49.97
24	6461	192	298	6951	755	7902	0	0	7154	6609	-1525	20249	0	0	20249	2235	443	22927	49.99
MUs	165.82	9.29	7.03	182.14	7.94	189.35	0.00	16.07	194.77	191.61	-38.00	538.49	0.00	0.53	538.49	62.14	10.62	611.25	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1)ELR carried out at 220kv kopergaon s/s due to 50mva 220/33kv, ELR carried out due to 132kv BBLR To Rahuri line over load alarm.2)Overloading of chinchwad pudumjee line and in order to avoid LTS & DLS was carried out.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 07/Feb/2024

Position as on 6.30 Hrs of 08/Feb/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	15/02/2024
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	Capital Overhaul	29/02/2024
MSPGCL	Khaparkhedha Unit 2	210	10/01/2024	23:30		Continued.	Annual Overhaul	08/02/2024
MSPGCL	Chandrapur Unit 6	500	06/02/2024	00:01		Continued.	For Planned short shutdown and Airheater Basket replacement.	16/02/2024
MSPGCL	Bhusawal Unit 4	500	07/02/2024	21:59		Continued.	Boiler Validity Renevoation	08/02/2024
Total Capacity MSPGCL		1398						
TPC-G								
TPC-G	Trombay 8	250	21/01/2024	21:28		Continued.	Annual Overhaul	21/02/2024
Total Capacity TPC-G		250						
CENT.SECTOR								
CENT.SECTOR	Tarapur 3	540	11/01/2024	21:45		Continued.	Annual Overhaul	29/02/2024
Total Capacity CENT.SECTOR		540						
Total Capacity PLANNED OUTAGE		2188						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Uran Unit 6	108	16/01/2024	20:29		Continued.	For open cycle No schedule from MSEDCL.	
MSPGCL	Nasik Unit 3	210	18/01/2024	16:56		Continued.	Tolling	
MSPGCL	Ghatghar Unit-1	125	06/02/2024	19:45		Continued.	G/M link fault persists	
MSPGCL	Nasik Unit 4	210	06/02/2024	23:00	07/02/2024	15:33	Gen. transformer buchhloz relay operated	08/02/2024
Total Capacity MSPGCL		773						
IPP								
IPP	JPL Unit 1	150	13/01/2024	01:00		Continued.	Due to low net sale realisation. (while rolling at 21.00hrs. dtd. 31/01/2024 tripped on high vibration during rolling)	07/02/2024
Total Capacity IPP		150						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling	01/05/2024

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 07/Feb/2024

Position as on 6.30 Hrs of 08/Feb/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		1243						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 08/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
TIE BAY (405) OF SWITCHING SS CKT - 2 & NANDED - 1 @ CHANDRAPUR 2	IntraState	16/01/2024	11:43			PO	replacement of non pir breker with pir breaker
TIE BAY - 408 OF KOLHAPUR (TALANDGE) @ ALKUD	IntraState	07/02/2024	12:54	07/02/2024	17:12	PO	Routine maintenance work
400 KV MAINBAY Outages/Trippings							
MAIN BAY - 418 OF IEPL @ KORADI-2	IntraState	29/09/2023	10:42			PO	1)Diagnostic testing of Circuit breaker 418-Q52. 2) Routine Maintenance work of Bay 418.
BUS COUPLER @ KORADI	IntraState	07/02/2024	13:21	07/02/2024	18:51	PO	DIGNOSTIC TESTING OF CT, DCRM, CB TIMING, CRM
MAIN BAY (407) OF KOLHAPUR (TALANDGE) @ ALKUD	IntraState	07/02/2024	17:22	07/02/2024	20:00	PO	Routine maintenance work
400 KV LINE Outages/Trippings							
400KV-PARLI NEW-PARLI-M-2	InterState	20/12/2023	12:11			HT	For ongoing project of "Upgradation of 400kv Line Bays (02 Nos) of Parli (PG) I&II at Parli (MSETCL) from existing current rating of 2000A to 3150A to suit the reconductoring with Twin HTLS�
KUDUS - KALA CKT - 1	InterState	08/02/2024	06:46			HT	Emergency outage by PG
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
NEW KOYNA-KARAD CKT - 1	IntraState	07/02/2024	08:54	07/02/2024	22:05	PO	Diagnostic testing & Relay testing work , Routine maint. Work
JAIGAD - KARAD CKT - 2	IntraState	07/02/2024	12:46	07/02/2024	19:58	PO	Bay equipment maintenance work at jaigad
KHADKA - BABLESHWAR	IntraState	07/02/2024	15:03	07/02/2024	18:30	PO	For quareterly bay maitnenance work
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
105 MVA SPARE ICT @ AKOLA	IntraState	04/02/2024	09:21			EO	for removal of 401 52 circuit breaker of spare ICT for replacement of 40952 B phase CB of Tie Bay 409
400/220/33 KV 167 MVA SPARE ICT @ WALUJ	IntraState	05/02/2024	09:32			PO	1) ICT Unit painting work. 2) OLTC Diverter Switch overhauling work.
500 MVA 400/220 KV ICT - 2 @ CHANDRAPUR 2	IntraState	05/02/2024	12:24			PO	Diagnostic testing & allied bay maintenance work
400/220/33 KV 315 MVA ICT - 1 @ DHULE	IntraState	08/02/2024	09:25			PO	Routine Maint, Testing & NIFPS system testing
400 KV BR Outages/Trippings							
400KV 125MVAR BUS REACTOR @ KARAD	IntraState	06/01/2024	11:55			PO	Existing 125 MVAR Reactor CB Have mechanical problem and need to replace
220 KV MAINBAY Outages/Trippings							
220 KV BUS COUPLER	IntraState	07/02/2024	18:15	07/02/2024	19:20	PO	For crm & time interval ts setest circuit breaker.
220 KV LINE Outages/Trippings							
JEUR - SOLAPUR PG	InterState	07/02/2024	11:34	08/02/2024	05:20	PO	Outage is required for Restrtring at TL 202-203. Banana farm coming in induction zone when line is loaded. Restrtring needs to be done from CP 196 to CP 210.
BAPGAON - KALWA	IntraState	31/12/2023	18:05			T	Distance Protection

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 08/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
CHEMBUR (AEML) - NERUL (M)	IntraState	18/01/2024	23:29			PO	LILO removal by Bunching at Tower No 720 .Post this Line shall be configured as MSETCL NERUL-MSETCL TROMBAY Line. LILO arrangement shall be normalized on 09.02.2024 after debunching
TROMBAY (M) - CHEMBUR CKT - 3	IntraState	18/01/2024	23:36				LILO removal by Bunching at Tower No 720 . Post this Line shall be configured as MSETCL NERUL-MSETCL TROMBAY Line. LILO arrangement shall be normalized on 09.02.2024 after debunching
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	01/02/2024	10:07			PO	Outage required for PLCC, CVT & WT Foundation, Erection work at 220kV Navsari SS.
CHEMBUR (AEML) - NERUL (M)	IntraState	02/02/2024	00:30			PO	1. Shifting/ height raising work at Loc no. 715 716 for FOB by BMC under ORC.
SONKHAR - TROMBAY	IntraState	02/02/2024	00:33	07/02/2024	02:00	PO	1. Shifting/ height raising work at Loc no. 715 716 for FOB by BMC under ORC.
DAHANU - VERSOVA	IntraState	02/02/2024	22:24			PO	High speed train project work. Line diversion between SS 222-225.
BOISAR - VERSOVA	IntraState	02/02/2024	22:26			PO	High speed train project work. Line diversion between SS 222-225.
BOISAR II - TARAPUR	IntraState	05/02/2024	12:32	07/02/2024	18:47	PO	220 kV-Tarapur1&2 � Boisar outage is required to carry out routine annual maintenance of feeder equipments
NEW KOYNA - PEDAMBE	IntraState	07/02/2024	07:57	07/02/2024	08:17	T	Tripped due to overloading of line.
MALEGAON - KALWAN CKT-2	IntraState	07/02/2024	09:16	07/02/2024	12:16	PO	Bay maintenance work.
KALMESHWAR-PANDHURNA	IntraState	07/02/2024	09:19	07/02/2024	17:30		1)Diagnostic Testing work :-a) CB timing and CRM,IR OF CB�. b) Routine Maintenance�.c) Bus Isolator Overhauling work.
KALMESHWAR-PANDHURNA	IntraState	07/02/2024	09:19	07/02/2024	17:30	PO	Routine Maint. Work
GORAI -MSETCL BORIVALI CKT -1	IntraState	07/02/2024	13:10	07/02/2024	15:35	PO	Annual relay testing work by PAC Kalwa
220KV ACCIL-NAGOTHANE LINE	IntraState	07/02/2024	13:56	07/02/2024	18:44	PO	"Routine line maintenance work."
GORAI -MSETCL BORIVALI CKT -2	IntraState	07/02/2024	15:43	07/02/2024	16:42	PO	Annual relay testing work by PAC Kalwa
220KV BADNERA -NER CKT	IntraState	07/02/2024	17:18	07/02/2024	20:48	PO	For replacement of damage conductor of spam 98-99.
URSE - TALEGAON (AMBI) CKT 1	IntraState	07/02/2024	23:50	08/02/2024	06:49	PO	Replacement of faulty strings detected in PID testing work at Loc no. 23,30,27,33,31.
BORIVALI - BOISAR II LINE	IntraState	08/02/2024	05:07	08/02/2024	09:00	PO	Replacement of Old hardware at critical locations.
GHODBUNDER - MSETCL BOISAR	IntraState	08/02/2024	05:08	08/02/2024	09:18	PO	Replacement of Old hardware at critical locations.
TROMBAY - VIKHROLI (GIS) CKT - 2	IntraState	08/02/2024	06:30	08/02/2024	09:23	PO	Project work- Open cross jumper side loops of top ckt RHS side at loc. 24 in Antop Hill.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/Feb/2024

Statement-VII

Position as on 6.30 Hrs of 08/Feb/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
TROMBAY DHARAVI - 5	IntraState	08/02/2024	06:38	08/02/2024	09:35	PO	Project work- work in vicinity for opening cross jumper side loops of top ckt RHS side at loc. 24 in Antop Hill of Trombay - KVTL Vikhroli- 2 lines.
NERUL - SEAWOOD CABLE CKT - 1	IntraState	08/02/2024	08:16			PO	for CT,CB Diagnostics work, Relay testing and routine maint work at Both end.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132 KV 150 MVA ICT @ BOISAR-II	IntraState	23/01/2024	07:15			PO	Scheme work of replacement of 150MVA 220/132kV ICT by new 200MVA 220/132kV ICT.
220/132 KV 200 MVA ICT 1 @ BEED	IntraState	07/02/2024	10:15	07/02/2024	11:25	PO	for replacement of auxiliary isolator rod.
220/132KV 100 MVA ICT 2@ PETH	IntraState	07/02/2024	10:24	07/02/2024	12:31	PO	OLTC gear box & DM box Maintenance Work
220/33KV 100MVA TF No.1 @ BOTHE	IntraState	07/02/2024	10:59	07/02/2024	15:27	PO	NIFPS System annual maintenance Work
220/110 KV 155MVA ICT-2@ BHIRA (T)-220 KV	IntraState	08/02/2024	07:58			PO	220KV side protection panel replacement and Attending transformer oil leakages and AOH
220/100 KV 200 MVA ICT 3 @ KALWA	IntraState	08/02/2024	09:14			PO	1) Diagnostic Testing work will be carried out on 08.02.2024 from 09:00 Hrs to 17:00 Hrs. 2) After above work ICT will be shifted on TBC for LV CB Pole Overhauling work from 08.02.2024 from 17:00 Hrs to 10.02.2024 till 17:00 Hrs.
220 KV BUSBAR Outages/Trippings							
BUSBAR PROTECTION @ BABHALESHWAR	IntraState	08/02/2024	08:47			PO	220KV ABB RADSS Busbar for addition of ICT-5 LV into Existing 220KV Bus Bar
132 KV LINE Outages/Trippings							
KANHAN-PENCH	IntraState	07/02/2024	09:40	07/02/2024	15:20	PO	Routine Maint. Work
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KALYAN KALWA SALSETTE 1	IntraState	06/02/2024	19:55			PO	PROJECT WORK-Conductor replacement

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage