

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 07/May/2020 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	72.595	480.258	1) Gujrat	6.248	49.364
2) Hydro	15.329	123.598	2) Madhya Pradesh	15.281	99.651
3) Gas	6.768	47.070	3) Chattisgarh	9.030	60.910
Total MSPGCL	94.692	650.926	4) Maharashtra	155.854	1019.475
B) 1) APLM	72.219	495.724	5) Goa (Amona)	-0.616	-2.354
2) JSWEL	16.219	108.949	Total	185.797	1227.046
3) VIPL	0.000	0.000	a) Mumbai Schedule	23.874	163.545
4) RPL(AMT)	0.000	0.000	b) Mumbai Drawl	25.360	175.587
5) WPCL	2.702	18.859	c) MSEDCL Bilateral *	74.013	453.665
6) Other IPP	6.821	49.827	Include PX	50.063	290.793
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	23.874	163.545
C) 1) TPCL Thermal	6.381	45.097	Include PX	16.955	117.049
2) TPCL Hydro	4.725	32.161	Standby	0.000	0.000
3) TPCL Gas	4.401	30.673	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.974	63.589	1) MSEDCL	377.354	2572.300
D) STATE			2) Mumbai Discoms	49.842	347.108
1) Thermal	185.911	1262.303	TOTAL STATE	427.196	2919.408
(A1+C1+C4+(B1-B6))					
2) Hydro	20.054	155.759			
(A2+C2)					
3) Gas	11.169	77.743			
(A3+B7+C3)					
4) Wind	16.524	142.648			
6) SOLAR	7.740	53.908			
TOTAL STATE	241.398	1692.361			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 22 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	2726	3322	3198	2822
MSPGCL Hydro	244	763	379	703
MSPGCL Gas	277	285	295	287
MSPGCL Total Generation	3247	4370	3872	3812
Central Sector Receipt	9192	8740	6536	7077
WIND	419	525	1201	808
CPP / IPP Thermal	3699	4124	3915	4281
CPP / IPP Gas	0	0	0	0
SOLAR	1016	679	0	0
Exchange with Mumbai	-1163	-1058	-999	-993
MSEDCL DEMAND MET	16410	17380	14525	14985
Load Shedding	0	0	0	0
MSEDCL DEMAND	16410	17380	14525	14985
TPCL GENERATION	451	668	908	779
AEML GENERATION	374	374	374	372
MUMBAI DEMAND	1988	2100	2281	2144
STATE DEMAND MET	18398	19480	16806	17129
STATE DEMAND	18398	19480	16806	17129
Frequency (Hz)	50.02	49.93	50.01	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.23 Hz at 17.03 Hrs	49.81 Hz at 15.14 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 07/May/2020

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	0.00	0	0
Unit 9	0.00	0.00	0	0
Unit 10	0.00	0.00	0	0
Total	0.00	0.00		
Bhusawal				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Total	0.00	0.00		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	4.74	22.72	221	190
Total	4.74	22.72		
Chandrapur				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	9.95	71.52	470	360
Unit 7	9.39	41.14	435	360
Unit 8	11.10	79.52	500	360
Unit 9	10.48	71.09	450	370
Total	40.93	263.27		
Paras				
Unit 3	0.02	25.09	21	0
Unit 4	5.89	38.83	255	173
Total	5.91	63.92		
Khaparkheda				
Unit 1	0.00	0.00	0	0
Unit 2	4.01	13.88	190	70
Unit 3	2.52	12.38	190	0
Unit 4	3.58	29.49	195	0
Unit 5	10.92	74.59	495	365
Total	21.02	130.34		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Total	0.00	0.00		
Uran				
All Units	6.77	47.07	300	265
Total	6.77	47.07		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.04	0.80	22	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	0.04	0.80		
Koyna				
Stage 1-2	4.98	35.52	430	35
Stage 4	5.06	51.66	961	0
Stage 3	2.92	19.28	240	0
Total	12.96	106.46		
Hydro				
KDPH	0.81	5.48	34	33
VTRNA	0.00	0.00	0	0
TILLARI	0.00	0.00	0	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.28	1.85	80	0
RNGR+BHTSA	0.29	2.04	12	12
BHANDARDRA	0.47	3.28	36	12
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.52	4.48	30	19
GHATGHAR	0.00	0.00	0	0
Total	2.37	17.14		
Wind				
Total	16.52	142.65	0	0
Total	16.52	142.65		
CPP				
APML(Mus)	72.22	495.72	0	0
JSWEL(Mus)	16.22	108.95	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT(Mus)	0.00	0.00	0	0
WPCL(Mus)	2.70	18.86	0	0
Other(Mus)	6.82	49.83	0	0
Total	97.96	673.36		
SOLAR				
Total	7.74	53.91	0	0
Total	7.74	53.91		
Tata				
Trombay 5	6.38	45.10	268	265
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.81	19.62	118	116
Trombay 7B	1.59	11.06	67	66
Trombay 8	0.00	0.00	0	0
TATA Hydro	4.72	32.16	459	2
Total	15.51	107.93		
AEML				
DTPS U-1&2	8.97	63.59	376	372
Total	8.97	63.59		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	72.60	480.26	MSPGCL Total	94.69	650.93
			MSPGCL Thml+Gas	79.36	527.33	Koyna 1,2 & 4 Total	10.05	87.18
			MSPGCL Hydro	15.33	123.60	State Total	241.40	1692.36

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 07/May/2020

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	2789	1214	277	4280	915	4284	0	0	7301	7060	-1166	15373	0	15373	2375	17748	50.01
2	2872	1147	297	4316	976	4276	0	0	7151	7071	-1069	15570	0	15570	2253	17823	49.99
3	2822	703	287	3812	808	4281	0	0	7160	7077	-993	14985	0	14985	2144	17129	50.01
4	2862	1002	286	4150	668	4257	0	0	6985	6984	-924	15135	0	15135	2039	17174	49.98
5	2897	1158	290	4345	664	4283	0	0	7188	7194	-900	15586	0	15586	1995	17581	49.99
6	2897	1219	290	4406	472	4155	0	0	7836	7992	-897	16128	0	16128	2002	18130	50.03
7	3002	1567	290	4859	274	4202	0	50	8389	8045	-791	16639	0	16639	1916	18555	49.99
8	3062	602	300	3964	169	4189	0	271	8320	8253	-788	16058	0	16058	1888	17946	50.00
9	3160	184	275	3619	261	4206	0	518	8334	8237	-1078	15763	0	15763	1914	17677	50.02
10	3005	155	284	3444	397	4173	0	770	8402	7910	-1120	15574	0	15574	1960	17534	50.00
11	2675	242	281	3198	479	3760	0	942	8677	8622	-1159	15842	0	15842	1987	17829	49.96
12	2726	244	277	3247	419	3699	0	1016	9140	9192	-1163	16410	0	16410	1988	18398	50.02
13	2996	188	265	3449	494	3986	0	1055	9063	8987	-1201	16770	0	16770	2027	18797	50.00
14	3037	133	275	3445	489	4197	0	963	9039	8926	-1206	16814	0	16814	2031	18845	49.96
15	3137	292	267	3696	509	4133	0	832	9075	9071	-1232	17009	0	17009	2090	19099	49.97
16	3322	763	285	4370	525	4124	0	679	8918	8740	-1058	17380	0	17380	2100	19480	49.93
17	3305	796	267	4368	616	4101	0	427	8732	8655	-1167	17000	0	17000	2034	19034	49.98
18	3310	538	270	4118	774	4083	0	187	7811	7713	-1113	15762	0	15762	1950	17712	50.08
19	2851	236	282	3369	963	3909	0	30	6914	6852	-1055	14068	0	14068	1902	15970	50.06
20	3014	478	293	3785	1072	3922	0	0	6446	6429	-1004	14204	0	14204	2039	16243	49.98
21	3094	399	275	3768	1267	3984	0	0	6419	6315	-982	14352	0	14352	2158	16510	50.02
22	3198	379	295	3872	1201	3915	0	0	6391	6536	-999	14525	0	14525	2281	16806	50.01
23	3282	814	275	4371	1067	3926	0	0	6739	6965	-1103	15226	0	15226	2367	17593	49.94
24	3280	876	285	4441	1045	3916	0	0	7330	6971	-1192	15181	0	15181	2401	17582	50.02
MUs	72.59	15.33	6.77	94.69	16.52	97.96	0.00	7.74	187.76	185.80	-25.36	377.35	0.00	377.35	49.84	427.20	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 07/May/2020

Position as on 6.30 Hrs of 08/May/2020

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
CPP	SWPGL U-4	135	15/12/2018	00.00		Continued.	No Schedule	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal Shortage	
MSPGCL	Koradi Unit 7	210	27/08/2019	09.52		Continued.	Coal Flow Problem Due To Wet Coal.(Converted To Zero Schedule From 12.09.2019 At 10.00 hrs)	
MSPGCL	Bhusawal Unit 3	210	01/09/2019	17.56		Continued.	Zero Schedule from 18:00hrs of 28/09/2019	
MSPGCL	Koradi Unit 6	210	06/09/2019	15.41		Continued.	Zero Schedule By MSEDCL	
IPP	RPL(AMT) U-4	270	12/11/2019	00.00		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Nasik Unit 5	210	12/12/2019	10.25		Continued.	PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 13-12-2019)	
IPP	RPL(AMT) U-3	270	11/02/2020	18.00		Continued.	Zero Schedule By MSEDCL.	
IPP	RPL(AMT) U-5	270	11/02/2020	19.30		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Nasik Unit 3	210	17/02/2020	00:00		Continued.	C W PUMP High Vibrations(convert to Zero Schedule from 00.00Hrs DT. 18-02-2020)	
MSPGCL	Ghatghar Unit-1	125	18/02/2020	00.25		Continued.	Severe Hunting In Hydro Conduit Across MIV	
MSPGCL	Uran Unit 8	108	01/03/2020	20.57		Continued.	Gas shortage	
IPP	RPL(AMT) U-1	270	04/03/2020	19.30		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Ghatghar Unit-2	125	09/03/2020	10:50		Continued.	Expansion joint leakage.	
IPP	RPL(AMT) U-2	270	09/03/2020	20.15		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Parli Unit 6	250	21/03/2020	17.31		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Parli Unit 7	250	22/03/2020	10.45		Continued.	Zero Schedule. (R S D FROM 10:45 TO 16:00 Hrs.)	
MSPGCL	Bhusawal Unit 4	500	22/03/2020	18.30		Continued.	Zero Schedule.	
MSPGCL	Bhusawal Unit 5	500	23/03/2020	01.13		Continued.	Zero schedule.	
MSPGCL	Nasik Unit 4	210	25/03/2020	19.45		Continued.	Reserve Shut Down.	
MSPGCL	Chandrapur Unit 4	210	26/03/2020	16.06		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Chandrapur Unit 5	500	26/03/2020	20.29		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Uran Unit 5	108	06/04/2020	13.23		Continued.	Gas shortage	
MSPGCL	Chandrapur Unit 3	210	10/04/2020	20.30		Continued.	Zero Schedule By MSEDCL	
TPC_G	Trombay 8	250	11/04/2020	16.55		Continued.	Zero Schedule.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 07/May/2020

Position as on 6.30 Hrs of 08/May/2020

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Koradi Unit-8	660	12/04/2020	00.00		Continued.	Zero schedule.	
MSPGCL	Koradi Unit 9	660	12/04/2020	01.10		Continued.	Zero schedule.	
MSPGCL	Koradi Unit 10	660	12/04/2020	02.01		Continued.	Zero schedule.	
MSPGCL	Khaparkheda Unit 1	210	22/04/2020	20.45		Continued.	Zero Schedule By MSEDCL	
CPP	SWPGL U-3	135	25/04/2020	00.08		Continued.	No Schedule	
IPP	JSW (J) U3	300	30/04/2020	15.13		Continued.	No Schedule	
MSPGCL	Khaparkheda Unit 3	210	03/05/2020	09.34	07/05/2020	07.36	Zero schedule Given by MSEDCL.	
MSPGCL	Paras Unit 3	250	06/05/2020	00.58	07/05/2020	23.35	Boiler Tube Leakage	
MSPGCL	Khaparkheda Unit 4	210	07/05/2020	02.35	07/05/2020	06.04	Furnace Pressure High	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/May/2020

Statement-VII

Position as on 6.30 Hrs of 08/May/2020

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403
Dhule Sar'Sarovar II	InterState	30/04/2020	17.40		Continued.	HT	Over Voltage
Padghe - Nagothane - II	IntraState	07/04/2020	23.58		Continued.	EO	To attend Hot Spot
Chandrapur - Parli	IntraState	19/04/2020	02.20		Continued.	T	Distance Protection(Tower collapsed at Loc.No.59.60.61)
Chandrapur-II - Nanded ckt II	IntraState	19/04/2020	02.21		Continued.	T	Distance Protection(Tower collapsed at Loc.No.59.60.61)
Girwali- Lonikand 2	IntraState	03/05/2020	17.48		Continued.	HT	Controlling loading of Parli Parli (PG) D/C.
Khadka-Aurangabad (Waluj)	IntraState	03/05/2020	18.09	07/05/2020	06.14	HT	Over Voltage
Babhaleshwar - Padghe-I	IntraState	04/05/2020	11.56		Continued.	HT	Over Voltage
Karad-Jaigad - I	IntraState	06/05/2020	20.30	07/05/2020	11.20	HT	Over Voltage
Dhule - Bableswhar - II	IntraState	06/05/2020	21.26		Continued.	HT	Over Voltage
Akola - Bhusawal	IntraState	07/05/2020	08.32	07/05/2020	19.05	EO	400kv Khadka-Akola Ckt B PH Line Side isolator Jaw was on the verge of opening. To avoid probable Occurrence the aforesaid Ckt was emergency hand tripped.
Karad - Jaigad - II	IntraState	07/05/2020	20.54		Continued.	HT	Over Voltage
400 KV ICT Outages/Trippings							
400/220/33 Kv 315 Mva ICT 1 @Padghe	IntraState	15/11/2018	10.07		Continued.	T	Differential Protection,Declared Faulty.
400/220/33 Kv 500 Mva Ict 2 @ CHANDRAPUR 2	IntraState	09/03/2020	12.57		Continued.	EO	Testing work (Bushing Tan Delta problem hence kept out.)
400/220/33 Kv 500 MVA ICT-I @Lonikand 2	IntraState	17/04/2020	13.19		Continued.	PO	Attending Hot Spot
400/220 Kv 500 MVA ICT-IV @Kalwa	IntraState	19/04/2020	11.55		Continued.	HT	Over Voltage
400/220kv 315 Mva ICT II @Karad	IntraState	07/05/2020	08.01	07/05/2020	13.01	PO	Routine Maintenance Work
400/220/33kv 315MVA ICT2 @Lonikand	IntraState	07/05/2020	11.02	07/05/2020	18.54	PO	Both 400 KV & 220 kv CB DT work & Half yearly Maint. work.
220 KV LINE Outages/Trippings							
Mudshingi Chikodi	InterState	24/09/2019	17.12		Continued.	PO	No Schedule.
Talandage - Chikodi	InterState	01/10/2019	17.10		Continued.	PO	No Schedule.(close at Chikodi end only)
EKLAHARE (OCR) Nasik - Navsari I	InterState	07/05/2020	07.37	07/05/2020	14.44	PO	For Clamp Connector Replacement Work, Old Isolator Maintenance Work & Old Connector Replacement Work
EKLAHARE (OCR) Nasik Navsari II	InterState	07/05/2020	08.08	07/05/2020	14.45	PO	For Clamp Connector Replacement Work, Old Isolator Maintenance Work & Old Connector Replacement Work
A'bad(PG)-Shendra Ckt II	InterState	07/05/2020	09.27	07/05/2020	15.17	EO	Line Maintenance work
BOISAR BORIVALI	IntraState	24/07/2018	13.18		Continued.	HT	To Control Line Loading(H/T from Boisar end)
Borivali - Ghodbunder	IntraState	30/01/2020	12.05		Continued.	PO	Isolation of 220KV Cables on MSETCL Tower NO.240
Lonand-Baramati	IntraState	16/02/2020	09.37	07/05/2020	15.16	PO	Erection of CTT-2 Tower Work For 220Kv Baramati-Lonand & Baramati Jejuri Cables Emanating from 220Kv Baramati S/Stn.
Hinjewadi2 - Hinjewadi 3 ckt II	IntraState	26/03/2020	10.20		Continued.	HT	Over Voltage
Hinjewadi2 - Hinjewadi 3 ckt 1	IntraState	26/03/2020	10.20		Continued.	HT	Over Voltage
Amalner - Bambhori	IntraState	06/05/2020	17.47	07/05/2020	06.08	T	Y PH,43.9KM,1.9KM,SOTF.
KORADI 2 - KAULEWADA CKT - II	IntraState	07/05/2020	08.42	07/05/2020	16.46	PO	Tightening Of Nut Bolt of all Cut Point & attending hot Spot at loc

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/May/2020

Statement-VII

Position as on 6.30 Hrs of 08/May/2020

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
							no. 192.
Nandedcity-Parvati	IntraState	07/05/2020	08.45	07/05/2020	11.08	PO	Half yearly maintenance work
Vsnl-512 Khadki	IntraState	07/05/2020	09.26	07/05/2020	11.25	PO	Diagnostic testing work of CT, CB & Annual maintenance works to be carried out.
Chitegaon-Shendra Ckt-Ii	IntraState	07/05/2020	09.27	07/05/2020	15.17	EO	fixing of mixing vibration dampers at various locations Loc No - 114,115,121, 122, 123, 124, 130, 133, 143, 144. Total vibration dampers - 54 No's
Pophali - Nerale	IntraState	07/05/2020	09.29	07/05/2020	20.10	PO	Annual Testing and maintenance work.
Jejuri (400 Kv)- Baramati li	IntraState	07/05/2020	09.42	07/05/2020	14.26	PO	Diversion of 220 KV overhead lines emanating from Baramati S/s through underground cable.
Baramati- Kalyani	IntraState	07/05/2020	09.45	07/05/2020	14.41	PO	Diversion of 220 KV overhead lines emanating from Baramati S/s through underground cable.
Baramati - Kurkumbh	IntraState	07/05/2020	09.55	07/05/2020	16.02	PO	Diversion of 220 KV overhead lines emanating from Baramati S/s through underground cable.
Uran - Apta II	IntraState	07/05/2020	10.07	07/05/2020	13.46	PO	1) CT tan delta 2) CB CRM &Timing
Padghe - Nalasopara	IntraState	07/05/2020	10.20	07/05/2020	15.11	PO	Pre monsoon bay maintenance & replacement of Y PH LA of 220kV Padghe-Nalasopara-Vasai (T) line.
Talandage(400kv) - Five Star Midc	IntraState	07/05/2020	12.30	07/05/2020	16.14	EO	relay replacement.
Lonand-Baramati	IntraState	07/05/2020	17.36	07/05/2020	22.22	HT	Over Voltage
Lonand Sona Alloys	IntraState	07/05/2020	17.41	07/05/2020	21.56	PO	To attend hotspot & Quarterly maintenance work.
Sawantwadi-Bidri	IntraState	07/05/2020	19.10		Continued.	HT	Over Voltage
220 KV ICT Outages/Trippings							
220/110KV, 200MVA T/F-III at Mudshingi	InterState	27/04/2020	17.15		Continued.	HT	Over Voltage
Carnac : 220 / 110 / 33 315 MVA ICT 5	IntraState	14/03/2020	11.00		Continued.	PO	Shifting 220KV Side to New GIS
220/33kv 50mva Transformers & Rect Ptr 2 @Vita	IntraState	05/05/2020	17.50		Continued.	T	Caught fire.
220/33kv 125 MVA Transformer 2 @Aarey R/S	IntraState	07/05/2020	09.24	07/05/2020	23.55	PO	Pre-monsoon and Annual maintenance of Bay equipment, Transformer and NGT. Replacement of 33 kV B-PH high Tan delta value bushing of Transformer.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage