

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 07/Oct/2022 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	103.743	846.106	1) Gujrat	9.798	68.288
2) Hydro	6.086	49.707	2) Madhya Pradesh	9.067	42.490
3) Gas	2.847	15.666	3) Chattisgarh	6.650	38.720
Total MSPGCL	112.676	911.479	4) Maharashtra	167.772	1215.825
B) 1) APLM	45.308	306.798	5) Goa (Amona)	-1.520	-9.214
2) JSWEL	15.987	121.967	Total	191.767	1356.109
3) VIPL	0.000	0.000	a) Mumbai Schedule	35.823	238.014
4) RPL(AMT)	18.653	158.241	b) Mumbai Drawl	37.335	258.131
5) SWPGPL	6.464	48.144	c) MSEDCL Bilateral *	78.169	524.452
6) Other IPP	8.598	50.940	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	35.823	238.008
C) 1) TPCL Thermal	10.299	73.875	Include PX	0.000	0.000
2) TPCL Hydro	3.500	22.077	Standby	0.000	0.007
3) TPCL Gas	1.999	15.374	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.654	62.686	1) MSEDCL	380.228	2815.019
D) STATE			2) Mumbai Discoms	61.787	432.119
1) Thermal	217.706	1668.757	3) Other Discoms	9.013	64.777
(A1+C1+C4+(B1-B6))			TOTAL STATE	451.028	3311.915
2) Hydro	9.586	71.784			
(A2+C2)					
3) Gas	4.846	31.040			
(A3+B7+C3)					
4) Wind	20.308	114.331			
6) SOLAR	6.815	69.918			
TOTAL STATE	259.261	1955.830			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5232	5194	5114	4705
MSPGCL Hydro	312	137	1128	137
MSPGCL Gas	85	82	79	86
MSPGCL Total Generation	5629	5413	6321	4928
Central Sector Receipt	10343	10166	8956	6555
WIND	468	391	331	603
CPP / IPP Thermal	3913	3663	4484	3650
CPP / IPP Gas	0	0	0	0
SOLAR	842	913	0	0
Exchange with Mumbai	-2101	-1987	-1784	-1129
MSEDCL DEMAND MET	18650	18148	17900	14291
Load Shedding	0	0	0	0
MSEDCL DEMAND	18650	18148	17900	14291
TPCL GENERATION	782	847	873	588
AEML GENERATION	477	481	491	304
MUMBAI DEMAND	3360	3315	3148	2021
OTHER DISCOM DEMAND	444	411	408	316
STATE DEMAND MET	22454	21874	21456	16628
STATE DEMAND	22454	21874	21456	16628
Frequency (Hz)	50.02	50.02	49.98	50.05

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.15 Hz at 13:02 Hrs	49.74 Hz at 08:19 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 07/Oct/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	9.70	74.19	502	375
Unit 9	0.00	20.55	0	0
Unit 10	8.94	70.46	415	350
Total	18.65	165.20		
Bhusawal				
Unit 3	2.60	11.58	120	85
Unit 4	7.73	59.56	420	280
Unit 5	4.61	54.60	410	0
Total	14.95	125.73		
Parli				
Unit 6	3.48	27.40	159	130
Unit 7	3.61	28.00	172	130
Unit 8	3.18	21.82	151	120
Total	10.27	77.21		
Chandrapur				
Unit 3	3.12	20.30	161	123
Unit 4	0.13	19.09	132	0
Unit 5	6.66	49.24	325	189
Unit 6	7.00	52.26	370	280
Unit 7	7.29	53.07	333	288
Unit 8	0.00	0.00	0	0
Unit 9	7.61	60.96	416	280
Total	31.81	254.93		
Paras				
Unit 3	2.93	32.43	205	0
Unit 4	0.00	0.00	0	0
Total	2.93	32.43		
Khaparkheda				
Unit 1	3.02	20.44	145	120
Unit 2	2.46	20.14	130	70
Unit 3	3.34	25.46	178	128
Unit 4	3.08	22.45	150	120
Unit 5	7.05	57.98	425	270
Total	18.95	146.48		
Nasik				
Unit 3	3.20	22.73	150	122
Unit 4	2.99	21.40	155	117
Unit 5	0.00	0.00	0	0
Total	6.19	44.13		
Uran				
All Units	2.85	15.67	146	72
Total	2.85	15.67		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.59	4.16	25	24
Total	0.59	4.16		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.00	15.34	400	40
Stage 4	0.38	7.93	206	0
Stage 3	0.77	5.93	160	0
Total	3.15	29.19		
Hydro				
KDPH	0.36	1.84	18	0
VTRNA	0.00	1.82	0	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.28	1.72	77	0
SMLHY_PTN	1.53	9.98	68	61
GHATGHAR	0.18	0.99	125	0
Total	2.35	16.36		
Wind				
Total	20.31	114.33	0	0
Total	20.31	114.33		
CPP				
APML(Mus)	45.31	306.80	0	0
JSWEL(Mus)	15.99	121.97	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	18.65	158.24	0	0
SWPGPL-Mus	6.46	48.14	0	0
Other(Mus)	8.60	50.94	0	0
Total	95.01	686.09		
SOLAR				
Total	6.82	69.92	0	0
Total	6.82	69.92		
Tata				
Trombay 5	7.00	49.80	379	265
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.07	8.38	53	36
Trombay 7B	0.93	7.00	45	33
TATA Hydro	3.50	22.08	322	33
Trombay 8	3.30	24.07	170	126
Total	15.80	111.33		
AEML				
DTPS U-1&2	8.65	62.69	486	289
Total	8.65	62.69		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	103.74	846.11	MSPGCL Total	112.68	911.48
			MSPGCL Thml+Gas	106.59	861.77	Koyna 1,2 & 4 Total	2.38	23.26
			MSPGCL Hydro	6.09	49.71	State Total	259.26	1955.83

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 07/Oct/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	4164	126	97	4387	946	3561	0	0	7855	7417	-1314	14656	0	14656	2356	341	17353	49.97
2	4040	155	112	4307	967	3432	0	0	7318	7081	-1216	14262	0	14262	2164	309	16735	49.98
3	4157	145	111	4413	955	3888	0	0	6588	6609	-1143	14433	0	14433	2047	289	16769	49.98
4	4138	126	98	4362	867	4018	0	0	6580	6520	-1112	14375	0	14375	1958	280	16613	49.99
5	4072	143	95	4310	637	3983	0	0	7083	6844	-1081	14389	0	14389	1932	304	16625	50.00
6	4203	144	98	4445	540	4048	0	0	7722	7879	-1122	15458	0	15458	2026	332	17816	50.01
7	4300	144	87	4531	386	4088	0	20	8781	8983	-1212	16423	0	16423	2174	373	18970	49.99
8	4616	372	83	5071	306	4188	0	152	9068	9455	-1392	17395	0	17395	2308	385	20088	50.02
9	4555	223	81	4859	251	4343	0	384	9427	9132	-1617	16945	0	16945	2631	407	19983	50.02
10	4285	189	96	4570	261	4092	0	534	9869	9714	-1702	17060	0	17060	2982	409	20451	50.03
11	4297	185	72	4554	245	3883	0	811	10149	9577	-1920	16724	0	16724	3187	426	20337	50.02
12	4270	165	110	4545	299	3401	0	944	9702	9614	-2028	16351	0	16351	3250	424	20025	50.01
13	4274	145	140	4559	339	3337	0	1056	8956	8944	-2007	15816	0	15816	3168	412	19396	50.00
14	4269	148	139	4556	570	3426	0	1103	8590	8176	-1890	15529	0	15529	2989	412	18930	50.05
15	4211	147	142	4500	920	3303	0	912	9131	8360	-2035	15551	0	15551	2905	409	18865	49.98
16	4267	162	142	4571	1291	3409	0	562	8285	8212	-2036	15610	0	15610	2863	399	18872	50.00
17	4273	508	146	4927	1469	3636	0	266	7628	7933	-1952	15879	0	15879	2842	400	19121	49.98
18	4245	317	140	4702	1400	3990	0	71	8197	8219	-1776	16197	0	16197	2835	409	19441	49.98
19	5027	910	141	6078	1289	4842	0	0	7573	7745	-1673	17878	0	17878	2819	403	21100	49.99
20	5006	522	143	5671	1261	4934	0	0	7596	7504	-1545	17425	0	17425	2689	400	20514	50.04
21	4482	357	145	4984	1193	4448	0	0	7644	7442	-1500	16171	0	16171	2591	396	19158	50.03
22	4291	316	142	4749	1224	4317	0	0	7368	7195	-1371	15723	0	15723	2468	391	18582	50.00
23	4189	248	143	4580	1347	4352	0	0	6816	6872	-1331	15466	0	15466	2349	354	18169	49.99
24	4112	189	144	4445	1345	4091	0	0	6702	6340	-1360	14511	0	14511	2254	350	17115	49.99
MUs	103.74	6.09	2.85	112.68	20.31	95.01	0.00	6.82	194.63	191.77	-37.34	380.23	0.00	380.23	61.79	9.01	451.03	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 07/Oct/2022

Position as on 6.30 Hrs of 08/Oct/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna Unit 9	80	15/06/2022	08:00		Continued.	Capital Overhaul	22/10/2022
MSPGCL	Chandrapur Unit 8	500	06/09/2022	00:52		Continued.	COH	10/10/2022
MSPGCL	Koradi Unit 6	210	14/09/2022	14:35		Continued.	Tripped on Furnace Pressure High(converted to Overhaul)	08/10/2022
MSPGCL	Paras Unit 4	250	21/09/2022	00:08		Continued.	Annual Overhaul	16/10/2022
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	22/10/2022
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	15/10/2022
MSPGCL	Uran Unit B0	120	27/08/2022	15:26	08/10/2022	14:07	Gas shortage	
IPP	SWPGPL U-3	135	28/08/2022	19:04		Continued.	Boiler SSC chain broken problem.	10/10/2022
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	
MSPGCL	Uran Unit 5	108	27/09/2022	17:11		Continued.	Gas shortage	
MSPGCL	Nasik Unit 5	210	29/09/2022	21:00		Continued.	Seal Trough Leakage(converted to Critical Coal Stock w.e.f.21.00 Hrs Dt.30-09-	
MSPGCL	Koradi Unit 9	660	03/10/2022	03:12	08/10/2022	08:23	Boiler Tube Leakage	09/10/2022
IPP	SWPGPL U-2	135	04/10/2022	11:17	07/10/2022	03:14	Ash Conveyer problem	08/10/2022
IPP	Adani U-4	660	04/10/2022	12:05		Continued.	due to APH-A hot PA bellow leakage.	10/10/2022
IPP	RPL(AMT) U-4	270	04/10/2022	22:00	07/10/2022	10:19	CW tube leakage.	09/10/2022
MSPGCL	Bhusawal Unit 5	500	06/10/2022	13:15	07/10/2022	08:14	Bottom ash grinder No.1 & 4 feedgate replacement work.	
IPP	RPL(AMT) U-5	270	06/10/2022	21:33		Continued.	Furnace Pressure High	10/10/2022
MSPGCL	Chandrapur Unit 4	210	07/10/2022	00:55	08/10/2022	20:32	Air heater problem	08/10/2022
MSPGCL	Uran Unit 8	108	07/10/2022	06:00	07/10/2022	07:05	HRSFG fault	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 07/Oct/2022

Position as on 6.30 Hrs of 08/Oct/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Paras Unit 3	250	07/10/2022	17:30		Continued.	High pressure heater leakage	10/10/2022
IPP	SWPGPL U-1	135	07/10/2022	19:50	08/10/2022	10:07	Main Steam Line Leakage	10/10/2022
MSPGCL	Uran Unit 8	108	08/10/2022	06:02	08/10/2022	07:17	Tripped while taking B0 in service. expected to be restored very soon.	08/10/2022
MSPGCL	Uran Unit 6	108	08/10/2022	13:01		Continued.	Gas shortage	
MSPGCL	Nasik Unit 3	210	08/10/2022	20:05		Continued.	PA FAN 3B motor replacement work	10/10/2022

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 07/Oct/2022

Statement-VII

Position as on 6.30 Hrs of 08/Oct/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 413 OF SPARE BAY @ CHANDRAPUR 2	InterState	23/06/2022	20:33			EO	for requirement of trip coil material from 400 kv spare bay 413 CB and utilise it in 400 kv Warora Ckt 2 CB 425
400 KV LINE Outages/Trippings							
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	27/09/2022	10:25			HT	for load management
KHADKA-AURANGABAD (WALUJ)	IntraState	06/10/2022	20:09	07/10/2022	10:56	HT	OV
LONIKAND I - KOYNA STAGE-IV	IntraState	07/10/2022	08:59	08/10/2022	03:10	PO	Restingining of conductor Between Loc No 89-92 to achieve Ground clearance
CHANDRAPUR-PARLI CKT-3	IntraState	07/10/2022	11:16	07/10/2022	17:39	PO	1. Circuit Breaker timing, CRM & DCRM. 2) Maintenance and alignments of PG-1, PG-2 3) To carry out the PID testing work on Aux. Bus section-1
KHADKA-AURANGABAD (WALUJ)	IntraState	07/10/2022	22:50	08/10/2022	08:57	HT	HT for Overvoltage control
JAIGAD - KARAD CKT - 1	IntraState	08/10/2022	00:23	08/10/2022	09:00	HT	HAND TRIPPED FOR OVER VOLTAGE
KALWA - KHARGHAR	IntraState	08/10/2022	08:53	08/10/2022	19:42	PO	Additional Jumpering at cut point locations by using Fired Wedge type Connector.
KHADKA-AURANGABAD (WALUJ)	IntraState	08/10/2022	22:17		Continued.	HT	H/T on overvoltage
400 KV ICT Outages/Trippings							
400/220/33KV SPARE ICT @ KORADI 2	IntraState	03/10/2022	15:02	07/10/2022	19:43	EO	Attending oil leakage at CT (y ph) at spare ICT Bay 431
STATION TRANSFORMER - 5B @ KHAPARKHEDA	IntraState	07/10/2022	11:23	07/10/2022	17:18	PO	Tan Delta & Capacitance of Line CTs, Main CTs & Main CB DCRM
400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	IntraState	08/10/2022	08:25	08/10/2022	23:06	PO	Dignostic testing work
220 KV LINE Outages/Trippings							
GHATGHAR - BAPGAON	IntraState	04/10/2022	08:05	08/10/2022	21:55	PO	1.Stringing of 9nos. Of Span. 2.Erection of 3 nos. Of Monopole, 3. Bunching work at location no.329 to from 220kV AKP
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	04/10/2022	08:10	08/10/2022	21:36	PO	1.Stringing of 9nos. Of Span. 2.Erection of 3 nos. Of Monopole, 3.Bunching work at location no.329 to from 220kV AKP Bapgaon line.
KALWA - TFIPL	IntraState	06/10/2022	06:17	07/10/2022	04:00	PO	To remove jumper at Loc no.40 & to make the line LILO at 220KV GIS Pawane s/stn. To carry out retrofitting work of Line Differential relay at Kalwa & TFIP S/stn ends.
BOISAR - VERSOVA	IntraState	06/10/2022	08:15			PO	Bunching of lines at location no.SS 82 to facilitate the following project work: NHSRCL project: Relocation of existing Tr. Towers and lines at Vasai area - Tower no SS 221 & SS 223. DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/Oct/2022

Statement-VII

Position as on 6.30 Hrs of 08/Oct/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
DAHANU - VERSOVA	IntraState	06/10/2022	08:22			PO	Bunching of lines at location no.SS 82 to facilitate the following project work:NHSRCL project: Relocation of existing Tr. Towers and lines at Vasai area - Tower no SS 221 & SS 223.DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line.
KARAD -MUDSHINGI CKT 2-TAK	IntraState	07/10/2022	09:28	07/10/2022	14:03	T	Distance Protection
KARAD - OGALEWADI CKT 2	IntraState	07/10/2022	10:17	07/10/2022	18:45	PO	Quarterly maintenance & diagnostic testing work
PADGHE - KAMBA 1	IntraState	07/10/2022	10:19	07/10/2022	14:31	HT	Bus section outage at Kamba
MAIN BUS SECTION - 1 @ KAMBA	IntraState	07/10/2022	10:27	07/10/2022	14:20	PO	1.220kv bus side all Isolator maintenance and servicing 2.Kharbao Line CT tan delta 3.80 MVA PTR-1 CT tan delta ,Winding tan delta, Bushing tan delta and CB CRM 4. 50 MVA PTR-4 CT tan delta, Bushing tan delta and bay maintenance
GIS BHANDUP - BORIVALI	IntraState	07/10/2022	13:48	07/10/2022	20:22	PO	For Annual Relay & CT Testing work.
TIFIL - KALWA	IntraState	08/10/2022	00:06	08/10/2022	08:45	T	TRIPPED ON DISTANCE PROTECTION, B PHASE, ZONE-1
KHARGHAR - BORIVALI CKT - 2	IntraState	08/10/2022	05:46	08/10/2022	08:33	HT	Emergency Handtripped For Safety Purpose, to remove jumpers of the 220 KV Pawane - Cable TAP line on 220 KV Kalwa-TFIPL
MALEGAON - KALWAN CKT-1	IntraState	08/10/2022	09:18	08/10/2022	16:01	PO	For Isolator & Bay Maintenance work.
KARAD -MUDSHINGI CKT 2-TAK	IntraState	08/10/2022	09:20	08/10/2022	18:36	PO	For repairing of damaged Y & B ph conductor due to stone mine blasting at Loc no-164 to 165
VITA - KHANAPUR LINE	IntraState	08/10/2022	13:38	08/10/2022	17:45	PO	Diagnostic Testing Work
EKLAHARE (OCR) - PADGHE	IntraState	08/10/2022	22:52			HT	For load management
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132KV 100MVA PTR 1 @ KHAREPATAN	IntraState	22/09/2022	16:35			T	ICT bursted
220/132 KV 200 MVA PTR NO 3 @ PHURSUNGI	IntraState	07/10/2022	09:00	07/10/2022	15:18	PO	CTR make NIFPS servicing and replacement of FS cable, installation of Gas collection device. HV CB compressor O/H work and bay half yearly Maintenance work
220/110 KV 200 MVA ICT - 1 @ ICHALKARANJI - II	IntraState	07/10/2022	09:38	07/10/2022	14:30	PO	1) Quaterly bay maintenance work.
220/22 KV 50 MVA PTR 1 @ ANANDNAGAR	IntraState	07/10/2022	10:43	07/10/2022	17:20	PO	For replacement of LV CT due to oil leakage and hot spot.
220/22 KV 50 MVA PTR 2 @ PADGHE	IntraState	07/10/2022	10:54	07/10/2022	19:05	PO	1. Replacement of 70kN Disc Insulator by 120kN Disc Insulator Suspension/Tension type 2. Diagnostic Testing work
220/132kV 100MVA ICT - 2 @ KALWAN	IntraState	07/10/2022	11:36	07/10/2022	14:57	PO	For ICT-2 HV Side (245KV) CB CGL Make Overhauling work (ICT -2) is in service through 220kV TBC)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 07/Oct/2022

Statement-VII

Position as on 6.30 Hrs of 08/Oct/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132 KV 200 MVA ICT 2 @ RAYMOND	IntraState	07/10/2022	13:36	07/10/2022	15:48	PO	REPLACEMENT OF R PH LA
220/33 kV 50 MVA PTR 1 @ VIRAJ	IntraState	08/10/2022	00:57	08/10/2022	04:09	T	TRIPPED ON DIFFERENTIAL PROTECTION
220/132 KV 200 MVA ICT - 2 @ CHINCHWAD 2	IntraState	08/10/2022	14:04	08/10/2022	19:01	T	B-PH LA Burst at Chinchwad-2
220/33kV 50MVA TF-2 @ KOPARGAON	IntraState	08/10/2022	16:05	08/10/2022	19:10	PO	For Diagnostic of 220/33 KV Trafo -2 and its associated equipment (Tan Delta, CRM, CBT) and attending the hotspot on Y phase LV bushing
110 KV LINE Outages/Trippings							
DHARAVI POWAI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
DHARAVI VIKHROLI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage