

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 08/Jul/2024 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	153.295	1090.329	1) Gujrat	-1.471	16.888
2) Hydro	8.364	52.361	2) Madhya Pradesh	1.543	21.250
3) Gas	6.454	52.761	3) Chattisgarh	1.460	10.640
Total MSPGCL	168.113	1195.451	4) Maharashtra	154.200	1202.956
B) 1) APLM	65.266	457.615	5) Goa (Amona)	-1.799	-15.116
2) JSWEL	20.560	156.652	Total	153.933	1236.618
3) VIPL	0.000	0.000	a) Mumbai Schedule	34.715	324.816
4) RPL(AMT)	18.244	187.107	b) Mumbai Drawl	37.198	341.939
5) SWPGPL	12.232	94.981	c) MSEDCL Bilateral *	73.297	765.256
6) Other IPP	12.306	96.965	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	34.715	324.816
C) 1) TPCL Thermal	11.568	93.878	Include PX	0.000	0.000
2) TPCL Hydro	4.942	37.377	Standby	0.000	0.000
3) TPCL Gas	3.577	29.524	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.113	77.648	1) MSEDCL	439.225	3513.180
D) STATE			2) Mumbai Discoms	67.398	580.364
1) Thermal	303.584	2255.175	3) Other Discoms	11.382	90.277
(A1+C1+C4+(B1-B6))			TOTAL STATE	518.005	4183.821
2) Hydro	13.306	89.738			
(A2+C2)					
3) Gas	10.031	82.285			
(A3+B7+C3)					
4) Wind	24.225	409.652			
6) SOLAR	12.926	110.355			
TOTAL STATE	364.072	2947.205			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6334	6304	6611	6095
MSPGCL Hydro	295	223	1443	137
MSPGCL Gas	268	267	267	277
MSPGCL Total Generation	6897	6794	8321	6509
Central Sector Receipt	7957	7733	5926	5275
WIND	641	454	1371	1264
CPP / IPP Thermal	5100	5062	5935	4806
CPP / IPP Gas	0	0	0	0
SOLAR	1257	1586	0	0
Exchange with Mumbai	-2016	-2134	-1306	-1142
MSEDCL DEMAND MET	19338	19014	19730	16333
Load Shedding	0	0	0	0
MSEDCL DEMAND	19338	19014	19730	16333
TPCL GENERATION	810	810	1161	674
AEML GENERATION	481	402	473	406
MUMBAI DEMAND	3307	3346	2940	2222
OTHER DISCOM DEMAND	498	481	517	379
STATE DEMAND MET	23143	22841	23187	18934
STATE DEMAND	23143	22841	23187	18934
Frequency (Hz)	49.99	49.96	49.94	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.22 Hz at 13.33 Hrs	49.8 Hz at 08.20 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 08/Jul/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.92	31.15	182	139
Unit 8	11.24	92.86	509	430
Unit 9	11.74	94.03	520	427
Unit 10	11.93	46.65	530	460
Total	38.83	264.69		
Bhusawal				
Unit 3	3.38	26.16	175	115
Unit 4	0.00	0.00	0	0
Unit 5	10.74	78.54	475	415
Total	14.12	104.70		
Parli				
Unit 6	4.10	31.08	217	143
Unit 7	4.04	30.95	234	130
Unit 8	4.01	30.45	207	144
Total	12.15	92.48		
Chandrapur				
Unit 3	2.74	16.83	152	85
Unit 4	3.04	26.14	145	110
Unit 5	8.57	62.56	425	275
Unit 6	7.99	61.12	420	270
Unit 7	8.62	44.62	441	289
Unit 8	9.48	70.67	430	364
Unit 9	9.52	75.60	442	242
Total	49.95	357.53		
Paras				
Unit 3	0.00	0.00	0	0
Unit 4	5.59	39.97	240	216
Total	5.59	39.97		
Khaparkheda				
Unit 1	3.80	23.67	165	130
Unit 2	4.25	30.25	204	145
Unit 3	3.79	28.33	175	138
Unit 4	4.38	15.16	189	175
Unit 5	11.10	84.29	480	440
Total	27.32	181.70		
Nasik				
Unit 3	1.99	23.30	164	0
Unit 4	0.00	19.14	0	0
Unit 5	3.35	6.82	162	49
Total	5.34	49.27		
Uran				
All Units	6.45	52.76	277	260
Total	6.45	52.76		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				
Stage 1-2	0.80	10.54	110	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	2.63	9.59	975	0
Stage 3	1.84	7.57	160	0
Total	5.27	27.69		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	0.76	0	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.40	2.88	80	0
SMLHY_PTN	2.40	19.47	105	95
GHATGHAR	0.29	1.56	125	0
Total	3.10	24.67		
Wind				
Total	24.22	409.65	0	0
Total	24.22	409.65		
CPP				
APML(Mus)	65.27	457.62	0	0
JSWEL(Mus)	20.56	156.65	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	18.24	187.11	0	0
SWPGPL-Mus	12.23	94.98	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.48	42.20	270	193
Other(Mus)	2.16	16.55	0	0
JPL	4.67	38.22	274	169
Total	128.61	993.32		
SOLAR				
Total	12.93	110.36	0	0
Total	12.93	110.36		
Tata				
Trombay 5	7.61	61.01	403	243
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.18	18.10	108	55
Trombay 7B	1.40	11.42	64	47
TATA Hydro	4.94	37.38	395	86
Trombay 8	3.96	32.87	225	131
Total	20.09	160.78		
AEML				
DTPS U-1&2	10.11	77.65	492	287
Total	10.11	77.65		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	153.30	1090.33	MSPGCL Total	168.11	1195.45
			MSPGCL Thml+Gas	159.75	1143.09	Koyna 1,2 & 4 Total	3.42	20.12
			MSPGCL Hydro	8.36	52.36	State Total	364.07	2947.20

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 08/Jul/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6216	145	276	6637	1252	5131	0	0	6236	5843	-1666	16766	0	0	16766	2824	431	20021	50.00
2	6180	137	276	6593	1340	5119	0	0	5994	5452	-1408	16687	0	0	16687	2605	409	19701	50.01
3	6130	147	276	6553	1249	5062	0	0	5896	5243	-1231	16505	0	0	16505	2361	371	19237	50.02
4	6095	137	277	6509	1264	4806	0	0	5811	5275	-1142	16333	0	0	16333	2222	379	18934	50.00
5	6169	203	277	6649	1049	4892	0	0	5947	5535	-1152	16591	0	0	16591	2164	382	19137	49.98
6	6645	232	271	7148	1063	5422	0	0	6221	5927	-1200	17929	0	0	17929	2225	431	20585	50.03
7	6719	282	270	7271	907	5902	0	75	6390	6450	-1261	18880	0	0	18880	2335	464	21679	50.01
8	6682	344	270	7296	917	5801	0	370	6757	6624	-1442	19078	0	0	19078	2501	488	22067	50.01
9	6716	302	268	7286	756	5424	0	648	7154	7384	-1704	19293	0	0	19293	2771	501	22565	49.95
10	6714	345	267	7326	778	5492	0	897	7515	7379	-1872	19476	0	0	19476	3079	524	23079	50.01
11	6334	295	268	6897	641	5100	0	1257	8119	7957	-2016	19338	0	0	19338	3307	498	23143	49.99
12	6240	408	265	6913	511	5000	0	1422	8287	7983	-2141	19193	0	0	19193	3367	495	23055	49.94
13	6304	223	267	6794	454	5062	0	1586	8152	7733	-2134	19014	0	0	19014	3346	481	22841	49.96
14	6129	101	267	6497	646	4629	0	1799	7805	7532	-2084	18544	0	0	18544	3223	475	22242	50.07
15	6089	101	267	6457	810	4583	0	1776	7993	7452	-2044	18560	0	40	18560	3190	474	22224	49.92
16	6197	104	266	6567	1000	4745	0	1469	7721	7279	-1932	18630	0	52	18630	3162	498	22290	49.98
17	6329	104	272	6705	1144	5211	0	1051	7230	6881	-1880	18612	0	93	18612	3109	500	22221	49.98
18	6518	168	271	6957	1396	5627	0	489	6900	6547	-1785	18706	0	105	18706	3071	525	22302	50.02
19	6593	564	270	7427	1549	5807	0	87	6523	6239	-1653	18914	0	70	18914	3002	542	22458	50.02
20	6611	1443	267	8321	1371	5935	0	0	6025	5926	-1306	19730	0	0	19730	2940	517	23187	49.94
21	6508	1259	262	8029	1273	5945	0	0	5935	5741	-1201	19272	0	0	19272	2814	515	22601	49.99
22	6499	704	263	7466	1028	5959	0	0	5709	5390	-1072	18263	0	0	18263	2693	508	21464	49.96
23	6411	352	260	7023	909	5935	0	0	5589	5248	-971	17650	0	0	17650	2583	494	20727	49.99
24	6267	264	261	6792	918	6019	0	0	5442	4913	-901	17260	0	0	17260	2504	481	20245	50.03
MUs	153.29	8.36	6.45	168.11	24.23	128.61	0.00	12.93	161.35	153.93	-37.20	439.22	0.00	0.36	439.22	67.40	11.38	518.01	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

BBLR-1&2 loading reaches upto 765Amp/268Amp.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 08/Jul/2024

Position as on 6.30 Hrs of 09/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Bhusawal Unit 4	500	16/06/2024	00:00		Continued.	Annual Overhaul	14/07/2024
MSPGCL	Paras Unit 3	250	30/06/2024	22:35		Continued.	Annual Overhaul	14/08/2024
MSPGCL	Koyna Unit 5	80	02/07/2024	11:00		Continued.	PLC upgradation work	27/07/2024
MSPGCL	Koyna Unit 3	70	09/07/2024	11:00		Continued.	Governor replacement work.	07/08/2024
Total Capacity MSPGCL		900						
IPP								
IPP	RPL(AMT) U-1	270	01/07/2024	07:00		Continued.	Annual Overhaul	01/08/2024
Total Capacity IPP		270						
Total Capacity PLANNED OUTAGE		1170						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
Total Capacity MSPGCL		245						
IPP								
IPP	RPL(AMT) U-5	270	07/07/2024	10:06		Continued.	Due to Bottom Ash Evacuation problem.	11/07/2024
Total Capacity IPP		270						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/11/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		835						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	17/06/2024	21:44		Continued.	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 6	108	04/07/2024	23:59		Continued.	No Schedule by MSEDCL.	
Total Capacity MSPGCL		216						
IPP								
IPP	JSW (J) U2	300	01/07/2024	01:12		Continued.	Non availability of load schedule	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 08/Jul/2024

Position as on 6.30 Hrs of 09/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity IPP		300						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		516						
UNIT OUT ON TOLLING *								
MSPGCL								
MSPGCL	Nasik Unit 4	210	06/07/2024	14:28	09/07/2024	07:14	For Shifting Tolling on Unit3 which is syn at 07:14 Hrs dt.09.07.2024	
MSPGCL	Nasik Unit 3	210	08/07/2024	13:30		Continued.	24V Dc Supply Failed supply problem is restored.under tolling from 07:14 Hrs of dtd.	
Total Capacity MSPGCL		420						
Total Capacity UNIT OUT ON TOLLING *		420						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 08/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 09/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV TIEBAY Outages/Trippings							
TIE BAY - 705 OF EKTUNI-AKOLA II ckt-1 @ EKTUNI	IntraState	09/07/2024	11:37	09/07/2024	15:19	PO	Routine Diagnostic testing works
765 KV LINE Outages/Trippings							
SOLAPUR (PG) - PUNE (GIS)	InterState	09/07/2024	07:56	09/07/2024	21:40	PO	due to Sant Tukaram Palkhi (Procession)-2024
400 KV EKTUNI - BABHLESHWAR CKT- 1	IntraState	08/07/2024	11:42	08/07/2024	19:10	PO	Routine Line maintenance and diagnostic work.
765 KV ICT Outages/Trippings							
TIE BAY - 709 OF 765/400KV ICT-1 @ EKTUNI	IntraState	09/07/2024	16:23	09/07/2024	18:19	PO	Routine Diagnostic testing works
400 KV TIEBAY Outages/Trippings							
TIE BAY (408) OF STATION TF 8B & FUTURE CKT - 2 @ CHANDRAPUR SWG S/S	IntraState	08/07/2024	11:41	09/07/2024	19:42	PO	ABB Breaker Mechanism Overhauling work and necessary testing
400 KV TBC Outages/Trippings							
BUS COUPLER @ AURANGABAD (WALUJ)	IntraState	09/07/2024	16:19	09/07/2024	19:30	EO	Sparking & Hot spot Observed.
400 KV MAINBAY Outages/Trippings							
400KV 167MVA SPARE ICT @ 400KV TAPTITHANDA S/S	InterState	09/07/2024	17:05	09/07/2024	20:00	EO	TCIV Repeated alarm
400 KV LINE Outages/Trippings							
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
CHANDRAPUR 2 - WARORA CKT-2	IntraState	22/04/2024	17:27	08/07/2024	21:58	T	Tripped on distance protection.
CHANDRAPUR 2 - WARORA CKT-1	IntraState	22/04/2024	17:27	08/07/2024	20:48	T	Tripped on distance protection.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	23/06/2024	19:11		Continued.	HT	H/T For load Management.
PARLI-SOLAPUR (LAMBOTI)	IntraState	08/07/2024	09:52	08/07/2024	11:28	T	Tripped due to buchholz alarm appears on Line reactor at parali end.
KHADKA-AURANGABAD (WALUJ)	IntraState	09/07/2024	02:00	09/07/2024	10:09	HT	H/T on overvoltage
PARLI - KUMBHARGAON (NANDED) CKT - 1	IntraState	09/07/2024	16:05	09/07/2024	20:24	PO	1) CT testing work. (2) Bay maintenance work. 3) Hardware tightening & fitting work
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/06/2024	00:07			HT	H/T LV side only.
400/11kv STN-4A @ DEEPNAGAR	IntraState	26/06/2024	11:13			PO	For E/M for checking, cleaning and oil filtration work at MSPGCL End.
400/220/33 KV 600 MVA ICT - 4 @ PADGHE	IntraState	08/07/2024	02:23	08/07/2024	03:52	PO	1) Oil Top in Yph unit due to Radiator leakage 2) Hot Spot attending work on Rph IV Bushing 102deg 3) Replacement of faulty YpH WTI 4) premonsoon maint work
400/220/20 KV 100 MVA SPARE BHEL ICT @ KORADI	IntraState	08/07/2024	08:15	08/07/2024	18:03	PO	Retrofitting of old Static (EM) CDD type HV Backup protection relay by New Siemens make 7SJ6621
400/220KV 315 MVA ICT - 1 @ NEW KOYNA	IntraState	08/07/2024	10:03	09/07/2024	04:19	PO	Relay testing work , Routine maint. Work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 08/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 09/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220/33 KV 500MVA ICT - 2 @ KHAPARKHEDA	IntraState	09/07/2024	09:02	09/07/2024	16:43	PO	Normalcy Restoration of RRS Scheme for ICT II
400/220/33 KV 167 MVA SPARE ICT @ KHAPARKHEDA	IntraState	09/07/2024	09:20	09/07/2024	16:46	PO	Normalcy Restoration of RRS Scheme for ICT II
220 KV TBC Outages/Trippings							
BUS COUPLER @ 5 STAR MIDC	IntraState	08/07/2024	10:40	08/07/2024	16:05	PO	for diagnostic testing (CB,CT) work on dt.08.07.2024
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
BUS COUPLER @ TALANDGE	IntraState	08/07/2024	12:50	08/07/2024	15:55	PO	Q/M of bay & isolator alignment work
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
ALEPHATA-PARGAON(KATHAPUR)	IntraState	02/07/2024	14:56			HT	For controlling loading of Kharghar - Talegaon PG.
MAHAPE - TFIPL	IntraState	04/07/2024	10:07	08/07/2024	01:53	PO	Retrofitting of relays at both location TFIPL & Mahape and charging for the work of newly proposed 220kV GIS S/stn of M/S STT Data Centre.
HINJAWADI I- CHINCHWAD	IntraState	08/07/2024	08:18	08/07/2024	19:27	HT	For controlling line loading of 220kV Chinchwad-Urse line
220 KV KAULEWADA-KORADI 2 CKT - II	IntraState	08/07/2024	08:45	08/07/2024	17:22	HT	1. for fixing of bird flight divertor at span 311 to 331 & 339 to 352. 220 kv koradi2 � kaulewada ckt 1 will be required in non auto mode safety point of view due to bfd will be provided to earth wire also.
NEW KOYNA - PEDAMBE	IntraState	08/07/2024	08:47	08/07/2024	12:02	PO	R Phase Line side isolator to breaker conductor strand broken. same needs to be replace.
PEDAMBE-KALAMBANI(TSS)	IntraState	08/07/2024	14:30	08/07/2024	20:20	EO	For replacement of tower cross arm of all phases at loc no. 96.
ADLABS - PEDAMBE	IntraState	08/07/2024	14:50	08/07/2024	20:05	EO	For replacement of tower cross arm of all phases at loc no. 96.
GHATODI-NANDED	IntraState	08/07/2024	16:14	08/07/2024	16:49	HT	Point to point testing work.
KHAPERKHEDA - KALMESHVAR CKT	IntraState	08/07/2024	16:20	08/07/2024	20:22	T	R PH conductor snapped at loc no. /tower no. 40.
220 KV GHATODI - HINGOLI	IntraState	08/07/2024	16:54	08/07/2024	17:58	HT	Point to point testing work.
URSE-CHINCHWAD	IntraState	08/07/2024	21:31	08/07/2024	21:29	PO	Replacement of disc insulator string at location no. 23 found in PID.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 08/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 09/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV KAULEWADA-KORADI 2 CKT - II	IntraState	09/07/2024	08:09	09/07/2024	17:46	PO	Fixing of Bird flight diverter
KARAD - VITA CKT- 2	IntraState	09/07/2024	09:30	09/07/2024	18:51	PO	Insulator String Replacement Work at various locations under scheme
VITA - KHANAPUR LINE	IntraState	09/07/2024	09:30	09/07/2024	18:51	PO	Insulator String Replacement Work at various locations under scheme.
NEW TPS - WAGHALA CKT 1	IntraState	09/07/2024	10:06	09/07/2024	12:30	PO	Flash over string replacement
KALWA - MULUND 2	IntraState	09/07/2024	10:24	09/07/2024	12:41	EO	Red hotspot is observed on 220KV Kalwa-Mulund Ckt-2 after shifting the line on TBC.
ONI KHAREPATAN LINE	IntraState	09/07/2024	10:35	09/07/2024	13:12	EO	For attending Earth Leakage at 220kV Oni-Kharepatan Bay at Oni end.
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	09/07/2024	10:40		Continued.	HT	HT for Load Management
WARDHA (PG) - BADNERA	IntraState	09/07/2024	10:47	09/07/2024	13:11	PO	Routine line maintainance work
VANKUSWADE - AJINKYATARA	IntraState	09/07/2024	14:20	09/07/2024	16:10	EO	To attend sparking observed at R Ph Line ISO Jaw on 220kV Vankuswade line at 220kV Ajinkyatara S/Stn
MAIN BUS SECTION - 2 @ PEDAMBE	IntraState	09/07/2024	15:05	09/07/2024	19:08	EO	To attend Red hotspot observed at R Phase of Adlab-Pedhambe line main bus to main bus isolator near clamp
MIRAJ - MHAISHAL	IntraState	09/07/2024	16:30	09/07/2024	21:54	PO	String Replacement Work at various locations
220 KV ICT Outages/Trippings							
220/33kV 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	IntraState	21/06/2024	12:50			PO	Augmentation of 100 MVA ICT-02 with 200 MVA ICT
220/100 KV 200 MVA ICT 3 @ APTA	IntraState	08/07/2024	22:10	09/07/2024	02:34	T	Tripped on oltc Buchloze relay
220/100 KV 100 MVA ICT 1 @ TAMBATI	IntraState	09/07/2024	10:47	09/07/2024	18:45	PO	1) Retrofitting of Num. Differential protection relay by PAC Dn. Panvel. 2) Diagnostic testing woks. 3) Bay maintenance works.
132 KV LINE Outages/Trippings							
NARAYANGAON-VIGHANHAR	IntraState	02/07/2024	16:17	08/07/2024	09:16	HT	For controlling loading of Kharghar - Talegaon PG.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage