

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 08/Aug/2024 THURSDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	125.755	966.195	1) Gujrat	7.705	47.832
2) Hydro	11.038	91.578	2) Madhya Pradesh	4.893	22.731
3) Gas	7.192	48.186	3) Chattisgarh	2.050	23.920
Total MSPGCL	143.985	1105.959	4) Maharashtra	170.889	1257.511
B) 1) APLM	50.811	361.762	5) Goa (Amona)	-2.010	-15.240
2) JSWEL	19.404	156.838	Total	183.527	1336.754
3) VIPL	0.000	0.000	a) Mumbai Schedule	36.644	312.259
4) RPL(AMT)	16.853	128.813	b) Mumbai Drawl	40.458	344.259
5) SWPGPL	9.248	69.759	c) MSEDCL Bilateral *	72.581	705.601
6) Other IPP	10.759	86.257	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	36.644	312.218
C) 1) TPCL Thermal	11.562	61.451	Include PX	0.000	0.000
2) TPCL Hydro	7.190	47.369	Standby	0.000	0.042
3) TPCL Gas	3.391	25.145	H) ENERGY CATERED (MUs)		
4) AEML Thermal	7.254	57.197	1) MSEDCL	421.327	3283.821
D) STATE			2) Mumbai Discoms	69.855	535.421
1) Thermal	251.646	1888.272	3) Other Discoms	11.366	89.143
(A1+C1+C4+(B1-B6))			TOTAL STATE	502.548	3908.385
2) Hydro	18.228	138.947			
(A2+C2)					
3) Gas	10.583	73.331			
(A3+B7+C3)					
4) Wind	25.765	372.179			
6) SOLAR	12.799	98.902			
TOTAL STATE	319.021	2571.631			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	5843	4823	5781	5177
MSPGCL Hydro	535	247	1752	240
MSPGCL Gas	280	278	370	280
MSPGCL Total Generation	6658	5348	7903	5697
Central Sector Receipt	8191	8193	7651	5736
WIND	919	917	1082	1411
CPP / IPP Thermal	4646	3892	4791	4605
CPP / IPP Gas	0	0	0	0
SOLAR	1216	1773	0	0
Exchange with Mumbai	-2051	-2274	-1654	-1127
MSEDCL DEMAND MET	19064	17363	19249	15942
Load Shedding	0	0	0	0
MSEDCL DEMAND	19064	17363	19249	15942
TPCL GENERATION	901	862	1240	784
AEML GENERATION	309	309	300	288
MUMBAI DEMAND	3261	3445	3194	2199
OTHER DISCOM DEMAND	515	486	524	380
STATE DEMAND MET	22840	21294	22967	18521
STATE DEMAND	22840	21294	22967	18521
Frequency (Hz)	49.97	50.02	50.01	49.97

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.27 Hz at 13.04 Hrs	49.74 Hz at 06.12 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 08/Aug/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.07	15.88	141	112
Unit 8	10.52	84.09	461	405
Unit 9	10.22	82.57	457	396
Unit 10	9.90	84.85	450	390
Total	33.71	267.40		
Bhusawal				
Unit 3	1.41	16.32	110	0
Unit 4	7.34	58.68	400	280
Unit 5	7.43	58.72	405	280
Total	16.18	133.72		
Parli				
Unit 6	0.00	10.63	0	0
Unit 7	3.88	29.15	194	133
Unit 8	4.13	28.65	227	143
Total	8.01	68.43		
Chandrapur				
Unit 3	2.45	20.19	118	80
Unit 4	2.53	20.77	119	101
Unit 5	7.67	50.65	405	270
Unit 6	6.84	46.45	355	265
Unit 7	7.92	51.56	383	286
Unit 8	0.00	0.00	0	0
Unit 9	9.33	66.87	461	274
Total	36.74	256.50		
Paras				
Unit 3	0.00	0.00	0	0
Unit 4	4.49	33.10	221	104
Total	4.49	33.10		
Khaparkheda				
Unit 1	2.44	20.76	115	85
Unit 2	3.28	24.25	165	117
Unit 3	3.31	25.36	158	121
Unit 4	3.41	27.57	159	128
Unit 5	8.96	67.52	455	300
Total	21.40	165.47		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	2.84	22.96	137	76
Unit 5	2.38	18.63	120	68
Total	5.22	41.59		
Uran				
All Units	7.19	48.19	371	275
Total	7.19	48.19		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	1.12	8.97	47	46
Total	1.12	8.97		
Koyna				
Stage 1-2	1.60	17.20	220	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	2.86	17.29	915	0
Stage 3	1.27	11.19	320	0
Total	5.73	45.68		
Hydro				
KDPH	0.32	6.37	36	0
VTRNA	0.00	1.28	0	0
TILLARI	0.50	6.31	55	0
BHIRA T.R.	0.34	2.84	80	0
SMLHY_PTN	3.76	26.18	173	132
GHATGHAR	0.38	2.92	125	0
Total	5.31	45.90		
Wind				
Total	25.76	372.18	0	0
Total	25.76	372.18		
CPP				
APML(Mus)	50.81	361.76	0	0
JSWEL(Mus)	19.40	156.84	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	16.85	128.81	0	0
SWPGPL-Mus	9.25	69.76	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.31	40.61	266	168
Other(Mus)	1.24	9.91	0	0
JPL	4.21	35.73	249	126
Total	107.08	803.43		
SOLAR				
Total	12.80	98.90	0	0
Total	12.80	98.90		
Tata				
Trombay 5	7.71	29.38	439	267
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.02	14.77	108	57
Trombay 7B	1.37	10.37	64	48
TATA Hydro	7.19	47.37	407	187
Trombay 8	3.85	32.07	240	132
Total	22.14	133.96		
AEML				
DTPS U-1&2	7.25	57.20	321	285
Total	7.25	57.20		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	125.76	966.20	MSPGCL Total	143.98	1105.96
			MSPGCL Thml+Gas	132.95	1014.38	Koyna 1,2 & 4 Total	4.46	34.49
			MSPGCL Hydro	11.04	91.58	State Total	319.02	2571.63

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 08/Aug/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5041	235	281	5557	1442	4728	0	0	6588	6263	-1367	16198	0	0	16198	2519	425	19142	49.98
2	4972	240	279	5491	1398	4445	0	0	6352	6309	-1222	16002	0	0	16002	2339	419	18760	49.96
3	5177	240	280	5697	1411	4605	0	0	6184	5736	-1127	15942	0	0	15942	2199	380	18521	49.97
4	5151	231	280	5662	1336	4709	0	0	6192	5938	-1062	16219	0	0	16219	2111	364	18694	49.98
5	5068	234	278	5580	1224	4711	0	0	6920	6336	-1047	16413	0	0	16413	2111	391	18915	49.98
6	5197	227	292	5716	1241	4722	0	0	7873	7628	-1066	17824	0	0	17824	2207	417	20448	49.94
7	5424	412	345	6181	1057	4676	0	77	8729	8595	-1280	18850	0	0	18850	2398	456	21704	49.90
8	5454	404	362	6220	821	4665	0	415	9217	9189	-1525	19307	0	0	19307	2631	478	22416	50.00
9	5279	596	278	6153	819	4488	0	865	9123	8945	-1786	18971	0	0	18971	2977	513	22461	50.01
10	5843	535	280	6658	919	4646	0	1216	8449	8191	-2051	19064	0	0	19064	3261	515	22840	49.97
11	5176	275	279	5730	954	4188	0	1583	9068	8618	-2241	18313	0	3	18313	3439	519	22271	49.96
12	4870	251	279	5400	814	3926	0	1847	8977	8709	-2310	17870	0	3	17870	3490	516	21876	49.98
13	4823	247	278	5348	917	3892	0	1773	8305	8193	-2274	17363	0	0	17363	3445	486	21294	50.02
14	4763	230	277	5270	881	3580	0	1498	8214	8214	-2190	16761	0	0	16761	3329	492	20582	50.12
15	4621	177	276	5074	992	3571	0	1329	8686	8645	-2172	16957	0	0	16957	3376	482	20815	50.00
16	4889	187	277	5353	972	3990	0	1082	8393	8234	-2104	17013	0	0	17013	3381	514	20908	50.00
17	4976	202	275	5453	1238	4156	0	694	8365	8232	-2080	17167	0	0	17167	3334	526	21027	49.95
18	5413	277	276	5966	1356	4469	0	360	8253	7751	-2032	17339	0	0	17339	3253	531	21123	50.03
19	5772	557	360	6689	1170	4660	0	60	8343	7758	-1921	17892	0	0	17892	3180	524	21596	50.01
20	5781	1752	370	7903	1082	4791	0	0	7871	7651	-1654	19249	0	0	19249	3194	524	22967	50.01
21	5580	1536	371	7487	1001	4849	0	0	7349	7369	-1528	18663	0	0	18663	3088	515	22266	50.04
22	5556	985	359	6900	904	4821	0	0	7214	7116	-1426	17838	0	0	17838	2954	477	21269	50.04
23	5528	766	279	6573	877	4884	0	0	7146	7172	-1450	17602	0	0	17602	2861	454	20917	50.03
24	5401	242	281	5924	939	4903	0	0	7170	6735	-1543	16512	0	0	16512	2778	446	19736	50.02
MUs	125.76	11.04	7.19	143.99	25.76	107.08	0.00	12.80	188.98	183.53	-40.46	421.33	0.00	0.01	421.33	69.86	11.37	502.55	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

132kV BBLR To Rahuri Line Overload

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 08/Aug/2024

Position as on 6.30 Hrs of 09/Aug/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Paras Unit 3	250	30/06/2024	22:35		Continued.	Annual Overhaul	14/08/2024
MSPGCL	Koyna Unit 5	80	02/07/2024	11:00		Continued.	PLC upgradation work	09/08/2024
MSPGCL	Chandrapur Unit 8	500	19/07/2024	11:42		Continued.	Annual Overhaul	10/08/2024
MSPGCL	Parli Unit 6	250	04/08/2024	00:00		Continued.	Annual Overhaul	25/08/2024
Total Capacity MSPGCL		1080						
IPP								
IPP	RPL(AMT) U-1	270	01/07/2024	07:00		Continued.	Annual Overhaul	09/08/2024
IPP	Adani U-2	660	15/07/2024	00:00		Continued.	Annual Overhaul	09/08/2024
IPP	SWPGPL U-2	135	01/08/2024	01:50		Continued.	Annual Overhaul	25/08/2024
Total Capacity IPP		1065						
Total Capacity PLANNED OUTAGE		2145						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/08/2024
MSPGCL	Bhusawal Unit 3	210	08/08/2024	10:23	08/08/2024	17:48	High Furnace Draft.	
Total Capacity MSPGCL		455						
IPP								
IPP	RPL(AMT) U-3	270	23/07/2024	00:47		Continued.	Turbine Vibration High	15/08/2024
IPP	JPL Unit 1	150	09/08/2024	03:46	09/08/2024	06:26	Drum level low	
IPP	JSW (J) U2	300	09/08/2024	04:14	09/08/2024	04:58	Electrical fault	
Total Capacity IPP		720						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/11/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		1495						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 08/Aug/2024

Position as on 6.30 Hrs of 09/Aug/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit 5	108	31/07/2024	17:38		Continued.	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 6	108	07/08/2024	22:05	08/08/2024	05:53	ZERO SCHEDULE BY MSEDCL	
MSPGCL	Uran Unit 6	108	08/08/2024	08:00	08/08/2024	17:54	Zero Schedule Given By MSEDCL.	
MSPGCL	Uran Unit 6	108	08/08/2024	22:00	09/08/2024	05:22	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 6	108	09/08/2024	07:54		Continued.	Zero Schedule given by MSEDCL	
Total Capacity MSPGCL		540						
IPP								
IPP	JSW (J) U2	300	01/07/2024	01:12	09/08/2024	03:03	Non availability of load schedule	
Total Capacity IPP		300						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		840						
UNIT OUT ON TOLLING *								
MSPGCL								
MSPGCL	Nasik Unit 3	210	20/07/2024	21:18		Continued.	ID Fan Motor Problem. (Tolling from 11:50 hrs dtd 21.07.24)	
Total Capacity MSPGCL		210						
Total Capacity UNIT OUT ON TOLLING *		210						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 08/Aug/2024

Statement-VII

Position as on 6.30 Hrs of 09/Aug/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
500 KV LR Outages/Trippings							
Pole-2 Non base AC filter Z3 (120 MVAR) @ Chandrapur HVDC	IntraState	08/08/2024	21:06	08/08/2024	22:42	EO	To attend the Hotspot on capacitor.
400 KV LINE Outages/Trippings							
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVA bus reactor by new 125 MVA bus reactor.
KHADKA-AURANGABAD (WALUJ)	IntraState	05/08/2024	20:03			HT	HT for Overvoltage Control
JAIGAD - KARAD CKT - 2	IntraState	07/08/2024	21:26	08/08/2024	07:26	HT	H/T on overvoltage
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	08/08/2024	07:23			HT	H/T for load Management.
DHARIWAL- CHANDRAPUR 2 CKT I	IntraState	08/08/2024	09:54	08/08/2024	18:06	EO	Rectification of Hotspot in B-phase of protection CT connector at Dhariwal end.
LONIKAND - JEJURI CKT - 1	IntraState	08/08/2024	11:18	08/08/2024	21:00	PO	DT, Bay and Line Maintenance activities @ Lonikand I & Relay Retrofitting work by G.E @ Jejuri
220KV GEORAI(220KV)-TAPTITHANDA(400KV)CKT	IntraState	08/08/2024	13:57	08/08/2024	17:27	EO	Replacement of faulty insulator string work.
JAIGAD - KARAD CKT - 1	IntraState	09/08/2024	03:36	09/08/2024	09:29	HT	H/T on overvoltage
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
400KV/21KV GT-2 @ TIRODA	IntraState	15/07/2024	09:02			PO	GT-2 Maintenance, testing and painting work. Main bay and Tie bay equipment maintenance work
400/220/33 KV 315 MVA ICT - 2 @ CHANDRAPUR	IntraState	08/08/2024	12:04	08/08/2024	14:56	EO	To rectify/attend N2 gas leakage problem and replacing low pressure N2 gas cylinder of CTR make NIFPS of B-ph ICT-2 unit
220 KV MAINBAY Outages/Trippings							
MAIN BAY(201) OF 220KV-SOLAPUR-NARANGWADI-1 @SOLAPUR (PG)-220 KV	InterState	29/07/2024	09:04			PO	Bay AMP Works Note : 220kV Narangwadi-1 line shall be in service via TBC.
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
EKLAHARE (OCR) - NAVASARI CKT - 2	IntraState	17/06/2024	12:50	08/08/2024	09:53	HT	For load management
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 08/Aug/2024

Statement-VII

Position as on 6.30 Hrs of 09/Aug/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI (MSETCL) - ULWE GIS CKT - 2	IntraState	25/06/2024	08:05			T	Tripped on differential protection.
SOUTH SOLAPUR (KUMBHARI) - SOLAPUR (PG) CKT - 2	IntraState	23/07/2024	10:04			PO	Replacement of existing conductor of 220 kV PGCIL-South Solapur Ckt-II with HTLS Conductor & OPGW.
GHODBUNDER - GORAI	IntraState	29/07/2024	12:14			PO	Bunching activity on line to form newly reconfigured line as 220kV Ghodbunder-Versova Line-2 for outage of 220kV Gorai EHV Station.
PADGHE - TEMGHAR - 1	IntraState	05/08/2024	06:45	08/08/2024	01:27	PO	1) 220 kV Padghe & Temghar line 1 CB and Line isolator replacement and wave trap erection work under bay strengthening scheme. 2) Also, work of height raising & shifting of line by erecting 04 nos. Monopoles in b/w existing loc. No. 66-69 due to infringement of Vadodara-Mumbai Expressway SPUR will be carried out by Line maintenance S/Dn , Kalwa
EKLAHARE (OCR) - PADGHE	IntraState	05/08/2024	08:21			HT	for load management
VIRUR - VIRUR RLY TSS 2	IntraState	07/08/2024	09:39	08/08/2024	06:08	PO	1) FOR DIAGNOSTIC TESTING WORK AT 220 KV VIRUR END. 2) DURING OUTAGE PERIOD FLASHOVER DISC REPLACEMENT AT LOC NO. 06 BY AGENCY M/S. R. P. POWER PUNE, WILL BE CARRIED OUT BY ADDL.EE, L.M. S/DN-I BALALRSHAH BEING IN OPPORTUNITY OUTAGE PERIOD.
EKLAHARA(OCR)-RAYMOND	IntraState	07/08/2024	16:45	08/08/2024	05:38	HT	For load management
TROMBAY - VIKHROLI (GIS) CKT - 2	IntraState	07/08/2024	23:51	08/08/2024	06:08	PO	NILL
TROMBAY - VIKHROLI (GIS) CKT - 1 / CARNAC 7	IntraState	08/08/2024	00:12	08/08/2024	06:08	PO	Project Work in vicinity to Metro 4 Girder erection work between CP-184 to CP-185 at Sahakar Plaza, Ghatkopar by Metro Team.
KARANJADE - WAGHIVALI 7	IntraState	08/08/2024	00:27	08/08/2024	05:18	PO	PROTECTION TESTING
ALEPHATA-PARGAON(KATHAPUR)	IntraState	08/08/2024	07:11	08/08/2024	12:02	HT	H/T for load Management.
HALKARNI-MAHALAXMI LINE	IntraState	08/08/2024	08:27	08/08/2024	19:43	PO	OPGW stringing work
OSMANABAD - PARLY (PG)	IntraState	08/08/2024	08:28	08/08/2024	20:42	PO	FOR AMP WORK
NANDED CITY-FLAGSHIP	IntraState	08/08/2024	11:40	08/08/2024	17:41	PO	For tree pruning between Loc No 69-70
ABHIJEET-WARDHA-II	IntraState	08/08/2024	12:00	08/08/2024	16:05	PO	Relay testing work & Maintenance work.
AMRAPUR - TAPTITANDA CKT - 2	IntraState	08/08/2024	12:02	08/08/2024	18:05	PO	R-Ph Insulator string found broken at Loc No. 36
NAGOTHANE - WADKHAL (GIS) CKT-2	IntraState	08/08/2024	12:17	08/08/2024	19:12	PO	Attending hot spot at Wadkhal GIS S/Sn Gantry inside deadend (All three phases) & various manintenance work.
NAGOTHANE - WADKHAL (GIS) CKT-2	IntraState	08/08/2024	12:17	08/08/2024	19:12	PO	Commissioning of SCADA IEDs at Nagothane.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 08/Aug/2024

Statement-VII

Position as on 6.30 Hrs of 09/Aug/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
RANJANGAON-LONIKAND	IntraState	08/08/2024	12:27	08/08/2024	17:02	PO	To carryout the work of replacement of midspan joint at loc no. 372 Y Ph Conductors between Loc No 372(D/C)-11(M/C) of 220kV Ranjangaon-Lonikand II Line.
PADGHE - TEMGHAR - 2	IntraState	08/08/2024	12:32	08/08/2024	18:17	T	Tripped on distance protection.
PARGAON(KATHAPUR)-LONIKAND	IntraState	08/08/2024	12:35	08/08/2024	17:13	PO	To carryout the work of replacement of midspan joint at loc no. 372 Y Ph Conductors between Loc No 372(D/C)-11(M/C) of 220kV Ranjangaon-Lonikand II Line. so in view of safety 220kV Kathapur-Lonikand line needs to be kept off.
VIRUR - VIRUR RLY TSS 1	IntraState	08/08/2024	13:35	08/08/2024	15:01	EO	For Remove spare B-ph auxiliary bus isolator assembly for fixing of auxiliary bus isolator assembly due to theft on Dt.-07.08.2024.
VIRUR - GADCHIROLI	IntraState	08/08/2024	15:20	08/08/2024	16:45	EO	Fixing of auxiliary bus isolator assembly due to theft on Dt-07.08.2024
JEJURI (400kV) - LONAND CKT - 2	IntraState	08/08/2024	15:47			EO	AR operation confirmation work
PADGHE - TEMGHAR - 2	IntraState	09/08/2024	06:18			PO	For height raising & shifting of line by erecting 04 nos. Monopoles in b/w existing loc. No. 66-69 due to infringement of Vadodara-Mumbai Expressway SPUR.
TEMGHAR - KALWA	IntraState	09/08/2024	06:20			PO	Diagnosing testing & RM work
BUS SECTION-4 @ TEMGHAR	IntraState	09/08/2024	06:45			PO	1) 220kV Bus strengthening work (Replacement of Bus section 4 bus conductor 0.4 ACSR to 0.5 ACSR Moose) 2) 220kv Padgha Temghar line 2 Bus Isolator replacement 3) 220 kV Padgha-Temghar 2 & Kalwa line IED commissioning work.
220 KV ICT Outages/Trippings							
220/132 KV 100 MVA ICT 1@ BABHALESHWAR	IntraState	12/07/2024	13:35			PO	Augmentation of 220/132kV 100MVA to 220/132kV 200MVA at Babheshwar.
220/100 KV 100 MVA ICT 1 @ KANDALGAON	IntraState	15/07/2024	05:28			T	Differential Protection
220/22-22 KV 80 MVA PTR 2 @ COLOURCHEM	IntraState	18/07/2024	14:05			T	Tripped on differential protection.
220/22KV 50MVA PTR 3 @ BHOSARI 2	IntraState	24/07/2024	23:02			T	Tripped due to caught fire.
220/132 KV 200 MVA ICT - 2 @ CHINCHWAD 2	IntraState	08/08/2024	09:14	08/08/2024	18:55	PO	1) Replacement of HV ERL back up protection relay. 2) To attend false indication 'Fire Detector trip' received on CTR NIFPS panel by CTR team. 3) Diagnostic testing & half yearly maintenance.
100 MVA 220/132 KV ICT - I @ NARANGWADI	IntraState	08/08/2024	11:07	08/08/2024	18:50	PO	Testing work.
220/132 KV 200 MVA ICT 1 @ EKLHARE(GCR)	IntraState	09/08/2024	09:38			PO	Shifting of 132kV CT & BPI from RCC to lattice structure.
220/132 100MVA ICT-1 @ AMRAPUR	IntraState	09/08/2024	09:52			PO	ICT I & ICT I HV and LV BAY 2 Quarterly Maintenance work
132 KV LINE Outages/Trippings							
132 KV BRAHMAPURI - NAGBHID TSS CKT	IntraState	08/08/2024	04:50	08/08/2024	05:10	T	Distance protection

