

**State Load Despatch Center, Airoli (MSETCL) Statement I**  
**Daily system Report for 09/Apr/2022 SATURDAY**

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	166.307	1488.539	1) Gujrat	-4.583	-41.136
2) Hydro	40.959	326.950	2) Madhya Pradesh	9.526	94.568
3) Gas	6.601	56.372	3) Chattisgarh	4.740	45.320
<b>Total MSPGCL</b>	<b>213.867</b>	<b>1871.861</b>	4) Maharashtra	159.398	1478.998
B) 1) APLM	75.918	677.811	5) Goa (Amona)	-1.736	-15.735
2) JSWEL	20.318	161.541	<b>Total</b>	<b>167.345</b>	<b>1562.015</b>
3) VIPL	0.000	0.000	a) Mumbai Schedule	27.770	265.057
4) RPL(AMT)	31.697	271.540	b) Mumbai Drawl	31.854	293.537
5) SWPGPL	9.498	80.757	c) MSEDCL Bilateral *	75.325	614.672
6) Other IPP	33.888	315.171	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	27.770	265.051
C) 1) TPCL Thermal	16.308	140.320	Include PX	0.000	0.000
2) TPCL Hydro	5.130	31.342	Standby	0.000	0.006
3) TPCL Gas	3.113	25.866	<b>H) ENERGY CATERED (MUs)</b>		
4) AEML Thermal	11.838	104.048	1) MSEDCL	534.472	4766.683
D) STATE			2) Mumbai Discoms	68.243	595.116
1) Thermal	365.772	3239.727	3) Other Discoms	9.142	80.366
(A1+C1+C4+(B1-B6))			<b>TOTAL STATE</b>	<b>611.857</b>	<b>5442.165</b>
2) Hydro	46.089	358.292			
(A2+C2)					
3) Gas	9.714	82.238			
(A3+B7+C3)					
4) Wind	14.461	118.901			
6) SOLAR	8.476	80.989			
<b>TOTAL STATE</b>	<b>444.512</b>	<b>3880.147</b>			

\* Displayed for information, not added in total.

**DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II**

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 15 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 8 Hrs
MSPGCL Thermal	6999	6917	6970	6952
MSPGCL Hydro	1405	1932	2020	1630
MSPGCL Gas	268	278	269	292
MSPGCL Total Generation	8672	9127	9259	8874
Central Sector Receipt	9368	8536	5536	6110
WIND	171	268	1047	335
CPP / IPP Thermal	6678	6730	7178	7067
CPP / IPP Gas	0	0	0	0
SOLAR	1144	1061	0	196
Exchange with Mumbai	-1819	-1635	-1307	-1079
<b>MSEDCL DEMAND MET</b>	<b>23936</b>	<b>23827</b>	<b>21423</b>	<b>21231</b>
Load Shedding	0	622	838	0
MSEDCL DEMAND	23936	24449	22261	21231
TPCL GENERATION	891	1124	1217	822
AEML GENERATION	492	495	501	499
<b>MUMBAI DEMAND</b>	<b>3202</b>	<b>3254</b>	<b>3025</b>	<b>2400</b>
<b>OTHER DISCOM DEMAND</b>	<b>411</b>	<b>392</b>	<b>420</b>	<b>403</b>
STATE DEMAND MET	27549	27473	24868	24034
<b>STATE DEMAND</b>	<b>27549</b>	<b>28095</b>	<b>25706</b>	<b>24034</b>
Frequency (Hz)	50.04	50.01	49.81	50.02

**FREQUENCY PARTICULARS**

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.21 Hz at 11.04 Hrs	49.5 Hz at 23.30 Hrs	49.91	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

## Daily and Progressive Generation, Maximum, Minimum for 09/Apr/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
<b>Koradi</b>				
Unit 6	4.75	30.06	210	185
Unit 7	0.00	0.00	0	0
Unit 8	14.36	122.68	608	584
Unit 9	13.65	122.18	603	536
Unit 10	0.00	60.94	0	0
<b>Total</b>	<b>32.76</b>	<b>335.86</b>		
<b>Bhusawal</b>				
Unit 3	2.94	8.21	150	0
Unit 4	9.28	88.28	435	370
Unit 5	9.22	86.55	435	370
<b>Total</b>	<b>21.44</b>	<b>183.03</b>		
<b>Parli</b>				
Unit 6	4.48	33.51	197	178
Unit 7	4.37	34.72	187	176
Unit 8	3.37	30.94	160	133
<b>Total</b>	<b>12.22</b>	<b>99.17</b>		
<b>Chandrapur</b>				
Unit 3	4.36	40.57	192	154
Unit 4	4.17	36.76	176	172
Unit 5	8.76	79.38	375	335
Unit 6	7.63	56.89	365	292
Unit 7	9.79	79.43	425	380
Unit 8	10.96	93.42	462	445
Unit 9	10.41	91.46	446	416
<b>Total</b>	<b>56.08</b>	<b>477.90</b>		
<b>Paras</b>				
Unit 3	5.27	48.76	232	183
Unit 4	4.96	45.17	221	189
<b>Total</b>	<b>10.22</b>	<b>93.93</b>		
<b>Khaparkheda</b>				
Unit 1	3.22	29.22	155	110
Unit 2	3.26	30.20	160	95
Unit 3	3.92	36.28	170	156
Unit 4	3.84	35.48	180	148
Unit 5	10.64	96.64	470	400
<b>Total</b>	<b>24.87</b>	<b>227.81</b>		
<b>Nasik</b>				
Unit 3	4.40	34.07	192	156
Unit 4	4.31	36.78	189	158
Unit 5	0.00	0.00	0	0
<b>Total</b>	<b>8.71</b>	<b>70.84</b>		
<b>Uran</b>				
All Units	6.60	56.37	292	257
<b>Total</b>	<b>6.60</b>	<b>56.37</b>		
<b>PGPL</b>				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
<b>Total</b>	<b>0.00</b>	<b>0.00</b>		
<b>PENCH (MS)</b>				
Pench (MS)	0.14	1.16	30	0
<b>Total</b>	<b>0.14</b>	<b>1.16</b>		
<b>Koyna</b>				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	8.37	65.26	555	40
Stage 4	19.15	146.27	1000	483
Stage 3	6.00	45.32	320	204
<b>Total</b>	<b>33.52</b>	<b>256.85</b>		
<b>Hydro</b>				
KDPH	0.84	7.75	35	35
VTRNA	0.75	6.40	60	0
TILLARI	0.35	4.31	58	0
BHIRA T.R.	0.22	1.35	80	0
SMLHY_PTN	5.14	49.13	227	196
GHATGHAR	0.00	0.00	0	0
<b>Total</b>	<b>7.30</b>	<b>68.94</b>		
<b>Wind</b>				
Total	14.46	118.90	0	0
<b>Total</b>	<b>14.46</b>	<b>118.90</b>		
<b>CPP</b>				
APML(Mus)	75.92	677.81	0	0
JSWEL(Mus)	20.32	161.54	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	31.70	271.54	0	0
SWPGPL-Mus	9.50	80.76	0	0
Other(Mus)	33.89	315.17	0	0
<b>Total</b>	<b>171.32</b>	<b>1506.82</b>		
<b>SOLAR</b>				
Total	8.48	80.99	0	0
<b>Total</b>	<b>8.48</b>	<b>80.99</b>		
<b>Tata</b>				
Trombay 5	10.79	94.61	477	418
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.82	15.00	114	62
Trombay 7B	1.30	10.87	66	50
TATA Hydro	5.13	31.34	447	26
Trombay 8	5.51	45.71	242	202
<b>Total</b>	<b>24.55</b>	<b>197.53</b>		
<b>AEML</b>				
DTPS U-1&2	11.84	104.05	502	450
<b>Total</b>	<b>11.84</b>	<b>104.05</b>		

* Infirm Power		
Particulars	Daily (Mus)	Monthly

Summary		
Particulars	Daily (Mus)	Monthly (Mus)
MSPGCL Thermal	166.31	1488.54
MSPGCL Thml+Gas	172.91	1544.91
MSPGCL Hydro	40.96	326.95

Summary		
Particulars	Daily (Mus)	Monthly (Mus)
MSPGCL Total	213.87	1871.86
Koyna 1,2 & 4 Total	27.52	211.53
State Total	444.51	3880.15

# State Load Despatch Center, Airoli (MSETCL)

# Annexure-2

## Hourly Load Data As on 09/Apr/2022

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	6923	1887	290	9100	685	7310	0	0	6321	6417	-1271	21891	102	21993	2831	350	25174	49.84
2	6908	1547	271	8726	722	7284	0	0	6384	6294	-1086	21629	0	21629	2614	311	24554	49.85
3	6891	2021	281	9193	707	7249	0	0	6307	6416	-1011	22257	0	22257	2456	297	25010	49.98
4	6864	2087	281	9232	735	7245	0	0	6349	6355	-950	22321	0	22321	2339	296	24956	49.89
5	6903	2052	281	9236	581	7283	0	0	6523	6574	-909	22461	0	22461	2276	304	25041	49.83
6	6923	2047	281	9251	685	7304	0	0	6493	6831	-926	22798	219	23017	2350	347	25714	49.74
7	6927	1333	282	8542	476	7242	0	19	6517	6610	-990	21531	113	21644	2361	368	24373	49.98
8	6952	1630	292	8874	335	7198	0	196	6172	6110	-1079	21231	0	21231	2400	403	24034	50.02
9	6967	1171	272	8410	221	7060	0	455	6482	7037	-1265	21500	0	21500	2591	418	24509	50.02
10	6876	1709	290	8875	198	6869	0	765	7219	7570	-1530	22328	0	22328	2862	419	25609	50.01
11	6862	1440	268	8570	173	6818	0	975	8820	8828	-1768	23171	0	23171	3102	425	26698	49.98
12	6999	1405	268	8672	171	6811	0	1144	9783	9368	-1819	23936	0	23936	3202	411	27549	50.04
13	6987	1406	267	8660	176	6576	0	1196	9961	9513	-1760	23973	0	23973	3219	388	27580	50.02
14	7023	1431	267	8721	251	6722	0	1178	9403	9228	-1830	23872	0	23872	3157	398	27427	50.02
15	6917	1932	278	9127	268	6862	0	1061	8688	8536	-1635	23827	622	24449	3254	392	28095	50.01
16	6894	1885	257	9036	347	7170	0	802	7793	7721	-1557	23109	916	24025	3281	410	27716	49.96
17	6881	2025	269	9175	546	7236	0	457	7284	7140	-1445	22690	600	23290	3194	419	26903	49.86
18	6899	1704	268	8871	849	7259	0	199	6202	6200	-1297	21655	622	22277	3054	426	25757	49.87
19	6912	1785	270	8967	871	7278	0	29	5650	5513	-1231	20999	191	21190	2963	428	24581	49.83
20	6970	2020	269	9259	1047	7308	0	0	5521	5536	-1307	21423	838	22261	3025	420	25706	49.81
21	6972	1246	270	8488	1098	7291	0	0	5549	5580	-1305	20745	333	21078	2992	407	24477	49.92
22	6981	1668	270	8919	1074	7316	0	0	5526	5876	-1275	21528	0	21528	2910	382	24820	49.83
23	6928	1773	290	8991	1148	7313	0	0	5809	6161	-1292	21948	151	22099	2898	373	25370	49.82
24	6948	1755	269	8972	1097	7315	0	0	5912	5931	-1316	21648	270	21918	2912	351	25181	49.77
<b>MUs</b>	<b>166.31</b>	<b>40.96</b>	<b>6.60</b>	<b>213.87</b>	<b>14.46</b>	<b>171.32</b>	<b>0.00</b>	<b>8.48</b>	<b>166.67</b>	<b>167.34</b>	<b>-31.85</b>	<b>534.47</b>	<b>4.98</b>	<b>539.45</b>	<b>68.24</b>	<b>9.14</b>	<b>616.83</b>	<b>49.91</b>

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

**State Load Despatch Center, Airoli (MSETCL)      Statement-VI**  
**Details of Generating Unit Outages/Trippings for 09/Apr/2022**

Position as on 6.30 Hrs of 10/Apr/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
<b>FORCED OUTAGE</b>								
IPP	SWPGPL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	17/02/2022	21:55		Continued.	SFC HEAVY FAULT	
MSPGCL	Ghatghar Unit-2	125	11/03/2022	01:25		Continued.	TRIPPED ON SFC HEAVY FAULT WHILE TAKING ON PUMPING MODE.( PUMPING TRIAL CARRIED OUT SUCCESSFULLY FROM 20:35HRS TO 22:35HRS DT.10/03/22 )	12/04/2022
IPP	JSW (J) U1	300	16/03/2022	23:16		Continued.	Turbine Vibration	
MSPGCL	Nasik Unit 5	210	22/03/2022	23:40		Continued.	Withdrawn	
MSPGCL	Uran Unit B0	120	01/04/2022	19:02		Continued.	Filter Replacement work.(Converted on gas shortage from 00:00 hrs of dt.03.04.2022)	
MSPGCL	Uran Unit 8	108	01/04/2022	19:21		Continued.	Filter Replacement work.(Converted on gas shortage from 00:00 hrs of dt.03.04.2022)	
MSPGCL	Koradi Unit-10	660	07/04/2022	08:08		Continued.	Condenser Cleaning work.	
MSPGCL	Bhusawal Unit 3	210	09/04/2022	14:20	09/04/2022	16:10	PA Fan problem	
MSPGCL	Koyna STG-IV Unit-1	250	09/04/2022	21:55	10/04/2022	03:30	Guide vanes Control Fault attending work	
MSPGCL	Nasik Unit 3	210	10/04/2022	10:14	10/04/2022	13:21	STATOR WINDING TEMP. HIGH	
MSPGCL	Nasik Unit 3	210	10/04/2022	13:30	10/04/2022	14:03	Low Forward Power.	

**State Load Despatch Center, Airoli (MSETCL)**  
**Details of Line outages/Trippings for 09/Apr/2022**

**Statement-VII**

Position as on 6.30 Hrs of 10/Apr/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
<b>500 KV LINE Outages/Trippings</b>							
CHANDRAPUR - PADGHE HVDC POLE 1	IntraState	10/04/2022	02:49	10/04/2022	11:26	EO	Replacement work of Pole-1 R-phase Converter CT
<b>400 KV LINE Outages/Trippings</b>							
400 KV AKOLA - AURANGABAD(PG) CKT - 1	InterState	10/04/2022	14:05	10/04/2022	16:30	T	TRIPPED ON DIST. PROTN
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	29/03/2022	13:28			T	HT FOR LOAD MANAGEMENT
BABHALESHWAR - RPL(NSK) CKT - 1	IntraState	02/04/2022	12:00	09/04/2022	16:07	T	TRIPPED ON DIST. PROTN
BABHALESHWAR - RPL(NSK) CKT - 2	IntraState	07/04/2022	17:48	09/04/2022	16:05	EO	The Rectification/ replacing work of jointing plate of cross arm of twin monopole for Samruddhi Mahamarg Crossing work.
PADGHE - KALWA CKT - 1	IntraState	09/04/2022	15:04	09/04/2022	18:00	EO	Replacement of Decapped insulator string at loc.no. 1067 Y-phase
CHANDRAPUR 2 - KUMBHARGAON(NANDED) CKT - 2	IntraState	10/04/2022	12:22	10/04/2022	18:44	PO	attending red hot at loc no 490, and attending broken conductor strands at loc no 87
BABHALESHWAR - PADGHE CKT - 2	IntraState	10/04/2022	18:55	10/04/2022	21:52	EO	To attend Hot-Spot at jumpers of Cut-point Towers. Loc. No. 946; 984; 996 under HVDC Padghe Lines Sub Division. In Thermovision scanning, the Hot-spot at jumpers of Cut-point towers location no. 946; 984; 996 are identified. At loc 984, Y-phase, Padghe side the temperature recorded is 132 C, at loc 996, Y-Ph, PDG side the temperature recorded is 88.2 C and at loc 946, Y-Ph, BBLR side the temperature recorded is 82.3 C.
<b>400 KV ICT Outages/Trippings</b>							
400/220KV 105 MVA SPARE ICT @ KARAD	IntraState	23/03/2022	10:14			EO	Spare ICT -1 will be taken into service through RRS in place of ICT-I R ph unit due to rising trend of various gases in ICT-I R ph unit
167 MVA SPARE ICT @ TALANDGE	IntraState	09/04/2022	13:25			PO	Isolator, BPI erection for Rapid Restoration scheme at 400 KV Talandage S/stn.
400/220 KV 500MVA ICT - 4 @ KALWA	IntraState	10/04/2022	05:45	10/04/2022	09:23	PO	OTI calibration work.
<b>220 KV MAINBAY Outages/Trippings</b>							
TBC @ HINJEWADI-2	IntraState	09/04/2022	10:00	09/04/2022	15:00	PO	CT tan delta & CB CRM & Yearly maintenance work
<b>220 KV LINE Outages/Trippings</b>							
MULUND - GIS BHANDUP	IntraState	29/01/2022	15:44			T	cABLE FAULT
GOREGAON - AAREY CKT - 1	IntraState	31/03/2022	10:50	10/04/2022	19:22	PO	Under MMRC Line Diversion scheme for Metro-3 project, 220kV Outdoor termination at 220kV AEML Aarey and
EKLAHARE (GCR) - GHATGHAR	IntraState	02/04/2022	12:29		Continued.	PO	Samruddhi Highway Monopole work, 13 Nos ( 4 In line ) All cut points , 4.28 km Stretch , Erection ,Stringing of new conductor and de stringing of old earth wire and conductor.

**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 09/Apr/2022**

**Statement-VII**

Position as on 6.30 Hrs of 10/Apr/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	02/04/2022	12:51		Continued.	PO	Samruddhi Highway Monopole work, 13 No.s ( 4 In line ) All cut points , 4.28 km Stretch , Erection ,Stringing of new conductor and de stringing of old earth wire and conductor.
HALKARNI - TILARI LINE	IntraState	08/04/2022	10:32	09/04/2022	18:26	PO	245kv CGL make CB overhauling work
WAGHIVALI - DHARAVI 7	IntraState	09/04/2022	00:41	09/04/2022	03:12	PO	WORK IN VICINITY OF TROMBAY SALSETTE-2
TROMBAY SALSETTE LINE-2	IntraState	09/04/2022	00:51	09/04/2022	03:01	PO	ATTENDING CRITICAL HOT SPOT AT TROMBAY
HINJAWADI I- CHINCHWAD	IntraState	09/04/2022	06:50	09/04/2022	17:12	HT	220KV CHINCHWAD-HINJEWADI -1 WAS H/T FOR LOAD MANAGEMENT AND 220KV KANDALGAON- PIRANGUT CKT H/T DUE TO FOREST FIRE .
SIEMENS - RELIANCE GIS	IntraState	09/04/2022	09:29	09/04/2022	11:14	PO	Tree cutting work at 220KV Siemens S/s
KADEGAON-MIRAJ	IntraState	09/04/2022	09:50	09/04/2022	18:49	PO	Tower painting
MALEGAON-SATANA	IntraState	09/04/2022	09:54	09/04/2022	19:49	PO	Outage proposal for the replacement of faulty disc insulators found in PID testing at various locations.
KALWA - SIEMENS	IntraState	09/04/2022	14:46	09/04/2022	16:36	PO	Tree cutting work at 220KV Siemens S/s by M/s Siemens consumer of 220KV Siemens-Kalwa line side (Safety Outage)
INFOSYS - HINJEWADI	IntraState	09/04/2022	17:02	09/04/2022	17:15	T	220KV CHINCHWAD-HINJEWADI -1 WAS H/T FOR LOAD MANAGEMENT AND 220KV KANDALGAON- PIRANGUT CKT H/T DUE TO FOREST FIRE .
KANDALGAON - PIRANGUT	IntraState	09/04/2022	17:02	09/04/2022	17:32	HT	CKT H/T DUE TO FOREST FIRE
HINJEWADI 2 - PEGASUS	IntraState	09/04/2022	17:02	09/04/2022	17:30	T	220KV CHINCHWAD-HINJEWADI -1 WAS H/T FOR LOAD MANAGEMENT AND 220KV KANDALGAON- PIRANGUT CKT H/T DUE TO FOREST FIRE .
INFOSYS - PIGASUS	IntraState	09/04/2022	17:02	09/04/2022	17:30	T	220KV CHINCHWAD-HINJEWADI -1 WAS H/T FOR LOAD MANAGEMENT AND 220KV KANDALGAON- PIRANGUT CKT H/T DUE TO FOREST FIRE .
PIRANGUT - HINJAWADI 2	IntraState	09/04/2022	17:02	09/04/2022	17:30	T	220KV CHINCHWAD-HINJEWADI -1 WAS H/T FOR LOAD MANAGEMENT AND 220KV KANDALGAON- PIRANGUT CKT H/T DUE TO FOREST FIRE .
BABLESHWAR -BHENDA	IntraState	09/04/2022	19:20	09/04/2022	20:55	EO	To attend Yph CT oil leakage
SHENDRA - CHITTEPIMPALGAON (PG) CKT - 2	IntraState	09/04/2022	21:51	10/04/2022	08:20	HT	HT FOR OVERDRAWAL
PARLI (OLD GCR) - PARLI (PG) CKT 2	IntraState	09/04/2022	21:52	10/04/2022	08:57	HT	HT FOR OVERDRAWAL
SOUTH SOLAPUR (KUMBHARI) - SOLAPUR (PG) CKT - 1	IntraState	09/04/2022	22:40	10/04/2022	08:32	HT	HT for Overdrawal
BHUGAON - WARDHA (PG)	IntraState	09/04/2022	23:20	10/04/2022	08:24	HT	HT FOR OVERDRAWAL
WARDHA (PG) - BADNERA	IntraState	09/04/2022	23:31	10/04/2022	08:26	HT	HT FOR OVERDRAWAL

**State Load Despatch Center, Airoli (MSETCL)**  
**Details of Line outages/Trippings for 09/Apr/2022**

**Statement-VII**

Position as on 6.30 Hrs of 10/Apr/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
OSMANABAD - PARLY (PG)	IntraState	09/04/2022	23:36	10/04/2022	07:53	HT	HT FOR OVERDRAWAL
CHITEGAON- CHITEPIMPALGAON (PG) CKT - 1	IntraState	09/04/2022	23:44	10/04/2022	08:19	HT	HT FOR OVERDRAWAL
KADEGAON-MIRAJ	IntraState	10/04/2022	09:00	10/04/2022	10:54	PO	Tower painting
TROMBAY - ANTOP HILL CKT - 2	IntraState	10/04/2022	09:48	10/04/2022	16:15	PO	FOR LA REPLACEMENT AT TROMBAY AND ATTENDING HISSING NOISE
JEJURI - KONDHWA	IntraState	10/04/2022	10:45	10/04/2022	11:45	T	Distance protecion
NEW KOYNA - LOTEPARSHURAM	IntraState	10/04/2022	12:49	10/04/2022	16:58	PO	Attending hot spot of Y-ph wavetrap bottom jumper having temp.= 73&#730;C. Maintenance of line isolator of 220KV Lote-Newkoyna line having alignment issue.
CHEMBUR (AEML) - NERUL (M)	IntraState	10/04/2022	13:41		Continued.	PO	To Check Non operation of Autorelclose of Nerul-Chembur(adani) line by personals from M/s Adani , M/s COSPHI and Testing team Kalwa.
<b>220 KV ICT Outages/Trippings</b>							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/22 KV 50 MVA PTR 1 @ KANDALGAON	IntraState	14/12/2021	16:55			EO	For dismantailing said 50MVA T/f 1 at 220 kV K'gaon S/s
220/132 KV 200 MVA ICT 3 @ BABHLESHWAR	IntraState	20/12/2021	22:45			T	Tripped on Diferential protection and Declare faulty
220/132 KV 100 MVA ICT 1 @ LONIKAND 2	IntraState	01/03/2022	18:17			T	Differential Protection
220/22 KV 50 MVA PTR 1 @ PADGHE	IntraState	25/03/2022	11:32	09/04/2022	11:47	PO	1.Retrofitting of 86M Relay, BO/BI LVCT/PT connection to BCU under MTAMC work. 2.Arresting oil leakage from Top cover of Body by replacing all gaskets at site by opening /dismantling of accessories & installation of DM of 50MVA BHEL make Tf. 3.After complete work oil filtration & vacuum cycle will be done by pursuing/injecting N2 gas .
220 / 110 / 33kV 315 MVA ICT 6 @ CARNAC	IntraState	03/04/2022	11:00			PO	FOR SHIFTING ON NEW 110 KV GIS
220/132 KV 200 MVA ICT 2 @ RAYMOND	IntraState	09/04/2022	09:18	09/04/2022	18:05	PO	1. DIGANOSTIC TESTING WORK 2. ATTENDING CTR TROUBLE SHOOTING PROBLEM 3. ATTENDING RED HOT SPOTS 4. PREMONSOON MAINTENANCE WORK
220/22 KV 50 MVA PTR 2 @ WADKHAL (GIS)	IntraState	09/04/2022	14:24	09/04/2022	20:56	PO	HV Y Ph and B Ph Bushing replacement work
220/100 KV 200 MVA ICT 4 @ PADGHE	IntraState	09/04/2022	19:35	09/04/2022	21:52	EO	1) For attending oil leakage from Yph OLTC
220 / 110 / 33kV 250MVA ICT 10 @ DHARAVI	IntraState	10/04/2022	11:58	10/04/2022	18:56	PO	33 KV CABLE TERMINATION REPLACEMENT
<b>110 KV LINE Outages/Trippings</b>							
WAGHIVALI - CHEMBUR	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfting these lines on new Multicircuit Towers between Darave to Vashi.



**State Load Despatch Center,Airoli (MSETCL)**  
**Details of Line outages/Trippings for 09/Apr/2022**

**Statement-VII**

Position as on 6.30 Hrs of 10/Apr/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI - MANKHURD	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage