

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 09/May/2023 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	166.943	1349.037	1) Gujrat	-2.697	-29.051
2) Hydro	26.576	182.772	2) Madhya Pradesh	7.105	76.631
3) Gas	6.334	53.062	3) Chattisgarh	5.160	53.160
Total MSPGCL	199.853	1584.871	4) Maharashtra	197.419	1796.742
B) 1) APLM	56.332	382.678	5) Goa (Amona)	-1.310	-10.947
2) JSWEL	20.216	177.722	Total	205.677	1886.535
3) VIPL	0.000	0.000	a) Mumbai Schedule	37.753	336.137
4) RPL(AMT)	25.337	224.406	b) Mumbai Drawl	42.395	370.985
5) SWPGPL	9.803	84.721	c) MSEDCL Bilateral *	84.586	838.185
6) Other IPP	10.463	112.926	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	37.753	336.137
C) 1) TPCL Thermal	12.165	97.947	Include PX	0.000	0.000
2) TPCL Hydro	5.207	29.103	Standby	0.000	0.000
3) TPCL Gas	2.517	21.205	H) ENERGY CATERED (MUs)		
4) AEML Thermal	11.096	88.763	1) MSEDCL	497.882	4217.545
D) STATE			2) Mumbai Discoms	73.380	608.003
1) Thermal	312.355	2518.200	3) Other Discoms	10.523	92.669
(A1+C1+C4+(B1-B6))			TOTAL STATE	581.785	4918.217
2) Hydro	31.783	211.875			
(A2+C2)					
3) Gas	8.851	74.267			
(A3+B7+C3)					
4) Wind	8.731	98.305			
6) SOLAR	14.388	129.035			
TOTAL STATE	376.108	3031.682			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6821	7050	7192	6817
MSPGCL Hydro	146	462	1994	1638
MSPGCL Gas	228	226	311	269
MSPGCL Total Generation	7194	7738	9498	8724
Central Sector Receipt	10055	9994	8028	7068
WIND	124	321	369	392
CPP / IPP Thermal	4963	5061	5326	5207
CPP / IPP Gas	0	0	0	0
SOLAR	1956	1181	0	0
Exchange with Mumbai	-2304	-2322	-1546	-1336
MSEDCL DEMAND MET	21513	21490	21203	19712
Load Shedding	0	0	0	0
MSEDCL DEMAND	21513	21490	21203	19712
TPCL GENERATION	690	728	1209	627
AEML GENERATION	494	501	489	476
MUMBAI DEMAND	3488	3551	3244	2439
OTHER DISCOM DEMAND	475	483	471	343
STATE DEMAND MET	25476	25524	24918	22494
STATE DEMAND	25476	25524	24918	22494
Frequency (Hz)	49.90	50.01	49.95	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.19 Hz at 16:04 Hrs	49.76 Hz at 19:21 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 09/May/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.40	39.16	190	175
Unit 8	13.39	74.08	596	530
Unit 9	12.06	113.29	536	448
Unit 10	12.14	36.80	530	490
Total	41.99	263.34		
Bhusawal				
Unit 3	3.52	30.64	160	120
Unit 4	3.64	51.88	400	0
Unit 5	10.11	93.95	495	360
Total	17.27	176.47		
Parli				
Unit 6	5.33	48.31	250	173
Unit 7	5.56	25.88	245	180
Unit 8	5.18	42.69	227	188
Total	16.06	116.88		
Chandrapur				
Unit 3	3.74	32.35	163	142
Unit 4	3.50	21.82	160	128
Unit 5	9.66	51.58	410	385
Unit 6	9.58	81.10	415	370
Unit 7	9.94	79.22	423	396
Unit 8	0.00	67.49	0	0
Unit 9	11.15	93.78	485	429
Total	47.57	427.34		
Paras				
Unit 3	5.10	41.02	228	194
Unit 4	5.25	42.24	230	209
Total	10.35	83.26		
Khaparkheda				
Unit 1	3.14	27.59	140	120
Unit 2	3.17	28.05	138	116
Unit 3	4.15	37.23	185	165
Unit 4	4.25	38.07	183	168
Unit 5	11.15	80.53	480	450
Total	25.87	211.47		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	4.11	36.22	184	155
Unit 5	3.71	34.04	162	145
Total	7.83	70.27		
Uran				
All Units	6.33	53.06	330	226
Total	6.33	53.06		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.02	0.08	14	0
Total	0.02	0.08		
Koyna				
Stage 1-2	6.17	41.16	535	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	13.22	81.34	1013	0
Stage 3	4.14	26.96	320	0
Total	23.53	149.46		
Hydro				
KDPH	0.68	6.50	29	29
VTRNA	0.00	8.81	0	0
TILLARI	0.00	0.23	0	0
BHIRA T.R.	0.28	1.23	80	0
SMLHY_PTN	2.06	16.45	100	76
GHATGHAR	0.00	0.00	0	0
Total	3.03	33.22		
Wind				
Total	8.73	98.30	0	0
Total	8.73	98.30		
CPP				
APML(Mus)	56.33	382.68	0	0
JSWEL(Mus)	20.22	177.72	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.34	224.41	0	0
SWPGPL-Mus	9.80	84.72	0	0
Dhariwal	0.00	16.14	0	0
IEPL	5.29	43.39	270	197
Other(Mus)	5.17	53.40	0	0
Total	122.15	982.45		
SOLAR				
Total	14.39	129.04	0	0
Total	14.39	129.04		
Tata				
Trombay 5	7.76	63.75	387	268
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.45	11.89	107	44
Trombay 7B	1.07	9.32	64	37
TATA Hydro	5.21	29.10	434	78
Trombay 8	4.40	34.20	233	131
Total	19.89	148.26		
AEML				
DTPS U-1&2	11.10	88.76	502	321
Total	11.10	88.76		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	166.94	1349.04	MSPGCL Total	199.85	1584.87
			MSPGCL Thml+Gas	173.28	1402.10	Koyna 1,2 & 4 Total	19.39	122.50
			MSPGCL Hydro	26.58	182.77	State Total	376.11	3031.68

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 09/May/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planne d	Trans missio n Constr aint					
1	6936	1962	263	9160	348	5325	0	0	7293	7356	-1354	20446	0	0	20446	2956	389	23792	49.98
2	6910	1848	265	9024	361	5305	0	0	7180	7110	-1210	20225	0	0	20225	2747	364	23336	50.02
3	6822	1772	264	8858	360	5212	0	0	6990	7166	-1202	20061	0	0	20061	2571	334	22966	49.99
4	6817	1638	269	8724	392	5207	0	0	7154	7068	-1336	19712	0	0	19712	2439	343	22494	49.99
5	6800	1514	265	8580	353	5166	0	0	7414	7436	-1316	19866	0	0	19866	2387	352	22606	49.95
6	6778	1488	265	8532	376	5209	0	1	8091	7973	-1403	20304	0	0	20304	2402	384	23090	49.95
7	6779	1170	269	8218	288	5172	0	95	8251	8538	-1465	20421	0	0	20421	2409	425	23256	50.02
8	6794	944	269	8008	199	5186	0	403	8309	8592	-1645	20295	0	0	20295	2534	448	23276	50.02
9	6768	582	251	7602	95	5148	0	893	9097	9321	-1920	20649	0	0	20649	2855	490	23994	49.99
10	6784	458	247	7490	60	5043	0	1392	9566	9953	-2042	21402	0	2	21402	3198	494	25094	49.97
11	6843	330	231	7404	108	4702	0	1762	10120	10166	-2249	21403	0	45	21403	3443	490	25336	49.99
12	6821	146	228	7194	124	4963	0	1956	10324	10055	-2304	21513	0	23	21513	3488	475	25476	49.90
13	6739	146	230	7116	154	4533	0	2048	10295	10353	-2323	21432	0	0	21432	3493	448	25374	50.01
14	6872	160	229	7260	159	4161	0	1912	10251	10186	-2222	20998	0	0	20998	3399	458	24856	50.01
15	7032	240	229	7502	259	4597	0	1618	10086	10261	-2279	21474	0	0	21474	3484	484	25442	50.03
16	7050	462	226	7738	321	5061	0	1181	9792	9994	-2322	21490	0	0	21490	3551	483	25524	50.01
17	7073	290	228	7592	503	5188	0	749	9631	9887	-2328	21100	0	0	21100	3493	490	25084	50.02
18	7154	792	230	8176	233	5257	0	337	8872	8781	-2157	20151	0	0	20151	3357	476	23984	50.00
19	7191	1654	255	9100	315	5286	0	41	8130	7856	-1898	20218	0	0	20218	3231	482	23930	49.99
20	7192	1994	311	9498	369	5326	0	0	7686	8028	-1546	21203	0	0	21203	3244	471	24918	49.95
21	7196	1900	323	9420	666	5300	0	0	7432	7387	-1496	20810	0	0	20810	3203	467	24480	50.02
22	7180	1592	328	9100	826	5279	0	0	7464	7358	-1441	20667	0	0	20667	3143	455	24264	49.99
23	7221	1564	329	9114	973	5265	0	0	7718	7539	-1451	21021	0	0	21021	3158	418	24598	49.98
24	7191	1926	330	9448	889	5260	0	0	7450	7313	-1486	21020	0	0	21020	3195	403	24618	49.98
MUs	166.94	26.58	6.33	199.85	8.73	122.15	0.00	14.39	204.60	205.68	-42.39	497.88	0.00	0.07	497.88	73.38	10.52	581.79	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

1) ELR done at 220kv GCR S/S due to overloading of 220kv BBLR-1.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 09/May/2023

Position as on 6.30 Hrs of 10/May/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	30/05/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Ghatghar Unit-2	125	08/02/2023	07:02		Continued.	Stator Earth Fault	01/06/2023
MSPGCL	Nasik Unit 3	210	17/04/2023	21:27		Continued.	Boiler Tube Leakage	20/05/2023
MSPGCL	Uran Unit 6	108	20/04/2023	19:15	09/05/2023	19:02	No Schedule.	
IPP	Adani U-2	660	29/04/2023	08:21	10/05/2023	15:09	Zero Schedule.	10/05/2023
IPP	JSW (J) U4	300	01/05/2023	09:29		Continued.	NO SCHEDULE	
IPP	RPL(AMT) U-4	270	01/05/2023	15:30		Continued.	Coal Shortage	
MSPGCL	Koyna STG-IV Unit-3	250	02/05/2023	22:10	09/05/2023	22:45	Thrust Bearing Pad Temperature very high	
MSPGCL	Bhusawal Unit 4	500	06/05/2023	22:37	09/05/2023	12:07	Boiler Tube Leakage	09/05/2023
MSPGCL	Chandrapur Unit 8	500	07/05/2023	12:29	10/05/2023	06:00	Boiler Tube Leakage	09/05/2023
MSPGCL	Koyna Unit 9	80	09/05/2023	04:25	09/05/2023	05:35	TRIPPED DUE TO HEAVY RAIN AND LIGHTENING	09/05/2023
MSPGCL	Uran Unit 6	108	10/05/2023	02:00		Continued.	Zero Schedule.	
MSPGCL	Khaparkheda Unit 3	210	10/05/2023	08:11		Continued.	Air heater problem	11/05/2023

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/May/2023

Statement-VII

Position as on 6.30 Hrs of 10/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV MAINBAY Outages/Trippings							
MAIN BAY (707) OF KORADI CKT - 1 @ TIRORA	IntraState	08/05/2023	09:53	09/05/2023	20:33	PO	For bay(707-52) breaker SF6 gas leakage attending work.
400 KV TIEBAY Outages/Trippings							
TIE BAY (402) OF BUS REACTOR AND ICT - 1 @ KARJAT	IntraState	10/05/2023	15:10	10/05/2023	20:50	PO	diagnostic testing and bay maintenance work
400 KV MAINBAY Outages/Trippings							
MAIN BAY (411) of THAPTITANDA @ DEEPNAGAR	IntraState	08/05/2023	09:43	10/05/2023	22:52	PO	For servicing & overhauling of 400kV AREVA make THAPTITANDA Line Main C.B. Mechanism
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
CHANDRAPUR - BHADRAVATI CKT - 2	InterState	09/05/2023	08:25	10/05/2023	18:54	PO	Group Relay (Self-resetting) retrofitting works at GCR end. Line TLM Works.
DHULE - KHANDWA CKT - 1	InterState	10/05/2023	15:21	10/05/2023	17:13	T	Tripped on distance protection
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	03/04/2023	11:30			HT	H/T TO CONTROL LINE LOADING OF PUNE PG
LONIKAND - JEJURI CKT - 1	IntraState	08/05/2023	08:37			PO	400kV CB O/H work by shifting on TBC
CHANDRAPUR GCR - CHANDRAPUR 2 CKT - 2	IntraState	09/05/2023	07:05	09/05/2023	16:11	PO	Diagnostic testing & allied bay maintenance work
AKOLA - KHADKA (BHUSAWAL)	IntraState	09/05/2023	07:30	09/05/2023	18:29	PO	String replacement work on 400 kV Akola- Bhusawal Line will be carried out by engaging agency which are detected punctured in PID testing.
DHULE - DHULE(BDTCL) CKT - 2	IntraState	09/05/2023	10:06	09/05/2023	19:37	PO	-
AKOLA - KHADKA (BHUSAWAL)	IntraState	10/05/2023	06:18	10/05/2023	19:13	PO	String replacement work on 400 kV Akola- Bhusawal Line will be carried out by engaging agency which are detected punctured in PID testing.
DHULE- - BABLESHWAR CKT - 1	IntraState	10/05/2023	09:30	10/05/2023	10:16	PO	Routine Line maintenance and Insulator cleaning work
DHULE- - BABLESHWAR CKT - 1	IntraState	10/05/2023	13:22	10/05/2023	20:39	HT	Planned outage previously taken back due to loading condition
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500MVA ICT 3 @ AKOLA	IntraState	25/04/2023	10:41			PO	For termination of power cable
400/220/20 KV 300 MVA ICT - 1 @ KORADI	IntraState	10/05/2023	08:29	10/05/2023	15:18	PO	For taking NIFPS trials by M/s CTR Pune. Old 220KV PT will be remove from circuit due to non avilability of Tan delta point.Bus PT extended through PT selector switch relay.
400/220/33 KV 500 MVA ICT - 3 @ WALUJ	IntraState	10/05/2023	14:40			PO	1) ICT-III spare unit taken out of service by removing connection of RRS scheme. (HV, IV and tertiary) 2) ICT-III Yph unit taken into service by making connection/termination with Yph. (HV, IV and tertiary)
400 KV BUSBAR Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/May/2023

Statement-VII

Position as on 6.30 Hrs of 10/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BAY (403) OF ICT - 1 @ KARJAT	IntraState	10/05/2023	15:10	10/05/2023	20:50	PO	Diagnostic testing and bay maintenance
220 KV TBC Outages/Trippings							
BUS COUPLER @ MULUND	IntraState	04/05/2023	12:39			EO	1) CB Dew Point test of 220 KV Bus Coupler which is found very Low. 2) The 220 KV Bus Coupler is already in OFF condition. Permission is required to open Both isolators. 3) Due to Low value of dew point values, the breaker pole may burst, hence CB kept out of service and now same is proposed to be attended.
220 KV LINE Outages/Trippings							
NARANGWADI - SOLAPUR PG CKT - 1	InterState	09/05/2023	14:28	09/05/2023	19:11	HT	Replacement of flash over disc insulator at location 98.
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
NAGOTHANE - SPCL	IntraState	08/05/2023	10:05	09/05/2023	19:07	PO	ABB MAKE CB MECHANISM OVERHAULING WORK.
TALANDGE - SAWANTWADI	IntraState	08/05/2023	21:05	09/05/2023	04:38	T	TRIPPED ON DIST.PROTECTION
TROMBAY DHARAVI - 6	IntraState	08/05/2023	23:11	09/05/2023	04:21	PO	Shifting of Conductors of 220kV Trombay Dharavi 6 to new Tower No 26A & 26B for Line diversion at Sejal Shakti
PALGHAR - NALASOPARA	IntraState	09/05/2023	01:06	09/05/2023	07:03	EO	For replacement of heavily rusted old Disc insulator string with porcelain long rod insulator at location no. 85,86,93,94,95,97,98 &100
NIWALI - PAWAS LINE	IntraState	09/05/2023	02:24	09/05/2023	15:20	T	TRIPPED ON DISTANCE PROTECTION
POPHALI - KDPH	IntraState	09/05/2023	05:07	09/05/2023	06:20	T	TRIPPED ON DISTANCE PROTECTION
NERLE- POPHALI	IntraState	09/05/2023	05:21	09/05/2023	16:15	T	TRIPPED ON DISTANCE PROTECTION
KARAD - NIGADE	IntraState	09/05/2023	08:55	09/05/2023	17:36	T	Distance Protection
VITA WAIPHALE	IntraState	09/05/2023	09:50	09/05/2023	19:57	PO	Quarterly maintenance work at 220kV Waiphale S/Stn. also cold washing of insulator
URAN - APTA CKT - 1	IntraState	09/05/2023	11:24	09/05/2023	16:36	EO	Repairing of damaged bottom phase conductor between Loc no. 4 to 5 (Railway crossing)
KARAD -MUDSHINGI CKT 2-TAK	IntraState	09/05/2023	13:41	09/05/2023	17:00	EO	Replacement of B-phase CT of Karad-II ckt due to higher tan-delta values
BIDRI - SAWANTWADI	IntraState	09/05/2023	13:54	09/05/2023	16:43	T	B-ph to Y-ph Tripped
BHUGAON - WARDHA (PG)	IntraState	09/05/2023	19:29	09/05/2023	21:04	HT	To control OD -792MW.
TROMBAY CARNAC - 5	IntraState	10/05/2023	06:07	10/05/2023	06:30	PO	For removal of Mesh and Bird nest from gantries at Trombay generating station
BORIVALI - BOISAR II LINE	IntraState	10/05/2023	06:08	10/05/2023	06:33	PO	Bird nest removal from R-Ph Wave Trap TOp Gantry.
BIDRI - SAWANTWADI	IntraState	10/05/2023	08:42	10/05/2023	19:17	PO	For cold washing of line insulators.

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 09/May/2023

Statement-VII

Position as on 6.30 Hrs of 10/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220 KV CHANDRAPUR GCR (400 KV) - WANI CKT	IntraState	10/05/2023	08:49	10/05/2023	16:53	HT	1. stringing between loc ap1a to ap1b for circuit -ii 2. 220kv bays reorientation of 220kv pandharkawda circuit-I and 220kv Chandrapur line at 220kv wani s/stn.
VITA WAIPHALE	IntraState	10/05/2023	09:14	10/05/2023	18:15	PO	Quarterly maintenance work at 220kv Waiphale S/Stn. also cold washing of insulator
WALCHANDNAGAR-LONI DEOKAR	IntraState	10/05/2023	09:30	10/05/2023	16:50	PO	The work of cold line insulator string cleaning at bird fault proven locations.
IPCL - SPCL	IntraState	10/05/2023	09:40			PO	ABB MAKE CB OVERHAULING WORK.
BHALVANI - VARKUTI	IntraState	10/05/2023	10:13	10/05/2023	12:43	PO	Outage is required for Quarterly Maintenance
220 KV PARAS - MALKAPUR CKT	IntraState	10/05/2023	11:29	10/05/2023	12:42	HT	Replacement of damage insulator string at loc. loc. no 95 r-ph , 76 b-ph pilot disc of 220kv paras & malkapur line under EHV line maintenance sub division, khamgaon.
GHATODI-NANDED	IntraState	10/05/2023	11:41	10/05/2023	18:05	HT	Commissioning of auxiliary relay for a/r and distance relay testing.
220 KV BALAPUR - MALKAPUR LINE	IntraState	10/05/2023	11:47	10/05/2023	15:41	T	M=DIST PROTN OPTD.Z1,Y-B,1.1KA,1.0KA.
MAIN BUS @ JEUR	IntraState	10/05/2023	12:05	10/05/2023	18:30	PO	Outage is required for Quarterly Maintenance
220 KV NEW KHAPERKHEDA (400 KV)-220KV OLD KHAPERKHEDA CKT 2	IntraState	10/05/2023	12:14	10/05/2023	15:31	HT	Attending mechanical problem of cgl make cb.
KALMESHWAR-PANDHURNA	IntraState	10/05/2023	12:52	10/05/2023	18:52	PO	Routine Maint. Work
220KV MALEGAON - DHULE	IntraState	10/05/2023	17:33	10/05/2023	21:35	PO	outage/AR out for fixing of repair sleeve at loc no 45Bph & attending red hot at R-Phase towards MLG at loc no 112 (Temp 72°C) & tightening of other various cutpoints.
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 / 110 / 22kv 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
220/132 KV 200 MVA PTR NO 6 @ PARVATI	IntraState	09/05/2023	09:15	09/05/2023	14:30	PO	Half Yearly Maint. and CT Tan Delta
250 MVA ICT-5 @ TROMBAY	IntraState	10/05/2023	06:44	10/05/2023	06:55	PO	for removal of Mesh and Bird nest from gantries at Trombay B
220/132 KV 200 MVA ICT - 1 @ HARANGUL	IntraState	10/05/2023	07:08	10/05/2023	14:02	HT	Premansoon maint work and auxillary protection trails.
220/132 KV 100 MVA ICT - 1 @ KALWAN	IntraState	10/05/2023	08:25			PO	Pre monsoon maintenance works
220/132 100MVA ICT-1 @ AMRAPUR	IntraState	10/05/2023	08:28			PO	Outage for Pre-masoon maintenance work
220/132KV 100MVA ICT 3 @ PANDHARPUR	IntraState	10/05/2023	10:53	10/05/2023	14:30	PO	Outage is required for Quarterly Maintenance
220/132-110/11KV 200MVA ICT 3 @ MIRAJ	IntraState	10/05/2023	11:00	10/05/2023	16:41	PO	R Ph HV LA's support insulator replacement work.
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/May/2023

Statement-VII

Position as on 6.30 Hrs of 10/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BHIRA (T) - KHOPOLI 2	IntraState	10/05/2023	06:18	10/05/2023	11:02	PO	Project Work - Augmentation of OPGW communication link from 6 Core to 48 Core of Bhira Karanjade Link

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage