

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 09/Jun/2018 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	114.684	1171.366	1) Gujrat	-9.375	-59.047
2) Hydro	4.929	60.795	2) Madhya Pradesh	5.054	74.762
3) Gas	8.826	82.635	3) Chattisgarh	5.340	52.750
Total MSPGCL	128.439	1314.796	4) Maharashtra Net	108.861	1108.271
B) 1) APML	29.516	357.749	5) Goa (Amona)	-0.352	-1.144
2) JSWEL	23.820	230.683	Total	109.528	1175.592
3) VIPL	9.409	87.059	a) Mumbai Schedule	29.351	278.957
4) RPL(AMT)	14.309	155.095	b) Mumbai Drawl	25.943	284.840
5) WPCL	4.553	46.694	c) MSEDCL Bilateral *	33.830	381.067
6) PGPL	0.000	0.000	Include PX	3.961	83.266
7) Other IPP	7.981	105.281	d) Mumbai Bilateral *	29.251	277.421
C) 1) TPCL Thermal	16.436	152.112	Include PX	7.583	71.629
2) TPCL Hydro	3.007	39.132	Include Standby	0.100	1.536
3) TPCL Gas	3.765	31.974	H) ENERGY CATERED (MUs)		
4) R-INFRA Thermal	11.965	106.219	1) MSEDCL	349.111	3425.378
D) STATE			2) Mumbai Discoms	61.116	614.279
1) Thermal	232.673	2412.258	TOTAL STATE	410.227	4039.657
(A1+C1+C4+(B1-B6))					
2) Hydro	7.936	99.927			
(A2+C2)					
3) Gas	12.591	114.609			
(A3+B6+C3)					
4) Wind	42.806	194.225			
6) SOLAR	4.693	43.044			
TOTAL STATE	300.699	2864.063			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 5 Hrs
MSPGCL Thermal	4691	4695	4669	4692
MSPGCL Hydro	281	237	627	52
MSPGCL Gas	378	334	357	396
MSPGCL Total Generation	5350	5266	5653	5140
Central Sector Receipt	5125	4505	4283	4051
WIND	1372	2717	2130	1452
CPP / IPP Thermal	3699	3775	3710	3572
CPP / IPP Gas	0	0	0	0
SOLAR	638	441	0	0
Exchange with Mumbai	-1265	-1112	-1070	-879
MSEDCL DEMAND MET	14919	15592	14706	13336
Load Shedding	0	0	0	0
MSEDCL DEMAND	14919	15592	14706	13336
TPCL GENERATION	1148	1095	1037	845
R-INFRA GENERATION	498	495	500	497
MUMBAI DEMAND	2911	2702	2607	2221
STATE DEMAND MET	17830	18294	17313	15557
STATE DEMAND	17830	18294	17313	15557
Frequency (Hz)	50.03	50.03	49.95	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.21 Hz at 17.29 Hrs	49.85 Hz at 19.25 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 09/Jun/2018

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	3.65	32.20	160	150
Unit 8	0.00	24.11	0	0
Unit 9	10.97	70.53	477	445
Unit 10	8.25	65.63	359	320
Total	22.87	192.47		
Bhusawal				
Unit 3	0.00	0.00	0	0
Unit 4	8.91	92.22	470	350
Unit 5	8.81	91.72	440	355
Total	17.72	183.94		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	4.68	44.26	201	185
Unit 7	4.54	43.35	194	187
Unit 8	4.51	33.74	191	180
Total	13.72	121.35		
Chandrapur				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	9.19	97.30	470	355
Unit 6	0.00	0.00	0	0
Unit 7	9.10	92.58	440	355
Unit 8	9.08	82.03	470	348
Unit 9	0.00	62.75	0	0
Total	27.36	334.66		
Paras				
Unit 3	4.74	49.88	250	187
Unit 4	4.76	49.83	240	185
Total	9.49	99.71		
Khaparkheda				
Unit 1	0.00	6.78	0	0
Unit 2	3.62	28.45	155	145
Unit 3	3.59	30.85	155	147
Unit 4	0.00	19.72	0	0
Unit 5	8.40	79.59	352	345
Total	15.60	165.40		
Nasik				
Unit 3	3.93	39.26	167	155
Unit 4	0.00	0.13	0	0
Unit 5	3.98	34.45	179	162
Total	7.92	73.84		
Uran				
All Units	8.83	82.64	419	267
Total	8.83	82.64		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.06	0.41	23	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	0.06	0.41		
Koyna				
Stage 1-2	1.38	24.66	270	40
Stage 4	0.00	10.78	0	0
Stage 3	1.00	8.61	160	0
Total	2.38	44.04		
Hydro				
KDPH	0.00	2.46	0	0
VTRNA	0.00	0.00	0	0
TILLARI	0.60	0.80	60	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.16	2.29	57	0
RNGR+BHTSA	0.24	2.22	11	10
BHANDARDRA	0.00	0.00	0	0
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.10	2.47	12	2
GHATGHAR	1.45	6.51	125	0
Total	2.55	16.75		
Wind				
Total	42.81	194.22	0	0
Total	42.81	194.22		
CPP				
APML(Mus)	29.52	357.75	0	0
JSWEL(Mus)	23.82	230.68	0	0
VIPL(Mus)	9.41	87.06	0	0
RPLAMT(Mus)	14.31	155.10	0	0
WPCL(Mus)	4.55	46.69	0	0
Other(Mus)	7.98	105.28	0	0
Total	89.59	982.56		
SOLAR				
Total	4.69	43.04	0	0
Total	4.69	43.04		
Tata				
Trombay 5	10.86	101.56	474	437
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.36	19.76	115	88
Trombay 7B	1.40	12.21	64	55
Trombay 8	5.58	50.55	236	230
TATA Hydro	3.01	39.13	279	6
Total	23.21	223.22		
R-INFRA				
DTPS U-1&2	11.96	106.22	502	495
Total	11.96	106.22		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	114.68	1171.37	MSPGCL Total	128.44	1314.80
			MSPGCL Thml+Gas	123.51	1254.00	Koyna 1,2 & 4 Total	1.38	35.44
			MSPGCL Hydro	4.93	60.80	State Total	300.70	2864.06

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 09/Jun/2018

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	5301	127	419	5847	1384	4275	0	0	5177	4687	-1521	14672	0	14672	2877	17549	50.00
2	5271	57	405	5733	1363	4050	0	0	4968	4672	-1304	14514	0	14514	2651	17165	49.98
3	5096	52	412	5560	1312	3749	0	0	4740	4069	-1069	13621	0	13621	2400	16021	50.02
4	4733	52	386	5171	1535	3583	0	0	4595	3998	-917	13370	0	13370	2259	15629	50.01
5	4692	52	396	5140	1452	3572	0	0	4653	4051	-879	13336	0	13336	2221	15557	50.02
6	4701	52	375	5128	1478	3646	0	0	4973	4429	-880	13801	0	13801	2220	16021	50.00
7	4779	97	407	5283	1282	3698	0	33	4794	4665	-835	14126	0	14126	2176	16302	50.03
8	4980	137	410	5527	1107	3721	0	152	5174	4731	-894	14344	0	14344	2225	16569	50.05
9	4710	154	373	5237	1126	3656	0	289	5174	4891	-980	14219	0	14219	2383	16602	50.03
10	4678	193	396	5267	1199	3657	0	438	5132	5273	-1072	14762	0	14762	2626	17388	50.01
11	4786	203	405	5394	1218	3691	0	590	5382	5224	-1228	14889	0	14889	2841	17730	50.01
12	4691	281	378	5350	1372	3699	0	638	5761	5125	-1265	14919	0	14919	2911	17830	50.03
13	4681	252	267	5200	1824	3708	0	672	5378	5236	-1211	15429	0	15429	2828	18257	50.00
14	4691	247	275	5213	1824	3712	0	530	5370	4728	-1150	14857	0	14857	2734	17591	50.07
15	4703	242	269	5214	2384	3735	0	545	4897	4737	-1112	15503	0	15503	2712	18215	50.01
16	4695	237	334	5266	2717	3775	0	441	4681	4505	-1112	15592	0	15592	2702	18294	50.03
17	4697	252	375	5324	2912	3708	0	246	4629	4326	-1110	15406	0	15406	2703	18109	50.03
18	4695	321	385	5401	2836	3695	0	107	3498	3926	-1107	14858	0	14858	2696	17554	50.06
19	4713	432	370	5515	2608	3679	0	12	3869	3903	-1163	14554	0	14554	2663	17217	49.98
20	4669	627	357	5653	2130	3710	0	0	4117	4283	-1070	14706	0	14706	2607	17313	49.95
21	4683	402	356	5441	1934	3700	0	0	4361	4478	-1046	14507	0	14507	2523	17030	49.94
22	4677	217	350	5244	2028	3735	0	0	4488	4444	-1028	14423	0	14423	2476	16899	49.98
23	4693	189	367	5249	1925	3725	0	0	4543	4409	-1000	14308	0	14308	2361	16669	49.95
24	4669	54	359	5082	1856	3709	0	0	4870	4738	-990	14395	0	14395	2321	16716	50.00
MUs	114.68	4.93	8.83	128.44	42.81	89.59	0.00	4.69	115.22	109.53	-25.94	349.11	0.00	349.11	61.12	410.23	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 09/Jun/2018

Position as on 6.30 Hrs of 10/Jun/2018

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koradi Unit 6	210	09/07/2015	00.00		Continued.	EE R&M LE Work	
MSPGCL	Chandrapur Unit 6	500	04/01/2018	13.30		Continued.	Water Shortage, converted to AOH w.e.f 01.02.2018, 00:00Hrs	
FORCED OUTAGE								
TPC-G	Trombay 6	500	15/07/2015	17.08		Continued.	Economic shutdown. (NO PPA FROM 01.04.2018)	
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
IPP	SWPGL U-2	135	29/02/2016	21.46		Continued.	No PPA	
MSPGCL	Parli Unit 5	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Parli Unit 4	210	01/04/2016	00.00		Continued.	Economic shutdown	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
MSPGCL	Chandrapur Unit 3	210	03/12/2017	01.35		Continued.	Water Shortage	
MSPGCL	Chandrapur Unit 4	210	03/12/2017	14.17		Continued.	Water Shortage	
MSPGCL	Ghatghar Unit-1	125	14/04/2018	23.45		Continued.	Stator Earth Fault	
IPP	Adani U-5	660	24/04/2018	08.53		Continued.	Bottom Ash problem	
IPP	RPL(AMT) U-1	270	01/05/2018	00.00		Continued.	Coal Shortage	
IPP	RPL(AMT) U-2	270	06/05/2018	18.00		Continued.	Coal Shortage	
MSPGCL	Bhusawal Unit 3	210	21/05/2018	18.46		Continued.	IEPL INTER CHANGE.	
MSPGCL	Nasik Unit 4	210	01/06/2018	00.53		Continued.	Boiler Tube Leakage (Available since 03.06.2018 16:00Hrs)	
MSPGCL	Khaparkhedha Unit 1	210	02/06/2018	23.57		Continued.	Poor coal receipt.	
MSPGCL	Koradi Unit-8	660	04/06/2018	18.15		Continued.	abnormal combustion.	
MSPGCL	Khaparkhedha Unit 4	210	06/06/2018	23.44	10/06/2018	23.51	poor coal receipt	
CPP	IEPL Unit 1	270	07/06/2018	00.00		Continued.	Coal Shortage	
IPP	Adani U-4	660	07/06/2018	12.06		Continued.	Due to APH-A Hot PA duct below leakage	
MSPGCL	Uran Unit 5	108	07/06/2018	17.22	09/06/2018	06.26	Filter Replacement work	
MSPGCL	Chandrapur Unit 9	500	08/06/2018	21.52		Continued.	Boiler Tube Leakage	
CPP	SWPGL U-4	135	09/06/2018	02.48	09/06/2018	04.38	Low furnace pressure	
MSPGCL	Uran Unit 8	108	09/06/2018	08.18	09/06/2018	14.23	Gas shortage	
MSPGCL	Uran Unit 6	108	09/06/2018	11.50		Continued.	bucholz realy operated.	
CPP	SWPGL U-4	135	10/06/2018	00.01		Continued.	Maintenance work	
MSPGCL	Parli Unit 8	250	10/06/2018	06.52	10/06/2018	15.21	Failure of DC Supply to Digital Control System	
MSPGCL	Koradi Unit 9	660	10/06/2018	16.45	10/06/2018	18.48	Flame Failure	
MSPGCL	Uran Unit 8	108	10/06/2018	22.35		Continued.	REF protection.	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 09/Jun/2018

Position as on 6.30 Hrs of 10/Jun/2018

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Uran Unit B0	120	10/06/2018	22.59	10/06/2018	23.54	CEP tripping.	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Jun/2018

Statement-VII

Position as on 6.30 Hrs of 10/Jun/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
Koradi-III - Tirora ckt-II	IntraState	02/06/2018	20.17		Continued.	T	Distance Protection,tower collapsed.
765 KV ICT Outages/Trippings							
765/400KV 1500MVA ICT II @ Ektuni	IntraState	09/06/2018	11.23	09/06/2018	08.00	EO	Attending Hot Spot
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
Dhule Sar'Sarovar I	InterState	05/06/2018	18.22	09/06/2018	09.23	HT	Over Voltage
Dhule Sar'Sarovar I	InterState	09/06/2018	17.12	10/06/2018	07.14	HT	Over Voltage
Dabhol New koyna I	InterState	10/06/2018	13.32		Continued.	HT	due to sparking r phase gantry sparking.
Dhule Sar'Sarovar II	InterState	10/06/2018	17.16		Continued.	HT	Over Voltage
Dhule - Bableswhar - li	IntraState	01/06/2018	16.42		Continued.	T	Distance Protection Y-PH (Tower Collapsed)
Dhule- Bableswhar - I	IntraState	01/06/2018	16.42		Continued.	T	Distance Protection Y-PH (Tower Collapsed)
Bhusawal-Aurangabad	IntraState	07/06/2018	19.23	09/06/2018	10.37	HT	Over Voltage
Akola-Nandgaonpeth (RPL)	IntraState	08/06/2018	03.07	10/06/2018	15.56	T	Over Voltage
Chakan-Talegaon (Pgcil)	IntraState	08/06/2018	23.32	09/06/2018	06.36	PO	Work at PGCIL end
Cahndrapur II - Dhariwal II	IntraState	09/06/2018	08.54	09/06/2018	16.42	PO	maintenance work at dhariwal end.
Padghe - Nagothane - I	IntraState	09/06/2018	10.04	09/06/2018	17.38	PO	Jumper Replacement.
Deepnagar - Aurangabad	IntraState	09/06/2018	10.46	09/06/2018	21.02	PO	for string replacement at loc. 509 dtn tower.
Deepnagar Waluj 1	IntraState	09/06/2018	10.46	09/06/2018	21.02	PO	Insulator String replacement.
Bhusawal-Aurangabad	IntraState	09/06/2018	17.06		Continued.	HT	Over Voltage
400 KV ICT Outages/Trippings							
400/220/33 Kv 500 Mva Ict 1 @Chandrapur 2	IntraState	31/03/2018	21.21		Continued.	HT	hand tripped after charge.
400/220 Kv 600 MVA ICT-II @Kalwa	IntraState	01/06/2018	01.02		Continued.	T	Differential Protection and PRV Operated
400/220 kV 500 MVA ICT III @ Jejuri	IntraState	08/06/2018	19.28	09/06/2018	21.51	T	NDR Operated
400/220 Kv 500 MVA ICT-III @Kalwa	IntraState	09/06/2018	08.18	09/06/2018	20.13	T	ICT & 220KV Bus Operate At 400KV Kalwa Due To R-Phase 220KV Side CT Burst, Y & R Phase CT.
220 KV LINE Outages/Trippings							
Talandage - Chikodi	InterState	01/06/2017	00.01		Continued.	PO	NO SCHEDULE.
Mudshingi - Chikodi	InterState	01/06/2017	00.06		Continued.	PO	No Schedule.
Maisal-Jath I	InterState	09/06/2018	09.25	09/06/2018	19.45	PO	Stringing Work.
Nasik Navsari II	InterState	10/06/2018	00.16	10/06/2018	00.35	T	Distance Protection
Nasik Navsari II	InterState	10/06/2018	00.44	10/06/2018	02.22	T	Distance Protection
Chandrapur GCR - Warora - I	IntraState	05/04/2015	09.13		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Chandrapur GCR - Wani	IntraState	05/04/2015	09.15		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Kalwa - Borivali	IntraState	01/06/2018	01.26		Continued.	HT	To control load on ICT.
Kalwa 52B Interconnector CB	IntraState	01/06/2018	01.35		Continued.	HT	To control load on ICT.
Trombay - Kalwa	IntraState	01/06/2018	01.43		Continued.	HT	To control load on ICT.
SAKI (REL) - SAKI (TATA) CKT - 2	IntraState	01/06/2018	03.29		Continued.	HT	To control load on ICT.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 09/Jun/2018

Statement-VII

Position as on 6.30 Hrs of 10/Jun/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
SAKI (REL) - SAKI (TATA) CKT - 1	IntraState	01/06/2018	03.29		Continued.	HT	To control load on ICT.
Kalwa-TIFIL	IntraState	01/06/2018	09.27		Continued.	HT	400KV Kalwa To Control ICT Overloading.
Salsette Borivli 1	IntraState	01/06/2018	10.45		Continued.	HT	Due To Overloading On ICT
Salsette Borivli 2	IntraState	01/06/2018	10.58		Continued.	HT	Due To Overloading On ICT.
Chalishaon - Babhaleshwar	IntraState	01/06/2018	16.42		Continued.	T	Distance Protection, tower collapsed.
Trombay - Mulund	IntraState	08/06/2018	23.20	09/06/2018	03.12	EO	To attend Hot Spot
Talandage - Sawantwadi I	IntraState	09/06/2018	01.29	09/06/2018	02.21	T	Distance Protection
Pedambe-Nerle	IntraState	09/06/2018	03.40	09/06/2018	04.10	T	Distance Protection
Dondaicha- Shahada	IntraState	09/06/2018	08.16	09/06/2018	14.45	PO	Insulator string Replacement Work.
Kalwa - Colourchem	IntraState	09/06/2018	08.18	09/06/2018	08.57	T	ICT & 220KV Bus Operate At 400KV Kalwa Due To R-Phase 220KV Side CT Burst.
Kalwa - Mulund 1	IntraState	09/06/2018	08.18	09/06/2018	09.04	T	ICT & 220KV Bus Operate At 400KV Kalwa Due To R-Phase 220KV Side CT Burst.
Kalwa - Mulund 2	IntraState	09/06/2018	08.18	09/06/2018	09.15	T	ICT & 220KV Bus Operate At 400KV Kalwa Due To R-Phase 220KV Side CT Burst.
Kalwa-Salsette-IV	IntraState	09/06/2018	08.18	09/06/2018	08.50	T	ICT & 220KV Bus Operate At 400KV Kalwa Due To R-Phase 220KV Side CT Burst.
Butibori - VIPL Ckt II	IntraState	09/06/2018	08.33	09/06/2018	15.48	PO	for replacement of damage jumper at loc no.5 bottom phase & tightening of jumper.
Kalmeshwar - JSW	IntraState	09/06/2018	09.33	09/06/2018	09.59	T	without indication at kalmeshwar end.
Mumewadi - Halkarni I	IntraState	09/06/2018	09.45	09/06/2018	17.28	PO	Faulty Insulator Replacement.
Niwali - Pawas Line	IntraState	09/06/2018	11.50	09/06/2018	12.59	PO	Y Phase CC Bypass Work.
Bhandara-Bhandara Rly Tss 1	IntraState	09/06/2018	18.59	09/06/2018	19.30	T	Backup Protection operated.
Bus Coupler @ Kalwa	IntraState	09/06/2018	8.18	09/06/2018	08.49	T	ICT & 220KV Bus Operate At 400KV Kalwa Due To R-Phase 220KV Side CT Burst.
Talandage - Sawantwadi I	IntraState	10/06/2018	01.29	10/06/2018	02.21	T	Distance Protection
Ghodbunder - Versova	IntraState	10/06/2018	01.33	10/06/2018	06.41	HT	Safety Work.
Eklahare (Gcr) - Airoli Know Park	IntraState	10/06/2018	06.36	10/06/2018	14.54	PO	damaged e/w replacement.
Eklahare (Ocr) Nasik - Padghe 2	IntraState	10/06/2018	06.53	10/06/2018	09.50	PO	safety purpose as crossing below 220kv akp- nsk line.
Padghe - Jindal	IntraState	10/06/2018	07.04	10/06/2018	09.53	PO	safety purpose as crossing below 220kv akp- nsk line.
Gorai MSETCL Borivali Line-2	IntraState	10/06/2018	08.50		Continued.	PO	Gorai main bus -1 & main bus-ii outage to attend faulty bus isolator cum earth switch module.
Versova Gorai Line	IntraState	10/06/2018	10.22		Continued.	PO	Gorai main bus -1 & main bus-ii outage to attend faulty bus isolator cum earth switch module.
Ghodbunder - Gorai	IntraState	10/06/2018	10.30		Continued.	PO	Gorai main bus -1 & main bus-ii outage to attend faulty bus isolator cum earth switch module.
Gorai MSETCL Borivali Line-1	IntraState	10/06/2018	10.38		Continued.	PO	Gorai main bus -1 & main bus-ii outage to attend faulty bus isolator cum earth switch module.
220 KV ICT Outages/Trippings							
220/100 Kv 200 MVA ICT III @Borivali	IntraState	21/09/2014	09.16		Continued.	T	Failed on internal Fault(repaired and ready for commissioning)
220/33kv 125 Mva Transformer 2 @Gorai R/S	IntraState	27/05/2018	09.03		Continued.	T	WHILE CHANGEOVER 125 MVA TF 2 FROM M B 2 TO M B 1, BUS FAULT OF BUS 1 & 2 OCCURRED. LOAD AFFECTED 46 MW. ALL LOAD SHIFTED ON BUS 2.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Jun/2018

Statement-VII

Position as on 6.30 Hrs of 10/Jun/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/22 Kv 50 Mva Cgl Ptr 1 @Taloja	IntraState	08/06/2018	12.06	09/06/2018	17.10	PO	CB Drive Mechanism Overhauling Work.(CB Taken On TBC)
400/220/33 Kv 50 MVA TF -2 @Kharghar	IntraState	09/06/2018	14.25	09/06/2018	15.54	EO	Attending Hot Spot
220/33kV 125 MVA Transformer 1 @Gorai R/S	IntraState	10/06/2018	10.34		Continued.	PO	Gorai main bus -1 & main bus-ii outage to attend faulty bus isolator cum earth switch module.
220/132Kv 200MVA ICT-I @ Chikhali	IntraState	10/06/2018	11.21	10/06/2018	17.51	PO	oil top up work.
132 KV LINE Outages/Trippings							
Mansar Pench	InterState	06/06/2018	16.21		Continued.	HT	Over Voltage
Amravati-Achalpur	IntraState	08/06/2018	23.02	09/06/2018	09.24	T	Distance Protection
Solapur II(Bale)-Naldurg	IntraState	09/06/2018	11.16	09/06/2018	18.30	T	Distance Protection
Padegaon Harsool 2	IntraState	09/06/2018	13.37	09/06/2018	14.05	HT	to remove nest.
Pachora-Chalisgaon-1	IntraState	09/06/2018	17.58	09/06/2018	18.27	T	Distance Protection
Kanhan-Bhandara	IntraState	10/06/2018	03.10	10/06/2018	04.12	HT	due to relay problem.
Jalna (220kv) - Badnapur	IntraState	10/06/2018	07.15	10/06/2018	08.12	T	Distance Protection
Cosmofilms-Badnapur	IntraState	10/06/2018	08.27	10/06/2018	12.03	T	Distance Protection
Waghala (Nanded2) - Umri 1	IntraState	10/06/2018	19.58	10/06/2018	20.24	T	c.b.pdr.optd.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage