

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 09/Jul/2023 SUNDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	131.112	1260.198	1) Gujrat	1.792	-11.767
2) Hydro	5.589	55.409	2) Madhya Pradesh	4.443	41.348
3) Gas	0.000	0.000	3) Chattisgarh	1.930	21.760
Total MSPGCL	136.701	1315.607	4) Maharashtra	155.714	1450.483
B) 1) APLM	52.113	537.775	5) Goa (Amona)	-0.923	-9.708
2) JSWEL	18.588	171.610	Total	162.956	1492.116
3) VIPL	0.000	0.000	a) Mumbai Schedule	35.081	329.533
4) RPL(AMT)	24.404	222.931	b) Mumbai Drawl	38.230	359.308
5) SWPGPL	8.658	78.343	c) MSEDCL Bilateral *	93.646	800.910
6) Other IPP	5.900	57.761	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	35.077	328.731
C) 1) TPCL Thermal	3.705	36.917	Include PX	0.000	0.000
2) TPCL Hydro	2.682	46.865	Standby	0.004	0.802
3) TPCL Gas	4.138	36.053	H) ENERGY CATERED (MUs)		
4) AEML Thermal	8.324	79.108	1) MSEDCL	419.099	3904.056
D) STATE			2) Mumbai Discoms	57.081	558.253
1) Thermal	252.804	2444.643	3) Other Discoms	9.493	88.336
(A1+C1+C4+(B1-B6))			TOTAL STATE	485.673	4550.645
2) Hydro	8.271	102.274			
(A2+C2)					
3) Gas	4.138	36.053			
(A3+B7+C3)					
4) Wind	48.183	373.810			
6) SOLAR	9.319	101.747			
TOTAL STATE	322.715	3058.527			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	4867	4463	5744	5705
MSPGCL Hydro	259	213	278	431
MSPGCL Gas	0	0	0	0
MSPGCL Total Generation	5126	4676	6022	6136
Central Sector Receipt	7792	7627	7359	5907
WIND	2295	2297	2274	1745
CPP / IPP Thermal	4266	3853	4716	4465
CPP / IPP Gas	0	0	0	0
SOLAR	1222	1266	0	0
Exchange with Mumbai	-1862	-1920	-1769	-1393
MSEDCL DEMAND MET	18420	17382	18182	16523
Load Shedding	0	0	0	0
MSEDCL DEMAND	18420	17382	18182	16523
TPCL GENERATION	393	376	452	401
AEML GENERATION	339	306	300	337
MUMBAI DEMAND	2594	2602	2521	2131
OTHER DISCOM DEMAND	419	417	421	338
STATE DEMAND MET	21433	20401	21123	18991
STATE DEMAND	21433	20401	21123	18991
Frequency (Hz)	49.93	50.03	49.99	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.2 Hz at 22.02 Hrs	49.75 Hz at 10.51 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 09/Jul/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.34	34.84	175	105
Unit 8	11.91	111.37	568	360
Unit 9	12.11	108.82	577	373
Unit 10	11.32	101.30	510	380
Total	38.68	356.33		
Bhusawal				
Unit 3	0.38	24.30	125	0
Unit 4	9.38	87.25	455	285
Unit 5	9.49	90.62	475	285
Total	19.24	202.17		
Parli				
Unit 6	0.00	11.32	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	0.00	0	0
Total	0.00	11.32		
Chandrapur				
Unit 3	3.22	30.26	157	120
Unit 4	2.90	29.55	145	91
Unit 5	0.00	0.00	0	0
Unit 6	7.34	72.84	345	285
Unit 7	7.38	72.92	331	277
Unit 8	8.74	88.70	417	276
Unit 9	9.35	92.34	443	308
Total	38.95	386.61		
Paras				
Unit 3	4.42	26.20	227	128
Unit 4	4.54	42.63	215	143
Total	8.96	68.83		
Khaparkheda				
Unit 1	0.00	0.00	0	0
Unit 2	2.70	23.15	123	97
Unit 3	3.81	34.98	178	128
Unit 4	3.42	27.05	177	120
Unit 5	9.13	90.48	435	320
Total	19.05	175.66		
Nasik				
Unit 3	3.18	17.61	172	116
Unit 4	3.06	29.34	154	117
Unit 5	0.00	12.33	0	0
Total	6.24	59.29		
Uran				
All Units	0.00	0.00	0	0
Total	0.00	0.00		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				
Stage 1-2	1.72	17.17	315	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.00	0.00	0	0
Stage 3	0.57	6.78	80	0
Total	2.29	23.95		
Hydro				
KDPH	0.00	0.14	0	0
VTRNA	0.00	0.64	0	0
TILLARI	0.00	1.16	0	0
BHIRA T.R.	0.44	4.05	77	0
SMLHY_PTN	2.86	23.40	224	107
GHATGHAR	0.00	2.06	0	0
Total	3.30	31.46		
Wind				
Total	48.18	373.81	0	0
Total	48.18	373.81		
CPP				
APML(Mus)	52.11	537.78	0	0
JSWEL(Mus)	18.59	171.61	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	24.40	222.93	0	0
SWPGPL-Mus	8.66	78.34	0	0
Dhariwal	0.00	0.00	0	0
IEPL	4.62	45.43	216	166
Other(Mus)	1.28	12.34	0	0
Total	109.66	1068.42		
SOLAR				
Total	9.32	101.75	0	0
Total	9.32	101.75		
Tata				
Trombay 5	0.00	3.11	0	0
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.58	22.45	108	107
Trombay 7B	1.56	13.60	65	64
TATA Hydro	2.68	46.86	335	34
Trombay 8	3.70	33.81	199	130
Total	10.52	119.84		
AEML				
DTPS U-1&2	8.32	79.11	488	284
Total	8.32	79.11		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	131.11	1260.20	MSPGCL Total	136.70	1315.61
			MSPGCL Thml+Gas	131.11	1260.20	Koyna 1,2 & 4 Total	1.72	17.17
			MSPGCL Hydro	5.59	55.41	State Total	322.72	3058.53

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 09/Jul/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	5767	180	0	5947	1978	4678	0	0	6116	5837	-1527	16539	0	0	16539	2408	374	19321	49.96
2	5739	156	0	5895	1831	4720	0	0	6016	5995	-1466	16634	0	0	16634	2249	342	19224	49.98
3	5705	431	0	6136	1745	4465	0	0	6067	5907	-1393	16523	0	0	16523	2131	338	18991	49.98
4	5819	165	0	5984	1593	4648	0	0	6130	6078	-1364	16612	0	0	16612	2052	327	18991	49.99
5	5807	171	0	5978	1541	4743	0	0	6526	6402	-1328	16994	0	0	16994	2031	342	19367	49.96
6	5917	156	0	6073	1562	5120	0	0	6978	6782	-1377	17787	0	0	17787	2076	374	20236	50.00
7	5746	157	0	5903	1509	4974	0	75	7829	7701	-1387	18371	0	0	18371	2095	405	20870	50.01
8	5741	544	0	6285	1459	4855	0	278	7436	7476	-1383	18568	0	0	18568	2149	402	21119	50.01
9	5745	324	0	6069	1679	5039	0	490	7212	7311	-1500	18680	0	0	18680	2263	408	21351	49.99
10	5802	276	0	6078	1653	4829	0	811	7468	7152	-1679	18441	0	0	18441	2407	403	21251	49.96
11	5534	276	0	5810	1979	4460	0	1012	7663	7366	-1778	18429	0	0	18429	2533	420	21382	49.95
12	4867	259	0	5126	2295	4266	0	1222	7998	7792	-1862	18420	0	0	18420	2594	419	21433	49.93
13	4463	213	0	4676	2297	3853	0	1266	7848	7627	-1920	17382	0	0	17382	2602	417	20401	50.03
14	4475	156	0	4631	2312	3757	0	1202	7509	7293	-1817	16970	0	0	16970	2533	408	19911	50.01
15	4513	264	0	4777	2498	3970	0	1007	7433	7331	-1771	17424	0	0	17424	2497	389	20309	49.97
16	4570	166	0	4736	2612	4146	0	903	7372	6959	-1825	17133	0	0	17133	2484	398	20015	49.98
17	4629	156	0	4785	2494	4207	0	615	7024	6913	-1741	16847	0	0	16847	2435	426	19708	50.01
18	5119	195	0	5314	2640	4244	0	361	6759	6380	-1715	16815	0	0	16815	2400	408	19624	49.92
19	5477	195	0	5672	2543	4401	0	77	6836	6920	-1755	17432	0	0	17432	2427	425	20285	50.03
20	5744	278	0	6022	2274	4716	0	0	7491	7359	-1769	18182	0	0	18182	2521	421	21123	49.99
21	5837	357	0	6194	2310	4869	0	0	6957	6730	-1702	17993	0	0	17993	2572	408	20973	50.00
22	6012	203	0	6215	2029	5044	0	0	6375	6053	-1498	17424	0	0	17424	2577	419	20420	50.03
23	6066	156	0	6222	1820	4875	0	0	6036	5731	-1369	16857	0	0	16857	2546	422	19825	50.04
24	6018	155	0	6173	1530	4782	0	0	5886	5861	-1304	16643	0	0	16643	2497	399	19539	50.04
MUs	131.11	5.59	0.00	136.70	48.18	109.66	0.00	9.32	166.96	162.96	-38.23	419.10	0.00	0.00	419.10	57.08	9.49	485.67	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 09/Jul/2023

Position as on 6.30 Hrs of 10/Jul/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
IPP	RPL(AMT) U-3	270	13/06/2023	00:01		Continued.	Annual Overhaul	04/08/2023
MSPGCL	Parli Unit 8	250	18/06/2023	23:55		Continued.	Annual Overhaul	15/07/2023
MSPGCL	Khaparkhedda Unit 1	210	30/06/2023	00:18		Continued.	Annual Overhaul	24/07/2023
IPP	JSW (J) U3	300	07/07/2023	09:06		Continued.	Annual Overhaul	08/08/2023
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	23/07/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault	24/07/2023
MSPGCL	Uran Unit 6	108	01/06/2023	19:57		Continued.	No Schedule	
MSPGCL	Koyna STG-IV Unit-1	250	05/06/2023	16:30		Continued.	The KGSC Stg-4 Unit No-1(250MW) not available due to foreign material impact at Guide vane no 4	18/09/2023
MSPGCL	Uran Unit 8	108	24/06/2023	10:05		Continued.	Compressor Surge Protection	
MSPGCL	Uran Unit B0	120	24/06/2023	19:01		Continued.	On RR end bearing high vibrations	
MSPGCL	Uran Unit 7	108	24/06/2023	19:03		Continued.	No Schedule	
MSPGCL	Parli Unit 7	250	29/06/2023	14:31		Continued.	On Zero Schedule	
TPC-G	Trombay 5	500	01/07/2023	11:51		Continued.	Coal feeding problem	10/07/2023
IPP	SWPGPL U-1	135	02/07/2023	02:54		Continued.	PA Fan problem	10/07/2023
MSPGCL	Nasik Unit 5	210	04/07/2023	18:00		Continued.	Generator Swapping : nashik Unit-3 sync 16:35 Hrs and tolling agreement with IEPL	
MSPGCL	Parli Unit 6	250	07/07/2023	21:45		Continued.	ZERO SCHEDULE	
MSPGCL	Bhusawal Unit 3	210	08/07/2023	18:01	09/07/2023	20:22	GS Header heavy Leakage.	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 09/Jul/2023

Statement-VII

Position as on 6.30 Hrs of 10/Jul/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LR Outages/Tripping							
710 LR (TIRODA CKT - 1) REACTOR @ KORADI 3	IntraState	09/07/2023	10:55	09/07/2023	16:28	PO	As per CEA guideline within six month reactor changeover activity, spare reactor to be taken in service in place of B Ph reactor.
765 KV LINE Outages/Tripping							
KORADI III - AKOLA II Ckt - 1	IntraState	09/07/2023	10:55	09/07/2023	16:28	PO	As per CEA guideline within six month reactor changeover activity, spare reactor to be taken in service in place of B Ph reactor.
400 KV TIEBAY Outages/Tripping							
TIE BAY - 411 OF WARDHA PGCIL @ KORADI 2	IntraState	23/06/2023	01:22			PO	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening
400 KV MAINBAY Outages/Tripping							
GTR - 5 @ CHANDRAPUR	IntraState	06/07/2023	08:38			PO	1. Maintenance and alignment work of Bus-1, Bus-2 Aus. Bus And HCB Isolator. 2. Maintenance of CB, CT and Synch CVT.
400 KV LINE Outages/Tripping							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	05/07/2023	08:12			HT	HT for Load Management
NEW KOYNA-KARAD CKT - 2	IntraState	09/07/2023	00:25	09/07/2023	06:58	HT	To control OV
CHANDRAPUR - KHAPERKHEDA	IntraState	10/07/2023	06:59			PO	Replacement of 19 nos.of faulty string obrvered in PID testing.16 nos of tension strings and 3 nos., of suspension strings
BUS COUPLER @ LONIKAND-1	IntraState	10/07/2023	10:16			PO	29 A & 29 B Isolator Box Replacement work
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 315 MVA ICT - 2 @ PARLI	IntraState	10/07/2023	10:01			PO	(1) HV Back up & NDR relay testing work. (2) Bay maintenance work.
400/220/33 KV 500 MVA ICT - 3 @ KOLHAPUR	IntraState	10/07/2023	10:45			PO	Load Trials of Rapid restoration scheme
220 KV MAINBAY Outages/Tripping							
220 KV WANI - PANDHARKAWDA CKT I BAY (TEST CHARGED)	IntraState	02/06/2023	10:10			HT	For rectification of punch points of 220kv wani- pandharkawada line ph-i line.
220 KV LINE Outages/Tripping							
220 KV HARANGUL - PARLY (PG) CKT	InterState	09/07/2023	10:40	09/07/2023	16:44	EO	For Replacement of R-Ph Jumper Cone and Crimp another T-Clamp jumper at Loc No. 117 CP.
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Jul/2023

Statement-VII

Position as on 6.30 Hrs of 10/Jul/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
GOREGAON - AAREY CKT - 2	IntraState	17/06/2023	18:14	10/07/2023	06:41	PO	Shifting of existing 220kV AIS Bay no. 2 to New GIS Bay no. 19 under MERC approved Aarey 220kV AIS to GIS conversion project scheme.
URAN - KHARGHAR 1	IntraState	23/06/2023	17:36			PO	LILO and commissioning of 220kV Ulwe GIS
JEJURI-LONAND	IntraState	04/07/2023	15:37			PO	bunching work of 220 KV Jejuri Lonand line and 220 KV Lonand Baramati line in between tower loc. No. 19 & 20 and removal of jumpers towards Lonand side of both the lines at loc. No. 20 for work of Dismantling of existing tower of 28 no. location and erection of new tower near loc. No 28 by Project s/dn Pune
LONAND-BARAMATI	IntraState	04/07/2023	16:06			PO	For bunching work of 220 KV Jejuri Lonand line and 220 KV Lonand Baramati line in between tower loc. No. 19 & 20 and removal of jumpers towards Lonand side of both the lines at loc. No. 20 for Dismantling of existing tower of 28 and erection of new tower near loc. No 28 by Project s/dn Pune
MAIN BUS - 1 @ AAREY	IntraState	09/07/2023	01:14	09/07/2023	02:13	PO	Shifting of AIS Bay no. 02 to New GIS Bay no. 19. Project to be executed under MERC approved AIS to GIS project conversion scheme.
MAHALAXMI - BACKBAY	IntraState	09/07/2023	08:59	09/07/2023	20:59	PO	PROJECT WORK-CRP AND RTU PANEL REPLACEMENT
CHAKAN (400KV) - VOLKSWAGEN	IntraState	09/07/2023	09:11	09/07/2023	18:02	PO	Work of Erection of 220kV Metering CT(6 nos) & Metering PT(6 nos) in the existing 220kV Metering Bay
THEUR-PHURSUNGI CKT II	IntraState	09/07/2023	10:09	09/07/2023	11:57	EO	Replacement of L. N -34 , R Phase , Flashover , SSN string
BORIVALI - TARAPUR	IntraState	09/07/2023	11:58	09/07/2023	18:58	PO	Replacement of old hardware at critical location.
HINJAWADI I- CHINCHWAD	IntraState	09/07/2023	12:02	09/07/2023	17:59	HT	For load management and for Talegaon Ambi ckt 1 outage
BORIVALI - BOISAR (PG)	IntraState	09/07/2023	12:06	09/07/2023	19:00	PO	Replacement of old hardware at critical location
SAHARA-URSE	IntraState	09/07/2023	12:12	09/07/2023	17:33	HT	For load management and for Talegaon Ambi ckt 1 outage
URSE - TALEGAON (AMBI) CKT 1	IntraState	09/07/2023	12:22	09/07/2023	17:30	PO	1) Replacement of disc insulator strings (found week in PID) by polymer insulator string at loc. No. 20, 21, 22, 23,24 2)Emergency tree cutting.
URAN - KHARGHAR 2	IntraState	10/07/2023	05:58			T	Distance Protection
NEW KOYNA - PEDAMBE	IntraState	10/07/2023	08:40			PO	Y and B Phase breaker to line side isolator jumper strand broken
MAIN BUS SECTION - 1 @ MUDSHINGI	IntraState	10/07/2023	09:11			PO	For restoration (Closing) of 220 kV Main bus section isolator-I
KALWA - SIEMENS	IntraState	10/07/2023	09:13			PO	Routine Bay Maintenance work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Jul/2023

Statement-VII

Position as on 6.30 Hrs of 10/Jul/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
DAHANU - VERSOVA	IntraState	10/07/2023	10:24			PO	Shifting of Lines on Newly constructed Towers for NHRCL Project Total Towers (04 nos) - SS 220, 223, 224 & 225 1. Bunching of lines will be done on Tower no 82. 2. Post bunching existing configuration of line will be changed as 220 kV Dahanu - Boisar Line.
BOISAR - VERSOVA	IntraState	10/07/2023	10:27			PO	Shifting of Lines on Newly constructed Towers for NHRCL Project. Total Towers (04 nos) - SS 220, 223, 224 & 225 1. Bunching of lines will be done on Tower no 82. 2. Post bunching existing configuration of line will be changed as 220 kV Dahanu - Boisar Line.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132-110 KV 100 MVA ICT 2	IntraState	21/06/2023	11:00			EO	Replacement of HV CB
220/33 kV 50 MVA BBL PTR 2 @ MUDSHINGI	IntraState	10/07/2023	08:58			PO	TAMS (Transformer Auxillary Monitoring System) wiring& testing work and Quarterly maint. work
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KALYAN KALWA SALSETTE 2	IntraState	10/07/2023	09:04			PO	Bird nest removal at loc. no 38,40,54,55,56,81,82.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage