

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 09/Oct/2023 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	178.267	1380.617	1) Gujrat	9.172	88.395
2) Hydro	15.589	111.316	2) Madhya Pradesh	5.235	59.257
3) Gas	6.774	44.778	3) Chattisgarh	2.760	37.400
Total MSPGCL	200.630	1536.711	4) Maharashtra	179.224	1581.037
B) 1) APLM	70.072	467.412	5) Goa (Amona)	-1.607	-13.908
2) JSWEL	27.464	206.591	Total	194.784	1752.181
3) VIPL	0.000	0.000	a) Mumbai Schedule	32.005	313.241
4) RPL(AMT)	27.322	229.256	b) Mumbai Drawl	37.500	350.882
5) SWPGPL	9.129	80.828	c) MSEDCL Bilateral *	79.224	696.952
6) Other IPP	3.530	17.149	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	32.005	313.241
C) 1) TPCL Thermal	15.997	115.284	Include PX	0.000	0.000
2) TPCL Hydro	6.745	36.211	Standby	0.000	0.000
3) TPCL Gas	2.334	23.531	H) ENERGY CATERED (MUs)		
4) AEML Thermal	11.364	78.693	1) MSEDCL	505.416	4091.569
D) STATE			2) Mumbai Discoms	73.940	604.601
1) Thermal	343.145	2575.830	3) Other Discoms	10.746	91.986
(A1+C1+C4+(B1-B6))			TOTAL STATE	590.102	4788.156
2) Hydro	22.334	147.527			
(A2+C2)					
3) Gas	9.108	68.309			
(A3+B7+C3)					
4) Wind	4.199	98.166			
6) SOLAR	16.532	146.143			
TOTAL STATE	395.318	3035.975			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	7536	7238	7307	7608
MSPGCL Hydro	407	667	1567	242
MSPGCL Gas	278	270	281	289
MSPGCL Total Generation	8221	8175	9155	8139
Central Sector Receipt	9135	9401	8400	6682
WIND	86	211	324	127
CPP / IPP Thermal	5419	5727	5994	5630
CPP / IPP Gas	0	0	0	0
SOLAR	2243	1373	0	0
Exchange with Mumbai	-2057	-2050	-1655	-940
MSEDCL DEMAND MET	22569	22342	21710	19288
Load Shedding	0	0	0	0
MSEDCL DEMAND	22569	22342	21710	19288
TPCL GENERATION	1013	1146	1284	866
AEML GENERATION	466	498	501	456
MUMBAI DEMAND	3536	3694	3440	2262
OTHER DISCOM DEMAND	478	495	508	350
STATE DEMAND MET	26583	26531	25658	21900
STATE DEMAND	26583	26531	25658	21900
Frequency (Hz)	49.96	49.91	49.77	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.24 Hz at 22.01 Hrs	49.57 Hz at 18.20 Hrs	49.96	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 09/Oct/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.77	34.68	190	130
Unit 8	14.17	125.01	642	568
Unit 9	14.16	103.63	618	562
Unit 10	14.85	125.53	635	600
Total	46.96	388.85		
Bhusawal				
Unit 3	3.22	28.10	145	115
Unit 4	10.42	52.32	450	415
Unit 5	10.60	76.80	455	415
Total	24.24	157.22		
Parli				
Unit 6	5.30	37.86	242	180
Unit 7	5.12	39.00	223	205
Unit 8	4.15	34.81	197	157
Total	14.56	111.67		
Chandrapur				
Unit 3	2.60	22.24	135	78
Unit 4	3.46	18.61	148	138
Unit 5	8.62	22.71	457	275
Unit 6	6.93	57.53	355	0
Unit 7	7.16	57.28	331	256
Unit 8	10.43	88.67	475	356
Unit 9	10.01	90.18	489	343
Total	49.21	357.23		
Paras				
Unit 3	4.91	42.34	227	193
Unit 4	5.61	44.69	253	209
Total	10.52	87.04		
Khaparkheda				
Unit 1	3.91	32.00	185	125
Unit 2	2.69	19.62	124	90
Unit 3	4.15	22.45	180	161
Unit 4	1.64	30.65	188	0
Unit 5	11.07	93.72	470	430
Total	23.45	198.43		
Nasik				
Unit 3	3.22	28.77	145	119
Unit 4	3.34	24.59	151	128
Unit 5	2.75	26.81	120	109
Total	9.32	80.17		
Uran				
All Units	6.77	44.78	293	270
Total	6.77	44.78		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.86	9.27	49	0
Total	0.86	9.27		
Koyna				
Stage 1-2	3.96	25.43	445	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	5.68	31.29	804	0
Stage 3	1.97	13.18	240	0
Total	11.60	69.90		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	0.65	0	0
TILLARI	0.00	0.84	0	0
BHIRA T.R.	0.36	2.48	80	0
SMLHY_PTN	2.46	24.81	104	102
GHATGHAR	0.31	3.38	125	0
Total	3.14	32.15		
Wind				
Total	4.20	98.17	0	0
Total	4.20	98.17		
CPP				
APML(Mus)	70.07	467.41	0	0
JSWEL(Mus)	27.46	206.59	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	27.32	229.26	0	0
SWPGPL-Mus	9.13	80.83	0	0
Dhariwal	0.00	0.00	0	0
IEPL	0.82	2.13	198	0
Other(Mus)	0.34	3.04	0	0
JPL	2.38	11.98	123	78
Total	137.52	1001.24		
SOLAR				
Total	16.53	146.14	0	0
Total	16.53	146.14		
Tata				
Trombay 5	10.62	75.81	465	396
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.31	13.65	108	37
Trombay 7B	1.02	9.88	64	35
TATA Hydro	6.74	36.21	428	155
Trombay 8	5.38	39.48	229	201
Total	25.08	175.03		
AEML				
DTPS U-1&2	11.36	78.69	501	422
Total	11.36	78.69		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	178.27	1380.62	MSPGCL Total	200.63	1536.71
			MSPGCL Thml+Gas	185.04	1425.40	Koyna 1,2 & 4 Total	9.63	56.72
			MSPGCL Hydro	15.59	111.32	State Total	395.32	3035.98

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 09/Oct/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLA R	CS SHAR E	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	7686	236	285	8207	199	5613	0	0	7111	6880	-1212	19287	0	0	19287	2749	400	22436	50.01
2	7617	227	288	8132	137	5637	0	0	7049	6836	-1131	19252	0	0	19252	2522	359	22133	50.02
3	7673	277	289	8239	129	5641	0	0	6893	6724	-1015	19369	0	0	19369	2362	349	22080	50.02
4	7608	242	289	8139	127	5630	0	0	6853	6682	-940	19288	0	0	19288	2262	350	21900	50.01
5	7529	670	289	8488	130	5645	0	0	7037	6926	-917	19905	0	0	19905	2238	367	22510	49.94
6	7374	960	292	8626	127	5645	0	0	7785	7617	-946	20701	0	0	20701	2331	368	23400	49.96
7	7412	1590	293	9295	146	5649	0	73	8126	7865	-1018	21608	0	38	21608	2467	402	24477	49.93
8	7593	1160	293	9046	162	5650	0	565	8060	7869	-1192	21680	0	8	21680	2643	420	24743	49.99
9	7494	399	288	8181	90	5578	0	1238	8400	8076	-1508	21191	0	2	21191	2992	464	24647	49.99
10	7605	207	288	8100	75	5440	0	1765	9163	8766	-1868	21793	0	8	21793	3329	485	25607	50.01
11	7536	407	278	8221	86	5419	0	2243	9429	9135	-2057	22569	0	12	22569	3536	478	26583	49.96
12	7486	293	277	8056	70	5596	0	2297	9546	8996	-2151	22376	0	9	22376	3620	488	26484	49.90
13	7239	282	272	7793	83	5631	0	2162	9379	9123	-2134	22168	0	8	22168	3589	490	26247	49.97
14	7256	167	272	7695	113	5652	0	2134	9384	9279	-2164	22226	0	9	22226	3488	483	26197	50.02
15	7223	172	272	7667	140	5652	0	1779	10001	9660	-2069	22351	0	8	22351	3605	478	26434	49.94
16	7238	667	270	8175	211	5727	0	1373	9718	9401	-2050	22342	0	4	22342	3694	495	26531	49.91
17	7244	1014	277	8535	236	5801	0	741	9187	8680	-1924	21550	0	9	21550	3661	519	25730	49.86
18	7221	1194	279	8694	311	5828	0	162	8699	8364	-1764	21094	0	1	21094	3533	501	25128	49.79
19	7307	1567	281	9155	324	5994	0	0	8868	8400	-1655	21710	0	0	21710	3440	508	25658	49.77
20	7428	1025	281	8734	343	6035	0	0	8930	8636	-1639	21610	0	0	21610	3365	499	25474	50.00
21	7453	563	280	8296	227	5962	0	0	8129	8002	-1558	20432	0	0	20432	3233	497	24162	50.03
22	7475	703	277	8455	242	5985	0	0	7694	7603	-1521	20291	0	0	20291	3129	473	23893	50.04
23	7377	638	280	8295	252	6062	0	0	7585	7687	-1551	20294	0	0	20294	3093	451	23838	50.01
24	7193	929	284	8406	239	6045	0	0	7416	7577	-1516	20328	0	0	20328	3059	423	23810	49.98
MUs	178.27	15.59	6.77	200.63	4.20	137.52	0.00	16.53	200.44	194.78	-37.50	505.42	0.00	0.12	505.42	73.94	10.75	590.10	49.96

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1)132kV Sangamner - BBLR line overload.2)132kV kamthadi-Phursungi line overloading.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 09/Oct/2023

Position as on 6.30 Hrs of 10/Oct/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	12/10/2023
MSPGCL	Koyana Unit 11	80	10/07/2023	09:40		Continued.	COH	07/12/2023
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	08/11/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/03/2024
IPP	RPL(AMT) U-4	270	22/08/2023	18:46	09/10/2023	14:57	Generator Stator Earth Fault	11/10/2023
IPP	SWPGPL U-4	135	29/09/2023	00:03		Continued.	Turbine Bearing no.4 temperature high	20/10/2023
IPP	IEPL Unit 1	270	01/10/2023	07:57	09/10/2023	18:17	APH choking and PA Header Pressure variations	10/10/2023
MSPGCL	Uran Unit 6	108	05/10/2023	00:29		Continued.	Gas shortage	
MSPGCL	Koyana STG-IV Unit-3	250	05/10/2023	19:40	09/10/2023	17:15	Generator lower bearing heavy oil leakage.	09/10/2023
MSPGCL	Khaparkheda Unit 4	210	09/10/2023	04:58	09/10/2023	18:27	Air heater problem	11/10/2023
IPP	JSW (J) U1	300	09/10/2023	19:39		Continued.	Condenser cooling water line leakage	
MSPGCL	Chandrapur Unit 6	500	09/10/2023	22:29	10/10/2023	06:00	Generator Elect. Fault	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 09/Oct/2023

Statement-VII

Position as on 6.30 Hrs of 10/Oct/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Tripping							
TIE BAY (402) OF GT 9 @ 400KV CHANDRAPUR SWITCHING S/S	InterState	09/10/2023	11:22	09/10/2023	18:12	PO	Diagnostic testing & allied bay maintenance work
400 KV MAINBAY Outages/Tripping							
MAIN BAY - 418 OF IEPL @ KORADI-2	IntraState	29/09/2023	10:42			PO	1)Diagnostic testing of Circuit breaker 418-Q52. 2) Routine Maintenance work of Bay 418.
MAIN BAY (406) OF WARORA CKT - 1 @ TIRORA	IntraState	09/10/2023	09:48			PO	For line main bay breaker arcing contact inspection and testing work
Main bay (406) of Deepnagar line @ Taptitanda	IntraState	09/10/2023	12:56			PO	Circuit Breaker Mechanism overhauling work to be carried out by M/s CGL through M/s Ajaydeep
400 KV LINE Outages/Tripping							
400KV-PARLI NEW-PARLI-M-1	InterState	19/08/2023	22:49			PO	For reconductoring
LAMBOTI - SOLAPUR (PG)	InterState	09/10/2023	09:59	09/10/2023	18:46	PO	AMP
BABHALESHWAR - RPL(NSK) CKT - 1	IntraState	01/08/2023	09:21			EO	For attending Oil Leakage Problem of 2Y2 phase Protection CT Of NTPP I (RPL 1)
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVar bus reactor by new 125 MVar bus reactor.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	03/10/2023	08:04			HT	H/T for load management.
KHARGHAR - TALEGAON (PG)	IntraState	08/10/2023	22:28	09/10/2023	02:48	PO	Outage required for OPGW and earth wire shifting to newly constructed towers
BABHALESHWAR - PADGHE CKT-1	IntraState	09/10/2023	12:56	10/10/2023	12:56	PO	CB pole overhauling work
KHADKA- DEEPNAGAR CKT 2	IntraState	09/10/2023	13:33	10/10/2023	13:33	PO	For CB mechanism Overhauling work by agency during outage line will be in service through TBC also A/R will be out
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 315 MVA ICT - 1 @ PARLI	IntraState	09/10/2023	09:49	09/10/2023	21:30	PO	(1) C & Tan D of Bushing & winding testing work. (2) Bay maintenance work.
400/220/20 KV 300 MVA ICT - 1 @ KORADI	IntraState	10/10/2023	08:18			PO	FOR CT TAN Delta, DFRA, Bushing Tan Delta & Isolator routine maintenance works
220 KV TBC Outages/Tripping							
BUS COUPLER @ URAN	IntraState	09/10/2023	12:17			PO	"For Breaker Mechanism Overhauling Work by Agency, Diagnostic Testing and Bay Maintainece Work."
220 KV LINE Outages/Tripping							
GOREGAON - AAREY CKT - 2	IntraState	19/08/2023	07:13			PO	Outage proposed for bunching of 220kV Aarey-AEML Borivali Line (which is under outage) with 220kV Aarey-Goregaon Line-2. Work to be executed under MERC approved Aarey AIS to GIS project conversion scheme.
AAREY - MSETCL BORIVALI CKT - 1	IntraState	25/09/2023	09:06			T	Tripped on distance protection.
AAREY - MSETCL BORIVALI CKT - 2	IntraState	05/10/2023	19:29			T	Tripped on Differential protection.
EKLAHARE (OCR) - PADGHE	IntraState	06/10/2023	07:37			HT	Kept Handtripped from padghe end for load managment

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Oct/2023

Statement-VII

Position as on 6.30 Hrs of 10/Oct/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
DAHANU - VERSOVA	IntraState	09/10/2023	00:10	10/10/2023	15:15	T	Tripped on Differential Protection.
PARANDA - OSMANABAD	IntraState	09/10/2023	07:21	09/10/2023	09:31	HT	Tan-D of CT.
CHINCHWAD- PARVATI	IntraState	09/10/2023	08:08			PO	1.Cross arm erection of Loc.18(4Nos) 2. Conductor paying out & Final Sag (Loc.17A to 18)Including OPGW. 3.Conductor paying out & Final Sag (Loc.18 to 19 &16 to 17) 4.Destrining of conductor from Loc.17 to 18
FLAGSHIP-CHINCHWAD	IntraState	09/10/2023	08:08			PO	1.Cross arm erection of Loc.18(4Nos) 2. Conductor paying out & Final Sag (Loc.17A to 18)Including OPGW. 3.Conductor paying out & Final Sag (Loc.18 to 19 &16 to 17) 4.Destrining of conductor from Loc.17 to 18
NAGOTHANE - SPCL	IntraState	09/10/2023	08:18	09/10/2023	16:57	PO	DIAGNOSTIC TESTING AND MAINTENANCE WORK
OSMANABAD - BARSHI	IntraState	09/10/2023	09:59	09/10/2023	13:26	PO	Diagnostic testing (CB timing & CRM) work.
TALANDGE - BIDRI	IntraState	09/10/2023	10:24	09/10/2023	17:10	PO	Q/M of Bay.
220 KV DEEPNAGAR (400 KV) - CHALISGAON CKT	IntraState	09/10/2023	10:56	09/10/2023	14:10	T	For attending red hot observed on Y-PH jumper deepnagar side at LOC no. 09.
HINJEWADI 2 - PEGASUS	IntraState	09/10/2023	10:56			PO	C.B. operating mechanism overhauling
LONAND-PHALTAN MIDC	IntraState	09/10/2023	12:52	09/10/2023	16:31	PO	Distance Relay Testing Work
PARANDA-BARSHI	IntraState	09/10/2023	14:28	09/10/2023	15:55	PO	Diagnostic testing (CB timing & CRM) work.
NAGOTHANE - IPCL	IntraState	09/10/2023	17:41	09/10/2023	20:56	PO	DIAGNOSTIC TESTING AND MAINTENANCE WORK
TROMBAY - SALSETTE CKT - 1	IntraState	09/10/2023	21:28	10/10/2023	06:21	PO	for shifting of cross jumpers between TDS & TS from loc. 48(TS) & 46(TDS) to 50(TS) & 47A(TDS)
WASHALA - GHATGHAR	IntraState	10/10/2023	09:23			PO	Faulty Distance relay Replacement work, CB CRM/TIME Measurement work, R&M Work.
WASHALA - GHATGHAR	IntraState	10/10/2023	09:23				1)For flashover disc Insulator replacement work at loc no 59 (B-ph) in Ghat-jindal 2) For replacement of STN String in to DTN String of both line due to Road Crossing highway between Loc No. 67-68
NEW KOYNA - NIWALI	IntraState	10/10/2023	09:25			PO	Replacement of insulator string found faulty under PID testing.
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132-110KV 100MVA PTR 1@WATHAR	IntraState	09/10/2023	09:10	09/10/2023	17:20	PO	QMW & annual diagonstic testing work by TCC team
220/33kv 50MVA TF-3 @ 5 STAR MIDC	IntraState	09/10/2023	09:30	09/10/2023	15:40	PO	for Y-ph TF HV Bushing replacement work, Bus maintenance, quarterly maintenance work on dt. 09.10.2023
220/33 kv 50 MVA BBL PTR 2 @ MUDSHINGI	IntraState	09/10/2023	10:47	09/10/2023	17:34	PO	Quarterly maint. work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 09/Oct/2023

Statement-VII

Position as on 6.30 Hrs of 10/Oct/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BUS PT - 2 @ PADGHE	IntraState	09/10/2023	15:45	09/10/2023	18:15	PO	Permission for charging of 220kV B BUS PT -2 By reconnecting R, Y B Ph jumper by hotline method
220 KV BUSBAR Outages/Trippings							
220KV AUXILLARY BUS @ BAMBHORI	IntraState	26/07/2023	15:03			T	Avoid mal operation of Aux bus zone, Blocking of busbar relay for aux bus zone is required.
AUXILIARY BUS @ PADGHE	IntraState	14/09/2023	10:32			PO	For making twin bus conductor arrangements of 220kV Aux. Bus in upper section .
AUXILIARY BUS @ PADGHE	IntraState	09/10/2023	08:02	09/10/2023	20:24	PO	Conversion of Single conductor to Twin Conductor of TBC Bay section
220KV PT-1 of BUS-1@ MULUND	IntraState	09/10/2023	11:40	09/10/2023	15:00	PO	Bus Bar Relay testing work to be done
132 KV LINE Outages/Trippings							
MANSAR-PENCH	InterState	22/09/2023	07:10			HT	H/T FOR LOAD MANAGEMENT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
WAGHIVALI - CHEMBUR	IntraState	07/10/2023	08:20	09/10/2023	04:20	PO	PROJECT WORK-SHIFTING OF CONDUCTORS
WAGHIVALI - MANKHURD	IntraState	08/10/2023	00:48	09/10/2023	04:20	PO	for formation of three terminal line 110 kV Waghivali Chembur Mankhurd line

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage