

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 10/Jul/2023 MONDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	134.655	1394.853	1) Gujrat	3.098	-8.669
2) Hydro	6.365	61.774	2) Madhya Pradesh	7.348	48.696
3) Gas	0.000	0.000	3) Chattisgarh	2.440	24.200
Total MSPGCL	141.020	1456.627	4) Maharashtra	159.383	1609.866
B) 1) APLM	61.071	598.846	5) Goa (Amona)	-0.939	-10.647
2) JSWEL	19.970	191.580	Total	171.330	1663.446
3) VIPL	0.000	0.000	a) Mumbai Schedule	38.284	367.817
4) RPL(AMT)	20.993	243.924	b) Mumbai Drawl	42.847	402.155
5) SWPGPL	8.904	87.247	c) MSEDCL Bilateral *	95.592	896.502
6) Other IPP	6.475	64.236	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	38.269	367.000
C) 1) TPCL Thermal	7.186	44.103	Include PX	0.000	0.000
2) TPCL Hydro	5.100	51.965	Standby	0.015	0.817
3) TPCL Gas	3.049	39.102	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.140	88.248	1) MSEDCL	437.530	4341.586
D) STATE			2) Mumbai Discoms	67.322	625.575
1) Thermal	268.394	2713.037	3) Other Discoms	10.050	98.386
(A1+C1+C4+(B1-B6))			TOTAL STATE	514.902	5065.547
2) Hydro (A2+C2)	11.465	113.739			
3) Gas (A3+B7+C3)	3.049	39.102			
4) Wind	48.475	422.285			
6) SOLAR	12.189	113.936			
TOTAL STATE	343.572	3402.099			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	5502	5743	5665	5970
MSPGCL Hydro	307	145	751	155
MSPGCL Gas	0	0	0	0
MSPGCL Total Generation	5809	5888	6416	6125
Central Sector Receipt	8456	7288	7025	5521
WIND	2208	2621	2128	1559
CPP / IPP Thermal	4619	5049	5524	4910
CPP / IPP Gas	0	0	0	0
SOLAR	1264	655	0	0
Exchange with Mumbai	-2424	-2183	-1497	-1289
MSEDCL DEMAND MET	19454	18856	19139	16509
Load Shedding	0	0	0	0
MSEDCL DEMAND	19454	18856	19139	16509
TPCL GENERATION	421	702	1060	420
AEML GENERATION	316	383	487	291
MUMBAI DEMAND	3161	3268	3044	2000
OTHER DISCOM DEMAND	478	462	457	316
STATE DEMAND MET	23093	22586	22640	18826
STATE DEMAND	23093	22586	22640	18826
Frequency (Hz)	50.01	50.09	50.02	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.31 Hz at 18.04 Hrs	49.7 Hz at 05.45 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 10/Jul/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	3.34	38.18	165	85
Unit 8	10.68	122.04	565	378
Unit 9	10.22	119.05	550	375
Unit 10	9.70	111.00	495	325
Total	33.95	390.28		
Bhusawal				
Unit 3	3.04	27.35	140	115
Unit 4	9.48	96.73	445	275
Unit 5	10.26	100.88	470	310
Total	22.79	224.96		
Parli				
Unit 6	0.00	11.32	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	0.00	0	0
Total	0.00	11.32		
Chandrapur				
Unit 3	3.43	33.70	156	121
Unit 4	3.36	32.91	157	122
Unit 5	0.00	0.00	0	0
Unit 6	7.51	80.35	360	280
Unit 7	7.60	80.52	340	280
Unit 8	9.97	98.68	471	292
Unit 9	9.50	101.83	429	324
Total	41.38	427.99		
Paras				
Unit 3	5.01	31.21	232	150
Unit 4	4.38	47.00	203	145
Total	9.39	78.22		
Khaparkheda				
Unit 1	0.00	0.00	0	0
Unit 2	2.25	25.40	118	72
Unit 3	3.84	38.82	172	136
Unit 4	4.16	31.22	194	129
Unit 5	9.45	99.93	428	350
Total	19.71	195.37		
Nasik				
Unit 3	3.78	21.38	178	118
Unit 4	3.66	33.00	175	122
Unit 5	0.00	12.33	0	0
Total	7.44	66.72		
Uran				
All Units	0.00	0.00	0	0
Total	0.00	0.00		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				
Stage 1-2	1.78	18.95	275	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	0.18	0.18	111	0
Stage 3	0.97	7.75	160	0
Total	2.93	26.88		
Hydro				
KDPH	0.00	0.14	0	0
VTRNA	0.00	0.64	0	0
TILLARI	0.00	1.16	0	0
BHIRA T.R.	0.41	4.46	77	0
SMLHY_PTN	2.68	26.08	115	104
GHATGHAR	0.35	2.41	125	0
Total	3.44	34.90		
Wind				
Total	48.48	422.28	0	0
Total	48.48	422.28		
CPP				
APML(Mus)	61.07	598.85	0	0
JSWEL(Mus)	19.97	191.58	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	20.99	243.92	0	0
SWPGPL-Mus	8.90	87.25	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.15	50.57	269	189
Other(Mus)	1.33	13.66	0	0
Total	117.41	1185.83		
SOLAR				
Total	12.19	113.94	0	0
Total	12.19	113.94		
Tata				
Trombay 5	3.24	6.34	356	0
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.82	24.27	108	40
Trombay 7B	1.23	14.84	65	36
TATA Hydro	5.10	51.96	415	119
Trombay 8	3.95	37.76	218	128
Total	15.34	135.17		
AEML				
DTPS U-1&2	9.14	88.25	498	290
Total	9.14	88.25		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	134.66	1394.85	MSPGCL Total	141.02	1456.63
			MSPGCL Thml+Gas	134.66	1394.85	Koyna 1,2 & 4 Total	1.96	19.13
			MSPGCL Hydro	6.36	61.77	State Total	343.57	3402.10

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 10/Jul/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6013	154	0	6167	1523	4809	0	0	5967	5770	-1451	16449	0	0	16449	2369	368	19187	50.02
2	6001	154	0	6155	1491	4836	0	0	5891	5758	-1284	16614	0	0	16614	2196	342	19152	50.00
3	6070	155	0	6225	1511	5003	0	0	5914	5380	-1305	16474	0	0	16474	2065	340	18879	49.99
4	5970	155	0	6125	1559	4910	0	0	5877	5521	-1289	16509	0	0	16509	2000	316	18826	49.98
5	5962	154	0	6116	1630	4891	0	0	6219	5899	-1265	16942	0	0	16942	1996	329	19267	49.94
6	5921	155	0	6076	1541	5192	0	0	7103	7180	-1309	18320	0	0	18320	2113	360	20793	49.85
7	5838	211	0	6049	1467	5429	0	101	8066	7899	-1410	19136	0	0	19136	2292	398	21827	49.95
8	5759	389	0	6148	1663	5640	0	443	8195	7959	-1664	19761	0	0	19761	2513	427	22702	50.06
9	5638	384	0	6022	1849	4785	0	854	8529	8290	-2116	19217	0	0	19217	2845	467	22529	50.05
10	5502	307	0	5809	2208	4619	0	1264	8575	8456	-2424	19454	0	0	19454	3161	478	23093	50.01
11	5260	205	0	5465	2565	4331	0	1556	8719	8304	-2575	19179	0	0	19179	3339	467	22985	50.00
12	4850	230	0	5080	2374	3878	0	1572	8730	8884	-2552	18772	0	0	18772	3417	465	22653	49.99
13	5000	390	0	5390	2616	3993	0	1566	8411	8156	-2526	18720	0	0	18720	3375	475	22570	49.95
14	5018	166	0	5184	2640	4012	0	1539	7993	7755	-2401	18272	0	0	18272	3241	457	21970	49.98
15	5244	179	0	5423	2471	4097	0	1372	7792	7840	-2353	18406	0	0	18406	3284	444	22134	49.95
16	5564	275	0	5839	2551	4465	0	913	7592	7603	-2305	18618	0	0	18618	3305	448	22371	50.05
17	5743	145	0	5888	2621	5049	0	655	7452	7288	-2183	18856	0	0	18856	3268	462	22586	50.09
18	5640	190	0	5830	2363	4761	0	299	7629	7126	-2054	17863	0	0	17863	3167	462	21492	50.08
19	5606	280	0	5886	2484	5092	0	55	7529	7206	-1807	18432	0	0	18432	3067	484	21983	50.14
20	5665	751	0	6416	2128	5524	0	0	7271	7025	-1497	19139	0	0	19139	3044	457	22640	50.02
21	5704	678	0	6382	2049	5601	0	0	6966	6681	-1392	18893	0	0	18893	2941	429	22262	50.03
22	5668	354	0	6022	1815	5598	0	0	6795	6627	-1266	18388	0	0	18388	2843	407	21638	50.01
23	5582	153	0	5735	1684	5558	0	0	6766	6527	-1220	17885	0	0	17885	2787	400	21071	50.03
24	5437	151	0	5588	1672	5340	0	0	6617	6196	-1199	17229	0	0	17229	2694	368	20291	50.04
MUs	134.65	6.37	0.00	141.02	48.48	117.41	0.00	12.19	176.60	171.33	-42.85	437.53	0.00	0.00	437.53	67.32	10.05	514.90	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 10/Jul/2023

Position as on 6.30 Hrs of 11/Jul/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
IPP	RPL(AMT) U-3	270	13/06/2023	00:01		Continued.	Annual Overhaul	04/08/2023
MSPGCL	Parli Unit 8	250	18/06/2023	23:55		Continued.	Annual Overhaul	15/07/2023
MSPGCL	Khaparkhedda Unit 1	210	30/06/2023	00:18		Continued.	Annual Overhaul	24/07/2023
IPP	JSW (J) U3	300	07/07/2023	09:06		Continued.	Annual Overhaul	08/08/2023
MSPGCL	Koyana Unit 11	80	10/07/2023	09:40		Continued.	COH	
MSPGCL	Koradi Unit-10	660	11/07/2023	00:45		Continued.	Capital Overhaul.	
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	23/07/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Chandrapur Unit 5	500	22/05/2023	19:00		Continued.	Stator Earth Fault	24/07/2023
MSPGCL	Uran Unit 6	108	01/06/2023	19:57		Continued.	No Schedule	
MSPGCL	Koyana STG-IV Unit-1	250	05/06/2023	16:30		Continued.	The KGSC Stg-4 Unit No-1(250MW) not available due to foreign material impact at Guide vane no 4	18/09/2023
MSPGCL	Uran Unit 8	108	24/06/2023	10:05		Continued.	Compressor Surge Protection	
MSPGCL	Uran Unit B0	120	24/06/2023	19:01		Continued.	On RR end bearing high vibrations	
MSPGCL	Uran Unit 7	108	24/06/2023	19:03		Continued.	No Schedule	
MSPGCL	Parli Unit 7	250	29/06/2023	14:31		Continued.	On Zero Schedule	
TPC-G	Trombay 5	500	01/07/2023	11:51	10/07/2023	10:58	Coal feeding problem	10/07/2023
IPP	SWPGPL U-1	135	02/07/2023	02:54		Continued.	PA Fan problem	10/07/2023
MSPGCL	Nasik Unit 5	210	04/07/2023	18:00		Continued.	Generator Swapping : nashik Unit-3 sync 16:35 Hrs and tolling agreement with IEPL	
MSPGCL	Parli Unit 6	250	07/07/2023	21:45		Continued.	ZERO SCHEDULE	
IPP	RPL(AMT) U-5	270	10/07/2023	08:55		Continued.	Bottom Ash Problem.	13/07/2023

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Tripping for 10/Jul/2023

Statement-VII

Position as on 6.30 Hrs of 11/Jul/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Tripping							
TIE BAY - 411 OF WARDHA PGCIL @ KORADI 2	IntraState	23/06/2023	01:22			PO	Diagnostic testing of Circuit Breaker & Current transformer Routine nut bolt tightening
400 KV MAINBAY Outages/Tripping							
GTR - 5 @ CHANDRAPUR	IntraState	06/07/2023	08:38			PO	1. Maintenance and alignment work of Bus-1, Bus-2 Aus. Bus And HCB Isolator. 2. Maintenance of CB, CT and Synch CVT.
400 KV LINE Outages/Tripping							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	05/07/2023	08:12			HT	HT for Load Management
CHANDRAPUR - KHAPERKHEDA	IntraState	10/07/2023	06:59	10/07/2023	21:16	PO	Replacement of 19 nos.of faulty string obrvered in PID testing.16 nos of tension strings and 3 nos., of suspension strings
BUS COUPLER @ LONIKAND-1	IntraState	10/07/2023	10:16			PO	29 A & 29 B Isolator Box Replacement work
DABHOL - NEW KOYNA CKT - 2	IntraState	10/07/2023	11:29	10/07/2023	18:46	PO	Rectification of line and bay isolator and earth switch operational issues.
400 KV ICT Outages/Tripping							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220/33 KV 315 MVA ICT - 2 @ PARLI	IntraState	10/07/2023	10:01	10/07/2023	18:00	PO	(1) HV Back up & NDR relay testing work. (2) Bay maintenance work.
400/220/33 KV 500 MVA ICT - 3 @ KOLHAPUR	IntraState	10/07/2023	10:45			PO	Load Trials of Rapid restoration scheme
167 MVA SPARE ICT @ TALANDGE	IntraState	10/07/2023	11:17			PO	For load trails on Rapid Restoration Scheme with 501 MVA ICT 3.
220 KV MAINBAY Outages/Tripping							
220 KV WANI - PANDHARKAWDA CKT I BAY (TEST CHARGED)	IntraState	02/06/2023	10:10			HT	For rectification of punch points of 220kv wani- pandharkawada line ph-i line.
220KV WARORA(400KV)- WARORA CKT 1	IntraState	10/07/2023	10:17	10/07/2023	16:29	PO	Routine Maintenance Work.
220 KV LINE Outages/Tripping							
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
GOREGAON - AAREY CKT - 2	IntraState	17/06/2023	18:14	10/07/2023	06:41	PO	Shifting of existing 220kV AIS Bay no. 2 to New GIS Bay no. 19 under MERC approved Aarey 220kV AIS to GIS conversion project scheme.
URAN - KHARGHAR 1	IntraState	23/06/2023	17:36			PO	LILO and commissioning of 220kV Ulwe GIS

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Jul/2023

Statement-VII

Position as on 6.30 Hrs of 11/Jul/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
JEJURI-LONAND	IntraState	04/07/2023	15:37			PO	bunching work of 220 KV Jejuri Lonand line and 220 KV Lonand Baramati line in between tower loc. No. 19 & 20 and removal of jumpers towards Lonand side of both the lines at loc. No. 20 for work of Dismantling of existing tower of 28 no. location and erection of new tower near loc. No 28 by Project s/dn Pune
LONAND-BARAMATI	IntraState	04/07/2023	16:06			PO	For bunching work of 220 KV Jejuri Lonand line and 220 KV Lonand Baramati line in between tower loc. No. 19 & 20 and removal of jumpers towards Lonand side of both the lines at loc. No. 20 for Dismantling of existing tower of 28 and erection of new tower near loc. No 28 by Project s/dn Pune
URAN - KHARGHAR 2	IntraState	10/07/2023	05:58	10/07/2023	12:48	T	Distance Protection
220 KV PARLI -U-8 - PARBHANI CKT	IntraState	10/07/2023	07:18	10/07/2023	10:30	PO	String Replacement Work.
NEW KOYNA - PEDAMBE	IntraState	10/07/2023	08:40	10/07/2023	12:15	PO	Y and B Phase breaker to line side isolator jumper strand broken
MAIN BUS SECTION - 1 @ MUDSHINGI	IntraState	10/07/2023	09:11	10/07/2023	09:11	PO	For restoration (Closing) of 220 kV Main bus section isolator-I
KALWA - SIEMENS	IntraState	10/07/2023	09:13	10/07/2023	14:22	PO	Routine Bay Maintenance work.
DAHANU - VERSOVA	IntraState	10/07/2023	10:24			PO	Shifting of Lines on Newly constructed Towers for NHRCL Project Total Towers (04 nos) - SS 220, 223, 224 & 225 1. Bunching of lines will be done on Tower no 82. 2. Post bunching existing configuration of line will be changed as 220 kV Dahanu - Boisar Line.
BOISAR - VERSOVA	IntraState	10/07/2023	10:27			PO	Shifting of Lines on Newly constructed Towers for NHRCL Project. Total Towers (04 nos) - SS 220, 223, 224 & 225 1. Bunching of lines will be done on Tower no 82. 2. Post bunching existing configuration of line will be changed as 220 kV Dahanu - Boisar Line.
BADNERA - NANDGAON PETH	IntraState	10/07/2023	11:27	10/07/2023	14:50	EO	For R-Ph LA IR Measurement Work.
MAIN BUS @ MUMEWADI	IntraState	10/07/2023	11:45	10/07/2023	14:03	PO	For PID testing of 220 KV Main Bus Gantry Insulator Strings
AMBAZARI - KARANJA CKT	IntraState	10/07/2023	12:03	10/07/2023	17:39	PO	Replacement Of Distance Relay Work.
BABLESHWAR - BHENDA	IntraState	10/07/2023	12:10	10/07/2023	18:12	PO	LBB,CC Tand Delta
KHAPARKHEDA- BUTIBORI	IntraState	10/07/2023	12:35	10/07/2023	17:33	PO	B HV Ct Replacement Work.
HINGANGHAT - BHUGAON	IntraState	10/07/2023	13:20	10/07/2023	14:33	HT	For Safety Emergency Outage On Bhugaon-Deoli.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Jul/2023

Statement-VII

Position as on 6.30 Hrs of 11/Jul/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
EKLAHARA(GCR)(NASIK)- BABLESHWAR 2	IntraState	11/07/2023	00:58	11/07/2023	06:08	PO	Foroutage on 220 Kv Babhaleshwar NASIK Ckt 2 (DC LINE) for replacement of flashover string observed cut point and suspension loc 228 , 230 detected while doing the PID of 220 Kv BBLR NASIK 2 Ckt by PID team Nasik, outage on dated 11.07.2023 and 12.07.2023 from 01.00 hrs. to 06.00 hrs.
POPHLI PEDHMBE LINE- 2	IntraState	11/07/2023	01:40			HT	Fire in annunciation system at Pophali end
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/33 kv 50 MVA BBL PTR 2 @ MUDSHINGI	IntraState	10/07/2023	08:58	10/07/2023	16:08	PO	TAMS (Transformer Auxillary Monitoring System) wiring& testing work and Quarterly maint. work
220/132 KV 100 MVA ICT 1 @ SAWANGI	IntraState	10/07/2023	10:50	10/07/2023	17:15	PO	Routine Maintenance Work.
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
KALYAN KALWA SALSETTE 2	IntraState	10/07/2023	09:04	10/07/2023	11:42	PO	Bird nest removal at loc. no 38,40,54,55,56,81,82.
KHOPOLI - BHOKARPADA	IntraState	10/07/2023	12:26	10/07/2023	15:37	PO	Project Work - Stringing of OPGW for Bhokarpada Tap Line
KALWA KALYAN	IntraState	10/07/2023	17:07	10/07/2023	19:59	PO	Bird nest removal at loc. no 150,124,127,193

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage