

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 10/Jul/2024 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	149.750	1388.180	1) Gujrat	-0.809	14.428
2) Hydro	9.138	66.359	2) Madhya Pradesh	-0.448	21.494
3) Gas	6.491	65.663	3) Chattisgarh	0.570	12.250
Total MSPGCL	165.379	1520.202	4) Maharashtra	152.658	1507.225
B) 1) APLM	61.772	581.621	5) Goa (Amona)	-1.660	-18.790
2) JSWEL	20.608	196.526	Total	150.311	1536.607
3) VIPL	0.000	0.000	a) Mumbai Schedule	29.388	385.119
4) RPL(AMT)	19.150	225.257	b) Mumbai Drawl	34.905	412.108
5) SWPGPL	12.303	119.437	c) MSEDCL Bilateral *	79.625	920.690
6) Other IPP	12.774	121.848	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	29.388	385.119
C) 1) TPCL Thermal	12.683	118.761	Include PX	0.000	0.000
2) TPCL Hydro	5.402	47.329	Standby	0.000	0.000
3) TPCL Gas	3.979	37.470	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.253	98.241	1) MSEDCL	439.571	4381.828
D) STATE			2) Mumbai Discoms	67.222	713.907
1) Thermal	299.293	2849.871	3) Other Discoms	11.421	113.074
(A1+C1+C4+(B1-B6))			TOTAL STATE	518.214	5208.809
2) Hydro	14.540	113.688			
(A2+C2)					
3) Gas	10.470	103.133			
(A3+B7+C3)					
4) Wind	27.541	464.869			
6) SOLAR	16.059	140.643			
TOTAL STATE	367.903	3672.204			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 17 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	6317	6419	6475	6331
MSPGCL Hydro	180	101	1618	145
MSPGCL Gas	260	259	355	266
MSPGCL Total Generation	6757	6779	8448	6742
Central Sector Receipt	7248	6826	6080	4935
WIND	1043	1415	1566	1276
CPP / IPP Thermal	4681	5236	6035	5162
CPP / IPP Gas	0	0	0	0
SOLAR	1572	883	0	0
Exchange with Mumbai	-1890	-1931	-1450	-769
MSEDCL DEMAND MET	18890	18707	20160	16963
Load Shedding	0	0	0	0
MSEDCL DEMAND	18890	18707	20160	16963
TPCL GENERATION	788	926	1189	816
AEML GENERATION	424	393	494	472
MUMBAI DEMAND	3102	3250	3133	2057
OTHER DISCOM DEMAND	521	501	519	383
STATE DEMAND MET	22513	22458	23812	19403
STATE DEMAND	22513	22458	23812	19403
Frequency (Hz)	50.01	50.00	49.95	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.18 Hz at 07.46 Hrs	49.77 Hz at 06.15 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation, Maximum, Minimum for 10/Jul/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.29	39.72	185	140
Unit 8	11.58	115.78	526	415
Unit 9	12.05	118.14	540	427
Unit 10	11.91	70.27	525	445
Total	39.83	343.92		
Bhusawal				
Unit 3	3.42	32.92	180	120
Unit 4	0.00	0.00	0	0
Unit 5	10.26	98.94	480	305
Total	13.67	131.86		
Parli				
Unit 6	4.16	39.40	233	139
Unit 7	3.91	38.98	202	140
Unit 8	3.84	38.11	213	141
Total	11.90	116.49		
Chandrapur				
Unit 3	3.48	23.33	160	125
Unit 4	3.44	32.70	159	120
Unit 5	8.42	79.22	405	280
Unit 6	7.74	76.97	371	275
Unit 7	8.58	61.30	431	287
Unit 8	9.53	89.53	440	285
Unit 9	5.05	88.09	442	0
Total	46.25	451.14		
Paras				
Unit 3	0.00	0.00	0	0
Unit 4	4.06	49.06	228	0
Total	4.06	49.06		
Khaparkheda				
Unit 1	3.56	30.38	165	110
Unit 2	4.11	38.26	200	119
Unit 3	3.84	35.64	174	130
Unit 4	4.16	23.41	185	132
Unit 5	11.00	105.75	490	340
Total	26.66	233.43		
Nasik				
Unit 3	0.00	23.30	0	0
Unit 4	3.82	25.10	184	128
Unit 5	3.56	13.86	164	132
Total	7.38	62.27		
Uran				
All Units	6.49	65.66	355	251
Total	6.49	65.66		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.00	0.00	0	0
Total	0.00	0.00		
Koyna				
Stage 1-2	1.52	12.86	360	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	3.28	13.09	1016	0
Stage 3	1.16	9.30	160	0
Total	5.97	35.25		
Hydro				
KDPH	0.00	0.00	0	0
VTRNA	0.00	1.01	0	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.19	3.32	40	0
SMLHY_PTN	2.41	24.37	105	96
GHATGHAR	0.57	2.40	125	0
Total	3.17	31.10		
Wind				
Total	27.54	464.87	0	0
Total	27.54	464.87		
CPP				
APML(Mus)	61.77	581.62	0	0
JSWEL(Mus)	20.61	196.53	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	19.15	225.26	0	0
SWPGPL-Mus	12.30	119.44	0	0
Dhariwal	0.00	0.00	0	0
IEPL	5.74	53.32	268	171
Other(Mus)	2.06	20.61	0	0
JPL	4.97	47.93	271	171
Total	126.61	1244.69		
SOLAR				
Total	16.06	140.64	0	0
Total	16.06	140.64		
Tata				
Trombay 5	8.45	77.28	435	265
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.48	23.05	107	84
Trombay 7B	1.50	14.42	64	56
TATA Hydro	5.40	47.33	446	102
Trombay 8	4.23	41.49	227	141
Total	22.06	203.56		
AEML				
DTPS U-1&2	10.25	98.24	494	284
Total	10.25	98.24		

* Infirm Power		
Particulars	Daily (Mus)	Monthly

Summary		
Particulars	Daily (Mus)	Monthly (Mus)
MSPGCL Thermal	149.75	1388.18
MSPGCL Thml+Gas	156.24	1453.84
MSPGCL Hydro	9.14	66.36

Summary		
Particulars	Daily (Mus)	Monthly (Mus)
MSPGCL Total	165.38	1520.20
Koyna 1,2 & 4 Total	4.80	25.95
State Total	367.90	3672.20

State Load Despatch Center, Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 10/Jul/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6506	185	265	6956	1157	5545	0	0	5440	5069	-1034	17253	0	0	17253	2430	440	20123	49.91
2	6159	166	265	6590	1151	5424	0	0	5378	5076	-834	16993	0	0	16993	2268	414	19675	49.94
3	6046	344	265	6655	1119	5094	0	0	5453	5213	-792	16913	0	0	16913	2129	376	19418	49.93
4	6331	145	266	6742	1276	5162	0	0	5485	4935	-769	16963	0	0	16963	2057	383	19403	50.02
5	6566	145	266	6977	1420	5163	0	0	5517	4924	-759	17339	0	0	17339	2043	386	19768	50.00
6	6783	185	268	7236	1366	5481	0	0	5769	5477	-816	18310	0	0	18310	2133	434	20877	49.92
7	6863	216	263	7342	1173	6019	0	146	5906	5911	-924	19199	0	0	19199	2293	468	21960	49.94
8	6851	141	265	7257	1144	5941	0	561	6456	6104	-1196	19325	0	0	19325	2501	486	22312	50.05
9	6291	122	267	6680	1067	5021	0	1104	7470	7191	-1741	18822	0	0	18822	2807	500	22129	50.06
10	6317	180	260	6757	1043	4681	0	1572	7511	7248	-1890	18890	0	3	18890	3102	521	22513	50.01
11	5950	181	259	6390	812	4361	0	2001	7761	7499	-2153	18412	0	0	18412	3299	498	22209	49.96
12	5407	296	253	5956	750	4378	0	1991	7915	7842	-2331	18092	0	0	18092	3406	494	21992	49.95
13	5495	106	251	5852	724	4289	0	2154	7930	7328	-2307	17561	0	0	17561	3362	479	21402	50.00
14	5134	99	252	5485	613	4195	0	2080	7805	7490	-2114	17272	0	0	17272	3141	477	20890	50.06
15	5602	100	259	5961	526	4422	0	1704	7610	7658	-1938	17859	0	0	17859	3150	474	21483	50.06
16	6025	101	259	6385	795	4955	0	1338	7400	7144	-1928	18190	0	0	18190	3235	499	21924	50.05
17	6419	101	259	6779	1415	5236	0	883	7381	6826	-1931	18707	0	0	18707	3250	501	22458	50.00
18	6415	155	257	6827	1647	5246	0	452	7271	6559	-1810	18394	0	0	18394	3228	527	22149	50.02
19	6502	393	294	7189	1543	5737	0	73	6821	6650	-1577	19072	0	0	19072	3183	543	22798	50.01
20	6475	1618	355	8448	1566	6035	0	0	6421	6080	-1450	20160	0	0	20160	3133	519	23812	49.95
21	6442	1782	342	8566	1313	6044	0	0	6038	5880	-1269	20018	0	0	20018	2953	516	23487	49.97
22	6473	1371	266	8110	1293	6084	0	0	5866	5513	-1204	19286	0	0	19286	2800	510	22596	49.99
23	6410	728	267	7405	1326	6024	0	0	5776	5404	-1114	18550	0	0	18550	2704	495	21749	50.00
24	6288	278	268	6834	1302	6070	0	0	5720	5290	-1024	17991	0	0	17991	2615	481	21087	50.04
MUs	149.75	9.14	6.49	165.38	27.54	126.61	0.00	16.06	158.10	150.31	-34.90	439.57	0.00	0.00	439.57	67.22	11.42	518.21	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1) ELR carried out due to Nashik- BBLR ckt no 1&2 overloading.

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 10/Jul/2024

Position as on 6.30 Hrs of 11/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Bhusawal Unit 4	500	16/06/2024	00:00		Continued.	Annual Overhaul	14/07/2024
MSPGCL	Paras Unit 3	250	30/06/2024	22:35		Continued.	Annual Overhaul	14/08/2024
MSPGCL	Koyna Unit 5	80	02/07/2024	11:00		Continued.	PLC upgradation work	27/07/2024
MSPGCL	Koyna Unit 3	70	09/07/2024	11:00		Continued.	Governor replacement work.	07/08/2024
Total Capacity MSPGCL		900						
IPP								
IPP	RPL(AMT) U-1	270	01/07/2024	07:00		Continued.	Annual Overhaul	01/08/2024
Total Capacity IPP		270						
Total Capacity PLANNED OUTAGE		1170						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Ghatghar Unit-2	125	26/05/2024	13:17		Continued.	Stator Earth Fault	26/07/2024
MSPGCL	Paras Unit 4	250	10/07/2024	11:15	10/07/2024	15:14	Furnace Pressure High	
MSPGCL	Chandrapur Unit 9	500	10/07/2024	17:44		Continued.	Boiler Tube Leakage	14/07/2024
Total Capacity MSPGCL		995						
IPP								
IPP	RPL(AMT) U-5	270	07/07/2024	10:06	11/07/2024	04:13	Due to Bottom Ash Evacuation problem.	11/07/2024
Total Capacity IPP		270						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	30/12/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	30/11/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		1585						
UNIT UNDER ZERO SCHEDULE / RSD								
MSPGCL								
MSPGCL	Uran Unit 5	108	17/06/2024	21:44	10/07/2024	18:20	Zero Schedule given by MSEDCL	
MSPGCL	Uran Unit 6	108	04/07/2024	23:59		Continued.	No Schedule by MSEDCL.	
MSPGCL	Uran Unit 5	108	10/07/2024	21:00		Continued.	Due to Zero schedule given by MSEDCL.	

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 10/Jul/2024

Position as on 6.30 Hrs of 11/Jul/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity MSPGCL		324						
IPP								
IPP	JSW (J) U2	300	01/07/2024	01:12		Continued.	Non availability of load schedule	
Total Capacity IPP		300						
Total Capacity UNIT UNDER ZERO SCHEDULE / RSD		624						
UNIT OUT ON TOLLING *								
MSPGCL								
MSPGCL	Nasik Unit 3	210	08/07/2024	13:30		Continued.	24V Dc Supply Failed supply problem is restored.under tolling from 07:14 Hrs of dtd.	
Total Capacity MSPGCL		210						
Total Capacity UNIT OUT ON TOLLING *		210						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						
Total Capacity FORCED OUTAGE DUE TO NO PPA		988						

* Other generator generating power instead of contracted genertaor with tri-party agreement in between generatos & discom (Case-IV bidding)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 11/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
SOLAPUR (PG) - PUNE (GIS)	InterState	11/07/2024	08:53			PO	Due to Sant Tukaram Palkhi (Procession)-2024
TIRODA - KORADI 3 CKT - 2	IntraState	10/07/2024	10:56	10/07/2024	14:23	EO	To rectify and positioning of OPGW Suspension clamp opened on TN
400 KV TBC Outages/Trippings							
BUS COUPLER @ AURANGABAD (WALUJ)	IntraState	10/07/2024	14:38			EO	To attend hotspot at 400 kV Bus Coupler bay at 89B PG Isolator Hanger & blade Contact
400 KV MAINBAY Outages/Trippings							
MAIN BAY (407) OF STATION TF 8B @ CHANDRAPUR SWG S/S	IntraState	10/07/2024	11:25			PO	ABB Breaker Mechanism overhauling work
400 KV LINE Outages/Trippings							
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	23/06/2024	19:11	10/07/2024	23:02	HT	H/T For load Management.
KHADKA-AURANGABAD (WALUJ)	IntraState	10/07/2024	00:10	10/07/2024	23:42	HT	HT for Overvoltage Control
CHANDRAPUR 2- KUMBHARGAON (NANDED) CKT - 1	IntraState	10/07/2024	11:20	10/07/2024	19:12	PO	regular line maintenance work
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/132 KV 200 MVA ICT - 2 @ KHADKA	IntraState	03/06/2024	23:26			T	Differential protection
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	22/06/2024	00:07			HT	H/T LV side only.
400/11kV STN-4A @ DEEPNAGAR	IntraState	26/06/2024	11:13			PO	For E/M for checking, cleaning and oil filtration work at MSPGCL End.
400/220/33 KV 315MVA ICT - 2 @ AKOLA	IntraState	10/07/2024	10:24	10/07/2024	19:02		For cold welding and maintenance of 400/220/33 KV 315 MVA ICT-02
400 /7.6KV Station T/F-5 A @ KHAPERKHEDA	IntraState	10/07/2024	10:58	10/07/2024	14:54	PO	Diagnostic Testing of Line CTs & Main Bay CTs
400/220 KV 167MVA SPARE ICT @ LONIKAND 2	IntraState	11/07/2024	05:58			PO	RRS trial work completed. ICT II B phase unit has to be taken in service for normalcy
400/220/33 KV 500MVA ICT - 2 @ LONIKAND 2	IntraState	11/07/2024	05:58	11/07/2024	09:42	PO	RRS trial work completed. ICT II B phase unit has to be taken in service for normalcy.
400/220/33 KV 315MVA ICT - 2 @ AKOLA	IntraState	11/07/2024	09:27				For cold welding and maintenance of 400/220/33 KV 315 MVA ICT-02
220 KV MAINBAY Outages/Trippings							
220KV BUS SECTION BAY @ PEDAMBE	IntraState	03/04/2024	15:55			T	Tripped due to Y ph CT burst
220 KV LINE Outages/Trippings							
BALE - SOLAPUR (PG)	InterState	19/06/2024	08:56			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 11/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
MAIN BUS - 1 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
OSMANABAD - SOLAPUR (BALE)	IntraState	19/06/2024	09:15			PO	1) Outage is required for Project work for Balance foundation, erection & stringing work of 220 kV Bale-PGCIL M/C portion (From Loc No 17A-37 A) 2) 220 kV Bale-PGCIL arrangement will be changed from 220 kV PG-Dharashiv (Osmanabad). (Bunching arrangement at Loc. No. 37)
ALEPHATA-PARGAON(KATHAPUR)	IntraState	02/07/2024	14:56			HT	For controlling loading of Kharghar - Talegaon PG.
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	09/07/2024	10:40	10/07/2024	01:42	HT	HT for Load Management
220 KV KAULEWADA-KORADI 2 CKT - II	IntraState	10/07/2024	08:47	10/07/2024	14:10	PO	For fixing bird divert
KALMESHWAR-PANDHURNA	IntraState	10/07/2024	09:47	10/07/2024	16:11	PO	For routine maintenance work
KALMESHWAR-PANDHURNA	IntraState	10/07/2024	09:47	10/07/2024	16:11	PO	FOR LINE MAINTENANCE WORK
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/07/2024	09:55			HT	For load managment on 220kv Nashik-Babhleshwar ckt 1&2
KARAD -MUDSHINGI CKT 2-TAK	IntraState	10/07/2024	10:20	10/07/2024	17:49	PO	Replacement of Flashover disc insulator strings at Loc no.44 B ph & 45 R Ph
KARAD -MUDSHINGI CKT 2-TAK	IntraState	10/07/2024	10:20	10/07/2024	17:49	PO	For SSN to DSN string work at loc no. 176 & 177 road crossing .
TEMBHURNI - JEUR	IntraState	10/07/2024	11:10	10/07/2024	19:12	PO	Outage is required for Replacement of LA Under LE scheme
SALSETTE - VIKHROLI (GIS) CKT-1	IntraState	10/07/2024	11:22	10/07/2024	13:50	EO	Emergency outage required for attending/for fixing of hanging member in 220 kV Monopole no 1 of Vikhroli Salsette ckt-1. Reason for Emergency shutdown: A cable supporting member in Monopole no 01 got disconnected and is hanging which can fall or come in induction zone in case of heavy wind.
TALANDGE - HAMIDWADA	IntraState	10/07/2024	11:45	10/07/2024	17:58	PO	Replacement of 2nos of 245KV Line CT due to higher tandelta.
KARAD - VITA CKT- 2	IntraState	10/07/2024	14:31	10/07/2024	18:17	PO	Insulator String Replacement Work at various locations under scheme
VITA - KHANAPUR LINE	IntraState	10/07/2024	14:31	10/07/2024	18:17	PO	Insulator String Replacement Work at various locations under scheme.
TROMBAY - KALWA	IntraState	10/07/2024	23:29			T	Distance Protection
KARAD -MUDSHINGI CKT 2-TAK	IntraState	11/07/2024	03:39	11/07/2024	04:18	T	Distance Protection
MHAISHAL - SHEDYAL	IntraState	11/07/2024	09:12			PO	Y Ph LA Replacement Work
TPC BORIVALI - AAREY	IntraState	11/07/2024	09:52			PO	To attend leakage in CT Chamber of bay (Chembur Nutbolt tightening activity will be done)
MAHAPE - TFIPL	IntraState	11/07/2024	10:20			PO	For the LILO of newly proposed 220KV GIS S/St of M/S STT Data Centre.
220 KV ICT Outages/Trippings							
220/33kV 125 MVA TF 2 @ GORAI	IntraState	28/05/2024	17:59			T	Bus Fault
220/132KV 100MVA ICT-2 @ WALCHANDNAGAR	IntraState	21/06/2024	12:50			PO	Augmentation of 100 MVA ICT-02 with 200 MVA ICT

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Jul/2024

Statement-VII

Position as on 6.30 Hrs of 11/Jul/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/33 KV 50 MVA PTR 2 @ BABHLESHWAR	IntraState	10/07/2024	10:34	10/07/2024	20:19	PO	HV back-up relay replacement work
220/132 KV 100MVA ICT 2 @ BARAMATI	IntraState	10/07/2024	11:35	10/07/2024	17:25	PO	Annual diagnostic testing & relay testing work.
100 MVA 220/132 KV ICT - I @ JALKOT	IntraState	10/07/2024	11:50	10/07/2024	13:57	PO	Oil leakage attending work from top plate
220/132 KV 150 MVA ICT 2 @ EKLAHRE (GCR)	IntraState	10/07/2024	13:49	10/07/2024	16:19	PO	For replacement of Y ph suspension string with the help of Substation Maintenance Nashik.
220/132/11KV 200 MVA ICT 2 @ MALINAGAR	IntraState	10/07/2024	14:50	10/07/2024	16:25	PO	Outage is required for Quarterly Maintenance
220/132 KV 100 MVA ICT 2 @ GHATODI	IntraState	10/07/2024	15:14	10/07/2024	16:28	PO	Point to point testing work
220/132 KV 200 MVA ICT 2 @ BABHLESHWAR	IntraState	11/07/2024	10:10			PO	Relay replacement and Attending oil leakage of ICT from top plate.
220/132 KV 100MVA PTR NO 6 @CHINCHWAD	IntraState	11/07/2024	10:18			PO	W.T.I & O.T.I METER CONTROL CABLE replacement work, fire detector installation work
132 KV LINE Outages/Trippings							
KANHAN-MANSAR	IntraState	10/07/2024	08:56	10/07/2024	13:17	PO	For routine maintenance work

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage