

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 10/Dec/2022 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	146.865	1461.203	1) Gujrat	-8.264	-57.020
2) Hydro	8.322	112.967	2) Madhya Pradesh	-0.266	10.534
3) Gas	5.076	54.054	3) Chattisgarh	5.550	54.430
Total MSPGCL	160.263	1628.224	4) Maharashtra	158.205	1634.774
B) 1) APML	70.197	729.244	5) Goa (Amona)	-1.051	-13.677
2) JSWEL	13.110	122.455	Total	154.174	1629.041
3) VIPL	0.000	0.000	a) Mumbai Schedule	24.225	273.471
4) RPL(AMT)	23.034	277.797	b) Mumbai Drawl	28.211	320.469
5) SWPGPL	8.339	76.222	c) MSEDCL Bilateral *	74.561	682.220
6) Other IPP	41.912	446.139	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	24.225	273.471
C) 1) TPCL Thermal	11.379	112.614	Include PX	0.000	0.000
2) TPCL Hydro	2.287	35.334	Standby	0.000	0.000
3) TPCL Gas	1.777	17.648	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.583	99.069	1) MSEDCL	459.143	4703.615
D) STATE			2) Mumbai Discoms	53.237	585.132
1) Thermal	324.419	3324.743	3) Other Discoms	9.173	93.816
(A1+C1+C4+(B1-B6))			TOTAL STATE	521.553	5382.563
2) Hydro	10.609	148.301			
3) Gas	6.853	71.702			
4) Wind	14.027	99.350			
6) SOLAR	11.471	109.428			
TOTAL STATE	367.379	3753.524			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 1 Hrs
MSPGCL Thermal	6851	6172	6693	4860
MSPGCL Hydro	645	399	850	213
MSPGCL Gas	233	230	143	240
MSPGCL Total Generation	7729	6801	7686	5313
Central Sector Receipt	8021	8158	6779	5456
WIND	306	251	356	886
CPP / IPP Thermal	6643	6656	6900	5773
CPP / IPP Gas	0	0	0	0
SOLAR	1557	1773	1	0
Exchange with Mumbai	-1418	-1432	-1283	-1111
MSEDCL DEMAND MET	22427	21823	20019	15958
Load Shedding	0	0	0	0
MSEDCL DEMAND	22427	21823	20019	15958
TPCL GENERATION	656	674	809	525
AEML GENERATION	501	492	499	293
MUMBAI DEMAND	2575	2598	2591	1929
OTHER DISCOM DEMAND	411	384	420	359
STATE DEMAND MET	25413	24805	23030	18246
STATE DEMAND	25413	24805	23030	18246
Frequency (Hz)	49.93	50.00	50.06	49.97

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.37 Hz at 07.01 Hrs	49.6 Hz at 11.48 Hrs	50	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 10/Dec/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	5.05	50.52	215	200
Unit 7	0.00	0.00	0	0
Unit 8	11.87	129.52	565	375
Unit 9	13.05	132.66	622	380
Unit 10	12.72	130.85	610	388
Total	42.69	443.56		
Bhusawal				
Unit 3	0.00	0.00	0	0
Unit 4	9.51	96.60	490	275
Unit 5	10.06	99.66	490	280
Total	19.56	196.26		
Parli				
Unit 6	3.66	41.96	226	0
Unit 7	4.66	43.55	248	147
Unit 8	3.66	28.42	175	140
Total	11.98	113.93		
Chandrapur				
Unit 3	3.11	34.31	166	50
Unit 4	2.52	31.44	119	89
Unit 5	7.08	67.88	310	282
Unit 6	7.51	67.35	385	265
Unit 7	0.00	0.00	0	0
Unit 8	9.22	58.63	454	278
Unit 9	10.08	99.11	497	285
Total	39.52	358.72		
Paras				
Unit 3	0.00	44.26	0	0
Unit 4	4.67	50.96	212	154
Total	4.67	95.22		
Khaparkheda				
Unit 1	2.82	28.06	130	110
Unit 2	2.74	27.94	130	100
Unit 3	3.74	36.45	180	128
Unit 4	3.18	33.17	144	120
Unit 5	8.95	66.81	420	280
Total	21.42	192.44		
Nasik				
Unit 3	0.00	23.31	0	0
Unit 4	3.53	30.89	165	122
Unit 5	3.49	6.89	167	107
Total	7.02	61.09		
Uran				
All Units	5.08	54.05	242	141
Total	5.08	54.05		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.10	1.26	26	0
Total	0.10	1.26		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.88	31.95	365	40
Stage 4	2.01	32.04	428	0
Stage 3	0.99	13.74	160	0
Total	5.88	77.73		
Hydro				
KDPH	0.18	4.07	18	0
VTRNA	0.00	0.00	0	0
TILLARI	0.52	5.10	58	0
BHIRA T.R.	0.18	2.10	40	0
SMLHY_PTN	1.01	18.28	46	38
GHATGHAR	0.45	4.42	125	0
Total	2.34	33.98		
Wind				
Total	14.03	99.35	0	0
Total	14.03	99.35		
CPP				
APML(Mus)	70.20	729.24	0	0
JSWEL(Mus)	13.11	122.46	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	23.03	277.80	0	0
SWPGPL-Mus	8.34	76.22	0	0
Other(Mus)	41.91	446.14	0	0
Total	156.59	1651.86		
SOLAR				
Total	11.47	109.43	0	0
Total	11.47	109.43		
Tata				
Trombay 5	7.86	76.02	417	265
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.95	9.59	44	36
Trombay 7B	0.83	8.06	38	32
TATA Hydro	2.29	35.33	253	8
Trombay 8	3.52	36.60	176	131
Total	15.44	165.60		
AEMIL				
DTPS U-1&2	9.58	99.07	502	286
Total	9.58	99.07		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	146.86	1461.20	MSPGCL Total	160.26	1628.22
			MSPGCL Thml+Gas	151.94	1515.26	Koyna 1,2 & 4 Total	4.89	63.99
			MSPGCL Hydro	8.32	112.97	State Total	367.38	3753.52

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 10/Dec/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	4860	213	240	5313	886	5773	0	0	5406	5456	-1111	15958	0	15958	1929	359	18246	49.97
2	5150	116	241	5507	928	6121	0	0	5231	4998	-1024	16174	0	16174	1813	356	18343	50.01
3	5114	102	241	5457	942	6069	0	0	5328	5045	-943	16267	0	16267	1720	303	18290	50.01
4	5054	107	242	5403	919	6056	0	0	5478	5342	-897	16532	0	16532	1667	291	18490	50.11
5	5427	111	242	5780	858	6199	0	0	5471	5489	-873	17148	0	17148	1653	305	19106	50.03
6	5943	161	242	6346	811	6514	0	0	5491	5621	-940	17996	0	17996	1746	356	20098	49.90
7	6536	216	241	6993	744	6802	0	11	5705	6129	-959	19364	0	19364	1835	356	21555	50.16
8	6812	493	241	7546	600	6873	0	203	5870	5819	-912	19754	0	19754	1977	375	22106	49.94
9	6848	660	241	7749	538	6601	0	611	6315	6387	-1036	20439	0	20439	2265	411	23115	49.87
10	6887	750	239	7876	396	6616	0	1137	6883	7159	-1213	21570	0	21570	2401	401	24372	49.85
11	6851	645	233	7729	306	6643	0	1557	8063	8021	-1418	22427	0	22427	2575	411	25413	49.93
12	6414	255	228	6897	256	6615	0	1750	8426	8411	-1460	22070	0	22070	2622	399	25091	49.81
13	6172	399	230	6801	251	6656	0	1773	8040	8158	-1432	21823	0	21823	2598	384	24805	50.00
14	6439	402	226	7067	239	6658	0	1555	7233	7641	-1316	21461	0	21461	2473	383	24317	50.10
15	6546	194	222	6962	238	6655	0	1433	7816	7766	-1323	21339	0	21339	2483	392	24214	49.88
16	6551	146	222	6919	219	6656	0	931	8095	8034	-1256	21094	0	21094	2502	409	24005	50.02
17	6545	335	225	7105	215	6773	0	445	7493	7311	-1173	20262	0	20262	2509	414	23185	49.99
18	6609	753	221	7583	248	6831	0	64	6772	6902	-1214	19990	0	19990	2507	424	22921	49.97
19	6693	850	143	7686	356	6900	0	1	6743	6779	-1283	20019	0	20019	2591	420	23030	50.06
20	6471	889	142	7502	447	6817	0	0	6111	6205	-1170	19376	0	19376	2534	425	22335	50.09
21	6321	280	141	6742	652	6709	0	0	5732	5684	-1416	17961	0	17961	2404	410	20775	50.16
22	6017	81	144	6242	932	6693	0	0	5634	5226	-1384	17295	0	17295	2279	414	19988	50.08
23	5377	81	144	5602	1019	6385	0	0	5669	5291	-1273	16616	0	16616	2131	408	19155	49.89
24	5228	83	145	5456	1027	5977	0	0	5760	5300	-1185	16206	0	16206	2023	369	18598	50.09
MUs	146.86	8.32	5.08	160.26	14.03	156.59	0.00	11.47	154.77	154.17	-28.21	459.14	0.00	459.14	53.24	9.17	521.55	50.00

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 10/Dec/2022

Position as on 6.30 Hrs of 11/Dec/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Bhusawal Unit 3	210	15/10/2022	15:10		Continued.	ZERO SCHEDULE	
MSPGCL	Koyna STG-IV Unit-1	250	02/12/2022	18:20		Continued.	Annual Overhaul	01/02/2023
IPP	JSW (J) U2	300	10/12/2022	15:51		Continued.	NO SCHEDULE	
IPP	Adani U-5	660	10/12/2022	23:56		Continued.	COH activities.	10/01/2023
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	30/12/2022
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	23/12/2022
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	
IPP	JSW (J) U1	300	11/10/2022	02:40		Continued.	Zero Schedule.	
IPP	SWPGPL U-2	135	11/11/2022	19:36		Continued.	Submerged Scrapper Conveyor Scrapper bar problem.(unit out due to coal shortage from 15.11.2022)	13/12/2022
MSPGCL	Chandrapur Unit 7	500	29/11/2022	09:30		Continued.	DUE TO MAIN TURBINE GLAND SEALING PRESSURE HIGH.	31/12/2022
IPP	RPL(AMT) U-3	270	05/12/2022	12:00		Continued.	Coal Shortage	
MSPGCL	Nasik Unit 3	210	07/12/2022	21:25		Continued.	Boiler Tube Leakage	12/12/2022
MSPGCL	Paras Unit 3	250	09/12/2022	18:28		Continued.	Boiler Tube Leakage	13/12/2022
IPP	RPL(AMT) U-5	270	10/12/2022	07:40	10/12/2022	16:13	Drum level low	
MSPGCL	Parli Unit 6	250	10/12/2022	12:47	10/12/2022	15:58	Furnace Pressure High	
MSPGCL	Uran Unit 6	108	10/12/2022	18:00		Continued.	Gas shortage	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Dec/2022

Statement-VII

Position as on 6.30 Hrs of 11/Dec/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV LINE Outages/Trippings							
AKOLA II - EKTUNI CKT - 1	IntraState	10/12/2022	11:41	10/12/2022	22:57	PO	Taking Spare Reactor in Service in place of B-ph Reactor as per CEA guideline
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 413 OF SPARE BAY @ CHANDRAPUR 2	InterState	23/06/2022	20:33			EO	for requirement of trip coil material from 400 kv spare bay 413 CB and utilise it in 400 kv Warora Ckt 2 CB 425
400 KV LINE Outages/Trippings							
DHULE - SSNNL CKT - 2	InterState	10/12/2022	09:24	10/12/2022	19:26	PO	Maintenance work.
KOLHAPUR - SOLAPUR (PG) CKT - 2	InterState	11/12/2022	22:01		Continued.	T	Tripped on distance protection
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	08/11/2022	07:32			HT	For Load Management
KHARGHAR - TALEGAON (PG)	IntraState	03/12/2022	23:54			PO	For Tapping of 400KV Kalwa-Padgha-2 Line on KHARGHAR - TALEGAON (PG) so as to form temporary 400KV Kalwa-Kharghar -Talegaon Line for replacement of existing conductor by HTLS conductor of 400KV Kalwa-Padgha-2 line.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	08/12/2022	08:48			PO	For attending SF6 gas leakage
JAIGAD - KARAD CKT - 1	IntraState	09/12/2022	20:57	10/12/2022	10:07	HT	Overvoltage
NAGOTHANE - DABHOL CKT - 1	IntraState	10/12/2022	11:32	11/12/2022	08:55	PO	Cold washing work
KHADKA-AURANGABAD (WALUJ)	IntraState	10/12/2022	22:06	11/12/2022	08:08	HT	For voltage management
400 KV ICT Outages/Trippings							
400/220 KV 3X105 MVA ICT - 1 @ NAGOTHANE	IntraState	03/12/2022	09:20			PO	FOR CB replacemnt work
400/220KV 315MVA ICT - 3 @ CHAKAN	IntraState	10/12/2022	08:01	10/12/2022	14:15	EO	Repairing and overhauling of 89A R phase PG isolator ICT-3 along with replacement of broken rotary insulator.
400/220/33KV 315MVA ICT - 2 @ LONIKAND	IntraState	10/12/2022	09:50	10/12/2022	18:59	PO	DT maintenance & Relay testing work.
400/220KV 315 MVA ICT - 2 @ NEW KOYNA	IntraState	10/12/2022	11:02			EO	Due to LV 220 kV CB problem bay needs to be shifted into TBC
220 KV MAINBAY Outages/Trippings							
BUS COUPLER @ SAKI (TATA)	IntraState	10/12/2022	11:01	10/12/2022	15:58	PO	Protection testing
BUS COUPLER @ RANJANGAON	IntraState	10/12/2022	11:18	11/12/2022	16:10	PO	220kV CB Mechanism Overhauling work & other General Bay Maintenance work.
220 KV LINE Outages/Trippings							
NALASOPARA - BOISAR PG	InterState	10/12/2022	23:02	11/12/2022	04:39	EO	Attending hot spot work at loc. No.108 (Y-Ph Nalasopara Side Temp-77 °C), & Loc No.132 (B-Ph Nalasopara side Temp-74 °C), 156(R-Ph PGCIL Side Temp-101 °C), 102 (Y-Ph PGCIL Side Temp-74 °C, R-Ph Nalasopara Side Temp-72 °C & B-Ph Nalasopara Side Temp-78 °C)
EKLAHARE (OCR) - NAVASARI CKT - 2	IntraState	19/11/2022	14:33			HT	H/T TO CONTROL BBLR LINE LOADING
KALWA SALSETTE - 3	IntraState	01/12/2022	22:23			EO	Interchanging of BUS of 220KV Kalwa-Salshette-3 & 220KV Kalwa -Salshette-4 to free 220 kV TBC. 220 kV Kalwa Salsette 3 line on TBC from 12.11.2022 due to 29 A Bus damaged isolator.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Dec/2022

Statement-VII

Position as on 6.30 Hrs of 11/Dec/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
KALWA SALSETTE - 4	IntraState	01/12/2022	22:42			EO	Interchanging of BUS of 220 kV Kalwa-Salsette-3 & 220 kV Kalwa-Salsette-4 to free 220 kV TBC. 220 kV Kalwa Salsette 3 line on TBC from 12.11.2022 due to 29 A Bus damaged isolator.
EKLAHARE (OCR) - PADGHE	IntraState	06/12/2022	09:19	10/12/2022	14:10	HT	to control overloading
EKLAHARA(GCR)(NASIK)-BABLESHWAR 2	IntraState	10/12/2022	03:54	10/12/2022	08:22	PO	1. To attend Red-Hot at Loc.no. 104A R-phase Monopole. 2. To attend Red-Hot at Loc.No.79 Y-phase.
PADGHE - NALASOPARA - VASAI (T)	IntraState	10/12/2022	05:21			PO	Work of bunching, removing jumper & changing orientation of lines for backup supply to Vasai Ss & Nalasopara S/stn:1) 220kV Kamba-Vasai line jumper will be open at loc. No. 51 for 7 days continuous i.e. 159 Hrs.2) 220kV Padgha-Nalasopara & Vasai Tap line-Jumper will open at loc. 54 for 7 days continuous & 220kV Vasai-Nalasopara link line will be in service for 7 days.3) 220kV Padghe & Nalasopara-Vasai Tap line bunching work will be done to 220kV Kamba-Vasai line between loc. No. 51 & 52 after that line orientation will be change i.e. 220kV Padghe-Vasai line and after that load of 220kV Vasai will be feed from 400/220 Padghe s/stn.4) After bunching 220kV Padghe-Vasai line will be charged at 9:00 Hrs. on same day dtd. 10.12.2022. The line will be in service for 07 days continuous i.e. 159 Hrs.5) Erection of MDN+9 Tower (2 nos.)6) Stringing of conductor of one side ckt.
MHAISHAL- JATH	IntraState	10/12/2022	09:01	10/12/2022	17:40	PO	Cold line washing work
TROMBAY (M) - CHEMBUR CKT - 3	IntraState	10/12/2022	09:11	10/12/2022	20:30	PO	Diagnostic Testing work of equipment & RM work.
POPHALI - KDPH	IntraState	10/12/2022	10:20			PO	For erection & stringing of In-line Multi circuit tower (Loc No.1to7) of new 220KV Karad-Koyana line and restringing of existing 220KV D/C KDPH LILO line.
VANKUSWADE - KDPH	IntraState	10/12/2022	11:00			PO	For erection & Stringing of In line multi circuit tower (Loc no.01 to 07) of new 220kV Karad-Koyana line and re stringing of existing 220kV D/C KDPH LILO line.
MAIN BUS SECTION - 1 @ EKLAHARE (GCR)	IntraState	10/12/2022	14:36	10/12/2022	16:02	EO	Attending hotspot on bus isolator.
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	10/12/2022	14:48	10/12/2022	17:53	T	Tripped on R-Y fault
BORIVALI - BOISAR II LINE	IntraState	10/12/2022	15:26	11/12/2022	01:19	T	Tripped on Phase to Phase fault
NEW KOYNA - NIWALI	IntraState	10/12/2022	17:48	11/12/2022	01:05	T	Tripped on distance protection
PHURSUNGI-SERUM	IntraState	11/12/2022	04:57	11/12/2022	05:11	T	BUSBAR operated due to bursting of R ph 220KV PT of 220KV Main Bus-2 at Phursungi s/s
THEUR-PHURSUNGI CKT I	IntraState	11/12/2022	04:57	11/12/2022	05:14	T	BUSBAR operated due to bursting of R ph 220KV PT of 220KV Main Bus-2 at Phursungi s/s
THEUR-PHURSUNGI CKT II	IntraState	11/12/2022	04:57	11/12/2022	05:13	T	BUSBAR operated due to bursting of R ph 220KV PT of 220KV Main Bus-2 at Phursungi s/s

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 10/Dec/2022

Statement-VII

Position as on 6.30 Hrs of 11/Dec/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
PHURSUNGI-PARVATI	IntraState	11/12/2022	04:57	11/12/2022	06:40	T	BUSBAR operated due to bursting of R ph 220KV PT of 220KV Main Bus-2 at Phursungi s/s
JEJURI-PHURSUNGI 1	IntraState	11/12/2022	04:57	11/12/2022	06:10	T	BUSBAR operated due to bursting of R ph 220KV PT of 220KV Main Bus-2 at Phursungi s/s
JEJURI-PHURSUNGI 2	IntraState	11/12/2022	04:57	11/12/2022	07:25	T	BUSBAR operated due to bursting of R ph 220KV PT of 220KV Main Bus-2 at Phursungi s/s
KAMBA - VASAI	IntraState	11/12/2022	05:19			PO	Work of bunching, removing jumper & changing orientation of lines for backup supply to Vasai Ss & Nalasopara S/stn:1) 220kV Kamba-Vasai line jumper will be open at loc. No. 51 for 7 days continuous i.e. 159 Hrs. From Loc no. 52 to 220KV Vasai S/sstn will be converted to 220KV Padgha-Vasai after bunching and same will be charged at 08:00 Hrs on 11.12.2022 (Temporary arrangement till 17.12.2022. 2) 220kV Padgha-Nalasopara & Vasai Tap line-Jumper is already opened at loc. 54 for 7 days continuous & 220kV Vasai-Nalasopara link line is established 7 days. 3) 220kV Padghe - Nalasopara-Vasai Tap line bunching work will be done to 220kV Kamba-Vasai line between loc. No. 51 & 52 after that line orientation will be change i.e. 220kV Padghe-Vasai line and after that load of 220kV Vasai will be feed from 400/220 Padghe s/stn. 4) After bunching 220kV Padghe-Vasai line will be charged at 8:00 Hrs. on same day dtd. 11.12.2022. The line will be in service for 07 days continuous i.e. 159 Hrs. 5) Erection of MDN+9 Tower (2 nos.) 6) Stringing of conductor of one side ckt.
WAGHIVALI - DHARAVI 7	IntraState	11/12/2022	09:30	11/12/2022	17:33	PO	Mero Project Work-Work in vicinity for removal of old OPGW in span 38A to 40 at Kurla Metro 2B site.
CHAKAN (400KV) - VOLKSWAGEN	IntraState	11/12/2022	10:11	11/12/2022	20:19	HT	Emergency outage availed for SCADA trial and commissioning work.
SALSETTE - SAKI -7	IntraState	11/12/2022	10:58	11/12/2022	13:30	PO	LBBU relay testing, Protection trials and CR trials
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132KV 100MVA PTR 1 @ KHAREPATAN	IntraState	22/09/2022	16:35			T	ICT bursted
220 / 110 / 22kV 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
110 KV LINE Outages/Trippings							
BHIVPURI - AMBERNATH CKT - 1	IntraState	10/12/2022	08:45	10/12/2022	15:53	PO	For CVT Testing, Line Side GOD and Breaker R/M
110 KV BR Outages/Trippings							
110KV GROUP BREAKER-2 @ TROMBAY	IntraState	09/12/2022	11:55	10/12/2022	00:47	PO	RPUF protection Testing

