

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 11/Oct/2022 TUESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	118.529	1316.654	1) Gujrat	10.111	112.954
2) Hydro	14.819	84.975	2) Madhya Pradesh	7.319	77.819
3) Gas	2.152	24.795	3) Chattisgarh	5.660	60.430
Total MSPGCL	135.500	1426.424	4) Maharashtra	156.567	1835.243
B) 1) APLM	59.678	516.860	5) Goa (Amona)	-0.997	-14.386
2) JSWEL	13.094	184.875	Total	178.660	2072.060
3) VIPL	0.000	0.000	a) Mumbai Schedule	32.551	360.461
4) RPL(AMT)	23.658	251.933	b) Mumbai Drawl	38.291	397.681
5) SWPGPL	7.009	77.247	c) MSEDCL Bilateral *	36.113	753.347
6) Other IPP	7.742	84.467	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	32.551	360.454
C) 1) TPCL Thermal	12.671	117.953	Include PX	0.000	0.000
2) TPCL Hydro	5.585	36.082	Standby	0.000	0.007
3) TPCL Gas	2.758	26.026	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.654	100.845	1) MSEDCL	388.409	4362.448
D) STATE			2) Mumbai Discoms	69.959	678.563
1) Thermal	253.035	2650.834	3) Other Discoms	9.162	100.912
(A1+C1+C4+(B1-B6))			TOTAL STATE	467.530	5141.923
2) Hydro	20.404	121.057			
(A2+C2)					
3) Gas	4.910	50.821			
(A3+B7+C3)					
4) Wind	3.508	142.462			
6) SOLAR	7.013	104.713			
TOTAL STATE	288.870	3069.887			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 19 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	4272	5231	5507	4919
MSPGCL Hydro	1405	619	1591	170
MSPGCL Gas	89	86	86	93
MSPGCL Total Generation	5766	5936	7184	5182
Central Sector Receipt	8801	8076	7515	5939
WIND	45	105	206	140
CPP / IPP Thermal	3864	4850	5330	4694
CPP / IPP Gas	0	0	0	0
SOLAR	935	41	6	0
Exchange with Mumbai	-1775	-1972	-1781	-1157
MSEDCL DEMAND MET	17204	16626	18030	14499
Load Shedding	66	0	0	0
MSEDCL DEMAND	17270	16626	18030	14499
TPCL GENERATION	1101	769	863	908
AEML GENERATION	498	409	491	500
MUMBAI DEMAND	3374	3150	3135	2565
OTHER DISCOM DEMAND	432	410	429	299
STATE DEMAND MET	21010	20186	21595	17363
STATE DEMAND	21076	20186	21595	17363
Frequency (Hz)	50.03	49.97	49.96	50.00

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.15 Hz at 13.03 Hrs	49.81 Hz at 18.14 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 11/Oct/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.42	6.38	190	0
Unit 7	0.00	0.00	0	0
Unit 8	10.75	116.16	540	367
Unit 9	0.00	37.66	0	0
Unit 10	9.93	109.40	450	385
Total	23.09	269.60		
Bhusawal				
Unit 3	2.88	22.62	140	100
Unit 4	8.32	92.22	410	280
Unit 5	8.70	88.58	435	275
Total	19.90	203.42		
Parli				
Unit 6	4.31	43.69	220	137
Unit 7	4.22	44.22	209	148
Unit 8	0.00	31.26	0	0
Total	8.53	119.18		
Chandrapur				
Unit 3	3.30	33.13	160	120
Unit 4	3.02	28.21	144	115
Unit 5	7.16	74.01	340	280
Unit 6	7.17	80.63	365	230
Unit 7	7.44	82.52	340	280
Unit 8	0.00	0.00	0	0
Unit 9	8.46	94.33	436	281
Total	36.55	392.82		
Paras				
Unit 3	4.25	41.42	205	139
Unit 4	0.00	0.00	0	0
Total	4.25	41.42		
Khaparkheda				
Unit 1	2.71	31.92	120	105
Unit 2	2.60	31.51	130	90
Unit 3	3.36	38.97	164	122
Unit 4	3.30	35.52	154	120
Unit 5	8.04	88.27	435	275
Total	20.00	226.19		
Nasik				
Unit 3	0.00	25.32	0	0
Unit 4	3.21	34.38	162	116
Unit 5	3.00	4.31	148	113
Total	6.21	64.01		
Uran				
All Units	2.15	24.80	93	86
Total	2.15	24.80		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.59	6.54	27	23
Total	0.59	6.54		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	1.88	22.05	530	35
Stage 4	6.90	18.82	1000	0
Stage 3	2.09	10.22	222	0
Total	10.88	51.09		
Hydro				
KDPH	0.02	2.45	18	0
VTRNA	0.00	1.82	0	0
TILLARI	0.00	0.00	0	0
BHIRA T.R.	0.26	2.70	77	0
SMLHY_PTN	2.59	18.30	114	100
GHATGHAR	0.49	2.08	125	0
Total	3.35	27.35		
Wind				
Total	3.51	142.46	0	0
Total	3.51	142.46		
CPP				
APML(Mus)	59.68	516.86	0	0
JSWEL(Mus)	13.09	184.88	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	23.66	251.93	0	0
SWPGPL-Mus	7.01	77.25	0	0
Other(Mus)	7.74	84.47	0	0
Total	111.18	1115.38		
SOLAR				
Total	7.01	104.71	0	0
Total	7.01	104.71		
Tata				
Trombay 5	8.45	79.68	473	225
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.57	14.52	108	49
Trombay 7B	1.19	11.50	65	43
TATA Hydro	5.58	36.08	394	35
Trombay 8	4.22	38.28	233	127
Total	21.01	180.06		
AEML				
DTPS U-1&2	10.65	100.84	500	319
Total	10.65	100.84		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	118.53	1316.65	MSPGCL Total	135.50	1426.42
			MSPGCL Thml+Gas	120.68	1341.45	Koyna 1,2 & 4 Total	8.78	40.87
			MSPGCL Hydro	14.82	84.98	State Total	288.87	3069.89

State Load Despatch Center,Airoli (MSETCL)
Hourly Load Data As on 11/Oct/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	5178	342	92	5612	97	4778	0	0	6405	6252	-1244	15150	0	15150	2571	346	18066	50.00
2	4952	169	93	5214	57	4776	0	0	6501	6222	-1192	14749	0	14749	2579	329	17656	50.00
3	4919	170	93	5182	140	4694	0	0	5969	5939	-1157	14499	0	14499	2565	299	17363	50.00
4	5389	340	92	5821	219	4620	0	0	5830	5466	-1133	14731	0	14731	2518	263	17511	50.03
5	5021	592	92	5705	272	4592	0	0	6531	6127	-1096	15306	0	15306	2445	294	18045	50.04
6	5217	714	92	6023	251	4619	0	0	6734	6693	-1114	16148	0	16148	2527	325	18999	50.01
7	5367	926	92	6385	250	4664	0	24	7540	7006	-1145	16835	0	16835	2731	349	19915	49.99
8	5461	1013	91	6565	153	4737	0	190	7888	7238	-1202	17301	0	17301	2877	380	20558	50.05
9	4538	1416	92	6046	151	4344	0	442	8005	8025	-1308	17286	11	17297	2975	414	20686	50.05
10	4289	1490	91	5870	52	4332	0	773	8236	7951	-1500	17046	77	17123	3180	432	20735	50.03
11	4272	1405	89	5766	45	3864	0	935	8638	8801	-1775	17204	66	17270	3374	432	21076	50.03
12	4273	721	89	5083	50	3954	0	1107	8814	9016	-2094	16683	0	16683	3395	433	20511	50.00
13	4441	374	86	4901	41	4484	0	1162	8492	8084	-2131	16131	0	16131	3398	410	19939	50.01
14	4287	317	87	4691	42	4170	0	960	8389	8439	-2173	15717	0	15717	3275	412	19404	50.03
15	4486	247	87	4820	150	4620	0	748	8464	8301	-2204	16036	0	16036	3304	399	19739	50.03
16	4519	266	86	4871	105	4502	0	420	8577	8377	-2122	15744	0	15744	3218	408	19371	50.00
17	4809	296	86	5191	140	4704	0	205	8300	8398	-2024	16199	0	16199	3163	415	19777	49.96
18	5231	619	86	5936	105	4850	0	41	8071	8076	-1972	16626	0	16626	3150	410	20186	49.97
19	5507	1591	86	7184	206	5330	0	6	7554	7515	-1781	18030	0	18030	3135	429	21595	49.96
20	5514	786	87	6387	376	5283	0	0	8178	7983	-1699	17911	0	17911	2993	419	21323	50.01
21	5389	260	86	5735	226	5113	0	0	7881	7673	-1662	16666	0	16666	2830	419	19915	50.02
22	5203	256	92	5551	158	4878	0	0	7410	7361	-1621	15920	0	15920	2666	406	18993	50.01
23	5162	315	93	5570	117	4752	0	0	7089	6932	-1510	15489	0	15489	2567	372	18428	50.00
24	5105	193	92	5390	105	4519	0	0	7112	6786	-1432	15002	0	15002	2523	366	17891	50.04
MUs	118.53	14.82	2.15	135.50	3.51	111.18	0.00	7.01	182.61	178.66	-38.29	388.41	0.15	388.56	69.96	9.16	467.68	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 11/Oct/2022

Position as on 6.30 Hrs of 12/Oct/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Koyna Unit 9	80	15/06/2022	08:00		Continued.	Capital Overhaul	22/10/2022
MSPGCL	Chandrapur Unit 8	500	06/09/2022	00:52	12/10/2022	04:06	COH	11/10/2022
MSPGCL	Paras Unit 4	250	21/09/2022	00:08		Continued.	Annual Overhaul	16/10/2022
FORCED OUTAGE								
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	22/10/2022
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	15/10/2022
IPP	SWPGPL U-3	135	28/08/2022	19:04		Continued.	Boiler SSC chain broken problem.	12/10/2022
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	
MSPGCL	Uran Unit 5	108	27/09/2022	17:11		Continued.	Gas shortage	
IPP	RPL(AMT) U-5	270	06/10/2022	21:33		Continued.	Furnace Pressure High	12/10/2022
MSPGCL	Nasik Unit 3	210	08/10/2022	20:05		Continued.	PA FAN 3B motor replacement work Unit # 3 Nashik is under tolling from 08:00 hrs of 10/10/2022 & is available (as PA FAN 3B work is completed)	
MSPGCL	Uran Unit B0	120	09/10/2022	11:53		Continued.	TURBINE PROTECTION OPERATED	18/10/2022
MSPGCL	Uran Unit 8	108	09/10/2022	12:30		Continued.	BOILER PROBLEM	18/10/2022
MSPGCL	Koradi Unit 9	660	10/10/2022	07:43		Continued.	Boiler Tube Leakage	13/10/2022
MSPGCL	Parli Unit 8	250	11/10/2022	00:01		Continued.	Boiler Tube Leakage	14/10/2022
IPP	JSW (J) U1	300	11/10/2022	02:40		Continued.	No Schedule	
MSPGCL	Koradi Unit 6	210	11/10/2022	09:13	11/10/2022	13:39	Flame Failure	
MSPGCL	Koradi Unit 6	210	11/10/2022	16:03	11/10/2022	18:02	Due to H2 Gas Pressure High.	
IPP	IEPL Unit 1	270	11/10/2022	17:45	11/10/2022	21:52	Furnace Pressure High	

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 11/Oct/2022

Position as on 6.30 Hrs of 12/Oct/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
IPP	SWPGPL U-4	135	11/10/2022	18:39	11/10/2022	23:13	Turbine lube oil pressure low.	
MSPGCL	Koradi Unit 6	210	11/10/2022	21:20	11/10/2022	23:03	Flame Failure	
IPP	IEPL Unit 1	270	11/10/2022	22:09		Continued.	Generator Protection operated	
TPC-G	Trombay 5	500	12/10/2022	03:34		Continued.	Economizer Tube Leakage.	14/10/2022

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 11/Oct/2022

Statement-VII

Position as on 6.30 Hrs of 12/Oct/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV TIEBAY Outages/Trippings							
TIE BAY (702) OF ICT-1 & FUTURE BAY @ KORADI 3	IntraState	11/10/2022	11:07	11/10/2022	18:48	PO	Annual Maintenance of Bay Equipment
400 KV TIEBAY Outages/Trippings							
408 TIE BAY OF EKTUNI CKT 1 AND BUS REACTOR	InterState	11/10/2022	12:18	11/10/2022	16:01	PO	CB Diagnostic Testing
TIE BAY (409) OF FUTURE BAY AND ICT - 3 @ JEJURI	IntraState	10/10/2022	10:21	11/10/2022	16:28	PO	For shifting of wave trap from R phase to Y phase of 400kv Jejuri-Lonikand-II (Future line) bay
TIE BAY (412) OF FUTURE LINE @ JEJURI	IntraState	10/10/2022	10:52	11/10/2022	16:29	PO	For connecting jumper to the Isolator
TIE BAY (408) OF RPL CKT-1 AND AKOLA-1 CKT-1 @ AKOLA 2	IntraState	11/10/2022	11:18	11/10/2022	15:53	PO	Annual Maintenance of Bay Equipment
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 413 OF SPARE BAY @ CHANDRAPUR 2	InterState	23/06/2022	20:33			EO	for requirement of trip coil material from 400 kv spare bay 413 CB and utilise it in 400 kv Warora Ckt 2 CB 425
MAIN BAY (410) OF FUTURE BAY @ JEJURI	IntraState	10/10/2022	10:22	11/10/2022	16:29	PO	For shifting of wave trap from R phase to Y phase of 400kv Jejuri-Lonikand-II (Future line) bay
MAIN BAY (413) OF FUTURE LINE @ JEJURI	IntraState	10/10/2022	10:51	11/10/2022	16:33	PO	For connecting jumper to the Isolator
400 KV LINE Outages/Trippings							
PUNE(GIS) - TALEGAON(PG) CKT - 1	InterState	10/10/2022	21:15	11/10/2022	10:39	T	Tripped on Distance protection
PUNE(GIS) - TALEGAON(PG) CKT - 2	InterState	11/10/2022	04:13	11/10/2022	10:37	HT	For safety purpose to work on Pune GIS ckt 1
AURANGABAD(MS) - AURANGABAD(PG) CKT -2	InterState	11/10/2022	08:52			HT	For load management
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	27/09/2022	10:25	11/10/2022	12:44	HT	for load management
DEEPNAGAR - AURANGABAD (WALUJ)	IntraState	09/10/2022	17:54			PO	Distance Protection
KARAD - LONIKAND I	IntraState	10/10/2022	09:28			PO	1. Errection of 315A & 316 in line tower. 2. Loc no. 315 to 315A S/C stringing. 3. Loc no. 315A to 33(D/C LILO tower) stringing. 4. Loc No. 316 to 33(D/C LILO tower) stringing. 5. Dismantling of existing in line tower at loc no 316.
DHARIWAL- CHANDRAPUR 2 CKT I	IntraState	11/10/2022	12:28	11/10/2022	17:44	PO	Daignostic testing work
JAIGAD - KARAD CKT - 2	IntraState	12/10/2022	04:09			HT	Overvoltage
DEEPNAGAR - AURANGABAD (WALUJ)	IntraState	12/10/2022	06:11				Disc Insulator string Replacement by Long Rod Porcelain string
DEEPNAGAR - AURANGABAD (WALUJ)	IntraState	12/10/2022	06:11			PO	Replacement of Disc Insulator Strings by Long Rod Porcelain strings
220 KV TBC Outages/Trippings							
TBC @ VERSOVA (AEML)	IntraState	11/10/2022	11:13	11/10/2022	17:59	PO	Annual maintenance of 220kv Versova-Dahanu line.
220 KV LINE Outages/Trippings							

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 11/Oct/2022

Statement-VII

Position as on 6.30 Hrs of 12/Oct/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
BOISAR - VERSOVA	IntraState	06/10/2022	08:15			PO	Bunching of lines at location no.SS 82 to facilitate the following project work: NHSRCL project: Relocation of existing Tr. Towers and lines at Vasai area - Tower no SS 221 & SS 223. DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line.
DAHANU - VERSOVA	IntraState	06/10/2022	08:22			PO	Bunching of lines at location no.SS 82 to facilitate the following project work:NHSRCL project: Relocation of existing Tr. Towers and lines at Vasai area - Tower no SS 221 & SS 223.DFCCIL project : Shifting of lines on temporary towers from SS 225 to SS 228. Post bunching the existing lines will be reconfigured as 220 kV Dahanu - Boisar temporary line.
EKLAHARE (OCR) - PADGHE	IntraState	08/10/2022	22:52			HT	For load management
LAMBOTI - TULJAPUR CKT - 2	IntraState	11/10/2022	10:45	11/10/2022	13:14	HT	for tightening of Jumper nut bolt at location no. 93 R phase
HAMIDWADA - MUMEWADI	IntraState	11/10/2022	10:54	11/10/2022	15:42	PO	For Point to Point testing for SLDC data confirmation.
AJINKYATARA-SATARA MIDC	IntraState	11/10/2022	10:55	11/10/2022	16:12	PO	Replacement of faulty backup protection relay.
URAN - APTA CKT - 1	IntraState	11/10/2022	11:10	11/10/2022	16:16	EO	Attending Hotspot on Y phase jumper
CHINCHWAD-2 - TELCO	IntraState	11/10/2022	12:00	11/10/2022	19:19	PO	Stringing of conductors on newly erected Monopole tower no 17 to 18
BOISAR II - TARAPUR	IntraState	11/10/2022	13:02	11/10/2022	19:38	PO	Replacement of Rusted Hardware work under scheme at Loc No.28 To 50
EKLAHARE (GCR) - AIROLI KNOW PARK	IntraState	11/10/2022	14:26	11/10/2022	21:56	HT	system constraint
KALWA - SIEMENS	IntraState	11/10/2022	14:50	11/10/2022	18:19	EO	Hot spot attending work Y ph breaker top pad nut bolt (283 deg.)
VITA - MIRAJ	IntraState	11/10/2022	14:50	11/10/2022	17:09	PO	Diagnostic Testing Work
CHITEGAON- CHITEPIMPALGAON (PG) CKT - 1	IntraState	11/10/2022	14:58	11/10/2022	20:37	PO	Diagonestic testing & routine relay testing work
KALWA - COLOURCHEM	IntraState	11/10/2022	15:10	11/10/2022	18:04	PO	For Jumpers correction at 220KV CTT Tower & radially charging of Bus at 220KV DCHI S/stn end.After correction in phase sequence of 2000 Sq.mm at 220KC DCHI S/stn.
TALANDGE - HAMIDWADA	IntraState	11/10/2022	15:54	11/10/2022	21:18	PO	For Point to Point testing for SLDC data confirmation.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/132KV 100MVA PTR 1 @ KHAREPATAN	IntraState	22/09/2022	16:35			T	ICT bursted
220/33 KV 50 MVA PTR - 1 @ PHALTAN MIDC	IntraState	11/10/2022	11:30	11/10/2022	15:55	PO	Oil leakage attending work by Powerseal method & SFRA,DFRA testing work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 11/Oct/2022

Statement-VII

Position as on 6.30 Hrs of 12/Oct/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132 KV 200 MVA PTR 4 @ PHURSUNGI	IntraState	11/10/2022	11:46	11/10/2022	18:20	PO	Replacement of 2 no's of priority tension strings & 4 no's of non priority strings in ICT 4 HV bay. HV & LV CT Tan delta testing work. Installation of Gas collecting device.
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 1 @ PHURSUNGI	IntraState	11/10/2022	11:32	11/10/2022	18:02	PO	Replacement of 2 no's of priority tension strings & 4 no's of non priority strings in ICT 4 HV bay. HV & LV CT Tan delta testing work. Installation of Gas collecting device.
110 KV LINE Outages/Trippings							
DHARAVI VIKHROLI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay- Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
DHARAVI POWAI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay- Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage