

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 12/May/2023 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	179.903	1885.749	1) Gujrat	-4.131	-40.856
2) Hydro	19.439	245.459	2) Madhya Pradesh	3.592	90.955
3) Gas	5.613	70.096	3) Chattisgarh	4.870	68.450
Total MSPGCL	204.955	2201.304	4) Maharashtra	207.504	2419.814
B) 1) APLM	60.403	562.958	5) Goa (Amona)	-1.382	-14.987
2) JSWEL	22.990	243.476	Total	210.453	2523.376
3) VIPL	0.000	0.000	a) Mumbai Schedule	42.690	460.457
4) RPL(AMT)	24.540	299.090	b) Mumbai Drawl	46.624	508.543
5) SWPGPL	9.692	113.853	c) MSEDCL Bilateral *	86.942	1127.123
6) Other IPP	9.739	143.332	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	42.690	460.457
C) 1) TPCL Thermal	12.024	134.414	Include PX	0.000	0.000
2) TPCL Hydro	5.422	45.783	Standby	0.000	0.000
3) TPCL Gas	3.242	30.355	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.133	120.976	1) MSEDCL	522.614	5770.037
D) STATE			2) Mumbai Discoms	77.445	840.071
1) Thermal	329.424	3503.848	3) Other Discoms	10.549	124.162
(A1+C1+C4+(B1-B6))			TOTAL STATE	610.608	6734.270
2) Hydro (A2+C2)	24.861	291.242			
3) Gas (A3+B7+C3)	8.855	100.451			
4) Wind	20.069	136.206			
6) SOLAR	16.946	179.147			
TOTAL STATE	400.155	4210.894			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 16 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 8 Hrs
MSPGCL Thermal	7098	7619	7821	7544
MSPGCL Hydro	747	594	1308	325
MSPGCL Gas	214	213	226	250
MSPGCL Total Generation	8059	8426	9355	8119
Central Sector Receipt	10115	10081	7660	8730
WIND	364	453	1084	836
CPP / IPP Thermal	4461	4763	6088	4815
CPP / IPP Gas	0	0	0	0
SOLAR	2223	1455	0	596
Exchange with Mumbai	-2487	-2506	-1818	-1758
MSEDCL DEMAND MET	22256	22204	21893	20889
Load Shedding	0	0	0	0
MSEDCL DEMAND	22256	22204	21893	20889
TPCL GENERATION	716	816	1195	569
AEML GENERATION	478	501	389	316
MUMBAI DEMAND	3681	3823	3402	2643
OTHER DISCOM DEMAND	479	468	476	449
STATE DEMAND MET	26416	26495	25771	23981
STATE DEMAND	26416	26495	25771	23981
Frequency (Hz)	49.95	49.98	49.96	50.02

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.24 Hz at 16.02 Hrs	49.79 Hz at 01.32 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 12/May/2023

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.66	52.96	205	180
Unit 8	13.30	113.24	593	529
Unit 9	12.44	150.24	542	483
Unit 10	12.78	74.65	555	512
Total	43.17	391.08		
Bhusawal				
Unit 3	3.22	40.32	150	120
Unit 4	9.74	80.82	440	290
Unit 5	9.70	124.08	455	280
Total	22.67	245.22		
Parli				
Unit 6	4.57	63.68	250	147
Unit 7	4.68	41.07	234	140
Unit 8	4.60	56.73	218	146
Total	13.84	161.48		
Chandrapur				
Unit 3	3.67	43.41	165	130
Unit 4	3.65	33.06	159	130
Unit 5	9.19	80.18	419	290
Unit 6	8.69	108.84	410	155
Unit 7	9.34	107.53	437	300
Unit 8	11.39	95.89	490	455
Unit 9	11.22	126.70	492	414
Total	57.14	595.60		
Paras				
Unit 3	4.86	55.87	232	155
Unit 4	5.18	57.48	231	157
Total	10.04	113.35		
Khaparkheda				
Unit 1	3.10	36.93	140	105
Unit 2	2.89	36.70	132	107
Unit 3	3.86	46.43	185	109
Unit 4	4.12	50.77	188	131
Unit 5	11.04	114.30	480	390
Total	25.01	285.13		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	4.29	48.68	185	150
Unit 5	3.73	45.21	162	147
Total	8.03	93.89		
Uran				
All Units	5.61	70.10	252	208
Total	5.61	70.10		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.03	0.13	23	0
Total	0.03	0.13		
Koyna				
Stage 1-2	2.73	52.76	540	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	9.55	110.84	978	0
Stage 3	2.20	35.48	292	0
Total	14.48	199.08		
Hydro				
KDPH	0.67	8.53	28	28
VTRNA	1.14	11.42	60	0
TILLARI	0.00	0.23	0	0
BHIRA T.R.	0.38	2.26	80	0
SMLHY_PTN	2.74	23.80	129	97
GHATGHAR	0.00	0.00	0	0
Total	4.93	46.24		
Wind				
Total	20.07	136.21	0	0
Total	20.07	136.21		
CPP				
APML(Mus)	60.40	562.96	0	0
JSWEL(Mus)	22.99	243.48	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	24.54	299.09	0	0
SWPGPL-Mus	9.69	113.85	0	0
Dhariwal	0.00	16.14	0	0
IEPL	5.25	59.47	269	170
Other(Mus)	4.49	67.72	0	0
Total	127.36	1362.71		
SOLAR				
Total	16.95	179.15	0	0
Total	16.95	179.15		
Tata				
Trombay 5	7.84	87.66	393	268
Trombay 6	0.00	0.00	0	0
Trombay 7A	1.96	17.33	107	44
Trombay 7B	1.28	13.02	64	36
TATA Hydro	5.42	45.78	444	90
Trombay 8	4.19	46.75	226	130
Total	20.69	210.55		
AEML				
DTPS U-1&2	10.13	120.98	502	316
Total	10.13	120.98		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	179.90	1885.75	MSPGCL Total	204.96	2201.30
			MSPGCL Thml+Gas	185.52	1955.84	Koyna 1,2 & 4 Total	12.28	163.60
			MSPGCL Hydro	19.44	245.46	State Total	400.16	4210.89

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 12/May/2023

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	Transmission Constraint					
1	7705	1463	249	9417	934	6218	0	0	7818	8026	-1561	22658	0	0	22658	3178	376	26212	50.04
2	7673	1090	249	9012	930	6121	0	0	8115	8062	-1576	22198	0	0	22198	2927	351	25476	49.96
3	7667	961	249	8877	891	5760	0	0	8164	7738	-1455	21481	0	0	21481	2732	330	24543	49.95
4	7678	843	249	8770	936	5704	0	0	8167	7984	-1431	21642	0	0	21642	2602	321	24565	50.05
5	7711	778	249	8738	962	5712	0	0	8132	8135	-1421	21769	0	0	21769	2530	357	24656	49.96
6	7694	623	251	8568	983	5711	0	0	8531	8625	-1475	22019	0	25	22019	2521	393	24933	49.95
7	7647	315	252	8214	931	5624	0	161	8547	8435	-1595	21341	0	0	21341	2505	429	24275	49.98
8	7544	325	250	8119	836	4815	0	596	8885	8730	-1758	20889	0	7	20889	2643	449	23981	50.02
9	7052	328	250	7630	696	4477	0	1231	9509	9476	-1998	21036	0	21	21036	2955	476	24467	50.03
10	7198	440	238	7876	489	4443	0	1722	9522	9647	-2183	21520	0	9	21520	3321	474	25315	50.01
11	7235	671	221	8127	379	4463	0	2046	9854	9625	-2381	21778	0	2	21778	3563	481	25822	49.96
12	7098	747	214	8059	364	4461	0	2223	10166	10115	-2487	22256	0	0	22256	3681	479	26416	49.95
13	6772	678	212	7662	344	4453	0	2215	10220	10241	-2496	21947	0	0	21947	3690	472	26109	49.96
14	6558	593	211	7362	383	4417	0	2078	10173	10239	-2462	21563	0	0	21563	3614	454	25631	49.96
15	7230	855	208	8293	399	4402	0	1804	10254	10104	-2565	21966	0	0	21966	3758	471	26195	49.92
16	7619	594	213	8426	453	4763	0	1455	10554	10081	-2506	22204	0	0	22204	3823	468	26495	49.98
17	7645	631	208	8484	625	4519	0	957	10269	9936	-2351	21681	0	0	21681	3772	489	25942	50.01
18	7727	465	214	8406	767	5148	0	409	9721	9550	-2347	21435	0	0	21435	3611	498	25544	50.02
19	7749	409	217	8375	785	5550	0	49	8970	8882	-2098	21048	0	0	21048	3411	495	24954	50.02
20	7821	1308	226	9355	1084	6088	0	0	7952	7660	-1818	21893	0	0	21893	3402	476	25771	49.96
21	7822	1126	242	9190	1379	6135	0	0	7634	7306	-1711	21833	0	0	21833	3354	466	25653	50.00
22	7729	805	246	8780	1615	6078	0	0	7353	7282	-1624	21672	0	0	21672	3287	459	25418	49.97
23	7685	1426	248	9359	1480	6106	0	0	7273	7366	-1670	22186	0	0	22186	3280	455	25921	49.93
24	7644	1965	247	9856	1424	6196	0	0	7335	7208	-1655	22599	0	0	22599	3285	430	26314	49.90
MUs	179.90	19.44	5.61	204.95	20.07	127.36	0.00	16.95	213.12	210.45	-46.62	522.61	0.00	0.06	522.61	77.44	10.55	610.61	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

1) DIs done as per instruction from 220KV Baramati due to overloading due of 220KV Jejuri Baramati line. 2) LTS operated due to overloading of 220KV Jejuri-Lonand line.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 12/May/2023

Position as on 6.30 Hrs of 13/May/2023

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	31/07/2023
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	30/05/2023
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Material replacement work.	01/03/2024
MSPGCL	Ghatghar Unit-2	125	08/02/2023	07:02		Continued.	Stator Earth Fault	01/06/2023
MSPGCL	Nasik Unit 3	210	17/04/2023	21:27	13/05/2023	22:11	Boiler Tube Leakage	20/05/2023
IPP	RPL(AMT) U-4	270	01/05/2023	15:30		Continued.	Coal Shortage	
MSPGCL	Uran Unit 6	108	10/05/2023	02:00		Continued.	Zero Schedule.	
MSPGCL	Parli Unit 7	250	13/05/2023	01:13	13/05/2023	04:12	Furnace Pressure High	
MSPGCL	Nasik Unit 5	210	13/05/2023	22:53		Continued.	ID Fan Problem	

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 12/May/2023

Statement-VII

Position as on 6.30 Hrs of 13/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
765 KV TIEBAY Outages/Trippings							
TIE BAY (702) OF 765/21KV GT-4 and 765/400KV ICT (HV Side) @ TIRORA	IntraState	11/05/2023	11:42	12/05/2023	21:03	PO	For bay(702-52) breaker SF6 gas leakage attending work.
TIE BAY (705) OF KORADI 3 CKT - 2 & BUS REACTOR @ TIRORA	IntraState	13/05/2023	11:41			PO	For bay(705-52) breaker SF6 gas leakage attending work.
400 KV TIEBAY Outages/Trippings							
TIE BAY - 411 OF PARLI (GIRWALI) CKT-1 @ NANDED	IntraState	11/05/2023	10:55	12/05/2023	23:22	PO	For shifting of CT ,CB, etc wiring from TIE bay 411 to Main Bay 412.
400 KV MAINBAY Outages/Trippings							
MAIN BAY (417) OF 500 MVA ICT - 1 @ DEEPNAGAR	IntraState	11/05/2023	13:16	13/05/2023	18:12	PO	For servicing & overhauling of 400kV AREVA make 501 MVA ICT & 1 MAIN C.B. Mechanism
BUS COUPLER @ KOLHAPUR-III (TALANDGE)-400 KV	IntraState	12/05/2023	19:13	12/05/2023	22:30	EO	For attending hotspot observed at Y phase stub bus to IPS connecting jump & Y-phase BPI no 2 IPS to IPS connecting jump of 400 KV Bus-coupler at 400 kV Talandge.
400 KV LINE Outages/Trippings							
TALANDGE - KOLHAPUR (PG) CKT - 2	InterState	20/03/2023	07:49			PO	For reconductoring of Moose conductor with HTLS conductor for sytem improvement. AR to be kept in non Auto mode for 400KV-KOLHAPUR-MS-KOLHAPUR GIS -1
CHANDRAPUR - BHADRAVATI CKT - 3	InterState	12/05/2023	07:42	12/05/2023	20:25	PO	Group Relay (Self-resetting) retrofitting works at GCR end. Line TLM Works.
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	03/04/2023	11:30			HT	H/T TO CONTROL LINE LOADING OF PUNE PG
LONIKAND - JEJURI CKT - 1	IntraState	08/05/2023	08:37	12/05/2023	20:15	PO	400kV CB O/H work by shifting on TBC
MAIN BUS - 2 @ KUMBHARGAON (NANDED)	IntraState	11/05/2023	11:55	12/05/2023	22:32	PO	400 KV MAIN BUS-2 (BUS BAR PROTECTION OUT ONLY) FOR TESTING OF BUSBAR PROTECTION SCHEME ALONG WITH TRIP TRAILS IN R/O 400KV, 125MVAR BUS SHUNT REACTOR AT 400KV SUBSTATION.
DEEPNAGAR - THAPTI TANDA	IntraState	11/05/2023	21:58	12/05/2023	04:15	T	Distance Protection
AKOLA - KHADKA (BHUSAWAL)	IntraState	12/05/2023	08:11	12/05/2023	18:52	PO	String replacement work on 400 kV Akola- Bhusawal Line will be carried out by engaging agency which are detected punctured in PID testing.
MAIN BUS - 2 @ KUMBHARGAON (NANDED)	IntraState	12/05/2023	08:36	12/05/2023	22:26	PO	FOR ALLIED JUMPERING OF MAINBUS ISOLATOR AND DROPPERS CONNECTING AND ERECTION OF IPS TUBES FOR 400kV, 125MVAR Bus Shunt Reactor.
KHADKA - BABLESHWAR	IntraState	12/05/2023	13:28	12/05/2023	14:15	T	Tripped on Distance protection.
BABHALESHWAR - PADGHE CKT-1	IntraState	12/05/2023	23:45	13/05/2023	06:26	PO	Cold line washing of dust polluted Disc insulator strings at Naneghat section and Samrudhii Highway crossing towers.

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 12/May/2023

Statement-VII

Position as on 6.30 Hrs of 13/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
AKOLA - KHADKA (BHUSAWAL)	IntraState	13/05/2023	06:32		Continued.	PO	String replacement work on 400 kV Akola- Bhusawal Line will be carried out by engaging agency which are detected punctured in PID testing.
CHANDRAPUR-PARLI CKT-3	IntraState	13/05/2023	08:07	13/05/2023	19:04	PO	1. Measurement of tandelta of CT and CVT. 2. Bay routine maintenance work.
BABHALESHWAR - PADGHE CKT - 2	IntraState	13/05/2023	23:19		Continued.	PO	Cold line washing of dust polluted Disc Insulator strings at Naneghat section and Samruddhi Highway crossing towers.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500MVA ICT 3 @ AKOLA	IntraState	25/04/2023	10:41			PO	For termination of power cable
400/220/33 KV 500MVA ICT - 1 @ KHAPARKHEDA	IntraState	12/05/2023	10:27	12/05/2023	16:59	PO	Routine maintenance along with isolator maintenance work.
400/220KV 167 MVA SPARE ICT @ DHULE	IntraState	12/05/2023	10:40	12/05/2023	18:25	PO	Pre-monsoon Activities
220 KV TBC Outages/Trippings							
BUS COUPLER @ MULUND	IntraState	04/05/2023	12:39			EO	1) CB Dew Point test of 220 KV Bus Coupler which is found very Low. 2) The 220 KV Bus Coupler is already in OFF condition. Permission is required to open Both isolators. 3) Due to Low value of dew point values, the breaker pole may burst, hence CB kept out of service and now same is proposed to be attended.
220 KV LINE Outages/Trippings							
EKLAHARE (OCR) - NAVASARI CKT - 1	IntraState	10/02/2023	09:45			PO	Breaker overhauling work. (RFC AT 21:23 HRS DT.10/02/2023 AND KEPT OPENED FOR LOAD MANAGEMENT)
EKLAHARE (OCR) - PADGHE	IntraState	05/03/2023	08:55			HT	For load management
MAIN BUS SECTION - 1 @ KOLSHET	IntraState	12/05/2023	05:58	12/05/2023	07:34	EO	To remove Bird nest from R-Ph gantry structure above Bus suspension insulator of 220KV Gantry (220KV Bus section-1 which includes 220KV Roma-Kolshet line, 200MVA ICT-1, 220KV PT-1)
TROMBAY MSETCL TIE - 2	IntraState	12/05/2023	06:25	12/05/2023	06:46	PO	Removal of bird nest from 1st & 2nd H-Gantry
TROMBAY CARNAC - 6	IntraState	12/05/2023	06:52	12/05/2023	07:37	PO	Removal of bird nest from 1st & 2nd H-Gantry
WARDHA-D-GAON NEW	IntraState	12/05/2023	08:13	12/05/2023	14:58	PO	Replacement Of Flash Over Disc.
BIDRI - SAWANTWADI	IntraState	12/05/2023	08:35	12/05/2023	19:21	PO	Cold washing of insulators.
TEMGHAR - KALWA	IntraState	12/05/2023	09:21	12/05/2023	14:27	EO	(131 Degree C) Hot spot attending work on Bus Isolator Bph Jaw Circuit Breaker side after shifting the line on TBC.
TALANDAGE - FIVE STAR MIDC 1	IntraState	12/05/2023	09:21	12/05/2023	17:35	PO	For disc insulator string cleaning by chemical method.
KHAPARKHEDA-AMBAZARI-I	IntraState	12/05/2023	09:27	12/05/2023	16:01	PO	For Yearly Diagnostic Testing Work.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 12/May/2023

Statement-VII

Position as on 6.30 Hrs of 13/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
ADLABS - PEDAMBE	IntraState	12/05/2023	11:35	12/05/2023	18:50	PO	For cold washing of insulator string.
ABHIJEET-WARDHA-II	IntraState	12/05/2023	12:25	12/05/2023	14:53	T	Distance Protection.
220 KV BALAPUR - MALKAPUR LINE	IntraState	12/05/2023	12:30	12/05/2023	15:01	PO	Replacement Of Flash Over Disc.
TROMBAY - SALSETTE CKT - 1	IntraState	12/05/2023	22:44	13/05/2023	18:19	PO	Shifting of conductors at loc. 82 to tower body and final make off with loops through at loc. 82 and 83 (Bhandup Village). Removal of cross jumpers at loc. 93, making loops through (both sides) at 93. TS 1 will go in service at Sal Saki 7 bay at Salsette
KALWA SALSETTE - 3	IntraState	13/05/2023	02:27	13/05/2023	06:42	PO	Removal of conductors in span 82 -11 at Bhandup village
SALSETTE - SAKI -7	IntraState	13/05/2023	06:56		Continued.	PO	Removal of cross jumpers and closing of loops at loc. 93 (Salsette yard)
GANGAPUR-VALVE	IntraState	13/05/2023	07:20	13/05/2023	09:58	EO	For attending hot spot on C.B. B Ph.
KALWA SALSETTE - 3	IntraState	13/05/2023	08:51	13/05/2023	13:15	EO	To attend 220 kv Kalwa -salsette-03 line trip circuit faulty at kalwa end .
TALANDGE - SAWANTWADI	IntraState	13/05/2023	09:28	13/05/2023	18:25	PO	For Cold washing of Line insulators.
GHODBUNDER - MSETCL BOISAR	IntraState	13/05/2023	10:34	13/05/2023	13:09	EO	Line will be shifted on TBC for:Hot spot attending work 1) At Yph T between 220kV A & B Iso.- Temp : 1200C. 2) At 220kV CB jumper (Bph) at Stub Bus T: Temp: 1250C
CHINCHWAD- PARVATI	IntraState	13/05/2023	10:40	13/05/2023	13:55	PO	Replacement of faulty insulator string identified in line tripping patrolling at Loc no-40A -R ph .
VANKUSWADE - AJINKYATARA	IntraState	13/05/2023	12:53	13/05/2023	17:53	PO	Pre Monsoon maintenance work
MIRAJ - MHAISHAL	IntraState	13/05/2023	14:40	13/05/2023	15:31	EO	Removing Tarpaulin entangled on Conductor at Loc 125-126
TROMBAY SALSETTE LINE-2	IntraState	13/05/2023	18:56		Continued.	PO	Shifting of TS 2 conductors at loc. 82 and stringing of new conductors in span 82-83 at Bhandup village. Trombay Salsette 2 will go in service as Trombay Saki line.
POPHALI - KDPH	IntraState	13/05/2023	21:58		Continued.	T	Tripped on distance protection
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220 / 110 / 22kV 250 MVA ICT 2 @ SALSETTE	IntraState	10/11/2022	10:35			EO	For attending to abnormal Nosie from ICT
220/110 kV 200 MVA ICT 3 @ MUDSHINGI	IntraState	12/05/2023	09:05	12/05/2023	18:17	PO	For Diagnostic testing of Transformer & HV LV CT
PT BAY NO.1 @ BHOSARI	IntraState	12/05/2023	09:09	12/05/2023	18:30	PO	Replacement of 220kV PTs of PT Bay -1
220/132 KV 200 MVA ICT 1 @ EKLHARE(GCR)	IntraState	12/05/2023	09:22	12/05/2023	13:02	EO	Oil leakage from prv
220/33KV 50MVA TF NO.2 @ SAYNE	IntraState	12/05/2023	12:05	12/05/2023	15:20	PO	premonsoon & quarterly maintenance work

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 12/May/2023

Statement-VII

Position as on 6.30 Hrs of 13/May/2023

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132 KV 200 MVA ICT - 2 @ HARANGUL	IntraState	13/05/2023	08:24	13/05/2023	12:13	PO	Ict-2 LV CB overhauling work by agency.
220/132 KV 200 MVA ICT 3 @ AHMEDNAGAR	IntraState	13/05/2023	09:53	13/05/2023	18:49	PO	Attending R ph C.T. red hot (temp 160), Premonsoon work.
220/100 KV 200 MVA ICT 2 @ PADGHE	IntraState	13/05/2023	10:45	13/05/2023	18:26	PO	For checking and attending oil leakage from top inspection windwo and tarret.
132 KV LINE Outages/Trippings							
RISOD-YELDARI	IntraState	20/04/2023	17:57			HT	TO CONTROL LOADING ON RISOD - MALEGAON CKT
SOLAPUR 2(BALE)-NALDURG	IntraState	12/05/2023	11:37	12/05/2023	21:50	T	TRIPPED ON DISTANCE PROTECTION
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
BHIRA (T) - KHOPOLI 2	IntraState	12/05/2023	05:50	12/05/2023	12:35	PO	Project Work - Augmentation of OPGW communication link from 6 Core to 48 Core of Bhira Karanjade Link

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage