

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 12/Aug/2022 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	94.801	1287.794	1) Gujrat	8.771	82.186
2) Hydro	12.971	157.586	2) Madhya Pradesh	6.328	49.891
3) Gas	3.024	58.743	3) Chattisgarh	3.710	32.890
Total MSPGCL	110.796	1504.123	4) Maharashtra	111.560	1861.622
B) 1) APML	43.440	576.603	5) Goa (Amona)	-1.995	-15.874
2) JSWEL	13.301	171.434	Total	128.374	2010.715
3) VIPL	0.000	0.000	a) Mumbai Schedule	25.779	385.216
4) RPL(AMT)	18.420	221.442	b) Mumbai Drawl	33.385	416.870
5) SWPGPL	7.387	80.348	c) MSEDCL Bilateral *	93.432	908.362
6) Other IPP	5.179	75.783	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	25.779	385.002
C) 1) TPCL Thermal	9.747	124.566	Include PX	0.000	0.000
2) TPCL Hydro	7.545	62.126	Standby	0.000	0.214
3) TPCL Gas	0.000	27.663	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.438	112.474	1) MSEDCL	359.060	4637.750
D) STATE			2) Mumbai Discoms	60.115	743.699
1) Thermal	201.713	2650.444	3) Other Discoms	8.746	105.238
(A1+C1+C4+(B1-B6))			TOTAL STATE	427.921	5486.687
2) Hydro	20.516	219.712			
(A2+C2)					
3) Gas	3.024	86.406			
(A3+B7+C3)					
4) Wind	63.980	426.957			
6) SOLAR	10.314	92.453			
TOTAL STATE	299.547	3475.972			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 9 Hrs	B. Day Peak at 18 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	3760	4117	4443	3644
MSPGCL Hydro	467	506	1075	301
MSPGCL Gas	126	124	123	129
MSPGCL Total Generation	4353	4747	5641	4074
Central Sector Receipt	6632	5460	5958	4798
WIND	2515	2747	2545	2581
CPP / IPP Thermal	4178	3553	4605	2987
CPP / IPP Gas	0	0	0	0
SOLAR	674	325	0	0
Exchange with Mumbai	-1461	-1709	-1567	-895
MSEDCL DEMAND MET	16521	14725	16769	13257
Load Shedding	0	0	0	0
MSEDCL DEMAND	16521	14725	16769	13257
TPCL GENERATION	705	766	776	616
AEML GENERATION	383	348	417	361
MUMBAI DEMAND	2549	2823	2760	1872
OTHER DISCOM DEMAND	370	398	413	288
STATE DEMAND MET	19440	17946	19942	15417
STATE DEMAND	19440	17946	19942	15417
Frequency (Hz)	50.01	50.01	49.94	49.98

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.15 Hz at 13.08 Hrs	49.64 Hz at 14.45 Hrs	49.98	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 12/Aug/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.02	31.20	120	40
Unit 7	0.00	0.00	0	0
Unit 8	10.96	23.59	492	406
Unit 9	0.00	46.51	0	0
Unit 10	10.89	124.88	489	378
Total	23.87	226.18		
Bhusawal				
Unit 3	0.27	5.55	75	0
Unit 4	7.96	96.68	405	275
Unit 5	0.00	55.81	0	0
Total	8.22	158.04		
Parli				
Unit 6	3.75	48.98	161	153
Unit 7	3.76	40.34	191	144
Unit 8	3.46	43.77	165	123
Total	10.98	133.09		
Chandrapur				
Unit 3	2.29	26.84	115	50
Unit 4	0.00	12.42	0	0
Unit 5	5.26	62.71	254	190
Unit 6	4.75	56.21	275	126
Unit 7	0.00	0.00	0	0
Unit 8	7.52	110.88	365	284
Unit 9	8.00	112.63	409	288
Total	27.82	381.69		
Paras				
Unit 3	3.10	45.09	146	105
Unit 4	3.05	45.43	158	0
Total	6.15	90.52		
Khaparkheda				
Unit 1	1.97	30.64	105	60
Unit 2	2.60	32.53	120	90
Unit 3	3.03	43.15	146	102
Unit 4	0.00	35.99	0	0
Unit 5	4.27	84.04	397	0
Total	11.87	226.34		
Nasik				
Unit 3	2.93	36.47	138	96
Unit 4	0.00	0.00	0	0
Unit 5	2.96	35.46	134	115
Total	5.89	71.93		
Uran				
All Units	3.02	58.74	131	119
Total	3.02	58.74		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.60	7.25	26	24
Total	0.60	7.25		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.90	30.32	410	35
Stage 4	1.11	23.72	500	0
Stage 3	1.09	18.67	160	0
Total	5.10	72.70		
Hydro				
KDPH	0.86	1.18	36	36
VTRNA	0.82	6.30	61	0
TILLARI	0.71	5.66	58	0
BHIRA T.R.	0.48	5.38	80	0
SMLHY_PTN	4.40	56.66	210	150
GHATGHAR	0.00	2.45	0	0
Total	7.27	77.63		
Wind				
Total	63.98	426.96	0	0
Total	63.98	426.96		
CPP				
APML(Mus)	43.44	576.60	0	0
JSWEL(Mus)	13.30	171.43	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	18.42	221.44	0	0
SWPGPL-Mus	7.39	80.35	0	0
Other(Mus)	5.18	75.78	0	0
Total	87.73	1125.61		
SOLAR				
Total	10.31	92.45	0	0
Total	10.31	92.45		
Tata				
Trombay 5	6.54	82.74	320	258
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.00	16.17	0	0
Trombay 7B	0.00	11.49	0	0
TATA Hydro	7.54	62.13	407	187
Trombay 8	3.20	41.83	145	132
Total	17.29	214.36		
AEML				
DTPS U-1&2	9.44	112.47	485	322
Total	9.44	112.47		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	94.80	1287.79	MSPGCL Total	110.80	1504.12
			MSPGCL Thml+Gas	97.82	1346.54	Koyna 1,2 & 4 Total	4.01	54.04
			MSPGCL Hydro	12.97	157.59	State Total	299.55	3475.97

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 12/Aug/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	3680	305	128	4113	2681	3130	0	0	4796	5032	-1035	13580	0	13580	2115	341	16036	49.99
2	3795	300	127	4222	2685	3002	0	0	4805	4752	-972	13393	0	13393	1974	296	15663	50.02
3	3644	301	129	4074	2581	2987	0	0	4677	4798	-895	13257	0	13257	1872	288	15417	49.98
4	3747	300	129	4176	2540	3147	0	0	4562	4787	-903	13461	0	13461	1808	286	15555	49.96
5	3770	295	129	4194	2606	3404	0	0	4817	4843	-884	13870	0	13870	1808	293	15971	49.96
6	3785	418	131	4334	2562	3709	0	6	5138	5693	-896	15074	0	15074	1940	334	17348	49.99
7	3742	588	126	4456	2424	4263	0	66	5948	6154	-980	16042	0	16042	2085	341	18468	49.94
8	3789	567	128	4484	2398	4442	0	359	6556	6466	-1103	16689	0	16689	2252	357	19298	50.03
9	3760	467	126	4353	2515	4178	0	674	6787	6632	-1461	16521	0	16521	2549	370	19440	50.01
10	3651	511	127	4289	2555	3293	0	960	7027	7082	-1799	15996	0	15996	2846	384	19226	50.02
11	3621	530	126	4277	2676	3061	0	1245	6598	6603	-1912	15562	0	15562	2997	388	18947	49.98
12	3715	508	127	4350	2768	2998	0	1326	6036	6124	-1998	15167	0	15167	3087	401	18655	49.93
13	3801	513	127	4441	2788	2975	0	1256	5168	5296	-1924	14459	0	14459	3049	373	17881	49.95
14	3936	480	129	4545	2913	3310	0	1244	4520	4376	-1792	14219	0	14219	2881	377	17477	50.04
15	3880	429	131	4440	2890	3283	0	1090	4629	4655	-1746	14223	0	14223	2892	389	17504	49.82
16	3974	445	130	4549	3076	3184	0	1036	4618	4511	-1737	14222	0	14222	2895	397	17514	50.00
17	3870	391	119	4380	3050	3074	0	680	5488	5396	-1756	14417	0	14417	2875	407	17699	50.05
18	4117	506	124	4747	2747	3553	0	325	5348	5460	-1709	14725	0	14725	2823	398	17946	50.01
19	4411	673	124	5208	2906	4051	0	47	5396	5665	-1568	15895	0	15895	2786	414	19095	50.01
20	4443	1075	123	5641	2545	4605	0	0	5835	5958	-1567	16769	0	16769	2760	413	19942	49.94
21	4422	1378	122	5922	2510	4661	0	0	5050	5053	-1431	16319	0	16319	2653	396	19368	49.98
22	4473	1024	122	5619	2491	4678	0	0	4636	4463	-1165	15703	0	15703	2515	383	18601	49.95
23	4464	528	120	5112	2581	4673	0	0	4571	4116	-1107	15005	0	15005	2381	370	17756	49.89
24	4311	439	120	4870	2492	4066	0	0	4408	4459	-1045	14490	0	14490	2272	352	17114	49.96
MUs	94.80	12.97	3.02	110.80	63.98	87.73	0.00	10.31	127.41	128.37	-33.39	359.06	0.00	359.06	60.11	8.75	427.92	49.98

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center, Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 12/Aug/2022

Position as on 6.30 Hrs of 13/Aug/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Chandrapur Unit 7	500	15/06/2022	05:01	13/08/2022	15:30	Annual Overhaul	14/08/2022
MSPGCL	Koyna Unit 9	80	15/06/2022	08:00		Continued.	Capital Overhaul	30/09/2022
IPP	Adani U-3	660	27/07/2022	00:05		Continued.	Annual Overhaul	19/08/2022
MSPGCL	Koyna Unit 4	70	05/08/2022	17:20		Continued.	Generator winding differential protection	20/09/2022
MSPGCL	Koradi Unit 9	660	07/08/2022	14:53		Continued.	Boiler Tube Leakage (Converted to Annual Overhaul from 11.08.2022 for 45 Days)	26/09/2022
MSPGCL	Bhusawal Unit 5	500	08/08/2022	12:31		Continued.	Bottom ash Hopper damaged due to felling of clinker in the boiler (Converted into Annual Overhaul for 33 Days.)	10/09/2022
MSPGCL	Koyna STG-IV Unit-4	250	13/08/2022	10:06		Continued.	Commissioning and installation of new TSLG Governor	21/08/2022
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	22/10/2022
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
IPP	JSW (J) U1	300	16/03/2022	23:16		Continued.	Turbine Vibration	
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	01/09/2022
IPP	RPL(AMT) U-3	270	30/06/2022	15:00		Continued.	Coal Shortage	
IPP	JSW (J) U4	300	01/07/2022	13:03		Continued.	Turbine bearing Vibration high	24/08/2022
MSPGCL	Nasik Unit 4	210	14/07/2022	19:55		Continued.	Wet Coal Problem.	
IPP	SWPGPL U-2	135	20/07/2022	01:00		Continued.	Coal Shortage	
MSPGCL	Uran Unit 5	108	03/08/2022	03:00	13/08/2022	06:13	Gas shortage	
IPP	RPL(AMT) U-1	270	03/08/2022	21:45	12/08/2022	13:16	Boiler Validity Renevoation	
MSPGCL	Ghatghar Unit-2	125	08/08/2022	01:05		Continued.	CW PUMP PROBLEM	14/08/2022

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 12/Aug/2022

Position as on 6.30 Hrs of 13/Aug/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
MSPGCL	Chandrapur Unit 4	210	09/08/2022	20:25		Continued.	FURNACE DRAFT VERY HIGH	18/08/2022
MSPGCL	Khaparkheda Unit 5	500	10/08/2022	10:18	12/08/2022	10:05	Boiler Tube Leakage	13/08/2022
TPC-G	Trombay 7B	60	10/08/2022	22:50		Continued.	zero Schedule.	17/08/2022
TPC-G	Trombay 7A	120	10/08/2022	23:15		Continued.	Zero Schedule.	17/08/2022
MSPGCL	Khaparkheda Unit 4	210	10/08/2022	23:58		Continued.	UNIT IS READY FROM 13.08.2022 (DALAY TO LIGHT UP DUE TO WET COAL).	18/08/2022
MSPGCL	Uran Unit A0	120	11/08/2022	08:43		Continued.	Gas shortage	
MSPGCL	Uran Unit 6	108	11/08/2022	23:46	13/08/2022	17:06	Gas shortage	
MSPGCL	Bhusawal Unit 3	210	12/08/2022	04:55		Continued.	Low forward power protection	
MSPGCL	Paras Unit 4	250	12/08/2022	05:14	12/08/2022	07:24	Poor coal quality	
IPP	RPL(AMT) U-1	270	12/08/2022	13:26	12/08/2022	14:21	tripped during Bus transfer Scheme (BTS)	
MSPGCL	Khaparkheda Unit 3	210	13/08/2022	14:22	13/08/2022	18:03	Furnace Pressure High	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 12/Aug/2022

Statement-VII

Position as on 6.30 Hrs of 13/Aug/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
400KV TIE BAY 411 STN T/F 2-KORADI CKT	InterState	09/08/2022	14:49	12/08/2022	19:29	EO	Gas Replenishment in Tie breaker (411) due to low SF6 Gas Alarm is persisting
TIE BAY (414) OF GT-8 @ CHANDRAPUR SWITCHING SS	IntraState	13/08/2022	07:39	13/08/2022	15:52	EO	for attending Hotspot on R-Phase 89B isolator tekoff assembly clamp. (temp>160 degree)
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 413 OF SPARE BAY @ CHANDRAPUR 2	InterState	23/06/2022	20:33			EO	for requirement of trip coil material from 400 kv spare bay 413 CB and utilise it in 400 kv Warora Ckt 2 CB 425
SPARE BAY 401	IntraState	12/08/2022	13:01	12/08/2022	17:32	PO	1. Teed Protection testing 2. Checking of 401 Bus CT leakage.
400 KV LINE Outages/Trippings							
DHULE - SSNNL CKT - 2	InterState	11/08/2022	23:09	12/08/2022	02:42	T	Tripped on Overvoltage
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	05/08/2022	00:06			HT	For load management
BUS COUPLER @ LONIKAND-1	IntraState	11/08/2022	16:24	12/08/2022	07:48	PO	DT & Bay Maintenance
KHADKA-AURANGABAD (WALUJ)	IntraState	11/08/2022	19:37	12/08/2022	11:42	HT	HAND TRIPPED FOR OVER VOLTAGE.
JAIGAD - KARAD CKT - 2	IntraState	11/08/2022	23:20	12/08/2022	09:17	HT	To control overvoltage
NEW KOYNA - DABHOL CKT - 1	IntraState	12/08/2022	06:02	12/08/2022	07:29	T	Tripped at Dabhol end only
MAIN BUS - 2 @ TIRORA	IntraState	12/08/2022	09:13	12/08/2022	19:47	PO	Tan delta measurement of Bus CVT & Bus isolator maintenance work
MAIN BUS - 2 @ KARAD	IntraState	12/08/2022	11:20	12/08/2022	20:44	EO	For replacement of damaged hanger spacer of 400KV Talandge - II 29B Yph which is damaged due to heavy sparking on 06.08.2022 at 00:04Hrs, 29B R&29B Bph. Also tightening of remaining hangers & its spacers provided for 400KV PG isolator of Main Bus- II. Also replacement of damaged R,Y &Bph hanger assembly of Talandge ckt � I of Bus- II.
DHARIWAL- CHANDRAPUR 2 CKT II	IntraState	12/08/2022	11:59	12/08/2022	19:56	PO	Attending Hot spot on pad N&B of line metering CT 7 line bay PM work at DIL end 2) CB TC coil cable replacement work at chandrapur-2 end 3)PLCC channel cable replacement work at chandrapur2 end.
KHADKA-AURANGABAD (WALUJ)	IntraState	12/08/2022	20:36			HT	HT due to overvoltage
JAIGAD - KARAD CKT - 2	IntraState	12/08/2022	22:01	13/08/2022	09:59	HT	To control overvoltage
400 KV ICT Outages/Trippings							
400/220 KV 500 MVA ICT - 5 @ PADGHE	IntraState	12/08/2022	09:58	12/08/2022	20:02	PO	1) BO wiring works, Establishing communication network. Additional Nework switches and converter required for MTAMC work 2) Bay Maint work 3) Diagnostic Testing work 4) Attending Hot Spot if any

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 12/Aug/2022

Statement-VII

Position as on 6.30 Hrs of 13/Aug/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400/220kv 500MVA ICT-2 @ TAPTITANDA	IntraState	13/08/2022	11:38	13/08/2022	16:57	PO	Relay testing work and ICT-2 'R' Ph OLTC Oil filtration due to low BDV.
220 KV TBC Outages/Trippings							
TBC @ CHAKAN	IntraState	12/08/2022	10:58	12/08/2022	17:50	PO	Relay testing
220 KV LINE Outages/Trippings							
BUS SECTION-6 @ TROMBAY	IntraState	12/08/2022	00:47	12/08/2022	06:25	EO	for attending 220KV TS-2 breaker 29A GOD
MUMEWADI -HALKARNI 1 LINE	IntraState	12/08/2022	02:43	12/08/2022	16:49	T	Tripped on Distance protection
INFOSYS - HINJAWADI 1	IntraState	12/08/2022	09:16	12/08/2022	19:34	PO	A) Tower Erection - 72MT MCTT Tower Main Body Erection B) Erection of one side Cross Arm (Road Side) C) Tower Tightneing
GHODBUNDER - MSETCL BORIVALI	IntraState	12/08/2022	11:05	12/08/2022	23:27	PO	Replacement of LAs and Testing work.
ANANDNAGAR - PALAVA	IntraState	12/08/2022	12:29	12/08/2022	20:34	PO	For replacement of faulty distance relay of Palava line at 220kV Anandnagar Substation.
BUS - 2 @ TROMBAY	IntraState	13/08/2022	00:15	13/08/2022	02:27	PO	- Attending 29A Isolator contact issue for 220 kV TD9 line at Trombay.
INFOSYS - HINJAWADI 1	IntraState	13/08/2022	08:05	13/08/2022	19:34	PO	A) Tower Erection - 72MT MCTT Tower Main Body Erection B) Erection of one side Cross Arm (Road Side) C) Tower Tightneing
APTA - BOMBAY DYEING	IntraState	13/08/2022	09:32	13/08/2022	13:04	EO	Replacement of decapped poliet disc wavetrap disc insulator string at 220KV Apta S/Sn
LONIKAND (400 KV)-THEUR I	IntraState	13/08/2022	10:53	13/08/2022	17:02	PO	1)Nut Bolt Tightening at all cut point 2)Chemical washing of Insulator string at Theur End & Lonikand end tower
MAIN BUS SECTION - 1 @ PEDAMBE	IntraState	13/08/2022	14:25	13/08/2022	18:13	PO	To attend Main Bus Red Hot spot near Pophali-I Bay and Pophali-I Bay Y Phase Main Bus to Main Bus Isolator Jumper.
BHUGAON - WARDHA (PG)	IntraState	13/08/2022	19:53	13/08/2022	20:35	HT	HAND TRIPPED BY WRDLC TO CONTROL STATE OVERDRAWL
OSMANABAD - PARLY (PG)	IntraState	13/08/2022	20:03	13/08/2022	21:30	HT	HAND TRIPPED BY WRDLC TO CONTROL STATE OVERDRAWL
WALUJ - CHITEGAON I	IntraState	13/08/2022	20:05	13/08/2022	21:36	HT	HAND TRIPPED BY WRDLC TO CONTROL STATE OVERDRAWL
SHENDRA - CHITTEPIMPALGAON (PG) CKT - 1	IntraState	13/08/2022	20:05	13/08/2022	21:47	HT	HAND TRIPPED BY WRDLC TO CONTROL STATE OVERDRAWL
220 KV ICT Outages/Trippings							
220 / 110 / 22kv 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
220/22-22 KV 100 MVA PTR NO 1	IntraState	12/08/2022	10:14	12/08/2022	16:00	PO	Half Yearly Maintenance work & SFRA and bushing C & Tan delta Measurement work
PT-1 @ KHADKI	IntraState	13/08/2022	10:01	13/08/2022	11:58	PO	Half Yearly Maintenance & Diagnostic testing Work
PT-2 @ KHADKI	IntraState	13/08/2022	13:12	13/08/2022	14:22	PO	Half Yearly Maintenance & Diagnostic testing Work
220 KV BUSBAR Outages/Trippings							
MAIN BUS - 2 @ JEJURI	IntraState	12/08/2022	11:45	12/08/2022	17:36	PO	Mechanical Alignment work of 29B iso of ICT-II & ICT-III
110 KV LINE Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 12/Aug/2022

Statement-VII

Position as on 6.30 Hrs of 13/Aug/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
DHARAVI POWAI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
DHARAVI VIKHROLI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
WAGHIVALI - MANKHURD	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfting these lines on new Multicircuit Towers between Darave to Vashi.
WAGHIVALI - CHEMBUR	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfting these lines on new Multicircuit Towers between Darave to Vashi.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage