

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 12/Oct/2018 FRIDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	128.242	1451.630	1) Gujrat	1.889	39.917
2) Hydro	3.343	181.355	2) Madhya Pradesh	23.785	262.007
3) Gas	6.437	81.537	3) Chattisgarh	8.900	76.590
Total MSPGCL	138.022	1714.522	4) Maharashtra Net	159.921	1855.054
B) 1) APML	72.682	748.263	5) Goa (Amona)	-0.110	-3.036
2) JSWEL	27.497	342.413	Total	194.385	2230.532
3) VIPL	8.665	109.421	a) Mumbai Schedule	30.025	341.521
4) RPL(AMT)	6.478	77.370	b) Mumbai Drawl	33.556	366.272
5) WPCL	5.787	61.044	c) MSEDCL Bilateral *	87.036	994.524
6) PGPL	0.000	0.000	Include PX	54.955	599.982
7) Other IPP	7.481	89.625	d) Mumbai Bilateral *	30.025	340.881
C) 1) TPCL Thermal	16.955	193.289	Include PX	14.027	114.322
2) TPCL Hydro	5.002	65.537	Include Standby	0.000	0.640
3) TPCL Gas	4.343	52.288	H) ENERGY CATERED (MUs)		
4) R-INFRA Thermal	11.971	142.835	1) MSEDCL	441.269	5180.900
D) STATE			2) Mumbai Discoms	71.828	820.223
1) Thermal	285.758	3215.890	TOTAL STATE	513.097	6001.123
(A1+C1+C4+(B1-B6))					
2) Hydro	8.345	246.892			
(A2+C2)					
3) Gas	10.780	133.825			
(A3+B6+C3)					
4) Wind	8.456	105.297			
6) SOLAR	5.372	68.685			
TOTAL STATE	318.711	3770.589			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 12 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 23 Hrs
MSPGCL Thermal	5553	5532	5418	5048
MSPGCL Hydro	138	138	310	102
MSPGCL Gas	262	268	278	289
MSPGCL Total Generation	5952	5938	6006	5440
Central Sector Receipt	9319	8829	7398	7093
WIND	380	470	443	417
CPP / IPP Thermal	5415	5372	5430	5372
CPP / IPP Gas	0	0	0	0
SOLAR	737	747	0	0
Exchange with Mumbai	-1664	-1632	-1477	-1627
MSEDCL DEMAND MET	20139	19724	17800	16694
Load Shedding	578	168	0	0
MSEDCL DEMAND	20717	19892	17800	16694
TPCL GENERATION	1302	1329	1354	926
R-INFRA GENERATION	500	500	499	499
MUMBAI DEMAND	3466	3461	3330	3052
STATE DEMAND MET	23605	23185	21130	19746
STATE DEMAND	24183	23353	21130	19746
Frequency (Hz)	50.01	50.00	50.05	50.01

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.12 Hz at 20.00 Hrs	49.78 Hz at 04.53 Hrs	49.97	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 12/Oct/2018

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	65.95	0	0
Unit 9	11.70	127.14	623	325
Unit 10	8.93	32.64	450	280
Total	20.63	225.74		
Bhusawal				
Unit 3	0.00	0.00	0	0
Unit 4	8.04	105.59	360	320
Unit 5	8.03	37.31	360	320
Total	16.07	142.90		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	4.23	51.10	197	166
Unit 7	2.90	52.02	187	0
Unit 8	0.00	0.00	0	0
Total	7.13	103.12		
Chandrapur				
Unit 3	0.00	1.50	0	0
Unit 4	3.93	50.93	177	155
Unit 5	8.66	104.08	395	334
Unit 6	8.84	105.58	405	350
Unit 7	8.92	106.78	405	349
Unit 8	10.40	113.32	450	410
Unit 9	10.01	112.65	431	402
Total	50.76	594.85		
Paras				
Unit 3	0.00	0.00	0	0
Unit 4	5.92	68.63	250	234
Total	5.92	68.63		
Khaparkheda				
Unit 1	0.00	0.00	0	0
Unit 2	3.34	24.74	170	120
Unit 3	3.43	36.02	177	0
Unit 4	3.76	42.85	175	146
Unit 5	9.71	122.81	420	336
Total	20.25	226.43		
Nasik				
Unit 3	3.69	44.44	160	147
Unit 4	3.79	45.52	162	150
Unit 5	0.00	0.00	0	0
Total	7.48	89.97		
Uran				
All Units	6.44	81.54	294	181
Total	6.44	81.54		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.70	8.37	37	7

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	0.70	8.37		
Koyna				
Stage 1-2	1.24	50.58	140	40
Stage 4	0.18	82.02	117	0
Stage 3	0.02	29.05	20	0
Total	1.45	161.65		
Hydro				
KDPH	0.44	3.00	19	19
VTRNA	0.00	0.36	0	0
TILLARI	0.00	1.89	0	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.35	3.49	77	0
RNGR+BHTSA	0.40	4.58	17	16
BHANDARDRA	0.34	2.24	15	14
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.19	2.79	8	7
GHATGHAR	0.17	1.37	125	0
Total	1.89	19.71		
Wind				
Total	8.46	105.30	0	0
Total	8.46	105.30		
CPP				
APML(Mus)	72.68	748.26	0	0
JSWEL(Mus)	27.50	342.41	0	0
VIPL(Mus)	8.66	109.42	0	0
RPLAMT(Mus)	6.48	77.37	0	0
WPCL(Mus)	5.79	61.04	0	0
Other(Mus)	7.48	89.62	0	0
Total	128.59	1428.14		
SOLAR				
Total	5.37	68.68	0	0
Total	5.37	68.68		
Tata				
Trombay 5	11.38	126.24	479	432
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.76	33.14	116	114
Trombay 7B	1.58	19.15	67	65
Trombay 8	5.57	67.05	236	227
TATA Hydro	5.00	65.54	459	0
Total	26.30	311.11		
R-INFRA				
DTPS U-1&2	11.97	142.84	502	472
Total	11.97	142.84		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	128.24	1451.63	MSPGCL Total	138.02	1714.52
			MSPGCL Thml+Gas	134.68	1533.17	Koyna 1,2 & 4 Total	1.43	132.60
			MSPGCL Hydro	3.34	181.36	State Total	318.71	3770.59

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 12/Oct/2018

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	5133	116	181	5430	389	5424	0	0	7331	7371	-1386	17228	129	17357	2818	20175	49.96
2	4949	96	209	5254	303	5437	0	0	7675	7497	-1171	17321	130	17451	2563	20014	49.93
3	4994	102	224	5320	250	5455	0	0	7730	7717	-1053	17689	130	17819	2401	20220	49.96
4	5044	96	284	5424	234	5410	0	0	7851	7648	-894	17823	130	17953	2277	20230	49.96
5	5117	264	287	5668	230	5407	0	0	7904	8279	-826	18759	130	18889	2216	21105	49.70
6	5269	228	294	5792	251	5417	0	1	8570	8346	-885	18921	540	19461	2277	21738	49.94
7	5523	96	281	5900	285	5324	0	22	8763	8394	-961	18965	911	19876	2351	22227	49.91
8	5681	106	279	6066	381	5268	0	157	8344	7946	-1005	18813	450	19263	2464	21727	50.03
9	5560	132	288	5980	317	5365	0	389	8252	8555	-1199	19406	132	19538	2766	22304	50.00
10	5485	114	276	5874	313	5388	0	552	8759	8453	-1464	19116	277	19393	3110	22503	49.98
11	5546	144	273	5962	351	5353	0	715	9253	9030	-1757	19655	242	19897	3364	23261	49.98
12	5553	138	262	5952	380	5415	0	737	9615	9319	-1664	20139	578	20717	3466	24183	50.01
13	5532	138	268	5938	470	5372	0	747	9482	8829	-1632	19724	168	19892	3461	23353	50.00
14	5536	142	267	5946	504	5243	0	717	9159	8972	-1562	19820	0	19820	3362	23182	49.98
15	5502	148	269	5918	406	5257	0	604	9203	9166	-1660	19692	0	19692	3465	23157	49.98
16	5465	98	261	5824	300	5270	0	459	9263	9249	-1659	19443	0	19443	3507	22950	49.92
17	5435	98	271	5804	308	5308	0	229	8893	8545	-1647	18547	0	18547	3480	22027	49.88
18	5460	98	274	5832	297	5305	0	43	8006	7731	-1588	17620	0	17620	3386	21006	49.99
19	5439	202	285	5926	351	5366	0	0	7670	7503	-1638	17508	0	17508	3364	20872	49.98
20	5418	310	278	6006	443	5430	0	0	7341	7398	-1477	17800	0	17800	3330	21130	50.05
21	5448	160	277	5886	464	5343	0	0	7239	7109	-1542	17259	0	17259	3196	20455	50.04
22	5181	108	279	5568	429	5255	0	0	7214	6936	-1574	16614	0	16614	3056	19670	50.04
23	5048	102	289	5440	417	5372	0	0	6771	7093	-1627	16694	0	16694	3052	19746	50.01
24	4924	108	281	5312	383	5402	0	0	7325	7299	-1685	16712	0	16712	3095	19807	49.99
MUs	128.24	3.34	6.44	138.02	8.46	128.59	0.00	5.37	197.61	194.39	-33.56	441.27	3.95	445.22	71.83	517.04	49.97

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 12/Oct/2018

Position as on 6.30 Hrs of 13/Oct/2018

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
TPC-G	Trombay 6	500	15/07/2015	17:08		Continued.	Economic shutdown	
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
IPP	SWPGL U-2	135	29/02/2016	21.46		Continued.	No PPA	
MSPGCL	Parli Unit 4	210	01/04/2016	00.00		Continued.	Economic shutdown	
MSPGCL	Parli Unit 5	210	01/04/2016	00.00		Continued.	Economic shutdown	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
MSPGCL	Bhusawal Unit 3	210	21/05/2018	18.46		Continued.	Coal Swapping IEPL	
MSPGCL	Uran Unit 7	108	20/07/2018	12.53		Continued.	Compressor & Turbine Blade Failure.	
MSPGCL	Koradi Unit 7	210	03/08/2018	15.54		Continued.	Poor Coal Receipt.	
MSPGCL	Khaparkheda Unit 1	210	11/08/2018	23.57		Continued.	Poor coal Receipt	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	Poor Coal Receipt	
MSPGCL	Uran Unit 8	108	08/09/2018	22.08		Continued.	Withdrawn due to B0 & U-7	
MSPGCL	Koradi Unit 6	210	09/09/2018	05.52	13/10/2018	20.07	Inspection of Boiler Tubes by R & M Team.	
MSPGCL	Nasik Unit 5	210	11/09/2018	18.45		Continued.	Coal Swapping with DIL	
MSPGCL	Paras Unit 3	250	15/09/2018	00.55		Continued.	Stator Earth Fault	
IPP	RPL(AMT) U-4	270	20/09/2018	00.01		Continued.	Poor Coal Receipt	
IPP	RPL(AMT) U-5	270	21/09/2018	00.05		Continued.	Poor Coal Receipt	
IPP	RPL(AMT) U-1	270	22/09/2018	00.00		Continued.	Poor Coal Receipt	
IPP	RPL(AMT) U-3	270	25/09/2018	0.00		Continued.	Poor Coal Receipt	
MSPGCL	Parli Unit 8	250	30/09/2018	22.24		Continued.	Poor Coal Receipt	
MSPGCL	Chandrapur Unit 3	210	01/10/2018	08.48		Continued.	Condenser Tube Leakage.	
MSPGCL	Koradi Unit-8	660	09/10/2018	10.18		Continued.	Poor Coal Receipt.	
MSPGCL	Khaparkheda Unit 3	210	09/10/2018	22.08	12/10/2018	01.05	Boiler Tube Leakage	
MSPGCL	Parli Unit 7	250	12/10/2018	01.00	12/10/2018	05.05	Furnace Pressure High	
MSPGCL	Parli Unit 7	250	12/10/2018	21.48	13/10/2018	01.30	Coal mill problem	
MSPGCL	Khaparkheda Unit 4	210	13/10/2018	17.06	13/10/2018	19.04	Tripped On High Furnace Pressure.	
MSPGCL	Koradi Unit 6	210	13/10/2018	20.20	13/10/2018	23.28	Tripped On low Drum level.	
MSPGCL	Uran Unit 5	108	13/10/2018	21.31		Continued.	Turbine bearing Vibration checking.	
MSPGCL	Koradi Unit 6	210	13/10/2018	23.58		Continued.	Generator protection	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 12/Oct/2018

Statement-VII

Position as on 6.30 Hrs of 13/Oct/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line converted as 220 kV Solapur (PG)- Jeur from LOC 403
Dhule Sar'Sarovar I	InterState	11/10/2018	17.41	12/10/2018	06.26	HT	Over Voltage
Dhule Sar'Sarovar I	InterState	12/10/2018	18.15	13/10/2018	05.26	HT	Over Voltage
Waluj Aurangabad(PG) II	InterState	12/10/2018	20.32	13/10/2018	17.40	EO	Taken On TBC Attend Hot Spot At PG End-B-PH D Isolator.
Wardha (Pg) Warora I	InterState	13/10/2018	15.18	13/10/2018	15.54	PO	Filling Of SF6 Gas.
Dhule Sar'Sarovar I	InterState	13/10/2018	18.11		Continued.	HT	Over Voltage
Dhule- Bableshtar - I	IntraState	01/06/2018	16.42		Continued.	T	Distance Protection Y-PH (Tower Collapsed)
Dhule - Bableshtar - li	IntraState	01/06/2018	16.42		Continued.	T	Distance Protection Y-PH (Tower Collapsed)
N.Koyna-Karad -Ckt I	IntraState	12/10/2018	06.32	12/10/2018	19.00	T	Distance Protection,RPH E/F IR-7.93KA,23.9KM From Karad,At Loc -125 Flashover String Replaced,&At Loc No -49,50,04 No.Of String Replaced.
Deepnagar - Aurangabad	IntraState	12/10/2018	07.32	12/10/2018	15.25	PO	Replacement Of Dead end and Mid Span Joint.
Nagothane - Dabhol I	IntraState	12/10/2018	13.50	12/10/2018	14.59	T	Tripped at Dabhol end only
Main Bus - I @ Deepnagar	IntraState	13/10/2018	09.52	13/10/2018	17.50	PO	Replacement Of BUS PT.
Girwali-Solapur (Lamboti)	IntraState	13/10/2018	11.09	13/10/2018	13.33	EO	Breaker Compressor Leakage Problem/Shifted On Tie Bay.
Lonikand I - Koyna stage-IV	IntraState	13/10/2018	12.04	13/10/2018	13.06	T	Distance Protection Lonikand-zone 1 R PH E F. L1. 4 Ka Stage 4 Zone 1 67.60 KM 4.82 Ka R PH E.
220 KV LINE Outages/Trippings							
Talandage - Chikodi	InterState	01/06/2017	00.01		Continued.	PO	No Schedule
Mudshingi - Chikodi	InterState	01/06/2017	00.06		Continued.	PO	No Schedule.
Talandage - Chikodi	InterState	12/10/2018	14.25		Continued.	EO	For CT Replacement at Chikodi end.
Nasik Navsari I	InterState	13/10/2018	09.21	13/10/2018	13.13	HT	For Load Management.
Chandrapur GCR - Warora - I	IntraState	05/04/2015	09.13		Continued.	PO	Bunching of conductor Loc no 86 Disconnecting of jumper at Loc no 86 & 107 and de-energising the line bet.86 to 107.
Chandrapur GCR - Wani	IntraState	05/04/2015	09.15		Continued.	PO	For Bunching Of Conductor at Loc No.86 Disconnecting Of jumper at Loc No.86 to 107 And Deenergising The Line Between Loc No.86 To 107.
BOISAR BORIVALI	IntraState	24/07/2018	13.18		Continued.	HT	To control line loading.
Eklahare (Gcr) - Airoli Know Park	IntraState	12/10/2018	05.37		Continued.	PO	Erection Of Tower.
Karad(400kv) -Mudshingi Ckt 2-Tak	IntraState	12/10/2018	05.44	12/10/2018	07.30	T	Distance Protection, B Phase E/F, 4.925KA. 33.3Km.
Ghatghar - Bapgaon	IntraState	12/10/2018	06.10		Continued.	PO	Erection of new online tower at location 329A and 326.
Urse - Talegaon (Ambi) Ckt 2	IntraState	12/10/2018	06.20	12/10/2018	07.12	T	Distance Protection,BPh E/F IB-4.925KA.
Urse - Talegaon (Ambi) Ckt 1	IntraState	12/10/2018	06.20	12/10/2018	18.02	T	Distance Protection.
Sahara-Urse	IntraState	12/10/2018	07.53	12/10/2018	18.07	HT	Control Load on Talegaon-Urse Ckt.
220kv Halkarni- Tillary	IntraState	12/10/2018	09.24	12/10/2018	14.07	PO	CT Tan Delta,CB CRM.
Hingoli- Girawali	IntraState	12/10/2018	10.03	12/10/2018	15.21	PO	Insulator Fixing Work.
Nagothane - ACCIL	IntraState	12/10/2018	10.19	12/10/2018	22.37	PO	Diagnostic Testing Work.
Padgha - Temghar I	IntraState	12/10/2018	11.56	12/10/2018	21.34	T	Distance Protection
Padgha-Temghar-II	IntraState	12/10/2018	11.56	12/10/2018	12.49	T	Over Current Protection

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 12/Oct/2018

Statement-VII

Position as on 6.30 Hrs of 13/Oct/2018

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Colourchem - Temghar	IntraState	12/10/2018	11.58	12/10/2018	22.00	T	Distance Protection Z2,R, Y PH,14.09 km ,LA-5.4 KA ,LB-6.1 KA, At Loc No-39, Conductor Snapped.
Karad(400kv) -Mudshingi Ckt 2-Tak	IntraState	12/10/2018	12.49	12/10/2018	13.20	T	Distance Protection Tripped at Karad end only.
Temghar - Kalwa	IntraState	12/10/2018	13.49	12/10/2018	22.01	HT	To Control Load On Padgha-Temghar Ckt -2.
Nerul-Trombay	IntraState	12/10/2018	22.37	13/10/2018	01.08	EO	Attending Hot Spot
Trombay - Kalwa	IntraState	13/10/2018	04.57	13/10/2018	19.26	HT	Safety Purpose For Conductor Replacement On Sonkhar-Trombay Line.
Trombay - Mulund	IntraState	13/10/2018	04.59	13/10/2018	08.46	HT	Safety Purpose For Conductor Replacement On Sonkhar-Trombay Line.
Mahindra Vehicle-Bridgestone	IntraState	13/10/2018	08.15	13/10/2018	17.20	PO	Work Of 3/4 D/C Stringing On M/C Tower.
Chandrapur GCR - Sicom II	IntraState	13/10/2018	09.07	13/10/2018	13.54	PO	Carrying Out Signature Test.
Deepnagar Amalner	IntraState	13/10/2018	10.11	13/10/2018	13.03	PO	Replacement Of insulator String.
Hingoli- Girawali	IntraState	13/10/2018	10.37	13/10/2018	17.30	PO	Fixing Of Nut Bolt.
Nagothane - Posco	IntraState	13/10/2018	11.23	13/10/2018	18.02	PO	Testing Work
Bhambori Amalner	IntraState	13/10/2018	13.10	13/10/2018	15.38	PO	Replacement Of Faulty Disc Insulator String.
Boisar Versova Line	IntraState	13/10/2018	14.15	13/10/2018	19.38	HT	For Load Management
Kharepatan -Pawas Line	IntraState	13/10/2018	14.33	13/10/2018	15.00	T	Distance Protection;Z1,C PH,1.139 Ka.
220 KV ICT Outages/Trippings							
220/132 Kv 200 Mva Vijai Ict 2 @Bale (Solapur 2)	IntraState	10/10/2018	12.09	12/10/2018	14.23	PO	OLTC Overhauling work
220/100 Kv 200 MVA ICT I @Pal-Dombivali	IntraState	13/10/2018	09.53	13/10/2018	18.30	PO	Replacement Of Rusted Support.
220/132kv 100mva Ict 1 @Peth	IntraState	13/10/2018	10.05	13/10/2018	12.55	PO	Quarterly Maintainance Work
220/132 Kv 200 Mva Cgl Ict 1 @Bale (Solapur 2)	IntraState	13/10/2018	11.01	13/10/2018	11.54	EO	Oil Leakage Problem.
220/100 Kv 200 MVA ICT IV @Padghe	IntraState	13/10/2018	22.49	13/10/2018	24.00	T	Tripped Without Indication,RF relay contact short
132 KV LINE Outages/Trippings							
Deepnagar- Nimbhora	IntraState	12/10/2018	13.08	12/10/2018	13.21	T	Distance Protection Operated Zone 1 RPH,16.05 km,4.9 Ka
Solapur II(Bale)-Naldurg	IntraState	13/10/2018	10.14	13/10/2018	17.02	T	Distance Protection Zone 3 B PH E/F 52KM At Naldurg/Zone 1BPH 6.7KM At Bale Faulty Declared.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage