

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 13/Mar/2024 WEDNESDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	163.395	2077.662	1) Gujrat	6.312	64.902
2) Hydro	10.735	121.023	2) Madhya Pradesh	12.397	161.951
3) Gas	7.039	85.600	3) Chattisgarh	3.750	54.380
Total MSPGCL	181.169	2284.285	4) Maharashtra	180.733	2235.839
B) 1) APLM	70.707	758.090	5) Goa (Amona)	-2.027	-24.511
2) JSWEL	27.846	340.508	Total	201.165	2492.561
3) VIPL	0.000	0.000	a) Mumbai Schedule	29.751	379.902
4) RPL(AMT)	25.659	388.396	b) Mumbai Drawl	34.357	425.160
5) SWPGPL	12.380	149.776	c) MSEDCL Bilateral *	104.725	1277.687
6) Other IPP	44.154	602.624	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	29.751	379.902
C) 1) TPCL Thermal	11.088	138.930	Include PX	0.000	0.000
2) TPCL Hydro	5.683	51.321	Standby	0.000	0.000
3) TPCL Gas	4.133	45.916	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.777	112.826	1) MSEDCL	548.914	6846.198
D) STATE			2) Mumbai Discoms	65.037	774.148
1) Thermal	365.006	4568.812	3) Other Discoms	10.964	139.975
(A1+C1+C4+(B1-B6))			TOTAL STATE	624.915	7760.321
2) Hydro	16.418	172.344			
(A2+C2)					
3) Gas	11.172	131.516			
(A3+B7+C3)					
4) Wind	13.068	170.263			
6) SOLAR	18.087	224.830			
TOTAL STATE	423.751	5267.765			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 11 Hrs	B. Day Peak at 13 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 3 Hrs
MSPGCL Thermal	6880	6739	7178	6754
MSPGCL Hydro	473	337	1567	205
MSPGCL Gas	284	285	293	299
MSPGCL Total Generation	7637	7361	9038	7258
Central Sector Receipt	9325	8869	7574	7730
WIND	263	408	416	531
CPP / IPP Thermal	7482	7136	7814	7769
CPP / IPP Gas	0	0	0	0
SOLAR	2181	2450	0	0
Exchange with Mumbai	-1791	-2009	-1195	-1113
MSEDCL DEMAND MET	24607	23749	23152	21789
Load Shedding	0	0	0	0
MSEDCL DEMAND	24607	23749	23152	21789
TPCL GENERATION	935	885	1249	641
AEML GENERATION	486	296	499	351
MUMBAI DEMAND	3212	3190	2943	2105
OTHER DISCOM DEMAND	489	466	495	386
STATE DEMAND MET	28309	27405	26590	24280
STATE DEMAND	28309	27405	26590	24280
Frequency (Hz)	50.03	50.02	50.01	49.97

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.23 Hz at 13:03 Hrs	49.8 Hz at 21:07 Hrs	49.99	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 13/Mar/2024

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	4.32	55.66	190	155
Unit 8	14.10	179.53	640	400
Unit 9	0.00	105.92	0	0
Unit 10	11.02	151.28	465	450
Total	29.43	492.40		
Bhusawal				
Unit 3	4.06	44.40	190	130
Unit 4	11.13	128.80	500	405
Unit 5	0.00	82.11	0	0
Total	15.19	255.31		
Parli				
Unit 6	4.34	52.74	240	145
Unit 7	4.20	51.71	234	147
Unit 8	4.58	31.80	250	144
Total	13.12	136.25		
Chandrapur				
Unit 3	3.55	41.60	155	125
Unit 4	3.88	32.40	169	130
Unit 5	9.77	107.11	430	280
Unit 6	9.87	108.35	440	295
Unit 7	9.45	107.89	429	305
Unit 8	9.95	119.49	420	391
Unit 9	11.30	121.56	490	439
Total	57.76	638.39		
Paras				
Unit 3	5.70	71.27	244	228
Unit 4	5.97	73.82	253	238
Total	11.67	145.10		
Khaparkheda				
Unit 1	4.16	47.34	185	135
Unit 2	4.45	50.02	201	168
Unit 3	4.04	48.64	176	153
Unit 4	4.19	50.98	190	153
Unit 5	11.72	129.22	500	470
Total	28.56	326.20		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	4.04	47.01	181	128
Unit 5	3.61	37.02	168	129
Total	7.65	84.02		
Uran				
All Units	7.04	85.60	303	282
Total	7.04	85.60		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.14	1.10	53	0
Total	0.14	1.10		
Koyna				
Stage 1-2	1.88	23.96	380	40

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 4	2.18	22.03	522	0
Stage 3	1.13	10.47	240	0
Total	5.19	56.47		
Hydro				
KDPH	0.86	11.23	36	36
VTRNA	0.72	8.44	61	0
TILLARI	0.66	6.11	66	0
BHIRA T.R.	0.00	0.00	0	0
SMLHY_PTN	2.92	33.41	124	115
GHATGHAR	0.24	4.26	125	0
Total	5.41	63.46		
Wind				
Total	13.07	170.26	0	0
Total	13.07	170.26		
CPP				
APML(Mus)	70.71	758.09	0	0
JSWEL(Mus)	27.85	340.51	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	25.66	388.40	0	0
SWPGPL-Mus	12.38	149.78	0	0
Dhariwal	0.00	0.00	0	0
IEPL	6.16	77.35	266	247
Other(Mus)	33.55	470.14	0	0
JPL	4.44	55.14	219	169
Total	180.75	2239.39		
SOLAR				
Total	18.09	224.83	0	0
Total	18.09	224.83		
Tata				
Trombay 5	7.20	90.90	433	261
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.57	27.91	108	107
Trombay 7B	1.56	18.00	65	64
TATA Hydro	5.68	51.32	425	52
Trombay 8	3.89	48.03	223	133
Total	20.90	236.17		
AEML				
DTPS U-1&2	9.78	112.83	499	296
Total	9.78	112.83		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	163.40	2077.66	MSPGCL Total	181.17	2284.28
			MSPGCL Thml+Gas	170.43	2163.26	Koyna 1,2 & 4 Total	4.06	45.99
			MSPGCL Hydro	10.74	121.02	State Total	423.75	5267.76

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 13/Mar/2024

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	Load Shedding		MSEDC L DEM. WITH LS	MUMBAI DEMAND	OTHER DISCOM DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS						Planned	*Transmission Constraint					
1	6731	494	297	7522	592	7355	0	0	8267	7903	-1202	21749	0	0	21749	2383	421	24553	50.00
2	6694	367	299	7360	570	7523	0	0	8225	8101	-1143	22017	0	0	22017	2220	394	24631	49.96
3	6754	205	299	7258	531	7769	0	0	8178	7730	-1113	21789	0	0	21789	2105	386	24280	49.97
4	6829	199	299	7327	600	8072	0	0	8075	7716	-1077	22288	0	0	22288	2020	350	24658	49.99
5	6771	205	299	7275	770	7684	0	0	8255	8269	-1079	22558	0	0	22558	2013	361	24932	49.98
6	6901	197	299	7397	831	7798	0	0	8772	8405	-1157	22872	0	0	22872	2124	402	25398	49.97
7	7051	690	300	8041	856	7849	0	9	8438	8171	-1170	23329	0	13	23329	2300	427	26056	49.95
8	7133	730	303	8166	630	7866	0	377	8192	7843	-986	23436	0	12	23436	2502	461	26398	49.94
9	6512	508	299	7319	385	7524	0	1067	8754	8870	-1252	23443	0	0	23443	2819	470	26732	49.97
10	6822	393	294	7509	335	7309	0	1740	8946	9282	-1679	24013	0	0	24013	3062	483	27558	50.00
11	6880	473	284	7637	263	7482	0	2181	9288	9325	-1791	24607	0	141	24607	3212	489	28309	50.03
12	6819	526	284	7629	251	7164	0	2414	9397	9456	-1990	24443	0	315	24443	3239	481	28163	50.04
13	6739	337	285	7361	408	7136	0	2450	9432	8869	-2009	23749	0	235	23749	3190	466	27405	50.02
14	6305	264	283	6852	537	6897	0	2415	9394	8926	-1871	23273	0	53	23273	3063	483	26819	50.02
15	6114	332	283	6729	644	6832	0	2180	9461	9444	-1924	23418	0	4	23418	3112	487	27017	49.96
16	6655	262	282	7199	596	7159	0	1719	9401	9216	-1935	23467	0	5	23467	3145	486	27099	50.00
17	6753	306	284	7343	591	7432	0	1105	9557	9239	-1809	23408	0	18	23408	3101	492	27002	49.95
18	6927	419	288	7634	658	7654	0	405	9228	8507	-1684	22655	0	6	22655	3047	520	26221	50.02
19	7083	574	288	7945	553	7774	0	25	8204	7549	-1370	21963	0	0	21963	2948	513	25424	49.99
20	7178	1567	293	9038	416	7814	0	0	7754	7574	-1195	23152	0	0	23152	2943	495	26590	50.01
21	7125	695	296	8116	460	7716	0	0	7972	7771	-1242	22325	0	0	22325	2811	497	25632	50.00
22	6932	513	298	7743	503	7548	0	0	7712	7724	-1232	21811	0	0	21811	2652	476	24938	49.93
23	7015	275	302	7592	577	7783	0	0	7897	7361	-1206	21641	0	0	21641	2549	466	24656	49.98
24	6672	204	301	7177	511	7605	0	0	8141	7914	-1241	21508	0	0	21508	2478	458	24444	50.01
MUs	163.39	10.73	7.04	181.17	13.07	180.75	0.00	18.09	206.94	201.16	-34.36	548.91	0.00	0.80	548.91	65.04	10.96	624.92	49.99

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

*Load Shedding due to Transmission Constraint :-

1)Due to 132kV BBLR-Rahuri line overload.2)Transmission constraint in Pune rural circle.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 13/Mar/2024

Position as on 6.30 Hrs of 14/Mar/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit 5	108	12/11/2022	13:23		Continued.	Major overhaul.	28/03/2024
MSPGCL	Koyna Unit 11	80	10/07/2023	09:40		Continued.	Capital Overhaul	10/04/2024
MSPGCL	Nasik Unit 3	210	18/01/2024	16:56		Continued.	Tolling (Converted to Planned outage on dt 02.02.2024 for boiler & allied work.)	17/03/2024
Total Capacity MSPGCL		398						
Total Capacity PLANNED OUTAGE		398						
FORCED OUTAGE								
MSPGCL								
MSPGCL	Uran Unit A0	120	07/09/2022	16:30		Continued.	TURBINE TRIPPED ON HIGH VIBRATIONS	31/08/2024
MSPGCL	Koradi Unit 9	660	09/03/2024	13:49		Continued.	SUSPECTED BTL	14/03/2024
MSPGCL	Bhusawal Unit 5	500	09/03/2024	22:00		Continued.	Boiler Tube Leakage	14/03/2024
MSPGCL	Ghatghar Unit-1	125	11/03/2024	18:40		Continued.	GM Link Fault	14/03/2024
MSPGCL	Uran Unit 6	108	12/03/2024	20:15		Continued.	For open cycle No schedule from MSEDCL.	
Total Capacity MSPGCL		1513						
IPP								
IPP	RPL(AMT) U-5	270	11/03/2024	03:00		Continued.	Air heater problem	18/03/2024
Total Capacity IPP		270						
CENT.SECTOR								
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	01/04/2024
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	01/05/2024
Total Capacity CENT.SECTOR		320						
Total Capacity FORCED OUTAGE		2103						
FORCED OUTAGE DUE TO NO PPA								
IPP								
IPP	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
Total Capacity IPP		988						

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 13/Mar/2024

Position as on 6.30 Hrs of 14/Mar/2024

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
Total Capacity	FORCED OUTAGE DUE TO NO PPA	988						

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Mar/2024

Statement-VII

Position as on 6.30 Hrs of 14/Mar/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
TBC @ PADGHE	IntraState	06/03/2024	12:01			PO	1. Replacement of CT with New ratio of 3000/1 Amp. 2. Diagnostic Testing work. 3. Bay Maintenance Work.
TIE BAY (411) OF DHARIWAL CKT - 2 & NANDED CKT @ CHANDRAPUR - 2	IntraState	08/03/2024	09:56			PO	Replacement of non-PIR CB by with PIR CB
220 KV BUS COUPLER	IntraState	13/03/2024	11:07	13/03/2024	13:40	HT	Attend hot spot.
TBC @ PADGHE	IntraState	13/03/2024	12:37	13/03/2024	20:55	PO	1. Diagnostic Testing Work. 2. Replacement of all Phase CT with New Ratio of 3000/1 A.
400 KV MAINBAY Outages/Trippings							
BUS COUPLER @ CHANDRAPUR	IntraState	11/03/2024	13:46			PO	1. For attending the high CRM problem of CB by excuting the pole overhauling work. 2.Measurement of tandelta & capacitance of CT. 3. Bay routine maintenance work
400 KV LR Outages/Trippings							
400KV KORADI-BHUSAWAL (Koradi end)	IntraState	13/03/2024	15:18	13/03/2024	19:13	HT	Replacement of flashovered insulator string and hardware at location no. 102 (bph).
400 KV LINE Outages/Trippings							
LAMBOTI - SOLAPUR (PG)	InterState	13/03/2024	13:23	13/03/2024	18:48	PO	Cleaning and hardware tightening
BUS REACTOR (50MVAR) @ PARLI	IntraState	27/09/2023	15:30			PO	Replacement of old 50 MVAR bus reactor by new 125 MVAR bus reactor.
PADGHE - KALWA CKT - 1	IntraState	11/02/2024	00:35			PO	For tapping of 400kV Kalwa-Padgha-1 line (Loc no. 1113) with 400kV Kalwa-Kharghar line Loc no. 167 (Tapping work will be finished by 11.06.2024 @ 06:00 Hrs) using ERS thereby forming temporary 400kV Kalwa-Kharghar -Padgha Tap line and carrying out replacement of existing conductor the HTLS conductor of 400kV Kalwa-Padgha-1 line 1148 (Airoli) to 1114 (Shilphata)
AURANGABAD(MS) - PUNE (GIS) CKT - 1	IntraState	14/02/2024	06:42			HT	H/T for controlling loading of 400kV Talegaon-Chakan
PARLI - KARJAT CKT - 2	IntraState	12/03/2024	19:31	13/03/2024	06:42	HT	String replacement work at loc no-33 y phase.
400 KV ICT Outages/Trippings							
STATION TF No 3 @ CHANDRAPUR GCR	IntraState	01/03/2023	15:07			PO	1) Oil filtration work 2) Testing of Station transformer 3) Preventive maintenance work.
400/220KV 500 MVA ICT - 1 @ VIKHROLI GIS	IntraState	10/02/2024	15:19			HT	H/T For LV side only
400/220KV 500 MVA ICT - 3 @ VIKHROLI GIS	IntraState	10/02/2024	17:40			HT	H/T For LV only.
400/220KV 500 MVA ICT - 2 @ VIKHROLI GIS	IntraState	10/02/2024	18:31			HT	H/T For LV only.
400/220/33 KV 315MVA ICT - 2 @ AKOLA	IntraState	04/03/2024	11:26			PO	Internal inspection of 315 MVA ICT 02 by agency M/s Mahati Electrical.
400/220/33 KV 500 MVA ICT - 3 @ WALUJ	IntraState	13/03/2024	12:37			PO	Diagnostic Testing and routine maintenance work.
400 KV BR Outages/Trippings							

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Mar/2024

Statement-VII

Position as on 6.30 Hrs of 14/Mar/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400KV 125MVAR BUS REACTOR @ KARAD	IntraState	06/01/2024	11:55			PO	Existing 125 MVAR Reactor CB Have mechanical problem and need to replace
BUS REACTOR (125 MVar) - 2 @ KOLHAPUR (TALANDGE)	IntraState	13/03/2024	10:54	13/03/2024	18:09		WRM Testing.
BUS REACTOR (125 MVar) @ LAMBOTI	IntraState	13/03/2024	11:15	13/03/2024	14:32	PO	For checking Healthiness of CTR Fire protection system.
220 KV MAINBAY Outages/Trippings							
220KV BUSBAR PROTECTION	IntraState	13/03/2024	14:45	13/03/2024	15:50	HT	Routine testing of 220kv bus bar protection scheme at 220kv amabzari s/s.
132KV BUS PT 1	IntraState	13/03/2024	15:05	13/03/2024	15:37	HT	Diagnostic for diagnostic testing work.
220 KV LINE Outages/Trippings							
URAN - KHARGHAR 2	IntraState	14/02/2024	08:41			PO	For making LILO of 220kV cable at 220kV Ulwe GIS &Waghiwali & Retrofitting of "DIFF" relay at 400kV KHARGHAR s/s.
KARAD - DASGAON	IntraState	28/02/2024	18:03			PO	For Erection & Stringing of In-line narrow base multi circuit tower (Loc No.150,151 & 152) of New 220kV Karad-Koyana line
BELEWADI - MUMEWADI LINE	IntraState	12/03/2024	06:11	13/03/2024	21:27	PO	Reorientation work at Mumewadi s/s.
MUMEWADI -HALKARNI 1 LINE	IntraState	12/03/2024	06:21	13/03/2024	21:34	PO	Reorientation work at Mumewadi s/s.
SADAWAGHAPUR KARAD CKT 2	IntraState	12/03/2024	09:27			PO	For Relay Retrofitting work
MAIN BUS SECTION - 1 @ PEDAMBE	IntraState	13/03/2024	01:40	13/03/2024	02:20	T	Tripped at Pedhambe end due to LBB protection operated due to faulty Y phase CB of Generator no.10
MAHAD - KANDALGAON	IntraState	13/03/2024	12:08	13/03/2024	18:58	PO	Jumper nut bolt tightening ,Cold washing of Insulator and other line maintenance work.
JEJURI (400 KV)-JEJURI- II	IntraState	13/03/2024	14:11	13/03/2024	17:46	PO	C & Tand measurement of CTs and bay maintenance work at 220 kv Jejuri end.
220 KV PARLI -U-8 - PARBHANI CKT	IntraState	13/03/2024	14:18	13/03/2024	18:31	HT	Fixing of turbo wind driven birdguard.
LONIKAND 2 - BHOSARI	IntraState	13/03/2024	15:00	13/03/2024	15:33	HT	For shining foil tread removing between loc no 16-17 coming in vicinity.
220KV KURUNDA -GIRWALI CKT	IntraState	13/03/2024	15:27	13/03/2024	18:38	HT	Fixing of turbo wind driver birdguard.
KHADKI- CENTURY ENKA	IntraState	13/03/2024	15:40	13/03/2024	17:20	HT	For removal of shining foil thread from location no 17
220 KV DEEPNAGAR - VIRODA	IntraState	13/03/2024	17:11	13/03/2024	19:02	HT	Isolator alignment work.
YEOTMAL- PUSAD	IntraState	13/03/2024	17:53	13/03/2024	20:31	HT	Pusad - R PH 3.54 KA Y PH 4.03 KA 26.4 KM YAW= R PH 3.33 KA Y PH 2.88 KA 58.8 KM
220 KV ICT Outages/Trippings							
220/132KV 100MVA ICT 3 @ PANDHARPUR	IntraState	21/02/2024	10:23			PO	AUGUMENTATION OF ICT 3 FROM 100MVA ICT TO NEW 200MVA ICT
220/110 KV 155MVA ICT-1@ BHIRA (T)-220 KV	IntraState	05/03/2024	07:40			PO	ICI 1 overhauling ,Testing ,CRP replacement of CPLR 1-2 ,ICT 1
220/22 KV 50 MVA PTR 3 @ RANJANGAON	IntraState	11/03/2024	12:10	13/03/2024	18:50	PO	For 220KV A-Bus Isolator (29A) alingnment work by Hot line unit method. . During Outage load of said bay will be transferred to 220KV TBC bay

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Mar/2024

Statement-VII

Position as on 6.30 Hrs of 14/Mar/2024

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
220/132KV 100MVA ICT 1@ PETH	IntraState	13/03/2024	09:12	13/03/2024	18:04	PO	1.OLTC gear box & DM box maintenance work 2.Testing & Checking healthiness with preventive maintenance of NIFPS
220/132 KV 200 MVA ICT 2	IntraState	13/03/2024	10:31	13/03/2024	14:00	HT	Oil leakage attend work by agency.
220/132 KV 200 MVA ICT 3	IntraState	13/03/2024	12:40	13/03/2024	19:07	HT	Oil leakage attend work.
220/132 KV 100 MVA ICT 2	IntraState	13/03/2024	15:40	13/03/2024	17:30	HT	Tan delta of hv ct.
200 MVA 220/132 KV ICT - 1 @ VIRODA	IntraState	13/03/2024	16:16	13/03/2024	17:55	HT	Daigonistic testing work.
220/132 KV 200 MVA ICT 2@ BALE(SOLAPUR)	IntraState	13/03/2024	16:28	13/03/2024	20:55	PO	SFRA testing of above ICT
220 KV BUSBAR Outages/Trippings							
BUS PT-2@ ONGC PANVEL-220 KV	IntraState	13/03/2024	11:10	13/03/2024	18:20	PO	Diagnostic testing work
132 KV LINE Outages/Trippings							
KANHAN-PENCH	IntraState	13/03/2024	09:34	13/03/2024	16:32	PO	For earthwire replacement & other Routine Maint. Work
110 KV LINE Outages/Trippings							
SALSETTE POWAI	IntraState	27/03/2023	11:04			PO	Replacement of tower number 77 & 78 for TDS project work.
TROMBAY CARNAC 1 / 3	IntraState	17/02/2024	10:35			PO	Project work for replacement of cable section
TROMBAY PAREL 3 / CARNAC 2	IntraState	17/02/2024	10:35			PO	Project work for replacement of cable section

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage