

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 13/Jun/2020 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	96.604	1196.115	1) Gujrat	4.131	46.162
2) Hydro	7.550	120.197	2) Madhya Pradesh	6.765	85.425
3) Gas	3.333	35.498	3) Chattisgarh	5.660	71.710
Total MSPGCL	107.487	1351.810	4) Maharashtra	135.852	1449.097
B) 1) APML	30.010	589.400	5) Goa (Amona)	0.000	-2.244
2) JSWEL	17.340	218.284	Total	152.408	1650.150
3) VIPL	0.000	0.000	a) Mumbai Schedule	19.429	259.144
4) RPL(AMT)	0.000	0.000	b) Mumbai Drawl	19.625	239.597
5) WPCL	2.655	33.294	c) MSEDCL Bilateral *	47.982	488.559
6) Other IPP	6.804	105.105	Include PX	24.679	168.419
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	19.429	259.144
C) 1) TPCL Thermal	7.666	101.286	Include PX	13.355	168.689
2) TPCL Hydro	4.832	58.229	Standby	0.000	0.000
3) TPCL Gas	4.391	57.242	H) ENERGY CATERED (MUs)		
4) AEML Thermal	9.778	132.220	1) MSEDCL	320.143	4131.455
D) STATE			2) Mumbai Discoms	46.292	588.569
1) Thermal	170.857	2375.704	TOTAL STATE	366.435	4720.024
(A1+C1+C4+(B1-B6))					
2) Hydro	12.382	178.426			
(A2+C2)					
3) Gas	7.724	92.740			
(A3+B7+C3)					
4) Wind	17.830	347.457			
6) SOLAR	5.234	75.552			
TOTAL STATE	214.027	3069.879			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 15 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 5 Hrs
MSPGCL Thermal	4246	3559	4301	4144
MSPGCL Hydro	468	232	690	172
MSPGCL Gas	144	140	143	146
MSPGCL Total Generation	4858	3931	5134	4462
Central Sector Receipt	7234	7593	5768	5530
WIND	388	804	1071	408
CPP / IPP Thermal	2476	2013	2400	2392
CPP / IPP Gas	0	0	0	0
SOLAR	500	640	0	0
Exchange with Mumbai	-781	-807	-821	-786
MSEDCL DEMAND MET	14675	14174	13552	12006
Load Shedding	0	0	0	0
MSEDCL DEMAND	14675	14174	13552	12006
TPCL GENERATION	673	870	671	569
AEML GENERATION	469	374	480	374
MUMBAI DEMAND	1923	2051	1972	1729
STATE DEMAND MET	16598	16225	15524	13735
STATE DEMAND	16598	16225	15524	13735
Frequency (Hz)	50.02	50.02	50.00	49.99

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.2 Hz
50.24 Hz at 13:08 Hrs	49.85 Hz at 06:13 Hrs	50.01	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Shift Engineer

Shift Incharge

Daily and Progressive Generation,Maximum,Minimum for 13/Jun/2020

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	0.00	0	0
Unit 9	0.00	18.14	0	0
Unit 10	0.00	18.21	0	0
Total	0.00	36.35		
Bhusawal				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	2.50	0	0
Unit 5	0.00	4.40	0	0
Total	0.00	6.91		
Parli				
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Unit 6	0.00	0.00	0	0
Unit 7	0.00	0.00	0	0
Unit 8	0.00	2.61	0	0
Total	0.00	2.61		
Chandrapur				
Unit 3	4.08	42.31	174	163
Unit 4	3.83	39.52	160	158
Unit 5	9.80	93.42	446	365
Unit 6	10.06	104.68	450	360
Unit 7	9.89	124.00	445	358
Unit 8	10.50	134.74	495	360
Unit 9	10.03	128.71	450	365
Total	58.19	667.38		
Paras				
Unit 3	5.38	67.85	250	190
Unit 4	5.45	70.24	250	192
Total	10.84	138.09		
Khaparkheda				
Unit 1	3.90	51.56	175	150
Unit 2	4.13	54.36	190	160
Unit 3	4.22	47.91	190	158
Unit 4	4.13	53.88	191	161
Unit 5	11.19	137.07	500	370
Total	27.57	344.78		
Nasik				
Unit 3	0.00	0.00	0	0
Unit 4	0.00	0.00	0	0
Unit 5	0.00	0.00	0	0
Total	0.00	0.00		
Uran				
All Units	3.33	35.50	146	131
Total	3.33	35.50		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.11	1.89	24	0

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Total	0.11	1.89		
Koyna				
Stage 1-2	2.73	43.60	480	35
Stage 4	1.17	34.90	409	0
Stage 3	1.49	18.13	160	0
Total	5.39	96.62		
Hydro				
KDPH	0.34	5.15	14	14
VTRNA	0.00	0.00	0	0
TILLARI	0.78	7.02	62	0
BHTGR/VEER	0.00	0.00	0	0
BHIRA T.R.	0.05	0.75	30	0
RNGR+BHTSA	0.25	3.06	11	10
BHANDARDRA	0.43	5.62	34	10
ELDARY	0.00	0.00	0	0
SMLHY_PTN	0.32	1.96	22	11
GHATGHAR	0.00	0.00	0	0
Total	2.16	23.57		
Wind				
Total	17.83	347.46	0	0
Total	17.83	347.46		
CPP				
APML(Mus)	30.01	589.40	0	0
JSWEL(Mus)	17.34	218.28	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT(Mus)	0.00	0.00	0	0
WPCL(Mus)	2.66	33.29	0	0
Other(Mus)	6.80	105.10	0	0
Total	56.81	946.08		
SOLAR				
Total	5.23	75.55	0	0
Total	5.23	75.55		
Tata				
Trombay 5	7.67	101.29	427	218
Trombay 6	0.00	0.00	0	0
Trombay 7A	2.81	36.51	118	116
Trombay 7B	1.58	20.74	67	65
Trombay 8	0.00	0.00	0	0
TATA Hydro	4.83	58.23	436	80
Total	16.89	216.76		
AEML				
DTPS U-1&2	9.78	132.22	502	373
Total	9.78	132.22		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	96.60	1196.12	MSPGCL Total	107.49	1351.81
			MSPGCL Thml+Gas	99.94	1231.61	Koyna 1,2 & 4 Total	3.90	78.49
			MSPGCL Hydro	7.55	120.20	State Total	214.03	3069.88

State Load Despatch Center,Airoli (MSETCL)

Annexure-2

Hourly Load Data As on 13/Jun/2020

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDCL DEM. MET	LOAD SHEDDI NG	MSEDCL DEM. WITH LS	MUMBAI DEMAND	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS										
1	4236	258	136	4630	415	2442	0	0	5700	5692	-876	12303	0	12303	2111	14414	50.01
2	4198	507	146	4851	313	2415	0	0	5439	5497	-899	12177	0	12177	1949	14126	50.00
3	4290	298	145	4733	400	2434	0	0	5514	5468	-854	12181	0	12181	1848	14029	50.00
4	4199	162	136	4497	381	2429	0	0	5680	5551	-820	12038	0	12038	1769	13807	50.02
5	4144	172	146	4462	408	2392	0	0	5836	5530	-786	12006	0	12006	1729	13735	49.99
6	4204	245	136	4585	399	2387	0	0	6438	6439	-774	13036	0	13036	1716	14752	49.95
7	4238	172	146	4556	435	2413	0	45	7195	6925	-721	13653	0	13653	1677	15330	49.99
8	4243	187	146	4576	477	2431	0	167	6994	7209	-759	14101	0	14101	1701	15802	50.08
9	4254	224	135	4613	274	2433	0	338	7142	7333	-825	14166	0	14166	1782	15948	50.03
10	4246	468	144	4858	388	2476	0	500	7204	7234	-781	14675	0	14675	1923	16598	50.02
11	4062	207	133	4402	473	2442	0	654	7591	7308	-860	14419	0	14419	2012	16431	50.00
12	3664	182	142	3988	707	2379	0	573	7828	7683	-974	14356	0	14356	2011	16367	49.99
13	3547	163	131	3841	802	2329	0	591	7829	7535	-1046	14052	0	14052	2048	16100	49.99
14	3554	157	131	3842	789	2077	0	657	7706	7515	-1055	13825	0	13825	2029	15854	50.10
15	3559	232	140	3931	804	2013	0	640	7397	7593	-807	14174	0	14174	2051	16225	50.02
16	3539	302	131	3972	841	2163	0	482	7187	7260	-758	13960	0	13960	2022	15982	50.02
17	3532	351	142	4025	1217	2208	0	360	6596	6686	-657	13839	0	13839	1928	15767	50.03
18	3805	1095	133	5033	1236	2365	0	177	5336	5478	-915	13374	0	13374	1872	15246	50.03
19	4241	566	133	4940	1084	2406	0	50	5288	5449	-901	13028	0	13028	1862	14890	50.02
20	4301	690	143	5134	1071	2400	0	0	5680	5768	-821	13552	0	13552	1972	15524	50.00
21	4147	419	134	4700	1078	2426	0	0	5662	5611	-659	13156	0	13156	2022	15178	50.00
22	4147	163	145	4455	1370	2432	0	0	5268	5144	-553	12848	0	12848	2049	14897	50.01
23	4107	170	144	4421	1294	2521	0	0	5151	5121	-715	12642	0	12642	2089	14731	49.98
24	4147	160	135	4442	1174	2396	0	0	5418	5379	-809	12582	0	12582	2120	14702	50.04
MUs	96.60	7.55	3.33	107.49	17.83	56.81	0.00	5.23	153.08	152.41	-19.63	320.14	0.00	320.14	46.29	366.44	50.01

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 13/Jun/2020

Position as on 6.30 Hrs of 14/Jun/2020

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
FORCED OUTAGE								
IPP	SWPGL U-1	135	16/02/2016	17.09		Continued.	No PPA.	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule	
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
CPP	SWPGL U-4	135	15/12/2018	00.00		Continued.	No Schedule	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal Shortage	
MSPGCL	Koradi Unit 7	210	27/08/2019	09.52		Continued.	Coal Flow Problem Due To Wet Coal.(Converted To Zero Schedule From 12.09.2019 At 10.00 hrs)	
MSPGCL	Bhusawal Unit 3	210	01/09/2019	17.56		Continued.	Zero Schedule from 18:00hrs of 28/09/2019	
MSPGCL	Koradi Unit 6	210	06/09/2019	15.41		Continued.	Zero Schedule By MSEDCL	
IPP	RPL(AMT) U-4	270	12/11/2019	00.00		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Nasik Unit 5	210	12/12/2019	10.25		Continued.	PA Fan Problem (Under Case 4 Bidding From 11.00Hrs DT. 13-12-2019)	
IPP	RPL(AMT) U-3	270	11/02/2020	18.00		Continued.	Zero Schedule By MSEDCL.	
IPP	RPL(AMT) U-5	270	11/02/2020	19.30		Continued.	Zero Schedule By MSEDCL.	
MSPGCL	Nasik Unit 3	210	17/02/2020	00:00		Continued.	C W PUMP High Vibrations(convert to Zero Schedule from 00.00Hrs DT. 18-02-2020)	
MSPGCL	Ghatghar Unit-1	125	18/02/2020	00.25		Continued.	Severe Hunting In Hydro Conduit Across MIV	
MSPGCL	Uran Unit 8	108	01/03/2020	20.57		Continued.	Gas shortage	
IPP	RPL(AMT) U-1	270	04/03/2020	19.30		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Ghatghar Unit-2	125	09/03/2020	10:50		Continued.	Expansion joint leakage.	
IPP	RPL(AMT) U-2	270	09/03/2020	20.15		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Parli Unit 6	250	21/03/2020	17.31		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Nasik Unit 4	210	25/03/2020	19.45		Continued.	Reserve Shut Down.	
MSPGCL	Uran Unit 5	108	06/04/2020	13.23		Continued.	Gas shortage	
TPC_G	Trombay 8	250	11/04/2020	16.55		Continued.	Zero Schedule.	
CPP	SWPGL U-3	135	25/04/2020	00.08		Continued.	No Schedule	
IPP	JSW (J) U3	300	30/04/2020	15.13		Continued.	No Schedule	
MSPGCL	Parli Unit 7	250	12/05/2020	19.34		Continued.	Zero Schedule.	
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Shaft Position	
MSPGCL	Uran Unit B0	120	25/05/2020	12.51		Continued.	Shaft position	
MSPGCL	Koradi Unit-8	660	31/05/2020	22.56		Continued.	Heavy steam Leakage in super heater.(Converted in To Zero schedule w.e.f	

State Load Despatch Center, Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 13/Jun/2020

Position as on 6.30 Hrs of 14/Jun/2020

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
							03.06.2020 01.28)	
MSPGCL	Bhusawal Unit 4	500	01/06/2020	07.16		Continued.	Zero Schedule By MSEDCL	
MSPGCL	Bhusawal Unit 5	500	01/06/2020	12.21		Continued.	Zero schedule By MSEDCL	
MSPGCL	Parli Unit 8	250	01/06/2020	13.13		Continued.	Zero schedule By MSEDCL	
MSPGCL	Koradi Unit 9	660	02/06/2020	15.42		Continued.	Flame Failure	
MSPGCL	Koradi Unit 10	660	03/06/2020	02.20		Continued.	Zero Schedule By MSEDCL.	
IPP	Adani U-1	660	03/06/2020	15.02		Continued.	RSD	
IPP	Adani U-5	660	04/06/2020	12.29		Continued.	Zero Schedule.	
IPP	Adani U-4	660	12/06/2020	10.30		Continued.	Zero Schedule	
MSPGCL	Paras Unit 3	250	14/06/2020	17.18	14/06/2020	20.20	Furnace Pressure High	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Jun/2020

Statement-VII

Position as on 6.30 Hrs of 14/Jun/2020

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV LINE Outages/Trippings							
Karad Solapur (PG)	InterState	03/05/2017	11:49		Continued.	PO	Line Converted As 220 Kv Solapur (PG)- Jeur From LOC 403
Dhule Sar'Sarovar I	InterState	11/06/2020	17.25	13/06/2020	09.30	HT	Over Voltage
Dhule Khandwa II	InterState	13/06/2020	09.41	13/06/2020	20.15	PO	Work at Khandwa End.
Dhule Sar'Sarovar II	InterState	13/06/2020	16.26		Continued.	HT	Over Voltage
Chandrapur Bhadravati I	InterState	14/06/2020	17.48		Continued.	HT	Over Voltage
Dhule Khandwa I	InterState	14/06/2020	18.02		Continued.	T	Bus-II B Phase CVT Burst
Dhule Khandwa II	InterState	14/06/2020	18.02		Continued.	T	Bus-II B Phase CVT Burst
Dhule Sar'Sarovar I	InterState	14/06/2020	18.02	14/06/2020	21.50	T	Bus-II B Phase CVT Burst
Dhule(MS)- Dhule(BDTCL) -I	InterState	14/06/2020	18.02	14/06/2020	19.42	T	Bus-II B Phase CVT Burst
Dhule(MS)- Dhule(BDTCL) -II	InterState	14/06/2020	18.02	14/06/2020	20.16	T	Bus-II B Phase CVT Burst
Dhule- Bableshwar - I	IntraState	02/06/2020	18.42	14/06/2020	20.29	HT	Over Voltage
Padghe - Nagothane - I	IntraState	05/06/2020	00.25		Continued.	HT	Over Voltage (RFC At 20:20Hrs)
Babhaleshwar - Padghe-I	IntraState	08/06/2020	09.45		Continued.	EO	Attend CB Problem & Testing Work.(RFC at 20:20 Dt-08.06.2020)
Jaigad-Karad Ckt-I	IntraState	10/06/2020	23.22		Continued.	HT	Over Voltage
BABHALESHWAR - RPL(NASHIK) CKT - 1	IntraState	11/06/2020	10.40		Continued.	HT	Over Voltage
Khadka-Aurangabad (Waluj)	IntraState	12/06/2020	17.00		Continued.	HT	Over Voltage
Koradi-Bhusawal	IntraState	12/06/2020	21.36	13/06/2020	08.42	T	Over Voltage
Padghe - Kalwa- I	IntraState	13/06/2020	03.02		Continued.	T	Over Voltage
Lonikand I - Koyna stage-IV	IntraState	13/06/2020	03.13	13/06/2020	10.44	HT	Over Voltage
karad -kolhapur-II	IntraState	13/06/2020	20.11		Continued.	HT	Over Voltage
Koradi-Bhusawal	IntraState	14/06/2020	01.02		Continued.	HT	Over Voltage
Bableshwar- Aurangabad (Waluj)	IntraState	14/06/2020	17.14	14/06/2020	18.35	T	PDR operated at Waluj end
Dhule - Bableshwar - II	IntraState	14/06/2020	18.02		Continued.	T	Bus Fault at Dhule.Bus-II B phase CVT Burst(RFC 22.30 on date 15.06.2020 code 199).
400 KV ICT Outages/Trippings							
400/220/33 Kv 315 Mva ICT 1 @Padghe	IntraState	15/11/2018	10.07		Continued.	T	Differential Protection,Declared Faulty.
400/220kv, 500 MVA ICT-III @Babhleshwar	IntraState	03/06/2020	17.37	14/06/2020	09.36	HT	Over Voltage
400/220kv, 500 MVA ICT-II @Deepnagar	IntraState	13/06/2020	08.16	13/06/2020	20.16	HT	For Replacement of damaged fire survival cable & fire assembly work by M/s CTR Punerepresentative also ICT LV CT replacement having rising Tan delta values by Maint unit.
400/220kv, 500 MVA ICT-III @Babhleshwar	IntraState	13/06/2020	09.19	13/06/2020	19.30	PO	HV & LV LBB relay, Buchholz relay modification wiring.
400/220kv 315MVA ICT-I@ Parali (Girwali)	IntraState	13/06/2020	12.35	13/06/2020	17.50	EO	Attending Hot Spot
400/220/33 Kv 315 Mva Ict 1 @Parali (Girwali)	IntraState	14/06/2020	12.58	14/06/2020	16.00	EO	DC Earth Leakage observed in CTR Fire Prot.system
400/220/33 Kv 500 Mva Ict 3 @Dhule	IntraState	14/06/2020	18.02	14/06/2020	19.50	T	Bus-II B phase CVT Burst
400/220/33 Kv 315 Mva Ict 1 @Dhule	IntraState	14/06/2020	18.02	14/06/2020	20.02	T	Bus-II B phase CVT Burst
400/220/33 Kv 315 Mva Ict 2 @Dhule	IntraState	14/06/2020	18.02		Continued.	T	Bus-II B phase CVT Burst
220 KV LINE Outages/Trippings							
Mudshingi Chikodi	InterState	24/09/2019	17.12		Continued.	PO	No Schedule.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Jun/2020

Statement-VII

Position as on 6.30 Hrs of 14/Jun/2020

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
Talandage - Chikodi	InterState	01/10/2019	17.10		Continued.	PO	No Schedule.(close at Chikodi end only)
Boiser(M)-Boiser(PG) -III	InterState	12/06/2020	11.26		Continued.	HT	Stringing of conductor and earthwire
BOISAR BORIVALI	IntraState	24/07/2018	13.18		Continued.	HT	To Control Line Loading(H/T from Boisar end)
Borivali - Ghodbunder	IntraState	30/01/2020	12.05		Continued.	PO	Isolation of 220KV Cables on MSETCL Tower NO.240
Bhugaon - Lloyed Steel	IntraState	13/06/2020	08.02	13/06/2020	18.39	T	Y-PH Metering PT blast.
Khadka-Bhadli-1	IntraState	13/06/2020	08.29	13/06/2020	12.25	PO	Isolator alignment Work.
Mahape - TIFIL	IntraState	13/06/2020	09.10	13/06/2020	12.35	PO	CT, CB IR value at Mahape, plastic binding at TFIPL.
Bhosari- Bhosari 2	IntraState	13/06/2020	10.40	13/06/2020	16.05	PO	Attending hot spot CB & CT BUS ISOLATOR side.
Boisar Versova Line	IntraState	13/06/2020	11.40		Continued.	HT	HT For load management.
Pusad-WardhaPG(Deoli)	IntraState	13/06/2020	16.18	13/06/2020	17.05	T	Distance Protection
Chakan-Mahindra Vehicle	IntraState	14/06/2020	10.15	14/06/2020	14.20	PO	Reconnection of Jump of R Phase Wave Trap
WALCHANDNAGAR - PHALTAN MIDC	IntraState	14/06/2020	14.00	14/06/2020	16.30	EO	To attend Hot Spot
Mulund - GIS Bhandup	IntraState	14/06/2020	14.15		Continued.	PO	re strengthening of bay.
Wardha Butibori-III	IntraState	14/06/2020	16.37	14/06/2020	22.40	T	Distance Protection
220 KV ICT Outages/Trippings							
220/132 kV 100MVA ICT-I @ Shivajinagar	IntraState	13/06/2020	01.24		Continued.	T	Differential protection & main Buchholz trip.

HT : Hand Tripping, MT : Multiple Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage, OO : Opportunity Outage