

State Load Despatch Center, Airoli (MSETCL) Statement I
Daily system Report for 13/Aug/2022 SATURDAY

I GENERATION (MUs)			II EXCHANGES (MUs)		
A) MSPGCL	Daily	Monthly	E) InterState Exchanges	Daily	Monthly
1) Thermal	102.349	1390.143	1) Gujrat	10.836	93.022
2) Hydro	15.621	173.207	2) Madhya Pradesh	6.350	56.241
3) Gas	4.265	63.008	3) Chattisgarh	2.940	35.830
Total MSPGCL	122.235	1626.358	4) Maharashtra	102.961	1964.583
B) 1) APML	45.123	621.726	5) Goa (Amona)	-2.049	-17.923
2) JSWEL	13.441	184.875	Total	121.038	2131.753
3) VIPL	0.000	0.000	a) Mumbai Schedule	27.365	412.581
4) RPL(AMT)	24.513	245.955	b) Mumbai Drawl	30.212	447.082
5) SWPGPL	8.000	88.348	c) MSEDCL Bilateral *	80.530	988.893
6) Other IPP	4.965	80.748	Include PX	0.000	0.000
7) PGPL	0.000	0.000	d) Mumbai Bilateral *	27.365	412.368
C) 1) TPCL Thermal	9.750	134.316	Include PX	0.000	0.000
2) TPCL Hydro	7.431	69.557	Standby	0.000	0.214
3) TPCL Gas	0.000	27.663	H) ENERGY CATERED (MUs)		
4) AEML Thermal	10.142	122.616	1) MSEDCL	367.039	5004.790
D) STATE			2) Mumbai Discoms	57.535	801.234
1) Thermal	218.283	2868.727	3) Other Discoms	8.440	113.677
(A1+C1+C4+(B1-B6))			TOTAL STATE	433.014	5919.701
2) Hydro	23.052	242.764			
(A2+C2)					
3) Gas	4.265	90.671			
(A3+B7+C3)					
4) Wind	57.720	484.677			
6) SOLAR	8.656	101.109			
TOTAL STATE	311.976	3787.948			

* Displayed for information, not added in total.

DETAILS OF MAHARASHTRA STATE PEAK DEMAND(MW) Statement II

PARTICULARS	A. Morning Peak at 10 Hrs	B. Day Peak at 15 Hrs	C. Evening Peak at 20 Hrs	D. Night Minimum at 4 Hrs
MSPGCL Thermal	4326	3893	4592	4213
MSPGCL Hydro	442	458	1652	360
MSPGCL Gas	201	200	195	118
MSPGCL Total Generation	4969	4551	6439	4691
Central Sector Receipt	5968	5439	5758	3662
WIND	2382	2873	1921	2711
CPP / IPP Thermal	4135	3363	4560	3847
CPP / IPP Gas	0	0	0	0
SOLAR	883	961	0	0
Exchange with Mumbai	-1608	-1652	-1381	-683
MSEDCL DEMAND MET	16347	15176	16916	13938
Load Shedding	0	0	0	0
MSEDCL DEMAND	16347	15176	16916	13938
TPCL GENERATION	647	664	783	716
AEML GENERATION	369	398	479	429
MUMBAI DEMAND	2624	2714	2643	1828
OTHER DISCOM DEMAND	382	359	381	290
STATE DEMAND MET	19353	18249	19940	16056
STATE DEMAND	19353	18249	19940	16056
Frequency (Hz)	49.99	50.00	49.83	50.03

FREQUENCY PARTICULARS

MAXIMUM FREQ.	MINIMUM FREQ.	AVERAGE FREQ.	FREQ. BELOW 49.4 Hz
50.17 Hz at 11.51 Hrs	49.71 Hz at 19.14 Hrs	49.97	0 % of Time(min)

Note : The report is based on Operational Data and is for statistical purpose only.

Daily and Progressive Generation,Maximum,Minimum for 13/Aug/2022

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Koradi				
Unit 6	2.48	33.68	130	65
Unit 7	0.00	0.00	0	0
Unit 8	10.79	34.38	460	393
Unit 9	0.00	46.51	0	0
Unit 10	10.56	135.44	470	410
Total	23.83	250.01		
Bhusawal				
Unit 3	0.00	5.55	0	0
Unit 4	7.92	104.61	385	285
Unit 5	0.00	55.81	0	0
Total	7.92	165.97		
Parli				
Unit 6	3.84	52.82	193	149
Unit 7	4.02	44.36	198	144
Unit 8	3.77	47.54	172	144
Total	11.63	144.72		
Chandrapur				
Unit 3	2.85	29.69	140	100
Unit 4	0.00	12.42	0	0
Unit 5	5.52	68.22	260	205
Unit 6	5.24	61.45	240	195
Unit 7	0.84	0.84	122	0
Unit 8	8.43	119.32	406	295
Unit 9	8.80	121.43	418	294
Total	31.68	413.37		
Paras				
Unit 3	3.34	48.43	170	115
Unit 4	3.47	48.91	158	134
Total	6.82	97.34		
Khaparkheda				
Unit 1	1.83	32.47	90	60
Unit 2	2.52	35.06	120	65
Unit 3	2.28	45.43	138	0
Unit 4	0.00	35.99	0	0
Unit 5	8.27	92.31	423	275
Total	14.91	241.25		
Nasik				
Unit 3	2.77	39.24	126	100
Unit 4	0.00	0.00	0	0
Unit 5	2.78	38.24	130	82
Total	5.55	77.48		
Uran				
All Units	4.26	63.01	223	116
Total	4.26	63.01		
PGPL				
Unit 1	0.00	0.00	0	0
Unit 2	0.00	0.00	0	0
Total	0.00	0.00		
PENCH (MS)				
Pench (MS)	0.60	7.84	25	23
Total	0.60	7.84		
Koyna				

Generating unit	Generation			
	Daily (Mus)	Monthly (Mus)	Max (MW)	Min (MW)
Stage 1-2	2.94	33.26	455	35
Stage 4	3.01	26.72	755	0
Stage 3	2.27	20.93	240	0
Total	8.21	80.92		
Hydro				
KDPH	0.86	2.04	36	36
VTRNA	0.61	6.90	61	0
TILLARI	0.67	6.33	58	0
BHIRA T.R.	0.49	5.87	80	0
SMLHY_PTN	4.19	60.85	187	161
GHATGHAR	0.00	2.45	0	0
Total	6.81	84.45		
Wind				
Total	57.72	484.68	0	0
Total	57.72	484.68		
CPP				
APML(Mus)	45.12	621.73	0	0
JSWEL(Mus)	13.44	184.88	0	0
VIPL(Mus)	0.00	0.00	0	0
RPLAMT-Mus	24.51	245.96	0	0
SWPGPL-Mus	8.00	88.35	0	0
Other(Mus)	4.96	80.75	0	0
Total	96.04	1221.65		
SOLAR				
Total	8.66	101.11	0	0
Total	8.66	101.11		
Tata				
Trombay 5	6.57	89.31	304	264
Trombay 6	0.00	0.00	0	0
Trombay 7A	0.00	16.17	0	0
Trombay 7B	0.00	11.49	0	0
TATA Hydro	7.43	69.56	378	244
Trombay 8	3.18	45.01	134	131
Total	17.18	231.54		
AEML				
DTPS U-1&2	10.14	122.62	495	361
Total	10.14	122.62		

* Infirm Power			Summary			Summary		
Particulars	Daily (Mus)	Monthly	Particulars	Daily (Mus)	Monthly (Mus)	Particulars	Daily (Mus)	Monthly (Mus)
			MSPGCL Thermal	102.35	1390.14	MSPGCL Total	122.24	1626.36
			MSPGCL Thml+Gas	106.61	1453.15	Koyna 1,2 & 4 Total	5.95	59.98
			MSPGCL Hydro	15.62	173.21	State Total	311.98	3787.95

State Load Despatch Center,Airoli (MSETCL)

Hourly Load Data As on 13/Aug/2022

Annexure-2

TIME SR. NO.	MSPGCL GEN.			TOTAL	WIND	CPP / IPP		SOLAR	CS SHARE	CS RECPT	Mum. NET EXCH.	MSEDC L DEM. MET	LOAD SHED DING	MSEDC L DEM. WITH LS	MUMBAI DEMAN D	OTHER DISCOM DEMAN D	STATE DEMAND	FREQ. (Hz)
	THM	HY	GAS			THM	GAS											
1	4087	782	116	4985	2510	3891	0	0	3838	3886	-929	14020	0	14020	2146	323	16489	50.00
2	4107	403	118	4628	2441	3854	0	0	3913	4054	-822	13852	0	13852	1989	303	16144	49.89
3	4093	540	118	4751	2552	3732	0	0	3643	3891	-725	13919	0	13919	1895	282	16096	50.00
4	4213	360	118	4691	2711	3847	0	0	4064	3662	-683	13938	0	13938	1828	290	16056	50.03
5	4167	382	118	4667	2656	3710	0	0	4230	4366	-717	14391	0	14391	1815	291	16497	50.00
6	4334	575	118	5027	2517	4178	0	0	4302	4769	-766	15399	0	15399	1924	326	17649	50.01
7	4363	1087	135	5585	2403	4623	0	63	4863	5116	-852	16595	0	16595	2004	343	18942	49.93
8	4354	764	185	5303	2459	4718	0	303	5753	5428	-996	16856	0	16856	2131	359	19346	49.96
9	4314	449	202	4965	2229	4281	0	599	6079	6054	-1299	16447	0	16447	2358	382	19187	50.00
10	4326	442	201	4969	2382	4135	0	883	5806	5968	-1608	16347	0	16347	2624	382	19353	49.99
11	3926	587	198	4711	2588	3735	0	1066	5985	6081	-1787	16003	0	16003	2824	391	19218	49.98
12	4044	596	201	4841	2476	3471	0	1135	5669	5758	-1764	15543	0	15543	2890	374	18807	50.00
13	4149	494	199	4842	2575	3483	0	1090	5179	4878	-1771	14734	0	14734	2838	363	17935	49.94
14	3963	463	199	4625	2710	3451	0	1065	5064	5047	-1698	14838	0	14838	2711	362	17911	49.96
15	3893	458	200	4551	2873	3363	0	961	5032	5439	-1652	15176	0	15176	2714	359	18249	50.00
16	4059	458	200	4717	2637	3487	0	660	5219	5146	-1606	14689	0	14689	2687	352	17728	50.02
17	4009	411	192	4612	2381	3553	0	510	5534	5551	-1529	14703	0	14703	2641	375	17719	49.99
18	4350	389	203	4942	2265	3646	0	275	5877	5653	-1513	14892	0	14892	2610	376	17878	49.97
19	4536	1034	189	5759	2190	3980	0	46	5796	5894	-1481	15985	0	15985	2638	403	19026	49.98
20	4592	1652	195	6439	1921	4560	0	0	5359	5758	-1381	16916	0	16916	2643	381	19940	49.83
21	4555	1637	197	6389	2182	4683	0	0	5042	4760	-1293	16357	0	16357	2572	364	19293	49.89
22	4638	834	220	5692	1932	4719	0	0	4925	4880	-1199	15663	0	15663	2478	361	18502	49.98
23	4623	444	220	5287	2128	4494	0	0	4753	4717	-1099	15173	0	15173	2340	354	17867	49.96
24	4654	380	223	5257	2002	4448	0	0	4311	4282	-1042	14606	0	14606	2235	341	17182	50.01
MUs	102.35	15.62	4.27	122.24	57.72	96.04	0.00	8.66	120.24	121.04	-30.21	367.04	0.00	367.04	57.53	8.44	433.01	49.97

NOTE : ALL VALUES IN MW

Mumbai Net Exch is shown with reference to MSETCL system and (-) sign indicates MSETCL periphery to Mumbai system.

State Load Despatch Center,Airoli (MSETCL) Statement-VI

Details of Generating Unit Outages/Trippings for 13/Aug/2022

Position as on 6.30 Hrs of 14/Aug/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
PLANNED OUTAGE								
MSPGCL	Chandrapur Unit 7	500	15/06/2022	05:01	13/08/2022	15:30	Annual Overhaul	14/08/2022
MSPGCL	Koyna Unit 9	80	15/06/2022	08:00		Continued.	Capital Overhaul	30/09/2022
IPP	Adani U-3	660	27/07/2022	00:05		Continued.	Annual Overhaul	19/08/2022
MSPGCL	Koyna Unit 4	70	05/08/2022	17:20		Continued.	Generator winding differential protection	20/09/2022
MSPGCL	Koradi Unit 9	660	07/08/2022	14:53		Continued.	Boiler Tube Leakage (Converted to Annual Overhaul from 11.08.2022 for 45 Days)	26/09/2022
MSPGCL	Bhusawal Unit 5	500	08/08/2022	12:31		Continued.	Bottom ash Hopper damaged due to felling of clinker in the boiler (Converted into Annual Overhaul for 33 Days.)	10/09/2022
MSPGCL	Koyna STG-IV Unit-4	250	13/08/2022	10:06		Continued.	Commissioning and installation of new TSLG Governor	21/08/2022
FORCED OUTAGE								
PGPL	PGPL U1	262	07/02/2017	17.30		Continued.	No Schedule (NO PPA)	
PGPL	PGPL U2	126	07/02/2017	17.30		Continued.	No Schedule.(NO PPA)	
IPP	IEPL Unit 1	270	28/08/2018	21.26		Continued.	No PPA	
IPP	VIPL U-1	300	29/12/2018	00.30		Continued.	Coal Shortage. (NO PPA From 20.05.2019)	
IPP	VIPL U-2	300	17/01/2019	00.15		Continued.	Coal shortage.(NO PPA From 20.05.2019)	
CENT.SECTOR	Tarapur 1	160	08/01/2020	10:37		Continued.	Refueling. While refueling preparation, some repair works identified which are being executed before refueling.	31/03/2023
MSPGCL	Uran Unit 7	108	25/05/2020	12.51		Continued.	Turbine Blade Failure	22/10/2022
CENT.SECTOR	Tarapur 2	160	13/07/2020	04:38		Continued.	For cleaning of clogged basket strainer of cooling water system due to heavy ingress of debris from sea. The outage extended for repair and re-fueling.	31/03/2023
MSPGCL	Koradi Unit 7	210	27/04/2021	20.03		Continued.	Retired (04/08/2021 At 00.00)	
IPP	JSW (J) U1	300	16/03/2022	23:16		Continued.	Turbine Vibration	
MSPGCL	Ghatghar Unit-1	125	20/04/2022	00:35		Continued.	Stator Earth Fault	01/09/2022
IPP	RPL(AMT) U-3	270	30/06/2022	15:00		Continued.	Coal Shortage	
IPP	JSW (J) U4	300	01/07/2022	13:03		Continued.	Turbine bearing Vibration high	24/08/2022
MSPGCL	Nasik Unit 4	210	14/07/2022	19:55		Continued.	Wet Coal Problem.	
IPP	SWPGPL U-2	135	20/07/2022	01:00		Continued.	Coal Shortage	
MSPGCL	Uran Unit 5	108	03/08/2022	03:00	13/08/2022	06:13	Gas shortage	
MSPGCL	Ghatghar Unit-2	125	08/08/2022	01:05	14/08/2022	21:00	CW PUMP PROBLEM	14/08/2022
MSPGCL	Chandrapur Unit 4	210	09/08/2022	20:25		Continued.	FURNACE DRAFT VERY HIGH	18/08/2022

State Load Despatch Center,Airoli (MSETCL) Statement-VI
Details of Generating Unit Outages/Trippings for 13/Aug/2022

Position as on 6.30 Hrs of 14/Aug/2022

Generating Company	Name of Generating Unit	Capacity	Tripped Date	Tripped Time	Sync.Date	Sync. Time	Reason of Outage	Expected Date
TPC-G	Trombay 7B	60	10/08/2022	22:50		Continued.	zero Schedule.	17/08/2022
TPC-G	Trombay 7A	120	10/08/2022	23:15		Continued.	Zero Schedule.	17/08/2022
MSPGCL	Khaparkheda Unit 4	210	10/08/2022	23:58		Continued.	UNIT IS READY FROM 13.08.2022 (DALAY TO LIGHT UP DUE TO WET COAL).	18/08/2022
MSPGCL	Uran Unit A0	120	11/08/2022	08:43	14/08/2022	03:28	Gas shortage	
MSPGCL	Uran Unit 6	108	11/08/2022	23:46	13/08/2022	17:06	Gas shortage	
MSPGCL	Bhusawal Unit 3	210	12/08/2022	04:55		Continued.	Low forward power protection	
MSPGCL	Khaparkheda Unit 3	210	13/08/2022	14:22	13/08/2022	18:03	Furnace Pressure High	
MSPGCL	Uran Unit 8	108	14/08/2022	09:24	14/08/2022	13:54	Gas shortage	
MSPGCL	Uran Unit A0	120	14/08/2022	09:24		Continued.	Gas shortage	
MSPGCL	Uran Unit B0	120	14/08/2022	09:24		Continued.	Gas shortage	

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Aug/2022

Statement-VII

Position as on 6.30 Hrs of 14/Aug/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
400 KV TIEBAY Outages/Trippings							
TIE BAY (414) OF GT-8 @ CHANDRAPUR SWITCHING SS	IntraState	13/08/2022	07:39	13/08/2022	15:52	EO	for attending Hotspot on R-Phase 89B isolator tekoff assembly clamp. (temp>160 degree)
400 KV MAINBAY Outages/Trippings							
400KV MAIN BAY 413 OF SPARE BAY @ CHANDRAPUR 2	InterState	23/06/2022	20:33			EO	for requirement of trip coil material from 400 kv spare bay 413 CB and utilise it in 400 kv Warora Ckt 2 CB 425
400 KV LINE Outages/Trippings							
KALWA - TALEGAON (PG)	InterState	14/08/2022	08:42	14/08/2022	19:03	PO	Addition jumpering work by fire wedge connector.
AURANGABAD(MS) - PUNE (GIS) CKT - 2	IntraState	05/08/2022	00:06			HT	For load management
KHADKA-AURANGABAD (WALUJ)	IntraState	12/08/2022	20:36			HT	HT due to overvoltage
JAIGAD - KARAD CKT - 2	IntraState	12/08/2022	22:01	13/08/2022	09:59	HT	To control overvoltage
JAIGAD - KARAD CKT - 1	IntraState	14/08/2022	01:56	14/08/2022	10:00	HT	H/T to control Over Voltage.
PADGHE - NAGOTHANE CKT - 1	IntraState	14/08/2022	03:13	14/08/2022	08:22	HT	H/T to control Over Voltage.
400 KV ICT Outages/Trippings							
400/220kv 500MVA ICT-2 @ TAPTITANDA	IntraState	13/08/2022	11:38	13/08/2022	16:57	PO	Relay testing work and ICT-2 'R' Ph OLTC Oil filtration due to low BDV.
220 KV TIEBAY Outages/Trippings							
BUS SECTIONALISER @ BELWANDI	IntraState	14/08/2022	09:55	14/08/2022	17:28	PO	For Bus stringing work for new 50MVA 220/33KV T/F & Jumpering Work
220 KV LINE Outages/Trippings							
BUS - 2 @ TROMBAY	IntraState	13/08/2022	00:15	13/08/2022	02:27	PO	- Attending 29A Isolator contact issue for 220 kV TD9 line at Trombay.
INFOSYS - HINJAWADI 1	IntraState	13/08/2022	08:05	13/08/2022	19:34	PO	A) Tower Erection - 72MT MCTT Tower Main Body Erection B) Erection of one side Cross Arm (Road Side) C) Tower Tightneing
APTA - BOMBAY DYEING	IntraState	13/08/2022	09:32	13/08/2022	13:04	EO	Replacement of decapped poliet disc wavetrap disc insulator string at 220KV Apta S/Sn
LONIKAND (400 KV)-THEUR I	IntraState	13/08/2022	10:53	13/08/2022	17:02	PO	1)Nut Bolt Tightening at all cut point 2)Chemical washing of Insulator string at Theur End & Lonikand end tower
MAIN BUS SECTION - 1 @ PEDAMBE	IntraState	13/08/2022	14:25	13/08/2022	18:13	PO	To attend Main Bus Red Hot spot near Pophali-I Bay and Pophali-I Bay Y Phase Main Bus to Main Bus Isolator Jumper.
BHUGAON - WARDHA (PG)	IntraState	13/08/2022	19:53	13/08/2022	20:35	HT	HAND TRIPPED BY WRDLC TO CONTROL STATE OVERDRAWL
OSMANABAD - PARLY (PG)	IntraState	13/08/2022	20:03	13/08/2022	21:30	HT	HAND TRIPPED BY WRDLC TO CONTROL STATE OVERDRAWL
WALUJ - CHITEGAON I	IntraState	13/08/2022	20:05	13/08/2022	21:36	HT	HAND TRIPPED BY WRDLC TO CONTROL STATE OVERDRAWL
SHENDRA - CHITTEPIMPALGAON (PG) CKT - 1	IntraState	13/08/2022	20:05	13/08/2022	21:47	HT	HAND TRIPPED BY WRDLC TO CONTROL STATE OVERDRAWL

State Load Despatch Center, Airoli (MSETCL)
Details of Line outages/Trippings for 13/Aug/2022

Statement-VII

Position as on 6.30 Hrs of 14/Aug/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
COLOURCHEM - TEMGHAR	IntraState	14/08/2022	06:17	14/08/2022	07:59	EO	To attend Oil leakage from 245 kV B phase PT BY cold welding method. Note :- No work on Temghar line bay, But testing team instructed to make one line out as Only single PT Source available.
INFOSYS - HINJAWADI 1	IntraState	14/08/2022	07:53	14/08/2022	19:11	PO	A) Tower Erection - 72MT MCTT Tower Main Body Erection B) Erection of one side Cross Arm (Road Side) C) Tower Tightneing
GHATGHAR - BAPGAON	IntraState	14/08/2022	20:55	14/08/2022	22:05	T	Tripped on Distance Protection.
220 KV ICT Outages/Trippings							
220 / 110 / 22kV 250 MVA ICT 1 @ SALSETTE	IntraState	12/10/2020	11:35			T	Tripped due to Grid disturbance.
PT-1 @ KHADKI	IntraState	13/08/2022	10:01	13/08/2022	11:58	PO	Half Yearly Maintenance & Diagnostic testing Work
PT-2 @ KHADKI	IntraState	13/08/2022	13:12	13/08/2022	14:22	PO	Half Yearly Maintenance & Diagnostic testing Work
220/132 KV 100 MVA ICT 2 @ BELWANDI	IntraState	14/08/2022	09:35	14/08/2022	17:30	PO	For Bus stringing work for new 50MVA 220/33KV T/F & Jumpering Work
220/22-22 KV 100 MVA PTR NO 1 @ PARVATI	IntraState	14/08/2022	11:16	14/08/2022	15:37	EO	DC leakage appeared. It continuously fluctuates between 5 to 7 mA (+ve). leakage observed in TF 1 CTR DC Ckt. Hence need to check DC wiring and attend DC leakage urgently.
110 KV LINE Outages/Trippings							
DHARAVI POWAI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
DHARAVI VIKHROLI	IntraState	30/08/2021	00:03			PO	Shifting of OPGW and stringing of conductor of 220 kV Trombay-Dharavi- Salsette line and replacement and shifting of conductor of Dharavi Powai and Dharavi Vikhroli line on new tower and dismantling old towers in section 32 to 38. 110 KV Vikhroli Powai line will be formed for dual feed to Vikhroli and Powai.
WAGHIVALI - CHEMBUR	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De-Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.

State Load Despatch Center,Airoli (MSETCL)
Details of Line outages/Trippings for 13/Aug/2022

Statement-VII

Position as on 6.30 Hrs of 14/Aug/2022

Name of Line	Inter State / Intra State	Tripped Date	Tripped Time	Sync. Date	Sync. Time	Outage Type	Reason of Outage
WAGHIVALI - MANKHURD	IntraState	04/02/2022	10:30			PO	Construction of 400KV M/C Kharghar-Vikhroli Transmission line along with Dismantling, De- Stringining of existing 110KV Waghivali-Mankhurd and Waghivali-Chembur lines and shfiting these lines on new Multicircuit Towers between Darave to Vashi.

HT : Hand Tripping, T : Tripping, PO : Planned Outage, EO : Emergency Outage